

Project	Former Port Mobil Terminal –	Report No.	87
	IRM #1		
NYSDEC Site	#243016	Date	2/5/2025
Location	4101 Arthur Kill Road	File No.	0208988
	Staten Island, NY		
Client	NP Staten Island Industrial, LLC	Temperature	28-38°F
Contractor	Entact, Haley & Aldrich	Wind Direction	N to 5 up to 16 mph
Weather	Partly Sunny	Personnel on Site	S. Sotomayor, K.
			O'Connor
Humidity	32%	Time on Site	6:30 am to 5:00 pm

H&A of New York Engineering and Geology, LLP (Haley & Aldrich) was present to document the implementation of the August 2024 NYSDEC-approved Interim Remedial Measures 1 Work Plan (IRM 1 Work Plan) prepared by Haley & Aldrich for the Former Port Mobil Terminal, located at 4101 Arthur Kill Road, Staten Island, NY. Site Observations are summarized below.

Daily Observations:

- Haley & Aldrich field personnel performed community air monitoring during the implementation of the activities in the approved IRM 1 Work Plan.
- Entact completed placement of top demarcation layer and top stone layer in Excavations 1A, 1B, 1C, 9, and 10.
- Entact continued to expand Excavation 11 based on the requirements of the IRM 1 Work Plan, with further shaker tests and documentation samples to be recollected from areas that are visually free of product.
- Entact loaded twelve (12) tri-axle trucks with soil from Excavation 11 for transport to Pure Soil Technologies in Jackson, NJ for off-site disposal.
- Eight truck loads (48,942 gallons) of oily water from IRM 1 were containerized and transported to Clean Water of New York, in Staten Island, NY for off-site disposal.

Waste Disposal/Backfill Import Tracking:

Material Export:

Soil/Fill disposal is summarized below:

Facility	Pure Soil Technologies Jackson, NJ		White Pines Landfill Millville, PA				То	tal
Today:	Loads 12	Tons 240	Loads 0	Tons 0	Loads 0	Tons 0	Loads 12	Tons 240
<u>Total:</u>	<u>726</u>	14,520	<u>18</u>	<u>360</u>	<u>0</u>	<u>0</u>	<u>744</u>	14,880

Note: Tonnage is approximate, executed tonnages to be included in the Construction Completion Report



Water disposal is summarized below:

Facility	Clean Water of New York, Inc. Staten Island, NY						T	otal
Today:	Trucks 8	Gallons 48,942	Trucks 0	Gallons 0	Trucks 0	Gallons 0	Trucks 0	Gallons 0
<u>Total:</u>	<u>50</u>	301,401	<u>0</u>	<u>0</u>	<u>0</u>	<u>0</u>	<u>50</u>	<u>301,401</u>

Note: Tonnage is approximate, executed tonnages to be included in the Construction Completion Report

Material Import:

• Fill import is summarized below:

Facility		pe Quarry – ¾" Stone	Total (Trucks)	Inwood Material Terminal, Inwood, NY Approved Fill	
Today:	Loads	CY	Loads	CY	Barges	Tons
roudy.	0	0	30	696.98	0	0
<u>Total:</u>	<u>200</u>	4,712.77	<u>200</u>	<u>4,712.77</u>	<u>11</u>	<u>19557.60</u>

Note: 1 truckload estimated at 20 cubic yards. Quantities to be included in the Construction Completion Report.

Samples Collected:

None.

CAMP Activities:

- Background air monitoring was performed at three locations, one at the western boundary of the IRM 1 work area, one at the central location of the IRM 1 work area, and one at the eastern boundary of the IRM 1 work area, from 7:00 AM to 4:30 PM.
- No 15-minute average concentrations of VOCs or particulate matter smaller than 10 microns in diameter (PM10) exceeded the action levels. No visible dust was observed leaving the site perimeter.
- Short discrepancies in CAMP readings occurred throughout the day due to battery issues. Batteries were replaced within 15 minutes.
- Intermittent PID readings were collected during backfilling activities. The daily PID log is appended to the end of this daily report.



Activities Planned for Coming Week:

- Excavation 11 will continue to be expanded based on the requirements of the IRM 1 Work Plan, with shaker tests and documentation samples to be recollected from failed locations.
- Entact will continue excavating and stockpiling C&D debris for disposal.
- Entact will continue excavating soil for off-site transport and disposal.
- Entact/AST will only continue BOS 200 in-situ stabilization mixing within remaining excavations upon review and approval of submitted excavation completion documentation by NYSDEC & USEPA.
- Entact will only install demarcation barrier and backfill with approved import material upon review and approval of submitted excavation completion documentation by NYSDEC & USEPA.



ALDRICH								
Site Staff								
Company	Individual	Title						
Haley & Aldrich	Sebastian Sotomayor	Field Manager						
Haley & Aldrich	Kassidy O'Connor	Field Staff						
Entact	Austin Farmerie	Field Engineer						
Entact	Wyatt Seel	Field Engineer						
Entact	Dalton Hillman	Field Engineer						
Entact	Brent Hayes	Field Project Manager						
EA Engineering	Thomas Irvine	Site Inspector						
EA Engineering	Joe Kowalski	Site Inspector						
	Site Equipment							
Name	Contractor	Quantity						
Komatsu WA 380	Entact	1						
Caterpillar 289D Skid Steer	Entact	1						
Chicago Pneumatic Generator (CPG)	Entact	1						
Caterpillar 336E Excavator	Entact	2						
Pavement Saw	Entact	1						
Light Tower	Entact	1						
Godwin Pumps	Entact	2						
Water Truck	Entact	1						
Long Stick Caterpillar Excavator 336E	Entact	1						
Hydro Vac Truck	Entact	1						
Caterpillar Dozer D6	Entact	1						
Caterpillar Rock Truck 740	Entact	1						
Caterpillar Excavator 314	Entact	1						
United Rental Frac Tank	United Rental	1						
Rusmar Foam Machine	Entact	1						
Caterpillar Compactor 950	Entact	1						





Site Photographs:



Photo 1: View of truck wash station, IRM 1 Central Area, facing northwest



Photo 2: View of water loadout activities, IRM 1 Central Area, facing north



Site Photographs:




Photo 3: View of continued expansion of Excavation 11, IRM 1 Central Area, facing north.



Photo 4: View of continued expansion of Excavation 11, IRM 1 Central Area, facing north.





Reference: Interim Remedial Measures 1 Work Plan Figure 7B IRM-1 Central Area Proposed Excavation Area, prepared by Haley & Aldrich of New York, dated May 2024



4101 Arthur Kill Rd, Staten Island, New York, 10309

Air Monitoring Log

Date: 2025-02-05

Personnel: S. Sotomayor, K. O'Connor

Weather: Partly Sunny, 28-38°F

Humidity: 32%

Wind Direction: N to S, 16 mph

Particulate Background (ug/m3): 7.620

PID Background (ppm) : _0.0_____

Action Levels : <u>Downwind perimeter of work area above background levels</u>

PID (ppm): ≥5 ppm for the 15-min average Dust (ug/m3): ≥150 for the 15-min average

Minute of Time	Avg. PM10 (Station1)	Avg. PM10 (Station2)	Avg. PM10 (Station3)	Avg. VOC(Station1)	Avg. VOC(Station2)	Avg. VOC(Station3)	Odors	Notes Activities/ Additional Monitoring
07:00	1.620	4.593	7.620	0.0	0.0	0.0		
07:15	1.264	3.468	10.402	0.0	0.0	0.0		
07:30	1.233	2.209	4.458	0.0	0.0	0.0		
07:45	1.068	1.741	2.543	0.0	0.0	0.0		
08:00	1.067	1.016	9.694	0.0	0.0	0.0		
08:15	1.160	1.286	8.676	0.0	0.0	0.0		
08:30	1.169	1.367	3.975	0.0	0.0	0.0		
08:45	1.249	1.957	2.995	0.0	0.0	0.0		
09:00	1.265	2.857	3.048	0.0	0.0	0.0		
09:15	1.190	2.596	2.485	0.0	0.0	0.0		
09:30	1.184	2.566	2.423	0.0	0.0	0.0		
09:45	1.130	2.754	2.534	0.0	0.0	0.0		
10:00	1.209	3.080	2.717	0.0	0.0	0.0		
10:15	1.125	2.738	2.385	0.0	0.0	0.0		
10:30	1.117	2.801	2.632	0.0	0.0	0.0		
10:45	1.135	1.600	2.441	0.0	0.0	0.0		

4101 Arthur Kill Rd, Staten Island, New York, 10309

Air Monitoring Log

Minute of Time	Avg. PM10	Avg. PM10	Avg. PM10	Avg.	Avg.	Avg.	Odors	Notes Activities/
	(Station1)	(Station2)	(Station3)	VOC(Station1)	VOC(Station2)	VOC(Station3)		Additional Monitoring
11:00	1.286	1.784	2.387	0.0	0.0	0.0		
11:15	1.490	2.049	2.456	0.0	0.0	0.0		
11:30	1.486	1.519	2.411	0.0	0.0	0.0		
11:45	1.387	1.439	4.950	0.0	0.0	0.0		
12:00	1.384	1.314	2.381	0.0	0.0	0.0		
12:15	1.284	1.310	2.217	0.0	0.0	0.0		
12:30	1.247	1.262	2.235	0.0	0.0	0.0		
12:45	1.250	1.273	2.535	0.0	0.0	0.0		
13:00	1.337	1.273	2.469	0.0	0.0	0.0		
13:15	1.320	1.245	3.583	0.0	0.0	0.0		
13:30	1.293	1.304	2.620	0.0	0.0	0.0		
13:45	1.317	1.208	2.244	0.0	0.0	0.0		
14:00		1.364	2.486		0.0	0.0		
14:15	1.264	0.988	2.219	0.0	0.0	0.0		
14:30	1.096	0.969	2.182	0.0	0.0	0.0		
14:45	1.002	1.074	2.647	0.0	0.0	0.0		
15:00	1.061	0.949	2.157	0.0	0.0	0.0		
15:15	1.433	0.956	2.147	0.0	0.0	0.0		
15:30	10.171	1.115	3.001	0.0	0.0	0.1		
15:45	1.270	1.126	3.412	0.0	0.0	0.1		
16:00	1.193	1.057	3.234	0.0	0.0	0.1		
16:15	1.213	1.175	2.619	0.0	0.0	0.0		
16:30	1.234	1.174	2.873	0.0	0.0	0.0		

	Daily PID Monitoring Log								
Project: Former Po	ort Mobil Site (BCP No. 243016)		Client: North Point	Date	2/5/2025				
Weather Condition	ns: 28-38°F, Overcast Wind: N to	S, up to 16 mph	1	Project	208988				
Name:	S. Sotomayor, K. C	D'Connor	General Activites: Excavations 1A, 1B, 1C, 7 and 9 - Backfilling, Excavation 11 Loadouts and Extension						
Time	Location	PID Reading (ppm*)	Observations/Notes						
7:30	Excavation 11 background	0	East side	of excavation					
7:45	Excavation 11 background	0.5	South side of excavation						
8:00	Excavation 11 background	0.1	West side	of excavation					
9:00	Excavation 11 background	0	South side	of excavation					
10:15	Excavation 11 background	0.1	South side	of excavation					
10:45	Excavation 11 background	0	North side	of excavation					
12:15	Excavation 11 background	0	East side	of excavation					
15:00	Excavation 11 background	1.2	South side of excavation						
16:00	Excavation 11 background	1.5	North side of excavation						
Notes: ppm* - part	s per million		L						