

Attachment A (QAPP Worksheets #14 & 17) Magna Metals RI/FS Schedule

[illegible]

Project: Magna Metals



Date: 10/13/2025

Task		Summary		Inactive Milestone		Duration-only		Start-only		External Milestone		Manual Progress	
Split		Project Summary		Inactive Summary		Manual Summary Rollup		Finish-only		Deadline			
Milestone		Inactive Task		Manual Task		Manual Summary		External Tasks		Progress			

Attachment A (QAPP Worksheets #14 & 17) Magna Metals RI/FS Schedule

[illegible]

Project: Magna Metals
 Date: 10/13/2025

Task		Summary		Inactive Milestone		Duration-only		Start-only		External Milestone		Manual Progress	
Split		Project Summary		Inactive Summary		Manual Summary Rollup		Finish-only		Deadline			
Milestone		Inactive Task		Manual Task		Manual Summary		External Tasks		Progress			

Attachment A (QAPP Worksheets #14 & 17) Magna Metals RI/FS Schedule

ID	WBS	Task Name	Duration	Start	Finish	Predeces	Notes	2023				2024				2025				2026				2027	
								1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter	3rd Quarter	4th Quarter	1st Quarter	2nd Quarter
79		11.7	Environmental Sampling	39 days	3/18/2026	4/25/2026																			
80		11.8	Groundwater sampling-round two	1 day	9/3/2025	9/3/2025																			
81		11.9	Validate Groundwater sampling data-round two and submit to EPA	1 day	9/3/2025	9/3/2025																			
82		11.10	Groundwater Monitoring Well Installation Work Plan Submittal	19 days	9/29/2025	10/17/2025																			
83		11.11	Groundwater Monitoring Well Installation Work Plan USEPA Review	29 days	10/20/2025	11/17/2025																			
84		11.12	Groundwater Monitoring Well Installation	12 days	12/8/2025	12/19/2025																			
85		11.13	Groundwater Monitoring Well Sampling	10 days	1/12/2026	1/21/2026																			
86		11.14	Mobilization Risk Assessment	2 days	3/14/2026	3/15/2026																			
87		11.15	Environmental Sampling for Risk	39 days	3/18/2026	4/25/2026																			
88		11.16	IDW Characterization and Disposal	98 days	4/25/2026	7/31/2026																			
89		11.17	Sample Analysis	71 days	3/20/2026	5/29/2026																			
90		11.17.1	Sample Analysis	71 days	3/20/2026	5/29/2026																			
91		11.18	Data Validation	92 days	5/29/2026	8/28/2026																			
92		11.18.1	Complete any remaining data validation	29 days	5/29/2026	6/26/2026																			
93		11.18.2	Validate environmental sampling for risk and submit to EPA	36 days	6/26/2026	7/31/2026																			
94		11.18.3	Residential Summaries	29 days	7/31/2026	8/28/2026																			
95		11.19	Data Evaluation	176 days	6/26/2026	12/18/2026																			
96		11.19.1	Data Usability Evaluation	36 days	6/26/2026	7/31/2026																			
97		11.19.2	Data Reduction, Tabulation, and Evaluation	36 days	6/26/2026	7/31/2026																			
98		11.19.3	Modeling	1 day	7/31/2026	7/31/2026																			
99		11.19.4	Revised Draft Evaluation Summary Report	61 days	7/31/2026	9/29/2026																			
100		11.19.5	EPA Review of DESR	32 days	9/29/2026	10/30/2026																			
101		11.19.6	Final DESR	19 days	11/2/2026	11/20/2026																			
102		11.19.7	EPA Approval of Final DESR-Potential	26 days	11/23/2026	12/18/2026																			
103		11.19.8	Presentation of DESR Findings	32 days	9/29/2026	10/30/2026																			
104		12	Assessment of Risk	94 days	9/29/2026	12/31/2026		TBD																	
105		12.1	Draft Pathways Analysis Report	63 days	9/29/2026	11/30/2026																			
106		12.2	EPA Review of Draft PAR	1 day	12/31/2026	12/31/2026																			
107		12.3	Final PAR	0 days	12/31/2026	12/31/2026																			
108		12.4	EPA Approval of Final PAR	0 days	12/31/2026	12/31/2026																			
109		12.5	Draft BHHRA	0 days	12/31/2026	12/31/2026																			
110		12.6	EPA Review of Draft BHHRA	0 days	12/31/2026	12/31/2026																			
111		12.7	Final BHHRA	0 days	12/31/2026	12/31/2026																			
112		12.8	EPA Approval of Final BHHRA	0 days	12/31/2026	12/31/2026																			
113		13	BERA	0 days	12/31/2026	12/31/2026		TBD																	
114		13.1	DRAFT BERA Work Plan Tech memo	0 days	12/31/2026	12/31/2026																			
115		13.2	EPA review of BERA WP Tech Memo	0 days	12/31/2026	12/31/2026																			

Project: Magna Metals

Date: 10/13/2025

Task		Summary		Inactive Milestone		Duration-only		Start-only		External Milestone		Manual Progress	
Split		Project Summary		Inactive Summary		Manual Summary Rollup		Finish-only		Deadline			
Milestone		Inactive Task		Manual Task		Manual Summary		External Tasks		Progress			

Magna Metals RI/FS Schedule

[illegible]

Project: Magna Metals Date: 10/13/2025	Task		Summary		Inactive Milestone		Duration-only		Start-only		External Milestone		Manual Progress	
	Split		Project Summary		Inactive Summary		Manual Summary Rollup		Finish-only		Deadline			
	Milestone		Inactive Task		Manual Task		Manual Summary		External Tasks		Progress			

Page 4