

Report 401040. 2000-12-22.
TSDF_Closure_Report_
Vol 1.

***TSDF Closure Certification
Report***

Volume I of III

Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York

December 2000

TECHNICAL REPORT

TSDF Closure Certification Report

Volume I of III

Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York

December 2000

BBL

BLASLAND, BOUCK & LEE, INC.
engineers & scientists

6723 Towpath Road, P.O. Box 66
Syracuse, New York, 13214-0066
(315) 446-9120

Table of Contents

Section 1.	Introduction	1-1
	1.1 General	1-1
	1.2 Purpose and Organization of Report	1-1
	1.3 Background Information	1-2
	1.3.1 Site Description	1-2
	1.3.2 Site History	1-3
	1.3.3 TSDf Pre-Closure Sampling Activities Results	1-3
	1.4 Regulatory Criteria/Guidance	1-5
Section 2.	Initial TSDf Closure Activities	2-1
	2.1 General	2-1
	2.2 Mobilization	2-1
	2.3 Transformer Shop	2-2
	2.3.1 Transformer Shop Hazardous Waste Storage Area Concrete Floor Removal	2-2
	2.3.2 Decontamination of Transformer Shop Transfer Equipment	2-4
	2.4 Outdoor Tank Facility	2-4
	2.4.1 PCB-Contaminated Oil Storage Tank System	2-4
	2.4.2 Truck Loading/Unloading Pad	2-7
	2.5 Flammables Storage Cabinet and Corrosives Storage Cabinet	2-7
	2.5.1 Southern Containment Area Berm Wall Removal	2-8
	2.5.2 Southern Containment Area Berm Wall Restoration	2-8
	2.5.3 Northern Containment Area Decontamination	2-9
	2.5.4 Application of a New Floor Coating System within the Southern Containment Area	2-9
	2.5.5 Decontamination of Waste Handling Equipment in Versaire Hazardous Waste Storage Shed	2-9
Section 3.	Concrete and Soil Characterization	3-1
	3.1 General	3-1
	3.2 Concrete and Soil Characterization Sampling	3-1
Section 4.	Concrete and Soil Removal/Restoration Activities	4-1
	4.1 General	4-1
	4.2 Mobilization/Site Preparation	4-1
	4.3 Concrete and Soil Removal	4-1
	4.3.1 Transformer Shop Concrete and Soil Removal	4-2
	4.3.2 Truck Dock Concrete and Soil Removal	4-4
	4.3.3 Machine Shop Concrete Removal	4-5
	4.4 Concrete Floor/Wall Restoration	4-6
	4.4.1 Transformer Shop Floor Restoration	4-6
	4.4.2 Truck Dock Floor and Wall Restoration	4-7

Section 5.

Tables

Figures

4.4.3	Machine Shop Floor Restoration	4-7
4.5	Waste Management	4-8
	Certification Statement	5-1
1 -	TSDf Closure Cleanup Criteria	
2 -	Analytical Sample Summary	
3 -	Preclosure Concrete Sampling Analytical Results for Total PCBs (ppm)	
4 -	Air Monitoring Analytical Results for PCBs, Silica, and Benzene (mg/m ³)	
5 -	Verification Concrete Sampling Analysis Results for Total PCBs (ppm)	
6 -	Verification Soil Sampling Analytical Results for Total PCBs (ppm)	
7 -	Verification Wipe Sampling Analytical Results for Total PCBs (µg/100cm ²)	
8 -	Verification Rinsate Sampling Analytical Results	
9 -	Concrete Characterization Sampling Analytical Results for Total PCBs (ppm)	
10 -	Soil Characterization Sampling Analytical Results for Total PCBs (ppm)	
1 -	Site Location Map	
2 -	Site Plan	
3 -	Transformer Hazardous Waste Storage Area Preclosure Sampling Results (ppm)	
4 -	Versaire Hazardous Waste Storage Shed Pre-Closure Sampling Results (ppm)	
5 -	Outdoor Storage Tank Facility and truck Loading Pad Pre-Closure Sampling Results (ppm)	
6 -	Transformer Shop Hazardous Waste Storage Area: Approximate Extent of Initial Concrete Removal Activities & Verification Concrete & Soil Sampling Results (ppm)	
7 -	Approximate Extent of Concrete Removal Activities & Verification Concrete Sampling Results (ppm)	
8 -	Concrete Characterization Sampling Locations and PCB Sampling Results (ppm)	
9 -	Soil Characterization Sampling Locations and PCB Sampling Results (ppm)	
10 -	Approximate Extent of Concrete Floor/Soil Removal and Concrete Scarification Activities	
11 -	Verification Concrete and Soil Sample Results for PCBs	
12 -	Concrete Restoration Activities	

Appendices

- A - NYSDEC-Approved Closure Plan (Revision 4.0 - January 17, 2000) and a June 14, 2000 Letter from NMPC to the NYSDEC
- B - Daily Field Reports
- C - Tank Inspection Report
- D - Waste Disposal Manifests

Volumes II & III

TSDF Closure Analytical Data Reports

1. Introduction

1.1 General

This Closure Certification Report summarizes the hazardous waste treatment, storage, and disposal facility (TSDF) closure activities that were conducted at the Niagara Mohawk Power Corporation (NMPC) North Albany Service Center in Albany, New York. The closure activities were conducted in accordance with the New York State Department of Environmental Conservation- (NYSDEC-) approved Closure Plan (Revision 4.0 - January 17, 2000) included in the 6NYCRR Part 373 Hazardous Waste Management Permit (NYSDEC Permit No. 4-0101-00114/00004-0) for the NMPC North Albany Service Center TSDF.

The TSDF closure activities were conducted to decontaminate hazardous waste storage units, equipment and appurtenances used to transfer hazardous wastes, and concrete surfaces containing polychlorinated biphenyls (PCBs) at concentrations exceeding applicable cleanup criteria. The TSDF closure activities were conducted during two separate phases of work efforts which extended between February 2000 and October 2000. The first phase consisted of implementing the TSDF closure activities presented in the TSDF Closure Plan. The second phase consisted of implementing concrete removal and restoration activities to address the results of verification/characterization sampling conducted following the initial phase of the closure activities.

This certification report has been prepared in accordance with the reporting requirements outlined in the NYSDEC-approved Closure Plan (Revision 4.0 - January 17, 2000). The purpose and organization of the Certification Report is described below, followed by a discussion of general background information relating to the TSDF closure activities.

1.2 Purpose and Organization of Report

As indicated above, the purpose of this TSDF Closure Certification Report is to provide a detailed description of the TSDF closure activities that were conducted to obtain final closure status for the North Albany Service Center TSDF as presented in the NYSDEC-approved Closure Plan (Revision 4.0 - January 17, 2000). In accordance with the requirements of 6 NYCRR Part 373-2.7(f), a Certification Statement signed by a registered professional engineer licensed in New York State is included in Section 5 of this report.

This Certification Report is organized into the following sections:

Section	Purpose
Section 1 - Introduction	Presents the purpose and organization of the Certification Report, relevant background information, and the objectives of the TSDF closure activities.
Section 2 - Initial TSDF Closure Activities	Presents a detailed description of the initial TSDF closure activities.
Section 3 - Concrete and Soil Characterization Activities	Presents a description of the additional characterization sampling which was implemented based on the results of verification sampling conducted following the initial TSDF closure activities.
Section 4 - Final TSDF Closure Activities	Presents a detailed description of the final TSDF closure activities.

Section	Purpose
Section 5 - Certification Statement	Presents a certification statement signed by a registered New York State Professional Engineer.

1.3 Background Information

This section presents relevant background information used to develop the strategy for implementing the TSDF closure activities. A brief site description is presented below, followed by a discussion of relevant background information relating to the TSDF closure activities.

1.3.1 Site Description

The geographic location of the North Albany Service Center is shown on the site location map presented on Figure 1. The general layout of the North Albany Service Center is presented on Figure 2. The North Albany Service Center is located on an approximately 25-acre parcel which consists of several buildings, parking lots, and storage areas. Buildings and primary site features which are currently present at the facility consist of the following:

- The Versaire Building (Building 1) which serves as a warehouse and crew headquarters. A hazardous materials storage building (the "Versaire Hazardous Waste Storage Shed"), which is part of the TSDF, is located along the western side of the Versaire Building;
- A three-story structure (Building 2) containing offices, meeting rooms, and maintenance shops. A Transformer Shop located on the first floor of Building 2 is used to service various electrical equipment and formerly contained a hazardous waste storage area (the "Transformer Shop Hazardous Storage Area") which was removed as part of the initial TSDF closure activities. Two hazardous waste storage cabinets (the "Flammables Storage Cabinet" and the "Corrosives Storage Cabinet"), which are part of the TSDF, are located on a loading dock at the south side of the Transformer Shop. Based on the results of verification/characterization sampling conducted following the initial TSDF closure activities, additional closure activities were also implemented in a Machine Shop and Truck Dock area located adjacent to the Transformer Shop inside Building 2;
- An aboveground, outdoor storage tank facility (the "Outdoor Tank Facility") located south of Building 2 in the area immediately outside the Transformer Shop. The outdoor storage tank facility is part of the TSDF and consists of a PCB-contaminated waste oil storage tank [Tank No. 373-1, which stores PCB-contaminated waste oil containing PCBs at concentrations ranging between 50 and 499 parts per million (ppm)], two non-hazardous waste oil storage tanks, a virgin oil storage tank, and a truck loading/unloading pad. Hazardous waste is pumped into the PCB-contaminated waste oil storage tank via a waste oil transfer pump located in the Transformer Shop or from a pipe connection located in the truck loading/unloading pad;
- An office building (Building 2-1) located at the southwestern corner of the property that was formerly used to support NMPC customer service and billing operations;
- Two storage sheds (Buildings 2-3 and 2-4) that were constructed as part of a former lumber planing business located in the southeastern section of the property;
- A vehicle maintenance building located in the northeastern portion of the property; and
- An electrical equipment and non-Resource Conservation and Recovery Act- (RCRA-) regulated waste storage building (the Transformer Storage Building) located south of Building 2.

The service center also includes an outdoor electrical substation (the Genesee Street Substation) and several acres of parking and outdoor equipment storage areas.

1.3.2 Site History

In the early 1980s, NMPC submitted a Solid Waste Management Permit Application (SWMPA) to the NYSDEC to obtain a permit for the storage of hazardous wastes at the North Albany Service Center. As a result of the SWMPA submittal, the North Albany Service Center was automatically designated as an interim status hazardous waste TSDF when the regulations contained in 6 NYCRR Parts 373-1.2(d) were promulgated in 1985. In June 1993, NMPC submitted a 6NYCRR Part 373 Hazardous Waste Management Permit Application (HWMPA) to obtain final TSDF status for hazardous waste storage areas at the North Albany Service Center. In January 1995, the NYSDEC issued a 6NYCRR Part 373 Hazardous Waste Management Permit (NYSDEC Permit No. 4-0101-00114/00004-0) which granted final TSDF status for the North Albany Service Center.

An original TSDF Closure Plan was included as Appendix F to the June 1993 HWMPA. NMPC prepared and submitted a revised Closure Plan (Revision 1 - August 27, 1999) to the NYSDEC to incorporate revised Toxic Substance and Control Act (TSCA) regulations (40 CFR Part 761) which became effective on August 28, 1998 (the PCB "Mega-Rule"). The revised Closure Plan also included provisions for the future storage of hazardous waste at the facility for periods of less than 90 days. Three subsequent TSDF Closure Plan revisions (Revisions 2, 3, and 4) were submitted to the NYSDEC to incorporate additional closure activities which were determined to be necessary based on the results of concrete sampling conducted prior to implementing the initial TSDF closure activities. The final closure activities for the North Albany Service Center TSDF were implemented in accordance with Revision 4.0 to the NYSDEC-approved Closure Plan dated January 17, 2000 as modified by a June 14, 2000 letter to the NYSDEC. Following certification of the final TSDF closure by a Licensed New York State Engineer, the facility will continue to operate as a less than 90-day hazardous waste storage facility with large quantity generator status. The most recent approved version of the Closure Plan (Revision 4.0 - January 17, 2000) and a June 14, 2000 letter to the NYSDEC which presents minor modifications to the Closure Plan are included in Appendix A.

1.3.3 TSDF Pre-Closure Sampling Activities Results

In accordance with the TSDF Closure Plan, pre-closure concrete sampling activities were conducted at the North Albany Service Center during October and November 1999 to evaluate the potential presence of PCBs in concrete containment structures associated with the TSDF (including concrete floors, walls, and bermed areas). The pre-closure sampling activities were conducted by Blasland, Bouck & Lee, Inc. (BBL) and included the following:

- Collecting pulverized concrete samples to evaluate the presence of PCBs within the floors and berm walls of the Transformer Hazardous Waste Storage Area;
- Collecting pulverized concrete samples to evaluate the presence of PCBs within the floors and walls of the Versaire Hazardous Waste Storage Shed containment areas; and
- Collecting pulverized concrete samples to evaluate the presence of PCBs within the floor and walls of the Outdoor Tank Facility truck loading/unloading pad.

Analytical results for the concrete samples collected during the pre-closure sampling activities indicated the presence of PCBs at concentrations exceeding applicable United States Environmental Protection Agency (USEPA) cleanup criteria for porous surfaces presented in 40 CFR 761.61. Regulatory criteria which were utilized for comparison with the pre-closure sampling results are presented in Table 1. An analytical sample summary which lists each

sample collected as part of the pre-closure and closure activities is presented in Table 2 (including sample identification numbers, analyses performed, sample matrix, and sample date). Analytical results obtained for the analysis of the concrete samples collected as part of the pre-closure sampling activities are listed in Table 3 and shown on Figures 3, 4, and 5. The pre-closure sampling results are summarized below.

Transformer Shop Hazardous Waste Storage Area Pre-Closure Sampling Results

Location	Number of Samples	Range of Detected PCB Concentrations (ppm)
Transformer Shop Hazardous Waste Storage Area Concrete Samples:		
Floor Within the Bermed Area	4	160 J to 4,800 J
Containment Wall	1	< 0.5

Notes:

1. < = PCBs were not detected at a concentration exceeding the indicated laboratory detection limit.
2. J = Indicates an estimated concentration.
3. Concrete sampling was conducted in accordance with the PCB sampling methods specified in 40 CFR 761 Subpart O.
4. Laboratory analysis for PCBs was conducted by Scilab Albany, Inc. (Scilab) of Latham, NY using United States Environmental Protection Agency (USEPA) SW-846 Method 8082.

As indicated in the table above, PCBs were detected in concrete samples (3-inch deep pulverized samples) collected from the Transformer Shop Hazardous Waste Storage Area floor at concentrations up to 4,800 ppm. PCBs were not detected in the containment wall sample. Analytical results for the pre-closure concrete samples collected in the Transformer Shop Hazardous Waste Storage Area are presented in Table 3 and shown on Figure 3.

Versaire Hazardous Waste Storage Shed Pre-Closure Sampling Results

Location	Number of Samples	Range of Detected PCB Concentrations (ppm)
Versaire Hazardous Waste Storage Shed Concrete Samples:		
Floor within the Northern Containment Area	3	< 0.5
Walls of Northern Containment Area	1	< 0.5
Floor within the Southern Containment Area	3	0.6 J to 1.4 J
Walls of Southern Containment Area	5	0.57 J to 274 J

Notes:

1. < = PCBs were not detected at a concentration exceeding the indicated laboratory detection limit.
2. J = Indicates an estimated concentration.
3. Concrete sampling was conducted in accordance with the PCB sampling methods specified in 40 CFR 761 Subpart O.
4. Laboratory analysis for PCBs was conducted by Scilab of Latham, NY using USEPA SW-846 Method 8082.

During the initial sampling activities in the Versaire Hazardous Waste Storage Shed, 3 concrete samples were collected from the floor within each containment area, and one concrete sample was collected from the western wall within each containment area. As indicated above, PCBs were not detected at concentrations exceeding the laboratory detection limit in any of the concrete core samples collected from the floor or wall of the Versaire Hazardous Waste Storage Shed northern containment area. PCBs were detected at estimated concentrations ranging from 0.6 ppm to 1.4 ppm in the floor samples collected from the southern containment area. PCBs were also detected in the concrete wall sample collected from the southern containment area at an estimated concentration of 84 ppm. Based on the analytical results obtained from the laboratory analysis of the concrete wall sample collected in the southern containment area, an additional concrete sample was collected from each wall of the southern containment area and submitted for laboratory analysis for PCBs. Analytical results obtained for the analysis of the additional concrete wall samples indicated the presence of PCBs at estimated concentrations ranging from 0.57 ppm to 274 ppm. Based on the guidelines outlined in 40 CFR 761.61, the concrete walls and floor of the containment areas are classified as porous surfaces in low occupancy areas. The USEPA TSCA regulations presented in 40 CFR 761.61 (a)(4)(I)(B) establish a 25 ppm cleanup criteria for porous surfaces in low occupancy areas. However, NMPC elected to utilize the more conservative 10 ppm cleanup objective for subsurface soil presented in the NYSDEC document entitled "Technical and Administrative Guidance Memorandum: Determination of Soil Cleanup Objectives and Cleanup Levels," HWM-94-4046 (TAGM 4046), dated January 24, 1994, as the cleanup criteria for concrete in restricted access areas of the TSDF. Analytical results for the pre-closure concrete samples collected in the Versaire Hazardous Waste Storage Shed are presented in Table 3 and shown on Figure 4.

Outdoor Tank Facility Pre-Closure Sampling Results

Location	Number of Samples	Range of PCB Concentrations Detected (ppm)
Outdoor Tank Facility Concrete Samples:		
Truck Loading/Unloading Pad Floor	3	< 0.5
Truck Loading/Unloading Pad Walls	1	< 0.5

Notes:

1. < = PCBs were not detected at a concentration exceeding the indicated laboratory detection limit.
2. Concrete sampling was conducted in accordance with the PCB sampling methods specified in 40 CFR 761 Subpart O.
3. Laboratory analysis for PCBs was conducted by Scilab using USEPA SW-846 Method 8082.

As indicated in the table above, none of the concrete core samples collected from the Outdoor Tank Facility contained PCBs at concentrations exceeding laboratory detection limits. Analytical results for the pre-closure concrete samples collected for the Outdoor Tank facility are presented in Table 3 and shown on Figure 5.

1.4 Regulatory Criteria/Guidance

This subsection presents applicable regulatory criteria/guidance which was used to establish the TSDF closure objectives. The following regulatory requirements were identified as potentially applicable to the TSDF closure activities:

Regulation	Topic
40 CFR 260-267 (RCRA)	USEPA Hazardous Waste Management Regulations
40 CFR 761 (TSCA)	USEPA regulations for Handling, Treatment, Storage, Transportation, and Disposal of PCB-Containing Materials
29 CFR 1910 and 1926	Occupational Safety and Health Administration (OSHA) Regulations
6NYCRR Part 364	New York State Waste Transporter Regulations
6NYCRR Part 371	New York State Regulations for Identification and Listing of Hazardous Wastes
6NYCRR Part 372	New York State Hazardous Waste Manifest System and Related Standards for Generators, Transporters, and Disposal Facilities
6NYCRR Part 376	New York State Land Disposal Restrictions

Potentially applicable guidance which was used to further clarify appropriate objectives for the TSDF closure activities at the North Albany Service Center include the following:

- The hazardous waste identification guidelines presented in the NYSDEC document entitled "Technical and Administrative Guidance Memorandum (TAGM): 'Contained-In' Criteria for Environmental Media," HWM-92-3028 (TAGM 3028), dated November 30, 1992;
- Soil cleanup objectives presented in the NYSDEC document entitled "Technical and Administrative Guidance Memorandum: Determination of Soil Cleanup Objectives and Cleanup Levels," HWM-94-4046 (TAGM 4046), dated January 24, 1994;
- Underwriters Laboratories Standard UL 142 tank integrity inspection guidelines which were utilized to evaluate whether the PCB-contaminated oil storage tank was suitable for continued use; and
- New York Ambient Water quality standards and guidance values presented in the NYSDEC Division of Water Technical and Operational Guidance Series (TOGS) document entitled "Ambient Water Quality Standards and Guidance Values and Ground-Water Effluent Limitations," (TOGS 1.1.1) dated June 1998.

USEPA/NYSDEC regulations and guidelines which were determined to be applicable to PCB-impacted concrete structures identified by the TSDF closure activities are discussed below.

Toxic Substance Control Act - PCBs Regulations (40 CFR Part 761)

In accordance with 40 CFR 761 (which includes the Mega-Rule provisions promulgated during August 1998), the concrete floor structures of the Transformer Shop, the Outdoor Tank Facility, the Versaire Hazardous Waste Storage Shed, the Truck Dock, and the Machine Shop are classified as porous surfaces. With the exception of the Versaire Hazardous Waste Storage Shed containment areas and the Truck Dock floor slab and walls, the concrete structures are classified as high occupancy (i.e., unrestricted access) areas based on the typical time per year NMPC workers may spend within the areas. The USEPA regulations present specific requirements for the continued use of PCB-

containing porous surfaces and for the removal of PCB-impacted concrete. As outlined in 40 CFR 761.30(p), a porous surface impacted by a spill containing PCBs at concentrations exceeding 50 ppm may be utilized for the remainder of its useful life ('continued use') provided that the source of PCBs is removed, the surface is cleaned, the surface is coated with two layers of solvent resistant and water repellant coating, and the coated surface is properly labeled. However, any future changes in the site or removal of the concrete can only be conducted in accordance with the PCB remediation waste disposal requirements presented in 40 CFR 761.61(a)(4)(I). In accordance with the PCB remedial waste disposal requirements, PCB-impacted porous surfaces in high occupancy areas shall be removed to levels less than or equal to 1 ppm (without further conditions) or to a level less than or equal to 10 ppm when a concrete cap with a minimum thickness of 6 inches is applied in conjunction with implementing a deed notification to inform prospective buyers of the presence of residual PCBs. In accordance with the USEPA cleanup criteria for PCBs in low occupancy (i.e., restricted access) areas [as outlined in 40 CFR 761.61(a)(4)(I)(B)], a 25 ppm cleanup level is applicable for concrete surfaces in the Versaire Hazardous Waste Storage Shed containment areas and in the concrete floor slab and walls of the recessed Truck Dock. However as previously discussed, NMPC utilized the more conservative 10 ppm cleanup objective for subsurface soil presented in NYSDEC TAGM 4046 as the cleanup criteria for concrete in restricted access areas of the TSDF.

Technical and Administrative Guidance Memorandum: 'Contained-In' Criteria for Environmental Media, Memorandum 3028 (TAGM 3028), dated November 30, 1992.

NYSDEC TAGM 3028 presents the "contained-in" policy for residual hazardous waste within environmental media. The minimum cleanup criteria presented in TAGM 3028 must be met in order to preclude management of the PCB-impacted concrete as a hazardous waste. In accordance with TAGM 3028, the PCB cleanup requirements in 40 CFR 761 and the recommended NYSDEC cleanup criteria presented in TAGM 4046 are the most applicable cleanup criteria for the TSDF closure activities at the North Albany Service Center.

1.5 TSDF Closure Objectives

The main objective of the TSDF closure activities was to obtain final closure status for the North Albany Service Center TSDF. Based on the applicable criteria listed above, the pre-closure sampling results, and the TSDF Closure Plan (Revision 4.0 - January 2000), specific TSDF closure objectives included the following:

- Removing and disposing of the TSDF hazardous waste inventory present at the time of closure;
- Decontaminating waste storage and handling areas (including containment areas in the Versaire Building and the truck loading/unloading pad), waste handling equipment (including the oil transfer pump and the associated piping), and the PCB-contaminated oil storage tank (Tank No. 373-01). Following closure of the TSDF, the North Albany Service Center will operate as a less-than-90 day hazardous waste storage facility with large quantity generator status; and
- Addressing PCBs identified in concrete within the Transformer Shop, Versaire Hazardous Waste Storage Shed, Truck Dock area, and Machine Shop (as identified by the pre-TSDF closure sampling activities and subsequent verification/characterization sampling conducted in connection with the closure activities).

The action limits utilized for PCBs, volatile organic compounds (VOCs), semi-volatile organic compounds (SVOCs), and inorganic constituents during the TSDF closure activities are listed in Table 1. The action limits for VOCs, SVOCs, and inorganic constituents were applied to rinse water generated by cleaning activities conducted as part of the TSDF closure (i.e., to verify the effectiveness of cleaning activities). The 10 ppm PCB action limit for porous surfaces located in restricted access areas was applied to the recessed containment areas in the Versaire Hazardous Waste Storage Shed, the concrete floor and walls of the Truck Dock area, and soil underlying the

concrete floor slab in the Transformer Shop. The 1 ppm PCB action limit for porous surfaces in high occupancy areas was utilized for concrete surfaces inside the Transformer Shop, Outdoor Tank Facility, Versaire Hazardous Waste Storage Shed, and Machine Shop.

2. Initial TSDF Closure Activities

2.1 General

This section presents a task-by-task description of the initial TSDF closure activities that were conducted to achieve permanent closure of the hazardous waste storage units located at the NMPC North Albany Service Center. The initial TSDF closure activities included the following:

- Mobilization/Site Preparation;
- Removal of PCB-impacted concrete and soil from the Transformer Shop Hazardous Waste Storage Area;
- Cleaning PCB transfer equipment within the Transformer Shop;
- Cleaning the PCB-impacted oil storage tank system;
- Cleaning the Truck Loading/Unloading Pad for the Outdoor Tank facility;
- Cleaning the Flammables Storage Cabinet and the Corrosives Storage Cabinet;
- Removing PCB-Impacted concrete from the Versaire Hazardous Waste Storage Shed;
- Cleaning the Versaire Hazardous Waste Storage Shed;
- Restoring the concrete removal areas in the Versaire Hazardous Waste Storage Shed;
- Applying a chemically-resistant floor coating system in the Versaire Hazardous Waste Storage Shed; and
- Cleaning PCB transfer equipment within the Versaire Hazardous Waste Storage Shed.

Prior to implementing the TSDF closure activities at the North Albany Service Center, hazardous waste that was present at the site was transported off-site for disposal by NMPC in accordance with applicable regulations. NMPC retained AAA Environmental, Inc. (AAA) to implement the TSDF closure activities based on competitive bidding. The TSDF closure activities conducted by AAA were documented by an on-site observer from BBL. Daily field reports prepared by BBL's on-site observer are included in Appendix B.

As part of the initial TSDF closure activities, BBL collected PCB wipe samples, rinsate samples, and concrete core samples to confirm that the TSDF closure objectives were attained for specific closure activities. Analytical results for final verification samples collected in connection with the initial TSDF closure activities were reviewed by BBL's data validation staff. Data validation reports for verification samples collected as part of the initial TSDF closure activities are presented in Volumes II & III of this TSDF Closure Certification Report. A discussion of mobilization/site preparation activities is presented below, followed by a detailed description of the closure activities implemented in the Transformer Shop Hazardous Waste Storage Area, the Outdoor Tank Facility, and the Versaire Hazardous Waste Storage Shed.

2.2 Mobilization

Prior to beginning the initial TSDF closure activities, AAA completed the following mobilization and site preparation activities:

- Preparing a Site Management Plan, a Site-Specific Health and Safety Plan (HASP), an Emergency Preparedness and Contingency Plan, and a Decontamination Plan for work to be completed in connection with the closure activities;
- Mobilizing personnel, equipment, materials, and supplies to the site. Equipment which was utilized during the initial TSDF closure activities included a vacuum truck, skid steer ("bobcat"), pressure washer, generator, compressor, jackhammer, polyethylene storage tanks, road and demolition saws, scissors lift, forklift, backhoe, rotary hammer drill, and various hand and power tools;
- Constructing remediation support areas including staging areas, on-site storage areas, a temporary negative air pressure enclosure, and a temporary equipment and material decontamination area; and

-
- Installing temporary access controls to restrict access of unauthorized persons to the work area (i.e., appropriate signs and caution tape, etc.).

2.3 Transformer Shop

Initial TSDF closure activities conducted within the Transformer Shop consisted of removing concrete and soil within the Transformer Shop Hazardous Waste Storage Area and cleaning equipment located in the Transformer Shop which had been used to handle PCB materials. A detailed description of the initial TSDF closure activities conducted within the Transformer Shop is presented in the subsections below.

2.3.1 Transformer Shop Hazardous Waste Storage Area Concrete Floor Removal

The Transformer Shop Hazardous Waste Storage Area consisted of an approximately 300 square foot (ft²) bermed area with a 6-inch thick concrete pad that was poured over the existing 6-inch thick Transformer Shop floor slab. The Hazardous Waste Storage Area was surrounded by an approximately 12-inch high, 10-inch thick concrete berm that provided secondary containment. Access to the Hazardous Waste Storage Area was restricted by an approximately 6-foot chain link fence that extended from the top of the berm surrounding the area. Based on the laboratory analytical results for the pre-closure concrete samples collected from the Hazardous Waste Storage Area, the entire thickness of the concrete floor (12 inches) within the berm was removed for off-site disposal as a TSCA-regulated waste. In addition, approximately 6 inches of soil was removed from beneath the concrete slab for off-site disposal as a TSCA-regulated waste. Based on the pre-closure sampling results, NMPC did not originally anticipate that the concrete berms would require removal as part of the TSDF closure activities. Limits of concrete removal in the Transformer Shop Hazardous Waste Storage Area during the initial TSDF closure activities are shown on Figure 6. The concrete removal activities are described in the subsections below.

Dust Control Measures

Prior to implementing concrete removal activities, AAA constructed a temporary dust enclosure around the proposed concrete floor removal area. The enclosure was constructed of polyethylene sheeting and wood. A negative air pressure environment was created inside the dust enclosure using blowers vented to the outside of the Transformer Shop through High Efficiency Particulate Air (HEPA) filtration units. The negative pressure environment was created to minimize the migration of concrete dust/debris outside of the enclosure during the concrete floor removal activities.

Concrete Removal

Following construction of the temporary dust enclosure around the Transformer Shop Hazardous Waste Storage Area, concrete floor removal activities were initiated. The concrete floor was saw cut to full depth (approximately 12 inches) around the perimeter of the Hazardous Waste Storage Area inside of the concrete berms using a concrete road saw. During the concrete cutting activities, the saw blade was continuously wetted with water to minimize dust generation. Washwater was collected with a wet vacuum and containerized in 55-gallon drums prior to being transferred to a polyethylene storage tank for off-site disposal.

Following saw cutting activities, the concrete floor was demolished into 12- to 24-inch pieces using pneumatic jack hammers. Water was applied to the chisel head of the jack hammer during the demolition activities to reduce the generation of dust. The demolished pieces of concrete floor were hand loaded within the dust enclosure into the bucket of a Bobcat front-end loader and then transferred to lined rolloff waste containers staged outside of the Transformer Shop. During transport between the Hazardous Waste Storage Area and the rolloff waste containers, the bobcat bucket was covered with polyethylene sheeting to minimize the loss of demolished concrete debris.

Upon completion of the concrete floor removal activities, 6 inches of underlying soil beneath the concrete slab was excavated and placed in lined rolloff waste containers staged outside of the Transformer Shop. During transport between the Hazardous Waste Storage Area and the rolloff containers, the bobcat bucket was covered with polyethylene sheeting to minimize the loss of excavated soil.

Air Monitoring

During the floor removal activities, ambient air samples were collected within the worker breathing zone inside the enclosure, and from areas outside of the enclosure, in order to monitor airborne PCB and silica levels generated by the closure activities. The samples were collected over a 4.5-hour sampling period for samples NM-AIR-1 and NM-AIR-2 (analyzed for PCBs) and over a 7 hour period for air samples NM-AIR-4 and NM-AIR-5 (analyzed for silica). The air monitoring samples were submitted to Galson Laboratories, Inc. (Galson) for analysis using National Institute for Occupational Safety and Health (NIOSH) Methods. The air monitoring results were converted to an 8-hour time weighted average (TWA) basis for comparison with Occupational Safety and Health Administration (OSHA) Permissible Exposure Limits (PELs). PCBs were not detected at concentrations exceeding laboratory detection limits in either of the air samples collected during the initial TSDF closure activities. PELs were calculated for airborne dust concentrations based on the percentage of silica found in the air samples. Based on the analytical results, ambient dust levels within the enclosure during the work activities exceeded the OSHA PEL (dust concentration of 1.3 mg/m³ with a PEL of 0.41 mg/m³). During the concrete removal activities, workers in the enclosure utilized NIOSH-certified air purifying respirators and Level C personal protective equipment (PPE). Dust concentrations outside of the enclosure did not exceed laboratory detection limits. Air monitoring results are presented in Table 4.

Verification Sampling

Following concrete removal, four pulverized concrete verification samples were collected for PCB analysis at the limits of the concrete floor removal activities. One verification concrete sample was collected from the 6-inch thick concrete Transformer Shop floor slab below each of the four berm walls that surrounded the Hazardous Waste Storage Area to determine if PCBs were present at concentrations exceeding the 1 ppm cleanup objective for porous surfaces in high occupancy areas. The concrete verification sampling locations are shown on Figure 6. Verification soil samples were also collected following the removal of underlying soil beneath the concrete floor within the Hazardous Waste Storage Area to determine if PCBs were present at concentrations exceeding the 10 ppm cleanup objective for subsurface soil. Three verification soil samples were collected at locations which were evenly distributed across the Transformer Shop Hazardous Waste Storage Area (sampling locations are shown on Figure 6).

Laboratory analytical results for the initial verification concrete samples indicated that PCBs were present in two of samples (NM-TSHWA-VC3 and NM-TSHWA-VC4) at concentrations exceeding the 1 ppm PCB cleanup criteria for porous materials in unrestricted access areas (PCBs were detected at a concentration of 2.2 ppm in both samples). Based on the results of the initial verification concrete samples, two additional concrete samples were collected outside of the Hazardous Waste Storage Area berm wall (at locations that were as close as reasonably accessible to the verification concrete samples exhibiting elevated PCB concentrations) and submitted for laboratory analysis for PCBs. Laboratory analytical results for the additional verification concrete samples (NM-TSHWA-VC5 and NM-TSHWA-VC6) indicated the presence of PCBs at concentrations of 4.5 ppm and 80 ppm (respectively). Based on the analytical results obtained for the analysis of the concrete samples collected outside of the bermed Hazardous Waste Storage Area, NMPC elected to further characterize the presence of PCBs within the Transformer Shop concrete floor (as discussed in detail in Section 3 of this Closure Certification Report). Pending the additional characterization activities, the concrete floor removal area was covered with polyethylene sheeting. The concrete berm wall cleaning activities described in the Closure Plan were not necessary because the berm walls were demolished as part of the additional concrete floor removal activities as discussed in detail in Section 4 of this

Closure Certification Report. The additional floor Analytical results for the verification soil samples indicated that PCBs were not detected in soil at the limits of the soil removal activities at concentrations exceeding the 10 ppm cleanup objective. Verification concrete and soil sampling results are listed in Tables 5 and 6 (respectively) and shown on Figure 6.

2.3.2 Decontamination of Transformer Shop Transfer Equipment

Decontamination activities were conducted for equipment located in the Transformer Shop that was used to handle PCB-containing materials. The specific equipment that was cleaned included a hydraulic drum crusher and an overhead crane. Both pieces of equipment were cleaned using a triple wash/rinse procedure which consisted of scrubbing the equipment three times with an industrial cleaner/degreaser (Bio-Might 100). Following each scrubbing, the equipment was thoroughly rinsed with potable water using a high-pressure spray. The rinsate from the cleaning activities was collected and placed in a polyethylene tank prior to off-site disposal.

On March 29, 2000, BBL collected verification wipe samples from the surfaces of the hydraulic drum crusher and the overhead crane hook. One verification wipe sample was collected from the overhead crane hook (NM-TSTE-VW1) and two samples were collected from the hydraulic drum crusher (NM-TSTE-VW2 and NM-TSTE-VW3 from the base and top of the drum crusher, respectively). The verification wipe samples were submitted for laboratory analysis for PCBs. Analytical results for the laboratory analysis of the wipe samples are summarized in Table 7. Analytical results indicated that PCBs were not detected in the wipe samples at concentrations exceeding the decontamination standard of 10 µg/100 cm² for unrestricted use of non-porous surfaces as presented in 40 CFR 761.79(b)(3)(I)(A).

2.4 Outdoor Tank Facility

The TSDF closure activities implemented for the Outdoor Tank Facility included the following:

- Decontaminating the PCB-contaminated oil storage tank, associated pumps and appurtenances, and the secondary containment basin; and
- Cleaning the Outdoor Tank Facility Truck Loading/Unloading Pad.

A detailed description of the TSDF closure activities conducted for the PCB-contaminated oil storage tank and the truck loading/unloading pad are presented below.

2.4.1 PCB-Contaminated Oil Storage Tank System

The TSDF closure activities for the PCB-contaminated oil storage tank system consisted of cleaning the 10,000-gallon PCB-contaminated oil storage tank (Tank 373-01) and the containment basin surrounding the tank as well as cleaning oil pumps, piping, and appurtenances associated with the PCB-contaminated oil storage tank. The PCB-contaminated oil storage tank cleaning activities were conducted in accordance with the PCB decontamination requirements presented in 40 CFR 761.79. Following completion of the tank cleaning activities, the storage tank was inspected by Quality Inspection Services, Inc. (QIS) (in accordance with the American Petroleum Institute Standard 653) to determine whether the tank were in adequate structural condition for continued use. A copy of QIS's Tank Inspection Report for the PCB-contaminated waste oil storage tank is included as Appendix C. The decontamination and inspection activities conducted for the oil storage tank and associated equipment are described below.

Initial Oil and Sediment Removal

Prior to the tank decontamination activities, an NMPC waste disposal vendor removed the PCB-contaminated oil inventory from the tank and transported the oil for off-site disposal as a hazardous waste (waste code B002). The tank was then vented and the interior atmosphere was tested for flammable/explosive vapors with a four gas lower explosive limit (LEL) meter. Following venting activities, AAA conducted confined space entry into the tank and removed approximately 500 pounds of oily sediment from the bottom of the tank. The material was placed in a 55-gallon drum for disposal as a TSCA-regulated hazardous waste at the Chemical Waste Management (CWM) landfill in Model City, New York.

Pump and Associated Piping Cleaning

After completing the initial oil and debris removal from the PCB-contaminated oil storage tank, AAA cleaned the surfaces of waste oil transfer pumps (located in the Transformer Shop), the pipe couplings located at the Truck Loading/Unloading Pad, and associated drip pans. AAA also flushed the pump and piping that was used to transfer waste oil to and from the PCB-contaminated oil storage tank. Cleaning and flushing activities consisted of the following:

- Cleaning the outside of three oil transfer pumps (including the PCB-contaminated waste oil pump) and associated drip pans located in the Transformer Shop;
- Flushing the PCB-contaminated waste oil pump and piping which was used to transfer waste oil containing PCBs at concentrations greater than 50 ppm between the Transformer Shop and the PCB-contaminated oil storage tank located in the Outdoor Tank Facility. The PCB-contaminated waste oil pump and piping were flushed using 800 gallons of virgin mineral oil (in which PCBs are readily soluble);
- Cleaning the outside of the four pipe couplings and associated drip pans located at the Truck Loading/Unloading Pad; and
- Flushing the pipe that was used to transfer PCB-contaminated waste oil between trucks within the Truck Loading/Unloading Pad and the PCB-contaminated oil storage tank (using 200 gallons of virgin mineral oil).

AAA cleaned the surfaces of each of the pumps, pipe couplings, and drip pans using the triple wash and rinse procedure. The surfaces of the pumps, couplings, and drip pans were soaked with an industrial cleanser (i.e., Bio-Might 100), scrubbed with brushes, and rinsed with hot water using a pressure washer. This process was repeated three times until there were no visible traces of debris or staining on the surfaces of the drip pans. The solid decontamination materials (e.g., cleaning brushes, rags, etc.) were placed into 55-gallon drums for appropriate off-site disposal. The pump and sections of piping used in the transfer of PCB-contaminated waste oil were flushed, and the mineral oil was removed from the PCB-contaminated tank using a vacuum truck and transferred into appropriate containers for potential reuse. After the cleaning activities were completed, a total of six verification wipe samples were collected from the pumps and drip pans (NM-TSPUMP-VW1 through NM-TSPUMP-VW4 and NM-PUMPAN-VW1 and NM-PUMPAN-VW2) and submitted for laboratory analysis for PCBs. Analytical results obtained for the laboratory analysis of the wipe samples are summarized in Table 7.

Analytical results indicated that PCBs were present at an estimated concentration of $3 \mu\text{g}/\text{cm}^2$ in wipe sample NM-TSPUMP-VW1 (collected from the exterior surface of the PCB-contaminated waste oil pump located in the Transformer Shop). The detected PCB concentration for wipe sample NM-TSPUMP-VW-1 does not exceed the decontamination standard of $10 \mu\text{g}/100 \text{ cm}^2$ for unrestricted use of non-porous surfaces as presented in 40 CFR

761.79(b)(3)(I)(A). PCBs were not detected in any of the other verification wipe samples collected from the pumps and drip pans.

PCB-Contaminated Oil-Storage Tank Cleaning

After flushing the pumps and associated piping, the PCB-contaminated oil storage tank was flushed three times with mineral oil. AAA used a minimum mineral oil volume of ten percent of the storage tank capacity for each tank flushing (approximately 1,000 gallons). Mineral oil was sprayed into the tank via a manway hatch located at the top of the tank (with solvent contacting the sides and top of the tank to the extent possible). Following each flushing cycle, the solvent was removed from the tank using a vacuum truck and field tested with a Clor-N-Oil test kit to determine if the PCB concentration in the oil exceeded 50 ppm. Based on the results of field testing (which indicated that PCBs were not present in the mineral oil at concentrations exceeding 50 ppm following each tank flushing) the solvent was reused for all three flushing cycles.

Following the tank flushing activities, AAA conducted confined space entry into the tank to remove residual sludge and solid material that had collected on the bottom of the storage tank (to the extent possible) using squeegees and other mechanical means. Prior to conducting the confined space entry, the atmosphere inside the tank was tested using a four-gas meter. After removing residual sludge and solid material, the inside of the storage tank was rinsed with hot water and steam, cleaned with an industrial cleaner/degreaser (i.e., Bio-Might 100), and then rinsed again with hot water and steam. After cleaning the inside of the storage tank, AAA cleaned the exterior of the tank using an industrial cleaner/degreaser. Waste materials and residue generated by the tank cleaning activities were collected and placed in appropriate containers for transportation and off-site disposal.

After the cleaning activities were completed, a total of three verification wipe samples were collected from the interior surfaces of the tank (NM-37301-VW1 through NM-37301-VW3) and four verification wipe samples were collected from the exterior surfaces of the tank (NM-E37301-VW1 through NM-E37301-VW4). Analytical results for the laboratory analysis of the wipe samples are summarized in Table 7. PCBs were not detected at concentrations exceeding laboratory detection limits in any of the verification wipe samples collected from the interior or exterior tank surfaces.

Secondary Containment Basin Cleaning

Following completion of the PCB-contaminated oil storage tank cleaning activities, the interior surfaces of the metal secondary containment basin that surrounds the tank were cleaned in accordance with the TSDF Closure Plan using a triple wash and rinse procedure. Cleaning activities consisted of covering the entire surface of the interior floor and walls of the secondary containment basin with an industrial cleaner/degreaser (i.e., Bio-Might 100) and scrubbing the surfaces with brushes. After scrubbing the floor and wall surfaces, the containment area was rinsed with hot water using a pressure washer. This process was repeated three times until there were no visible traces of debris or staining on the surfaces of the containment basin. Solid decontamination materials (including cleaning brushes, rags, etc.) were placed into 55-gallon drums for appropriate off-site disposal. Liquid decontamination materials (washwater) were removed using a vacuum truck and transferred into a polyethylene tank for appropriate off-site disposal.

After the cleaning activities were completed, a total of three verification wipe samples were collected from the interior surfaces of the secondary containment basin (NM-373SCT-VW1 through NM-373SCT-VW3). Analytical results for the laboratory analysis of the wipe samples are summarized in Table 7. Analytical results indicated that PCBs were not detected at concentrations exceeding the laboratory detection limits in any of the verification wipe samples collected from the interior surfaces of the secondary containment basin.

PCB-Contaminated Oil Storage Tank Inspection

Following completion of the PCB-contaminated oil storage tank cleaning activities, the tank was inspected by an American Petroleum Institute- (API-) certified inspector from QIS. The tank inspection consisted of visually inspecting the tank's interior/exterior surfaces for cracks, deformations, leaks, etc., and conducting ultrasonic testing to measure the thickness and the variability in thickness of the tank walls. As summarized in the tank inspection report included as Appendix C, QIS concluded that the tank was fit for continued use as an oil storage tank based on Underwriters Laboratory Standard UL 142. NMPC currently plans to utilize the tank for the future storage of non-hazardous waste oil.

2.4.2 Truck Loading/Unloading Pad

The concrete Truck Loading/Unloading Pad adjacent to the Outdoor Tank Facility was also cleaned using the triple wash and rinse procedure outlined in the TSDF Closure Plan. Decontamination activities consisted of scrubbing the entire truck pad three times with an industrial cleaner/degreaser (Bio-Might 100) and thoroughly rinsing the pad between each cleaning cycle with potable water using a high-pressure spray. The rinsate from the cleaning activities was collected and placed in a polyethylene tank prior to disposal.

Following cleaning, verification rinse samples were collected to confirm that the surface of the truck pad had been thoroughly cleaned. Two verification rinsate samples (NM-OTFTP-VR1 and NM-OTFTP-VR2) were collected using the sampling method described above for the Flammables and Corrosives Storage Cabinets. The rinsate samples were submitted for laboratory analysis for PCBs, VOCs, SVOCs, and RCRA metals. Analytical results for the laboratory analysis of the rinsate samples are summarized in Table 8. Analytical results indicate that PCBs, SVOCs, and RCRA metals were not detected at concentrations exceeding laboratory detection limits in either of the rinsate samples. 2-Butanone and chloroform were detected at concentrations of 20 parts per billion (ppb) and an estimated concentration of 1 ppb (respectively) in rinsate sample NM-OTFTP-VR1 and carbon disulfide was detected at a concentration of 12 ppb in rinsate sample NM-OTFTP-VR2. Class GA ambient water quality standards and guidance values presented in TOGS 1.1.1 for 2-Butanone and chloroform are 50 ppb and 7 ppb (respectively). Class GA Standards and Guidance Values are appropriate for the protection of groundwater as a source for drinking water. No Class GA water quality standard or guidance value is currently available for carbon disulfide.

2.5 Flammables Storage Cabinet and Corrosives Storage Cabinet

Decontamination activities were conducted for the interior and exterior surfaces of the Flammables Storage Cabinet and Corrosives Storage Cabinet located on the loading dock outside the Transformer Shop. The interior and exterior surfaces of the cabinets were cleaned three times with an industrial cleaner/degreaser (Bio-Might 100). Following each cleaning cycle, the cabinets were thoroughly rinsed with potable water using a high-pressure spray. The rinsate from the cleaning activities was collected and placed in a polyethylene tank for off site disposal.

Following cleaning, verification rinsate samples were collected from the interior surfaces of the Flammables and Corrosives Storage Cabinets to confirm that the surfaces had been sufficiently decontaminated. Verification rinsate samples were collected by pouring distilled water on the interior surfaces of the cabinets and collecting the runoff into a sample jar using a pipette. One verification rinsate sample was collected from the Flammables Storage Cabinet (NM-OTFFC-VR1) and submitted for laboratory analysis for VOCs and one rinsate sample was collected from the Corrosives Storage Cabinet (NM-OTFCC-VR1) and submitted for laboratory analysis for pH. Analytical results obtained for the laboratory analysis of the rinsate samples are listed in Table 8. Analytical results indicated that VOCs were not detected in the rinsate sample from the Flammable Storage Cabinet at concentrations exceeding laboratory detection limits. The pH of the rinsate sample from the Corrosives Storage Cabinet was 5.3 standard units (S.U.).

Versaire Hazardous Waste Storage Shed

The Versaire Hazardous Waste Storage Shed contains two approximately 300 square foot recessed containment areas (referred to as the northern and southern containment areas). The containment areas are covered with metal grates supported by steel I-beams placed in the bottom of the containment areas. The concrete surfaces of the containment areas are coated with a solvent resistant, water repellant epoxy floor coating. As discussed in Subsection 1.3.3, pre-closure concrete characterization results indicated that PCBs were not present in the northern containment area at concentrations exceeding laboratory detection limits. However, PCBs were detected in concrete samples collected from the western recessed sidewall of the southern containment area at concentrations exceeding the 10 ppm cleanup criteria for restricted access areas. TSDF closure activities for the Versaire Hazardous Waste Storage Shed included removing and restoring a portion of the western berm wall of the southern containment area, applying a new two-layer contrasting color, solvent resistant, water repellant epoxy floor coating within the southern containment area, and decontaminating the northern containment area. A detailed description of the TSDF closure activities for in the Versaire Hazardous Waste Storage Shed are presented in the subsections below.

2.5.1 Southern Containment Area Berm Wall Removal

Prior to conducting concrete removal activities, AAA constructed a temporary dust enclosure around the southern containment area. The enclosure was constructed by placing polyethylene sheeting over wires which were strung across the building support beams. The enclosure was vented to the outside of the building through an existing ventilation fan mounted in the wall of the storage shed. During the concrete removal activities, workers were equipped with NIOSH-certified air purifying respirators and Level C PPE.

The western concrete berm wall in the southern storage area was saw cut approximately 9-inches deep (from the upper floor surface) and 3-inches laterally (into the existing vertical face of the recessed containment area wall) along the entire length of the wall using a self-wetting concrete road saw. As saw cutting of the concrete wall progressed, the washwater was collected with a wet vacuum and containerized in 55-gallon drums for off site disposal. After the saw cutting activities were complete, the concrete wall debris was broken into manageable pieces and containerized for off-site disposal. A total of approximately 1.6 cubic feet of concrete was removed from the western berm wall. The approximate extent of concrete removal from the Versaire Hazardous Waste Storage Shed is shown on Figure 7.

Following removal of concrete from the western recessed wall, verification concrete samples were collected to confirm that PCBs did not remain in the concrete wall at concentrations exceeding the 10 ppm cleanup objective. Four verification concrete samples (NM-VBSW-VC1 through NM-VBSW-VC4) were collected by drilling multiple holes approximately 3-inches deep into the exposed concrete face using a one-inch diameter pulverizing hammer drill bit. The verification concrete samples were submitted for laboratory analysis for PCBs. Analytical results obtained for the laboratory analysis of the verification concrete samples are summarized in Table 5 and shown on Figure 7. Analytical results for the laboratory analysis of the verification samples indicated that PCBs were detected in two of the four verification samples at concentrations up to an estimated 0.55 ppm. PCBs were not detected in any of the samples at concentrations exceeding the 10 ppm cleanup objective.

2.5.2 Southern Containment Area Berm Wall Restoration

After verifying that concrete at the western containment wall did not contain PCBs at concentrations exceeding applicable cleanup objectives, the wall was restored to pre-existing conditions. Prior to pouring the concrete, the exposed face of the western containment wall was given a rough finish using a jack hammer to allow for greater adherence for the new concrete. Temporary wooden form work was installed to help re-establish the pre-existing shape of the recessed containment wall. In addition, a bonding agent was applied to the exposed face of the existing

concrete and steel dowels were installed in the face of the wall to help reinforce the restored section of the containment wall. The new concrete wall segment was then poured to restore the wall to its pre-existing conditions.

2.5.3 Northern Containment Area Decontamination

Following the concrete removal in the southern storage area, the northern containment area was cleaned using the triple wash and rinse procedure outlined in the TSDf Closure Plan. Cleaning activities consisted of scrubbing the entire containment area three times with an industrial cleaner/degreaser (Bio-Might 100) and thoroughly rinsing the pad between each cleaning with potable water using a high-pressure spray. Solid decontamination materials (including cleaning mops, rags, washwater, etc.) were placed into 55-gallon drums for appropriate off-site disposal. Rinsate from the cleaning activities was collected and placed in a polyethylene tank for transportation and off-site disposal. Following the cleaning activities, a verification rinsate sample (NM-VHSEA-VR1) was collected by pouring distilled water on the concrete surface and collecting the runoff into a sample container using a pipette. The verification rinsate sample was submitted to Galson for laboratory analysis for PCBs, VOCs, SVOCs, and RCRA metals. Analytical results obtained for the laboratory analysis of the rinsate sample are presented in Table 8. Analytical results indicate that SVOCs and RCRA metals were not detected in the rinsate sample at an estimated concentration exceeding laboratory detection limits. PCBs were detected in a field duplicate rinsate sample collected from the northern contaminant area at an estimated concentration of 0.04 ppb. In addition, acetone was detected in the verification rinse sample at an estimated concentration of 10 ppb and methylene chloride was detected at an estimated concentration of 3 ppb (and at an estimated concentration of 2 ppb in a field duplicate sample collected from the same location). The detected concentrations of PCBs, acetone, and methylene chloride do not exceed the NYSDEC Groundwater Standards presented in TOGS 1.1.1.

2.5.4 Application of a New Floor Coating System within the Southern Containment Area

After allowing the restored section of the western recessed containment wall to cure for 28 days, a new two-layer contrasting color, solvent resistant, water repellant epoxy floor coating system was applied to the interior surface of the southern containment area. In order to properly apply the new epoxy floor coating system, the surface of the concrete was prepared in accordance with the floor coating manufacturer's specifications. Floor preparation consisted of sand blasting the southern containment area (using Black Beauty® coal slag) in order to remove the previous floor coating system and provide a rough surface to which the new floor coating could adhere. The dust and debris created by the sand blasting activities was containerized in 55-gallon drums for off-site disposal. After removing the pre-existing floor coating system and scarifying the surface of the containment area, a verification rinsate sample (NM-VHSEA-VR1) was collected by pouring distilled water on the scarified concrete surface and collecting the runoff into a sample container using a pipette. The verification rinsate sample was submitted to Galson for laboratory analysis for PCBs, VOCs, SVOCs, and RCRA metals. Analytical results obtained for the laboratory analysis of the rinsate sample are summarized in Table 8. Analytical results indicate that VOCs, SVOCs, and RCRA metals were not detected in the rinsate sample at concentrations exceeding laboratory detection limits. PCBs were detected in the rinsate sample at an estimated concentration of 0.025 ppb. The detected PCB concentration does not exceed the NYSDEC Groundwater Standard presented in TOGS 1.1.1. Following floor preparation and receipt of the laboratory results indicating that chemical constituents were not present in the verification rinsate sample at concentrations exceeding applicable cleanup criteria, the new floor coating system (Sika® 90N) was applied in accordance with manufacturer specifications.

2.5.5 Decontamination of Waste Handling Equipment in Versaire Hazardous Waste Storage Shed

Equipment located in the Versaire Hazardous Waste Storage Shed that was used to handle PCB-containing materials (including hand tools, hoses, pipe couplings, a fork lift, and a drum hand truck) was decontaminated as part of the TSDf closure activities. The equipment was cleaned using a triple wash/rinse procedure that consisted of scrubbing

the equipment three times with an industrial cleaner/degreaser (Bio-Might 100). Following each scrubbing, the equipment was thoroughly rinsed with potable water using a high-pressure spray. The rinsate from the cleaning activities was collected and placed in a polyethylene tank prior to off-site disposal.

On February 9, 2000, BBL collected verification wipe samples from the surfaces of the decontaminated forklift and drum hand truck. Two verification wipe samples were collected from the fork lift (NM-VBTE-VW1 and NM-VBTE-VW2 from the blade and operator deck, respectively) and one sample was collected from the drum hand truck (NM-VBTE-VW3). The verification wipe samples were submitted for laboratory analysis for PCBs. Analytical results obtained for the laboratory analysis of the wipe samples are summarized in Table 7. Analytical results indicate that PCBs were not detected in the wipe samples at concentrations exceeding the 10 $\mu\text{g}/100 \text{ cm}^2$ decontamination standard for unrestricted use of non-porous surfaces as presented in 40 CFR 761.79(b)(3)(I)(A).

3. Concrete and Soil Characterization

3.1 General

As discussed in Subsection 2.3.1, analytical results obtained for the laboratory analysis of verification concrete samples collected from the Transformer Shop floor slab (outside of the bermed Transformer Shop Hazardous Waste Storage Area) following the initial TSDF closure activities indicated the presence of PCBs at concentrations exceeding the 1 ppm cleanup criteria for porous materials in an unrestricted access area. Based on the presence of PCBs in the concrete floor outside of the bermed Hazardous Waste Storage Area, additional concrete core samples were collected to characterize the extent of PCBs within the Transformer Shop floor slab. Sampling activities were conducted during several site visits in order to complete the delineation of PCBs in concrete at concentrations exceeding 1 ppm. Based on the analytical results obtained for the Transformer Shop floor slab samples, additional sampling activities were also implemented to delineate the extent of PCBs within concrete surfaces in a Machine Shop and Truck Dock area adjacent to the Transformer Shop. In addition, soil borings were completed to evaluate the geotechnical properties of the soil beneath the Transformer Shop and Truck Dock floor slabs and to facilitate collection of soil samples to determine if PCBs were present in soil beneath the concrete floor slab. A discussion of the concrete and soil sampling activities is presented below, followed by a summary of the results.

3.2 Concrete and Soil Characterization Sampling

The concrete and soil characterization sampling activities in the Transformer Shop, Machine Shop, and Truck Dock area were conducted during several sampling visits between February 2000 and April 2000 and included the following:

- Collecting pulverized concrete samples to delineate the extent of PCBs in the Transformer Shop floor;
- Collecting pulverized concrete samples to evaluate the presence/extent of PCBs within the floor and walls of the Truck Dock;
- Collecting pulverized concrete samples to evaluate the presence/extent of PCBs within the floor of the Machine Shop;
- Collecting depth-integrated concrete samples at one location on the Truck Dock wall and one location on the Machine Shop floor to obtain information on PCB concentrations at various depth intervals within concrete surfaces (for the purpose of evaluating potential concrete removal options);
- Collecting samples of soil underlying the concrete floor slab within the Transformer Shop and the Truck Dock to evaluate geotechnical properties and determine the presence/absence of PCBs; and
- Collecting one composite concrete sample from the floor of a garage area located adjacent to the Machine Shop to delineate the extent of PCBs in the concrete floor in the doorway between the Machine Shop and the garage area.

Analytical results obtained for the laboratory analysis of the characterization samples indicated the presence of PCBs in concrete surfaces in the Transformer Shop and Truck Dock area at concentrations exceeding the 1 ppm cleanup objective for porous surfaces in unrestricted access areas. PCBs were also detected in the characterization samples collected from the Truck Dock area at concentrations exceeding the 10 ppm cleanup objective for porous surfaces located in restricted access areas. Analytical results did not indicate the presence of PCBs in soil beneath the floor slab in the Transformer Shop or Truck Dock area at concentrations exceeding applicable cleanup criteria. An analytical sample summary which includes sample identification numbers, analyses performed, sample matrix, and sample date is presented in Table 2. Analytical results obtained for the laboratory analysis of concrete and soil

samples collected as part of the characterization sampling activities are listed in Tables 9 and 10 and shown on Figure 8 and 9 (respectively). The concrete and soil characterization results are summarized below.

Location	Number of Samples	Range of PCB Concentrations Detected (ppm)
Transformer Shop		
Concrete Floor Samples	48	<0.5 - 110
Soil Beneath Floor Slab	3	<0.6
Truck Dock		
Concrete Floor Samples	5	7.3 - 77
Concrete Wall Samples	8	<0.5 - 75
Depth Integrated Wall Sample	3	4.3 - 52
Soil Beneath Floor Slab	1	1.0
Machine Shop		
Concrete Floor Samples	10	<0.5 - 31
Depth Integrated Floor Sample	3	1.2 - 26

Notes:

1. Depth integrated samples were collected as discrete samples from depths of 0-1", 1-2", and 2-3" from the top (or face) of the concrete surface (3 depth integrated samples were collected from one sampling location on the Truck Dock wall and 3 depth integrated samples were collected from one sampling location on the Machine Shop floor).
2. < = PCBs were not detected at a concentration exceeding the indicated laboratory detection limit.
3. Cleanup criteria is 1 ppm for concrete within the Transformer Shop and Machine Shop and 10 ppm for concrete within the Truck Dock and soil beneath the Transformer Shop and Truck Dock floor slab.

Based on the analytical results obtained for the analysis of the concrete characterization samples (and the locations where the samples were collected), the limits of concrete structures containing PCBs at concentrations exceeding applicable cleanup criteria were successfully delineated. Based on the analytical results, additional concrete and soil removal activities were conducted in the Transformer Shop, the Machine Shop, and the Truck Dock area to achieve final closure for the North Albany Service Center TSDF. The additional TSDF concrete and soil removal closure activities included the following:

Location	Removal Activity
Transformer Shop	<ul style="list-style-type: none"> • Removing the concrete floor slab; • Removing an above-grade concrete block wall located between the Transformer Shop and the southern end of the Truck Dock; and • Excavating approximately 1 foot of subgrade material underlying the floor slab (conducted to enhance the structural stability of the restored floor slab).

Location	Removal Activity
Truck Dock	<ul style="list-style-type: none"> • Removing the concrete floor slab; • Removing a portion of the concrete wall; • Excavating the railroad tracks and wooden ties beneath the floor slab; and • Excavating approximately 24 inches of subgrade material from beneath the floor slab (conducted to enhance the structural stability of the restored floor slab).
Machine Shop	<ul style="list-style-type: none"> • Scarifying the concrete floor; and • Removing a portion of the concrete floor to the full depth.

The concrete and soil removal/restoration activities that were implemented in the Transformer Shop, the Machine Shop, and the Truck Dock area are detailed in Section 4.0 of this Certification Report.

4. Concrete and Soil Removal/Restoration Activities

4.1 General

This section presents a task-by-task description of the concrete and soil removal/restoration activities that were conducted to address the results of the characterization sampling summarized in Section 3.0 of this document. The concrete and soil removal/restoration activities included the following:

- Mobilization/Site Preparation;
- Removal of PCB-impacted concrete and soil from the Transformer Shop;
- Removal of PCB-impacted concrete and soil from the Truck Dock;
- Scarification/removal of PCB-impacted concrete from the Machine Shop;
- Transformer Shop floor restoration;
- Truck Dock floor and wall restoration;
- Machine Shop floor restoration; and
- Disposal of waste generated by the TSDF closure activities (including the initial TSDF closure activities and the concrete and soil removal/restoration activities).

The concrete and soil removal/restoration activities were conducted by AAA and were observed and documented by an on-site observer from BBL. Daily field reports prepared by BBL's on-site observer are included in Appendix B. A discussion of mobilization/site preparation activities is presented below, followed by a detailed description of the concrete and soil removal/restoration activities implemented in the Transformer Shop, Truck Dock, and Machine Shop.

4.2 Mobilization/Site Preparation

Prior to initiating the concrete and soil removal/restoration activities, AAA completed the following mobilization and site preparation activities:

- Revising the existing Site Management Plan, HASP, Emergency Preparedness and Contingency Plan, and Decontamination Plan which were used for the initial TSDF closure activities.
- Remobilizing personnel, equipment, materials, and supplies to the site. Equipment that was utilized during the concrete and soil removal/restoration activities included a vacuum truck, bobcat, front-end loader, excavator, forklift, scissors lift, pressure washer, generator, compressor, jackhammer, polyethylene storage tanks, road and demolition saws, and various hand and power tools;
- Constructing remediation support areas including staging areas, on-site storage areas, a temporary negative air pressure enclosure, a soil dewatering pad, and a temporary equipment and material decontamination area; and
- Installing temporary access controls to restrict access of unauthorized persons to the work area (i.e., appropriate signs and caution tape, etc.).

4.3 Concrete and Soil Removal

Following completion of mobilization/site preparation activities, concrete and soil removal activities were implemented in the Transformer Shop, Machine Shop, and Truck Dock. The extent of the concrete removal activities is shown on Figure 10. The concrete and soil removal activities conducted within the Transformer Shop, Machine Shop, and Truck Dock area are summarized below.

4.3.1 Transformer Shop Concrete and Soil Removal

Based on the results of the characterization sampling summarized in Section 3.0 of this document, the Transformer Shop floor slab and approximately 12 inches of subgrade material underlying the floor slab were removed. The Transformer Shop floor consisted of a 6-inch concrete slab on grade (with the exception of an office area which had an additional 10-inch concrete floor pad poured on top of the existing pad). As discussed in Subsection 2.3.1, the floor within the Transformer Shop Hazardous Waste Storage Area was removed during the initial TSD closure activities. However, the berm walls surrounding the Hazardous Waste Storage Area remained intact. Based on the analytical results obtained for the laboratory analysis of the concrete characterization samples (which indicated that the majority of the Transformer Shop floor contained PCBs at concentrations exceeding the 1 ppm cleanup criteria), NMPC elected to remove the entire Transformer Shop floor. The limits of the concrete floor removal in the Transformer Shop are shown on Figure 10. The concrete removal activities are described in the subsections below.

Dust Control Measures

Prior to implementing the concrete and soil removal activities, AAA constructed a temporary dust enclosure around the removal area to minimize the migration of concrete dust/debris. The enclosure was constructed of polyethylene sheeting, wood, and steel cables which were secured to the structural steel members of the Transformer Shop to support the top of the polyethylene dust enclosure. The dust enclosure also surrounded the Truck Dock area and portions of the Machine Shop where additional concrete and soil removal activities were conducted. A negative air pressure environment was created inside the dust enclosure using blowers vented to the outside of the Transformer Shop through HEPA air filtration units. In addition, an air lock was constructed at the overhead door in the Truck Dock using polyethylene sheeting to allow access of equipment while minimizing migration of dust outside of the work area during the concrete/soil removal activities.

Concrete/Soil Removal

Following construction of the temporary dust enclosure, concrete floor removal activities were initiated. For the purposes of the TSD closure activities, portions of the concrete floor which contained PCBs at concentrations exceeding 10 ppm were designated for disposal as TSCA-regulated material and portions of the floor which contained PCBs at concentrations less than 10 ppm were disposed of as non-TSCA regulated waste. The boundary between TSCA and non-TSCA floor removal areas was determined based on the available data obtained from the laboratory analysis of concrete floor samples (as discussed in Section 3.0). The TSCA/non-TSCA boundary was formed by taking the approximate midpoint between the concrete floor sampling locations where PCBs were detected at concentrations exceeding 10 ppm and sampling locations where PCBs were not detected at concentrations exceeding 10 ppm. The portions of the floor which were disposed of as TSCA and non-TSCA waste are indicated on Figure 10.

In order to facilitate removal of the Transformer Shop floor, an approximately 26 foot long by 11 foot high concrete block wall located at the southern end of the Truck Dock (between the Truck Dock and the office area in the southwestern corner of the Transformer Shop) required removal. Prior to removing the block wall, one pulverized concrete sample (NM-TDWLL-C1) was collected from the wall and submitted for laboratory analysis for PCBs. Analytical results obtained for the analysis of the concrete sample indicated that PCBs were present in the block wall at a concentration of 0.21 ppm. The block wall was demolished and placed in lined rolloff waste containers for transportation and off-site disposal as non-TSCA material.

The office floor slab (located in the south western corner of the Transformer Shop) was covered by vinyl floor tile. Prior to removal of the office floor slab, a sample of the tile material was collected and submitted for laboratory analysis for asbestos. Analytical results obtained for the analysis of the tile sample indicated that asbestos was not present in the floor tile.

After removing the concrete block wall and confirming that the office floor tile did not contain asbestos, the floor slab was saw cut to full depth around the perimeter of the Transformer Shop using a concrete road saw. The road saw was then used to cut the concrete floor into sections using a grid-type pattern across the floor. During the concrete cutting activities, the saw blade was continuously wetted with water to minimize dust generation. Washwater was collected with a wet vacuum and containerized in 55-gallon drums prior to being transferred to a polyethylene tank for storage prior to off-site disposal. The sections of concrete were then removed using a fork lift and broken into more manageable-sized pieces using a hoe ram prior to being staged in the recessed Truck Dock area. AAA then utilized a loader to transfer the concrete from the recessed Truck Dock area to lined rolloff waste containers staged outside of the Transformer Shop. After completing the concrete floor removal activities, approximately 12 inches of soil was excavated from beneath the Transformer Shop floor slab. The excavated soil was staged in the recessed Truck Dock and subsequently transferred to lined rolloff waste containers using a loader.

Air Monitoring

During the concrete floor removal activities in the Transformer Shop, two ambient air samples (samples NM-AIR-8 and NM-AIR-10) were collected for laboratory analysis for PCBs, and two ambient air samples (NM-AIR-7, and NM-AIR-9) were collected for laboratory analysis for silica. The samples were collected over an 6-hour sampling period from inside and outside of the dust enclosure. The air monitoring samples were analyzed using NIOSH methods and the results were utilized to calculate an 8-hour TWA concentration. PCBs were not detected at concentrations exceeding laboratory detection limits in either of the air samples collected during the concrete removal activities (from within and outside of the work area enclosure). PELs were calculated for airborne dust based on the percentage of silica in the air samples. Based on the analytical results, the PELs for dust were not exceeded within the enclosure. During the concrete removal activities, personnel within the enclosure were equipped with NIOSH-certified air purifying respirators and Level C PPE. Laboratory results obtained for the air samples indicated that silica was not detected in the sample collected outside of the enclosure. Air monitoring results are presented in Table 4.

Soil Verification Sampling

Following completion of the concrete and soil removal activities, sixteen verification soil samples were collected at the limits of the soil removal area and submitted to Galson for laboratory analysis to determine if PCBs were present in the soil at concentrations exceeding the 10 ppm cleanup criteria. The sampling locations were selected in a grid pattern so that one composite soil sample was collected for every approximately 400 square feet of surface area. The soil verification sampling locations are shown on Figure 11.

Analytical results obtained for the laboratory analysis of the initial verification soil samples indicated that PCBs were present in one sample at a concentration exceeding the 10 ppm PCB cleanup criteria (PCBs were detected at a concentration of 14.7 ppm in sample NM-TSOIL-VS13, collected from beneath the former office area in the southwestern portion of the Transformer Shop). Based on the results of the soil verification sample, an additional foot of soil was excavated in the vicinity of the former office and an additional verification soil sample was collected (sample NM-TSOIL-VS13A) for laboratory analysis for PCBs. Analytical results obtained for the analysis of the additional verification soil sample indicated that PCBs were not present at a concentration exceeding the 10 ppm cleanup criteria. Analytical results for the verification soil samples are presented in Table 6 and shown on Figure 11. Analytical results obtained from the laboratory analysis of the verification soil samples were validated by BBL's data validator. Data validation reports for the verification soil samples are included in Volumes II & III of this report.

4.3.2 Truck Dock Concrete and Soil Removal

Based on the results of the concrete characterization sampling activities summarized in Section 3.0 of this document, the entire floor of the Truck Dock and a portion of the 4-foot wall surrounding the recessed Truck Dock area were removed. The limits of the Truck Dock concrete floor and wall removal activities are shown on Figure 10. The Dock floor slab was recessed approximately 4 feet below the floor elevation of the adjacent Transformer Shop floor and consisted of an approximately 10-inch thick concrete slab on grade. The east and west sidewalls of the Truck Dock consisted of poured concrete measuring approximately 4-feet high and 10-inches thick. The northern wall of the Truck Dock consisted of a 4-foot high approximately 3- to 4-foot thick concrete bulk head. Railroad tracks were embedded in the concrete floor slab of the Truck Dock, and wooden ties were present in the subgrade material to support the steel rails. Concrete removal activities within the Truck Dock area consisted of removing concrete surfaces containing PCBs at concentrations exceeding the 10 ppm cleanup criteria for porous surfaces in restricted access areas (including the entire concrete floor and an approximately 46 foot long section of the 4-foot concrete wall from the eastern side and northern end of the Truck Dock). The concrete removal activities are described in the subsections below.

Dust Control Measures

As described above, AAA constructed a temporary dust enclosure around the concrete floor removal areas (which included the Truck Dock) prior to implementing the concrete removal activities.

Concrete and Soil Removal

As previously mentioned, debris generated by the TSDF closure activities which contained PCBs at concentrations exceeding 10 ppm were designated for disposal as TSCA-regulated material. Based on the 10 ppm PCB cleanup objective utilized for the Truck Dock area, all debris generated by the concrete and soil removal activities in the Truck Dock area were disposed of as a TSCA-regulated waste.

The initial concrete removal activities in the Truck Dock area consisted of forming vertical cuts along portions of the 4-foot wall that were designated for removal. The wall sections were then demolished using the ram hoe and the excavator bucket. The concrete wall debris was transferred into lined rolloff waste containers using a front-end loader. Holes were then punctured through the Truck Dock floor using the ram hoe and the floor was removed using the excavator and the ram hoe. In addition, the steel railroad tracks embedded in the concrete floor and wooden ties located beneath the rails were removed using the excavator. The concrete debris, steel rails, and wooden ties were transferred into lined rolloff waste containers for off-site transport and disposal as TSCA-regulated material.

During the concrete floor removal activities, a combination of groundwater and storm water runoff infiltrated the Truck Dock. A visible oil sheen and droplets of separate-phase material were observed on the surface of the water which infiltrated the truck dock. The separate-phase material is believed to be associated with non-TSDF related activities at the site (i.e., former Manufactured Gas Plant [MGP] operations) and will be addressed in the future under an existing Order of Consent between NMPC and the NYSDEC. To the extent possible, AAA pumped water from the Truck Dock into an on-site 20,000-gallon Baker Tank. Following water removal, soil was excavated from the Truck Dock in an effort to reach stable subgrade material. The excavated soil was transferred to a dewatering pad for stabilization prior to being placed into lined rolloff waste containers for transportation and off-site disposal. An average of approximately 24 inches of subgrade material was excavated from beneath the Truck Dock floor slab.

Air Monitoring

Based on the presence of separate-phase material on the surface of water which accumulated in the Truck Dock during the floor removal activities (as discussed), two ambient air samples (samples NM-AIR-11 and NM-AIR-12)

were collected and submitted for laboratory analysis for benzene. The samples were collected over a 4-hour sampling period from inside and outside of the dust enclosure. The air monitoring samples were analyzed using NIOSH methods and the results were used to calculate a 8-hour TWA. Analytical results obtained for the laboratory analysis of the air samples indicated that benzene was not detected in either sample. Air monitoring sample results are presented in Table 4.

4.3.3 Machine Shop Concrete Removal

Based on the results at the concrete characterization sampling activities summarized in Section 3.0 of this document, portions of the floor located in the Machine Shop which contained PCBs at concentrations exceeding 1 ppm were removed (by scarification or full depth removal). The limits of the concrete floor scarification/removal activities in the Machine Shop are shown on Figure 10. A portion of the concrete floor in the Machine Shop consists of a 6-inch concrete slab overlaying subgrade vaults which were formerly utilized in Machine Shop operations. The remainder of the floor consists of a 6-inch concrete slab on grade. Concrete removal activities within the Machine Shop consisted of scarifying approximately 450 square feet of concrete to an average depth of approximately 1 inch below the floor surface and removing three additional areas (totaling approximately 46 square feet) to the full depth of the concrete floor. The concrete floor removal/scarification activities implemented in the Machine Shop are described in the subsections below.

Dust Control Measures

As described above, AAA constructed a temporary dust enclosure around the concrete floor removal areas (which included the Machine Shop) prior to implementing the concrete removal activities.

Concrete Removal/Verification Sampling

Portions of the concrete floor in the Machine Shop which contained PCBs at concentrations exceeding 10 ppm were designated for disposal as TSCA-regulated material and portions of the floor containing PCBs at concentrations greater than 1 ppm but less than 10 ppm were disposed of as non-TSCA regulated material. The portions of the Machine Shop floor which were disposed of as TSCA and non-TSCA waste are indicated on Figure 10.

Laboratory results obtained for depth integrated samples collected from the Machine Shop floor at sampling location NM-TSFLR-C43 (located above one of the subgrade vaults), indicated that PCBs were present at a concentration exceeding 1 ppm at a depth of 2 to 3 inches within the floor slab. Based on the depth integrated sampling results, an approximately 4 square foot area of concrete surrounding sample location NM-TSFLR-C43 was removed to the total depth of the floor. Saw cuts were made around the removal area and the concrete was manually removed. Following removal, the concrete was transferred into lined rolloff waste containers for transportation and off-site disposal.

During attempts to scarify the remaining portion of the Machine Shop floor that contained PCBs at concentrations exceeding 1 ppm, two areas of concrete (one 30 square foot area located in the northern portion of the Machine Shop and one 12-square-foot area located in a garage immediately adjacent to the Machine Shop) crumbled to the total depth of the concrete slab. Based on the presence of the unstable concrete, the full depth of the concrete floor was removed from these areas. Prior to removing the two sections of floor, the concrete road saw was used to cut around the perimeter of the unstable concrete and a jackhammer was used to break the concrete into manageable-sized pieces. The concrete debris was transferred into lined rolloff waste containers for transportation and off-site disposal.

AAA scarified an average of approximately 1-inch of concrete from portions of the Machine Shop floor using a pneumatic jackhammer and a mechanical scrabbler. Scarified concrete debris was manually collected and placed

into 55-gallon drums prior to being transferred into lined rolloff waste containers. Following the removal of each approximately 1/4-inch of concrete (e.g., at 1/4, 1/2, 3/4 and 1 inch) verification concrete samples were collected to determine if PCBs remained in the concrete at concentrations exceeding the 1 ppm cleanup criteria for porous surfaces. Based on the verification sampling, three successive phases of scarification activities were required to achieve the 1 ppm concrete cleanup objective. Following the final scarification pass, verification concrete samples NM-MSFLR-VC7 through NM-MSFLR-VC9 and NM-MSFLR-VC11 were collected and submitted to Galson for laboratory analysis for PCBs. Analytical results obtained for the laboratory analysis of the verification concrete samples collected following the final scarification pass indicated that PCBs were not present at concentrations exceeding the 1 ppm cleanup objective. Verification concrete sampling results are listed in Table 5 and shown on Figure 11. Analytical results obtained from the laboratory analysis of verification concrete samples collected at the final limits of the concrete scarification areas were validated by BBL's data validator. Data validation reports for the verification concrete samples are presented in Volumes II & III of this report.

4.4 Concrete Floor/Wall Restoration

Following completion of the concrete and soil removal activities in the Transformer Shop, Machine Shop, and Truck Dock area, AAA's Subcontractor (Sligo Contracting) restored the concrete to pre-existing conditions. The extent of the concrete restoration activities is shown on Figure 12. The restoration activities conducted within the Transformer Shop, Machine Shop, and the Truck Dock are summarized below.

4.4.1 Transformer Shop Floor Restoration

Approximately 135 cubic yards (CY) of new concrete was placed in the concrete removal areas in the Transformer Shop. The concrete replacement activities conducted as part of the TSDf closure activities in the Transformer Shop consisted of the following:

- Placing and compacting approximately 12 inches of light-weight aggregate (Solite®). The aggregate was placed in a single 12-inch lift and compacted using a 5-ton roller and a walk-behind tamper.
- Placing a 6 mil polyethylene vapor barrier over the compacted backfill in the Transformer Shop and applying water proof tape on all seams.
- Installing steel reinforcement consisting of a grid of #4 rebar at 16 inches on center. The rebar (installed prior to pouring the concrete) was set on bricks so that it sat approximately 2.5 inches above the surface of the light-weight fill material.
- Placing and finishing the concrete floor to the pre-existing grade. The concrete was placed in three separate sections in order to facilitate restoration of expansion/control joints. The first section of concrete was poured on September 9, 2000 (between the northern wall and the northern-most column line). The second section was poured on September 27, 2000 (between the eastern wall and the second column line from the eastern wall). The remaining concrete was placed on September 29, 2000.

As part of the concrete restoration activities, Sligo installed expansion and control joints in the new concrete floor slab. Expansion and control joints were installed concurrently with the concrete placement activities. The joint restoration in the Transformer Shop included approximately 290 feet of expansion joints and 640 feet of control joints (shown on Figure 12). Expansion joint restoration included using a joint filler material (sponge rubber) in the bottom of the joint; applying Sikaflex® 429 primer to the walls of each joint; placing a continuous closed-cell, high-density polyethylene rod on top of the joint filler to act as a bond breaker; sealing the joints with Sikaflex®-1a Elastomeric sealant (which was allowed to cure); and visually inspecting each joint for sealant continuity. Control joint restoration activities included saw cutting a joint space in the new concrete.

Waste materials (i.e., concrete, dust, spent solvent material, rags, daubers, etc.) generated by the concrete restoration activities were placed in appropriate containers for transportation and off-site disposal.

4.4.2 Truck Dock Floor and Wall Restoration

Approximately 33 CY of new concrete was placed in the concrete removal areas in the Truck Dock. The concrete replacement activities conducted as part of the TSDF closure activities in the Truck Dock consisted of the following:

- Placing an approximately 12-inch layer of rip rap followed by a sheet of geotextile fabric and a 6-inch layer of 3-inch diameter stone in the bottom of the Truck Dock to stabilize the wet subgrade material.
- Placing a 6 mil polyethylene vapor barrier over the compacted 3-inch stone.
- Placing and compacting an approximately 6-inch layer of crushed stone on top of the polyethylene sheeting.
- Constructing form work for a concrete sump at the northern end of the Truck Dock. The sump extends across the width of the Truck Dock and measures approximately 18 inches wide by 12 inches deep.
- Installing steel reinforcement consisting of a grid of #4 rebar at 16 inches on center. The rebar (installed prior to pouring the concrete) was set on bricks so that it sat approximately 2.5 inches above the surface of the crushed stone.
- Placing and finishing the concrete floor to the pre-existing grade.
- Installing reinforcement consisting of #5 rebar placed vertically at 16 inches on center for the Truck Dock wall restoration. The rebar was doveled into the existing concrete at the base of the section of the wall to be replaced.
- Constructing and placing form work for the concrete walls.
- Placing and finishing the concrete walls to pre-existing conditions.

Following curing of the concrete, a steel grate was placed over the top of the concrete sump.

As part of the Truck Dock restoration activities, AAA restored expansion and control joints in the new concrete floor slab. The joint restoration in the Truck Dock included approximately 150 feet of expansion joints and 14 feet of control joints (shown on Figure 12). Expansion joint restoration included using a joint filler material (sponge rubber) in the bottom of the joint; applying Sikaflex® 429 primer to the walls of each joint; placing a continuous closed-cell, high-density polyethylene rod on top of the joint filler to act as a bond breaker; sealing the joints with Sikaflex®-1a Elastomeric sealant (which was allowed to cure); and visually inspecting each joint for sealant continuity. Control joint restoration activities included saw cutting a joint space in the new concrete.

Waste materials (i.e., concrete, dust, spent solvent material, rags, daubers, etc.) generated by the concrete restoration activities were placed in appropriate containers for transportation and off-site disposal.

4.4.3 Machine Shop Floor Restoration

The scarified areas of the concrete floor within the Machine Shop were restored using cement-based self-leveling floor topping (Dayton Superior® Levelayer™ III). Based on the Machine Shop floor scarification activities described in Subsection 4.3.2, an approximately 450 square foot area of the Machine Shop floor was coated with the self-

leveling topping to an average depth of 1 inch. A total of approximately 0.8 CY of new concrete was placed in the two areas of the concrete floor located in the northern portion of the Machine Shop which were removed to the full depth of the floor. In addition, a metal plate was installed over the 4 square foot concrete floor removal area located above the subgrade vault (i.e., at concrete sampling location NM-TSFLR-43).

4.5 Waste Management

Waste materials generated by the initial TSDF closure activities and the concrete/soil removal activities were containerized in appropriate waste containers and all materials and equipment utilized for the closure activities were either decontaminated or disposed of off-site. Waste materials generated by the closure activities were transported for off-site disposal by NMPC waste contractors in accordance with applicable regulations. Waste materials generated by the closure activities were transported for off-site disposal at the following waste disposal facilities:

Waste Type	Approximate Quantity Generated	Transporter	Disposal Facility
Non-TSCA Solid Waste	253 Tons	Silvarole Trucking, Inc. and Hazmat Environmental, Inc.	High Acres Landfill Perinton, NY
TSCA Solid Waste	628 Tons	Hazmat Environmental, Inc. and Buffalo Fuel Corporation	Chemical Waste Management Model City, NY
Non-TSCA Waste Water	14,264 Gallons	United Industrial Services	United Oil Recovery, Inc. Meriden, CT
TSCA Waste Water	15,905 Gallons	Freehold Cartage, Inc.	Chemical Waste Management Model City, NY


Copies of the waste manifests for the transportation and off-site disposal of wastes generated by the TSDF closure activities are included in Appendix D.

5. Certification Statement

I, David W. Hale, P.E., as a licensed Professional Engineer in the State of New York, hereby certify that the TSDF closure activities conducted at the Niagara Mohawk Power Corporation (NMPC) North Albany Service Center located in Albany, New York were completed in general conformance with the following:

- The TSDF Closure Plan (Revision 4.0 - January 2000) included in the 6NYCRR Part 373 Hazardous Waste Management Permit for the North Albany Service Center (prepared by Blasland, Bouck & Lee, Inc. [BBL, January 2000]); and
- A June 14, 2000 letter from NMPC to the New York State Department of Environmental Conservation which presented minor modifications to the TSDF closure activities described in the Closure Plan.

This certification statement is based on BBL's on-site observation during the implementation of the TSDF closure activities. I also certify that, to the best of my knowledge, this Certification Report accurately reflects the TSDF closure activities that were conducted.



David W. Hale, P.E.
New York P.E. No. 065423

Blasland, Bouck & Lee, Inc.
6723 Towpath Road, P.O. Box 66
Syracuse, New York 13214-0066



Tables

BLASLAND, BOUCK & LEE, INC.
engineers & scientists

Table 1

**Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York**

**TSDF Closure Activities
TSDF Closure Cleanup Criteria**

Matrix	Chemical Constituent	Action Limits
Concrete		
	PCBs in Concrete in 'Unrestricted Access Areas'	1 ppm
	PCBs in Concrete in 'Restricted Access Areas' *	10 ppm
Soil		
	PCBs in Soil Beneath Concrete Floor Slab	10 ppm
Wipe		
	PCBs on Equipment Surfaces	10 µg/100 cm ²
Rinsate		
	PCBs	0.09 ppb
	TCL VOCs	NYSDEC Class GA Ground Water Standards/Guidance Values
	TCL SVOCs	NYSDEC Class GA Ground Water Standards/Guidance Values
	RCRA Metals	NYSDEC Class GA Ground Water Standards/Guidance Values

Notes:

1. Regulatory cleanup levels for PCB present in concrete, soil, and on non-porous surfaces are based on the Toxic Substance Control Act [40 CFR Part 761], and the NYSDEC-recommended cleanup objective as presented in the NYSDEC document entitled, "Technical and Administrative Guidance Memorandum (TAGM): 'Contained-In' Criteria for Environmental Media" HWR-92-3028 (TAGM 3028), dated November 30, 1992.
2. NYSDEC Class GA Ground-Water Standards/Guidance Values presented in the New York State Department of Environmental Conservation (NYSDEC) Division of Technical and Operational Guidance Series (TOGS 1.1.1) document entitled "Ambient Water Quality Standards and Guidance Values and Ground-Water Effluent Limitations", dated June 1998.
3. * - The USEPA TSCA regulations presented in 40 CFR 761.61 (a)(4)(i)(B) establish a 25 ppm cleanup criteria for porous surfaces in low occupancy (i.e., restricted access) areas. However, NMPC utilized the more conservative 10 ppm cleanup objective for subsurface soil presented in the NYSDEC document entitled "Technical and Administrative Guidance Memorandum: Determination of Soil Cleanup Objectives and Cleanup Levels," HWM-94-4046 (TAGM 4046), dated January 24, 1994 as the cleanup criteria for concrete in restricted access areas of the TSDF.
4. PCBs = polychlorinated biphenyls.
5. TCL VOCs = Target Compound List volatile organic compounds.
6. TCL SVOCs = Target Compound List semi-volatile organic compounds.
7. RCRA = Resource Conservation and Recovery Act
8. ppm = parts per million
9. ppb = parts per billion
10. µg/100 cm² = micrograms per 100 square centimeters

Table 2

Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York

TSDF Closure Activities
Analytical Sample Summary

Matrix	Sample ID	Sample Date	SDG#	Analysis Performed						Comments
				PCBs	VOCs	SVOCs	RCRA Metals	Ignitability, Corrosivity, Reactivity	Other	
Transformer Shop										
Preclosure Samples										
Concrete	TRNS-FLR-C1	10/19/99	9910-00288	X						SV
Characterization:	TRNS-FLR-C2	10/19/99	9910-00288	X						SV
	DUP-1 <TRNS-FLR-C2>	10/19/99	9910-00288	X						SV
	TRNS-FLR-C3	10/19/99	9910-00288	X						SV
	TRNS-WLL-C1	10/19/99	9910-00288	X						SV
Concrete	NM-TSHWA-VC1	2/11/00	0002-00082	X						SV
Verification for Hazardous Waste Storage Area:	NM-TSHWA-VC2	2/11/00	0002-00082	X						SV
	NM-TSHWA-VC3	2/11/00	0002-00082	X						SV
	NM-TSHWA-VC4	2/11/00	0002-00082	X						SV
	NM-TSHWA-VC5	2/15/00	0002-00152	X						SV
	NM-TSHWA-VC6	2/15/00	0002-00152	X						SV
Verification Soil	NM-TSOILIM-VS1	2/11/00	0002-00131	X						SV
Samples for Hazardous Waste Storage Area	NM-TSOILIM-VS2	2/11/00	0002-00131	X						SV
	NM-TSOILIM-VS3	2/11/00	0002-00131	X						SV
	NM-TSOILIM-VS4	2/11/00	0002-00131	X						SV
TSDF Closure Samples										
Concrete	NM-TSFLR-C1	2/25/00	0002-00275	X						S
Characterization:	NM-TSFLR-C2	2/25/00	0002-00275	X						S
	NM-TSFLR-C3	2/25/00	0002-00275	X						S
	DUP-1 <NM-TSFLR-C3>	2/25/00	0002-00275	X						S
	NM-TSFLR-C4	2/25/00	0002-00275	X						S
	NM-TSFLR-C5	2/25/00	0002-00275	X						S
	NM-TSFLR-C6	2/25/00	0002-00275	X						S
	NM-TSFLR-C7	2/25/00	0002-00275	X						S
	NM-TSFLR-C8	2/25/00	0002-00275	X						S
	NM-TSFLR-C9	2/25/00	0002-00275	X						S
	NM-TSFLR-C10	2/25/00	0002-00275	X						S
	NM-TSFLR-C11	2/25/00	0002-00275	X						S
	NM-TSFLR-C12	2/25/00	0002-00275	X						S
	NM-TSFLR-C13	2/25/00	0002-00275	X						S
	NM-TSFLR-C14	2/25/00	0002-00275	X						S
	NM-TSFLR-C15	2/25/00	0002-00275	X						S
	NM-TSFLR-C16	2/25/00	0002-00275	X						S
	NM-TSFLR-C17	2/25/00	0002-00275	X						S
	NM-TSFLR-C18	2/25/00	0002-00275	X						S
	NM-TSFLR-C19	2/25/00	0002-00275	X						S
	NM-TSFLR-C20	2/25/00	0002-00275	X						S
	NM-TSFLR-C21	2/25/00	0002-00275	X						S
	DUP-2 <NM-TSFLR-C21>	2/25/00	0002-00275	X						S
	NM-TSFLR-C22	3/6/00	0003-00101	X						S
	NM-TSFLR-C23	3/6/00	0003-00101	X						S
	NM-TSFLR-C24	3/6/00	0003-00101	X						S
	NM-TSFLR-C25	3/6/00	0003-00101	X						S
	NM-TSFLR-C26	3/6/00	0003-00101	X						S
	NM-TSFLR-C27	3/6/00	0003-00101	X						S
	NM-TSFLR-C28	3/6/00	0003-00101	X						S
	NM-TSFLR-C29	3/6/00	0003-00101	X						S
	DUP-3 <NM-TSFLR-C29>	3/6/00	0003-00101	X						S
	NM-TSFLR-C30	3/6/00	0003-00101	X						S
	NM-TSFLR-C31	3/6/00	0003-00101	X						S
	NM-TSFLR-C32	3/6/00	0003-00101	X						S
	NM-TSFLR-C33	3/6/00	0003-00101	X						S
	NM-TSFLR-C34	3/6/00	0003-00101	X						S
	NM-TSFLR-C35	3/6/00	0003-00101	X						S
	NM-TSFLR-C44	3/15/00	0003-00238	X						S
	NM-TSFLR-C45	3/15/00	0003-00238	X						S
	NM-TSFLR-C46	3/15/00	0003-00238	X						S

Table 2

Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York

TSDF Closure Activities
Analytical Sample Summary

Matrix	Sample ID	Sample Date	SDG#	Analysis Performed						Comments
				PCBs	VOCs	SVOCs	RCRA Metals	Ignitability, Corrosivity, Reactivity	Other	
Transformer Shop										
TSDF Closure Samples (Cont'd)										
	NM-TSFLR-C47	3/22/00	0003-00342	X						S
	NM-TSFLR-C48	3/22/00	0003-00342	X						S
	NM-TSFLR-C49	3/22/00	0003-00342	X						S
	DUP-5 <NM-TSFLR-C49>	3/22/00	0003-00342	X						S
	NM-TSFLR-C50	3/22/00	0003-00342	X						SV
	NM-TSFLR-C59	3/29/00	0003-00435	X						S
	NM-TSFLR-C60	3/29/00	0003-00435	X						S
	NM-TSFLR-C61	3/29/00	0003-00435	X						S
	DUP-6 <NM-TSFLR-C61>	3/29/00	0003-00435	X						S
	NM-TSFLR-C62	3/29/00	0003-00435	X						S
	NM-TSFLR-C63	4/4/00	0004-00053	X						SV
	NM-TSFLR-C64	4/4/00	0004-00053	X						SV
Soil Borings:	TS-2 (0-2')	4/4/00	0004-00068	X						SV
	TS-3 (0-2')	4/4/00	0004-00068	X						SV
	TS-4 (0-2')	4/4/00	0004-00068	X						SV
Soil Verification:	NM-TSOIL-VS1	7/12/00	L61850	X						GV
	NM-TSOIL-VS2	7/12/00	L61850	X						GV
	NM-TSOIL-VS3	7/12/00	L61850	X						GV
	NM-TSOIL-VS4	7/12/00	L61850	X						GV
	DUP-1 <NM-TSSOIL-VS4>	7/12/00	L61850	X						GV
	NM-TSOIL-VS5	7/12/00	L61850	X						GV
	NM-TSOIL-VS6	7/12/00	L61850	X						GV
	NM-TSOIL-VS7	7/12/00	L61850	X						GV
	NM-TSOIL-VS8	7/12/00	L61850	X						GV
	NM-TSOIL-VS9	7/12/00	L61850	X						GV
	NM-TSOIL-VS10	7/12/00	L61850	X						GV
	NM-TSOIL-VS11	7/12/00	L61850	X						GV
	NM-TSOIL-VS12	7/12/00	L61850	X						GV
	NM-TSOIL-VS13	7/12/00	L61850	X						GV
	NM-TSOIL-VS13A	7/20/00	L62051	X						GV
	DUP-2 <NM-TSOIL-VS13A>	7/20/00	L62051	X						GV
	NM-TSOIL-VS14	7/12/00	L61850	X						GV
	NM-TSOIL-VS15	7/12/00	L61850	X						GV
	NM-TSOIL-VS16	7/12/00	L61850	X						GV
Verification Wipe:	NM-TSPUMP-VW1	2/7/00	0002-00082	X						SV
	NM-TSPUMP-VW2	2/7/00	0002-00082	X						SV
	NM-TSPUMP-VW3	2/7/00	0002-00082	X						SV
	NM-TSPUMP-VW4	2/7/00	0002-00082	X						SV
	NM-TSTE-VW1	3/29/00	0003-00435	X						SV
	NM-TSTE-VW2	3/29/00	0003-00435	X						SV
	NM-TSTE-VW3	3/29/00	0003-00435	X						SV
Other:	NM-TDWLL-C1	6/19/00	0006-00383	X						S
	NM-TSOFF-T1	6/19/00	0006-00383						Asbestos	S
Outdoor Tank Facility										
Preclosure Samples										
Concrete	TANK-FLR-C1	10/19/99	9910-00288	X						SV
Characterization:	TANK-FLR-C2	10/19/99	9910-00288	X						SV
	TANK-FLR-C3	10/19/99	9910-00288	X						SV
	TANK-WLL-C1	10/19/99	9910-00288	X						SV
TSDF Closure Samples										
Verification	NM-37301-VW1	2/7/00	0002-00082	X						SV
Wipe:	NM-37301-VW2	2/7/00	0002-00082	X						SV
	NM-37301-VW3	2/7/00	0002-00082	X						SV
	NM-E37301-VW1	2/10/00	0002-00130	X						SV
	NM-E37301-VW2	2/10/00	0002-00130	X						SV
	NM-E37301-VW3	2/10/00	0002-00130	X						SV
	NM-E37301-VW4	2/10/00	0002-00130	X						SV

Table 2

**Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York**

**TSDF Closure Activities
Analytical Sample Summary**

Matrix	Sample ID	Sample Date	SDG#	Analysis Performed						Comments
				PCBs	VOCs	SVOCs	RCRA Metals	Ignitability, Corrosivity, Reactivity	Other	
Outdoor Tank Facility										
TSDF Closure Samples (Cont'd)										
	NM-373SCT-VW1	2/10/00	0002-00130	X						SV
	NM-373SCT-VW2	2/10/00	0002-00130	X						SV
	NM-373SCT-VW3	2/10/00	0002-00130	X						SV
	NM-PUMPAN-VW1	2/10/00	0002-00130	X						SV
	NM-PUMPAN-VW2	2/10/00	0002-00130	X						SV
Verification	NM-OTFTP-VR1	2/25/00	0002-00276	X	X	X	X			SV
Rinsate:	NM-OTFTP-VR2	2/25/00	0002-00276	X	X	X	X			SV
	NM-OTFFC-VR1	2/25/00	0002-00276		X					SV
	NM-OTFCC-VR1	2/25/00	0002-00276						pH	S
Versaire Building Hazardous Waste Storage Shed										
Preclosure Samples										
Preclosure	VERS-FLR-C1	10/19/99	9910-00288	X						SV
Concrete	VERS-FLR-C2	10/19/99	9910-00288	X						SV
Characterization:	VERS-FLR-C3	10/19/99	9910-00288	X						SV
	VERS-FLR-C4	10/19/99	9910-00288	X						SV
	VERS-FLR-C5	10/19/99	9910-00288	X						SV
	VERS-FLR-C6	10/19/99	9910-00288	X						SV
	VERS-WLL-C1	10/19/99	9910-00288	X						SV
	VERS-WLL-C2	10/19/99	9910-00288	X						SV
	VERS-WLL-C3	11/9/99	9911-00151	X						SV
	VERS-WLL-C4	11/9/99	9911-00151	X						SV
	VERS-WLL-C5	11/9/99	9911-00151	X						SV
	VERS-WLL-C6	11/9/99	9911-00151	X						SV
	DUP-2 (VERS-WLL-C6)	11/9/99	9911-00151	X						SV
	Versaire Building Hazardous Waste Storage Shed									
TSDF Closure Samples										
Concrete	NM-VBSW-VC1	2/8/00	0002-00082	X						SV
Verification:	NM-VBSW-VC2	2/8/00	0002-00082	X						SV
	NM-VBSW-VC3	2/9/00	0002-00082	X						SV
	NM-VBSW-VC4	2/9/00	0002-00082	X						SV
	NM-VBTE-VW1	2/9/00	0002-00082	X						SV
Wipe:	NM-VBTE-VW2	2/9/00	0002-00082	X						SV
	NM-VBTE-VW3	2/9/00	0002-00082	X						SV
	NM-VHSEA-VR1	10/18/00	L64597	X	X	X	X			GV
Verification	NM-VHSEA-VR1	10/18/00	L64597	X	X	X	X			GV
	DUP-1 <NM-VHSEA>	10/18/00	L64597	X	X	X	X			GV
Truck Dock										
TSDF Closure Samples										
Concrete	NM-TSFLR-C36	3/6/00	0003-00101	X						S
Characterization	NM-TSFLR-C37	3/6/00	0003-00101	X						S
	NM-TSFLR-C38	3/6/00	0003-00101	X						S
Floor Samples:	NM-TSFLR-C39	3/6/00	0003-00101	X						S
	NM-TSFLR-C53	3/22/00	0003-00342	X						S
	NM-TSFLR-C54	3/22/00	0003-00342	X						SV
	NM-TSFLR-C55	3/22/00	0003-00342	X						S
Concrete Characterization Wall Samples:	NM-TSFLR-C55A (0-1")	3/29/00	0003-00435	X						S
	NM-TSFLR-C55B (1-2")	3/29/00	0003-00435	X						S
	NM-TSFLR-C55C (2-3")	3/29/00	0003-00435	X						S
	NM-TSFLR-C56	3/29/00	0003-00435	X						SV
	NM-TSFLR-C57	3/29/00	0003-00435	X						SV
	NM-TSFLR-C66	4/4/00	0004-00053	X						S
	DUP-7 <NM-TSFLR-C66>	4/4/00	0004-00053	X						S
	NM-TSFLR-C67	4/4/00	0004-00053	X						SV
	NM-TSFLR-C68	4/4/00	0004-00053	X						SV
	NM-TSFLR-C69	4/4/00	0004-00053	X						SV
	Soil Borings:	TS-1 (0-2')	4/5/00	0004-00090	X					SV

Table 2

Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York

TSDF Closure Activities
Analytical Sample Summary

Matrix	Sample ID	Sample Date	SDG#	Analysis Performed						Comments
				PCBs	VOCs	SVOCs	RCRA Metals	Ignitability, Corrosivity, Reactivity	Other	
Machine Shop										
TSDF Closure Samples										
Concrete Characterization:	NM-TSFLR-C40	3/15/00	0003-00238	X						SV
	NM-TSFLR-C41	3/15/00	0003-00238	X						SV
	NM-TSFLR-C42	3/15/00	0003-00238	X						SV
	NM-TSFLR-C43	3/15/00	0003-00238	X						S
	DUP-4 <NM-TSFLR-C43>	3/15/00	0003-00238	X						S
	NM-TSFLR-A3	3/15/00	0003-00271	X						SV
	NM-TSFLR-A4	3/15/00	0003-00271	X						S
	NM-TSFLR-C51	3/22/00	0003-00342	X						S
	NM-TSFLR-C52	3/22/00	0003-00342	X						S
	NM-TSFLR-C58	3/29/00	0003-00435	X						S
	NM-TSFLR-C43A	4/4/00	0004-00053	X						S
	NM-TSFLR-C43B	4/4/00	0004-00053	X						S
	NM-TSFLR-C43C	4/4/00	0004-00053	X						S
	NM-TSFLR-C65	4/4/00	0004-00053	X						SV
Concrete Verification:	NM-MSFLR-VC1	6/27/00	L61527	X						G
	NM-MSFLR-VC2	6/27/00	L61527	X						G
	NM-MSFLR-VC3	6/27/00	L61527	X						G
	DUP-1 <NM-MSFLR-VC3>	6/27/00	L61527	X						G
	NM-MSFLR-VC4	7/6/00	L61527	X						G
	NM-MSFLR-VC5	7/6/00	L61527	X						G
	NM-MSFLR-VC6	7/7/00	L61527	X						G
	NM-MSFLR-VC7	7/18/00	L61989	X						GV
	NM-MSFLR-VC8	7/18/00	L61989	X						GV
	NM-MSFLR-VC9	7/20/00	L61989	X						GV
	NM-MSFLR-VC10	7/20/00	L61989	X						GV
	DUP-2 (NM-MSFLR-VC10)	7/20/00	L61989	X						GV
	NM-MSFLR-VC11	7/26/00	L61989	X						GV
Air Monitoring										
Air:	NM-AIR-1	2/3/00	L57540	X						G
	NM-AIR-2	2/3/00	L57540	X						G
	NM-AIR-4	2/4/00	L57540						Silica	G
	NM-AIR-6	2/4/00	L57540						Silica	G
	NM-AIR-7	6/20/00	L61549						Silica	G
	NM-AIR-8	6/20/00	L61549	X						G
	NM-AIR-9	6/27/00	L61549						Silica	G
	NM-AIR-10	6/27/00	L61549	X						G
	NM-AIR-11	7/27/00	L62248						Benzene	G
	NM-AIR-12	7/27/00	L62248						Benzene	G

Notes:

1. S = indicates that the sample was analyzed by Scilab Albany, Inc. located in Latham, New York.
2. G = Indicates that the sample was analyzed by Galson Laboratories, Inc. located in East Syracuse, New York.
3. V = Indicates that the analytical results were validated. Data validation reports are included in Volumes II & III of this TSDF Closure Report.

Table 3

Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York

TSDF Closure Activities
Preclosure Concrete Sampling Analytical Results
for Total PCBs (ppm)

Sample ID	Total PCB Concentration
Transformer Shop Hazardous Waste Storage Area	
TRNS-FLR-C1	2,300 J
TRNS-FLR-C2	160 J
DUP-1 <TRNS-FLR-C2>	170 J
TRNS-FLR-C3	4,800 J
TRNS-WLL-C1	<0.5
Outdoor Oil Tank Facility	
TANK-FLR-C1	< 0.5
TANK-FLR-C2	< 0.5
TANK-FLR-C3	< 0.5
TANK-WLL-C1	< 0.5
Versaire Hazardous Waste Storage Shed (eastern containment area)	
VERS-FLR-C1	< 0.5
VERS-FLR-C2	< 0.5
VERS-FLR-C3	< 0.5
VERS-WLL-C1	< 0.5
Versaire Hazardous Waste Storage Shed (western containment area)	
VERS-FLR-C4	1.4 J
VERS-FLR-C5	0.6 J
VERS-FLR-C6	0.8 J
VERS-WLL-C2	84 J
VERS-WLL-C3	0.69 J
VERS-WLL-C4	1.3 J
VERS-WLL-C5	0.57 J
VERS-WLL-C6	274 J
DUP-2 <VERS-WLL-C6>	185 J

- see notes on Page 2

Table 3

**Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York**

**TSDF Closure Activities
Preclosure Concrete Sampling Analytical Results
for Total PCBs (ppm)**

Notes:

1. Samples collected by Blasland, Bouck & Lee, Inc. (BBL) on October 19, 1999 and November 9, 1999.
2. TSDF = Treatment, Storage, and Disposal Facility.
3. PCBs = Polychlorinated biphenyls.
4. Samples analyzed by Scilab Albany, Inc. using USEPA SW-846 Method 8082 as referenced in the NYSDEC 1995 Analytical Services Protocol (ASP).
5. Concentrations are reported in parts per million (ppm) or milligrams per kilogram (mg/kg).
6. Sample designations indicate the following:
 - TRNS = Transformer Shop;
 - TANK = Truck Loading/Unloading Pad at Upgraded Storage Tank Facility;
 - VERS = Versaire Hazardous Waste Storage Shed;
 - FLR = Floor sample;
 - WLL = Wall Sample;
 - C = Concrete sample; and
 - DUP = Duplicate sample.
7. J = Indicates an estimated concentration.
8. < = Indicates each Aroclor was not detected above the presented concentration.
9. The NYSDEC-recommended cleanup objective for PCBs as presented in the NYSDEC document entitled, "Technical and Administrative Guidance Memorandum (TAGM): 'Contained-In' Criteria for Environmental Media" HWR-92-3028 (TAGM 3028), dated November 30, 1992, is 1 ppm.
10. Analytical results have been validated.

Table 4

**Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York**

**TSDF Closure Activities
Air Monitoring Analytical Results for
PCBs, Silica, and Benzene (mg/m³)**

Sample ID	PEL - Dust (mg/m³)	PCBs (mg/m³)	Silica (mg/m³)	Dust (mg/m³)	Benzene (mg/m³)
NM-AIR-1	NA	< 0.0006	-	-	-
NM-AIR-2	NA	< 0.0006	-	-	-
NM-AIR-4	5.0	-	ND	< 0.9	-
NM-AIR-6	0.41	-	0.29	1.3	-
NM-AIR-7	0.76	-	0.06	0.54	-
NM-AIR-8	NA	< 0.0007	-	-	-
NM-AIR-9	5.0	-	< 0.02	< 0.08	-
NM-AIR-10	NA	< 0.0007	-	-	-
NM-AIR-11	NA	-	-	-	< 0.04
NM-AIR-12	NA	-	-	-	< 0.04

Notes:

- Air monitoring samples collected by Blasland, Bouck & Lee Inc. (BBL) during February, June, and July 2000.
- Samples analyzed by Galson Laboratories, Inc. (Galson) of East Syracuse, New York for the following:
 - NM-AIR-1, NM-AIR-2, NM-AIR-8, and NM-AIR-10 for polychlorinated biphenyls (PCBs) using analytical method NIOSH 5503;
 - NM-AIR-4, NM-AIR-6, NM-AIR-7 and NM-AIR-9 for silica using analytical method NIOSH 7500; and
 - NM-AIR-11 AND NM-AIR-12 for benzene using analytical method NIOSH 1501.
- < = Constituent was not detected at a concentration exceeding the presented concentration.
- = Not analyzed.
- NA = Not applicable.
- ND = Not detected.
- mg/m³ = milligrams per cubic meter
- Analytical results have not been validated.

Table 5

Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York

TSDF Closure Activities
Verification Concrete Sampling Analytical Results
for Total PCBs (ppm)

Sample ID	Total PCB Concentration
Transformer Shop	
Samples Collected February 11, 2000	
NM-TSHWA-VC1	0.28 J
NM-TSHWA-VC2	0.16 J
NM-TSHWA-VC3	2.2 J
NM-TSHWA-VC4	1.9 J
Samples Collected February 15, 2000	
NM-TSHWA-VC5	3.7 J
NM-TSHWA-VC6	67 J
Versaire Building	
Samples Collected February 8, 2000	
NM-VBSW-VC1*	< 0.017 J
NM-VBSW-VC2*	< 0.017 J
NM-VBSW-VC3*	0.55 J
NM-VBSW-VC4*	0.19 J
Machine Shop	
Samples Collected June 27, 2000	
NM-MSFLR-VC1	12 D
NM-MSFLR-VC2	9.6 D
NM-MSFLR-VC3	0.19
DUP-1 (NM-MSFLR-VC3)	10.4 D
Samples Collected July 6, 2000	
NM-MSFLR-VC4	2.86 D
NM-MSFLR-VC5	5.66 D
NM-MSFLR-VC6	0.38
Samples Collected July 18, 2000	
NM-MSFLR-VC7*	< 0.05
NM-MSFLR-VC8*	< 0.05
Samples Collected July 20, 2000	
NM-MSFLR-VC9*	< 0.05
NM-MSFLR-VC10*	1.34 D
DUP-2 (NM-MSFLR-VC10)*	0.99
Samples Collected July 26, 2000	
NM-MSFLR-VC11*	0.35

- see notes on Page 2

Table 5

**Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York**

**TSDF Closure Activities
Verification Concrete Sampling Analytical Results
for Total PCBs (ppm)**

Notes:

1. Samples collected by Blasland, Bouck & Lee, Inc. (BBL) during February, June, and July 2000.
2. Samples collected from the Transformer Shop and the Versaire Building were analyzed by Scilab Albany, Inc. (Scilab) of Latham, New York for polychlorinated biphenyls (PCBs) using USEPA SW-846 Method 8082.
3. Samples collected from the Machine Shop were analyzed by Galson Laboratories, Inc. (Galson) of East Syracuse, New York for PCBs using USEPA SW-846 Method 8082.
4. Concentrations are reported in parts per million (ppm) or milligrams per kilogram (mg/kg).
5. J = Indicates an estimated value
6. D = Indicates that the presented value is based on the laboratory analysis of a diluted sample.
7. < = Indicates each Aroclor was not detected above the presented concentration.
8. Sample designations indicate the following:
 - NM = Niagara Mohawk Power Corporation;
 - TSHWA = Transformer Shop;
 - VC = Verification Concrete Sample;
 - MSFLR = Machine Shop Floor; and
 - VBSW = Versaire Building Sidewall.
9. * - Indicates that the analytical results were validated.

Table 6

Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York

TSDF Closure Activities
Verification Soil Sampling Analytical Results
for Total PCBs (ppm)

Sample ID	Total PCB Concentration
Samples Collected February 11, 2000	
NM-TSOILIM-VS1	0.17 J
NM-TSOILIM-VS2	0.40 J
NM-TSOILIM-VS3	3.8 J
NM-TSOILIM-VS4	2.6 J
Samples Collected July 12, 2000	
NM-TSOIL-VS1	0.26
NM-TSOIL-VS2	0.49 D
NM-TSOIL-VS3	0.43 D
NM-TSOIL-VS4	0.90 D
DUP-1 <NM-TSOIL-VS4>	1.9 D
NM-TSOIL-VS5	0.34
NM-TSOIL-VS6	2.8 D
NM-TSOIL-VS7	1.3 D
NM-TSOIL-VS8	0.33
NM-TSOIL-VS9	1.5 D
NM-TSOIL-VS10	2.2 D
NM-TSOIL-VS11	0.74 D
NM-TSOIL-VS12	0.78 D
NM-TSOIL-VS13	14.7 D
NM-TSOIL-VS13A	0.30
DUP-2 <NM-TSOIL-VS13A>	0.39 D
NM-TSOIL-VS14	3.0 D
NM-TSOIL-VS15	5.4 D
NM-TSOIL-VS16	4.0 D

Notes:

1. Samples collected by Blasland, Bouck & Lee, Inc. (BBL) during February and July 2000.
2. Samples analyzed for polychlorinated biphenyls (PCBs) using USEPA SW-846 Method 8082 by Galson Laboratories, Inc. (Galson) of East Syracuse, New York.
3. Concentrations are reported in parts per million (ppm) or milligrams per kilogram (mg/kg).
4. J = Indicates an estimated value
5. D = Indicates that the presented value is based on the laboratory analysis of a diluted sample.
6. Sample designations indicate the following:
 - NM = Niagara Mohawk Power Corporation;
 - TSOILIM = Soil sample collected from limits of excavation in the Transformer Shop Hazardous Waste Storage Area;
 - VS = Verification Sample;
 - VS-13A = Resample of verification soil sample VS-13 following removal of an additional foot of and additional foot of soil from beneath the former concrete office slab.
 - TSOIL = Soil sample collected from the Transformer Shop following concrete floor removal; and
 - DUP = Duplicate sample.
7. Analytical results have been validated,

Table 7

Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York

TSDF Closure Activities
Verification Wipe Sampling Analytical Results for
Total PCBs ($\mu\text{g}/100\text{ cm}^2$)

Sample ID	Total PCB Concentration ($\mu\text{g}/100\text{ cm}^2$)
Transformer Shop	
Samples Collected February 7, 2000	
NM-TSPUMP-VW1	3 J
NM-TSPUMP-VW2	< 2 J
NM-TSPUMP-VW3	< 2 J
NM-TSPUMP-VW4	< 2 J
Samples Collected March 29, 2000	
NM-TSTE-VW1	1
NM-TSTE-VW2	1.9
NM-TSTE-VW3	2
Outdoor Tank Facility	
Samples Collected February 7, 2000	
NM-37301-VW1	< 2 J
NM-37301-VW2	< 2 J
NM-37301-VW3	< 2 J
Samples Collected February 10, 2000	
NM-E37301-VW1	< 1
NM-E37301-VW2	< 1
NM-E37301-VW3	< 1
NM-E37301-VW4	< 1
NM-373SCT-VW1	< 1
NM-373SCT-VW2	< 1
NM-373SCT-VW3	< 1
NM-PUMPAN-VW1	< 1
NM-PUMPAN-VW2	< 1
Versaire Building	
Samples Collected February 9, 2000	
NM-VBTE-VW1	< 2 J
NM-VBTE-VW2	< 2 J
NM-VBTE-VW3	4 J

- see notes on Page 2

Table 7

Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York

TSDF Closure Activities
Verification Wipe Sampling Analytical Results for
Total PCBs ($\mu\text{g}/100\text{ cm}^2$)

Notes:

1. Samples collected by Blasland, Bouck & Lee, Inc. (BBL) for equipment in the Transformer Shop, Versaire Building, and Outdoor Tank Facility.
2. Samples analyzed for polychlorinated biphenyls (PCBs) by Scilab Albany, Inc. (Scilab) of Latham, New York using USEPA SW-846 Method 8082.
3. Concentrations reported in micrograms per 100 square centimeters ($\mu\text{g}/100\text{ cm}^2$).
4. Sample designations indicate the following:
 - NM = Niagara Mohawk Power Corporation;
 - TSPUMP = Transformer Shop pump;
 - TSTE = Transformer Shop transport equipment;
 - E37301 = Exterior surface of Tank 373;
 - 373SCT= Tank 373 secondary containment tank;
 - VW = Verification Wipe;
 - VBTE = Versaire Building transport equipment;
 - DUP = Duplicate sample; and
 - PUMPAN = Indicates a part number on a piece of equipment wipe sampled.
5. J = Indicates an estimated value.
6. < = Each Aroclor was not detected above the presented concentration.
7. Analytical results have been validated.

Table 8

Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York

TSDF Closure Activities
Verification Rinsate Sampling Analytical Results

Constituent	NYSDEC Ground-Water Standards/ Guidance Value	Sample ID						
		NM-OTFTP-VR1	NM-OTFTP-VR2	NM-OTFFC-VR1	NM-OTFCC-VR1	NM-VHSWA-VR1	NM-VHSEA-VR1	NM-VHS-DUP1
		2/25/00	2/25/00	2/25/00	2/25/00	10/18/00	10/18/00	10/18/00
PCBs (ppb)								
Total PCBs	0.09	< 0.5	< 0.5	NA	NA	0.025 J	< 0.05	0.04 J
TCL VOCs (ppb)								
Acetone	50	<10	<10	<10	<10	<10	10 J	<10
Methylene Chloride	5	<5	<5	<5	<5	<5	3 J	2 J
Carbon Disulfide	-	< 5	12	< 5	NA	<5	<5	<5
2-Butanone - (MEK)	50	20	< 10	< 10	NA	<10	<10	<10
Chloroform	7	1 J	< 5	< 5	NA	<5	<5	<5
TCL SVOCs (ppb)								
No TCL SVOCs detected		ND	ND	NA	NA	ND	ND	ND
RCRA Metals (ppb)								
Barium	1,000	<1	<1	NA	NA	1 B	<1	<1
Wet Chemistry (S.U.)								
pH	NA	NA	NA	NA	5.3	NA	NA	NA

- see notes on Page 2

Table 8

**Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York**

**TSDF Closure Activities
Verification Rinse Sampling Analytical Results**

Notes:

1. Samples collected by Blasland, Bouck & Lee, Inc. (BBL) on February 25, 2000 and October 18, 2000.
2. Sample collected on February 25, 2000 were analyzed by Scilab Albany, Inc. (Scilab) of Latham, New York and samples collected on October 18, 2000 were analyzed by Galson Laboratories, Inc. (Galson) of East Syracuse, New York. for the following:
3. Samples were analyzed for the following :
 - Polychlorinated biphenyls (PCBs) using USEPA SW-846 Method 8082;
 - TCL volatile organic compounds (VOCs) using USEPA SW-846 Method 8260;
 - TCL semi-volatile organic compounds (SVOCs) using USEPA SW-846 Method 8270; and
 - TAL inorganic constituents using USEPA SW-846 Method 6010 except for mercury which was analyzed using Method 7470/7471.
4. Concentrations reported in parts per billion (ppb) or micrograms per kilogram (mg/kg) except for pH which is reported in standard units (S.U.).
5. TCL = Target Compound List.
6. TAL = Target Analyte List.
7. < = Indicates that the constituent was not detected at a concentration exceeding the laboratory detection limit.
8. J = Indicates an estimated value.
9. B = Indicates a value which is greater than or equal to the instrument detection limit, but less than the contract required detection limit.
10. - = No NYSDEC Ground-Water Standards/Guidance Value was presented for carbon disulfide.
11. Ground-Water Standards/Guidance Values presented in the NYSDEC Division of Water Technical and Operational Guidance Series (TOGS 1.1.1) document entitled "Ambient Water Quality Standards and Guidance Values and Ground-Water Effluent Limitations", dated June 1998. Class GA standards/guidance values are reported where available.
12. * = Indicates a NYSDEC ambient water guidance value.
13. NA = Not analyzed.
14. ND = None detected.
15. Sample designations indicate the following:
 - NM = Niagara Mohawk Power Corporation;
 - OTFTP = Outdoor Tank Facility Truck Pad;
 - OTFFC = Outdoor Tank Facility Flammables Cabinet;
 - OTFCC = Outdoor Tank Facility Corrosives Cabinet; and
 - VHSEA/VHSEA = Versaire Hazardous Waste Storage Shed Western (W)/Eastern (E) Containment Areas.
16. Only constituents detected in any one sample are reported.
17. Analytical results have been validated.

Table 9

Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York

TSDF Closure Activities
Concrete Characterization Sampling Analytical Results
for Total PCBs (ppm)

Sample ID	Total PCB Concentration
Transformer Shop	
Samples Collected February 25, 2000	
NM-TSFLR-C1	9.6
NM-TSFLR-C2	11
NM-TSFLR-C3	0.6
DUP-1 <NM-TSFLR-C3>	0.67
NM-TSFLR-C4	0.98
NM-TSFLR-C5	0.37
NM-TSFLR-C6	18
NM-TSFLR-C7	6.2
NM-TSFLR-C8	1.2
NM-TSFLR-C9	0.67
NM-TSFLR-C10	0.83
NM-TSFLR-C11	< 3.6
NM-TSFLR-C12	25
NM-TSFLR-C13	19
NM-TSFLR-C14	100
NM-TSFLR-C15	16
NM-TSFLR-C16	86
NM-TSFLR-C17	36
NM-TSFLR-C18	110
NM-TSFLR-C19	7.4
NM-TSFLR-C20	38
NM-TSFLR-C21	9.4
DUP-2 <NM-TSFLR-C21>	8.1
Samples Collected March 6, 2000	
NM-TSFLR-C22	1.9
NM-TSFLR-C23	7.5
NM-TSFLR-C24	1.9
NM-TSFLR-C25	6.5
NM-TSFLR-C26	7.6
NM-TSFLR-C27	13
NM-TSFLR-C28	33
NM-TSFLR-C29	35
DUP-3 <NM-TSFLR-C29>	42
NM-TSFLR-C30	3.6
NM-TSFLR-C31	2.9
NM-TSFLR-C32	7.2
NM-TSFLR-C33	1.2
NM-TSFLR-C34	2.7
NM-TSFLR-C35	1.2

Table 9

Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York

TSDF Closure Activities
Concrete Characterization Sampling Analytical Results
for Total PCBs (ppm)

Sample ID	Total PCB Concentration
Transformer Shop	
Samples Collected March 15, 2000	
NM-TSFLR-C44	14.5
NM-TSFLR-C45	11.2
NM-TSFLR-C46	5.2
Samples Collected March 22, 2000	
NM-TSFLR-C47	0.9
NM-TSFLR-C48	2.2
NM-TSFLR-C49	1.6
DUP-5 <NM-TSFLR-C49>	2.0
NM-TSFLR-C50*	< 0.5
Samples Collected March 29, 2000	
NM-TSFLR-C59	2.1
NM-TSFLR-C60	2.2
NM-TSFLR-C61	0.8
DUP-6 <NM-TSFLR-C61>	0.9
NM-TSFLR-C62	2.3
Samples Collected April 4, 2000	
NM-TSFLR-C63*	< 0.5
NM-TSFLR-C64*	< 0.5
Truck Dock	
Samples Collected March 6, 2000	
NM-TSFLR-C36	77
NM-TSFLR-C37	59
NM-TSFLR-C38	44
NM-TSFLR-C39	11
Samples Collected March 22, 2000	
NM-TSFLR-C53 (W)	30
NM-TSFLR-C54* (W)	1.4
NM-TSFLR-C55 (W)	75
Samples Collected March 29, 2000	
NM-TSFLR-C55A (0-1") (W)	52
NM-TSFLR-C55B (1-2") (W)	17
NM-TSFLR-C55C (2-3") (W)	4.3
NM-TSFLR-C56* (W)	< 0.5
NM-TSFLR-C57* (W)	1.9
Samples Collected April 4, 2000	
NM-TSFLR-C66	7.3
DUP-7 <NM-TSFLR-C66>	7.7
NM-TSFLR-C67* (W)	2.0
NM-TSFLR-C68* (W)	< 0.5
NM-TSFLR-C69* (W)	1.6

Table 9

**Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York**

**TSDF Closure Activities
Concrete Characterization Sampling Analytical Results
for Total PCBs (ppm)**

Sample ID	Total PCB Concentration
Machine Shop	
Samples Collected March 15, 2000	
NM-TSFLR-C40*	0.6
NM-TSFLR-C41*	0.6
NM-TSFLR-C42*	2.7
NM-TSFLR-C43	31
DUP-4 <NM-TSFLR-C43>	31
NM-TSFLR-A3*	< 0.5 J
NM-TSFLR-A4	5.3
Samples Collected March 22, 2000	
NM-TSFLR-C51	2.0
NM-TSFLR-C52	0.8
Samples Collected March 29, 2000	
NM-TSFLR-C58	1.2
Samples Collected April 4, 2000	
NM-TSFLR-C43A (0-1")	26
NM-TSFLR-C43B (1-2")	5.8
NM-TSFLR-C43C (2-3")	1.2
NM-TSFLR-C65*	< 0.5

Notes:

1. Samples collected by Blasland, Bouck & Lee, Inc. (BBL) during February, March, and April 2000.
2. Samples analyzed by Scilab Albany, Inc. (Scilab) of Latham, New York for polychlorinated biphenyls (PCBs) using USEPA SW-846 Method 8082 as referenced in the NYSDEC 1995 Analytical Services Protocol (ASP).
3. Concentrations are reported in parts per million (ppm) or milligrams per kilogram (mg/kg).
4. Sample designations indicate the following:
 NM = Niagara Mohawk Power Corporation;
 (W) = Wall sample;
 C = Concrete sample;
 A3, A4 = Originally archived samples collected from the Machine Shop Floor; and
 DUP = Duplicate sample.
5. With the exception of the samples indicated by a (W), the concrete characterization samples were collected from the floor of the Transformer Shop, Truck Dock, and Machine Shop.
6. J = Indicates an estimated value.
7. < = Indicates that each Aroclor was not detected above the presented concentration.
8. Shaded values indicated that PCBs were detected at a concentration exceeding the 1 ppm cleanup criteria for unrestricted access or 10 ppm cleanup criteria for restricted access areas as presented in Table 1.
9. The floors and walls of the truck dock are considered to be located in restricted access areas.
10. * - Indicates that the analytical results have been validated.

Table 10

**Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York**

**TSDF Closure Activities
Soil Characterization Sampling Analytical Results for
Total PCBs (ppm)**


Sample ID	Total PCB Concentration
TS-1 (0-2')	1.0
TS-2 (0-2')	< 0.6
TS-3 (0-2')	< 0.6
TS-4 (0-2')	< 0.6

Notes:

1. Samples collected by Blasland, Bouck & Lee, Inc. (BBL) on April 4 and 5, 2000.
2. Samples analyzed by Scilab Albany, Inc. (Scilab) of Latham, New York for polychlorinated biphenyls (PCBs) using USEPA SW-846 Method 8082.
3. Concentrations reported in parts per million (ppm) or milligrams per kilogram (mg/kg).
4. Sample designations indicate the following:
TS= Transformer Shop Soil Boring Location.
5. < = Indicates that each Aroclor was not detected above the presented concentration.
6. The analytical results have been validated.
7. Additional samples were collected from deeper depth intervals and submitted for laboratory analysis for PCBs, VOCs, SVOCs, and TAL Inorganic Constituents (plus cyanide). Analytical results for soil samples collected from deeper depth intervals will be incorporated into the Manufactured Gas Plant (MGP) Investigation for the site to be summarized under separate cover.

Figures


BLASLAND, BOUCK & LEE, INC.
engineers & scientists



REFERENCE: BASE MAP USGS QUADS., ALBANY, NEW YORK, 1980 AND TROY SOUTH, NEW YORK, 1980.

2000' 0 2000'
Approximate Scale: 1" = 2000'

AREA LOCATION




NIAGARA MOHAWK
NORTH ALBANY SERVICE CENTER
TSDf CLOSURE ACTIVITIES

SITE LOCATION MAP

BBL

BLASLAND, BOUCK & LEE, INC.
engineers & scientists

FIGURE
1



NOTES:

1. SITE PLAN DIGITIZED FROM NIAGARA MOHAWK POWER CORPORATION DRAWING NO. D-24687-E, FILE NO. INDEX 20.3-A1.1-B2, DATED 10/29/85.
2. ALL LOCATIONS ARE APPROXIMATE.

LEGEND

- * — * — * — FENCE
- + — + — + — EXISTING RAILROAD
- — — — — TSDf BOUNDARY



NIAGARA MOHAWK POWER CORPORATION
NORTH ALBANY SERVICE CENTER
TSDf CLOSURE ACTIVITIES

SITE PLAN

BBL

BLASLAND, BOUCK & LEE, INC.
engineers & scientists

FIGURE
2




LEGEND

- COLUMN
- FENCE
- PULVERIZED CONCRETE FLOOR/BERM WALL SAMPLE
- SAMPLE IDENTIFICATION
- CONCENTRATION (ppm)

NOTES:

1. BASE MAP DEVELOPED FROM ELECTRONIC FILE OF NIAGARA MOHAWK POWER CORPORATION (NMPC) DRAWING NO. C-29736-C, DATED JULY 1994, ENTITLED "NORTH ALBANY SERVICE CENTER HAZARDOUS WASTE MANAGEMENT PERMIT APPLICATION, TOPOGRAPHIC MAP-INDEX.
2. PULVERIZED CONCRETE SAMPLES AT EACH LOCATION WERE COLLECTED FROM TWO 3-INCH DEEP BORINGS.
3. CONCRETE SAMPLES WERE ANALYZED BY SCILAB ALBANY, INC. USING USEPA SW-846 METHOD 8082.
4. ALL SAMPLING LOCATIONS ARE APPROXIMATE.
5. J = ESTIMATED CONCENTRATION.
6. SHADED VALUES INDICATE THAT PCBs WERE DETECTED AT A CONCENTRATION EXCEEDING THE 1 PPM CLEANUP CRITERIA FOR CONTINUED USE OF POROUS SURFACES IN AN UNRESTRICTED ACCESS AREA.
7. PCB CONCENTRATIONS ARE PRESENTED IN PARTS PER MILLION (ppm).
8. ANALYTICAL RESULTS HAVE BEEN VALIDATED.




NIAGARA MOHAWK POWER CORPORATION
NORTH ALBANY SERVICE CENTER

TSDf CLOSURE ACTIVITIES
TRANSFORMER HAZARDOUS WASTE
STORAGE AREA PRECLOSURE
SAMPLING RESULTS (ppm)

BBL

BLASLAND, BOUCK & LEE, INC.
engineers & scientists

FIGURE
3



LEGEND

- PULVERIZED CONCRETE FLOOR/ RECESSED WALL SAMPLE


SAMPLE IDENTIFICATION

VERS-FLR-C1
PCBs <0.5

CONCENTRATION (ppm)

NOTES:

1. BASE MAP DEVELOPED FROM ELECTRONIC FILE OF NIAGARA MOHAWK POWER CORPORATION (NMPC) DRAWING NO. C-29736-C, DATED JULY 1994, ENTITLED "NORTH ALBANY SERVICE CENTER HAZARDOUS WASTE MANAGEMENT PERMIT APPLICATION, TOPOGRAPHIC MAP-INDEX SHEET."
2. PULVERIZED CONCRETE SAMPLES AT EACH LOCATION WERE COLLECTED FROM TWO 3-INCH DEEP BORINGS.
3. CONCRETE SAMPLES WERE ANALYZED BY SCILAB ALBANY, INC. USING USEPA SW-846 METHOD 8082.
4. ALL SAMPLING LOCATIONS ARE APPROXIMATE.
5. J = ESTIMATED CONCENTRATION.
6. SHADED VALUES INDICATE THAT PCBs WERE DETECTED AT A CONCENTRATION EXCEEDING THE 10 PPM CLEANUP CRITERIA FOR CONTINUED USE OF POROUS SURFACES IN A RESTRICTED ACCESS AREA.
7. PCB CONCENTRATIONS PRESENTED IN PARTS PER MILLION (ppm).
8. ANALYTICAL RESULTS HAVE BEEN VALIDATED.



GRAPHIC SCALE

NIAGARA MOHAWK POWER CORPORATION
NORTH ALBANY SERVICE CENTER


TSDF CLOSURE ACTIVITIES

**VERSAIRE HAZARDOUS WASTE
STORAGE SHED PRE-CLOSURE
SAMPLING RESULTS (ppm)**

BBL


BLASLAND, BOUCK & LEE, INC.
engineers & scientists



FIGURE
4



INTERIOR OF VERSAIRE
BUILDING NO. 1

PLAN





LEGEND

- ⊠ COLUMN
- x — x — FENCE
- APPROXIMATE EXTENT OF INITIAL CONCRETE FLOOR REMOVAL
- VERIFICATION CONCRETE SAMPLE LOCATION
- VERIFICATION SOIL SAMPLE LOCATION

SAMPLE IDENTIFICATION


NM-TSHWA-VC3

PCBs 2.2 J

CONCENTRATION (ppm)

NOTES:

1. BASE MAP DEVELOPED FROM ELECTRONIC FILE OF NIAGARA MOHAWK POWER CORPORATION (NMPC) DRAWING NO. C-29736-C, DATED JULY 1994, ENTITLED "NORTH ALBANY SERVICE CENTER HAZARDOUS WASTE MANAGEMENT PERMIT APPLICATION, TOPOGRAPHIC MAP-INDEX.
2. PULVERIZED CONCRETE SAMPLES AT EACH LOCATION WERE COLLECTED FROM TWO 3-INCH DEEP BORINGS.
3. CONCRETE SAMPLES WERE ANALYZED BY SCILAB ALBANY, INC. USING USEPA SW-846 METHOD 8082.
4. ALL SAMPLING LOCATIONS ARE APPROXIMATE.
5. J = ESTIMATED CONCENTRATION.
6. SHADED VALUES INDICATE THAT PCBs WERE DETECTED AT A CONCENTRATION EXCEEDING THE 1 PPM CLEANUP CRITERIA FOR CONTINUED USE OF POROUS SURFACES IN AN UNRESTRICTED ACCESS AREA.
7. PCB CONCENTRATIONS ARE PRESENTED IN PARTS PER MILLION (ppm).
8. ANALYTICAL RESULTS HAVE BEEN VALIDATED.



NIAGARA MOHAWK POWER CORPORATION
NORTH ALBANY SERVICE CENTER



TSDF CLOSURE ACTIVITIES

TRANSFORMER SHOP HAZARDOUS WASTE STORAGE AREA: APPROXIMATE EXTENT OF INITIAL CONCRETE REMOVAL ACTIVITIES AND VERIFICATION CONCRETE & SOIL SAMPLING RESULTS (ppm)

BBL

BLASLAND, BOUCK & LEE, INC.
engineers & scientists

FIGURE
6



LEGEND


● PULVERIZED VERIFICATION CONCRETE RECESSED WALL SAMPLE

■ APPROXIMATE EXTENT OF CONCRETE CONTAINMENT WALL REMOVAL

● SAMPLE IDENTIFICATION
NM-VBSW-VC3
PCBs 0.55 J
CONCENTRATION (ppm)

NOTES:

1. BASE MAP DEVELOPED FROM ELECTRONIC FILE OF NIAGARA MOHAWK POWER CORPORATION (NMPC) DRAWING NO. C-29736-C, DATED JULY 1994, ENTITLED "NORTH ALBANY SERVICE CENTER HAZARDOUS WASTE MANAGEMENT PERMIT APPLICATION, TOPOGRAPHIC MAP-INDEX SHEET."
2. PULVERIZED CONCRETE SAMPLES AT EACH LOCATION WERE COLLECTED FROM TWO 3-INCH DEEP BORINGS.
3. CONCRETE SAMPLES WERE ANALYZED BY SCILAB ALBANY, INC. USING USEPA SW-846 METHOD 8082.
4. ALL SAMPLING LOCATIONS ARE APPROXIMATE.
5. J = ESTIMATED CONCENTRATION.
6. PCB CONCENTRATIONS ARE PRESENTED IN PARTS PER MILLION (ppm).
7. ANALYTICAL RESULTS HAVE BEEN VALIDATED.



INTERIOR OF VERSAIRE BUILDING NO. 1

PLAN


L: ON= • OFF= REF.
P: STD BL/PCP
12/18/00 54- RCA RCB PGL DMW RCB
36455001/36455031.DWG



NIAGARA MOHAWK POWER CORPORATION
NORTH ALBANY SERVICE CENTER
TSDf CLOSURE ACTIVITIES

VERSAIRE HAZARDOUS WASTE STORAGE SHED
APPROXIMATE EXTENT OF CONCRETE REMOVAL
ACTIVITIES AND VERIFICATION CONCRETE SAMPLING
RESULTS (ppm)

BBL BLASLAND, BOUCK & LEE, INC.
engineers & scientists

FIGURE
7





LEGEND

- COLUMN
 - FENCE
 - AREA OF PRIOR SOIL AND CONCRETE REMOVAL (BERM WALLS TO BE REMOVED)
 - SOIL SAMPLING LOCATION
- NM-TSOILIM-VS2** SAMPLE ID
(0-2') 0.40 J PCB CONCENTRATION (PPM)
 SAMPLE DEPTH RANGE

NOTES:

1. BASE MAP DEVELOPED FROM ELECTRONIC FILE OF NIAGARA MOHAWK POWER CORPORATION (NMPC) DRAWING NO. C-29736-C, DATED JULY 1994, ENTITLED "NORTH ALBANY SERVICE CENTER HAZARDOUS WASTE MANAGEMENT PERMIT APPLICATION, TOPOGRAPHIC MAP-INDEX.
2. SOIL SAMPLES NM-TSOILIM-VS-1 THROUGH VS-3 WERE COLLECTED FROM THE SURFACE BY BBL FOLLOWING REMOVAL OF THE CONCRETE FLOOR AND 6-INCHES OF SUBGRADE MATERIAL.
3. SOIL SAMPLES ANALYZED BY SCILAB ALBANY, INC. USING USEPA SW-846 METHOD 8082.
4. ALL LOCATIONS ARE APPROXIMATE.
5. J = ESTIMATED CONCENTRATION.
6. < = INDICATES THAT PCBs WERE NOT DETECTED AT CONCENTRATIONS EXCEEDING LABORATORY DETECTION LIMITS.
7. DUP = DUPLICATE SAMPLE.
8. PCB CONCENTRATIONS PRESENTED IN PARTS PER MILLION (ppm).
9. ANALYTICAL RESULTS HAVE BEEN VALIDATED.



NIAGARA MOHAWK POWER CORPORATION
NORTH ALBANY SERVICE CENTER


TSDf CLOSURE ACTIVITIES


**SOIL CHARACTERIZATION
SAMPLING LOCATIONS AND
PCB SAMPLING RESULTS (ppm)**


BBL

BLASLAND, BOUCK & LEE, INC.
engineers & scientists

FIGURE
9







Appendices

BLASLAND, BOUCK & LEE, INC.
engineers & scientists

***Appendix A - NYSDEC-Approved
Closure Plan (Revision 4.0,
January 17, 2000), June 14, 2000
Letter from NMPC to the NYSDEC***

BLASLAND, BOUCK & LEE, INC.
engineers & scientists

*Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York*

Hazardous Waste Management Permit

Appendix F - Revised Closure Plan (Revision 4.0 - January 17, 2000)

I. Introduction

This section of the Hazardous Waste Management Permit (HWMP) presents the Closure Plan (Revision 4 - January 17, 2000) for the North Albany Service Center permitted hazardous waste treatment, storage, and disposal facility (TSDF). Niagara Mohawk Power Corporation (NMPC) has determined that it will no longer be necessary to store hazardous wastes at the facility for periods of more than 90 days following closure of the North Albany Service Center TSDF. The Closure Plan presents protocols and procedures which will be used to close the North Albany Service Center TSDF.

In anticipation of the TSDF closure, pre-closure sampling activities were conducted to determine the presence and extent of PCBs within concrete containment structures associated with the following hazardous waste storage areas at the facility:

- *Transformer Shop Hazardous Waste Storage Area* - Three concrete samples were collected from the floor and one concrete sample was collected from the walls of the containment berm for the Hazardous Waste Storage Area in the Transformer Shop;
- *Versaire Hazardous Waste Storage Shed* - Three concrete samples were collected from the floor and one concrete sample was collected from the wall of the eastern containment area. Three concrete samples were collected from the floor and five concrete samples were collected from the walls of the western containment area; and
- *PCB-Contaminated Oil Storage Tank Area* - Three concrete samples were collected from the floor and one concrete sample was collected from the walls of the containment berm for the truck loading/unloading pad (associated with the Outdoor Oil Tank Facility and Truck Loading/Unloading Pad).

The concrete samples were collected using a 1-inch diameter concrete bit advanced to a depth of approximately three inches below the concrete surface (in accordance with 40 CFR 761 Subpart N). Pulverized concrete collected at each sampling location was submitted to a New York State-certified laboratory for analysis using United States Environmental Protection Agency (USEPA) SW-846 Method 8082. The selected laboratory conducted the analyses in accordance with the laboratory analytical methods and quality assurance/quality control (QA/QC) procedures outlined in the Quality Assurance Project Plan (QAPjP) contained within the MGP/RCRA Investigation and Remedial Measures Evaluation Work Plan [Blasland, Bouck & Lee (BBL), March 1996]. The analytical results obtained from the laboratory analysis of the concrete samples indicate that the floor of the Transformer Shop Hazardous Waste Storage Area and the northern wall of the western containment area in the Versaire Hazardous Waste Storage Shed contain PCBs at concentrations exceeding applicable cleanup criteria for porous surfaces as outlined in 40 CFR 761.61(a)(4)(iii). Consequently, corrective measures, as described under Section II, will be implemented to address these areas as part of the TSDF closure activities.

II. Closure Plan

The TSDF closure activities will be completed within the Transformer Shop Hazardous Waste Storage Area,

**Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York**

Hazardous Waste Management Permit

Appendix F - Revised Closure Plan (Revision 4.0 - January 17, 2000)

the Versaire Hazardous Waste Storage Shed, and the PCB-contaminated oil storage tank area. In addition, closure activities will be completed for the corrosives storage cabinet and the flammables storage cabinet which are located on the Building 2 loading dock. The closure activities will include the following:

1. **Disposal of Waste Inventory** - All hazardous wastes which are present at the TSDF at the time of closure will be properly disposed of. For cost estimating purposes, NMPC has assumed that the quantity of waste present at the start of the closure activities will be the maximum storage capacity for the TSDF, as summarized below:

Hazardous Waste Storage Area	Maximum Volume of Hazardous Waste Present in Area at Time of Closure
Transformer Shop Hazardous Waste Storage Area	48 drums
Versaire Hazardous Waste Storage Shed	120 drums
Flammables storage cabinet	6 drums
Corrosives storage cabinet	6 drums
PCB-contaminated oil storage tank	10,000 gallons

2. **PCB-Impacted Concrete Removal Activities** - As discussed above, the analytical results for the TSDF pre-closure concrete sampling activities indicate that the concrete floor in the bermed Transformer Shop Hazardous Waste Storage Area and a portion of the northern wall of the western containment area in the Versaire Hazardous Waste Storage Shed contain PCBs at concentrations exceeding the applicable cleanup criteria for porous surfaces as outlined in 40 CFR 761.61(a)(4)(iii). Based on the results of the sampling activities, NMPC will implement removal activities in these areas. Following the removal activities, verification samples will be collected to confirm that remaining sections of concrete floor and/or containment walls do not contain PCBs at concentrations exceeding applicable cleanup criteria. Additional concrete removal activities will be performed (as necessary based on the verification sampling results) until PCB concentrations in the remaining concrete do not exceed applicable cleanup criteria. Verification sampling activities will consist of collecting pulverized concrete samples at the limits of the concrete removal areas. In addition, verification samples will be collected of the subgrade beneath removed sections of the Transformer Shop Hazardous Waste Storage Area floor slab to determine the presence and extent of PCBs at concentrations exceeding applicable criteria. Since the floor restoration activities will require replacement of the upper 6 inches of subgrade located immediately beneath the floor slab with 6 inches of select fill (to reduce potential settling of the replaced floor), the soil verification samples will be collected from the existing subgrade in the 6- to 12-inch depth interval (immediately below the material to be removed). The selected Contractor will place debris generated by the removal activities in rolloff waste containers. NMPC will transport the material for off-site disposal in accordance with applicable rules and regulations.

NMPC's selected Contractor will restore the floor of the Transformer Shop Hazardous Waste Storage Area and the northern wall of the western containment area in the Versaire Hazardous Waste Storage

*Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York*

Hazardous Waste Management Permit

Appendix F - Revised Closure Plan (Revision 4.0 - January 17, 2000)

Shed to pre-corrective measure conditions. Restoration of these areas will include (but not be limited to) replacing the upper 6 inches of subgrade beneath the floor of the Transformer Shop Hazardous Waste Storage Area with select fill, placing new concrete in the removal areas, and applying a coating system to the restored areas.

3. Surface Cleaning Activities - Following the concrete sampling and concrete removal activities (if necessary), cleaning activities will be performed in the following areas (excluding any areas where concrete has been removed):

- Transformer Shop Hazardous Waste Storage Area - The floor and interior surfaces of the 12-inch high concrete walls of the containment berm for the Hazardous Waste Storage Area will be cleaned three times using an industrial cleanser/degreaser (i.e., Biomight 100 or equivalent) and water. After each cleaning cycle, the surfaces will be rinsed with water. Following completion of the final rinse, deionized water will be decanted on a cleaned surface within the Transformer Shop Hazardous Waste Storage Area and collected for laboratory analysis to evaluate the effectiveness of decontamination procedures. The sampling protocol included as Exhibit 1 presents the sampling methodology that will be used to collect the confirmatory rinsate samples. The confirmation sample will be submitted for laboratory analysis for PCBs, volatile organic compounds (VOCs), semi-volatile organic compounds (SVOCs), and RCRA metals. The selected laboratory will conduct the analyses in accordance with the laboratory analytical methods and QA/QC procedures outlined in the QAPjP from the MGP/RCRA Investigation and Remedial Measures Evaluation Work Plan. The analytical results for the rinsate sample will be compared to the ground-water standards/guidance values presented in the New York State Department of Environmental Conservation (NYSDEC) Technical & Operational Guidance Series (TOGS) 1.1.1 document entitled "Ambient Water Quality Standards and Guidance Values and Ground-Water Effluent Limitations" dated June 1998. If elevated concentrations of PCBs, VOCs, SVOCs, or metals are detected in the rinsate sample (as compared to the ground-water standards/guidance values presented in TOGS 1.1.1), NMPC's contractor will repeat the cleaning process for the Transformer Shop Hazardous Waste Storage Area.

The exterior surfaces of the waste oil transfer pumps and equipment used to transfer hazardous waste containers (i.e., fork lifts, overhead hoists, etc.) will be cleaned three times using an industrial cleanser/degreaser and water. In addition, interior surfaces of the steel containment basin for the waste oil transfer pumps will be cleaned three times using an industrial cleanser/degreaser and water. After each cleaning cycle, the surfaces will be rinsed with water. Following cleaning, one verification wipe sample will be collected from the exterior surface of the waste oil transfer pump that is used to pump oil to the PCB-contaminated oil storage tank, three verification wipe samples will be collected from equipment used to transfer the hazardous waste containers, and three verification wipe samples will be collected from the interior surfaces of the containment basin. The sampling protocol included as Exhibit 1 presents the sampling methodology that will be used to collect surface wipe samples. The surface wipe samples will be submitted for laboratory analysis for PCBs. The selected laboratory will conduct the analyses in accordance with the laboratory analytical methods and QA/QC procedures outlined in the QAPjP from the MGP/RCRA Investigation and Remedial Measures Evaluation Work Plan. The analytical results for the

*Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York*

Hazardous Waste Management Permit

Appendix F - Revised Closure Plan (Revision 4.0 - January 17, 2000)

verification wipe samples will be used to determine whether PCBs are present on the decontaminated equipment surfaces at concentrations exceeding applicable cleanup criteria (i.e., 10 µg/100 cm² as required by the USEPA PCB Spill Cleanup Policy). If the analytical results for the surface wipe samples indicate the presence of PCBs at concentrations exceeding 10 µg/100 cm², the cleaning process will be repeated for the appropriate area(s).

- *Versaire Hazardous Waste Storage Shed* - The floors and walls of the two recessed containment areas within the Versaire Hazardous Waste Storage Shed will be cleaned three times using an industrial cleanser/degreaser and water. After each cleaning cycle, the surfaces will be rinsed with water. Following completion of the final rinse, deionized water will be decanted on a cleaned surface within each of the two containment areas in the Versaire Hazardous Waste Storage Shed and collected (as two samples) for laboratory analysis to evaluate the effectiveness of decontamination procedures. The sampling protocol included as Exhibit 1 presents the sampling methodology that will be used to collect the confirmatory rinsate samples. The confirmation samples will be submitted for laboratory analysis for PCBs, VOCs, SVOCs, and RCRA metals. The selected laboratory will conduct the analyses in accordance with the laboratory analytical methods and QA/QC procedures outlined in the QAPjP from the MGP/RCRA Investigation and Remedial Measures Evaluation Work Plan. The analytical results for the rinsate samples will be compared to the ground-water standards/guidance values presented in TOGS 1.1.1. If elevated concentrations of PCBs, VOCs, SVOCs, or metals are detected in the rinsate samples (as compared to the ground-water standards/guidance values presented in TOGS 1.1.1), NMPC's contractor will repeat the cleaning process for the appropriate area(s).

The exterior surfaces of equipment used to transfer hazardous waste containers in the Versaire Hazardous Waste Storage Shed will be cleaned three times with an industrial cleanser/degreaser and water. After each cleaning cycle, the surfaces will be rinsed with water. Following cleaning, three verification wipe samples will be collected from the equipment used to transfer hazardous waste containers. The sampling protocol included as Exhibit 1 presents the sampling methodology that will be used to collect the surface wipe samples. The surface wipe samples will be submitted for laboratory analysis for PCBs. The selected laboratory will conduct the analyses in accordance with the laboratory analytical methods and QA/QC procedures outlined in the QAPjP from the MGP/RCRA Investigation and Remedial Measures Evaluation Work Plan. The analytical results for the verification wipe samples will be used to determine whether PCBs are present on the decontaminated equipment surfaces at concentrations exceeding 10 µg/100 cm². If the analytical results for the surface wipe samples indicate the presence of PCBs at concentrations exceeding 10 µg/100 cm², the cleaning process will be repeated for the appropriate area(s).

- *PCB-Contaminated Oil Storage Tank Area* - At closure, the PCB-contaminated oil storage tank will be emptied of any free-flowing liquid or sludge. After emptying the tank, approximately 800 gallons of solvent in which PCBs are readily soluble (e.g., mineral oil) will be pumped through the piping which connects the oil transfer pump located in the Transformer Shop to the PCB-contaminated oil storage tank. In addition, approximately 200 gallons of solvent will be pumped through the piping which connects a 3-inch diameter pipe coupling (in the truck loading/unloading

*Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York*

Hazardous Waste Management Permit

Appendix F - Revised Closure Plan (Revision 4.0 - January 17, 2000)

pad within the enclosure for the PCB-contaminated oil storage tank area) to the PCB-contaminated oil storage tank. The solvent will be collected from the PCB-contaminated oil storage tank and containerized for re-use or disposal (as discussed below).

After cleaning the piping, the interior of the tank will be flushed three times with solvent, cleaned using an industrial cleanser/degreaser (Bio-Might 100 or equivalent), and rinsed with water. The volume of solvent used for the tank flushing activities will be approximately 10% of the capacity of the tank (for each flush). The cleaning of the tank interior will be conducted in accordance with the PCB-container decontamination protocols presented in 40 CFR 761.79 (i.e., triple solvent flush). The solvent used to flush the tank will be squeegeed and pumped out using a vacuum truck. The solvent removed from the tank during each flush cycle (including the solvent used to flush the pumps and piping) may be re-used for subsequent flushing based on field test results (using Clor-N-Oil field test methods) which indicate that PCB concentrations in the containerized solvent are at acceptable levels for re-use (e.g., less than 50 ppm) in accordance with the decontamination standards and procedures presented in 40 CFR 761.79. After flushing the tank with solvent, interior surfaces of the tank will be cleaned three times using an industrial cleanser/degreaser and water. After each cleaning cycle, the surfaces will be rinsed with water. Following the tank cleaning activities, three verification wipe samples will be collected from interior surfaces of the tank. The sampling protocol included as Exhibit 1 presents the sampling methodology that will be used to collect the surface wipe samples. The surface wipe samples will be submitted for laboratory analysis for PCBs. The selected laboratory will conduct the analyses in accordance with the laboratory analytical methods and QA/QC procedures outlined in the QAPjP from the MGP/RCRA Investigation and Remedial Measures Evaluation Work Plan. The analytical results for the verification wipe samples will be used to determine whether PCBs are present on the interior surfaces of the tank at concentrations exceeding $10 \mu\text{g}/100 \text{ cm}^2$. If the analytical results for the surface wipe samples indicate the presence of PCBs at concentrations exceeding $10 \mu\text{g}/100 \text{ cm}^2$, the cleaning process will be repeated for the appropriate area(s).

As part of the closure activities for the PCB-contaminated oil storage tank area, the exterior surfaces of the tank, interior surfaces of the spill containment area for the tank, and interior surfaces of the spill containment area for pipe couplings in the truck loading/unloading area will be cleaned three times using an industrial cleanser/degreaser and water. After each cleaning cycle, the surfaces will be rinsed with water. Following cleaning, three verification wipe samples will be collected from the exterior surfaces of the tank, three verification wipe samples will be collected from the interior surfaces of the spill containment area for the tank, and one verification wipe sample will be collected from the interior surfaces of the spill containment area for the pipe couplings in the truck loading/unloading area. The sampling protocol included as Exhibit 1 presents the sampling methodology that will be used to collect the surface wipe samples. The surface wipe samples will be submitted for laboratory analysis for PCBs. The selected laboratory will conduct the analyses in accordance with the laboratory analytical methods and QA/QC procedures outlined in the QAPjP from the MGP/RCRA Investigation and Remedial Measures Evaluation Work Plan. The analytical results for the verification wipe samples will be used to determine whether PCBs are present on the decontaminated surfaces at concentrations exceeding

*Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York*

Hazardous Waste Management Permit

Appendix F - Revised Closure Plan (Revision 4.0 - January 17, 2000)

10 µg/100 cm². If the analytical results for the surface wipe samples indicate the presence of PCBs at concentrations exceeding 10 µg/100 cm², the cleaning process will be repeated for the appropriate area(s).

NMPC plans to leave the PCB-contaminated oil storage tank in-place for future storage of non-hazardous waste oil after cleaning the interior and exterior surfaces of the tank. Therefore, an internal and external inspection of the tank will be performed in accordance with American Petroleum Institute (API) Standard 653 to visually assess the condition of the tank (to confirm that the tank is suitable for future storage of non-hazardous waste oil). The inspection will be performed by an API-qualified and certified vessel inspector.

In addition to the surface cleaning activities described above, the floor and concrete walls of the containment berm for the truck loading/unloading area will be cleaned three times using an industrial cleanser/degreaser and water. After each cleaning cycle, the surfaces will be rinsed with water. Following completion of the final rinse, deionized water will be decanted on a cleaned surface within the truck loading/unloading area and collected for laboratory analysis to evaluate the effectiveness of decontamination procedures. The sampling protocol included as Exhibit 1 presents the sampling methodology that will be used to collect the confirmatory rinsate sample. The confirmation sample will be submitted for laboratory analysis for PCBs, VOCs, SVOCs, and RCRA metals. The selected laboratory will conduct the analyses in accordance with the laboratory analytical methods and QA/QC procedures outlined in the QAPjP from the MGP/RCRA Investigation and Remedial Measures Evaluation Work Plan. The analytical results for the rinsate sample will be compared to the ground-water standards/guidance values presented in TOGS 1.1.1. If elevated concentrations of PCBs, VOCs, SVOCs, or metals are detected in the rinsate sample (as compared to the ground-water standards/guidance values presented in TOGS 1.1.1), NMPC's contractor will repeat the cleaning process for the truck loading/unloading area.

- *Flammables Storage Cabinet and Corrosives Storage Cabinet* - Interior and exterior surfaces of the Flammables Storage Cabinet and Corrosives Storage Cabinet will be cleaned three times with an industrial cleanser/degreaser and water. After each cleaning cycle, the surfaces will be rinsed with water. Following completion of the final rinse, two volumes of deionized water (one for each storage cabinet) will be decanted on cleaned surfaces within each cabinet and collected for laboratory analysis to evaluate the effectiveness of decontamination procedures. The sampling protocol included as Exhibit 1 presents the sampling methodology that will be used to collect the confirmatory rinsate samples. The confirmation rinsate sample from the Flammables Storage Cabinet will be submitted for laboratory analysis for VOCs and the confirmation rinsate sample from the Corrosives Storage Cabinet will be submitted for laboratory pH analysis. The selected laboratory will conduct the analyses in accordance with the laboratory analytical methods and QA/QC procedures outlined in the QAPjP from the MGP/RCRA Investigation and Remedial Measures Evaluation Work Plan. The analytical results for the rinsate samples will be compared to the ground-water standards/guidance values presented in TOGS 1.1.1 to determine if additional cleaning of the cabinets is necessary.

*Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York*

Hazardous Waste Management Permit

Appendix F - Revised Closure Plan (Revision 4.0 - January 17, 2000)

III. Decontamination and Disposal Activities

The Contractor selected by NMPC to perform the TSDF closure activities will be responsible for decontaminating all equipment and materials which will be reused for future projects. In addition, the Contractor will be responsible for containerizing and transporting all waste materials generated by the closure activities for off-site disposal in accordance with applicable rules and regulations. The Contractor will be required to obtain representative samples of the wastes generated during the closure activities for analysis using the methods specified in Appendix 19 of Part 371. The analytical procedures which the Contractor will be required to use are specified under Appendix 21 of Part 371 and 40 CFR 761.60(g). After sampling and analysis are completed, the waste materials will be transported off-site for disposal in accordance with applicable regulations.

IV. Closure Schedule

The estimated milestones for final closure of the North Albany TSDF are as follows:

Milestone #1: The TSDF will no longer receive PCB oil, PCB solids, capacitors, or solvent-contaminated mineral oil after mid-September 1999. Upon receipt of the final volume of waste (in mid-September 1999), all hazardous wastes will be treated, removed off-site or disposed of on-site within 90 days. NMPC anticipates that all closure activities will be completed within 90 days (by mid-December 1999).

Milestone #2: Decontamination of the storage facility is tentatively scheduled for completion during December 1999.

Milestone #3: The existing HWMP for the TSDF expires on January 5, 2000.

A "Certification of Closure" certified by an independent registered New York State Professional Engineer will be submitted to the New York State Department of Environmental Conservation (NYSDEC) within 60 days after completion of closure.

V. Closure Cost Estimate

An estimate of the cost of closing the storage facility is provided in Table 1 - TSDF Closure Cost Estimate. The closure cost estimate has been revised to incorporate the changes presented in the Closure Plan (Revision 1 - August 27, 1999). The closure cost estimate was produced by a qualified consultant taking into account the following specific requirements for proper closure:

1. Source of labor;
2. Cost of labor;
3. Cost of equipment;
4. Cost of closure certification;
5. Contingency cost (20% of the total cost); and
6. Administrative cost (10% of the total cost).

*Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York*

Hazardous Waste Management Permit

Appendix F - Revised Closure Plan (Revision 4.0 - January 17, 2000)

The closure cost estimate is based on the extent and manner of the facility's operation that will make closure the most expensive.



Transmitted Via U.S. Mail

June 14, 2000

Mr. James R. Meacham
Environmental Engineer
Division of Solid & Hazardous Materials
New York State Department of Environmental Conservation
50 Wolf Road
Albany, New York 12233-7252

Re: Niagara Mohawk Power Corporation
North Albany Service Center
TSDF Closure Activities
USEPA ID# NYD000730408
Hazardous Waste Permit No. 4-0101-0014/00004-0

Dear Mr. Meacham:

This letter presents the results of additional concrete sampling activities conducted as part of the on-going hazardous waste treatment, storage, and disposal facility (TSDF) closure activities at the Niagara Mohawk Power Corporation (NMPC) North Albany Service Center. This letter also presents NMPC's proposed approach for addressing the presence of PCBs identified in concrete samples collected as part of the TSDF closure activities. The additional concrete sampling activities summarized in this letter were conducted by Blasland, Bouck & Lee, Inc. (BBL) to further define the extent of PCBs in concrete in the Transformer Shop, an adjacent truck dock area, and the Machine Shop inside Building 2 at the North Albany Service Center. A summary of the sampling activities and results is presented below followed by NMPC's proposed approach for addressing the concentrations of PCBs detected in the concrete samples.

Background

An initial phase of TSDF closure activities was conducted during February and March 2000. As part of the initial closure activities, BBL collected concrete verification samples (in several separate phases) to characterize the extent of PCBs in the Transformer Shop concrete floor. A summary of the sampling events conducted through March 6, 2000 and corresponding laboratory sample results was previously presented in NMPC's March 14, 2000 letter to the New York State Department of Environmental Conservation (NYSDEC). Based on the results of the concrete sampling events described in our March 14, 2000 letter, additional sampling was required to further define the extent of PCBs within concrete in the Transformer Shop and within areas adjacent to the Transformer Shop, including the truck dock area and the Machine Shop.

Additional Sampling Activities

The additional sampling activities conducted in connection with the TSDF closure activities in the Transformer Shop, the truck dock area, and the Machine Shop include the following:

- Collecting concrete samples to further define the extent of PCBs within the Transformer Shop floor, the truck dock area, and the Machine Shop floor on March 15, 2000, March 22, 2000, March 29, 2000, and April 4, 2000; and

- Completing soil borings to evaluate subsurface conditions beneath the Transformer Shop floor and truck dock area, and collecting subsurface soil samples to determine whether PCBs were present in subgrade soil beneath the concrete floor slab on April 4 and 5, 2000.

Concrete samples were collected by BBL on March 15, 2000, March 22, 2000, March 29, 2000, and April 4, 2000 in the Transformer Shop, the truck dock area, and the Machine Shop. The concrete sampling locations (shown on Figure 1) were selected based on the results of the previous sampling events and focused on delineating the extent of PCB-impacted concrete in each sampling area. Forty eight additional concrete samples (including required QA/QC samples) collected during the four sampling events were submitted for laboratory analysis for PCBs.

On April 4 and 5, 2000, BBL's drilling subcontractor, Parratt-Wolff, Inc., completed four soil borings using a two-inch diameter split-spoon sampling device that was driven into the soil by a 140 pound hammer until refusal was encountered. Subsurface conditions encountered at each soil boring location (locations are presented on Figure 2) are summarized on the soil boring logs presented in Attachment 1. Soil samples collected from the 0- to 2-foot depth interval at each boring location were submitted for laboratory analysis for PCBs. Based on subsurface soil conditions encountered at each boring location, BBL also submitted a sample from each soil boring for laboratory analysis for PCBs, VOCs, SVOCs, and inorganic constituents. PCB analytical results obtained for the laboratory analysis of the soil samples collected from the Transformer Shop and the truck dock area are described below. Analytical results obtained for the analysis of the soil samples for VOCs, SVOCs, and inorganic constituents will be incorporated into the Manufactured Gas Plant (MGP) Investigation for the site and will be presented to the NYSDEC in a separate letter.

The concrete and soil samples were submitted to SciLab (SciLab) in Latham, New York for laboratory analysis for PCBs using USEPA SW-846 Method 8082. Required quality assurance/quality control (QA/QC) samples were collected and submitted for laboratory analysis in accordance with the NYSDEC-approved TSDf Closure Plan. Laboratory results for the analysis of the PCB samples were reported using NYSDEC Category B deliverables and are currently being reviewed by BBL's data validation staff. Analytical results obtained for the laboratory analysis of the PCB samples are summarized below.

Sampling Results

PCB analytical results obtained for the analysis of the concrete samples collected in the Transformer Shop, the truck dock area, and the Machine Shop are summarized in Table 1 and shown on Figure 1 (Figure 1 includes the PCB results previously transmitted to the NYSDEC). PCB analytical results obtained for the analysis of the soil samples collected from the soil borings completed in the Transformer Shop and the truck dock area are listed in Table 2 and shown on Figure 2 (Figure 2 includes the verification samples collected following removal of the concrete floor slab for the Transformer Shop hazardous waste storage area). Laboratory results obtained for the analysis of the concrete and soil samples indicate the following:

- PCBs were detected in thirty four of the additional concrete samples collected from the Transformer Shop floor, the truck dock area, and the Machine Shop floor at concentrations greater than 1 ppm; and
- PCBs were not detected in soil samples collected from the 0- to 2-foot depth interval at the boring locations in the Transformer Shop and the truck dock area at concentrations exceeding 1 ppm. PCBs were not detected in the subsurface soil samples recovered for the soil borings in the Transformer Shop and the truck dock area at concentrations exceeding 10 ppm.

Based on the results of the sampling activities, the limits of PCB-impacted concrete within the Transformer Shop, the truck dock area, and the Machine Shop have been adequately delineated. The sampling results also indicate that soil beneath the floor slab in the Transformer Shop and the truck dock area do not contain PCBs at concentrations exceeding the 10 ppm subsurface soil cleanup objective presented in the NYSDEC document entitled, "Technical and Administrative Guidance Memorandum, Soil Cleanup Objectives and

Guidance Values (TAGM 4046, January 1994). Concrete removal activities which are proposed to address the presence of PCBs within concrete in the Transformer Shop, the truck dock area, and the Machine Shop are presented below.

Proposed Concrete Removal Activities


NMPC proposes to implement additional TSDF closure activities in order to address the presence of PCBs identified in the concrete samples. The additional TSDF closure activities will include removing and replacing the Transformer Shop concrete floor slab, select sections of the truck dock area, and scarifying and replacing a portion of the concrete floor located in the Machine Shop. The proposed concrete removal limits in the Transformer Shop, the truck dock area, and the Machine Shop are shown on Figure 3.

In accordance with the self-implementing cleanup and disposal guidelines for PCB remediation waste as outlined in 40 CFR 761.61, the concrete floor of the Transformer Shop and Machine Shop are classified as porous surfaces in high occupancy areas. In accordance with 40 CFR 761.61(a)(4)(i)(A), NMPC proposes to use a PCB cleanup objective of 1.0 ppm for porous surfaces located in the Transformer Shop and the Machine Shop. The 6-inch thick concrete floor slab within the Transformer Shop will be removed and replaced. Analytical results for previous concrete samples indicate that PCBs are not present in concrete at the limits of the removal area in the Transformer Shop at concentrations exceeding 1 ppm. Therefore, verification samples will not be collected following concrete removal in the Transformer Shop. In order to facilitate replacement of the floor slab in the Transformer Shop, 12 inches of subgrade material located beneath the floor slab will be removed (for structural purposes). Soil verification samples will be collected following the removal of the subgrade material underlying the Transformer Shop floor slab. Specific areas of the concrete floor in the Machine Shop will be scarified to a depth of one-half inch and the resulting concrete debris will be removed. Verification concrete samples will be collected from the Machine Shop floor surface following scarification activities. Concrete debris generated by the concrete removal activities in the Transformer Shop and the Machine Shop will be disposed of off-site as either non-Toxic Substances Control Act (TSCA) or TSCA waste (based on PCB concentrations identified in the removal areas) in accordance with applicable regulations. Waste characterization samples of the subgrade material will be collected and analyzed to evaluate appropriate off-site disposal in accordance with applicable regulations. The 12-inches of removed subgrade material will be replaced with two 6-inch layers of light-weight aggregate base course. A 6-inch thick concrete floor will be poured on top of the aggregate base course to form the new floor slab in the Transformer Shop. The scarified concrete floor area in the Machine Shop will be replaced with an epoxy resin mortar finished to match existing conditions.

Based on the guidelines outlined in 40 CFR 761.61, the concrete walls and floor of the truck dock area are classified as porous surfaces in a low occupancy area. The USEPA TSCA regulations presented in 40 CFR 761.61 (a)(4)(i)(B) establish a 25 ppm cleanup criteria for porous surfaces in low occupancy areas. However, NMPC proposes to utilize the 10 ppm cleanup criteria for subsurface soil presented in NYSDEC TAGM 4046 as the cleanup objective for concrete located in the truck dock area. Select portions of the truck dock walls and the entire truck dock floor slab and underlying 12-inches of subgrade material will be removed and replaced. Analytical results from previous sampling activities indicate that concrete at the proposed limits of concrete removal in the truck dock area does not contain PCBs at concentrations exceeding 10 ppm. Therefore, concrete verification samples will not be collected following removal activities in the truck dock area. Soil verification samples will be collected following removal of the subgrade material underlying the truck dock area floor slab. Concrete debris generated by the concrete removal activities in the truck dock area will be disposed of off-site as TSCA-regulated waste (based on PCB concentrations greater than 50 ppm) in accordance with applicable regulations. Waste characterization samples of the subgrade material will be collected and analyzed to determine appropriate off-site disposal in accordance with applicable regulations. A 10-inch thick concrete slab will be poured on top of a new 12-inch thick light-weight aggregate base course to form the new floor slab in the truck dock area. Removed sections of the truck dock walls will also be replaced.

NMPC trusts that the proposed concrete removal activities described above will be acceptable to the NYSDEC. Please do not hesitate to contact me at (315) 428-3490 if you have any questions or require additional information.

Sincerely,

Handwritten signature of Robert J. Cazzolli in cursive script, followed by a forward slash and the lowercase letters 'mcl'.

Robert J. Cazzolli
Environmental Analyst

P:\CMD\2000\46401750.WPD

cc: Mr. John T. Spellman, P.E. New York State Department of Environmental Conservation
Mr. Jeffery Gregg, New York State Department of Environmental Conservation
Mr. Clifford Van Guilder, P.E., New York State Department of Environmental Conservation
Mr. J. Reidy/Mr. P. Masters, USEPA - Region II, Hazardous Waste Facility Branch
Mr. Joseph Clore, USEPA - Region II, Office of Policy and Management
Mr. Jean Robert Jean, United States Environmental Protection Agency
Mr. James F. Morgan, Niagara Mohawk Power Corporation
Mr. Michael W. Sherman, Niagara Mohawk Power Corporation
William J. Holzhauer, Esq., Niagara Mohawk Power Corporation
Mr. Theodore White, Niagara Mohawk Power Corporation
Ms. Barbara Zacharek, Niagara Mohawk Power Corporation
Mr. David J. Ulm, Blasland, Bouck & Lee, Inc.
Mr. Michael C. Jones, Blasland, Bouck & Lee, Inc.

Table 1
Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York

TSDf Closure Activities
Concrete Samples Analytical Results for Total PCBs (ppm)

Sample ID	Total PCB Concentration
Sample Collected March 15, 2000	
NM-TSFLR-C40	0.5
NM-TSFLR-C41	0.5
NM-TSFLR-C42	1.7
NM-TSFLR-C43	31
NM-TSFLR-C44	14.5
NM-TSFLR-C45	11.2
NM-TSFLR-C46	5.2
NM-TSFLR-A3	<0.5
NM-TSFLR-A4	5.3
NM-TSFLR-DUP4 (C43)	31
Sample Collected March 22, 2000	
NM-TSFLR-C47	0.9
NM-TSFLR-C48	2.2
NM-TSFLR-C49	1.6
NM-TSFLR-C50	0.3J
NM-TSFLR-C51	2
NM-TSFLR-C52	0.8
NM-TSFLR-C53	30
NM-TSFLR-C54	1.4
NM-TSFLR-C55	75
NM-TSFLR-DUP5 (C49)	2
Sample Collected March 29, 2000	
NM-TSFLR-C55A (0-1)	52
NM-TSFLR-C55B (1-2)	17
NM-TSFLR-C55C (2-3)	4.3
NM-TSFLR-C56	<0.5
NM-TSFLR-C57	1.9
NM-TSFLR-C58	1.2
NM-TSFLR-C59	2.1
NM-TSFLR-C60	2.2
NM-TSFLR-C61	0.8
NM-TSFLR-C62	2.3
DUP-6 (C61)	0.90
Sample Collected April 4, 2000	
NM-TSFLR-C43A	26
NM-TSFLR-C43B	5.8
NM-TSFLR-C43C	1.20
NM-TSFLR-C63	<0.5
NM-TSFLR-C64	<0.5

Table 1
Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York

TSDF Closure Activities
Concrete Samples Analytical Results for Total PCBs (ppm)

Sample ID	Reported Concentration
NM-TSFLR-C65	<0.5
NM-TSFLR-C66	7.3
NM-TSFLR-C67	2
NM-TSFLR-C68	<0.5
NM-TSFLR-C69	1.5
NM-TSFLR-DUP7 (C66)	7.7

Notes:

1. Samples collected by Blasland, Bouck & Lee, Inc. (BBL) during March and April 2000.
2. Samples were analyzed by Scilab Albany, Inc. using USEPA SW-846 Method 8082 as referenced in the New York State Department of Environmental Conservation (NYSDEC) 1995 Analytical Services Protocol (ASP).
3. Concentrations reported in parts per million (ppm) or milligrams per kilogram (mg/kg).
4. Sample designations indicate the following:
NM = Niagara Mohawk Power Corporation;
TSFLR = Transformer Shop floor;
A3, A4 = Machine Shop floor;
DUP = Duplicate sample;
C = Concrete sample; and
55A (0-1) = Depth integrated sample (depth range in inches).
5. < = Indicated each aroclor was not detected above the presented concentration.
6. Analytical results have not been validated.

Table 2
Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York

TSDF Closure Activities
Soil Sample Analytical Results for Total PCBs (ppm)

Sample ID		Total PCB Concentration
Sample Collected April 2000		
TS-2 (0-2)		<0.05
TS-2 (8-10)		<0.05
TS-3 (0-2)		<0.05
TS-3 (8-12)		<0.05
TS-4 (0-2)		<0.05
Sample Collected April 2000		
TS-1 (0-2)		0.8
TS-1 (6-9)		1.2
TS-4 (8-12)		<0.6
DUP-1		1.0

Notes:

1. Samples collected by Blasland, Bouck & Lee, Inc. (BBL) during April 2000.
2. Samples were analyzed by Scilab Albany, Inc. using USEPA SW-846 Method 8082 as referenced in the New York State Department of Environmental Conservation (NYSDEC) 1995 Analytical Services Protocol (ASP).
3. Concentrations reported in parts per million (ppm) or milligrams per kilogram (mg/kg)
4. Sample designations indicate the following:
 TS = Transformer Shop;
 (0-2) = Sample depth range in feet; and
 DUP = Duplicate sample.
5. Analytical results have not been validated.

Attachment A

Soil Boring Logs

*Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York*

Transformer Shop Subsurface Investigation

Boring Location: TS- 1

Interval (ft)	Drive Record	N	USCS Code	Soil Description	PID Reading
0.5-2.0	7-7-7	14	SW	Grey-well graded sand w/trace gravel	1.0
2.0-4.0	7-4-4-4	8	NA	no recovery	NA
4.0-6.0	3-14- 17-17	31	SP-SM	Grey-poorly graded sand w/silt and gravel- saturated	0.0
6.0-8.0	4-3-2-2	5	SP-SM	Grey-poorly graded sand w/silt and gravel- saturated-odor	5.0
8.0-9.0	4-3	-	SP-SM	Grey-poorly graded sand w/silt and gravel- saturated	0.0
9.0-10.0	4-4	7	Pt	Peat-moist	0.0
10.0- 12.0	7-9-17- 18	26	MH	Dark Grey-Sandy elastic silt w/gravel- moist	0.0
12.0- 13.0	17-21	45	ML	Dark Grey- Sandy silt w/gravel-moist	0.0
13.0- 14.0	24-30	-	SP-SM	Dark Grey- Poorly graded sand w/silt and gravel-moist	0.0
14.0- 16.0	20-24- 20-28	44	GW	Dark Grey- Well graded gravel w/sand, trace weathered bedrock-moist	0.0
16.0- 18.0	29-31- 38-46	69	SP	Dark Grey- Poorly graded sand w/gravel- moist	0.0
18.0- 19.8	21-30- 46- 100/0.3	76	SP	Dark Grey- Poorly graded sand w/gravel, trace weathered bedrock-moist	0.0

*Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York*

Transformer Shop Subsurface Investigation

Boring Location: TS- 2

Interval (ft)	Drive Record	USCS Code	N	Soil Description	PID Reading
0.5-2.0	3-7-5	GW	10	Brown/Black- Well graded gravel- moist	0.0
2.0-2.5	6	GW	-	Red/Brown- Well graded gravel, trace silt- moist	4.8
2.5-4.0	7-7-6	SP- SM	14	Grey/Brown- Poorly graded sand w/silt and gravel- moist	0.0
4.0-6.0	17-10- 10-8	GW	20	Grey/Black- Well graded gravel, trace silt- moist	0.0
6.0-8.0	2-2-3- 10	GW	5	Grey/Black- Well graded gravel, trace silt- saturated	8.2
8.0-10.0	4-6-4-6	GW	10	Grey/Black- Well graded gravel, trace silt- saturated- odor	28.4
10.0- 12.0	3-4-3-4	ML	7	Dark Grey- Sandy silt with gravel- saturated	7.8
12.0- 12.5	2	Pt	-	Dark Brown- Peat w/wood chunks- saturated	3.1
12.5- 14.0	2-3-4	SP- SM	5	Grey- Poorly graded sand w/silt and gravel- saturated	1.5
14.0- 16.0	4-5-17- 21	GW	22	Grey/Black- Well-graded gravel, trace silt- saturated	1.4
16.0- 18.0	16-18- 31-41	SM	49	Dark Grey- Silty Sand, trace weathered shale- saturated	0.0
18.0- 20.0	27-33- 39-41	SW- SM	72	Grey/Black- Poorly graded sand w/silt and gravel-saturated	0.0
20.0- 21.3	45-59- 100/0.3	GP- GM	-	Grey/Black- Poorly graded gravel w/silt	0.0

*Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York*

Transformer Shop Subsurface Investigation

Boring Location: TS- 3

Interval (ft)	Drive Record	USCS Code	N	Soil Description	PID Reading
0.5-2.0	3-12-14	GW	15	Dark Brown- Well graded gravel- moist	0.0
2.0-2.5	7	Pt	-	Brown- Peat w/trace gravel- moist	0.0
2.0-4.0	9-12-16	SP-SM	21	Dark Brown- Poorly graded sand w/silt and gravel- moist	0.0
4.0-6.0	17-12-9-8	SW-SM	21	Grey- Well graded sand w/silt and gravel- moist	0.0
6.0-8.0	6-6-3-5	SW-SM	9	Grey- Well graded sand w/silt and gravel- saturated	243
8.0-10.0	4-5-4-6	SW-SM	9	Grey- Well graded sand w/silt and gravel- saturated	55.1
10.0-12.0	4-4-3-4	SW-SM	7	Grey- Well graded sand w/silt and gravel- saturated	26.7
12.0-14.0	1-1-1-1	Pt	2	Dark Brown- Peat- moist	18.2
14.0-16.0	woh	SW-SM	-		6.2
16.0-18.0	woh-1-2	-	1	no recovery	NA
18.0-20.0	3-6-3-6-	SP-SM	9	Dark Grey- Poorly graded sand w/silt and gravel- saturated	0.0
20.0-22.0	6-6-9-9	SP-SM	15	Dark Grey- Poorly graded sand w/silt and gravel- saturated	0.0
22.0-24.0	9-12-16-12	SW-SM	28	Dark grey- Well graded sand w/silt and gravel	0.0
24.0-24.8	17-100/0.3	-	-	no recovery	-

*Niagara Mohawk Power Corporation
North Albany Service Center
Albany, New York*

Transformer Shop Subsurface Investigation


Boring Location: TS- 4

Interval (ft)	Drive Record	USCS Code	N	Soil Description	PID Reading
0.5-2.0	7-10-12	SW	17	Brown- Well graded sand w/gravel- moist	0.0
2.0-4.0	10-7-5-13	SW	12	Brown- Well graded sand w/gravel- moist	0.0
4.0-6.0	26-64-32-22	SP- SM	96	Grey/Brown- Poorly graded sand w/silt- moist	0.0
6.0-8.0	8-13-27-22	SM	40	Dark Grey- Silty Sand w/gravel- saturated	0.0
8.0-10.0	44-30-20-12	SP- SM	50	Dark Grey- Poorly graded sand w/silt and gravel- saturated	0.0
10.0-12.0	28-23-7-10	SP- SM	30	Dark Grey- Poorly graded sand w/silt and gravel- saturated	0.0
12.0-13.0	8-8	SW	-	Dark Grey- Well graded sand w/gravel- saturated	0.0
13.0-14.0	8-8	Pt	16	Dark Brown- Peat- moist	0.0
14.0-16.0	11-17-24-31	OH	41	Dark Brown- Organic Silt w/gravel- moist	0.0
16.0-18.0	14-18-36-27	SW	54	Dark Grey- Well graded sand w/gravel- moist to saturated	0.0
18.0-18.8	47-100/0.3	SP- SM	-	Dark Grey- Poorly graded sand w/gravel and silt- saturated	0.0

LEGEND

- ⊠ COLUMN
- *—*— FENCE
- AREA OF PRIOR SOIL AND CONCRETE REMOVAL (BERM WALLS TO BE REMOVED)
- CONCRETE SAMPLE LOCATION
- SAMPLE IDENTIFICATION
- PCBs | 0.37 | CONCENTRATION (ppm)

- NOTES:
1. BASE MAP DEVELOPED FROM ELECTRONIC FILE OF NIAGARA MOHAWK POWER CORPORATION (NMPC) DRAWING NO. C-29736-C, DATED JULY 1994, ENTITLED "NORTH ALBANY SERVICE CENTER HAZARDOUS WASTE MANAGEMENT PERMIT APPLICATION, TOPOGRAPHIC MAP-INDEX.
 2. CONCRETE SAMPLES COLLECTED BY BBL DURING FEBRUARY, MARCH AND APRIL 2000.
 3. PULVERIZED CONCRETE SAMPLES AT EACH LOCATION WERE COLLECTED FROM TWO 3-INCH DEEP BORINGS.
 4. CONCRETE SAMPLES WERE ANALYZED BY SCILAB ALBANY, INC. USING USEPA SW-846 METHOD 8082.
 5. ALL LOCATIONS ARE APPROXIMATE.



NIAGARA MOHAWK POWER CORPORATION
NORTH ALBANY SERVICE CENTER


TSDF CLOSURE ACTIVITIES

CONCRETE SAMPLING LOCATIONS AND
PCB SAMPLING RESULTS (ppm)


BBL BLASLAND, BOUCK & LEE, INC.
engineers & scientists




FIGURE
1

PARTIAL PLAN



L: ON = OFF = REV
P: STD BL-PCP
5/2/00 54-AK-PGL-RCB
36455001/36455816.DWG





- NOTES:**
1. BASE MAP DEVELOPED FROM ELECTRONIC FILE OF NIAGARA MOHAWK POWER CORPORATION (NMPC) DRAWING NO. C-29736-C, DATED JULY 1994, ENTITLED "NORTH ALBANY SERVICE CENTER HAZARDOUS WASTE MANAGEMENT PERMIT APPLICATION, TOPOGRAPHIC MAP-INDEX.
 2. ALL LOCATIONS ARE APPROXIMATE AND TO BE FIELD VERIFIED BY CONTRACTOR.
 3. UNDERGROUND UTILITIES TO BE MARKED OUT BY NMPC AND FIELD VERIFIED BY CONTRACTOR.
 4. CONTRACTOR TO REMOVE 6" CONCRETE FLOOR SLAB AND 12" OF UNDERLYING SUBGRADE MATERIAL TO THE APPROXIMATE HORIZONTAL LIMITS SHOWN.
 5. CONCRETE FLOOR TO BE SCARIFIED 1/2-INCH DEEP TO THE APPROXIMATE HORIZONTAL LIMITS SHOWN.
 6. COLUMN BASES TO REMAIN. CONTRACTOR SHALL HAND EXCAVATE NEAR THESE LOCATIONS SO AS NOT TO DISTURB STRUCTURES.
 7. CONTRACTOR TO REMOVE TRUCK DOCK FLOOR SLAB, RAILROAD TRACKS, RAILROAD TIES, AND 12-INCHES OF SUBGRADE MATERIAL BELOW. TRUCK DOCK WALLS WILL BE REMOVED TO TOP OF TRUCK DOCK FLOOR SLAB TO THE HORIZONTAL LIMITS SHOWN. CMU WALL ON EAST SIDE OF TRUCK DOCK (TOWARDS TRANSFORMER SHOP) WILL BE REMOVED BY CONTRACTOR.
 8. PIPES LOCATED IN TRUCK DOCK TO BE PLUGGED AND CAPPED BELOW GRADE.
 9. LOCATION OF 12-INCH THICK CONCRETE FLOOR REMOVAL AREA TO BE VERIFIED IN FIELD BY ENGINEER.
 10. ELECTRICAL BANKS, SWITCH GEAR, EMERGENCY GENERATOR, AND COLUMN BASES TO REMAIN.
 11. STEEL PLATE VAULT COVERS IN SCARIFICATION AREA TO REMAIN.
 12. CONTRACTOR TO REMOVE 10" THICK CONCRETE OFFICE SLAB AND UNDERLYING 6" THICK FLOOR SLAB.
 13. CONTRACTOR TO REMOVE FLOOR SLAB AS CLOSE AS POSSIBLE NEAR ELECTRIC BANKS.
 14. CONTRACTOR TO REMOVE FLOOR SLAB TO ISOLATION JOINT AT GRADE BEAM OF SOUTH COMMON WALL TO PRESERVE WALL INTEGRITY.
 15. CONTRACTOR TO REMOVE TRANSFORMER SHOP HAZARDOUS WASTE STORAGE AREA CONTAINMENT BERM WALLS.

NIAGARA MOHAWK POWER CORPORATION
NORTH ALBANY SERVICE CENTER
TSDf CLOSURE ACTIVITIES

CONCRETE FLOOR REMOVAL AND SCARIFICATION AREAS

BBL BLASLAND, BOUCK & LEE, INC.
engineers & scientists

FIGURE
3

Appendix B - Daily Field Reports

BLASLAND, BOUCK & LEE, INC.
e n g i n e e r s & s c i e n t i s t s

SUBJECT	PROJ. NO.	BY	DATE	SHEET
NMPC: Closure (TSD) Acts			1/31	1/3

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

11:00 Kick off Mtg

All sign in

MCTJ: * OSHA Acts → TBM

* Need Mix design & source

* Backfill source & sample → Analytical

- Compact w/ plate tamper

* Lock Out / Tag Out

→ Off shift work

- Outdoor enclosure

AAA: Saw at night, remove, import fill, compact

* Gas powered Eqpt. inside

AAA man to wear air monitor

Heat only during acts.

Propane tank

Exc. inside / Bobcat out)

No idling Eqpt.

SUBJECT

PROJ. NO.

BY

DATE

SHEET

1/31

2/3

DRAWN BY _____ DATE _____

CHECKED BY _____ DATE _____

Exterior sawcut → work to inside
VB: Drums to be moved
Use grate to support saw inside VB
Plan on cutting next Mon 2/7

Waste Streams:

- Solvent (Mineral Oil)
- Clor N Oil test kits

~ 400 gal. leftover fluid in PCB Cont. tank
Poly tank is porous
Cont. oil → Vac truck

(3) x 1200 gal. poly tanks → WW

* Secondary containment

Remove residuals → drums (~400 gal.)

Solvent oil → Vactruck → AAA to T+D

Throw away PCB drums → solid disposal

PCB liquid → Sun Ohio

Vac cut sludge → drums → DeCon Vactruk

Mix sludge + PCB cont. oil

WW → poly tank (2) 1200 gal. Trans. Bldg.

PCB conc. debris

18-20 tons / Rolloff conc. / PCB Haz.

~15 ton soil (Non Haz)

~36 ton concrete (Haz)

SUBJECT	PROJ. NO.	BY	DATE 1/31	SHEET 3/3
---------	-----------	----	--------------	--------------

DRAWN BY _____; DATE _____

CHECKED BY _____; DATE _____

NMPC to sign manifests

NMPC to have inspector


R, F, - cut conc. M

No noise before 4PM

* Conc. restoration TBD

NMPC Grounds + Maint. → LO/TO
+ AAA

Safety barriers



SUBJECT	PROJ. NO.	BY	DATE 1/31	SHEET
---------	-----------	----	--------------	-------

DRAWN BY _____; DATE _____ CHECKED BY _____; DATE _____

Snow (~4")
~ 20° F
Monday

10:00 AAA (Tony G.) on-site

10:30 BBL on-site (TBM, MCT)

11:00 K/O Mtg w/ Mike A. (NM), Tony G. (AAA), MCT + TBM (BBL)

See attached items

- Off shift work
- Mix sludge + PCB cont. oil
- NMPL to sign manifests
- No noise before 4PM
- Conc. restore TBD
- NMPL to Lockout/Tagout

12:00 Walk site

12:30 K/O Meeting end

AAA crew on site → Box top Truck w/supplies

Safety Meeting

12:40 MCT (BBL) off-site

13:00 AAA begin assemble encl. @ TS HWSA

13:30 Rich O'Connell (NMPL) LO/TO breaker box near TS HWA


SUBJECT	PROJ. NO.	BY	DATE 1/31	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____ CHECKED BY _____; DATE _____

14:00

AAA assemble enclosure

- C-clamp 2"x6" to hor. I-beam
- Staple poly to 2x6
- Staple poly edge + ~~cord~~ cord
- Run cord along edges
- Duct tape seams
- Anchor to floor w/ tape



14:15

* NMPC man cut fence from anchor

15:00 AAA begin to attach side curtains to encl.

- ↳ Staple and tape seam along top
- Hang sides + anchor

16:00 AAA begin install HEPA units

16:30 Walk VB w/ ~~Bob~~ Ron S. (NMPC)

- Drums in No. area → to be removed
- Contain area has grates that are same level as berm wall
- Grates will need to be relocated to access containment area surfaces (to be cleaned)

17:00

AAA off site
BBL off site
NMPC off site

SUBJECT	PROJ. NO.	BY	DATE	SHEET
---------	-----------	----	------	-------

DRAWN BY _____ DATE _____

CHECKED BY _____ DATE 2/1/00

TUES

Cloudy

~15° - 25°

Some Sun

07:00 BBL on-site (TBM)

AAA on-site: Tony G.
Greg G.
Ed B.
Andy B.
Stan S.

Box top Truck #6327
- Supplies
- Eqpt.

Safety Mtg.

Daily Plan

Look over Ext. tanks + pumps w/Tony (AAA)

07:30 AAA assemble encl. frame → (2x4)s + Poly

08:00 AAA cont. ass. Access way to TS Encl.

08:15 AAA unlock cover on top of 373-01

- No venting tank
- No ignition source removal
- No Air monitoring (w/4-gas meter)

- Little residue on bottom of tank
- No visible liquids
- Remove debris & place in (1) drum - 55 gal.

09:00 AAA coffee break

09:30 AAA construct encl. @ TS HWA

- Install (3) HEPA units
- Construct triple trap access way

SUBJECT	PROJ. NO.	BY	DATE	SHEET
---------	-----------	----	------	-------

ALCS. BY _____; DATE _____

CHECKED BY _____; DATE 2/1

10:00 Tony off site to obtain Backfill sample

10:30 Meet w/ Jack (NM) to discuss cleaning area around Ext. tank farm (by NMPC)

- Snow rmvl.
- Rmv. switches, trans, breakers
- * 1,000 gal poly (w/ frozen soil inside, ~ 1/4 full)

BBL unload sampling + monitor eqpt.

BBL receive field test kits, monitor eq. via FedEx

11:00 AAA deliver 1,000 gal. poly tank^s

- Stage tank in Trans. storage Bldg.
- Fair condition, no stains

1:20 AAA Turbo Vac truck on site

- # 6306 - 71
- LICENSE: NY - 36811AF

Troy Sand + Gravel

1:50 Tony (AAA) returns on-site w/ Backfill sample
(1) 5 gal. pail

2:00 AAA off site for lunch

→ NMPC Clear area around Tank farm

2:00 AAA back on site

AAA constructing encl. for outdoor Tank farm

- Staple cord to top edge
- Raise poly + attach (c-clamp) to columns on West side

- Having difficulty anchoring poly
- Hung + supported @ top, wind blows and tears poly from anchors

SUBJECT	PROJ. NO.	BY	DATE 2/2	SHEET
---------	-----------	----	-------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Wed
Sun
~15°F
Cold
Windy

07:00 BBL on site (TBM)

AAA on site (see Sign In Log)

07:15 Safety Meeting

Daily Plan: Finish outside enclosure → TF
Core full depth of TS floor

07:30 ~~AAA~~ Site Observations:

- Wind has torn poly wall from anchors
↳ Need to repair
- Prep core drill for TS floor

08:30 BBL talk w/ Jack H. (NMPC):

- BBL to arrange ABC analysis w/ SciLab

- ~~AAA~~ Tom White (NM Regional Super, #2 Man)

* * verbally OK for AAA to pour concrete
vis-a-vis Labor Union ISSUES → Jack H, TBM

09:00 BBL contact SciLab (Sean Hugg) → ABC analysis

- Need to Specify Analysis
- No 24 hr TAT for SVOC → Must sub out

09:15 Call MCTJ, leave message → ABC analysis

SUBJECT	PROJ. NO.	BY	DATE 2/2	SHEET
---------	-----------	----	-------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

09:30 AAA core full depth of TS HWA floor
 - Total = 12.0"
 Top course = 6.5"
 Bottom " = 5.5"

09:45 AAA coffee break

10:00 AAA back to work

10:15 AAA install 2ND core in TS HWA floor

Ext. Enclosure @ TF tearing from anchors, frame

2ND Core: Total = 12"
 Top = 7"
 Bottom = 5"

11:00 AAA cont. repairs to TF enclosure

11:30 AAA prepare Tank (373-01) residue removal
 * Confined space
 → See Monitoring Log

12:00 AAA break for lunch

12:30 BBL deliver ABC to SciLab: PCBs
 ↳ See COC
 VOCs
 SVOC
 Metals - Full

SUBJECT	PROJ. NO.	BY	DATE 2/2	SHEET
---------	-----------	----	-------------	-------

CS. BY _____; DATE _____ CHECKED BY _____; DATE _____

- 13:00 AAA begin removal of sludge/solids from bottom of 373-01
- No fluids
 - Dark, hard pack sediments
 - About 6" deep in center, ~24" wide
 - Hand excavated debris w/ buckets out of tank
 - Generated (1) drum TSCA debris + PPE
→ 500 lb / 275 kg (B007)

- (Tony's boss)
- 13:00 Mike Pickering (AAA) on-site
- Propose to wrap tank only

Albany Ladder delivers lift

- 45' Articulated boom lift
- SEE Rental Agree.

- 14:15 Discuss proposed method of TF enclosure
- Too windy for exist. wall
 - Need to wrap tank only
 - Drape poly over top brace wire and form tee pee down to base of berm
 - Anchor:
 - Heating
 - Venting

SUBJECT	PROJ. NO.	BY	DATE 2/2	SHEET
---------	-----------	----	-------------	-------

CS. BY _____ : DATE _____ CHECKED BY _____ : DATE _____

15:00 AAA begin removal of exist. TF poly wall

15:15 AAA begin construct Tank enclosure

AAA clean up debris, PPE, etc. from
Tank 373-01 residue removal

16:00 AAA complete removal of TF poly wall

16:15 BBL contact Galson → Sampling Pumps
- Rvw operation procedures

AAA begin TF teepee at North end

- Poly hung from top tension cable
- Plan to wrap poly down + around containment tank and wrap 1/8" steel cord around concrete base and cinch cord w/come-along (like belt)

16:45 AAA break down + clean up work area

17:00 AAA labor off site

Tony G (AAA) + TBM (BBL) discuss activities

- Tony: When are rolloffs to be delivered?

- Plan to begin concrete cutting in TS HWA tomorrow (2/3) @ 4:00 PM (off hours)
NMPC

- AAA to flush piping systems

17:30 AAA, BBL off site

SUBJECT	PROJ. NO.	BY	DATE 2/3	SHEET
---------	-----------	----	-------------	-------

CS. BY _____: DATE _____

CHECKED BY _____: DATE _____

Thur
~ 20°F
Snow

15:00 BBL on site

AAA on site → See sign-in

Safety Meeting

Project Mtg: Tony (AAA) + TBM (BBL)

* Ken Polisse is replacing Tony
as AAA on site Supervisor

15:15 AAA begin setup for TS HWA conc. floor
removal activities

Eqpt: Conc. Saw: Core Cut
CC 3700
VacTruck Admar Supply - Albany
Gas powered

Power Lift removed from site

AAA move conc. saw into enclosure

16:00 NMPC + AAA pump 800 gal. Virgin Oil from
TS interior pump into AAA Vac-Truck
+ 200 gal = 1,000 gal (Total)

16:45 NMPC + AAA priming pump to transfer
Virgin Oil from Vac Truck into PCB cont.
lines → Tank 373-01

SUBJECT	PROJ. NO.	BY	DATE 2/3	SHEET
---------	-----------	----	-------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

17:00 ~~AAA~~ PCB ~~to~~ cont. oil pump keeps tripping the electric circuit breaker.

NMPL (Ron S.) ~~changing~~ filter on pump removed

TS

17:15 AAA + NMPL begin flush lines w/ Virgin Oil from Vac Truck to Tank 373-01

Pump pressure = 18 PSI

Filter press = 14 PSI = Out

45 AAA pump 801 gallons Virgin oil from Vac Truck thru NMPL TS pump to Tank 373-01

18:00 Tony G. (AAA) off site

17:30 AAA begin TS HWA conc. floor cutting

- Conc. saw vented to HEPA filters
- HEPA units vented (poly) to outdoors
- Each HEPA has own vent line
- Wetting blade as cutting progresses
- No dust is being generated visible
- Saw cut ~3" from berm wall
- (1) Man cutting, (1) Man vacuuming cutting H2O
- AAA monitoring w/4-Gas meter

SUBJECT	PROJ. NO.	BY	DATE 2/3	SHEET
---------	-----------	----	-------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

18:15 AAA stop conc. cutting to clean area

- Generate (1) 55 gal. drum of cutting H₂O
- Bring in ~~the~~ next 55 gal. drum
- Conc. saw not running

18:20 AAA pump 200 gal. Virgin oil from VacTruk thru outdoor TF pump into Tank 373-01 (Truck loading dock)

18:45 AAA Vac solvent from Tank 373-01 into VacTruk (~1,000 gal.)

19:00 AAA continue conc. cutting

- No visible dust generated
- Wetting blade as cutting proceeds
- Feels very humid inside enclosure

AAA flushing interior of 373-01 w/ solvent pumped from VacTruk

- Flush ~1,000 gal. of solvent
- No entry into 373-01

19:15 AAA remove solvent from 373-01 w/ VacTruk

- No entry into 373-01 tank

19:35 AAA stop concrete cutting to ~~clean~~ cut H₂O vacuum & contain

19:40 AAA break for dinner

20 AAA back to work

SUBJECT	PROJ. NO.	BY	DATE 2/3	SHEET
---------	-----------	----	-------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

20:30 AAA continue concrete cutting

20:45 BIBL observe interior of 373-01 following
1st flush w/ solvent

- Some rust stains
- Primarily No heavy, dark staining

21:00 BIBL performs Clor-N-Oil field test

- AAA collect solvent sample from VacTruk
- ClorNOil test vial is med. purple
- Results indicate <50 ppm PCBs
- OK to reuse solvent for flushing

21:15 AAA proposes to remove/cut berm wall
in TS HWA to allow access for the
Mini-Excavator

- Will berm bear weight of excav.?
- Can excav. go over ramps over berm?
- Sufficient clearance?
- Need to speak w/ Mike Abbott

21:30 AAA stop concrete cutting

21:15 AAA performing 2nd flush of interior
surfaces of 373-01

- No entry into tank

21:40 AAA remove solvent from 373-01 using
VacTruk

- No entry

SUBJECT	PROJ. NO.	BY	DATE 2/3	SHEET
---------	-----------	----	-------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

22:00 BBL observe interior of 373-01
- Similar observations as previous

22:15 BBL perform ClorNOil field test of solvent
- AAA collect sample from VacTruk
- ClorNOil test vial is light purple
- Field test results indicate <50 ppm PCBs
- Solvent acceptable for reuse → flushing

22:30 AAA continue concrete cutting

AAA performs 3RD flush of 373-01
- No entry in tank

23:00 AAA removes solvent from 373-01 using VacTruk

BBL visual observation of 373-01 interior
- No visible staining on sides + ends
- Little residue remains on bottom
- Some rust along internal braces + seams

23:30 AAA stop concrete cutting

24:00 AAA continue concrete cutting along northern
Fri berm - chipping is occurring on exterior
00:00 face of berm
- H₂O is leaking from bottom of upper floor

00:30 AAA stop conc. cutting

SUBJECT	PROJ. NO.	BY	DATE 2/3	SHEET
---------	-----------	----	-------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

00:45 AAA resume conc. cutting
- Making cross cuts to initial cuts
- Wetting + vac'ing area as cutting proceeds

01:15 AAA cease conc. cutting
AAA clean up + end work day

01:30 AAA off site

AAA generated (4) drums of conc. WW

02:00 BBL off site

SUBJECT	PROJ. NO.	BY	DATE 2/4	SHEET
---------	-----------	----	-------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Friday
~25°F
Cloudy/Sun

BBL on site

11:45 Talk w/ MCJ

- Monday Mtg.
- Monitoring ISSUES
- Contact this weekend

12:00 Talk w/ MCA

- Why did we work past 12:00 last nite?
- * Berm wall stays up
- Schedule of activities

12:15 Site Walk 'Hotsy' Pressure Washer

- E2pt: Poly Tank - 1,100 gal → solvent
- (2) Roll-offs - NMPC supplied
- Vac Truck
- Box Truck - supplies
- * REMOVE STEEL belt around TF
- Hand concrete saw

12:30 Talk w/ Ken P. (AAA)

- Need air monitoring logs
- Replace HEPA filters
- All personnel in full PPE
- Clean up / Safety barriers

Today's Schedule:

- Finish conc cutting in TS HWA
- " " " " VB
- Clean outside TF
- " inside TS pump area

SUBJECT	PROJ. NO.	BY	DATE 2/4	SHEET
---------	-----------	----	-------------	-------

CS. BY _____; DATE _____ CHECKED BY _____; DATE _____

12:45 Safety Meeting

13:00 AAA begin cleaning TS pump station (1st Pass)

- Apply Bio Mite cleaning solvent
- Hand wipe pumps, pipes, frame, etc.
- Absorbent mats placed on ground

AAA offload solvent from VacTruk into
1,100 gal. poly tank (supplied by AAA)

- 1,000 gal. of solvent
- BBL perform ClorNOil field test

13:30 AAA remove enclosure around exterior TF

14:00 AAA place access controls around exterior
TF area

- Safety tape + cones

14:30 AAA prep for 373-01 interior cleaning

- Set up 'Hotsy' hot H2O pressure washer
- Confined space set up
- Safety check + monitor
- Spray interior w/ solvent (Bio-Might)

~~15:00~~ AAA complete cleaning TS pump station (1st Pass)

- BBL observations:
 - Generally clean
 - Pumps have some oil on surfaces
 - Other components free of oil
 - Containment pans have trace of oil

SUBJECT	PROJ. NO.	BY	DATE 2/4	SHEET
---------	-----------	----	-------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

15:00 BBL prepare monitoring Eqpt.
 - Air samplers → silica
 - Mini RAM
 - Multi - RAE

15:30 AAA begin 2ND pass cleaning TS pump area
 - Reclean pumps, motors, etc.
 - Remove catch pads from contain pans
 - Clean contain pans

16:30 BBL observation:
 • 3 transfer pumps generally clean
 • Contain pans free of oil
 • Some debris remains in corners

16:00 AAA finish 2ND pass TS pump cleaning
 - Observations above

16:00 AAA begin TS HWA concrete cutting
 - Wetting floor @ saw blade
 - Collecting WW w/ wet Vac

16:20 AAA ~~sp~~ begin cleaning 373-01 interior
 - Man enters tank (confined space)
 - Attendant at exterior
 - Spray interior of tank w/ BioMight cleaner

16:40 AAA stop concrete cutting
 - Ventilate enclosure

17:00 AAA resume concrete cutting in TS HWA

SUBJECT	PROJ. NO.	BY	DATE 2/4	SHEET
---------	-----------	----	-------------	-------

DESIGNED BY _____ DATE _____ CHECKED BY _____ DATE _____

17:30 AAA stop concrete cutting
 - Ran out of gas for saw

AAA attempt to pressure wash 373-01 int.
 - H2O line from bldg. to pressure washer is frozen
 - Cannot pressure wash
 - Move H2O line indoors to thaw

17:40 AAA break for dinner
 - Go get gas

19:00 AAA resume work activities

19:15 AAA pressure wash (w/hot H2O) interior of 373-01 tank
 - (1) man inside tank
 - (2) attendants on top of tank
 - Pressure = 2,700 psi
 - Collect WW w/Vac Truck

AAA resume concrete cutting in HWA

20:30 AAA finish pressure wash 373-01 interior

BBL observation:

- Good condition, no staining, no oil residue
- Photos taken

AAA generate 5.5 drums of WW

20:00 AAA off site

21:30 BBL off site

SUBJECT	PROJ. NO.	BY	DATE 2/7	SHEET
---------	-----------	----	-------------	-------

CS. BY _____ DATE _____

CHECKED BY _____ DATE _____

AM Project Coordination Meeting

Monday
~30°F
Sun/Clouds

13:45 BBL on site

14:10 Meet w/ Mike Abbott (NMPC)

- NM personnel noticed dust outside of enclosure located in ~~THE~~ TSA HWA
- Monitor for dust inside/outside of enclosure
- No work past midnite

14:30 Documentation prep: Daily logs, monitoring, H+S

15:00 Site Walk

Exterior TF

- Access controls in place
- Confined space gear in place
- Mini excavator on site

Interior

- Enclosure taped shut
- Eqpt. & supplies neatly stored

Equipment

- Power conc. saw (Gas)
- Mini excavator
- Bobcat
- Box truck
- Hot water pressure washer
- Vac Truck
- Hammer drill

30 AAA on-site

Safety Meeting

SUBJECT	PROJ. NO.	BY	DATE 2/7	SHEET
---------	-----------	----	-------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

15:45 AAA set up Eqpt. & supplies

BBL discuss w/ AAA:

- Dust outside of enclosure
- No excavator over ~~TS~~ berm wall
- Clean TS pumps & transfer eqpt.
- Daily AAA schedule
- Incorrect backfill → Need type F
- Proper PPE & monitoring

Troy Sand & Gravel deliver 10.9 tons of
Ledgerock #2 stone

- Wrong type

16:30 AAA remove conc. saw from TS enclosure and
relocate to VB

16:45 Talk w/ MCJ:

- 3 wipes inside / 3 wipes outside 373-01
- Call SciLab re: backfill VOC data
- QIS tank inspect → Tues. 2/15
- Cancel Bruce E. crew
- Clean drum crusher last

16:00 AAA construct enclosure in Versaire Bldg.

00

→ Need to create negative pressure within
enclosure

- Encl. modified to produce neg. press. w/ shed vent

AAA begin removing conc. debris from TS

SUBJECT	PROJ. NO.	BY	DATE 2/7	SHEET
---------	-----------	----	-------------	-------

CS. BY _____ DATE _____

CHECKED BY _____ DATE _____

- 17:15 AAA begin conc. cutting in VB
- Conc. saw on top of grate
 - Cut ~ 3" in from face and ~ 9" deep
- 18:00 AAA complete saw cut conc. berm in VB
- 18:15 AAA excavator inside TS HWA berm
→ Remove immediately
- 18:30 AAA begin jack hammering VB wall to demo
- 18:45 AAA remove excavator from inside TS HWA
- 19:00 AAA smoke break / Dinner
- 20:30 AAA back to work on site
- AAA perform 3RD cycle of TS pump area
- Clean w/ BioMight
 - Clean 3 pumps, pans, etc.
- 21:00 AAA complete removing 9" of berm wall
- Exposed face is smooth → needs roughing
- AAA roughening exposed face of berm wall
- USE jackhammer w/ 1" blade - vertical passes
- AAA steamwash PCB handling eqpt. in North
- | | |
|---|---|
| <ul style="list-style-type: none">- Hoses, pipes- Hand tools- Forklift- Hand truck | area of VB. Collecting
WW w/ VacTruk |
|---|---|

SUBJECT	PROJ. NO.	BY	DATE 2/7	SHEET
---------	-----------	----	-------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

- 21:30 AAA finish roughing face of berm cut in VB
- Roughed to 1" from top
- 21:45 AAA complete 3RD clean cycle of TS pump area
- Some oily spots to be re-cleaned
- 22:00 AAA removing grates in VB to allow access to the containment floor to be cleaned
- 23:00 AAA removed grates from north area of VB
- Using Vac Truck to ~~clean~~ remove WW
- 23:30 AAA move Corr. + Flam. cabinets to the Truck Loading Pad in exterior TF
- AAA perform 1ST clean cycle of northern containment area in VB
- Rinse w/ BioMight
- Mop + clean
- Hot water pressure rinse
- Vac Truck out WW
- ~~23:30~~ BBL collect verification wipes from 373-01 interior + NM-37301 - VW
- BBL collect VW from TS pump station
• NM-TSPUMP - VW
- 24:00 AAA off site
- BBL off site

SUBJECT	PROJ. NO.	BY	DATE 2/8	SHEET
---------	-----------	----	-------------	-------

CS. BY _____; DATE _____ CHECKED BY _____; DATE _____

Tuesday
~ 25°F
Sunny

- 13:30 Talk w/ MCJ
- Rmv conc. debris by hand
 - Sample VB berm wall
 - Sample crusher after Jack
 - Cover conc. in bucket
 - Collect (2) crusher + (1) hoist VW
- Egpt On Site
- Bobcat
 - Mini excavator
 - 2 hammers
 - Vac Truck
 - Hot H2O Pres. W'shr.
 - Air Compressor
 - Hand demo saw
 - Box Truck
 - Hammer drill
- 14:00 BBL on site
- AAA on site
- 15 Safety Meeting
- Talk w/ Ken P. (AAA)
- Ed Hurning to replace Ken P. as PM
 - Finish VB cleaning
 - Demo + remove TS floor (Top 6" layer)
 - May need to cut more conc. pending lab data
- 14:40 Site Walk
- AAA prepping @ VB for North berm area
 - AAA " Corr. + Flam. cabinets for cleaning
 - TS enclosure sealed w/ tape + stapled poly
- 15:00 BBL prep for conc. sample in VB berm
- AAA cleaning Truck Load area of TF
- Rmv debris from Truck pad
↳ Leaves, soil, trash
 - Place debris in R/O w/ lining

SUBJECT	PROJ. NO.	BY	DATE 2/8	SHEET
---------	-----------	----	-------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

15:00 AAA perform 2ND clean cycle of VB
north area contain berm


15:30 AAA complete 2ND clean of VB north contain.

AAA prep south area (VB) saw cut face
for sample collection


Observations:

- Generally clean, No ~~at~~ staining
- Former sample locations visible


N
↑



I-Beam



DK. brown/black, hard material
(Epoxy, ? tar?, etc.)
located under I-beam and
stuck to floor



* Talk w/ MCJ: AAA to remove dark material

16:00 AAA complete 3RD clean of VB north contain. area

SUBJECT

PROJ. NO.

BY

DATE

SHEET

2/8

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

16:00 AAA moving eqpt → TS enclosure

- (2) 90 lb. jackhammers
- Air compressor located outside

16:30 AAA coffee break

17:10 AAA begin conc. rmvl. in TS enclosure

- Jackhammer 3'x5' sawcut conc. pieces into ~ 2'x1' pieces
- H₂O applied to chisel to reduce dust

17:00 BBL begin dust monitoring (see Air. Mon. Log)
↳ @ TS HWA

17:30 BBL collect Verification conc. samples @ VB
↳ See attached

MiniRAM PD3 = .00 @ 17:45 Pre-drilling
= 1.75 @ 18:00 Drilling
= .06 18:20 Post-drill

18:00 AAA removing conc. debris from enclosure (TS)

- Break large pieces down to smaller
- Pull Bobcat loader up to berm wall in air-lock
- Bobcat bucket is outside berm wall
- Hand load debris into bucket
- Remove B'cat out of air lock
- Transport debris + offload into R/O (lined)

18:30 BBL (→ AAA): Keep constant wetting on concrete
Ken P.

SUBJECT	PROJ. NO.	BY	DATE 2/8	SHEET
---------	-----------	----	-------------	-------

DRAWN BY _____; DATE _____

CHECKED BY _____; DATE _____

18:45 AAA continue concrete demo + removal

19:10 BBL → AAA (Ken P.); Make sure Bobcat stays in Air Lock during rmvl. acts.

19:20 BBL notify Ken P. (AAA) that H2O is leaking from rear of contain. berm

19:45 AAA break - Stop activities

20:30 Ken P. (AAA) off site

TS HWA Floor Rmvl Observations

- Demo ~ 75% of top floor (6")
- Removed ~ 50% " " "
- Work area still moist

21:15 AAA resume activities

- Conc. removal in TS enclosure

21:40 AAA to remove dark material from VB north area
→ material removed

22:00 AAA replacing grates in VB north area

22:15 AAA penetrates lower floor in TS enclosure

- Lower floor ~ 6" deep
- Dark soil below
- BBL to collect soil sample
- Photo taken

SUBJECT	PROJ. NO.	BY	DATE 2/8	SHEET
---------	-----------	----	-------------	-------

CS. BY _____: DATE _____

CHECKED BY _____: DATE _____

22:50 AAA replaces grates over VB north area
- Floor area appears clean
- BBL to collect verify sample tomorrow

23:15 AAA continue conc. rmvl. from TS enclosure
- Constant wetting w/ hose during demo
- Hand load debris → BobCat
- Cover conc. in bucket w/ poly during offload

23:40 AAA stop work activities

AAA clean up

24:00 AAA off site

BBL off site

SUBJECT	PROJ. NO.	BY	DATE 2/9	SHEET
---------	-----------	----	-------------	-------

CS. BY _____ DATE _____ CHECKED BY _____ DATE _____

Wed
~ 35°F
Sun/Clouds

9:45 BBL on site

10:00 AAA on site

Equipment:

- Box truck
- Bob Cat
- Mini Excavator
- Vac Truck
- Air Compressor

Jack

- (2) ^VHammers ~~stalls~~
- Hot H₂O Press. Washer
- Hand demo saw

TS HWA Floor

- 8 drums of WW transfer to ext. poly tank
(10)

VB Shed

- No. containment area clean
- Transfer eqpt (3x Wash) located under poly

Safety MEETING

10:30 Talk w/Jack H. (NMPC)

→ NMPC to remove 55g. drum from Flam. cabinet

10:45 NMPC remove drum

11:00 AAA set up for cleaning exterior Tank Farm

- Clean cabinets, tanks, etc. first
- Clean exterior of 373-01
- Clean containment of 373-01 + 101
- Place poly to catch/contain WW

SUBJECT	PROJ. NO.	BY	DATE 2/9	SHEET
---------	-----------	----	-------------	-------

CS. BY _____; DATE _____ CHECKED BY _____; DATE _____

14:00 Ed Horning (AAA) off site

14:15 AAA finish 1st clean cycle of Tank 373-01
+ Contain berm

AAA break for lunch

14:45 BBL off site to deliver samples to:
SciLab, Latham, NY

15:45 BBL back on site
AAA " " "

AAA start 2nd clean cycle of 373-01 + Contain

- Soak surfaces w/ Bio Might
- Scrub surfaces w/ brushes
- Rinse w/ Hot H₂O pressure washer

16:15 AAA begin 1st clean Flammables Cab.
" " " Corrosives "
" " " Outdoor pump catch pans

- All eqpt. located in Truck Load Pad

16:30 Talk w/ MCTJ:

- Clarify sample QA/QC questions
- (3) drums in VB HWS shed
↳ MCTJ will speak w/ MCA

16:45 Talk w/ Jim (SciLab)
- Hold concrete samples until 2/10

SUBJECT	PROJ. NO.	BY	DATE 2/9	SHEET
---------	-----------	----	-------------	-------

CS. BY _____; DATE _____ CHECKED BY _____; DATE _____

12:00 AAA cleaning Tank 101 (Virgin Mineral Oil)
exterior

Talk w/Ed (AAA) → Cleaning Tank 101
is not in Spec, Contract

12:00 BBL collect VBSW-VC3
VBSW-VC4

12:30 BBL collect NM-VBTE - VW1
VW2
VW3

12:30 AAA cleaning Tank 373-01 + Contain Tank (Int.
(Ext.) only)
- Spray surfaces w/ Bio Might
- Pressure wash w/ hot H2O
- Photo taken
- Need to clean better, w/ brush or other
means of agitation

13:00 AAA staging TS HWA floor WW drums (10)
near TS overhead door
- 4 WW to be trans. → Vac Truck → Poly tank

BBL prep samples for delivery

SUBJECT	PROJ. NO.	BY	DATE 2/9	SHEET
---------	-----------	----	-------------	-------

CS. BY _____ DATE _____ CHECKED BY _____ DATE _____

17:00 AAA complete 2nd clean cycle of 373-01 (ext.)
and containment (int.)
- No residues, sludges on bottom of contain
- Some stains + rust remain

AAA clean Corr + Flam Cabs (ext. only)
- Need to redo tops (both)
- " " do interior

AAA clean ~~the~~ exterior pumps near Truck Pad

AAA perform 1st clean cycle of TF Pump catch pans

17:20 AAA begin 3rd clean cycle of 373-01 + Contain

18:30 AAA complete ~~2nd~~^{1st} clean cycle of Truck Load area

19:00 AAA complete 3rd clean of 373-01

- Spray tank exterior w/ cleaner
- Hand brush wash
- Hot H₂O pressure rinse

19:10 AAA transfer drums (10) WW → Vac Truck

19:35 AAA complete 2nd clean cycle of Truck Load area
- Removed Flam + Corr cabinets
- Complete 2nd clean of TF pump catch pans

20:00 AAA offload WW from VT to 1,500 gal. poly tank
located in TS Storage Bldg.

AAA off site

20:30 BBL off site

SUBJECT	PROJ. NO.	BY	DATE 2/10	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

THURS
~ 35°F
Sun/Clouds
Poss. Frz. Rain

15:00 BBL on site

AAA on site

Equipment:

- Box Truck
- BobCat
- Excavator
- VacTruk
- Air Compressor
- (2) Jack hammers
- Pressure washer
- Hand demo saw

AAA Daily Plans:

- Finish Truck Load Pad
- " removing TS 6" subfloor

15:10 Safety Meeting

15:15 AAA set up, prep Eqpt. for activities

15:30 AAA "deCon" (AAA) 55 gal. drums of WW (10)

- Cleaner, press. wash rinse
- Set up at Truck pad
- Using VacTruk to contain liquid
- Off liquids VT → Poly tank

15:50 AAA begin 3RD clean of Truck Load Pad

- Clean w/ Bio Might
- Scrub brush wash
- Hot H₂O press. wash rinse

SUBJECT	PROJ. NO.	BY	DATE 2/10	SHEET
---------	-----------	----	--------------	-------

CS. BY _____ DATE _____ CHECKED BY _____ DATE _____

16:45 AAA ~~can~~ finish 3RD clean Truck Pad

- Very clean near entry
- Many patches - brown + gray
- Some staining near pumps

AAA finish clean of TF pump catch pans

17:00 AAA begin TS concrete demo (6" Sub floor layer)

- (1) man on Jackhammer
- (2) men ~~to~~ hand loading debris → Bobcat
- BobCat located in AirLock chamber - (1) man
- Bucket w/ concrete is covered during removal
- BobCat off conc. debris into lined Rolloff (R/O)

17:00 BBL collect verification samples

- (3) wipes from 373-01 exterior (NM-E37301-VW)
- (3) wipes from containment tank interior
- SEE sample log → (NM-373SCT-VW)

18:00 AAA continue conc. demo in ^{TS} enclosure

- Start at backside
- Control joints near N+E berm walls
- Hand loading into BobCat
- Constant wetting during demo w/ hose

00 AAA cont. conc. demo acts.

- BobCat turned off while loading debris

SUBJECT	PROJ. NO.	BY	DATE 2/10	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____ CHECKED BY _____; DATE _____

20:00 AAA break for dinner

AAA move mini-excavator in Air Lock

21:00 AAA back on site

AAA cont. conc. rmvl. from TS enclosure

AAA move mini-excavator out

- Cannot reach conc. debris
- Easier to hand load

22:00 AAA ~80% of conc. debris removed from
TS lower floor

- Soil below is dark brown + moist

23:10 AAA finish removing TS conc. floor

- Offload debris → R/O

BBL collect ver. wipes from TF pump pans

+ NM-PUMPAN - WV 1 + 2

AAA clean up

24:00 AAA off site

BBL off site

SUBJECT	PROJ. NO.	BY	DATE 2/11	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Friday
~350 F
Cloudy/Rain

12:00 BBL on site

AAA on site

Equipment: * Waiting for NMPC R/O for soil

AAA daily plan:

- Clean interior of TS enclosure
- Remove top 1" of soil → TSCA R/O
- " next 5" " " → 3RD R/O

12:15 Safety Meeting

AAA: ~~Monday~~ Monday activities?

Talk w/Ron (NMPC)

- AAA is cleaning drum crusher + interior of enclosure to enable NMPC personnel to crush (13) drums following soil rmvl.

12:30 AAA begin cleaning interior of TS enclosure

- Hand washing drum crusher
- " " berm wall + surfaces
- Removing used materials + debris
- HEPA filters are running

SUBJECT	PROJ. NO.	BY	DATE 2/11	SHEET
---------	-----------	----	--------------	-------

CS. BY _____ DATE _____

CHECKED BY _____ DATE _____

13:00 Talk w/ MCJ

- Today's game plan
- * - Can we get PCB ~~re~~concrete results in 24 Hr?
- Monday's tasks

09:30 Talk w/ MCA

- NMPC has R/O coming today
- * • Clean drum crusher + interior of enclosure
- Remove top ~~of~~ layer of soil + conc. dust

13:45 AAA Question: What to do w/ ~20 gal. of sludge that remains in VacTruk?

→ Ron calls MCA: OK for AAA to solidify sludge in VacTruk and place in TSCA R/O for disposal

AAA to complete soil removal first, then NMPC can crush drums (13).

30 BBL collect PCB wipe duplicate from 373-01

- NM-E370301 - VW4 next to E370301 - VW1

SUBJECT	PROJ. NO.	BY	DATE 2/11	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____ CHECKED BY _____; DATE _____

14:00 AAA cont. cleaning interior of TS enclosure

- Outside floor clean
- Berm wall clean
- Inside ledge clean
- Drum crusher clean
- Redo poly walls

14:30 AAA finish cleaning TS enclosure

- Observations above
- Photos taken

14:40 * Still waiting for NMPC R/O for soil

AAA on break

16:00 Talk w/MCA

- R/O not here
- Remove soil + stage on 2x 6-mil poly
- Have concrete samples analyzed 24 Hr. TAT

16:30 AAA set up soil stage area near OH door

- 2 layers of poly

AAA begin soil rmvl.

- Break soil w/pick by hand
- Load soil into BobCat bucket
- Off soil onto staging area

17:00 Talk w/Shawn at SciLab

- Rvw sample analysis
- Jim will be in tomorrow (Sat.) for sample drop

SUBJECT	PROJ. NO.	BY	DATE 2/11	SHEET
---------	-----------	----	--------------	-------

CALCS. BY _____; DATE _____ CHECKED BY _____; DATE _____

18:00 AAA ~ 50% done w/ soil removal

19:30 AAA complete soil removal from TS
- Stage soil outside on concrete deck
- Soil to be transferred to NMPC R/O
- Poly anchored on top w/ BobCat, pallet, pipe
* BBL grab soil sample TSOILEX - CSI → soilab

20:00 AAA off site

BBL begin collect soil + concrete samples
+ NM-TSHWA - VCI, B4
+ NM-TSOILIM - VSI, 3

21:00 BBL collect concrete samples
- See sample notes

22:00 BBL finish sampling

22:15 BBL off site

SUBJECT	PROJ. NO.	BY	DATE 2/15	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____ CHECKED BY _____; DATE _____

Tuesday
Sun
~35°F

05:30 Leave Syracuse

08:00 Arrive at NMPC No. Albany
BBL on-site
Waiting for QIS

08:15 Call MCA on cell phone
- Discuss lab results

08:20 MCA on-site
- Cont. conversation of lab results

08:40 QIS on-site
- To perform inspection of Tank 373-01
- Intro NMPC personnel
- Describe project background

Safety Meeting

09:10 Conf. call w/TBM, MCTJ (BBL) + MCA, JM (NM)
- Discuss lab results
- VB ok → no further rem. action
- TSHWA - VCs
- TSHWA - Soils
* MCA + JM to discuss approach
↳ Call back at Lunch time

* Fax results + diagrams → MCA + JM

SUBJECT	PROJ. NO.	BY	DATE 2/15	SHEET
---------	-----------	----	--------------	-------

DRAWN BY _____ DATE _____

CHECKED BY _____ DATE _____

09:40 Fax results → MCTJ (BBL)

428-3101

10:00 Fax results → JM (NM) (315) 428-3549 Fax
(821)-3101

07:45 QIS begin inspection

- Sean enter tank + visually observe
- Stiffeners on each head (end plate)
 - ↳ Welds still contain slag
 - ↳ Need to remove slag w/ wire brush
- Paint chips on ext. need repainting/touchup
- Cracked/Peeling paint on floor of containment tank
- Failing paint on piping

11:00 QIS off site for lunch

12:00 QIS back on-site

QIS begin Ultra Sound test

- Begin testing heads first
- Take readings over grid pattern
- Move to barrel section next
- Most readings are .250 inch thick

13:00 QIS test pipes/couplings

MCA off site

Talk w/ MCTJ: need to decide next task

SUBJECT	PROJ. NO.	BY	DATE 2/15	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

14:00 QIS finish tank testing

- Overall 'good' condition
- Interior: Sound, welds (as before), little corrosion
- Exterior: Good, paint chips, no pitting

14:10 QIS completing paper work & documentation

15:00 QIS off site

30 TBM talk w/MCTJ

- Collect (2) conc. floor samples from just outside of berm wall adjacent to exist. samp. locations
- Submit samples → SciLab (24 hr TAT)

16:00 BBL ready to collect samples
NMPC personnel in area → need to wait for them to leave

16:30 BBL begin collect samples NM-TSHWA-VCS #6

18:15 BBL complete COC, sample containers, etc...

18:30 BBL off site to deliver samples

18:00 BBL deliver samples to SciLab

21:00 TBM return to Syracuse & Unload eqpt.

SUBJECT	PROJ. NO.	BY	DATE 2/24	SHEET
---------	-----------	----	--------------	-------

CS. BY _____ DATE _____

CHECKED BY _____ DATE _____

Thurs
~50°F
Cloudy

13:00 BBL on site (TBM, WBH)

BBL meet w/ Jack H. + Barbara Zacharek (NM)

- Give project overview to Barb
- Discuss anticipated activities (sampling)
- Mike Abbott to be on site later
- Barb Z. is replacing Mike Abbott

* BBL wants to confirm no structures (conduit, pipes, lines, etc.) are in Trans. Shop concrete floor before sampling

13:30 BBL unload equipment & supplies

Walk site w/ WBH, discuss activities

14:00 Safety Meeting

14:15 TBM leave voicemail → MCT
RE: Structures in concrete floor

14:30 BBL prep for sampling

- Markout TS concrete floor sample locations
- Prep bottles

15:30 BBL off site

SUBJECT	PROJ. NO.	BY	DATE 2/25	SHEET
---------	-----------	----	--------------	-------

SS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Friday
~ 50°F
Clouds/Rain

07:00 BBL on site (TBM, WBIT)

Daily Documentation

Safety Meeting

07:30 BBL finish sample markouts of OTF Truck pad

07:45 BBL begin collecting rinsate samples

→ NM-OTFTP-VR1: VOCs
SVOCs
RCRA Metals
PCBs

08:30 BBL begin collecting concrete samples from Transformer Shop floor

- Most eqpt. has been relocated from floor area West of HWSA
- Work benches, electric boxes, etc. remain on floor area South of HWSA
- Sample locations as per figure

→ See Sampling Notes

BBL collect rinsate sample from Corrosive Cab.

→ NM-OTFCC-VR1: pH

SUBJECT	PROJ. NO.	BY	DATE 2/25	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____ CHECKED BY _____; DATE _____

09:30 BBL collect rinsate sample from Flammable Cab.
→ NM-OTFFC - VR1: VOCs

10:30 BBL cont. collect concrete samples
" " " rinsate "

12:00 BBL complete collecting rinsate samples

13:30 BBL complete collect concrete samples

14:00 BBL restore concrete floor sample locations
- Mix batch of 5-Star grout; thick mix
- Fill bore holes to match floor surface

14:30 BBL prep samples for delivery → SciLab

16:00 BBL demobilize + off site

16:30 BBL deliver samples to SciLab (Latham, NY)
→ SEE CDCs

16:45 BBL leave SciLab → Return to Syracuse

SUBJECT	PROJ. NO.	BY	DATE 3/15	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Wednesday
~45°F
Cloudy

09:30 BBL on site (TBM, WPH)

→ Safety Meeting

09:45 BBL survey TS + MS

- 'NEW' + 'OLD' concrete in MS
- Permanent structures
- Steel plates

11:00 Fax figure to MCJ (BBL) to confirm sample locations

11:15 BBL markout sample locations

12:00 BBL begin collect concrete samples

- WPH collect samples
- TBM measure locations
- TBM regROUT sample holes

13:00 BBL off site

14:00 BBL on site - Continue sample collect

- TBM collect samples
- WPH documenting

16:00 BBL off site

17:00 BBL deliver samples → SciLab (Latham)

SUBJECT	PROJ. NO.	BY	DATE
			3/29

Wednesday
Cloudy
~45°

08:15 BBL @ Scilab to obtain sampling supplies

08:30 AAA on site
- Labor: (2) Labors (1) Foreman

- Egypt: Vac Truck, Box top truck, Bobcat

- Mats: ~1,100 gal. of MW in poly tank in storage bldg.

08:40 BBL on site (TBM, WPH)

Meet w/ Jack H. (MPC) discuss days activities

AAA to: 1) Remove TS enclosure
2) Cover excavation

3) Decon drum crusher, OH hoist
4) Move soil from pad to R/O
5) Decon Vac Truck

BBL needs access to Meter Storage, Stairwell

09:00 Safety Meeting

09:15 Mark out sample locations w/ WPH
AAA clean drum crusher

09:00 AAA begin @ TSHWSA enclosure removal

10:00 AAA finish TSHWSA enclosure remove

10:15 AAA begin clean up eqpt./supplies from TS and OTF → place debris in R/O w/ scil

AAA Clean OH hoist

SUBJECT	PROJ. NO.	BY	DATE 3/29	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

- 10:00 BBL begin collect concrete samples
- 11:00 AAA begin cover TSHWSA excavation
- 11:20 AAA finish " " "
- 11:30 AAA begin DeCon VacTruck
- 12:15 AAA finish " "
- 12:20 AAA collect verification wipes from interior
of VacTruck (NM-AAA-VT-VW1-3)
- 12:45 BBL collect ver. wipe from OH hoist (TS)-1
Drum crusher - 2
- 12:30 AAA off site → lunch
- 13:15 AAA on site
- 13:25 AAA begin moving soil from pad into R/O
- 12:50 Bobcat delivered
- R/O contains pads, trash, debris before soil
- 14:15 AAA finish loading soil into R/O
- 14:30 AAA off site
- Bill Hopkins (BBL) on site
- * Walls at entrance of truck dock to replace?

SUBJECT	PROJ. NO.	BY	DATE 3/29	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

15:00

BBL REVIEW vaults in MS

- DOES NM want to fill ~~to~~ any/all?
- Must relocate Elec bank
- 10 conduit run 12" below floor surface
- Vaults filled w/ H2O

Truck dock

- Sanitary location
- Pipes in floor
- Walls near entrance
- Pipes & ducts above

Pipe Trench

- What function? → Condensate?
- Where to?

(2) 17"/18" Floor drains?

- Identify
- Future status

(3) Sealed Drains + 15"

- Id
- Future status

Is TS floor sloped or settled?

Restore floor over column base/pile cap? → No

VB: Trim back water stop
 Anchor fresh mortar to exist
 Coat w/ same system

16:30 BBL off site

SUBJECT	PROJ. NO.	BY	DATE 4/4	SHEET
---------	-----------	----	-------------	-------

CS. BY _____ : DATE _____

CHECKED BY _____ : DATE _____

Tuesday
Rain
~ 50° F

09:15 BBL on site (TBM)

Speak w/ Jack H. → discuss today's activities

- Collect concrete samples
- Parratt Wolff to collect (4) soil borings
- WPH to be on site tonite w/ P/W
- JH - scrape on OTF truck dock

09:30 Unload eqpt.

Prep sample containers

Mark out sample locations

10:00 Safety Meeting

17 drums = 3 ring top / 14 fluid

2 full

12 full

1 = 1/2 full

1 empty

1 1/2 full

6/7

BY _____; DATE _____

CHECKED BY _____; DATE _____

Wednesday
Sunny
~70°F

9:30 BBL on site

AAA on site - 1 Super, 3 labors
SEE Sign In Sheet

9:45 Safety Meeting

10:00 AAA Supply Truck on site

(16) HEPA units

4" Rib/Corrugated HDPE pipe

Lumber: 2x4s

Mobile circuit breaker

OSB - 4x8s

Poly

Hand tools

10:30 AAA begin constructing enclosure

Walk site w/ Ken P.

- Enclosure @ Gen./Elec. banks to be vented by opening windows
- BBL will markout non/TSCA conc. rmvl. areas
- Remove office slab
 - Wait for floor tile status
- Outlets on cols → SEE McNamee
- Off crane to be LOTO
- Water in truck dock
- NMPC material on MS side of TD needs removed
- Can R/O be placed in TD?

SUBJECT

PROJ. NO.

BY

DATE

SHEET

6/7

BY

DATE

CHECKED BY

DATE

1:30 AAA construct air locks @ TD enter + manway

2:00 Ken P. off site

2:45 AAA crew break

3:45 Ken P. on site

AAA resume enclosure construction

4:20 BBL talk w/ Jim McNamee (NMPC)

↳ See "NMPC Items" sheet

5:00 AAA off site

BBL talk w/ Barb Z.

↳ See 'NMPC Items' sheet

Observations:

- TD air lock framed
- Manway " " "
- Gen/Elec. bank framed
- TD wall framed
- Supply truck (AAA) left on site
- TD steel deck (bridge) removed from TD
+ placed in MS

15:00 BBL off site

SUBJECT

PROJ. NO.

BY

DATE

SHEET

6/8

BY _____; DATE _____

CHECKED BY _____; DATE _____

Thursday
Sunny
~70°F

7:00 BBL on site (TBM)

AAA on site: (1) Super (4) labors

7:15 Safety Meeting

AAA continue to construct enclosure

Site Observations

- OH crane to be LOTO
- TD/MS wall frame needs lateral bracing
- Few frame sections attached to pipes
→ Must be supported by structural members

7:30 AAA cont. w/ enclosure

- Framing needs lateral bracing

08:35 AAA break

09:05 AAA back to work

- Need to move sprinklers in TS office
- Power hookup for 480 V, 1-phase, 125 Amp

09:30 AAA hanging poly on frames

AAA find poly bag w/ small amount of asbestos (friable)

10:30 AAA placing poly over MS area

SUBJECT

PROJ. NO.

BY

DATE

SHEET

6/8

DESIGNED BY _____; DATE _____

CHECKED BY _____; DATE _____

11:30 Ken P. off site

12:00 AAA cont. hanging poly in MS + TS Gen/Bank area

12:30 Ken P. on site

13:15 Ken will not be on site tomorrow

13:45 Hanging poly in MS area

" " near office O/H

14:00 AAA hanging cables in TS Meter area O/H

14:30 AAA off site

5:00 BBL talk w/NMPC (TBM w/BSZ)

- ID lab for floor tile asbestos samples
→ BSZ will find out

- LEAVE voice mail w/J. McNamee
→ NEED to ID power source in TS

15:15 BBL off site

SUBJECT	PROJ. NO.	BY	DATE 6/9	SHEET
---------	-----------	----	-------------	-------

DESIGNED BY _____; DATE _____ CHECKED BY _____; DATE _____
 Friday ~80°F
 Cloudy/Sun

07:00 AAA on site → Keith B. replace Ken P. (foreman)
 BBL on site

07:15 Safety Meeting
 AAA - No addl. eqpt. on site today

Site Observations:

- Enclosure complete @ MS
- " wall " @ TD/MS *Need brace **
- " " @ TS Gen/Bank
- " " @ TS office area O/H
- Cables hung @ Meter area O/H

07:45 Talk to Jim Mc (NMPL) re power outlet for AAA

08:30 Hang poly on TS east wall
 " " @ Meter area O/H

09:00 Carl (Facilities) locate power box
 → Breaker Box # PP2-3 (Outdoor pumps disconnected)
 * 208 Volt, 3φ → located @ col. near TS HWSA

AAA to hard wire their transformer to PP2-3

* Need qualified electrician

08:45 Talk w/ Bill Donovan: Encl. to be done by T/W, 6/13, 14

SUBJECT

PROJ. NO.

BY

DATE

SHEET

6/9

BY _____; DATE _____

CHECKED BY _____; DATE _____

09:45 AAA break

10:15 AAA off break

10:45 Poly over O/H door from TS to main garage?
- Talk w/ Ken P. on Monday

11:15 BBL photo GENESEE St. Sub Station

11:45 AAA break for lunch

13:00 AAA back on site

13:30 AAA break
- Men + ~~eqpt~~ truck gone

13:15 AAA off site

BBL take photos @ interior of TS

Observations:

- Enclosure complete @ TS Meter area (low bay) OH
- Need to brace TD poly wall
- Talk w/ Art (NMPC) → remove elec. box @ col.

15:00 BBL off site

SUBJECT	PROJ. NO.	BY	DATE 6/12	SHEET
---------	-----------	----	--------------	-------

DESIGNED BY _____; DATE _____ CHECKED BY _____; DATE _____

Monday
 Cloudy
 ~60° F

NMPC: Barb Z off site today

09:30 AAA on site

09:45 Safety Meeting

10:00 AAA continue hanging poly

BBL on site

AAA Equipment: Flat bed eqpt. truck #6318

- Scissor Lifts: Genie GS-1930 #P1688
 " " " #P1689

AAA hanging poly near SE O/H door

11:05 AAA coffee break

11:30 AAA hanging steel cable from O/H crane rails
 in TS high bay area

- 1 man in lift / 1 man on ground
- Wrap cable around rail ledge + anchor

12:30 Steel cables hung in TS high bay area

13:00 AAA begin hanging poly over cables

- Start on East end
- Attach wall poly + ceiling poly @ cable
- Pull poly to next wire + staple
- Wrap poly around cable + staple

SUBJECT

PROJ. NO.

BY

DATE

SHEET

6/12

BY _____; DATE _____

CHECKED BY _____; DATE _____

1:00 AAA cont. hang poly in TS high bay area

1:45 AAA clean up/break down

Observations:

- AAA circuit box located in Gen. Encl.
- Circuit box wires above poly to NMPC box
- Office low bay area enclosed
- Meter " " " "
- Poly hung over TS area
- Need to hang poly over TD area
- * ~~AAA~~ Barricade around TD area

5:00 AAA off site

5:20 BBL off site

6/13

S. BY _____ DATE _____

CHECKED BY _____ DATE _____

Tuesday
Sun/Clouds
~70°F

07:00 BBL on site

AAA on site

Barb Z on site today

07:15 Safety Meeting

AAA eqpt: No new pieces

AAA to finish enclosure today

- Weld seams @ Hi bay/Low bay
- Hang poly over TD area

08:00 Talk w/ Barb Z. (NMPL)

- NMPL observer selected? → Tom White to decide
- Asbestos lab? → Barb Z. to confirm

08:15 Talk w/ Jim M. (NMPL)

- * - AAA to have electrician wire circuit box
- H2O source in wash bay + outside spigot

08:30 AAA hanging wires in TD area

" cont. weld seams @ (w/staples) @ Hi/Low bay

08:45 AAA leave seam open @ O/H heater in TS

→ Talk w/ NMPL re: " " "

09:15 AAA break

BY _____; DATE _____

CHECKED BY _____; DATE _____

9:35 AAA back to work

9:00 Ed Rosen (Rosen Electric) on site

- \$500 est. to wire AAA circuit box to NMPC source

10:30 Rosen off site

11:00 AAA hanging poly @ TD bay

- Poly hung over TD in TS & anchored to TD wood frame

11:30 BBL measure TD steel deck extension (Bridge)

← 3" x 51" x 3/8"
- TD bearing plate welded to 4" x 4" L iron, welded to 2" x 1" L iron legs w/ 3 anchor bolts into TD concrete walls. (1) leg cut from floor w/ 2 anchor bolts on West side
~12"

- What is bearing 'Bridge' mass - L iron or legs?

DEC
→ TD drain plug w/ C.O. # R70624-91-07

- Recommend installing legs under bridge to carry loads

- Ladder on west side has (1) leg bent

12:15 AAA break down eqpt.

12:15 AAA turn off Hot H2O valve @ TS O/H heater

6/13

S. BY _____; DATE _____

CHECKED BY _____; DATE _____

13:00 BBL conduct enclosure observations:

Office: ✓ Weld seam @ Generator area

✓ 2-Ton radial arm O/H hoist not covered

✓ Seam @ floor, lite

✓ Seam @ Gen. encl.

TS: ✓ Anchor bottom seam @ Meter area

MS: ✓ ~~Anchor~~ Cover elec. bank

TD: Anchor ext. poly @ air lock
Attach ballast

* Check Gen. enclosure for H₂ temps

↳ Ventilate as needed

All: No exposed nails/screws in wood members

13:45 TD O/H door won't close

— Cable fell off pulley

* AAA to repair encl. 6/19

14:15

O/H door opens/closes smoothly

14:00 Rosen Electric on site

— Wiring AAA transformer to NMPC breaker box

— Rosen test system

Rosen off site

AAA off site

BBL off site

SUBJECT

PROJ. NO.

BY

DATE

SHEET

6/13

BY _____; DATE _____

CHECKED BY _____; DATE _____

9:35 AAA back to work

10:00 Ed Rosen (Rosen Electric) on site

- \$500 est. to wire AAA circuit box to NMPC source

10:30 Rosen off site

11:00 AAA hanging poly @ TD bay

- Poly hung over TD ~~bin~~ TS & anchored to TD wood frame

BBL measure TD steel deck extension (Bridge)

← 3" x 51" x 3/8"
- TD bearing plate welded to 4" x 4" L iron, welded to 2" x 1" L iron legs w/ 3 anchor bolts into TD concrete walls. (1) leg cut ^{~12"} from floor w/ 2 anchor bolts on West side

- What is bearing 'Bridge' mass - L iron or legs?

DEC
→ TD drain plug w/ C.O. # R70624-91-07

- Recommend installing legs under bridge to carry loads

- Ladder on west side has (1) leg bent

11:45 AAA break down eqpt.

12:15 AAA turn off Hot H2O valve @ TS O/H heater

6/19

S. BY

DATE

CHECKED BY

DATE

Monday
Sunny
75° F

4:00 AAA on site

AAA equipment:

- Vac Truck #7A-376
- Eqpt./Supply truck
- (2) Concrete Saws; Target Pro 35 #P1573
#P1427

BBL on site

AAA repair TD enclosure

AAA setup air machines

- (9) machines stacked @ rear OH door
- (3) " " " TD OH door

15:00 BBL check w/ NMPC re: LOTO of outlets @ TS columns ←

Karl (NMPC) Facilities: Mike Clark will do

Mike Clark (NMPC) will be on site observer

↳ Pager 876-5084 → ext. #
Cell 428-3439

15:20 Mike Clark on site

BBL request outlets de-energized by Mike C.

PROJECT _____

PROJ. NO. _____

BY _____

DATE

6/19

SHEET _____

BY _____; DATE _____

CHECKED BY _____; DATE _____

5:30 Safety Meeting

5:45 Mike C. begin tracing outlet circuit @ Meter bay

6:00 BBL collect concrete samples

- Collect (1) composite from TD block wall

6:15 AAA begin knocking down TD block wall

- Using sledge hammers to break wall
- Start at ends, mid-height
- Remove towards middle
- Lower section remaining
- Knock down lower section
- Clean debris + drop in TD area

7:00 AAA finish demo of TD block wall

- Need to repair enclosure along top of TD

17:30 NMPC (Mike C.) LOTO/deenergize Meter bay outlets

18:00 AAA collect TS office floor tile sample

- Collect (1) composite from 3 discrettes
- So. end + midsection have black adhesive (Mastic?)
- No. end have yellow/tan adhesive

18:20 NMPC (Mike C.) LOTO/deenergize Office bay outlet

18:30 AAA begin concrete cutting

- 2 teams: 1 man on saw + 1 man vacuuming H₂O
- (1) team @ Gen. encl.
- (1) team @ TSHWISA

PPE: Level C

SUBJECT

PROJ. NO.

BY

DATE

SHEET

6/19

BY _____ DATE _____

CHECKED BY _____ DATE _____

7:10 AAA stop activities due to high CO reading
- CO = 294 ppm

7:40 AAA back to work cutting concrete
- 2 teams
- 1 man on saw / 1 man vacuuming H₂O
- Cutting H₂O → Vac Truck

20:00 AAA stop activities → Hi CO reading = 278 ppm
- @ Team make 1 pass
Dinner break

21:00 AAA resume concrete cutting
- 2 teams
- 1 cut / 1 vac
- Cutting floor (TS) in E/W lines @ 4' o/c
- Make 1 pass @ team

21:25 AAA stop/break → Hi CO = 330 ppm

21:50 AAA resume concrete cutting
- 2 teams
- 1 pass/team

22:20 AAA stop cutting → CO = 307 ppm

22:45 AAA resume cutting

23:00 AAA stop cutting → CO = 286 ppm

23:20 AAA resume cutting

23:30 AAA stop cutting → CO = 294 ppm

SUBJECT

PROJ. NO.

BY

DATE

SHEET

6/19

BY _____; DATE _____

CHECKED BY _____; DATE _____

3:45 AAA break/clean up for shift

4:00 AAA off site

BBL off site

NMPC off site

SUBJECT

PROJ. NO.

BY

DATE

SHEET

6/20

S. BY _____; DATE _____

CHECKED BY _____; DATE _____

Tuesday
Sunny
80° F

15:00 BBL on site

15:15 BBL calibrate H+S monitoring eqpt.

15:45 Site Observations:

- Some cracks in concrete along cut lines
- AAA complete 8 passes E/W
- Change filters on HEPA units
- H₂O puddle in Meter bay
- (3) N/S passes in Meter bay

16:00 AAA on site

AAA eqpt:

- No new eqpt.

Safety Meeting

BBL collect Air Monitoring samples

16:10 AAA begin concrete cutting

- 1 operator wearing PCB air sampler
- " " " silica " "
- Concrete saws spraying H₂O on blade
- No visible dust
- Vac H₂O into VacTruck

16:40 AAA stop activities → CO = 327 ppm

17:10 AAA resume cutting concrete

19:30 AAA stop cutting → CO = 276 ppm

PROJECT	PROJ. NO.	BY	DATE 6/20	SHEET
---------	-----------	----	--------------	-------

BY _____; DATE _____ CHECKED BY _____; DATE _____

- 1:55 AAA resume concrete cutting
- Cutting around perimeter
- " " TS office pad
- 3:50 AAA stop concrete cutting
- Begin to remove eqpt.
- 9:00 BBL observe concrete cuts
- NEED clean cut near Generator
- NEED saw cut @ perimeter of removal area
- " " " " Main garage perimeter
- " " " " SE corner
- 14:00 AAA resume concrete cutting
- Cutting @ Main garage perimeter
- 19:50 AAA stop cutting activities
- 20:10 AAA resume cutting concrete
- (1) team @ Generator enclosure
- 21:15 AAA stop concrete cutting
- 21:30 AAA resume conc. cutting @ Gen. enclosure
- 21:50 AAA stop work activities
- 22:00 AAA off site
- 22:30 BBL off site

SUBJECT

PROJ. NO.

BY

DATE

SHEET

BY _____; DATE _____

CHECKED BY _____; DATE _____

6/21

	MS	TS
09:30	2.58	1.09
09:00	1.82	0.427
09:30	2.72	0.397

6/22

Add 2 HEPA's → MS

Change all filters.

Poly over debris

Barricade around TD

Repair TD airlock

Clean up trash/debris

Clean MS debris

Airlock @ MS

5:25	0.842
6:00	0.265
6:30	2.762
7:00	0.383
7:30	0.482
8:00	0.274
9:00	1.913
10:00	.579
10:30	.276
11:00	.580
11:30	.868

PROJECT	PROJ. NO.	BY	DATE 6/21	SHEET
---------	-----------	----	--------------	-------

DESIGNED BY _____ DATE _____ CHECKED BY _____ DATE _____

Wednesday
Sun/Clouds
75° F

5:00 BBL on site

5:15 BBL calibrate H+S eqpt.

5:40 Site Observations:

- (4) N/S cuts @ Meter bay
- (1) E/W " " " "
- (Meter) - Sawcut along N wall, NOT sawcut @ E wall
- (6) E/W " " Hi bay area
- (1) N/S " " " " " " → ~~to~~ ~6' off grade beam
- (2) E/W " " Generator low bay
- (1) N/S " " " " " " " " " "
- (1) N/S " " Trans. Shop office slab

15:50 AAA on site

AAA eqpt:

- Previous exist. eqpt
- Albany Ladder/Air Man # PDS185S Air compressor
- (1) Jack hammer
- Bob Cat w/ steel track over wheels

16:00 Safety Meeting

AAA repairing enclosure

- @ TD O/H door
- @ MS manway
- @ East wall
- @ TA west wall

6/21

DATE BY _____; DATE _____

CHECKED BY _____; DATE _____

- 6:15 AAA setting up air compressor + eqpt.
- 6:45 AAA begin cutting concrete @ East wall
- 7:00 AAA begin scarifying around steel plates in MS
- Jack hammer up to plates
 - Misting H₂O w/ hose
 - Found pipe hole in floor @ NE corner
- 7:30 AAA resume saw cutting @ East wall
- Does not appear to be full depth (~2"-3")
- 8:00 AAA bring BobCat on site
- Cat Model 246
 - Steel tracks over rubber wheels
- AAA cont. scarifying @ MS
- Need to mist more w/ H₂O
 - Area in garage has coating that is breaking concrete to a depth of 1"-2"
 - Area in MS down to ~1/2"
- 8:15 AAA moving MCV wall debris towards back of TD
- 19:00 AAA switch teams @ MS scarify area
- AAA switch bucket w/ram hoe on Bob Cat

SUBJECT _____

PROJ. NO. _____

BY _____

DATE

6/21

SHEET _____

BY _____ DATE _____

CHECKED BY _____ DATE _____

19:30 AAA continue scarify in MS area

- Small area near W bank breaking down 2'-3"
- Appears to be asphalt mixed w/ concrete
- Sweet smell → PID = 1.7 ppm VOC

19:45 AAA bring Bobcat up to TS floor

- Stack MCU wall debris @ N end of TD
- Drive Bobcat up + over debris onto TS floor

20:00 AAA breaking concrete in TS w/ ram-hoe + Bobcat

- Broke ~ 4' x 4' section
- Dark material + aggregate below
- No odor → PID = 2.2 ppm VOC

20:15 AAA change ram-hoe w/ fork blades

20:30 AAA breaking concrete @ TS w/ Bobcat + forks

- Placing forks under concrete edge in excavation and popping concrete up
- Removing TSCA concrete
- Placing concrete debris @ S end of TD

21:00 AAA continue scarify @ MS

AAA cont. breaking concrete @ TS


- 1" horizontal conduit embedded in debris
- (2) 2" vert. conduit in removal area

SUBJECT	PROJ. NO.	BY	DATE 6/21	SHEET
---------	-----------	----	--------------	-------

BY _____; DATE _____ CHECKED BY _____; DATE _____

- 21:30 AAA cont. scarify @ MS
- AAA cont. concrete removal @ TS
- 22:00 AAA break
- 22:30 AAA resume work activities
 - Cont. scarify @ MS
 - Cont. concrete removal + demo in TS
- 23:00 AAA breaking concrete in TS w/ Rammer
- 23:30 AAA, BBL, NMPC inspect conduit in TS
concrete removal area
 - See attached figure
- 23:40 AAA stop work activities
- 24:00 AAA, BBL, NMPC off site

TD Area



BY _____; DATE _____

CHECKED BY _____; DATE _____

Thursday
Cloudy
80° F

4:30 BBL on site

Prepare documentation & H/S equipment

5:00 NMPC (Mike Clark) reinstalling TD O/H door control @ TD column

Site Observations:

- Approx. $\frac{1}{3}$ of MS area scarified around steel plates + main garage
- ~ 1,000 sf of concrete in TS demo'd + placed in TD area (separate from MCU wall)
- Soil in TS removal area is dark brown/black
- TD airlock needs repair
- AAA needs to barricade around TD

15:45 AAA on site

AAA eqpt: No addl. pieces today

16:00 Safety Meeting

BBL review punchlist items w/AAA

16:15 AAA removing concrete debris in MS

AAA adding (2) HEPA's in MS (Total = 3)

AAA replacing all filters on HEPA's

SUBJECT

PROJ. NO.

BY

DATE

SHEET

6/22

S. BY _____; DATE _____

CHECKED BY _____; DATE _____

6:40 AAA repairing TD airlock @ exterior

AAA placing poly over debris in TD

7:00 AAA demo + remove concrete in TS

AAA saw cut TS perimeter @ stairwell

~~8:00~~ 17:30 AAA begin scarify in MS area

8:00 AAA cont. concrete ~~demo~~ demo + removal @ TS

" " scarify in MS

18:30 AAA removing concrete from TS + placing in TD
w/ Bobcat + bucket

Ken P. moving debris towards ext. end of TD
w/ front end loader

19:15 AAA cont. scarify in MS

19:30 BobCat w/ ram-hoe demo concrete in TS

- Breaking concrete at perimeter of TSCA/Non
- Min. 1" clearance from column pads

20:20 AAA break

- TSCA debris @ S end of TD
- CMU wall debris @ N end of TD

PROJECT	PROJ. NO.	BY	DATE 6/22	SHEET
---------	-----------	----	--------------	-------

BY _____; DATE _____ CHECKED BY _____; DATE _____

- 21:00 AAA back to work activities
 - Bobcat w/forks removing ~ 3'x3' sections of TS floor
 - Cont. scarifying in MS area
 - Small area of unsound concrete within larger area of sound concrete
- 22:00 Bobcat 'popping' sections of TS concrete
 - Removing TS/CA section first
- 22:20 AAA break
- 22:45 AAA resume work activities
- 23:15 Bobcat replace forks w/ Ram-hoe
- 23:30 Removing concrete @ TS + Meter bay
 - Embedded conduit near joint
 - Notify NMPC
- 24:00 AAA off site
- BBL off site

PROJECT	PROJ. NO.	BY	DATE	SHEET
---------	-----------	----	------	-------

BY _____ DATE _____ CHECKED BY _____ DATE _____

6/23

9:00

Observations

Repair TD air lock
 Clean Office pad
 Sawcuts @ (3) cols near office
 Column pad near SW TSWSA @ corner broken
 2 walls of TSWSA ~~demod~~
 TS flr TSWSA + Low bay (Meter) removed between
 MS 95% scarify
 Punch thru @ MS ~ 4' E of C43
 Scabbler

6/26

4:45 1.109
 5:15 0.443
 5:45 ~~0.362~~
 6:15 1.042
 6:50 0.939
 8:00 0.487
 9:30 0.429
 0.328

NMPC

Oil line

11:30

Jim M.

Gindy

MCI - No 7/3/00

445-9161
 FAX

1:30

* American

2:30

Laurie I. → Hand calcs.

FJK: * GE - Carroll - Sampling / Egpt. clean /

1

Figures

Daily Notes Forms

PROJECT	PROJ. NO.	BY	DATE 6/23	SHEET
---------	-----------	----	--------------	-------

BY _____; DATE _____ CHECKED BY _____; DATE _____

Friday
 Sunny
 80° F

5:00 BBL on site

Prep documents & H/S Eqpt.

5:30 NMPC (Mike C.): Embedded conduit in TS
 * has been deenergized and cut at circuit bank. OK for AAA to terminate

5:15 AAA on site

Site Observations:

- Approx. 2/3 of MS scarified
- Rebar exposed in garage area (~1.5" deep)
- Conduit exposed/embedded near elec. bank
- (3) HEPA units in MS area
- TS: Conc. removed TSWSA → TD, ^{Hot} area near office
- Column pad cracked over conduit near Meter bay
- Slab on earth, no ABC
- Soil near Office/Gen. is dk. brown/black

AAA Eqpt.

- Vac Truck
- (2) Supply trucks
- Air compressor
- Front end loader - Cat T1483
- Road saw #1573
- Cat Bobcat 246
- (16) HEPA's
- Jackhammer

SUBJECT

PROJ. NO.

BY

DATE

6/23

SHEET

BY _____ DATE _____

CHECKED BY _____ DATE _____

5:45 Safety Meeting
TSLA

6:00 AAA removing debris w/ Bobcat + bucket from
TS and placing in TD @ S. end

AAA removing ~100 gal. of liquid from 1,400 gal.
poly tank into VacTruk

* Need to sample Poly Tank
AAA

Load poly tank into supply truck

7:00 AAA begin scarify in MS

- Scarify concrete w/ jackhammer
- Wetting work area w/ H₂O

7:00 AAA begin demo concrete in TS

- Ram-hoe attached to Bobcat
- Punching through concrete @ saw cuts, central
area of cuts, around column pads

7:10 BBL → AAA:

* AAA must saw cut around All column pads

7:30 AAA begin saw cut around TS columns

7:35 AAA break air line to jackhammer

- Jack was uprte, fell over + cut airline
- Turn off air compressor
- Replace air line

SUBJECT

PROJ. NO.

BY

DATE

6/23

SHEET

BY _____; DATE _____

CHECKED BY _____; DATE _____

3:00 AAA break → CO = 220 ppm

3:30 AAA resume activities

- Scarcity in MS
- Saw cut in TS
- Ram-hoe break concrete in TS

AAA knocking down TSITWSA berm wall(S)

- Punch thru wall
- Push into bermed area
- Slab + wall pulled off of col. pad (SW corner of TSITWSA)

9:00 AAA continue activities

AAA knock down (W) TSITWSA berm wall

- Punch thru wall
- Push into berm area
- X - Berm wall pulls corner of column pad off
- AAA to repair col. pad

19:30 AAA break → CO = 217 ppm

20:00 AAA resume work activities

- Scarcity in MS
- Saw cut column pads
- Demo/remove concrete in TS

SUBJECT

PROJ. NO.

BY

DATE

SHEET

6/23

BY _____; DATE _____

CHECKED BY _____; DATE _____

- 20:15 AAA punch hole thru floor in MS
- Unsound concrete; crater on top + bottom
 - Approx. 4" round hole
 - Located approx. midway bet. C29 + C43
→ Appears to be C43 location

20:30 AAA continue work activities

20:45 AAA stop work activities for day

21:00 AAA off site

Site Observations:

→ SEE 6/26 Field Notes

21:30 BBL off site

PROJECT	PROJ. NO.	BY	DATE 6/23	SHEET
---------	-----------	----	--------------	-------

DESIGNED BY _____; DATE _____ CHECKED BY _____; DATE _____

6:00 AAA team moving debris from TS

Team Z transfer liquid from 1400g → Vactruk
~100 gal

2 HEPA units

1:30 Scarcity MS

5:00 Hammer TS conc.

			CO		
			127		
		<u>MS</u>	127	<u>TS</u>	<u>VOC</u>
5:15	Airline to jackh.	5:15	1.069	.041	2.64
	broke	5:15	1.038	.220	.514
	Jack fell over &	6:45	.118	.17	.323
	pinched line	7:00	.979	217.5	1.501
	Shot off comp.	7:30	1.847	.06	1.617
6:00		8:15	.497	.14	.480

~~7:50~~ Break

6:30 RESUME

5:30 Sawcut around col. pads

6:30 Hammer @ TSMV/SA berm wall

7:00 Cont. acts.

7:30 Break

8:00 RESUME

8:15 Hole in MS

8:45 AAA off site 9:30 BBL off site

SUBJECT _____	PROJ. NO. _____	BY _____	DATE 6/26	SHEET _____
---------------	-----------------	----------	--------------	-------------

BY _____; DATE _____ CHECKED BY _____; DATE _____

Monday
Sunny
85°F - Humid

4:30 BBL on site

Ken P. (AAA) on site

4:40 BBL talk w/ Barb Z. + Jack H. (NMPC)

- (4) R/Os for TSCA debris
- Load ~ 15 ton concrete / R/O
- CWM will pick up in AM + drop off ~ 3PM

4:50 Talk to Dick O'Connor (NMPC Facilities)

- Show leaking pipe/valve @ Meter low bay
- NMPC will address tomorrow

5:00 BBL prep docs. + eqpt.

5:30 Site Observations:

- TSCA concrete removed from TS area between TD and TSITWSA → staged in TD
- Rest of TS concrete saw cut + punched
- (2) berm walls (N+W) of TSITWSA demo'd
- MS ~ 95% scarified

AAA Eqpt:

Cat TH83 Front end loader

Cat Bobcat #246

Air compressor

Recd saw #1573

Demo saw

Jackhammer

Supply truck (w/poly tank)
Vac Truck

SUBJECT

PROJ. NO.

BY

DATE

SHEET

6/26

BY _____; DATE _____

CHECKED BY _____; DATE _____

5:45 Safety Meeting

6:00 AAA demo concrete in TS w/ Ram-hoe

AAA clearing office slab for demo

6:30 AAA begin demo of TS Office slab

- Begin @ NE corner w/ Ram-hoe
- Punching holes in slab
- Spraying ram-head w/ H₂O

6:45 AAA remove TSCA debris from TD (w/ Front end loader) and place in R/O 1 → ~~Full~~ ~ 1/2 full

- R/O lined w/ 2 layers poly

6:50 AAA break - stop concrete demo

7:10 AAA resume TS Office concrete demo

7:45 AAA break work activities

8:10 AAA resume work activities

- Ken P. loading debris into R/O 2
- Stan demo TS Office slab w/ ram-hoe
- Steve wetting work areas w/ H₂O

8:30 AAA cont. work activities

9:00 AAA break work activities

- R/O 1 (CWM # 3039, 30 CY, ~ 1/2 full) } 2x lined
- R/O 2 (CWM # 3053, 30 CY, ~ 1/3 full) } w/ poly
- R/O 3 (CWM # 3025, 30 CY, ~ 1/3 full) }
- TS Office slab → ~ 1/2 area broke w/ Ram-hoe

SUBJECT

PROJ. NO.

BY

DATE

SHEET

6/26

BY

DATE

CHECKED BY

DATE

07:40 AAA resume work tasks

- Stan demo TS Office slab w/ Ram-hoe
- Ken prep R/O 4
- Steve wetting concrete demo w/H₂O

08:15 AAA cont. work tasks

09:40 AAA break work activities

10:15 AAA resume work tasks

- Stan + Steve → Demo TS Office
- Punched ~ 2/3 of area
- Ken loading R/O 4 w/ TSCA debris

11:45 AAA stop punching TS Office slab

12:00 AAA begin 'popping' TS Off slab w/ Bobcat + forks

- Start on NE corner
- Slab contains welded wire fabric

12:30 AAA fill R/O 4 (#3013) ~ 1/2 full

13:00 AAA removing concrete around columns and TS Office slab → TD

13:30 TS Office slab removed + placed in TD

14:50 AAA off site

14:15 BBL off site

SUBJECT

PROJ. NO.

BY

DATE

SHEET

6/27

BY _____; DATE _____

CHECKED BY _____; DATE _____

Tuesday
Cloudy
~80°F

5:00 BBL on site

AAA on site

BBL prep docs + eqpt.

AAA placing poly liners in R/Os (4)

5:30 Talk w/ Barb Z (NMPL)
- Coordinate R/O schedule

Talk w/ Ken P (AAA)
- Want to take Vac truck next week → Sample
+ Poly tank

5:45 Talk w/ Dick O'C. (NMPL)
- Mike Clark (NMPL) can sign "Hot Work Permit"

6:00 Safety Meeting

BBL begin ambient air monitoring outside enclosure
for PCBs + Silica

AAA repair enclosure, replace HEPA filters

AAA equipment:

- Same as 6/26, Monday

CWM R/Os

- #934
- #2403
- #3056
- #2414

SUBJECT	PROJ. NO.	BY	DATE 6/27	SHEET
---------	-----------	----	--------------	-------

DATE: _____ BY: _____ CHECKED BY: _____ DATE: _____

16:30 AAA sawcut TS Office slab along oil pipe line
 AAA demo TS conc. slab w/ Ram-hoe
 " " TSHAUSA berm walls

17:00 AAA pause work activities → CO = 97 ppm

17:40 AAA @ resume work tasks

- Sawcut around column pads
- Demo/remove TS Non-TSCA slab

18:00 AAA remove concrete @ SW corner of TSHAUSA
 " " " @ TS Office → into TD

18:30 Column pad @ NW Office slab irregular shape

- Expansion joint @ middle of column
- 6" slab appears to be poured up to column
- AAA to saw cut around column, hand remove

19:00 AAA removing ~~at~~ pipe from below slab

- Removed slab on top
- Cut pipe @ S. end @ Elbow w/ Sawz-all
- No liquid inside, dry
- Cut pipe @ 20' sections
- Each section dry, no fluid
- Cut + remove pipe to low bay column line

VOC = 0.0
PID ⇒ LEL = 0

19:30 AAA moving debris from TD into R/O & w/ FE loader

19:45 AAA removing small TSCA debris from TS

20:15 AAA break for dinner

SUBJECT

PROJ. NO.

BY

DATE

SHEET

6/27

BY _____; DATE _____

CHECKED BY _____; DATE _____

20:45 AAA resume work activities

- Steve scarifying MS w/hand scabbler + HEPA
- Stan moving TS concrete debris
- Ken moving debris from TD to R/O 2

21:30 AAA continue work tasks

BBL collect MS verification concrete samples
 → NM-MSFLR - VC1 → 3

21:50 AAA break work tasks

22:05 AAA resume work activities

- Ken placing ^{TSCA} concrete debris from TD into R/O 3
- Stan staging non-TSCA debris in TS
- Steve scarifying MS floor w/hand scarifier

22:45 AAA ^{break} ~~continue~~ work tasks

23:00 AAA resume work tasks

23:30 AAA stop work activities

- Clean up + break down eqpt.

23:45 AAA off site

24:00 BBL off site

PROJECT	PROJ. NO.	BY	DATE 6/27	SHEET
---------	-----------	----	--------------	-------

BY _____; DATE _____ CHECKED BY _____; DATE _____

Minikam

0.427 5:00

6:10

0.318 7:45

9:15

9:45

10:45

BY _____; DATE _____

CHECKED BY _____; DATE _____

Wednesday
Sun/Clouds
80°F

4:30 AAA on site

5:00 BBL on site

CWM on site:

- P/U + haul (4) R/Os TSCA debris
- Drop (4) R/Os " "

Silverado Haulers

- Drop (3) Non Haz R/Os

BBL discuss R/O schedule w/ Barb Z. (NMPL)

- AAA requests 4/day
- BBL to collect samples for soil characterization

5:30 AAA eqpt: Vac Truck Air Compressor
Supply Truck Jack Hammer
F/E loader Demo Saw
Bobcat

AAA place poly in R/Os

6:00 Safety Meeting

AAA demo TS concrete slab

- Stan + Steve demo slab @ Generator
- Remove rubble @ sawcut

SUBJECT

PROJ. NO.

BY

DATE

SHEET

6/28

DESIGNED BY _____; DATE _____

CHECKED BY _____; DATE _____

6:30 AAA scarify in MS
 - Steve + hand held scabbler
 - Spraying w/ H₂O + Wet Vac WW
 - Scabbler tough to handle

7:15 CWM + (4) R/Os off site
 - TSCA debris → Model City

7:30 AAA cont. work tasks
 - Steve scarify in MS
 - Stan demo TS concrete
 - Ken begin load R/Os w/ debris

7:45 AAA notice footers near Gen. Enclosure
 - Approx. 4' x 8' 'footers' appear @ subgrade
 - Removed surrounding slab → footers remain
 - Depth unknown

8:15 AAA break

8:45 AAA resume work tasks

19:30 AAA cont. activities
 - Stan demo East wall of TSITWSA
 - Saw cut embedded rebar

20:00 AAA dinner break

21:00 AAA resume work tasks
 - Ken filling R/Os
 - Stan demo TS floor slab

SUBJECT _____

PROJ. NO. _____

BY _____

DATE

6/28

SHEET

BY _____; DATE _____

CHECKED BY _____; DATE _____

12:15 AAA Fill (3) R/Os - Non TSCA
- R/Os ~ 1/2 full of concrete debris

12:30 AAA demo concrete slab @ No. Low bay
- Steve remove conc. by popping w/ Bobcat forks
- Sawcut sections removing easily

1:30 AAA cont. work activities

1:30 AAA break & clean up

1:45 AAA off site

2:00 BBL off site

SUBJECT

PROJ. NO.

BY

DATE

SHEET

6/29

BY _____; DATE _____

CHECKED BY _____; DATE _____

Thursday
Sun/Clouds
80°F

5:00 BBL on site

AAA on site

5:15 Barb Z (NMPC): Only 2 R/Os today + tomorrow

5:30 BBL prep docs + eqpt.

5:40 Safety Meeting

6:00 AAA begin activities

- Steve demo conc. near pipe trench + Garage w/ jackhammer + Ken
- Stan remove crete from Meter bay w/ Bobcat

R/Os on site today:

EWI (463-0400) - No ID#

Malones (279-9697) - No ID#

AAA Eqpt.

Yesterdays
+ Bartell EY20 scabber

16:40 AAA break work acts.

16:55 AAA resume work tasks

17:00 BBL collect soil characterization samples in TS
- NM-TSOILEX-CS2 → 7

17:30 AAA continue work tasks
- Stan demo low bay area
- Steve + Ken demo pipe trench area

PROJECT _____

PROJ. NO. _____

BY _____

DATE

6/29

SHEET _____

BY _____; DATE _____

CHECKED BY _____; DATE _____

7:50 AAA break activities

8:10 AAA resume work tasks

8:30 AAA finish demo near pipe trench

- 6" slab demo'd up to joint at Garage
- Pipe trench still intact - not disturbed

8:45 AAA begin demo concrete in MS

- Area of unsound concrete
- Demo w/ jackhammer + pick
- Remove down to earth

19:45 AAA finish demo in MS

- 2" pipe @ N end
- Unsound concrete under W ELEC. bank

19:50 AAA scarify in MS

- Bartell EY20 walk behind scabbler w/outboard HEPA unit
- Ken wetting area w/ H2O

20:15 AAA break activities

20:30 AAA resume work

20:45 AAA dinner break

21:30 AAA resume work activities

SUBJECT	PROJ. NO.	BY	DATE 6/29	SHEET
---------	-----------	----	--------------	-------

BY _____; DATE _____ CHECKED BY _____; DATE _____

12:00 AAA break

12:20 AAA resume work tasks

- Steve scarify MS, HEPA unit, misting w/H₂O
- Stan demo + place debris in TD w/Bobcat
- Ken loading debris from TD into R/O

13:15 Ken load (2) R/O w/non-TSCA debris
 - Both R/O ~ 1/2 full

Stan + Steve cont. demo + rmv TS slab

13:45 AAA off site

12:00 BBL off site

SUBJECT _____

PROJ. NO. _____

BY _____

DATE

6/29

SHEET _____

BY _____; DATE _____

CHECKED BY _____; DATE _____

PID

NM - TSOILEX - CS2

0.0

17:00

3

0.2

10

4

0.3

20

5

0.0

30

6

0.2

40

7

0.2

50

6:30 Finish area pipe trench

6:45 Begin demo in MS

7:45 End " " "

Begin Scar. " " Bartell EYZO

9:30 Stan rmv column 6" pad

9:45 Dinner

11:30 RESUME

Ken load R/O, Stan demo low bay

SUBJECT

PROJ. NO.

BY

DATE

SHEET

BY _____; DATE _____

CHECKED BY _____; DATE _____

6/30 Start

MS:

- Soft conc. EXCAVATED - To be rmvd
- Small area scarified
- Rmv garage area to full depth

TS:

- Void near stairwell
- Pipe trench/Garage area conc. rmvd.
- 24" 'drain' pipe remains
- Col. pad near TSHUSA → broken corner

R/Os:

MCT → Cat B Rpts

Russ → No

Silverole, Rick (716) 272-0741 → Hi-Acres
Hauler

Ken P. off next week

BY _____ DATE _____

CHECKED BY _____ DATE _____

Friday
Sunny
~75°

3:00 AAA on site

R/Os:

- (4) Haz → Model City Empty
- (2) Non-Haz → Hi Acres Empty
- (2) " " → " 1/2 Full - ~~Full~~

3:20 AAA load concrete debris (Non-TSCA) into R/Os

- (2) R/Os (~1/2 full) Non-Haz concrete
- Conc. debris staged in TD (~6 R/Os)

4:00 AAA cont. demo concrete in TS

4:30 BBL on site

Observations:

- TS concrete demo'd, removed, staged in TD
- Void under slab at wall near stairwell
- Column pad near SW corner TSITWSA broken @ rebar
- MS area scarified
- Garage area to be removed to full depth

5:20 BBL talk w/ waste hauler

- Rick Silvarole (716) 272-0741
- Haul waste to Hi Acres
- P/U (4) R/Os, Drop (4) R/Os → Mon. 7/3

PROJECT	PROJ. NO.	BY	DATE 6/30	SHEET
---------	-----------	----	--------------	-------

BY _____; DATE _____ CHECKED BY _____; DATE _____

- 5:30 AAA off site
- 6:00 BBL prep sample eqpt. + supplies
- 6:30 BBL collect soil characterization samples
 - Collect (2) samples from TS Meter bay
- 7:00 BBL pack samples + paperwork
- 7:30 BBL pack eqpt. + supplies
- 8:00 BBL off site

7/5

S. BY _____; DATE _____

CHECKED BY _____; DATE _____

Wednesday
Sunny
80° F

14:45 BBL on site

15:00 Talk w/ Barb Z (NMPC):

- NM has exist. profile for WW
- NM will get wipes (6) (to sample VacTruk) from Adirondack
- Silvarole Haulers picked up (4) Non-Haz R/Os
" " left (2) " " "

15:20 BBL prep docs & eqpt.

Site Observations:

- MS: Garage slab to be rmvd to full depth
- Exposed conduit @ slab top
- TS:
 - Slab to be rmvd. near stairwell
 - 6" thick column pad top removed
 - ~~TS R/Os~~ Conc. debris staged in TD
 - Need repairs to enclosure
 - Pipe trench remains

AAA Eqpt: Bobcat (P1659) Supply Truck
F/E loader (P1614) TH83
Vac Truk(2) R/Os - Empty - Non Haz
(4) " - Empty - Haz

DES. BY _____; DATE _____

CHECKED BY _____; DATE _____

6:00 AAA on site

- Keith Balbuena (replace Ken P.) as Foreman

Safety Meeting

NMPC: Carl Vægilia on site (replace Mike Clark)

6:15 BBL walk site w/AAA(Keith) + discuss work tasks

- Repair enclosure
- Rmv conc. debris
- C43 area in MS → Exposed conduit
- Rmv. garage slab to full depth (~6")

6:30 NMPC (Karl V.) repairing TD O/H door

- Door does not open

AAA placing poly in R/Os

7:00 AAA removing non-TSCA concrete debris from TD and placing in R/O

7:25 AAA observe broken pipe @ N. end of TD/TS near MS/TS wall (Elec. bank)

- 12" ϕ , clay pipe
- Broken at connection of hor. + vert.
- H₂O @ ~4' bgs

8:00 AAA continue work activities

SUBJECT

PROJ. NO.

BY

DATE

SHEET

7/5

BY _____; DATE _____

CHECKED BY _____; DATE _____

8:10 AAA transfer conc. debris → R/Os

- (2) R/Os ~ 1/2 full

8:45 BBL observe pipe near TS Office + TD O/H door

- Mostly submerged, cannot clearly ID

- Appears to be 12" ϕ , clay pipe (hor.)

9:20 AAA break for dinner

10:30 AAA resume work tasks

11:30 AAA cont. work

12:30 AAA done for shift

AAA clean work area

13:00 AAA off site

BBL off site

BY _____; DATE _____

CHECKED BY _____; DATE _____

Thursday
Cloudy
75°F

1:30 Site Meeting → Review project status

NYSDEC, NMPC, BBL in attendance

2:00 Mike Pickering on site (AAA)

- Discuss project issues w/TBM (BBL)

5:00 Pickering off site

5:00 AAA crew on site

6:00 Safety Meeting

6:30 AAA implement work tasks

- Constructing enclosure frame in MS

- Placing non TSCA conc. debris in R/O

AAA Eqpt: Bobcat
F/E loader TH83
Vac Truck
Supply Truck

R/Os on site:

- (4) Haz - Model City

Empty

- (1) Non haz - Hi Acres

Empty

- (1) " "

1/2 full (from 7/5)

BY _____; DATE _____

CHECKED BY _____; DATE _____

7:30 AAA cont. work tasks

- R/O $\frac{1}{2}$ full of non-TSCA conc. debris

8:00 BBL collect MS concrete floor samples

- NM-MSFLR-VC4 + VC5

9:00 AAA cont. remove soil from Meter low bay area

10:45 AAA dinner break

10:45 AAA resume work tasks

11:30 AAA remove 12" ϕ clay pipe from TS/TD area

- Pipe is dry, no liquids, no stains
- Pipe runs E/W along N. end of TD
- Elbows @ NE corner of TD and parallels TD to ext. of building

Notify NMPL of above \uparrow pipe - OK to remove

12:30 AAA clean up

- Conc. debris in TD
- Soil staged in Hibay near TD

13:00 AAA off site

13:05 BBL off site

SUBJECT

PROJ. NO.

BY

DATE

SHEET

BY _____; DATE _____

CHECKED BY _____; DATE _____

12" soil rmvd @ N. end + pipe trench

7/6/00

Rmvd. 12" clay pipe

Enclosure

BBL collect samples

BY _____; DATE _____

CHECKED BY _____; DATE _____

Friday
Sun/Clouds
75° F

13:00 AAA on site

AAA transfer conc. debris from TD to R/Os

(3) Empty R/Os on site

(1) 1/2 full R/O from 7/6

AAA eqpt: Bobcat

F/E Loader

Supply Truck

Vac Truck

14:00 AAA hand excavate soil from concrete rmvl. area in MS

14:30 AAA cont. removing conc. debris + place in R/O

15:00 BBL on site

Barb Z (NMPL)

- Silvarole may bring 1 R/O tonite + P/U
1 R/O from last site

- WW P/U for Monday 7/10 AM

- 4 R/Os sched. for Monday

16:00 BBL talk w/ AAA (Mike Pickering)

- AAA to scarcity addl. MS area at exist. unit cost

- No charge for addl. enclosure (4 Manhours)

- BBL to fax AAA addl. areas

SUBJECT

PROJ. NO.

BY

DATE

SHEET

7/7

BY

DATE

CHECKED BY

DATE

6:30

AAA $\frac{1}{2}$ fill (3) R/Os w/ concrete debris

AAA placing stock piled soil (TS) into TD

7:00

AAA excavating soil from Meter lowbay and stock pile in Air bay (TS)

BBL prep for sampling

AAA cleanup eqpt + site

7:45

AAA off site

BBL collect MS conc. ver. sample

9:00

BBL off site

SUBJECT

PROJ. NO.

BY

DATE

SHEET

7/10

BY _____; DATE _____

CHECKED BY _____; DATE _____

Monday
Sunny
80° F

4:45 BBL on site

Speak w/ Barb Z. (NMPC) re:

- R/O from Fri (7/7) nite
- Schedule of work tasks
- VacTruck WW offloaded today

5:00 BBL prep docs & eqpt.

Site Observations:

- Addl. MS enclosure constructed
- (3) 2-inch pipes exposed in MS conc. rmvl. area
- Pipe trench remains
- 12" soil removed @ N. end of TS
- Soil staged in ~1/2 TD
- (2) Footers remain

R/Os:

- (1) 1/2 full (from 7/7) = EWI, Inc.
- (4) Empty - CWM Model City
- (5) Empty (Today, 7/10) = (4) HazMat + (1) Wst. Mng.

AAA Eqpt: Vac Truck
Supply truck

Cat F/E loader - TH83

Cat 'Bobcat' - 246

SUBJECT

PROJ. NO.

BY

DATE

SHEET

7/10

BY _____; DATE _____

CHECKED BY _____; DATE _____

6:00

AAA on site

Safety Meeting

6:30

AAA excavating soil in TS - Generator area

AAA loading "Hazmat" R/O w/ soil from TD

AAA placing poly in R/Os

BBL receive Soil Sample Results

- Some samples w/ PCB detects

- All soil will be disposed of as TSCA-waste

7:15

BBL talk w/ HazMat, Inc.

- Colleen (Compliance): OK to haul TSCA soil → Model C.

7:30

BBL talk w/ Barb Z.

- OK to load (4) HazMat + (4) Model City R/Os

18:30

AAA fill (2) R/Os - HazMat

19:00

AAA cont. work tasks

19:30

AAA fill (2) R/O - CWM Model City

AAA dinner break

SUBJECT

PROJ. NO.

BY

DATE

SHEET

7/10

DESIGNED BY _____; DATE _____

CHECKED BY _____; DATE _____

20:30 AAA resume work activities

- Stan removing soil from TS Hi bay area → TD
- Ken loading R/Os w/ soil from TD

21:30 AAA cont. work tasks

22:30 AAA transfer soil between R/Os for
EVEN distribution

23:30 AAA clean up

24:00 AAA off site

24:00 BBL off site

AAA ($\frac{1}{3}$ - $\frac{1}{2}$) fill (8) R/Os =

(4) HazMat R/Os

(4) CWM Model City R/Os

BY _____; DATE _____

CHECKED BY _____; DATE _____

Tuesday
Sunny
80°F

4:30 AAA on site

5:00 BBBL on site

AAA removing ~~the~~ solids from VacTruck

- Remove solids and place in F/E loader
- DeCon pad set near OTF
- Place solids in R/O w/ TSCA soil

6:00 Safety Meeting

AAA Eqpt: VacTruck
Supply Truck
F/E Loader
Bobcat

Air Compressor
Jack Hammer
Scabbler

R/Os: (4) 1/2 full (from 7/10)
(4) Empty

16:15 AAA demo footers in TS

- Jackhammer top 6"

AAA excavate & remove soil from TS

- Ken loading R/Os
- Stan excavating soil in TS → TD

SUBJECT

PROJ. NO.

BY

DATE

SHEET

7/11

BY

DATE

CHECKED BY

DATE

7:00 AAA break work activities

7:20 AAA resume work tasks

- Ken loading 2ND R/O
- Steve demo footers
- Stan exc. soil

8:00 AAA break work

8:30 AAA resume work tasks

9:10 AAA break

9:30 AAA resume work activities

- Ken loading R/Os
- Steve demo footers

10:10 AAA break for dinner

21:10 AAA resume work tasks

21:30 AAA begin scarify in MS

- (2) HEPA units in sub enclosure
- Wetting scarified area w/H₂O

21:50 AAA break scarify

22:00 AAA resume scarify

22:30 AAA break scarify

23:00 AAA off site

23:30 BBL off site

PROJECT	PROJ. NO.	BY	DATE 7/12	SHEET
---------	-----------	----	--------------	-------

BY _____; DATE _____ CHECKED BY _____; DATE _____

Wednesday
Sunny
80°F

5:00 AAA on site
BBL on site

5:30 NMPC + AAA discuss R/O schedule

6:00 Safety Meeting

AAA eqpt: VacTruck * Excavator
Supply truck
F/E loader
Bob Cat

R/Os: (4) Empty (HazMat)
(4) Full (from 7/11)

R/O Estimate: (4) TSCA soil → TS + ramp
(2) TD walls
(5) TD slab
(4) TD subgrade

16:30 AAA demo footers w/ ram-hoe

AAA lining R/Os w/ poly x2 layers

BBL collect TS verification soil samples

17:00 AAA demo TD slab w/ Ram-hoe

AAA demo pipe trench w/ demo saw

SUBJECT

PROJ. NO.

BY

DATE

SHEET

7/12

BY _____; DATE _____

CHECKED BY _____; DATE _____

7:30 AAA break

8:00 AAA resume work activities

- Steve demo pipe trench, sawcut TD wall
- Stan demo TD slab
- Ken loading R/Os w/ soil

8:40 AAA break

9:00 AAA resume work tasks

- Remove 12" clay pipe along E. side of TD

9:45 AAA break for dinner

10:05 AAA resume work activities

- TD wall @ N. end > 10" thick (see sketch)
- Column pad @ N.E. of TD broken

21:15 AAA remove footers @ Generator area

- While removing debris from top, footers easily came loose & were removed

21:30 AAA notice meter box hanging @ TS NE corner

- Notify Chris (NMPC), will repair tomorrow

22:00 AAA break

22:30 AAA resume work tasks

23:00 AAA break/clean up

23:15 AAA off site

23:30 BBL off site

SUBJECT

PROJ. NO.

BY

DATE

SHEET

7/13

BY _____; DATE _____

CHECKED BY _____; DATE _____

Thursday
 Sunny
 80° F

5:00 BBL on site

Talk w/ Jack H. (NMPL):

- (4) R/Os for Monday, will order 4x/day for Tues. + Wed.
- OK for AAA to set up DeCon pad near OTF

5:30 AAA on site

AAA eqpt: BobCat

Excavator (Cat 311B)

F/E loader

Vac Truck

Demo saw

Hotzy pressure washer

Air compressor

Walk behind tamper

" " Scabbler

R/Os: (4) Empty (Haz Mat)

Site Observations

- Addl. MS area to be scarified
- Sawcut + remove MS Garage area
- Remove MS cut out
- TD walls + slab to be removed
- Pipe trench " " "
- Broken meter box removed @ NE corner TS
- Col. pad @ NE TD broken
- Elevation differential @ Generator slab

Talk w/ Ken P. (AAA)

- AAA to finish removal work by TUES.
- NEED 12 R/Os after today → 6/6 Mon/Tues

PROJECT

PROJ. NO.

BY

DATE

SHEET

7/13

BY _____; DATE _____

CHECKED BY _____; DATE _____

6:15 Safety Meeting

AAA set up & prep eqpt.

7:00 AAA demo & remove pipe trench

- Support pipes to remain w/chain to I-beam above
- Remove walls, walls extend down below 12" under pipes
- Earth bottom
- Remove small section conc. near col. pad
- Cut & remove (2) lower pipes @ stair wall → Dry

8:00 AAA begin scarify in MS

- Wetting blade w/H₂O
- Collecting cut water w/Vac Truck
- No visible dust

AAA demo TD walls w/Ramhoe & Excavator

18:30 AAA break MS scarify

18:50 AAA resume MS scarify

19:00 Ken hand excavate pipe trench

19:30 AAA break for dinner

20:30 AAA resume work tasks

- Steve scarify in MS
- Stan demo TD walls
- Ken load debris into R/C

21:00 AAA break MS scarify

SUBJECT _____

PROJ. NO. _____

BY _____

DATE

7/13

SHEET

BY _____; DATE _____

CHECKED BY _____; DATE _____

11:30 AAA demo TD floor slab

- Start at No. end
- Demo concrete @ punch holes
- West RR track removed (~30 LF)
- Slab is ~6" thick
- Remove RR ties + 12" subgrade
- Creosote odor
- PID = 0.1 VOL

12:30 AAA continue work tasks

13:00 Hole in West side of TD, 13' So. of No. end

- H₂O flowing into TD area
- Hole is ~6" Ø, 5' below top of wall
- AAA plug w/ rags and backfill

13:30 AAA break work, clean up

14:00 AAA off site

BBL off site

PROJECT	PROJ. NO.	BY	DATE 7/14	SHEET
---------	-----------	----	--------------	-------

BY _____; DATE _____ CHECKED BY _____; DATE _____

Friday
Sunny
80° F

11:30 AAA on site

BBL on site

Jack H. (NMPC) out today

Site Observations:

- Add. MS scurify ~ 75%
- MS cutout to be done
- Garage excavate " " "
- TD walls removed
- TD slab ~ 35% removed
- H2O on bottom of TD exc.
- No column pad @ Mid TD
- Small (~12") stain on water
- Pipe trench removed, 2 pipes supported

R/Os - (4) Full (from 7/13)
To be picked up Mon 7/17

AAA eqpt: Vactruck

F/E loader - TH83

Air Compressor

Excavator - Cat 311B

Bob Cat

Scabber

Wet Vac

Demo Saw

16:00 Safety Meeting

PROJECT _____	PROJ. NO. _____	BY _____	DATE 7/14	SHEET _____
---------------	-----------------	----------	--------------	-------------

BY _____; DATE _____ CHECKED BY _____; DATE _____

6:15 AAA scarify addl. MS area

AAA demo TD slab

- Excavator + bucket trying to pull up RR tracks + concrete
- RR tracks will not come up
- Suggest using Ram-hoe to demo concrete

6:45 AAA break scarify MS

AAA change Excavator bucket w/ Ramhoe

7:00 AAA demo TD slab w/ Ram-hoe

Ken grading TS to 18" below FFE

7:15 AAA resume MS scarify

7:30 AAA demo TD slab w/ Exc. + bucket

7:45 AAA break MS scarify

8:15 AAA resume MS scarify

8:30 Wind gust blows O/H door AirLock over

8:45 AAA repair OH door to lower
→ Notify NMPL (Chris + Mike Clark)

9:40 O/H door down

10:10 AAG off site

10:30 BBL off site

SUBJECT	PROJ. NO.	BY	DATE 7/17	SHEET
---------	-----------	----	--------------	-------

CALCS. BY _____ DATE _____ CHECKED BY _____ DATE _____

Monday
Sun/Clouds
80°F

15130 BBL on site
AAA on site
NMPL on site → Bob Connery (876-534E)

Site Observations:

Add MS scarification → 95%
Remove garage slab → 33% (2" deep)
2ND Scarify MS → 0%
MS floor cutout → 0%
H2O in TD (storm)
TD Walls rebar remove → 0%
TD slab + RR rails → 50%
Pipe Trench → 90%
12" of TS subgrade → 90%
O/H door Airlock → Down
↳ To be reconstructed
No. Lowbay → Dry
Storm H2O @ SE O/H door

Appears storm drain was removed during excavation

AAA reconstructing O/H door Airlock

AAA equipment: Vac Truck
Supply truck
Air Compressor
Scabber/WetVac
F/E loader
Excavator
Bob Cat
1500 gal Poly tank

R/Os: (4) 20 CY HazMat - Empty
(2) 30 CY " - "
(6) - Total

SUBJECT	PROJ. NO.	BY	DATE 7/17	SHEET
---------	-----------	----	--------------	-------

CALCS. BY _____; DATE _____ CHECKED BY _____; DATE _____

14:00 Ken P. only AAA personnel → No crew

Ken constructing 0/4 door Air lock
↳ Does not know about crew

16:30 Call AAA + leave message for Mike Pickering

17:00 BBL talk w/ M. Pickering (AAA)
→ AAA crew member will be here in 2 Hrs.
- 1 Man sick / 1 man late
- AAA needs to finish this week

18:00 BBL + NMPC (Bob Connery) observe storm pipe
- 4" ϕ iron pipe located @ SE corner TS
- Appears to ~~be~~ be broken, not cut
- Appears to flow in TS from both ends
* - Need to repair: NMPC or AAA
↳ Bob will pass on → J. McNamee (NMPC)
- Bob will check dwgs. for more info

18:30 AAA begin removing H₂O from TD into Vactruck

18:40 Steve (AAA) on site
- Prep eqpt to scarify MS

19:00 Ken removing H₂O from TD → Vactruck

19:30 Steve begin scarify MS

19:45 Ken off load H₂O (Vactruck → Poly tank)

21:00 AAA break for dinner

SUBJECT	PROJ. NO.	BY	DATE 7/17	SHEET
---------	-----------	----	--------------	-------

CALCS. BY _____ DATE _____ CHECKED BY _____ DATE _____

20:55 AAA RESUME work tasks

* Bob Connery: AAA to replace 4" storm pipe
↳ Spoke w/ Jim McNamee

Ken demo TD slab w/ Ram hoe

- Demo concrete near RR rails @ O/H door
- Cont. demo remaining TD slab (Steve)

21:30 AAA cont. demo TD slab

22:00 AAA finish TD demo, begin to remove concrete debris w/ F/E loader + forks
Placing concrete debris in R/O

22:30 AAA removing TD concrete debris, placing in R/O

- Remove center section first
- Rmv West section
- Rmv East section

23:30 AAA cont. remove conc. debris & place in R/O

(2) R/Os (30CY + 20CY) for off site disposal

24:00 AAA off site

BBL " "
NMPL " "

SUBJECT	PROJ. NO.	BY	DATE 7/18	SHEET
---------	-----------	----	--------------	-------

CALCS. BY _____ : DATE _____ CHECKED BY _____ : DATE _____

Tuesday
 Sun/Clouds/Rain
 75° F

14:30 BBL on site

Walk site to observe storm flow patterns

May be storm flow coming from off site (Broadway)

Parking lot slopes to East + South → Appears to flow into Haz. Area

Trench drain in TD access driveway → Connected via 2" ϕ pipe to Catch Basin in Haz. Area

* Prevent storm water from entering Haz. Area

15:30 AAA on site

AAA work tasks:

- Rescanify MS
- Remove garage slab → full depth
- REMOVE 2 SF MS floor
- REMOVE storm water from TD
- Rmv remaining TD walls + rebar
- Rmv RR rails + ties
- Rmv TD subgrade
- Rmv pipe trench walls + concrete
- Rmv 12" soil from TS Office area
- Replace 4" ϕ storm pipe (~14' length)

16:00 Safety Meeting

SUBJECT	PROJ. NO.	BY	DATE 7/18	SHEET
---------	-----------	----	--------------	-------

DRAWN BY _____ DATE _____ CHECKED BY _____ DATE _____

16:30 AAA (Stan) demo TD bulkhead wall

AAA (Steve) scarify MS (Addl. area)

AAA Equipment:

Vac Truck	F/E Loader
Supply Truck	Excavator
1900 gal Poly tank	Bob Cat
Air compressor	Cutting torch
Jack hammer	Scabbler

R/Os:

(4) Haz Mat (Empty) from (7/17) yesterday
 (6) " " " dropped today

(10) - Total R/Os

Additional soil removal:

$$17' \times 27' \times 1' = 459 \text{ f}^3 = 17 \text{ CY} = 25.5 \text{ ton}$$

17:00 Steve collecting cutting H2O w/ Wet Vac

Ken cutting RR rails @ JH door w/ torch

17:45 AAA break work tasks

RR rails cut into ~ 30' sections

18:15 AAA resume work tasks

- Ken removing 12" soil from TS office area

30 BBL collect concrete verification samples in MS

NM - MSFLR - VC 7 + 8

Collect from additional scarify area

SUBJECT	PROJ. NO.	BY	DATE 7/18	SHEET
---------	-----------	----	--------------	-------

CALCS. BY _____ DATE _____ CHECKED BY _____ DATE _____

19:00 AAA break work tasks

19:30 AAA RESUME WORK ACTIVITIES

- Steve rescarify MS
- Stan off site to obtain 4" storm drain pipe
- Ken cutting RR rails to fit R/O's

20:00 ~~19:00~~ Steve break scarify @ MS

20:15 Stan begin remove TD wall debris
- Mix debris w/standing H2O creating slop

20:30 AAA remove H2O in TD w/ VacTruck

21:15 AAA dinner break

22:00 AAA RESUME work tasks

- Stan remove debris from south end of TD
- Need to remove H2O
- Stan place debris back in TD
- Vactruck @ TD removing H2O
- Steve scarify MS
- Ken move soil from TS Office → TD

22:45 Steve finish rescarify in MS
Offload Vactruck H2O into 1,100 gal. poly tank
Ken loading R/Os w/ TD debris

23:30 Ken repair 4" Ø storm drain

00:00 AAA off site
BBL " "
NmPL " "

SUBJECT	PROJ. NO.	BY	DATE 7/19	SHEET
---------	-----------	----	--------------	-------

DRAWN BY _____; DATE _____ CHECKED BY _____; DATE _____

Wednesday
Sun/Clouds
70° F

14:30 BBL on site

Talk w/ Jack Holleran (NMPL)

- Stormwater in TD tested positive for PCBs
- Will call for fluid pickup + offsite disposal

15:00 Work Tasks to be performed / Site Observations

- Clean MS area ✓
- MS cutout area ✓
- Garage slab removal ✓
- Rehang wires over TD area ✓
- Remove H2O @ TD ✓
- Filters on ACPA unit ✓
- Repair 4" Ø storm drain
- Rmv TD walls rebar ✓
- Rmv pipe trench walls
- Stabilize TD soil ✓

AAA on site

AAA equipment:

Vac Truck
Supply truck
Poly tank
Air compressor
Scabbler

F/E loader

Excavator

Bobcat

Demo saw

R/Os: (1) 20 CY - Full (from 7/18)

(1) 30 CY - " " "

5(1) 20 CY - Empty

3(1) 30 CY - Empty

SUBJECT	PROJ. NO.	BY	DATE 7/19	SHEET
---------	-----------	----	--------------	-------

LOC. BY _____ DATE _____ CHECKED BY _____ DATE _____

15:00 Safety Meeting

BBL discuss work tasks w/AAA

16:30 Stan working on 4" drain pipe
Steve cleaning up MS area
Ken bring Vac.Truck to TD to remove H2O

17:00 Perform flow test of West 4" drain pipe
Both East + West 4" pipes flow into TS

AAA probing + excavating area to locate outlet
Excavate 12"-24" → find nothing, no apparent outlet

Vac.Truck removing H2O from TD area

18:00 Continue removing H2O from TD
Steve finish cleaning MS area
→ Some areas moist from cutting H2O

18:30 AAA finish removing H2O from TD

AAA begin removing Garage slab adjacent to MS

19:00 Trial batch of wet soil + lime
- Chem-Cal Hydrated Lime
50 lb. bag 1.75 CY bucket
- Mix 1/2 bag w/ bucket of wet soil
- No apparent reaction
- Lime sitting on top of H2O - no absorption

19:30 AAA cont. concrete removal in MS Garage area

SUBJECT	PROJ. NO.	BY	DATE 7/19	SHEET
---------	-----------	----	--------------	-------

PLCS. BY _____ : DATE _____ CHECKED BY _____ : DATE _____

20:00 AAA break for dinner

21:00 AAA resume work tasks

- Transfer soil from ~~TS~~ TS into TD
- Transfer soil from No. to 450. end of TD

21:30 STEVE remove 2 st area concrete in MS

- Sawcut perimeter and cross sections
- Remove debris by hand

22:00 Ken transfer soil from TD to R/Os

- Soil moist but not wet, No free liquid
- Fill (2) R/Os

23:00 AAA break work activities

23:30 AAA off site

BBL " "

NMPL " "

SUBJECT	PROJ. NO.	BY	DATE 7/20	SHEET
---------	-----------	----	--------------	-------

CHCS. BY _____: DATE _____ CHECKED BY _____: DATE _____

Thursday
Sunny
75° F

15:00 BBL on site

Site Observations:

- Enclosure to be repaired → Weld gaps + openings
- MS area scarified
- Garage slab removed
- MS concrete floor 2nd area removed
- TD walls removed
- H2O in TD → No. end
- Pipe trench walls to be removed
- Stabilized soil @ So. end TD
- West 4" storm drain capped, East 4" drain open

15:30 AAA on site

R/Cs: (3) 30 CY - Full
(1) 20 CY - Full
(1) 30 CY - Empty
(5) 20 CY - Empty

AAA eqpt: VacTruk
Supply truck
Air Compressor
Poly tank

F/E loader
Excavator
Bob Cat
Demo saw
Scabbler

16:00 Satety Meeting

15 AAA add (6) 50 lb. bags Hydrated Lime to soil
in TD area to stabilize

SUBJECT	PROJ. NO.	BY	DATE 7/30	SHEET
---------	-----------	----	--------------	-------

CALCS. BY _____ DATE _____ CHECKED BY _____ DATE _____

- 16:30 AAA begin remove pipe trench walls
Ken clean up outside TD + R/O area
- 17:00 Ken begin moving soil from TD → R/Os
- 17:30 BBL collect soil verification samples + concrete
- NM-TSOIL NM-MSFLR
- 18:00 Ken continue fill R/Os w/ TD soil
Steve + Stan finish remove pipe trench walls
- 18:30 Ken fill (2) R/Os w/ TD soil
- 19:00 AAA installing collection sump @ SE corner TS
- Excavated area 2'-3' deep
- Place sump pump in 55 gal. drum in excavation
- 20:00 Ken cont. fill R/O w/ TD soil
- 20:30 AAA dinner break
- 21:30 AAA resume work tasks
- Ken repairing enclosure
- Stan grading No. Loubray of TS
- Steve removing soil @ East TD wall
- 22:30 Ken placing TD soil in R/O
- 23:00 Steve cutting TD wall rebar
Stan, Ken cleanup
- 00:00 AAA off site
BBL " "
NMPC " "

SUBJECT	PROJ. NO.	BY	DATE	SHEET
			7/21	

CHECKED BY _____ DATE _____

Friday
Sun / clouds
75°F

10:00 AAA on site

AAA Eqp't:
 Vac Truck
 Supply truck
 Air compressor
 Poly tank
 R/E loader
 Excavator
 Bob Cat
 Scabber
 Hetsy pressure washer

R/Cs:
 (4) 30 CY - Full
 (4) 20 CY - Full
 (2) 20 CY - Empty

10:30 AAA set up decol pad between CTF + conc. pad

AAA Decol excavator w/ Hetsy pressure washer
 - Collecting debris on poly
 - Vac truck remove washwater
 - Solids + poly into R/C

11:45 AAA remove Decol pad + material
 - Place pad + material into R/C

12:00 BBL on site

BBL observe excavator for Decol
 - Some material on track hub
 - AAA to remove remaining material

SUBJECT	PROJ. NO.	BY	DATE 7/21	SHEET
---------	-----------	----	--------------	-------

DRAWN BY _____; DATE _____

CHECKED BY _____; DATE _____

12:30 AAA set up Decon pad
 - Place poly Decon ground near CITF + conc. pad

AAA remove remaining material from excavator
 - Use shovel to scrape material from tracks
 - Clean remaining area w/ H2O
 - Place decon materials in R/O + Vactruck

13:00 BBL talk w/ AAA re: setting up sand bags for stormwater dam + diversion

BBL discuss stormwater diversion system w/ Jack H. (NMPC)
 - Diversion dam @ fence to parking lot
 - Dam + poly @ TD O/H door

13:30 AAA off site

14:30 BBL contact Bob C. (NMPC Facilities)
 - Review dam plan
 - Can NMPC obtain sand bags? → YES
 - NMPC to obtain and place sand bags around TD area

16:00 BBL off site

SUBJECT	PROJ. NO.	BY	DATE 7/21	SHEET
---------	-----------	----	--------------	-------

DRAWN BY _____ DATE _____

CHECKED BY _____ DATE _____

10⁻ AAA on site

DeCon Excavator

Load Eqpt.

12⁻ BBL on site

AAA reclamation Excavator

130⁻ AAA off site

DBL r/w storm plan w/ Jack

230⁻ BBL contact Bob (Facilities)

" r/w storm plan w/ Bob

315⁻ NMPL will obtain and place sand bags

SUBJECT	PROJ. NO.	BY	DATE 7/25	SHEET
---------	-----------	----	--------------	-------

LCS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Tuesday
Sunny
80° F

10:00 DBL on site

AAA on site

10:30 Speak w/ Ron S. (NMPC) re: Hot Work Permit (HWP)
 - AAA plans cutting rebar w/ torch
 - NMPC ISSUES H.W.P. to AAA for 7/25

Talk w/ Jim McNamee (NMPC)
 - Schedule facility personnel for tonite

Troy Sand + Gravel drop sand → incorrect material
 - Need Type "F" / Crusher run

AAA Eqpt:	Vac Truck (empty)	(2) Poly tanks - empty
	(2) Supply truck	F/E loader
	Pressure washer	Cutting torch
	Excavator (Decon'd)	BobCat

R/Cs: (2) 20 CY HazMat - Empty

Hauler on site early today to offload fluids from AAA Vac Truck + poly tanks

HazMat pick up (4) R/Cs yesterday, 7/24
 " " " " " today 7/25

Safety Meeting

SUBJECT	PROJ. NO.	BY	DATE 7/25	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

10:45 Site Observations:

- MS area 1 to be rescanified
- H₂O in TD
- Concrete @ Condensate to be rmvd
- Temp. sump system @ SE corner of TS
- No apparent rain over weekend
- Clean up TD wall removal areas
- Approx. 24" soil rmvd from sector C13

11:00 AAA begin removing H₂O from TD

- Rmv H₂O from So. end first

Steve begin cutting rebar @ TD wall w/cutting torch

11:30 Troy Sand & Gravel drop load of crusher run stone

12:30 AAA continue removing H₂O from TD

13:00 Troy Sand drop load of crusher run stone

13:30 AAA cont. remove H₂O from TD

13:45 AAA finish " " " "

14:00 AAA place geotex fabric @ So. end of TD

- Place ~25' length of fabric N/S direction
- " (2) 12' wide fabric w/overlap

Steve finish cutting TD wall rebar

14:30 AAA place ~6" stone on top of fabric @ So. TD

15:00 AAA drive F/E loader on top of stone to remove soil from middle of TD

- Rmv soil & place in R/O

BBL verify 12" soil removal in TS

- Hang string from column pad to col. pad
- Take measurements along string → 18" to grade

SUBJECT

PROJ. NO.

BY

DATE

SHEET

7/25

LCS. BY _____; DATE _____

CHECKED BY _____; DATE _____

16:00 Tom Lawton (NMPL Facilities) on site

AAA remove saturated soil from mid TD

16:30 AAA place ~6" stone at mid TD

Stone appears to have absorbed groundwater
and is unstable to walk on

17:15 AAA stop TD activities

AAA fill (2) R/Os w/ TD soil

18:00 AAA clean up work site
- LEAVE blowers on at night
- Stage eqpt + mat'ls

18:30 AAA off site

19:00 BBL off site

SUBJECT

PROJ. NO.

BY

DATE

SHEET

7/26

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Wednesday
Clouds/Rain
75° F

14:30 BBL on site

Talk w/ Jim McNamee (NMPC)

- NMPC facility person will be here tonight

Talk w/ Jack H.

- Survey Request Form has been submitted
- (2) R/Os ready to go off site (Haz. soil)

Site Observations:

- H2O in TD area → No. end, ~6" deep
- TD So. end: dry, stone over geotex
- (2) pipes @ pipe trench supported by chain
- Concrete removed near condensate system
- Temp sump @ TS SE corner
- Decon pad @ area between conc. pad + OTF

AAA eqpt:

Supply truck	F/E loader
Val truck	Bobcat
Pressure washer	(2) poly tanks
Scabber	

R/Os:

(2) 20 CY - Full - Haz Mat

(1) 30 CY - Empty - Non-Haz

16:00

Safety Meeting

SUBJECT	PROJ. NO.	BY	DATE 7/26	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

16:20 AAA begin DEcon activities

- DEcon pad outside TS, SE corner
- 2 layers poly over wood berms
- Clean eqpt. w/ pressure washer

AAA begin scarify in MS

- Steve run scabbler over No. area

16:50 AAA cease scarify in MS

17:00 AAA decon Bobcat

Steve capping pipes @ removal perimeter

- 2" pipe @ east stairwell
- (2) 2" pipes in pipe trench

17:30 AAA decon F/E loader

18:00 Steve cap pipes + wall

- 12" clay pipe @ O/H door
- 6" hole in west TD wall adjacent to south vault

18:30 BBL collect MS concrete sample

19:00 AAA DEcon Vactruck

- Approx. 8" sludge on bottom
- Offload sludge to F/E loader bucket
- Stabilize sludge w/ lime
- Offload into R/O

SUBJECT	PROJ. NO.	BY	DATE 7/26	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

20:30

AAA decon VacTruck

- Pressure wash inside of tank on pad
- Collect WW at sump
- Pump WW into poly tank

21:00

AAA break down decon pad

- Place decon pad + mat's in R/O w/ F/E loader.

21:30

AAA clean debris on ground near decon area

Steve clean concrete dust + debris in MS

22:00

AAA load eqpt. and mat's on supply truck

AAA clean up outside

23:00

AAA off site

BBL off site

AAA generate ~ 2,000 gal. waste water
↳ H₂O from TD + DeCon

SUBJECT	PROJ. NO.	BY	DATE 8/14	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Monday
Cloudy/Rain
~ 70°F

10:00 BBL on site

AAA on site

AAA eqpt: 1500g poly tank
1000g " "
Excavator - P1608
Supply truck
Vac Truck

Cat
Roller CS323C
Load All - TH83

R/Os: (1) Non Haz 30 CY Empty

(2) Haz Mat 20 CY

(1) NMPC 20 CY 1/2 full

Safety Meeting

Site Observations

MS scarified + clean

Vapor blanket over H2O in TD

" " shrunk ~6' from No. end / ~12" from sides

" " is dark brown/black

H2O covers entire TD area = So. → No. ends

2 Pipes @ trench supported by chains to I-beam

Soil dry in TS

HEPA units ON

Temp sump @ SE corner disassembled

Diversion dam @ HWA fence + TD O/H door

Enclosure up @ interior, Down @ exterior

SUBJECT

PROJ. NO.

BY

DATE

SHEET

8/14

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

11:00 AAA unload mat'ls:

- (3) rolls Geotex fabric
- H2O pump + hoses
- Perf 55g. drum + hand tools
- (3) rolls poly sheeting

Stan (AAA) work on Dewater pad

- Moving No. 2 stone + sand to make berm (~ 2' high)
- Grading pad area
- Pad area ~ 20' x 30'

11:30 Baker Tank on site - Clean, dry inside

AAA place geotex fabric over dewater pad

" " clear poly over geotex fabric

" " heavy duty rubber/plastic sheeting over poly

12:00 Baker Tank staged @ west side OTF

12:20 Baker carrier off site

12:30 AAA weld seam of rubber sheeting

- Paint both sides w/ rubber contact cement
- Press sheets together + roll entire seam
- Weld seam up over berm

13:00 AAA break for lunch

14:00 AAA resume work activities

SUBJECT	PROJ. NO.	BY	DATE 8/14	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

14:15 AAA set up pump system in TD

- Wrap perf. drum w/ geotex fabric
- Place perf. drum @ No. end ~ deep
- H₂O pump connect to flex pipe in perf. drum
- H₂O pump → 3" hose → Baker tank
- Collection head in perf. drum wrapped w/ geotex.

14:45 Ken reassemble temp sump system

- Slight rain → flow only from West pipe
- Erosion channel under west pipe,
↳ No erosion ~~on~~ under east pipe
- System pumping H₂O → outside

15:00 Talk w/ Barb E. (NMPL)

- Barb order (2) R/Os for Thur (8/17)
- " " (3) " " Fri (8/18)

15:30 AAA trial run TD pump system

- Pump is leaking @ Outflow joint
- Sucking H₂O from TD
- H₂O not flowing into Baker tank
- Pump not powerful enough?

15:45 AAA (Ken) off site to obtain new H₂O pump

16:30 Temp sump system

- Raining: Flow from west pipe
- No flow from east pipe

16:45 Ken back on site

- Obtained centrifical pump

SUBJECT

PROJ. NO.

BY

DATE

SHEET

8/10/04

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

17:00 AAA set up new pump

Trial run TD pump system

- H₂O flow from TD → pump → Baker tank

17:45 Grover (AAA) return with equipment

- Hotsy pressure washer
- Bucket for Load All

18:00 AAA off site

BBL off site

SUBJECT	PROJ. NO.	BY	DATE 8/15	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Tuesday
Cloudy / Sun
~ 70° F

6:00 BBL on site

AAA on site

AAA eqpt:	H2O pump system	1,400 gal. poly tank
	Baker tank	1,000 g. poly
	Excavator	Vac truck
	Load All	Hotsy press. washer
	5 Ton roller	

R/Os: (1) 30 CY Empty Non Haz
(2) 20 CY Full Haz

Safety Meeting

Site Observations:

- Dewater/pump system set in TD
- Temp sump system set @ SE corner TS
- Dewater pad constructed between conc. pad + OTF
- Baker tank set @ west side OTF
- * CB11 covered w/poly mat

06:20 AAA begin removing H2O from TD
- Pumping H2O into Baker tank

07:00 Troy Sand + Gravel drop 22 ton of No. 67 stone

- Stage near gate @ parking lot
- ~~well~~ graded, round, ~1" stone
- To be used for middle 6" lift
- Ken P. order 3" washed stone

SUBJECT	PROJ. NO.	BY	DATE 8/15	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

07:30 AAA cont. remove H₂O from TD

08:00 Troy Sand & Gravel drop ^{19.5} ton of L3 stone
- Washed, 2"-3" stone
- TSG will deliver 2/3 more loads

08:15 Talk w/ MCJ

08:30 AAA cont. remove H₂O from TD
- (~6"-8") H₂O removed
- Saturated soil visible in some areas
- Vapor blanket settling

AAA install 2nd sump pump in TD

AAA begin remove sat. soil from south end of TD
- Place poly on ground @ TD + Dewater pad
- Cover CB w/ poly
- Transfer less than full bucket

09:20 TSG drop another load of L3 (3") stone

09:30 Most surface H₂O removed from TD

10:15 AAA place large stone @ So. end of TD
- Place ~12" lift over ~25 LF

11:00 AAA order more large stone

AAA bring excavator over stone @ So. end

" begin remove saturated soil from Mid TD

SUBJECT	PROJ. NO.	BY	DATE 8/15	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____ CHECKED BY _____; DATE _____

- 11:15 Remove saturated soil from Mid TD
- Grab sat. soil & w/excavator
 - Transfer soil from EXC. to Load All
 - Trans. soil over poly on ground
 - Load All place soil on Dewater pad
- 11:30 TSG drop load of 8"-12" stone
- 11:50 AAA place 8"/12" stone @ Mid TD as base
- Push sat. soil towards No. end
- AAA cont. remove sat. soil from TD
- 12:30 AAA excavate sump @ No. end of TD
- 13:00 AAA break for lunch
- 14:00 AAA resume work activities
- 14:15 Sump + pump placed @ No. end of TD
- Drum bottom placed ~18" bgs
 - Large stone placed around drum + in excavation
 - H₂O surround drum + flowing into drum
 - Pump blowing H₂O into Baker tank
- 15:00 AAA continue pumping H₂O from TD
- AAA removing sat. soil from Mid TD
- 16:00 AAA place load large stone @ Mid TD
- Bring excavator on stone
 - Continue remove sat. soil near No. end TD

SUBJECT

PROJ. NO.

BY

DATE

SHEET


8/15

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

16:30 AAA remove sat. soil from No. end TD

→ Concrete slab @ No. end
~18" below former TD floor elevation
~6' x 8' x 10" thick



00 AAA dewater No. end TD

17:30 AAA place large stone @ No. end

- Stone surrounds sump pump
- Sump to remain overnite

18:00 AAA begin clean up

- Remove poly from outside ground
- Clean up yard area
- Stage eqpt. + mat'l's.

19:30 AAA off site

BBL off site

Baker Tank → ~4' of H₂O ~ 8,000 gals.

Dewater Pad → ~24' x 12' x 3'

SUBJECT

PROJ. NO.

BY

DATE

SHEET

8/16

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Wednesday
Cloudy/Rain
~70°F

07:00 BBL on site

AAA eqpt:

H2O pump system
Baker tank
Excavator
Load All
5 Ton roller

Vactruck
1,000 + 1,400 g. polys
Pressure washer
Transit + Rod

R/Os:

(1) 30 CY Non Haz Empty
(2) 20 CY Haz Full
↳ to be picked up Thur, 8/17

Site Observations:

- Rain overnite
- H2O in TD → (~2' bfs) @ No. end
- No H2O @ So. end TD
- Sump system @ No. end
- Temp sump sys: Flow from West, No flow from East
- Excavator in So. TD
- No cover over Dewater pad
- 8 1/2" + 3" + 1" stone staged ~~at~~ drive to parking lot

08:00 AAA on site

BBL talk w/ B. Hopkins: Subgrade issues
→ 12" lift of 12" stone
Geotex fabric
Compacted 6" lift of 3" stone
Poly vapor barrier
Compacted 6" lift of 1" stone

SUBJECT

PROJ. NO.

BY

DATE

8/16

SHEET

DRAWN BY _____; DATE _____

CHECKED BY _____; DATE _____

Safety Meeting

- 08:20 BBL talk w/ M. Jones (BBL)
- Rvw discussion w/ B. Hopkins
 - TD \rightarrow 4" slope over 70'
 - Will adjust collection sump dims
- 08:40 BBL talk w/ M. Pickering
- Rvw design parameters of TD subgrade
- 09:00 Survey TD area w/ Stan (AAA)
- 10:00 Talk w/ M. Jones (BBL)
- Rvw TD design
- 10:30 BBL rvw, TD subgrade & final elevations w/ AAA
- 11:00 AAA markout control points @ TD
- 11:30 AAA begin grading 12" stone in TD
- 12:00 AAA break for lunch
- 12:30 BBL measure MHZ elevation
- CB12 6' steel pipe invert \rightarrow rim = 34.3"
- 13:00 AAA resume work tasks
- Remove sump @ No. end TD
 - Begin excavate @ ends of pad @ No. TD
 - \rightarrow 3' wide \times 6' long \times 2' deep
 - Medium coal tar vapor \rightarrow PID \rightarrow 1.6 ppm VOC
- 13:30 AAA fill ends of slab w/ large stone
- Large stone at approx. elev. of pad

SUBJECT	PROJ. NO.	BY	DATE 8/16	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

14:30 AAA grade large stone

15:00 AAA place ~~poly~~^{Geotex} over large stone

- Place (1) 12' wide Geotex down center
- Place (1) 6' " " down each side
- Lap edges up to anchor

15:45 AAA place medium stone over Geotex

- Place stone from So. end TD

16:10 AAA begin grading Medium stone

- Set control point @ TD entrance
- Grade So. → No. end

16:20 AAA clean up + break down

- Cover Dewater pad

16:40 AAA off site

17:00 BBL off site

SUBJECT	PROJ. NO.	BY	DATE 3/17	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Thursday
Sun
75° F

07:00 BBL on site

Site Observations:

- No visible H₂O in TD
- Large stone, Geotex, medium stone placed in TD
- Medium stone to be graded, compacted
- Poly sheeting, small stone to be installed
- Temp sump @ roof drain to be tested
- Saturated soil to be dewatered
- Dewatered soil to be placed in R/Os
- Medium, small, crusher run stone piles in yard

AAA Eqpt:

Vac Truck
5 Ton roller
Pressure washer
Baker Tank
1,000 + 1,400 g. Poly tanks

Load All
Excavator

R/Os:

(1) 30 CY Non Haz
(3) 20 CY Haz

Empty
Empty

07:45 AAA on site

08:00 Safety Meeting

Haz Mat Haulers on site

- P/U (2) 20 CY → Model City
- Drop (2)

SUBJECT

PROJ. NO.

BY

DATE

SHEET

8/17

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

08:00 AAA grading medium stone @ 16" bffs

- Excavator bucket used to spread + grade stone
- Work from So. → No. end
- Grade up to pad @ No. end

08:30 AAA compact medium stone

- 4 passes over entire TD area w/ 5 ton roller
- Start in middle → work to outside

09:00 AAA place poly over medium stone

- (1) sheet @ No. end + (1) sheet @ So. end
- Overlap ~ 3' + trim edges

09:30 AAA place crusher run gravel on top of poly

- Start at So. end

09:45 Talk w/ MCT:

- Fed. X dye tablets to NMPC tomorrow
- Add many tablets to produce dark liquid
- Place liquid upstream, wait 20-30 minutes, be patient, wait downstream
- Plenty of light needed downstream

10:06 AAA preparing crusher run material

- Mix 1 part crusher run + 1 part washed 1" stone + 1 part masonry sand

Observation

- Stone plant crusher run placed @ So. end
- Field mix to be placed @ No. end

SUBJECT	PROJ. NO.	BY	DATE 8/17	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

- 10:15 HazMat driver notices liquid dripping from R/Os
- (1) R/O rate = 1 drop/second, (1) R/O rate = 1 drop/15 sec.
 - Notify Barb E. (NMPC), Ken P. (AAA)
 - Need to identify source of liquid → possible rainwater
 - Contain drips in drip pans
- 11:00 AAA remove top layer + excavate soil @ back of R/O
- Small amount liquid @ bottom corners
 - Pull back 2x poly liners → ~1/4" liquid on bottom
 - Absorb liquid w/ diapers
 - Seal joint w/ silicone caulk
 - Place clean sand over entire joint
 - Relocate soil, tighten hatch, + cover w/ tarp
- 11:45 No apparent drips from both R/Os
- 12:00 HazMat leave site w/ R/Os
- AAA break for lunch
- 13:00 AAA resume work tasks
- Place crusher run & grade @ 10" bffe
- 13:30 AAA grade crusher run w/ excavator @ ~10' bffe
- 14:00 AAA compact small stone w/ 5 ton vibratory roller
- Beginning passes w/ roller
 - Followed by passes w/ vibratory roller
- 15:00 AAA finish compacting upper 6" crusher run
- AAA placing poly liners in R/Os - 2 layers
- 15:30 AAA excavate east side of east TD wall → formwork

SUBJECT

PROJ. NO.

BY

DATE

SHEET

8/17

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

15:30 AAA begin placing soil in R/O from dewater pad
- Soil is moist, no apparent free liquid

16:00 BBL measure MH-2
- Outfall 12" clay pipe invert \rightarrow rim = 38"
- Bottom of MH-2 \rightarrow bottom of 6" pipe (CB12) = 12"

16:15 AAA fill R/O 1 w/soil \rightarrow ~75% full

Stan off site to get poly (\rightarrow liner R/O2)

17:00 AAA begin place soil in R/O 2
- R/O 2 has 2 layers poly liner

Baker tank: ~5.5' of liquid (\rightarrow ~11,000 gal.)

AAA load (2) R/Os w/soil
- Each R/O ~1/2 full

17:30 AAA clean up work site

18:00 AAA off site

BBL off site

SUBJECT	PROJ. NO.	BY	DATE 8/18	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Friday
Sun
70°F

07:00 BBL on site

Site Observations:

- TD subgrade placed + compacted
- No H₂O in TD area
- MS area to be cleaned + prep'd
- Pipe trench " " " "
- TD edges to be compacted
- TD walls to be sloped
- Dewater pad covered
- Diversion dam to be constructed

AAA eqpt.

Vac Truck

Load All

5 Ton Roller

Excavator

Baker tank

Press. washer

Poly tanks

R/Os:

(1)

30 CY

Non Haz

Empty

(3)

20 CY

Haz

Full

08:00 ~~Safety~~ AAA on site

Safety Meeting

Haz Mat haulers on site

08:30

(1) R/O is too heavy → Need to offload some soil

AAA transfer 4 buckets to other R/O

SUBJECT	PROJ. NO.	BY	DATE 8/18	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____ CHECKED BY _____; DATE _____

09:45 AAA begin compact TD edges

AAA clear + prep TD walls

10:30 NMPLC notify BBL of odors @ upstairs office

- Some NMPLC employees went home yesterday
- AAA will seal enclosure, keep air units running
- NMPLC to notify BBL if odors persist

AAA begin place dewater soil in R/O

- Soil saturated, but no visible liquids
- R/O has 2X layers of poly liner

11:00 AAA excavate + prep pipe trench area

AAA remove temp. sump system @ TS roof drain

11:30 AAA reconstruct diversion dam / Decon poly tanks

12:00 AAA break down Dewater pad

- Placing soil + pad material into R/O
- Dewater pad = Geotex fabric + poly + rubber sheet

13:00 AAA remove dewater pad berm walls

- Berm walls = crusher run stone
- Stage stone in pile near concrete pad

13:40 AAA place 3" stone behind sand bags @ water diversion dam

14:00 BBL perform dye test @ roof drain pipes

- Dissolve 10 dye tablets in 5 gal. H₂O
- Observe MH-1: ~6" clear fluid at bottom MH

No flow thru MH

Small amount sediment on bottom

PID = C.C. VOC H₂S = C.C. O₂ = 19.8%

SUBJECT

PROJ. NO.

BY

DATE
8/18

SHEET

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

14:15 BBL perform dye test:

- Pour 5 gal. of bright green dye into East pipe
- Install H2O hose @ ~ 3 gpm
- Inspect MH-1 → Green dye observed
- H2O flow ~ 5 mins. → green dye continues
- Reconnect east + west pipe w/ ferrico joint

14:30 AAA finish clean (2) poly tanks

AAA grading dewater pad area

- Removed pad + mat's
- Grade crusher run to approx. original grade

15:00 AAA clean up work areas

16:00 AAA off site

17:00 BBL off site

SUBJECT	PROJ. NO.	BY	DATE 8/21	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Monday
Sun
75° F

10:00 AAA on site

15:15 BBL on site

AAA eqpt. -

~~Backhoe~~
Baker tank
(2) Poly tanks
Pressure washer

Load All
Excavator
5 ton Roller

R/Os: (3) 30 CY Full Haz
(1) 20 CY 1/2 full Non-Haz

Site Observations:

- DeCon. Eqpt. → Staged @ Back gate
- Excavator - No visible debris
- Load All - No visible debris
- 5 Ton Roller - No visible debris
- Baker Tank: Top → 4' → fluid (w/6')
- DeCon pad removed → placed in R/O (Non-Haz)
- DeCon area clean
- Diversion dam in place
- Temp pipe set @ roof drain
- Pipe trench excavated ~ 9" below exist. floor
↳ remaining subbase = hand pack soil
- Sligo says "OK" to pour concrete on

SUBJECT	PROJ. NO.	BY	DATE 8/21	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Site Observations (Cont.)

- TD subgrade compacted
- TD wall surfaces clean, rebar removed
- Poly placed over TD slope excavation
 - ↳ No. end + East side
- (2) horizontal pipes @ TD removed
 - ↳ placed in Haz. R/O
- TD South end - Dry
- TD North " - Moist, but not wet
- Pile (~ 8CY) Crusher run
- Pile (~ 12CY) Medium (3") stone
- (2) Poly tanks clean, near No. side OTF

10:00

AAA clear NIS floor - 2nd pass

- Blow dust w/ air hose
- Collect dust w/ HEPA vacuum
- Sweep & brush floor area
- Fine layer of dust remains on floor

10:30

AAA clean up work areas

11:00

AAA off site

- To return next Wed. (8/30)

11:30

BBL off site

SUBJECT	PROJ. NO.	BY	DATE 8/23	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Wednesday
Cloudy/Rain
75°F

08:00 BBL on site

AAA eqpt: DeLon
5 ton Roller
Excavator
Load All

Baker tank
(2) Poly tanks

R/Os on site: (3) 30 CY Haz Full
(1) 30 CY NonHaz 1/2 full

Site Observations:

- DeLon eqpt @ back gate
- (1) pile off crusher run
- Diversion dam @ Parking lot gate
- Sand bags @ O/H door (TD)
- (9) Air units running @ TS
- TD ready for form work
- Pipe trench ready for forms
- MS area needs dust removed from floor
- Temp pipe @ roof drain

09:00 Sligo on site

Safety Meeting

09:30 Sligo prep work area

SUBJECT	PROJ. NO.	BY	DATE 8/23	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

10:00 Haz Mat on site to P/U (3) R/Os

Sligo setting rebar @ TD wall

- No. 5 rebar placed @ center of wall @ 16" o/c
- Pour floor over wall or floor up to wall?
- ↳ 4' formwork will determine
- FFE to match exist. MS FFE

BBL review schedule w/ NMPL (Barb E.)

- Wed (8/23) - Prep + formwork @ TD walls
- Thu (8/24) - " " @ pipe trench
- Fri (8/25) - Pour TD walls + pipe trench floor
- Mon (8/28) - Remove formwork
- Tues (8/29) - Pour pipe trench walls
- Wed (8/30) - Pour TD collection sump
- Thur (8/31) - Prep TD slab
- Fri (9/1) - Pour TD floor

10:30 AAA eqpt. offsite = Excavator
Load All

BBL perform air monitoring @ TD area

CO = 1

VOC = 0.0

H₂S = 0.0

LEL = 0.0

O₂ = 21.0

30 Sligo cont. setting rebar @ TD wall

Sligo survey elevations w/ laser level

SUBJECT

PROJ. NO.

BY

DATE

SHEET

8/23

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

11:30 Haz Mat off site w/ (3) R/Os

12:30 Sligo cont. prep work @ TD

13:00 Sligo to construct ledge for forms @ TD No. end
- Remaining concrete not horizontal
- Need horizontal surface for forms
- Form + pour concrete ledge @ No. side of No. wall
- No. wall to be 16" (due to forms)

13:30 Sligo construct form for ledge beam
- Fab form w/ 3" x 6" studs

14:00 Sligo pour ledger beam w/ mortar

14:30 Sligo clean up work area

15:00 Sligo off site

16:00 BBL off site

SUBJECT

PROJ. NO.

BY

DATE

8/24

SHEET

DRAWN BY _____; DATE _____

CHECKED BY _____; DATE _____

Thursday
Clouds
75° F

08:00

BBL on site

Sligo on site

Safety Meeting

AAA eqpt: (2) Poly tank
Baker tank
5 ton Roller

R/Os: (1) 30 CY Non HAZ 1/2 full

Site Observations:

- Diversion dam @ back gate
- (9) Air units running @ TS
- TD No. end → moist
- TD So. end → dry
- TD East wall → ~ 2" H₂O @ outside
- Ledger beam @ No. end TD
- TD wall rebar anchor holes in place

08:30

Sligo survey elevations @ pile caps/columns

09:30

Sligo place wooden ledger board on
East side of East TD wall

10:00

BBL photo Eqpt. Storage Pad area

SUBJECT	PROJ. NO.	BY	DATE 8/24	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

- 10:30 Sligo constructing wooden forms
- 11:00 Sligo off site to obtain supplies
- 11:30 Sligo back on site
- 12:00 Rebar delivery → Sligo
 - stage rebar next to Baker tank
 - #13, #5, No. 4 bars
- 13:00 Rebar truck off site
- 13:30 Sligo off site
- 14:00 BBL observations @ proposed Egpt. Storage
 - Egpt. being moved by NMPC
 - 100 amp panel @ SW corner Trans. Bldg.
 - Outlets from 100 A panel along fence
- 15:00 BBL clean up work area
- 16:00 BBL off site
- 16:30 Sligo deliver forms to site
 - Stage near Baker + poly tanks

SUBJECT Field Notes	PROJ. NO.	BY	DATE 8/24/25	SHEET 1 of 2
------------------------	-----------	----	-----------------	-----------------

CREATED BY _____; DATE _____ CHECKED BY _____; DATE _____

0615 BBL on site

0645 Sligo on site

Friday
Sun
~80°F

AAA equipment

1500 gal poly tank

- Safety Meeting
- Site observations

Sligo began preparing existing concrete for concrete placement

- cleaning holes drilled w/hammer drill w/air
- installing steel reinforcement

- Spoke w/ Eric Murdock @ 0830
- Spoke w/ Bill Hopkins @ 0900

- Sligo began installing vertical steel w/epoxy @ 0930
- spoke w/ Tony Guiss from AAA @ 0945
- Concrete pour cancelled by Sligo @ 1000

SUBJECT

Field Notes

PROJ. NO.

BY

DATE

8/24/25

SHEET

2 of 2

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

- Sligo's form work personnel is not going to be on site today. They will
- Sligo plans to perform final work on steel reinforcement on Monday + will place concrete in truck dock walls on Monday.
- AAA was notified that an approved concrete testing company must be on site whenever concrete is placed at the site

SUBJECT

PROJ. NO.

BY

DATE

8/28

SHEET

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Monday
Clouds/Sun
~75°F

07:00

Sligo (C+S) on site

C+S set forms @ TD walls

11:00

BBL on site

Safety Meeting

AAA eqpt: 1,500 gal. (Green) poly tank - Clean
1,000 " (White) " " "
20,000 " Baker tank (~6' fluid, ~12K gals.)
5 ton Roller

R/Os: (1) 30 cy Non Haz ~1/2 full

Sligo Equipment: (3) bundles No. 4 rebar
Trailer of forms

Site Observations:

- TD dry @ So. end
- TD moist @ No. end
- TD wall forms @ East + No. end
- East TD wall \approx 12" thick (due to form ties)
- North TD wall \approx 19" thick (" " " ")

BBL conduct air monitoring:

- CO = 0.0

H₂S = 0.0

LEL = 0

O₂ = 21.0

VOC = 0.0

SUBJECT	PROJ. NO.	BY	DATE 8/28	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

12:30 Kevin M. (Sligo) On site

C+S placing ties + walers + braces

13:30 Bonded Concrete truck on site

- Bob Ashe performs slump test \Rightarrow 3" slump
- No air entrain test eqpt \rightarrow cannot perform
- Pour North end to \sim 2' deep
- Vibrate w/ rod to full depth
- Pour East wall to full depth (\sim 4')
- Vibrate east w/ rod
- Pour No. end to top, vibrate w/ rod
- Trowel finish top of concrete

* No Independent Test Personnel on site

BBL call AAA \rightarrow leave voicemail w/ Pickering
RE: Testing of concrete

14:00 Bonded finish pouring walls
- Clean up/wash down truck

14:15 Bonded off site
Sligo off site
C+S finish concrete

15:00 C+S off site
BBL contact

15:15 Bonded: Bob Ashe is ACI Certified

16:00 BBL off site

SUBJECT

PROJ. NO.

BY

DATE

8/29

SHEET

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Tuesday
Overcast/Sun
80°F07:00 BBL on site
C+S " "
Sligo " "

Safety Meeting

AAA Eqpt: (2) Poly tanks
Baker tank
5 ton Roller

R/Os: (1) 30 CY Non-Haz ~ 1/2 full

Sligo Eqpt: (3) bundles No. 4 rebar
Formwork trailer

Site Observations:

- Enclosure intact
- (9) HEPA units blowing
- TD walls poured in forms
- TD No. end → moist, not wet
- TD South end → dry
- TD East wall: ~ 2" standing H₂O
- (6) Concrete cylinders → testing
- TD subbase well compacted
- Poly placed @ TD wall excavation

$$\text{TD East wall} = 38' \times 4' \times 1' = 152 \text{ f}^3 = 5.63 \text{ CY}$$

$$\text{TD North wall} = 13.5' \times 4' \times 19' = 85.5 \text{ f}^3 = 3.17 \text{ CY}$$

SUBJECT

PROJ. NO.

BY

DATE

8/29

SHEET

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

07:30 C+S begin strip formwork

Talk w/ Kevin (Sligo)

- Rvw concrete specs: Test concrete before pour
- Sligo contracted test lab
- Test lab did not show up yesterday
- BBL obtain Bonded concrete ticket from Sligo

08:15 Kevin (Sligo) off site

08:30 C+S finish strip formwork
" load forms onto trailer

08:50 C+S off site

09:45 Sligo on site (Kevin + Craig)

10:15 Sligo begin finish TD walls

- Break + remove ties
- Finish wall face w/ grinder
- TD wall curing: cover w/ burlap and wet
↳ Minimize H₂O in TD

10:30 BBL perform Air Monitor: CC = 0.0
H₂S = 0.0
LEL = 0
O₂ = 20.9
VOL = 0.0

11:30 Sligo place burlap cure blankets @ TD walls
- Wet burlap, place burlap down/poly up

SUBJECT

PROJ. NO.

BY

DATE

SHEET

8/29

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

12:00 Sligo off site for lunch

13:00 Sligo on site

Sligo begin formwork for pipe trench, column
bases
- Measure + cut plywood

14:00 Bob Ash (Bonded Concrete) on site to pick up
concrete cylinders for testing

→ Test Lab: Soil + Material Testing, Castleton, NY

30 Finished floor → exist. eqpt. floor elevation

* Barb Z (NMPC): Slope to match elevations

15:30 Sligo off site

17:00 BBL off site

SUBJECT	PROJ. NO.	BY	DATE 8/30	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Wednesday
Clouds/Sun
~ 80° F

07:00 BBL on site

AAA Eqpt: (2) poly tanks
Baker tank
5 ton Roller

R/Os: (1) 30 CY Non Haz ~ 1/2 full

Sligo Eqpt: Stockpile of No. 4 rebar
Hand tools

Site Observations:

- MS area; dust over floor areas
- MS steel plate to be installed
- Curing blanket over TD walls
- TD walls warm (hydrating)
- Pipe trench ready for formwork
- TD east wall → ~ 2" H₂O on east side
- Roof drain system → dry
- (9) HEPA units running

07:30 Sligo on site

Safety Meeting

08:00 TS Access → Can Sligo use door to Garage?
↳ BBL ask NMPL for clearance
Sligo survey elevations for forms @ columns

SUBJECT	PROJ. NO.	BY	DATE 8/30	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____ CHECKED BY _____; DATE _____

09:00 Sligo setting forms @ columns

10:00 Sligo placing rebar @ pipe trench

BBL Talk w/ AAA (M. Pickering)

- 8/31/00
- AAA to be on site tomorrow to do
 - MS excavation backfill + compact
 - Install MS steel plate
 - Prep + clean MS area
 - Replace roof drain pipe

11:00 BBL conduct Air Monitor:

$CO = 0$
 $H_2S = 0$
 $LEL = 0$
 $VOC = 0.0$
 $O_2 = 20.7$

12:00 Sligo placing rebar @ pipe trench

12:15 Sligo off site

12:30 BBL contact J. McNamee
- RE: conduit @ (2) columns in TS → Dead/Alive

12:45 NMPC test conduit @ cols. → Dead

13:30 Sligo on site → place rebar @ pipe trench

Garage door lock → Best (NMPC) #1K2

14:00 Craig (Sligo) on site

SUBJECT	PROJ. NO.	BY	DATE 8/30	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____


CHECKED BY _____; DATE _____

15:00 Sligo begin excavating collection sump @ TD

- Remove subgrade w/ hand shovel
- H2O ~2" below top of aggregate base

16:00 Sligo preparing rebar for TD collection sump

Estimated elevations:



17:00 Sligo off site

17:30 BBL off site

SUBJECT	PROJ. NO.	BY	DATE 8/31	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Thursday
Clouds/Sun
85°F

07:00 BBL on site

AAA eqpt: (2) poly tanks
Baker Tank
5 ton Roller
(2) Bob Cats

R/Os: (1) 30 CY Non Haz ~1/2 full

Site Observations:

- TD sump excavated / H₂O on surface
- TD wall cure blankets in place
- TD sump rebar formed
- Column bases formed
- Rebar placed @ pipe trench
- MS needs prep for pour
- Poly in place @ TD East wall
- (9) HEPA units running

08:00 Sligo on site

- Prep rebar for TD sump + pipe trench

08:30 BBL perform Air Monitor →

CO	= 0
VOC	= 0.0
H ₂ S	= 0
LEL	= 0
O ₂	= 20.9

SUBJECT	PROJ. NO.	BY	DATE 8/31	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

09:00 Sligo cont. form rebar

09:30 AAA on site

10:00 AAA backfill MS area

10:20 Rebar set @ TD sump + pipe trench

10:30 NMPL collect fluid sample from Baker Tank

BBL talk w/ AAA:

- MS Plate = $26" \times 26" \times \frac{1}{2}"$

- Need min. 3" bearing of plate on concrete

- Anchor bolts to be flush w/ plate surface

- ↳ Try $\frac{3}{8}"$ bolt w/ $\frac{1}{2}"$ sleeve

- AAA wants to backfill TD wall next week

11:00 Sligo prep concrete pour areas:

- Pipe trench floors

- MS excavations → $(3' \times 10')$ + $(3' \times 6')$

- (5) column pads

11:30 AAA clean MS area w/ Wet Vac

12:00 Soil + Material Testing (SMT) on site

- Test batch off truck

- Slump = 3.75"

- Air = 4.5%

- Temp = 83° F

SUBJECT	PROJ. NO.	BY	DATE 8/31	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____ CHECKED BY _____; DATE _____

12:00 Bonded Concrete pour into Power Buggy
 Transfer concrete to Pipe Trench
 Pour, level, float, finish Pipe trench floor
 Pour, level, float, finish Column pads
 " " " " MS areas
 " " " " TD sump floor

13:30 AAA off site

14:45 Bonded Concrete off site

15:00 Sligo finish concrete, clean up eqpt.

16:00 Sligo off site

17:00 BBL off site


SUBJECT	PROJ. NO.	BY	DATE 8/31	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____ CHECKED BY _____; DATE _____

Trench is ~6" wide, ~18" deep
~3" Asphalt over trench area

~40'


* ~3" Asphalt, ~6" ABC, ~9" Earth
Earth is brown - dark brown



** = ~3" Asphalt, ~4" ABC, ~10" Earth
Earth is dark brown, mild odor PID → 0.2 VOC

*** = ~3" Asphalt, ~12" concrete, Earth
Concrete has No. 5 rebar @ 12" space

Bldg. Z



SUBJECT	PROJ. NO.	BY	DATE 9/1	SHEET
---------	-----------	----	-------------	-------

LCS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Friday
Sunny
~85°F

07:00 BBL on site

AAA eqpt: (2) poly tanks
Baker tank
5 ton Roller
(2) Bobcats

R/Os → (1) 30 CY Non Haz ~1/2 full

Site Observations:

- MS area → 1 Day concrete @ excavations
- TD Resump: " " "
- Curing blankets over TD walls
- Pipe Trench → 1 Day concrete
- Column pads → " "
- Poly over TD wall excation
- (9) HEPA units running

07:45 Sligo on site

- Remove forms from yesterdays pour
- Wet fresh concrete & cover w/ curing sheets
- Clean up work areas

08:00 Safety Meeting

08:15 Sligo begin stripping formwork

SUBJECT	PROJ. NO.	BY	DATE 9/1	SHEET
---------	-----------	----	-------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

- 08:30 BBL talk w/ Sligo:
- Grating does not need to be close mesh
 - Grating to be 1 1/4" thick
 - Grating to be galvanized, Angle iron not galv.
- 09:00 Sligo placing curing blankets over fresh concrete
- Column pads
 - ~~= Pipe trench~~
- 10:30 Sligo off site
- 10:00 BBL perform air monitoring:
- CO = 0
 - VOC = 0.0
 - H₂S = 0
 - LEL = 0.0
 - O₂ = 20.9
- 11:00 BBL review documentation + Scope of Work
- 14:00 BBL off site

SUBJECT	PROJ. NO.	BY	DATE 9/5	SHEET
---------	-----------	----	-------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Tuesday
Sunny
65° F

08:00 BBL on site

AAA eqpt: (2) Poly tanks 5 ton Roller
Baker tank
(2) Bob Cats

R/Os: (1) 30 cy Non Haz ~ 1/2 full

Site Observations:

- MS area pours (2x) curing - No blanket
- TD sump + rebar - curing - " "
- Pipe trench pour - curing - " "
- Column pads - curing + blankets
- (9) HEPA units running
- Roof drain pipe to be replaced
- Poly over excavation
- TD walls curing + blanket
- FUEL Island Area:
 - Electric conduit in concrete + BF in place
 - Asphalt removed to ABC No. of ex. pad
↳ (~ 50' x 50')

10:00 Sligo on site

Safety Meeting

Sligo off load materials: joint felt
1/2-inch thick

SUBJECT	PROJ. NO.	BY	DATE 9/5	SHEET
---------	-----------	----	-------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

11:00 Sligo off site

11:15 Fuel Island observations:

- (2) 20 CY R/Os - covered
- Conduit trench backfilled
- Asphalt removed No. of concrete pad
- Formwork set in asphalt removal area around stubbed conduit
- Formwork ~ (20' x 30') set on raised ABC
- No odors, discoloration

45 BBL review documentation + paperwork

- Develop schedule + punchlist
- Rvw Scope of Work
- Rvw concrete specifications

15:00 BBL off site

SUBJECT	PROJ. NO.	BY	DATE 9/6	SHEET
---------	-----------	----	-------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Wednesday
Sunny
~65°F

07:00 BBL on site

Sligo on site

AAA Eqpt: (2) Poly tanks
Baker tank

(2) Bob Cats
(1) 5 ton Roller

Sligo Eqpt: Hand tools
Power saw
Air compressor

Supply truck
Rebar
Joint material

R/Os: (1) 30 CY Non Haz ~1/2 full

Site Observations:

- MS floor to be cleaned
- Pipe trench walls ready for forms
- TD sump to be formed
- Cure blankets on column pads
- (9) HEPA units running
- Roof drain to be replaced
- Poly over TD excavation
- ~2" H₂O @ " "

08:00 1 crew working @ PT
1 crew " " TD sump

SUBJECT	PROJ. NO.	BY	DATE 9/6	SHEET
---------	-----------	----	-------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

09:00 Sligo crew @ TD sump
- Trim concrete base pad
- Support rebar removed @ PT

10:00 Sligo break

10:20 Sligo resume work activities

10:30 BBL perform air monitoring:

CO	= 0
VOC	= 0.0
H ₂ S	= 0
LEL	= 0
O ₂	= 20.9

NMPC welding anchor bolts on angle iron

Sligo cutting wood for forms

11:30 Sligo break for lunch

12:30 Sligo resume work tasks

- 1 crew prep forms @ TD sump
- 1 crew prep rebar mats for TD slab

13:30 Sligo continue work tasks

14:30 Sligo cont. tasks

- 1 crew prep rebar mats
- 1 crew setting forms @ TD Sump

SUBJECT

PROJ. NO.

BY

DATE

SHEET

9/6

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

15:30 Sligo cont. work tasks

- 1 crew prep rebar mats → 2 mats @ ~14'x14'

- 1 crew prep forms @ TD sump

↳ Rebar in place on North side
Forms in place, spaced @ 18", 8" from wall

- TD floor slope = 1" from wall to sump

- Angle iron in place @ No. side

16:15 Sligo clean up work area

16:30 Sligo off site

17:00 BBL off site

SUBJECT

PROJ. NO.

BY

DATE

SHEET

9/7

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Thursday
Sun
~ 75° F

07:00 BBL on site

Site Observations:

- Forms set @ TD sump
- Cure blankets over MS pour
- " " " column bases
- Pipe trench to be formed up
- Poly over TD excavation
- (9) HEPA units running
- Rebar mats, angle iron, joint mat'l staged outside

07:15 Sligo on site

Safety Meeting

AAA eqpt: SAY (Same As Yesterday)

Sligo eqpt: SAY

R/Os: SAY

08:30 Sligo setting joint material, angle iron, braces,
at pipe trench TD sump

1 crew forming rebar mats

AAA on site

AAA remove (9) HEPA air units → off site

SUBJECT	PROJ. NO.	BY	DATE 9/7	SHEET
---------	-----------	----	-------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

09:00 AAA replacing roof drain pipe

- Cut, smooth ends of exist. pipes
- Fernco joint couplers @ new + ex. pipe
- Hard, couple joint @ mid pipe

09:20 Sligo break work activities

09:40 Sligo resume work tasks

- Placing joint mat'l. @ perimeter of TD

10:30 AAA placing backfill @ TD wall + roof drain

- Place $\sim 1/2"$ bedding of 2" stone under roof pipe
- BF w/ native soil

11:00 Sligo cont. forming rebar mats

10:00 BBL perform Air Monitor:

CO	= 1
VOL	= 0.0
H ₂ S	= 0
UEL	= 0
O ₂	= 20.8

11:30 Sligo break for lunch

AAA " " "

12:00 Solite Rep (Paul Zimakis) on site

- Rvw LW Aggregate backfill
- $60 \text{ lb/ft}^3 = 1620 \text{ lb/CY} = 0.81 \text{ ton/CY}$
- Can place in 12" lifts
- Roll 2x - No Vibration
- 4 Days to BF TS

SUBJECT

PROJ. NO.

BY

DATE

SHEET

9/7

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

12:45 Sligo resume work tasks

- Placing joint mat'l. @ TD

13:00 AAA resume work tasks

- BF TD wall w/ ~1/8" soil
- Compact w/ ~~h~~ walk behind tamper
- Repeat above cycle

13:30 Sligo finish placing joint material @ TD

Sligo off site

Concrete scheduled 9/8 @ 8:00 AM

15:00 AAA finish placing + compacting soil @ TD wall

LW Aggregate scheduled for Mon. 9/12

16:30 AAA off site

16:00 BBL off site

SUBJECT	PROJ. NO.	BY	DATE 9/8	SHEET
---------	-----------	----	-------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Friday
Sunny
~ 75° F

07:00 BBL on site

Sligo on site

~~Sligo~~ Safety Meeting

Sligo prep TD area:

- Grease form surfaces
- Stage rebar
- Clear South end near O/H door

08:00 Bonded Concrete on site

SMT on site

Concrete batch Test:

1ST Batch

Temp = 70° F

Slump = 4 1/4"

Air = 6%

2ND Batch

Temp = 76

Air = 5.5%

Slump = 3 1/2"

Set of (6) 6" x 12" cylinders made by SMT

SUBJECT

PROJ. NO.

BY

DATE

SHEET

9/8

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

08:30 Pour TD ~~slump~~ collection sump
Pour from No. end to South
Pour ~ 5" @ No. end
Place rebar mat
Pour ~ 5" over rebar mat
Spread, level, screed, bull-float
Pour next section as above - Total = 4 sections
10:00 Finish prelim pour activities
Curing / Sealer Compound = Euclid Super Floor Coat
11:30 Sligo begin hand floating @ No. end → So. end
Hand float edges / Power float main area
12:30 Finish 1ST pass Power Float
13:00 Begin 2ND pass Power Float
14:00 Sligo finish 2ND pass Power Float
14:30 Sligo complete finish activities @ TD slab
15:30 Sligo saw cut control joints @ TD slab

SUBJECT	PROJ. NO.	BY	DATE 9/8	SHEET
---------	-----------	----	-------------	-------

CS. BY _____; DATE _____ CHECKED BY _____; DATE _____

16:00 Sligo place curing compound @ TD slab

- Euclid Super Floor Coat
- Pour on slab, spread w/ squeegee
- Start @ No. end → So. end

17:00 Sligo off site

BBL off site

SUBJECT	PROJ. NO.	BY	DATE 9/11	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Monday
Sunny
~85°F

08:00

BBL on site

AAA on site

Safety Meeting

AAA equipment:

- (2) BobCats
- (1) 5 ton Roller
- (2) Poly tanks
- (1) Baker tank

Site Observations:

- Cure blankets over MS pour areas
- MS steel plate to be placed
- TD slab poured + sealer/curing compound
- Forms in place @ TD sump
- Joint mat'l staged @ MS
- Cure blankets over column pads
- Pipe trench floor poured in place
- Roof drain pipe placed + backfilled
- Med. stone placed @ TS office area (24" excavation)
- Staging area (off concrete pad) clear

08:30

AAA backfill No. end TD excavation

- Place ~12" BF
- Compact w/ vibratory walk behind tamper
- Repeat cycle 2x times

SUBJECT	PROJ. NO.	BY	DATE 9/11	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

- 09:00 - Compacting TS perimeter w/ Walk behind
AAA compact TS floor area w/ 5 ton Roller
- Roll TS area w/ NO vibration
- 10:00 Solite LWA truck on site
- Drop ~3 ~~5~~ ton @ staging area
- Another load ~ 30 min. away
- Scheduled (3) loads for today
- 10:30 AAA begin placing LWA
- Start @ TD No. area near stairwell
- 11:00 Solite LWA truck on site
- Deliver ~3 ~~5~~ ton LWA @ stage area
- Off site at 11:30
- 12:00 Solite compaction test
- 5 ton Roller (1 pass) vs. Walk behind tamper
- Walk behind produces more compaction on top
- Side by side compaction areas @ No. TD area
- Placed (1) 12" lift of Solite, grade by hand
- Roller compacts ~1" > Walk behind
- 12:30 AAA break for lunch
- 13:00 AAA back to work tasks
- Solite LWA truck on site
- Deliver ~3 ~~5~~ ton LWA
- Off site @ 13:30
- * Compaction:
- Roll main areas 2x pass w/ 5 ton Roller
- Walk behind perimeter & transition areas

SUBJECT	PROJ. NO.	BY	DATE 9/11	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

14:00 AAA continue backfill activities

15:00 AAA cont. backfilling

- (2) BobCats placing LWA in TS No. end
- Laborer grading by hand w/rake

16:00 AAA cont. BF

16:30 AAA finish BF for day
- Place (3) truckloads LWA

17:00 AAA off site

17:30 BBL off site

SUBJECT	PROJ. NO.	BY	DATE 9/12	SHEET
---------	-----------	----	--------------	-------

DRAWN BY _____; DATE _____

CHECKED BY _____; DATE _____

Tuesday
Cloudy
80°F

07:00

PBL on site

AAA on site

Safety Meeting

AAA eqpt:

(2) Bob Cats

(1) 5 ton Roller

Baker tank

(2) Poly tanks

Site Observations:

- Enclosure to be repaired
- TS No. low bay area + ~1/2 Hi bay backfilled
- Pipe trench open
- TD slab → uneven cure compound
- Stage area clear
- Cure blankets @ MS area
- Forms in place @ TD sump

07:45

AAA begin compacting LWA

- 5 ton roller make 2x passes
- Walk behind compact at columns, walls, etc.

08:30

AAA finish compacting LWA

08:45

Solite truck on site

- Drop ~ ton LWA
- Offsite @ 09:15

SUBJECT	PROJ. NO.	BY	DATE 9/12	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

09:15 AAA begin backfill TS area

10:30 AAA finish backfill TS area w/ LWA

11:00 Sligo (Craig Murray) on site

Review items:

- TS pour: (3) pours
Pour pipe trench walls + TS floor together
- &TD curing compound
- Control joints
- MS topping + VB restore to be done together

11:00 AAA off site

11:30 Sligo off site

11:40 Solite truck on site
- Drop ~ ton LWA
- Offsite at 12:00

12:00 AAA resume work tasks
- Backfilling TS So. bay area

13:15 AAA begin compacting LWA w/ 5 ton Roller +
Walk behind vibrator plate

13:45 Solite truck on site
- Drop ~ ton LWA

14:00 Ken P. remove AAA transformer from NMPC
circuit breaker box in TS

SUBJECT	PROJ. NO.	BY	DATE 9/12	SHEET
---------	-----------	----	--------------	-------

DRAWN BY _____; DATE _____

CHECKED BY _____; DATE _____

14:30	AAA continue backfilling TS
15:10	AAA finish BF in TS - Need to compact last fill areas
15:30	* BBL observe crack in exist. concrete @ NE corner of TS elec. eqpt. (Generator pad)
16:00	AAA compact LWA in TS - 5 ton Roller + Walk behind
16:15	AAA finish compaction LWA in TS
16:30	AAA off site
17:00	BBL off site

SUBJECT	PROJ. NO.	BY	DATE 9/18	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Monday
Sunny
~80° F

07:00 Sligo on site
- Unload mat'l's + prep work site

08:30 BBL on site

Equipment: AAA BobCat Baker Tank

R/O: (1) Non Haz 30 CY 1/2 full

Site Observations:

- Solite stockpiled @ staging area
- Rebar " " " "
- TS Area back filled + compacted w/Solite
- Coat of cure compound over TD
- Concrete pad @ Generator broken @ NE corner
- Forms in place @ TD sump

09:45 BBL talk w/AAA (Mike P.)

- AAA to sawcut concrete pad @ Generator
- Other AAA work tasks

09:30 Sligo begin install isolation joint mat'l.
- Start at perimeter near MS

00 UIS truck on site
- Offload ~4,000 gals. fluid from Bakertank
- Truck off site @ 12:10

SUBJECT	PROJ. NO.	BY	DATE 9/18	SHEET
---------	-----------	----	--------------	-------

DRAWN BY _____; DATE _____ CHECKED BY _____; DATE _____

10:30 Sligo to trim conc. @ stairwell door

12:15 Site Visit by: M. Jones, BBL
J. Brussel, BBL
Jim Morgan, NMPC
Bob Cazzolli, NMPC
- Offsite @ 12:30

12:00 Sligo break for lunch

13:00 Sligo return to site

- Placing joint material, unsound concrete to anchor in some areas

14:30 BBL return photographs to Jim McNamee (NMPC)
(3)

15:00 BBL talk w/ Sligo re: ISSUES:

- Enclosure to remain?
- Who install poly vapor over LWA?
- Brick rebar supports
- Pipe trench forms/backfill on No. side/Condensate System base unsound

15:30 Sligo continue placing joint material @ No. TS

16:00 Sligo off site

16:30 BBL off site

SUBJECT	PROJ. NO.	BY	DATE 9/19	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Tuesday
Sun/Clouds
~80°F

- 07:00 BBL on site
Sligo on site
Safety Meeting
Equipment: AAA BobCat
Baker Tank
(2) poly tanks
Sligo hand tools, finish tools
R/O: (1) Non Haz 1/2 full
Site Observations:
- Joint mat'l in place @ No. columns, N+E perimeter
- TS area backfilled w/ Solite
- TD sump formwork in place
- Pipe trench to be formed
- Cure blankets off MS pour areas
- 08:00 BBL measure fluid in Baker Tank
→ ~4' fluid \approx 8,000 gallons remaining
Sligo begin formwork @ Pipe trench
- 09:00 Base floor board in place @ PT
- Anchored in concrete floor w/ masonry nails

SUBJECT	PROJ. NO.	BY	DATE 9/19	SHEET
---------	-----------	----	--------------	-------

LCS. BY _____; DATE _____ CHECKED BY _____; DATE _____

- 10:00 BBL talk w/ Sligo re: Pipe Trench
- PT plate elevations + Angle iron
 - PT L iron: So. + 1" = No. elevation
 - Corner steel plate: So. + 2" = No.
 - Transition El. from FFE to PT edge @ No. side
 - Carry 1" diff. along entire length of PT
 - Adjust corner elev. to fit plate
- 11:00 Sligo continue forming Pipe trench
- 11:30 Sligo bring angle iron on site
- 4" Truck Dock + 2" Pipe trench
- 13:00 Sligo offload block + rebar into TS
- 13:30 Continue placing block + rebar @ TS No. area
- 14:30 Sligo cont. rebar mat (16" o/c)
- 15:00 Verizon call → UFPO clear
- Line from B'way to NE corner of Bldg Z
- 16:00 BBL talk w/ AAA
- AAA to cut Generator pad +
 - " " remove exist. coating @ VHWSS
- 17:00 Sligo placing angle iron @ Pipe trench
- Ensure correct elevation + width
- 17:30 Sligo off site
- 18:00 BBL off site

SUBJECT	PROJ. NO.	BY	DATE 9/20	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Wednesday
Sunny
~85°F

07:00 BBL on site

Sligo on site

Safety Meeting

BBL review Work tasks w/ Sligo:

- Cut ledge in No. TD wall (for steel bridge)
- Forms + L iron @ PT → 12" inside / 15.5" steel plate
- Poly vapor barrier over stone
- Form up bulkhead at column line

07:45 BBL inform NMPL (Jim McN.) of ~~low~~ loose power box @ NE corner of TS

- NMPL to repair power box

08:00 Rick Longtin (NMPL) clear area for soil borings

- No electrical lines in area

08:15 BBL talk w/ Jack H. (NMPL) re: soil borings

- NMPL to relocate remaining equipment
- NMPL to supply drums for soil cuttings
- Cutting water to go in Baker Tank

09:00 AAA on site

Equipment:	<u>AAA</u>	<u>Sligo</u>
	Demo saw	Hand tools
	TD stairs	Finishing tools
	Bob Cat	

SUBJECT	PROJ. NO.	BY	DATE 9/20	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____ CHECKED BY _____; DATE _____

- 08:45 Sligo placing poly + rebar @ TS No. end
- 09:00 Site Observations:
- Joint mat'l. placed in No. end TS
 - PT walls formed, need to place iron
 - No TS area to be cleared of rebar + blocks
 - Iron in place @ No. wall TD
 - Loose power box @ NE TS
 - Rebar to be added @ PT
 - Ledge to be cut @ TD No. wall
- 09:15 (2) UIS Trucks on site
- Truck 1 offload ~ 5,200 gal. fluid
 - Truck 2 " ~ 4,000 " "
- 09:30 AAA begin cut TS slab w/ demo saw
- Demo saw will not work
 - Ken P. order road saw
- 10:15 Talk w/ Eric M. re: Soil borings
- Need drums for soil + H₂O
 - Directions for Pittsfield crew
- AAA load (2) poly tanks → offsite
- 10:30 (2) UIS Trucks off site
- 11:00 AAA begin conc. cut w/ saw + H₂O
- Wetting cutting area constantly → No dust
- 11:30 BBL talk w/ Mike P. (AAA)
- Baker Tank ready for Delon activities
 - VITWSS coating removal

SUBJECT	PROJ. NO.	BY	DATE 9/20	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____ CHECKED BY _____; DATE _____

12:30 AAA finish conc. cut @ TS Generator
 - Saw cut ~ 4"-5" deep of 6" slab
 - Unable to remove cut section
 - Crack observed @ NW corner of remain slab

13:00 AAA off site
 AAA to return tomorrow (9/21) to do:
 - Concrete removal @ TS Gen.
 - DeCon Baker Tank
 - VHWSS activities

Sligo continue placing rebar @ TS No. area

14:00 Forms @ column line in place (bulkhead)

14:30 BBL talk w/AAA (Mike P.)
 - Need road saw to cut slab to full depth (6")
 - NO Jackhammers

15:30 Sligo cont. placing rebar @ TS No. end

17:00 Sligo cont. w/ rebar @ TS No. area

17:30 Begin placing angle iron @ PT

18:30 Sligo off site

19:00 BBL off site

SUBJECT	PROJ. NO.	BY	DATE 9/21	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Thursday
Cloudy
~ 75° F

05:00

Sligo on site

BBL on site

Safety Meeting

Equipment:

Sligo

Hand tools
Finishing tools

AAA

Bob Cat
Demo saw
Pressure washer
Air compressor
Blaster

Site Observations:

- TS area backfilled + compacted
- Poly + chairs + rebar over TS area
- Forms @ column line
- Pipe trench = forms + rebar + angle iron
- Baker Tank = No fluids + sediment
- Eqpt. Pad area clear of eqpt.

Sligo tying rebar mat @ TS area

Sligo placing iron on forms @ PT

07:00

Concrete pump on site (Gary)

Sligo cont. prep work @ TS area + PT

SUBJECT	PROJ. NO.	BY	DATE 9/21	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

08:00 Bonded Concrete on site → 1st Truck, 10 CY

SMT on site

Bonded Truck does not have super plasticizer

- Will add 1/2 gal. H₂O / CY concrete
- Will place concrete at base of PT
- Next (4) trucks will add superp. at the plant

08:30 SMT collect concrete test batch off truck

Air = 5%

Temp = 80°F

Slump = 3.5"

SMT collect (6) cylinders at end of pump

Sligo pour pipe trench → ~8" below FFE

Pour West end of No. TS area

Vibrate + consolidate concrete

09:00 2nd Bonded Truck on site → 10 CY

Continue pour West area @ TS

Vibrate, ^{Bull}Screened, 'Float (Darby)

Pouring from West end → East

SUBJECT	PROJ. NO.	BY	DATE 9/21	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

09:30 3RD Bonded Truck on site → 10 CY

09:45 BBLES on site → Soil Borings

10:00 Cont. pour central No. TS area
Pour, Screed, Darby

10:30 4TH Bonded Truck on site → 10 CY

10:15 AAA on site

11:15 AAA off site

11:30 5TH Bonded Truck on site → 10 CY
Pour, Screed, Darby

12:30 6TH Bonded Truck on site → 2.5 CY
Pour remaining area

12:45 AAA back on site

13:30 AAA prep to DeCon Baker Tank

Sligo begin power trowel @ West end TS

14:30 AAA DeCon Baker tank

- Poly on ground, drums on poly + Wet Vac
- Removing solids/liquids/sludge
- Dark brown/black liquid, minor odor
- AAA air monitor / confined space entry
- Pressure wash w/ Hotsy

SUBJECT	PROJ. NO.	BY	DATE 9/21	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

- 14:30 Sligo power trowel Central No. TS area
 - (2) machines - Craig/Kevin
 - Crew trowel edges/perimeter
- 15:30 Sligo ^{break} finish power trowel activities
 - Snap control joint lines
- Sligo remove forms @ Truck dock trench
- 16:00 AAA finish DeLon Baker Tank
 - Generate (11) drums @ ~ 2/3 full
- AAA → VITWSS
 - Prep to blast coating @ So. berm area
 - Hang poly, remove grates, set up eqpt.
- 17:00 Sligo cutting control joints @ TS No. area
- 17:30 AAA finish prep @ VITWSS
- 17:45 AAA off site
- 18:00 Sligo begin rolling cure compound, finish
- 18:45 Sligo off site
- 19:00 BBL off site

SUBJECT	PROJ. NO.	BY	DATE 9/22	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Friday
Sunny
~70° F

07:00 AAA on site
Sligo " "
BBL " "

Safety Meeting - PPE to be worn Always

Equipment:

Sligo
Hand tools
Finish tools

AAA
Bob Cat
Pressure washer
Shot blaster
Air compressor

R/O: (1) Non Haz 30 CY ~1/2 full

Site Observations:

- MS area to be topped
- TS No. area poured, finished, cure compound
- TS central area to be prepped
- TS generator slab to be cut full depth
- Test cylinders to be picked up
- Fluid + solid removed from Baker Tank
- Poly enclosure hung @ VHWSS

07:30 Sligo apply cure compound over small area TS No.

08:00 AAA begin blasting @ VHWSS

- Air compressor → shot blaster → Black Beauty shot
- Test area = coating removed + surface rough
- LEVEL C PPE

SUBJECT

PROJ. NO.

BY

DATE

9/22

SHEET

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

08:30 Conference call w/ NMPC (Syracuse) & BBL (M. Jones)
→ PPE enforcement

09:00 BBL talk w/ Kevin (Sligo) → ϕ Tolerance
BBL talk w/ Ken P. (AAA) → ϕ Tolerance

09:45 BBL conduct air monitor @ VHWSS
- MIE # PDM-3 → 1.10 mg/m^3

AAA break work activities

- Approx. $\frac{1}{2}$ berm area shotblast
- Surface is rough, red coat / concrete exposed

10:30 Sligo placing poly, chairs, rebar @ TS central

11:15 BBL conduct air monitor @ VHWSS
- PDM-3 → 2.17 mg/m^3

AAA break work task

12:15 AAA finish blasting VHWSS
- Rough surface, areas of grey/red coating, bare concrete
- Generate ~ $3\frac{1}{2}$ 55 gal. drums of shot waste
- Begin cleaning activities

Sligo placing rebar mats @ TS central
- Rebar on block chairs over poly vapor barrier

SUBJECT	PROJ. NO.	BY	DATE 9/22	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

13:15 Sligo off site

AAA finish clean up @ VHWSS

13:30 AAA off site

15:00 BBL off site

14:00 BBL install PPE signage (15 signs)
around TS + work area

SUBJECT	PROJ. NO.	BY	DATE 9/25	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Monday
Sunny
~60°F

07:00

BBL on site
Sligo on site

Safety Meeting - Wear PPE everywhere

Equipment: Sligo AAA
Hand Tools BobCat
Road Saw

R/O: (1) Non Haz 30 CY ~ 1/2 full

Site Observations:

- MS area to be topped
- TD sump forms removed
- TD head wall to be cut
- TS No. = Poured, sawcut, cure compound, forms in place
- TS Pipe trench = Poured walls, forms in place
- TS Mid = Poly + block chairs + rebar → ~30% complete
- TS Generator slab to be cut
- Baker Tank: Fluid + solids removed
→ (11) 55g. drums of solids/sludge
- Eqpt. Pad Area: (6) Soil borings complete
→ (2) 55g. drums of PPE + sampling debris
- VHWSS: West area shot blast
Surface rough, areas of red/grey/concrete
Shot removed + cleaned up
→ (3) O/H lights out - breaker OK
Contact Jim McN.

SUBJECT

PROJ. NO.

BY

DATE

SHEET

9/25

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

- 08:30 Sligo prep work @ TS central area
- Rebar mats @ 16" o/c each way
 - Rebar on block chairs over poly vapor barrier
 - Install joint material @ columns, perimeter
- 09:30 AAA on site
- 09:45 Sligo break work tasks
- 10:00 AAA begin concrete cut @ TS Generator pad
- Road Saw @ exist. cut line
 - Cut NW corner @ 45°
 - Wetting blade continuously w/H₂O
 - No visible dust
- 10:15 BBL conduct Air monitoring
- MIE # PDM-3 → 0.05 mg/m³
- Sligo resume work tasks
- 10:45 AAA finish concrete cut @ TS Generator
- Clean cut, NW corner @ 45°
 - Place concrete debris in R/O w/ BobCat
 - Brown subgrade, no odor
- 11:15 AAA off site
- 12:00 Sligo continue prep work @ TS central
- 13:00 Sligo cont. work tasks
- 14:00 Sligo cont. prep work
- Placing rebar @ 16" o/c on blocks
 - Joint mat'l at perimeter
 - Forming N/S joint

SUBJECT	PROJ. NO.	BY	DATE 9/25	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

15:00 Sligo cont. prep activities

15:45 Sligo begin cutting TD headwall w/ demo saw

- Cut back ~3" / Cut down ~5"
- Wetting blade continuously w/ H₂O
- No visible dust

16:00 BBL perform Air monitor
→ PD3 = 0.28 mg/m³

Sligo break work task

16:15 Sligo resume cutting

16:30 Sligo finish activities / clean up work area

Sligo off site

17:00 BBL off site

SUBJECT	PROJ. NO.	BY	DATE 9/26	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____ CHECKED BY _____; DATE _____

Tuesday
Cloudy
~55° F

07:00 BBL on site
Sligo on site

07:30 Safety Meeting

Equipment: Sligo
Hand tools
Demo saw

AAA
Bobcat

R/O: (1) Non Haz 30 CY ~1/2 full

Site Observations:

- TD headwall / edge cut
- Forms removed @ TS No. area
- Isolation joint material to be placed @ col. line
- Poly, rebar, joint mat'l in place @ Area Z
- TS Generator pad cut + joint mat'l in place
- Baker Tank to be sampled

08:30 Sligo crew placing rebar @ Area 3
" crew removing concrete @ TD headwall
" crew placing dowels @ TD wall @ 16" o/c

09:30 Sligo break work tasks

09:50 Sligo resume work tasks

10:30 Sligo continue work tasks above

11:00 BBL collect (3) wipe samples (PCBs) from Baker Tank

SUBJECT	PROJ. NO.	BY	DATE 9/26	SHEET
---------	-----------	----	--------------	-------

LCS. BY _____; DATE _____

CHECKED BY _____; DATE _____

11:30 Dowels set @ TD wall → Need grout/mortar
Rebar in place Area 3 → ~30%

12:00 Sligo break for lunch

13:00 Sligo resume work tasks

- Laser Elevation TD wall forms from MS floor
- Set forms @ TD wall east
- Anchor angle iron along top of forms w/nails
- Anchor plywood forms to TD wall w/nail gun

14:00 Sligo cont. work on TD wall forms

Cont. place rebar @ Area 3

14:45 Sligo clean up work area

15:00 Sligo off site

BBL walk Area 2 for concrete pour

- Poly, chairs, rebar, joint mat'l in place
- Forms in place

16:00 BBL off site

SUBJECT	PROJ. NO.	BY	DATE 9/27	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Wednesday
Sunny
~60°F

07:00 BBL on site
Sligo on site

Safety Meeting

Equipment: Sligo
Hand tools
Demo saws

R/O: (1) Non Haz 30 CY ~ 1/2 full

Site Observations:

- Forms + angle iron in place @ T1 wall
- MS Area to be topped
- Forms, rebar, joints in place @ Area 2
- Rebar, forms, joints ~ 75% @ Area 3
- Formwork in place @ Pipe trench
- Pipe trench to be poured

07:30 Concrete pump truck on site

08:00 Bonded Truck #1 on site - 10 CY

Sligo prep tools + work area

08:15 SMT on site - Test batch

Collect (6) cylinders Temp = 70°F
Slump = 4"
Air = 5.1%

SUBJECT	PROJ. NO.	BY	DATE 9/27	SHEET
---------	-----------	----	--------------	-------

PLCS. BY _____; DATE _____

CHECKED BY _____; DATE _____

08:30 Bonded truck #2 on site - 10 CY

09:15 Bonded Truck #3 on site - 10 CY

09:30 Bonded Truck #4 on site - 10 CY

10:30 Bonded Truck #5 on site - 3 CY

10:45 X NMPC (Jim McNamee) inform BBL of crack
in wall @ stairwell near NW corner TS
- Rvw wall w/ Sligo → Need to repair

11:00 SMT off site

Pour complete @ TS Area 2
- Concrete: power screed + bull float to
final elevation
- Slope floor to match exist. Generator pad

11:15 NMPC repair loose power box @ TS NE corner
Sligo break work tasks

11:30 Concrete pump off site

11:45 Sligo begin trowel edges/perimeter
Continue placing rebar @ TS Area 3

13:00 Sligo break for lunch

13:30 Sligo resume work tasks

SUBJECT	PROJ. NO.	BY	DATE 9/27	SHEET
---------	-----------	----	--------------	-------

DRAWN BY _____; DATE _____

CHECKED BY _____; DATE _____

13:45 Sligo begin power float @ TS Area 2

Crew placing rebar @ TS Area 3

* NMPC collect sediment sample from Baker Tank for disposal characterization

* NMPC submit sediment + wipe samples to Adirondack Lab for analysis

15:00 Sligo cont. power float TS Area 2

15:30 Sligo placing + anchor dowels along TD wall

16:30 Sligo finish power float

17:00 Sligo power trowel TS Area 2

18:00 Sligo finish power trowel

19:00 Sligo sawcut control joints @ column lines

20:00 Sligo apply curing compound @ TS Area 2

21:00 Sligo off site

BBZ off site

SUBJECT	PROJ. NO.	BY	DATE 9/28	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Thursday
Cloudy
~55°F

07:00 BBL on site

Sligo on site

Safety Meeting

Equipment:

Sligo
Hand tools
Finish tools

Site Observations:

- TD wall formed + angle iron in place
- Angle iron to be placed @ Pipe trench No. side
- Fans blowing → ventilating TS
- Concrete + control joints + cure compound @ TS Area 2
- Poly, rebar, joint mat'l in place @ Area 3
- Trash + debris @ outside conc. pad
- TD ladders staged @ " " "
- PPE signs at entrances + TS

08:00 Sligo placing angle iron @ PT

Crew placing dowels + rebar @ TD No. end

09:00 Sligo continue work tasks

10:00 Sligo placing angle iron @ PT

- Width = nominal 15.5"
- Placing joint mat'l + rebar

SUBJECT	PROJ. NO.	BY	DATE 9/20	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

11:00

Sligo finish install angle iron @ PT

Sligo forming + placing bollard sleeves at
TD perimeter

- No. end = 5'0" spacing O/C
- East = 5'10" spacing O/C

11:30

Sligo offsite

Tasks to be completed before pour tomorrow

- Remove forms @ bulkhead
- Place joint mat'l @ bulkhead
- Place blos under rebar @ mid span
- Place bollard sleeves @ Truck dock
- Shim PT forms
- Place joint mat'l @ PT
- Place bond mat'l @ PT

15:00

BBL off site

SUBJECT

PROJ. NO.

BY

DATE

SHEET

9/29

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Friday
Sunny
~55°F

07:00

BBL on site

Sligo on site

Safety Meeting

07:15

Concrete Pump Truck on site

Equipment:

Sligo

Hand tools

Finish tools

Site Observations:

- Poly, rebar, joint mat'l in place @ TS Area 3
- Angle iron, bollard sleeves, dowels @ TD wall
- Iron, rebar in place @ Pipe Trench
- Cure compound on concrete @ TS Area 2
- PPE signage up @ TS

08:00

SMT on site

Bonded concrete Truck # 1 → 12 CY

- 4,000 PSI, 3" slump

SMT collect field sample @ end of pump

- Slump = 3" off truck

- Temp = 72°

- Air = 6%

- Slump (off pump) = 4.5"

Collect (6) cylinders

SUBJECT	PROJ. NO.	BY	DATE 9/29	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____ CHECKED BY _____; DATE _____

09:00 Bonded Truck #2 on site → 12 CY

10:00 Bonded #3 on site → 12 CY

10:30 Bonded #4 on site → 12 CY

12:00 Bonded #5 on site → 2 CY

Sligo power screed, bull float, trowel edges

13:00 Break for lunch

14:00 Sligo resume work tasks

- Trowel edges & perimeter
- Power float main area

15:00 Continue finishing tasks

16:00 Sligo break work tasks

16:30 Clean up work area (tools, materials, debris)

17:00 Sligo power float & trowel TS Area 3

19:00 Begn saw cutting control joints @ col. lines

20:00 Apply curing compound to TS Area 3

21:00 Sligo off site

BBL off site

SUBJECT	PROJ. NO.	BY	DATE 10/2	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Monday
Sun
~65°F

13:00 BBL on site

Sligo on site

Safety Meeting

Site Observations:

- TS Area 3: poured, cure compound, control joints, in place
- TD Walls: Angle iron, bollard sleeves, forms in place
- Pipe Trench: Poured, iron, forms in place
- TS stairwell wall crack to be repaired
- Concrete test cylinders removed → SMT
- Solite staged outside TS near OTF
- TD sump grate to be installed
- MS area to be prepped + topping
- Baker Tank cleaned + DeCon'd

Equipment: None on site

R/O: (1) Non Haz 30 CY ~ 1/2 full

14:00 Sligo removing isolation joint caps @ TS

15:00 BBL conduct site walk review
- Record areas of ground cover over site
- Fax figure to Chuck Guest (BBL)

16:30 Sligo off site

17:00 BBL off site

SUBJECT	PROJ. NO.	BY	DATE 10/3	SHEET
---------	-----------	----	--------------	-------

DES. BY _____; DATE _____ CHECKED BY _____; DATE _____

Tuesday
Cloudy
~60° F

07:00 BBL on site

Site Observations:

- TS floor poured, sealed, control joints cut
- TS Area: Sealant to be applied @ isolation jts.
- Pipe Trench: Remove forms
- Truck Dock: Remove forms
- TD Sump: Install grate
- TS wall @ stairwell to be repaired
- MS area to be cleaned & topping system
- VHWSS: Pour berm wall, grating staged outside

08:00 Sligo on site

- Cannot do any more work until AAA pays
- BBL review remaining items w/Sligo
- Need to complete remaining tasks this week

08:30 Sligo off site

BBL contact Craig (Sligo) → Remaining tasks
→ left voicemail message

BBL contact AAA (Mike P.)
→ Need to complete tasks this week

10:00 BBL perform site survey for IRM soil borings

10:30 BBL off site

SUBJECT	PROJ. NO.	BY	DATE 10/6	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Friday
Rain
~55° F

08:00 BBL on site
Sligo on site
Safety Meeting

Equipment on site: DeLorried Baker Tank
Sligo hand tools

R/O: (1) Non Haz

Site Observations:

- MS Area to be cleaned + topped
- TD angle iron forms removed
- " " " → grind down screw heads
- " " " → grind concrete
- " " " → fill voids w/ mortar
- TD stairs/ladders to be replaced
- Pipe trench → pipes removed per M. Clark (NMPC)
↳ Fill PT?
- Isolation joints to be cleaned + prep'ed
- TS stairwell & crack to be repaired
- Voids to be filled @ TS floor perimeter
- finish control joint @ TD south end
- TD sump grate to be installed

09:00 Sligo crew removing pipes + formwork from
Pipe trench

SUBJECT

PROJ. NO.

BY

DATE

SHEET

10/6

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

09:30 BBL talk w/ Barb Z. (NMPC)

- Rvw remaining schedule
- Discuss pipe trench
- Baker Tank wipe sample results:
 - NM-Baker - VW1 = 1.9 ug/100 cm²
 - VW2 = 1.1 "
 - VW3 = <1.0 "

→ Fax wipe results → AAA

10:00 BBL speak w/ J. McNamee (NMPC)

- Remove pipes @ trench → OK if inactive
- Mike Clark inspected pipes

BBL review schedule w/ Sligo

- Friday = Prep + clean joints
- Mon + Tues = Fill joints w/ sealant
- Mon + Tues = Topping @ MS
- Wed = Clean + DEMob → Sligo
- Wed = AAA restore V/HWSS
- Thu = Remove enclosure / Repair wall crack
- Fri = AAA clean + DEMob

10:30 Sligo off site

MCTJ to contact J. Morgan → Pipe trench

11:30 Sligo back on site

- Cleaning out pipe trench

SUBJECT

PROJ. NO.

BY

DATE

SHEET

10/6

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

12:30 Sligo off site

BBL call Baker Tank (800) 742-7246

↳ Rochester (716) 436-6090

" " - 6102 Fax

DAVE OVELTREE

Wipe sample results must be $< 10 \mu\text{g}/100 \text{ cm}^2$

14:00 BBL review project documentation

14:30 BBL contact AAA (MIKE P.)

- Review schedule for completing & remaining work tasks
- Schedule as presented above

15:30 BBL off site

SUBJECT	PROJ. NO.	BY	DATE 10/9	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Monday
Sun
~40°F

08:30

BBL on site

Sligo on site

Safety Meeting

Equipment: Hand tools
Baker Tank

R/O: (1) Non Haz ~1/2 full

Site Observations:

- MS area to be cleaned + topped off
- TD wall / TS floor joints to be finished
- Grind protrusions / fill voids
- Pipe Trench plates to be replaced
- Isolation joints to be sealed
- Finish sawcut control joint @ SW TS floor
- TD sump grate to be placed
- TS wall crack to be repaired
- VITWSS to be restored

09:00 Sligo cleaning + prepping isolation joints @ TS

Kevin off site to obtain joint sealant

30

Kevin back on site w/ materials

- Joint sealant = Sikaflex 1A
- (1) case = (20) 20 oz. uni-pac sausages

SUBJECT	PROJ. NO.	BY	DATE 10/9	SHEET
---------	-----------	----	--------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

11:00 Sligo begin placing joint sealant

- Sikaflex too cold, wont spread evenly
- Need to heat sealant to ~70°F prior to application

12:00 Sligo break for lunch

13:00 Sligo back on site

- Crew cleaning MS area
- Brushing debris & dust, collect w/ HEPA Vac
- 2ND attempt to place joint sealant
 - Sealant too thick, cold to spread evenly

14:00 Sligo off site

14:30 BBL review site for soil boring & monitoring well locations

16:30 BBL off site

SUBJECT	PROJ. NO.	BY	DATE 10/10	SHEET
---------	-----------	----	---------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Tuesday
Cloudy
~40°F

07:00 BBL on site

Site Observations:

- Finish clean/prep @ MS area
- Grind screw heads @ TD angle iron
- Patch voids @ TD wall
- O/H door will not close → corner plate @ TD wall
- Restore pipe trench
- Install joint sealant over isolation
- TS wall crack to be repaired
- VHWSS to be restored
- Voids @ col. pads, perimeter to be repaired

08:00 AAA on site

Sligo on site

Safety Meeting

BBL review work tasks w/ AAA + Sligo

AAA

VHWSS restore
Repair TS wall crack
Bollard sleeve @ TD

Sligo

Install joint sealant
Clean/prep MS area
Install topping @ MS

Sligo cleaning/prep MS area

- Brooming & vacuuming debris from floor

Sligo installing joint sealant @ TS

SUBJECT	PROJ. NO.	BY	DATE 10/10	SHEET
---------	-----------	----	---------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

09:30 Sligo request to use self-level joint sealant

↳ BBL to review acceptable substitute

↳ Sikaflex - 1~~SL~~

AAA forming berm wall @ VHWSS

Sligo patching voids @ column pads

10:00 ~~Sligo~~ off site to obtain self-level sealant
Kevin

11:00 Crew cleaning/prep MS area
- Removing dust/debris w/ vacuum
- Filling voids @ perimeter

Crew installing self-level joint sealant @ TS

12:00 Sligo break for lunch
AAA " " "

13:15 Sligo resume work tasks
- Installing joint sealant @ MS
- Cleaning MS area

14:30 Sligo installing bond coat @ MS area
- Dayton Superior Levelayer Bond (J-42)

15:30 Sligo off site

16:45 BBL off site

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Wednesday
Sun/Clouds
~45°F

07:00

BBL on site
Sligo on site

Safety Meeting

Site Observations:

- Bond coat applied @ MS Area
- Crack in TS wall partially repaired
- Steel plates reinstalled @ pipe trench
- Isolation joint sealant partially installed
- Self-level does not appear to hold, drains into joint
- Dowels set @ VHWSS berm wall
- Forms partially set w/I-beam braces

Equipment: Hand tools, concrete mixer

Tasks to Do:

- Trim poly @ MS at edges near floor
- " " " TS " " " "
- Repair crack in wall @ TS stairwell
- Install Sikaflex 1a + tool @ joints
- Install grate @ TD sump
- Install topping @ MS
- Remove concrete @ TD O/H door
- Set forms + pour concrete @ VHWSS

1:00

AAA on site

BBL review work tasks w/AAA + Sligo

SUBJECT	PROJ. NO.	BY	DATE 10/11	SHEET
---------	-----------	----	---------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

08:30 Sligo installing joint sealant @ TS
AAA placing forms @ VHWSS

09:30 Sligo install steel plate @ MS
AAA pour concrete @ VHWSS
- Forms set w/ I-beam braces
- Concrete mix = (7) 60lb. Quikrete + 25lb. Portland + H₂O
- Finish w/ trowel
- Rebar installed + grouted into exist. berm face

10:30 Sligo pour topping @ No. end of MS
- Topping elevation = surrounding floor elevation
AAA repairing crack in wall @ TS stairwell
- Corner of stairwell settled ~1"
AAA removing TS enclosure

11:15 AAA off site
Sligo cont. pour topping @ MS area

12:00 Sligo break for lunch

13:15 Sligo resume pouring topping @ MS central area

14:00 Sligo pour topping @ MS So. area
Sligo run out of topping + joint material

14:30 Sligo off site

16:00 BBL off site

SUBJECT

PROJ. NO.

BY

DATE

SHEET

10/12

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

Thursday
Sun
~65°F

07:00 BBL on site
Sligo on site

Safety Meeting

Site Observations:

- Topping installed over ~ $\frac{2}{3}$ MS area
- Steel plate installed over void
- (50)-50 lb. bags Levelayer topping used
- 1 case (20) Sikaflex / 1 case (20) Sika 1 SL used
- Crack @ TS stairwell repaired
- Settle crack remains
- Pipe trench complete w/ steel plates
- Isolation joints need sealant installed
- Grate to be installed @ TD sump
- Concrete poured @ VHWSS berm wall

08:00 Kevin (Sligo) on site

Sligo begin pouring topping @ MS

08:30 BBL talk w/ Craig (Sligo) re: Quantities

- MS topping quant. more than spec
- Sligo to leave bags on site, BBL will verify

09:00 AAA on site

→ M. Pickering has ordered Baker Tank pickup

SUBJECT	PROJ. NO.	BY	DATE 10/12	SHEET
---------	-----------	----	---------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

09:30 Sligo finish pouring MS area

(X) → 65 - (50 lb) bags of topping used *

10:00 Nations Rent delivers GENIE Lift → AAA
- Lift used to access upper enclosure

Sligo begin installing joint sealant @ TD

11:00 AAA removing TS enclosure w/ GENIE Lift

Sligo installing joint sealant @ TD

Sligo install steel grate @ TD collection sump

12:00 AAA break for lunch

Sligo " " "

13:00 AAA resume work tasks

Sligo " " "

14:30 AAA off site

Sligo " "

15:00 BBL review documents → Closure Report

16:45 BBL off site

SUBJECT	PROJ. NO.	BY	DATE 10/13	SHEET
---------	-----------	----	---------------	-------

CS. BY _____; DATE _____ CHECKED BY _____; DATE _____

Friday
Sun
~65°F

07:00 BBL on site

Site Observations:

- MS area topping system installed + dry
- Steel grate installed @ TD sump
- Joint sealant in place @ TD slab
- Enclosure removed @ TS
- Wall crack @ TS stairwell filled w/ mortar
- Bollard sleeve to be installed @ TD
- Forms to be removed @ VtWSS

07:30 Sligo on site

07:45 AAA on site

Safety Meeting drill hole

08:15 AAA install bollard sleeve @ NW corner TD

Sligo sweeping/clearing debris from TS floor

Sligo crew installing joint sealant

09:00 AAA removing enclosure frame

AAA remove airlock, poly, framing
" dispose material → Non Haz R/O

10:00 AAA off site

SUBJECT	PROJ. NO.	BY	DATE 10/13	SHEET
---------	-----------	----	---------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

- 10:00 Sligo installing joint sealant
- 10:30 NMPC personnel move steel bridge into TD
- Decking appears to fit neatly
→ NMPC to weld east ledger bearing plate
Sligo break → Kevin off site for materials
- 11:00 Nations Rent pickup (AAA) Genie Lift
BBL perform site survey @ NW parking lot
- 12:30 Sligo continue work tasks
- Install joint sealant
- Cleanup + remove mat'l's
- 14:00 Sligo off site
- 15:00 BBL off site

SUBJECT	PROJ. NO.	BY	DATE 10/16	SHEET
---------	-----------	----	---------------	-------

DESIGNED BY _____; DATE _____ CHECKED BY _____; DATE _____

Monday
 Rain
 ~50°F

08:00 BBL on site

Sligo on site

Safety Meeting

Site Observations:

- Topping installed @ MS area
- Steel plate bolt heads to be removed
- Bollard anchor sleeve to be installed
- Bollards & fencing to be installed @ TD area
- Joint sealant to be installed @ TS
- Ledger plate to be installed for TD steel deck
- TD ladders to be reinstalled
- Outside TD trench drain grating to be replaced
- Final cleaning, site restoration, DeMob to be completed

Sligo installing sealant compound @ TS

- Filling voids @ isolation joints near walls

09:30 Sligo off site to obtain materials

10:00 Sligo resume work tasks

- Remove anchor bolt heads @ MS steel plate
- Remove steel bracket @ TD O/H door

SUBJECT	PROJ. NO.	BY	DATE 10/16	SHEET
---------	-----------	----	---------------	-------

CS. BY _____; DATE _____

CHECKED BY _____; DATE _____

10:00 BBL talk w/AAA (Pickering) → Outstanding Work Task

- Review work tasks to be completed w/ Pickering
- Fax punchlist of tasks to AAA
- Stan to be on site today

10:30 BBL contact Sligo (Craig)

- Review work tasks w/ Craig
- Crew + materials to be on site tomorrow

11:00 Sligo off site

BBL talk w/NMPC (Barb Z.) → Work Tasks

- TD fencing to be reinstalled
↳ Need additional bollards
- TD steel deck: Ledge plate to be welded @ angle iron on East side
- TD ladders to be reinstalled
- Cleanup + remove debris from site

11:45 Baker Tank pick-up & transport off site

12:45 AAA on site

BBL review work tasks w/Dave (AAA)

AAA remove lumber from staging area

AAA remove forms @ VITWSS berm wall

14:15 AAA off site

14:30 BBL prep bottles, supplies for rinseate samples

17:00 BBL off site

SUBJECT	PROJ. NO.	BY	DATE 10/17	SHEET
---------	-----------	----	---------------	-------

CS. BY _____: DATE _____

CHECKED BY _____: DATE _____

Tuesday
Cloudy
~55°F

07:00 BBL on site

Site Observations:

- MS floor surface to be smoothed
- Bollard sleeve @ TD to be installed
- Isolation joints to be finished
- TS floor area clean (remove pipes → R/O)
- Baker Tank off site
- Debris + materials staged outside TS

07:45 BBL walk/review site w/ NMPC (Barb E.)

- NMPC to obtain additional bollards
- NMPC to install ledge plate for TD steel deck
- AAA to replace O/H door
- TD ladders staged outside
- AAA to reinstall exist. trench drain grating

08:30 BBL talk w/ Sligo (Craig)

- Crew will be here this AM

09:00 BBL collect rinsate samples @ VHW/SS

- Collect PCB, VOC, SVOC, Metals samples from West area
- " " " " " " " " East area

00 AAA on site

- 1 man/1 Truck, No tools
- Remove lumber from staging area

SUBJECT	PROJ. NO.	BY	DATE 10/17	SHEET
---------	-----------	----	---------------	-------

CS. BY _____; DATE _____ CHECKED BY _____; DATE _____

- 10:00 NMPL weld ledge plate @ TD No. end
- 10:15 BBL talk w/ M. Pickering (AAA)
- Need tools for site clean up + DeMob
- 10:30 AAA off site
- 11:30 Sligo on site
- BBL review work tasks w/ Kevin
- Install bollard sleeve
 - Complete isolation joints
 - Cleanup debris + materials
- 12:00 AAA on site
- BBL review work tasks w/ AAA
- Replace TD ladder
 - Remove mat'l, debris + cleanup site
- 12:30 Sligo installing bollard sleeve @ TD
- Sligo installing joint sealant @ TS
- AAA clean up, remove debris
- 13:30 AAA off site
- 14:00 Sligo off site
- 14:30 BBL collect rinsewater samples @ VHWSS
- 17:00 AAA back on site
- Remove concrete + debris from yard → R/O
- 18:00 AAA off site
BBL off site

SUBJECT	PROJ. NO.	BY	DATE 10/18	SHEET
---------	-----------	----	---------------	-------

CS. BY _____; DATE _____ CHECKED BY _____; DATE _____

Wednesday
Rain
~52°F

07:00 BBL on site

Site Observations:

- MS area topping installed
- Steel plate in place over MS void
- Bollard sleeve + bollard installed @ TD
- Safety Tapis installed around TD
- Ledge plate in place (by NMPC) @ TD (for bridge)
- Joint sealant installed @ Isolation joints
- TS floor clear of mat'ls + debris
- TD O/H door stuck open → BBL inform J. McNamee
- Wood board in place over TD trench drain
- Mat'l + debris cleared from staging areas
- Yard generally clean - debris removed
- (~8) CY of Solite LWA @ staging area
- Baker Tank removed off site
- Parratt Wolf DeCon pad set @ stage area

R/O: (1) Non-Haz 30 CY - Full

08:30 BBL contact Sligo (Kevin)

- Sligo will be on site late AM

09:00 BBL pack rinsate samples from VITWSS

10:00 BBL review project documentation

14:00 Final Site Walk + ~~Rev~~ Project Review w/ Barb E. + Jack H.

15:00 BBL off site

Appendix C - Tank Inspection Report

BLASLAND, BOUCK & LEE, INC.
engineers & scientists



Quality Inspection Services, Inc.

186 Warwick Ave. • P.O. Box 732 • Buffalo, New York 14215-0732
(716) 836-0131 • Fax (716) 836-9608

Visit Us At: www.qisi.com E-Mail: buffalo@qisi.com

Mr. Brian McKinsley
Blasland Bouck-Lee
6723 Towpath Rd.
P.O. Box 66
Syracuse, NY 13214

February 23 2000

Dear: Mr. McKinsley,

During the week of 2/14/00 an external / internal inspection was performed at Niagara Mohawk plant on the storage tank, CBS # 373-01. The vessel's capacity is 10,000 gallons. The inspection was conducted with the New York State Chemical Bulk Storage Inspection Code (NYSCBS) 6 NYCRR Parts 598 and 599 as the reference. The inspections were done to meet the five- (5) year time interval requirement of the NYSCBS.

Using API 653 as an acceptance criterion, the vessel is fit for continued service. The deficiencies, which were discovered during the above-mentioned inspection, are noted on the enclosed "Summary of Findings". The limiting remaining life of years was determined by the 's corrosion rate calculations. The next required inspection per the NYSCBS Code is (5) years (February 13, 2005) from the last date of this inspection.

If you have any questions or comments concerning this inspection, please feel free to contact me at (716) 836-0131

Sincerely,
Quality Inspection Services, Inc.

Shawn Whipple
American Petroleum Institute 653 Inspector
Certificate # 3198

File:/summary.wpd



Sustaining Member

318 North Morrison Street
Warren, Pennsylvania 16365
(814) 726-1988 • Fax (814) 726-7850

1322 Space Park, Suite A256
Houston, Texas 77058
(281) 335-7940 • Fax (281) 335-1931

P.O. Box 597
Nyack, New York 10960
(914) 645-6463

2659 Edison Avenue
Jacksonville, Florida 32204
(904) 387-5959 • Fax (904) 387-5912

6730 Myers Road
East Syracuse, New York 13057
(315) 431-4291 • Fax (315) 431-4292

PMB #309, 4 State Road
Media, Pennsylvania 19063
(610) 745-7423

For Job Satisfaction - Think Quality

Vessel Non Conformance Report

Page 1 of 1

NCR Number: 373-01-01

Functional Location of Equipment:

Niagara Mohawk

Equipment Master Number:

T-373-01

Equipment Description:

Unknown

Reference Drawing:

Description of Non Conformance(s):

- 1.) (599.11) Tank is not properly anchored to floor.
- 2.) (599.9) No secondary containment of transfer pumps.
- 3.) (599.13) Complete coating failure to vault containment.
- 4.) (599.13) (b) Some damage to piping protective coating

Inspections Performed By: Shawn Whipple

Title / Level: VT, UT Level II

Date: 2/15/2000

List of Attachments:

Non Conformance Reviewed By: Gary Kieley

Title: Report Development

Date: 2/22/2000

Recommended Action(s):

- 1.) Provide proper anchor bolts to vessel.
- 2.) Evaluate and provide secondary containment to transfer pumps.
- 3.) Clean prime and recoat interior of vault containment.
- 4.) Evaluate and repair piping protective coating failure.

Restricted Use Till Actions Complete: ☐ Yes ☐ No Resulting Work Order:

Action Items Completed By:

Date:

Reviewed & Closed By:

Date:

Piping Non Conformance Report

Blasland Bouck-Lee

NCR Number: T-737-001

Functional Location Of Equipment
Niagara Mohawk

Equipment Master Number:
T-373-01

Equipment Description:
UNKNOWN

Reference Drawing:

Description of Non Conformance(s):

APPARENT INADEQUATE OR IMPROPER SUPPORT

Based on T-min. calculation (See attached) support spacing approaches or exceeds structural strength at support spacing(s).

Inspections Performed By: B.GEE

Title / Level: VT Level II

Date: 02/15/2000

List of Attachments:

T-min. Calculation by: I. WORONIECKI

AutoCAD Drawing: T-373-01 SH1 & SH2

Non Conformance Reviewed By Gary Kieley

Date: 02/21/2000

Recommended Action(s):

Evaluate existing support conditions and add appropriate support(s) as necessary for pipe size and locations.

Restricted Use Till Actions Complete: ☐ Yes ☐ No Resulting Work Order:

Action Items Completed By:

Date:

Reviewed & Closed By:

Date:

Minimum Thickness Calculations

System Information

T-373-01 PIPING;
PIPING BASELINE T-MIN
CARBON STEEL

APPARENT INADEQUATE OR IMPROPER SUPPORT

Pipe Size	Schedule	
2	40	
Outside Diameter	Wall Thickness	Inside Diameter
2.375	0.154	2.067
Insulation Material	Insulation Thickness	
Fluid Type	Fluid Density (lbs/ft ³)	
UNKNOWN	62.43	
Bending Moment, M (in-lbs)		
6003.23843822813		
Pipe Material	Corrosion Allowance (mils)	
A53F	0.06	

Total Weight per Foot	Total Weight
Pipe Weight 3.65	Total Pipe Weight (lbs) 102.2
Insulation Weight (lbs/ft) 	Total insulation Weight (lbs) 0
Fluid Weight (lbs/ft) 1.45479459033	Total Fluid Weight (lbs) 40.734248529241
Add'l W/ft 0	Additional Weight (lbs)
Total Weight per foot (lbs/ft) 5.10479459033004	Total Weight (lbs) 142.93424852

Length Between Supports	Design Stress	Bending Stress	Maximum I.D.	Structural tmin (in)
28	15000	22500	2.24415758	0.190842410639377
Operating Pressure, psi	Maximum Operating Temp. (F)	B31.3 Coefficient (Y)	Quality Factor	Pressure tmin
150	100	0.4	1	0.07031437125

Aboveground Storage Tank - Chemical Bulk Storage Inspection

Tank LD.: T-373-01

NYS CBS#: Unknown

Tank Location: Niagara Mohawk

Tank Designation Name: T-373-01 10,000 Gallons

Regulatory Requirements	Compliance Status			Potential Deficiency	Recommended Implementation Action	Implementation Deadline	Comments
	YES	NO	N/A				
I. REGISTRATION							
1. Is the tank registered? (596.2)	X						
2. Is the Registration Certificate posted? (596.2(g))	X						
3. Is registration information current and correct? (596.2(g))	X						
4. Is the tank properly labeled? (596.2(h))	X						
5. Spill Prevention report completed and current as per (598.1(k))	X						
II. BULK STORAGE							
1. Does tank comply with NFPA No. 30 Section 2 - 6.6? (598.3)	X						
2. Are dikes designed to withstand damage and overtopping by 100-year flood? (598.3)	X						
3. Are procedures in place to specify flooding emergency procedures? (NFPA 30).	X						
III. SUBSTANCE TRANSFERS							
1. Are fill connections mated to prevent mixing of incompatible substances? (598.4(b)(7))	X						
1. Does the owner have written site procedures to prevent deliveries to the wrong tank? (598.4(b)(7))	X						
2. Are procedures/equipment in-place which prevents mixing of incompatible substances? (598.4(b)(7))	X						
3. Are fill and dispensing ports properly labeled? (598.4(b)(8)).	X						
4. Are valves properly labeled? (598.4(b)(8))	X						
IV. FACILITY UPGRADING							
1.a Have aboveground tanks and pipes been upgraded per (598.5(b))?			X				
1.b Tank meets design standards set forth in (599.8(a)(b) and (c))?	X						
1.c Tank bottoms in contact with soil are cathodically protected? (599.8(d))			X				
1.d Tanks over 5,000 gallons have a manway? (599.8(e)).	X						
1.e Tanks protected from explosion? (599.8(h)).	X						
1.f Tank has high level alarm or overfill protection equipment? (599.17(b)(1)(i))	X						
1.g Tank gauge in compliance with (599.17(b)(1)(iii))?	X						
1.h Valves, couplings and fill lines comply with 599.17 (b)(2)?	X						
1.i Tank is protected from vacuum and over pressurization? (599.18)	X						

Aboveground Storage Tank - Chemical Bulk Storage Inspection

Tank LD.: T-373-01

NYS CBS#: Unknown

Tank Location: Niagara Mohawk

Tank Designation Name: T-373-01 10,000 Gallons

Regulatory Requirements	Compliance Status			Potential Deficiency	Recommended Implementation Action	Implementation Deadline	Comments
	YES	NO	N/A				
IV. FACILITY UPGRADING (cont.)							
2.a Have aboveground piping systems been upgraded per (598.5(b)(2))?			X				
2.b Pipes meet design standards set forth in (599.13(a))?	X						
2.c Pipes in contact with soil are non-corrodible or cathodically protected as set forth in (599.13(b))?			X				
2.d Was piping installed in accordance with (599.16)?							
3. Does AST meet (598.5(b)(3)) per (599.8) or is it closed per (598.10(c))?	X						
4. Secondary containment meets (598.5(c)) as set forth in (599.9)?	X						
5. Do transfer stations have containment, which meet (598.5(d)) as set forth in (599.17(c))?	X						
6. Are pumps and valves protected from leaks using one of the following (598.5(e))?	X						
6.a Sealless or double seal valves are used?	X						
6.b Owner has a pump / valve maintenance program?	X						
6.c Pumps, valves have secondary containment?	X						
7. Are water-soluble solids properly warehoused? (598.6(f))			X				
8. Has the life expectancy of the tank and piping system been established as set forth in (598.7(d)) and (599.13(a))?		X					
V. INSPECTION OF ABOVEGROUND SYSTEMS							
1. Are daily visual inspections performed as set forth in (598.7(a))?	X						
2. Are monthly inspections performed as set forth in (598.7(b))?	X						
3. Are comprehensive annual inspections performed as set forth in (598.7(c))?	X						
4. Are tanks and pipes checked for structural soundness and wear every 5 years?	X						
5. Are records maintained on items 2 through 4 above? (598.8)	X						

Aboveground Storage Tank - Chemical Bulk Storage Inspection

Tank ID.: T-373-01

NYSCBS#: Unknown

Tank Location: Niagara Mohawk

Tank Designation Name: T-373-01 10,000 Gallons

Regulatory Requirements	Compliance Status			Potential Deficiency	Recommended Implementation Action	Implementation Deadline	Comments
	YES	NO	N/A				
VI. MAINTENANCE / REPAIR							
1. Has (598.9(a), (b) or (c)) been met if required							
2. Was an internal coating used and if so examined as per (598.9(d))		X					
3. Are above ground tanks and pipes protected from corrosion? (598.9(i))	X						
4. Was rupture disk(s) replaced with new one(s) within the last three (3) years? (598.9(f))			X				
5. Vegetation in containment checked per (598.9(g))			X				
6. Repaired equipment inspected as per (598.9(h))			X				
VII. CLOSURE							
1. Are tanks temporarily out-of-service?		X					
2. Are temporarily out-of-service tanks properly closed? (598.10(b))			X				
3. Are tanks permanently out-of-service?			X				
4. Are permanently out-of-service tanks properly closed? (598.10(c))			X				

VESSEL EXTERNAL VISUAL

Inspector: Bill Gee
 Company: Niagara Mohawk
 Date: 2/15/2000

Equipment ID: Unknown
 Vessel ID: 373-01
 P & ID: N/A

Item	Yes/ CGL	No	N/A	Location	Comments
G0 Other (Explain)	2 3	X			
G1 Corrosion, light surface	2 3	X			
G2 Corrosion / Pitting - Slight	2 3	X			
G3 Corrosion / Pitting - Moderate	2 3	X			
G4 Corrosion / Pitting - Severe	2 3	X			
G5 Corrosion / Pitting - Perforations	2 3	X			
G6 Inactive Corrosion, painted over (describe)	2 3	X			
G7 Protective coating / failure	2 (3)				Coating is chipped in some areas.
G8 Relief Device Deficiencies (explain)	2 3		X		
G9 Broken gauge or site glass	2 3	X			
G10 Rupture disk gauge indicating a pressure	2 3		X		
S0 Other (explain)	2 3	X			
S1 Support structure deficiencies	2 3	X			
S2 Defective anchor bolts	2 3		X		Not bolted to carbon steel dike.
S3 Davit support deficiencies (explain)	2 3	X			
S4 Foundation cracking, spalling or settling	2 3	X			
S5 Fireproofing damage	2 3		X		
S6 Corrosion between Lug/Repad Plate & Shell	2 3	X			
E0 Other (explain)	2 3	X			
E1 Loose connections	2 3	X			
E2 No ground connections	2 3	X			
E3 Conduit damage	2 3	X			

Notes: Any item answered "No" indicated: A no problem. Any item answered "Yes" indicates a potential problem and the inspector should indicate a Condition Grade Level (CGL) by circling "2" or "3" in the column marked "Yes/CGL". CGL 2 means component is serviceable but some damage or deterioration was observed. CGL 3 means damage or deterioration was observed and requires further evaluation. VI-1, VI-2, etc will usually identify the location; where VI-1 is indicated on attached drawing. Additional comments on attached page; as necessary.

MECHANICAL INTEGRITY INSPECTION FORM

VESSEL EXTERNAL VISUAL

Inspector: Bill Gee
Company: Niagara Mohawk
Date: 2/15/2000

Equipment ID: Unknown
Vessel ID: 373-01
P & ID: N/A

Item	Yes/ CGL	No	N/A	Location	Comments
N0 Other (Explain)	2 3	X			
N1 Reinforcing pad weepholes (explain)	2 3		X		
N2 Flange bolting deficiencies (explain)	2 3	X			
N3 Flange Leaking	2 3	X			
N4 Dissimilar flange rating	2 3	X			
W0 Other (explain)	2 3	X			
W1 Support damage	2 3	X			
W2 Handrail deficiencies	2 3	X			
W3 Stumbling hazards	2 3	X			
I0 Other (explain)	2 3		X		
I1 Weather jacket damage	2 3		X		
I2 Insulation damage	2 3		X		
I3 Inadequate or deteriorated joint caulking	2 3		X		
I4 Signs of possible corrosion at penetrations or damage areas	2 3		X		

Notes: Any item answered "No" indicated: A no problem. Any item answered "Yes" indicates a potential problem and the inspector should indicate a Condition Grade Level (CGL) by circling "2" or "3" in the column marked "Yes/CGL". CGL 2 means component is serviceable but some damage or deterioration was observed. CGL 3 means damage or deterioration was observed and requires further evaluation. VI-1, VI-2, etc will usually identify the location; where VI-1 is indicated on attached drawing. Additional comments on attached page; as necessary.

MECHANICAL INTEGRITY INSPECTION FORM

VESSEL INTERNAL VISUAL

Inspector: **Bill Gee**

Equipment ID: **Unknown**

Company: **Niagara Mohawk**

Vessel ID: **373-01**

Date: **2/15/200**

P & ID: **N/A**

Item	Yes/ CGL	No	N/A	Location	Comments
GENERAL					
G0 Other (Explain)	2 3				On tank various small spots c.f.
G1 Corrosion, light surface	2 3	X			
G2 Corrosion/Pitting - Slight	2 3	X			
G3 Corrosion/Pitting - Moderate	2 3	X			
G4 Corrosion/Pitting - Severe	2 3	X			
G5 Corrosion/Pitting - Perforations	2 3	X			
G6 Crack	2 3	X			
G7 Distortion, Bulges or Warpage	2 3	X			
Joints and Interfaces					
S0 Other (Explain)	2 3				Scales on interior stiffers.
S1 Shell to head weld problem	2 3	X			
S2 Shell girth weld problem	2 3	X			
S3 Shell longitudinal weld problem	2 3	X			
S4 Liquid level corrosion	2 3	X			
Nozzles, Couplings and other Connections					
N0 Other (Explain)	2 3				
N1 Nozzle weld problem	2 3	X			
N2 Coupling weld problem	2 3	X			

Notes: Any item answered "No" indicated: A no problem.

Any item answered "Yes" indicates a potential problem and the inspector should indicate a Condition Grade Level (CGL) by circling "2" or "3" in the column marked Yes/CGL. CGL 2 means component is serviceable but some damage or deterioration was observed. CGL 3 means damage deterioration was observed and requires further evaluation.

The location will usually be identified by VI-1, VI-2, etc.; where VI-1 is indicated on attached drawing

Additional comments or multiple locations on attached page, as necessary.

MECHANICAL INTEGRITY INSPECTION FORM

VESSEL INTERNAL VISUAL

Inspector: **Bill Gee**

Equipment ID: **Unknown**

Company: **Niagara Mohawk**

Vessel ID: **373-01**

Date: **2/15/200**

P & ID: **N/A**

Item		Yes/ CGL	No	N/A (3)	Location				Comments
L0	Other (Explain)	2 3	X						
L1	Non-metallic coatings with holidays, cracking, blistering or discoloring	2 3	X						
L2	Metallic lining with bulges and/or weld cracking	2 3	X						
L3	Concrete or refracting type linings with softening, cracking or spalling	2 3	X						
E0	Other (Explain)	2 3		X					
E1	Deterioration to demisters, screens or grids and associated hardware	2 3		X					
E2	Deterioration to spargers, impingement plates or vortex breakers	2 3		X					
E3	Tray deficiency (loose connections, corrosion, tray, upset, etc.)	2 3		X					
E4	Chimney to chimney tray weld deficiencies	2 3		X					
E5	Exchanger tube bundle and/or tubesheet deficiencies	2 3		X					
E6	Tray support rings and clips	2 3		X					
E7	Down comer deficiency	2 3		X					

Notes: Any item answered "No" indicated: "No Problem"

Any item answered "Yes" indicates a potential problem and the inspector should indicate a Condition Grade Level (CGL) by circling "2" or "3" in the column marked Yes/CGL. CGL 2 means component is serviceable but some damage or deterioration was observed. CGL 3 means damage or deterioration was observed and requires further evaluation.

The location will usually be identified by VI-1, VI-2, etc.; where VI-1 is indicated on attached drawing

Additional comments or multiple locations on attached page as necessary.

MECHANICAL INTEGRITY INSPECTION FORM

VESSEL INTERNAL VISUAL

Director: Bill Gee

Equipment ID: Unknown

pany: **Niagara Mohawk**

Vessel ID: 373-01

Date: 2/15/200

P & ID: N/A

[illegible]

Ancillary Equipment

VISUAL EXTERNAL INSPECTION CHECKLIST

Description: 373-01

Report No.:

Inspector: Bill Gee

Equipment No.: Unknown

Company: Niagara Mohawk

P&ID: N.A

Date: 2/15/2000

Unit:

Item	Item Description	Yes/ CGL (1)	No (2)	N/A (3)	Corrosion (4)			Location (5)	Comments (6)
					type	cond.	active		
SAFETY									
S0	Other (Explain)	2 3		X	NGLP	1 2 3	Y/N		
S1	Personnel protection damaged or missing (Coupling Guard, Insulation)	2 3		X	NGLP	1 2 3	Y/N		
S2	Working surface, platforms and ladder problems	2 3	X		NGLP	1 2 3	Y/N		
S3	Fire detection system, gas detection PSV's defective or missing	2 3	X		NGLP	1 2 3	Y/N		
S4	Alarm/Shutdown systems problems	2 3	X		NGLP	1 2 3	Y/N		
S5	Inadequate lighting	2 3	X		NGLP	1 2 3	Y/N		
FOUNDATIONS & SUPPORTS									
F0	Other (Explain)	2 3	X		NGLP	1 2 3	Y/N		
F1	Cracking, spalling, settling or signs of steel reinforcement corrosion	2 3	X		NGLP	1 2 3	Y/N		
F2	Grout - voids under base plate, cracked, loose, oil soaked deterioration by product leakage (Explain)	2 3	X		NGLP	1 2 3	Y/N		
F3	Base plate and anchor bolt problem	2 3	X		NGLP	1 2 3	Y/N		
F4	Drainage or containment problem	2 3	X		NGLP	1 2 3	Y/N		

- Notes:
- Any item answered "Yes" indicates a potential problem and the inspector should indicate a Condition Grade Level (CGL) by circling "2" or "3". CGL 2 means component is serviceable but some damage or deterioration was observed. CGL 3 means damage deterioration was observed and requires further evaluation.
 - Any item answered "No" indicated: "no problem" was observed.
 - Any item marked "N/A" means that the item was "Not Applicable" to the specific equipment being inspected.
 - Corrosion: Each column should be addressed per item line. Mark as "Type": "N" = No Corrosion Observed. "G" = Generalized Corrosion - Condition applicable to large area on component. "L" - Localized Corrosion - Condition specific to a small area on component. "P" = Pitting - Mark "Conditions" "1" = Light or initial rust or oxidation. "2" = Moderate (ie: Light scaling) with no significant wall loss, "3" = Severe (ie: layered flaking) with significant wall lost indicate for "Y/N" = "Y" indicates that the observed corrosion is "Active" at time of inspection, and "N" = corrosion is "Inactive".
 - Location - will usually be identified by VI-1, VI-2, etc. where VI-1 is indicated on an attached drawing, and may not represent more than one physical location per component.

VISUAL EXTERNAL INSPECTION CHECKLIST

Description: 373-01

Report No.:

Inspector: Bill Gee

Equipment No.: Unknown

Company: Niagara Mohawk

P&ID: N.A

Date: 2/15/2000

Unit:

Item	Item Description	Yes/ CGL (1)	No (2)	N/A (3)	Corrosion (4)			Location (5)	Comments (6)
					type	cond.	active		
FLANGES, VALVES AND HOSES									
P0	Other (Explain)	2 3	X		NGLP	1 2 3	Y/N		
P1	Pipe Supports / anchor / guide problems	2 3			NGLP	1 2 3	Y/N		See dwg. Of piping for location.
P2	Improper or missing bolting	2 3	X		NGLP	1 2 3	Y/N		
P3	Flange alignment problem	2 3	X		NGLP	1 2 3	Y/N		
P4	Gaskets (poor condition/wrong type)	2 3	X		NGLP	1 2 3	Y/N		
P5	Valves (condition/wrong specification)	2 3	X		NGLP	1 2 3	Y/N		
P6	Vent/Drain opening plugs missing	2 3	X		NGLP	1 2 3	2 3		
P7	Piping - Strain on equipment	2 3	X		NGLP	1 2 3	2 3		
P8	Leaks observed (Explain)	2 3	X		NGLP	1 2 3	2 3		
LEVEL CONTROL AND INSTRUMENT/ELECTRICAL									
I0	Level control automatic	2 3	X		NGLP	1 2 3	Y/N		
I1	Machinery ground connections loose or missing	2 3	X		NGLP	1 2 3	2 3		
I2	Rigid conduit binding motor	2 3	X		NGLP	1 2 3	2 3		
I3	Conduit problem loose or broken	2 3	X		NGLP	1 2 3	2 3		
I4	Start/Stop switches problem	2 3	X		NGLP	1 2 3	2 3		
I5	Suction/discharge pressure gauge problems	2 3	X		NGLP	1 2 3	2 3		
I6	Burnt odors are present from electrical	2 3	X		NGLP	1 2 3	2 3		
I7	Tank is equipped with a High level Alarm	2 3			NGLP	1 2 3	2 3		
I8	High level alarms set at 95% tank volume	2 3			NGLP	1 2 3	2 3		
I9	Tank Alarms are audible & visible	2 3			NGLP	1 2 3	2 3		

VISUAL EXTERNAL INSPECTION CHECKLIST

Description: 373-01

Report No.:

Inspector: Bill Gee

Equipment No.: Unknown

Company: Niagara Mohawk

P&ID: N.A

Date: 2/15/2000

Unit:

Item	Item Description	Yes/ CGL (1)	No (2)	N/A (3)	Corrosion (4)			Location (5)	Comments (6)
					type	cond.	active		
FLANGES, VALVES & FITTINGS									
P0	Other (Explain)	2 3	X		NGLP	1 2 3	Y/N		
P1	Pipe Supports / anchor / guide problems	2 3			NGLP	1 2 3	Y/N		See dwg. Of piping for location.
P2	Improper or missing bolting	2 3	X		NGLP	1 2 3	Y/N		
P3	Flange alignment problem	2 3	X		NGLP	1 2 3	Y/N		
P4	Gaskets (poor condition/wrong type)	2 3	X		NGLP	1 2 3	Y/N		
P5	Valves (condition/wrong specification)	2 3	X		NGLP	1 2 3	Y/N		
P6	Vent/Drain opening plugs missing	2 3	X		NGLP	1 2 3	2 3		
P7	Piping - Strain on equipment	2 3	X		NGLP	1 2 3	2 3		
P8	Leaks observed (Explain)	2 3	X		NGLP	1 2 3	2 3		
LEVEL CONTROL AND INSTRUMENT/ELECTRICAL									
I0	Level control automatic	2 3	X		NGLP	1 2 3	Y/N		
I1	Machinery ground connections loose or missing	2 3	X		NGLP	1 2 3	2 3		
I2	Rigid conduit binding motor	2 3	X		NGLP	1 2 3	2 3		
I3	Conduit problem loose or broken	2 3	X		NGLP	1 2 3	2 3		
I4	Start/Stop switches problem	2 3	X		NGLP	1 2 3	2 3		
I5	Suction/discharge pressure gauge problems	2 3	X		NGLP	1 2 3	2 3		
I6	Burnt odors are present from electrical	2 3	X		NGLP	1 2 3	2 3		
I7	Tank is equipped with a High level Alarm	2 3			NGLP	1 2 3	2 3		
I8	High level alarms set at 95% tank volume	2 3			NGLP	1 2 3	2 3		
I9	Tank Alarms are audible & visible	2 3			NGLP	1 2 3	2 3		

VISUAL EXTERNAL INSPECTION CHECKLIST

Description: 373-01

Report No.:

Inspector: Bill Gee

Equipment No.: Unknown

Company: Niagara Mohawk

P&ID: N.A

Date: 2/15/2000

Unit:

Item	Item Description	Yes/ CGL (1)	No (2)	N/A (3)	Corrosion (4)			Location (5)	Comments (6)
					type	cond.	active		
Rotating Equipment									
M0	Missing external Ground	2 3	X		NGLP	1 2 3	Y/N		
M1	Abnormal operation or cavitation	2 3	X		NGLP	1 2 3	Y/N		
M2	Vibration and noise	2 3	X		NGLP	1 2 3	Y/N		
M3	Equipment operating at High temperature Give location	2 3	X		NGLP	1 2 3	Y/N		
M4	Equipment external corrosion	2 3	X		NGLP	1 2 3	Y/N		
M5	Cracking (Explain)	2 3	X		NGLP	1 2 3	Y/N		
M6	Leaks location (seals, packing, gaskets, valves)	2 3	X		NGLP	1 2 3	2 3		
M7	Lubrication contamination	2 3	X		NGLP	1 2 3	2 3		
M8	Insulation damage	2 3		X	NGLP	1 2 3	2 3		No insulation.
M9	Misalignment of equipment	2 3	X		NGLP	1 2 3	2 3		
PRESSURE RELIEF VALVES									
V1	Improper valve installed (ie wrong size pressure etc.	2 3		X	NGLP	1 2 3	Y/N		
V2	Valve installation problem	2 3		X	NGLP	1 2 3	Y/N		
V3	Seal broken that protect spring setting	2 3		X	NGLP	1 2 3	Y/N		
V4	Valve leaking	2 3		X	NGLP	1 2 3	Y/N		
V5	Bellows not vented or closed	2 3		X	NGLP	1 2 3	Y/N		
V6	Valve body drains closed	2 3		X	NGLP	1 2 3	Y/N		
V7	Lifting lever located in operable position	2 3		X	NGLP	1 2 3	Y/N		
V8	Foreign objects limiting movement of exposed valve spring assemblies	2 3		X	NGLP	1 2 3	Y/N		
V9	Valve vibrating	2 3		X	NGLP	1 2 3	Y/N		
V10	Valve replaced in last three years	2 3		X	NGLP	1 2 3	Y/N		
V11	Set pressure of valve higher than vessel M.A.W.P.	2 3		X	NGLP	1 2 3	Y/N		

VISUAL EXTERNAL INSPECTION CHECKLIST

Description: 373-01

Report No.:

Inspector: Bill Gee

Equipment No.: Unknown

Company: Niagara Mohawk

P&ID: N.A

Date: 2/15/2000

Unit:

Item	Item Description	Yes/ CGL (1)	No (2)	N/A (3)	Corrosion (4)			Location (5)	Comments (6)
					type	cond.	active		
RUPTURE DISK HEAD AND ARRESTER PROBLEMS									
D0	Other (Explain)	2 3		X	NGLP	1 2 3	Y/N		
D1	Rupture disk installation problems	2 3		X	NGLP	1 2 3	2 3		
D2	Incorrect rupture disk installed	2 3		X	NGLP	1 2 3	2 3		
D3	Device ruptured or leaking	2 3		X	NGLP	1 2 3	2 3		
D4	Burst pressure set greater than associated PSV	2 3		X	NGLP	1 2 3	2 3		
D5	Pressure gauge between RD and PSV broken	2 3		X	NGLP	1 2 3	2 3		
D6	Other (Explain)	2 3		X	NGLP	1 2 3	Y/N		
D7	Discharge obstructions	2 3		X	NGLP	1 2 3	2 3		
D8	Disks or pallets stuck	2 3		X	NGLP	1 2 3	2 3		
D9	Seat or seal stuck or leaking	2 3		X	NGLP	1 2 3	2 3		
D10	Flame arrester fouled	2 3		X	NGLP	1 2 3	2 3		
D11	Protective screens damaged	2 3		X	NGLP	1 2 3	2 3		
D12	Hinge or hinge pin problem	2 3		X	NGLP	1 2 3	2 3		
D13	Gaskets leaking	2 3		X	NGLP	1 2 3	2 3		
D14	Bolting problems	2 3	X		NGLP	1 2 3	2 3		
A1	Stop valve locking device problem	2 3	X		NGLP	1 2 3	Y/N		
A2	Stop valves throat area problems (restrictive)	2 3	X		NGLP	1 2 3	Y/N		
A3	Gaskets installation problem	2 3	X		NGLP	1 2 3	Y/N		
A4	Flange bolting problem	2 3	X		NGLP	1 2 3	Y/N		
A5	Dissimilar flange rating	2 3	X		NGLP	1 2 3	Y/N		
A6	Vent stack drain hole plugged	2 3		X	NGLP	1 2 3	2 3		
A7	Vent or discharge piping support problem	2 3		X	NGLP	1 2 3	2 3		
A8	Environmental vent plug installation problem	2 3		X	NGLP	1 2 3	Y/N		

VISUAL EXTERNAL INSPECTION CHECKLIST

Description: 373-01

Report No.:

Inspector: Bill Gee

Equipment No.: Unknown

Company: Niagara Mohawk

P&ID: N.A

Date: 2/15/2000

Unit:

Item	Item Description	Yes/ CGL (1)	No (2)	N/A (3)	Corrosion (4)			Location (5)	Comments (6)
					type	cond.	active		
UPSTREAM DISCHARGE OBSTRUCTION (continued)									
A9	Vent upstream of block valve and PSV or RD plugged	2 3		X	NGLP	1 2 3	2 3		
A10	Discharge obstruction	2 3		X	NGLP	1 2 3	2 3		

PIPING - VISUAL EXTERNAL CHECKLIST

Inspector: Bill Gee
Company: Niagara Mohawk
Date: 2/15/2000

Equipment No.:
Vessel ID: 373-01
P&ID: N/A

Item	Item Description	Yes/ CGL (1)	No (2)	N/A (3)	Corrosion (4)			Location (5)	Comments (6)
					type	cond.	active		
GENERAL									
G0	Other (Explain)	2 3	X		NGLP	1 2 3	Y/N		
G1	Inactive corrosion, painted over (Describe)	2 3	X		NGLP	1 2 3	Y/N		
G2	Wear damage	2 3	X		NGLP	1 2 3	Y/N		
G3	Soil/air interface problem (Explain)	2 3		X	NGLP	1 2 3	Y/N		
G4	Protective coating failure	2 3			NGLP	1 2 3	Y/N		At welded joints 2" and 3" 2" piping mild corrosion.
G5	Expansion joint problem (Explain)	2 3		X	NGLP	1 2 3	Y/N		
G6	Excessive vibration or pulsation	2 3		X	NGLP	1 2 3	Y/N		
G7	Temporarily repaired Sections:	2 3		X	NGLP	1 2 3	Y/N		
G8	Contains Out of Specification Materials:	2 3		X	NGLP	1 2 3	Y/N		
G9	Hose Deficiencies:	2 3		X	NGLP	1 2 3	Y/N		
G10	Color Coding Incorrect:	2 3	X		NGLP	1 2 3	Y/N		
G11	PID Inaccuracies:	2 3		X	NGLP	1 2 3	Y/N		No P&ID'S
G12	Thickness Measurement Deficiencies:	2 3	X		NGLP	1 2 3	Y/N		
SUPPORTS & FOUNDATIONS									
S0	Other (Explain)	2 3	X		NGLP	1 2 3	Y/N		
S1	Pipe shoes off support structure	2 3	X		NGLP	1 2 3	Y/N		
S2	Support structure problem (Explain)	2 3	X		NGLP	1 2 3	Y/N		
S3	Defective hanger or bracket (Explain)	2 3			NGLP	1 2 3	Y/N		See DWG.
S4	Drainage or containment problem	2 3	X		NGLP	1 2 3	Y/N		
S5	Defective anchor	2 3	X		NGLP	1 2 3	Y/N		
S6	Apparent inadequate or improper support	2 3			NGLP	1 2 3	Y/N		See DWG.
S7	Support or dummy leg problem (Explain)	2 3	X		NGLP	1 2 3	Y/N		
S8	Excessive Piping Stress	2 3	X		NGLP	1 2 3	Y/N		

- Any item answered "Yes" indicates a potential problem and the inspector should indicate a Condition Grade Level (CGL) by circling A2* or A3*. CGL 2 means component is serviceable but some damage or deterioration was observed. CGL 3 means damage deterioration was observed and requires further evaluation.
- Any item answered "No" indicated: A no problem was observed.
- Any item marked "N/A" means that the item was "Not Applicable" to the specific equipment being inspected.
- Corrosion: Each column should be addressed per item line. Mark as "Type": "N" = No Corrosion Observed. "G" = Generalized Corrosion - Condition applicable to large area on component. "L" = Localized Corrosion - Condition specific to a small area on component. "P" = Pitting - Mark "Conditions" "I" = Light or initial rust or oxidation. "2" = Moderate (i.e. Light scaling) with no significant wall loss, "3" = Severe (i.e. layered flaking) with significant wall loss indicate for "Y/N" = "Y" indicates that the observed corrosion is "Active" at time of inspection, and "N" = corrosion is "Inactive".
- Location - will usually be identified by VI-1, VI-2, etc. where VI-1 is indicated on an attached drawing, and may not represent more than one physical location per component.

PIPING - VISUAL EXTERNAL CHECKLIST

Inspector: Bill Gee
Company: Niagara Mohawk
Date: 2/15/2000

Equipment No.:
Vessel ID: 373-01
P&ID: N/A

Item	Item Description	Yes/ CGL (1)	No (2)	N/A (3)	Corrosion (4)			Location (5)	Comments (6)
					type	cond.	active		
V0	Other (Explain)	2 3	X		NGLP	1 2 3	Y/N		
V1	Leakage (Describe)	2 3	X		NGLP	1 2 3	Y/N		
V2	Improper or missing bolting	2 3			NGLP	1 2 3	Y/N		
V3	Small branch problems (Explain)	2 3	X		NGLP	1 2 3	Y/N		
V4	Dissimilar flange ratings	2 3	X		NGLP	1 2 3	Y/N		
V5	Sight/Level Glass Indicator Deficiencies:	2 3	X		NGLP	1 2 3	Y/N		
V6	Press/Temp/Flow/Level Switch Deficiencies	2 3	X		NGLP	1 2 3	Y/N		
V7	Unsafe/Inadequate Access to Valves:	2 3	X		NGLP	1 2 3	Y/N		
V8	Incomplete Valve Assemblies:	2 3	X		NGLP	1 2 3	Y/N		
V9	Improperly installed or supported valve operator assemblies:	2 3	X		NGLP	1 2 3	Y/N		
V10	Specialty Device deficiencies:	2 3	X		NGLP	1 2 3	Y/N		
V11	Defective or inoperable valve operators:	2 3	X		NGLP	1 2 3	Y/N		
V12	Actuated Spring Return Valve deficiencies	2 3	X		NGLP	1 2 3	Y/N		
V13	Check Valve Deficiencies:	2 3	X		NGLP	1 2 3	Y/N		
V14	Strainer/Filter Deficiencies:	2 3	X		NGLP	1 2 3	Y/N		
V15	PRV Deficiencies:	2 3		X	NGLP	1 2 3	Y/N		
V16	Flange/Coupling Deficiencies:	2 3	X		NGLP	1 2 3	Y/N		
V17	Rotameters of Sight Flow Indicator Deficiencies:	2 3	X		NGLP	1 2 3	Y/N		

INSULATION

I0	Other (Explain)	2 3		X	NGLP	1 2 3	Y/N		
I1	Weather Jacket damage	2 3		X	NGLP	1 2 3	Y/N		
I2	Insulation and jacket damage	2 3		X	NGLP	1 2 3	Y/N		
I3	Inadequate or deteriorated joint caulking	2 3		X	NGLP	1 2 3	Y/N		
I4	Signs of possible corrosion at penetration	2 3		X	NGLP	1 2 3	Y/N		

- Notes:
- Any item answered "Yes" indicates a potential problem and the inspector should indicate a Condition Grade Level (CGL) by circling "2" or "3". CGL 2 means component is serviceable but some damage or deterioration was observed. CGL 3 means damage deterioration was observed and requires further evaluation.
 - Any item answered "No" indicated: A no problem was observed.
 - Any item marked "N/A" means that the item was A Not Applicable to the specific equipment being inspected.
 - Corrosion: Each column should be addressed per item line. Mark as "Type". "N" = No Corrosion Observed. "G" = Generalized Corrosion - Condition applicable to large area on component. "L" = Localized Corrosion - Condition specific to a small area on component. "P" = Pitting - Mark "conditions" "1" = Light or initial rust or oxidation. "2" = Moderate (i.e.: Light scaling) with no significant wall loss, "3" = Severe (i.e. layered flaking) with significant wall loss indicate for "Y/N" = "Y" indicates that the observed corrosion is "Active" at time of inspection, and "N" = corrosion is "Inactive".
 - Location - will usually be identified by VI-1, VI-2, etc. where VI-1 is indicated on an attached drawing, and may not represent more than one physical location per component.

MECHANICAL INTEGRITY INSPECTION FORM

Secondary Containment -Visual Inspection

Inspector: Bill Gee / Shawn Whipple

Equipment ID:

Company: Niagara Mohawk

Vessel ID: 373-01

Date: 2/15/2000

	Item	Yes	No	N/A	Location	Comments
	Storage Tank					
	Transfer Station					
Information						
1	Style of Containment (599.9(a)(1))					
1a	Dike					
1b	Curb					
1c	Berm					
1d	(60 mils thk- minimum for synthetic material) Liner					
1e	Vault					
1f	Double Wall Tank					
1g	Integral Diking System					
1h	Remote Impoundment					
1i	Building (floor including trenches, sumps)					
1j	other (describe)	X				C/S vault
2	Material of Construction reviewed (599.9(a)(2)(iv))	X				
3	Containment Plan Drawing obtained	X				
4	Flood Plain Area (FEMA Map obtained/reviewed)		X			Unknown
5	Adequate Capacity of Containment (110% of cap. of largest tank or manifolded tanks) (599.9(a)(2)(vii))	X				
5a	Capacity Calculation Done	X				
5b	How many tanks in containment area?	2				
5c	Note capacity of tank #1	9,000			gallons	
	Note capacity of tank #2	9,000			gallons	
	Note capacity of tank #3	N/A			gallons	
	Total capacity of other tanks	18,000			gallons	
6	Are pumps and valves within containment system?	X				
7	Evidence of Previous Release?		X			Pumps-no some valves-yes
8	Evidence of Previous Repairs Performed?		X			

MECHANICAL INTEGRITY INSPECTION FORM

Secondary Containment -Visual Inspection

Inspector: Bill Gee / Shawn Whipple

Equipment ID:

Company: Niagara Mohawk

Vessel ID: 373-01

Date: 2/15/2000

	Item	Yes	No	N/A	Location	Comments
General Requirements for Dikes						
11	Permeability rate to the substance stored of 1×10^{-6} or less (599.9(a)(2)(i))	X				
11a	Are containment surfaces continuous and free of discontinuities?	X				
11b	Are joints of the containment area sealed correctly	X				
11c	Is a coating used for containment?	X				
11d	If yes to 11c, is coating in acceptable shape?		X			CCF inside of vault
12	Design prevents any migration of hazardous substances out of system to the soil, groundwater or surface water before clean up occurs (599.9(a)(2)(ii))	X				
13a	Containment protects storage tanks from vehicular traffic (599.9(a)(1))	X				
13b	Containment protects steel tanks from fire (599.9(a)(1))	X				
13c	Containment protects storage tanks from spills of incompatible substances which might occur in adjacent storage or work areas (599.9(a)(1))	X				
14a	Overfills within containment system (599.9(a)(2)(iii))			X		
14b	Overfills are directed to another appropriate collection device (599.9(a)(2)(iii))			X		
15	Compatibility of material of containment construction, coating or lining with the substance stored and the environment verified (599.9(a)(2)(iv))	X				
16	Containment system placed on a foundation which prevents settlement, compression or uplift (599.9(a)(2)(v))	X				
17a	Containment equipped with a sump and manually controlled method of drainage to permit the drainage of liquids resulting from leaks, spills or precipitation (599.9(a)(2)(vi))		X			
17b	Control of the pump, siphon or valve is outside of the diked area (599.9(a)(2)(vi))	X				

Notes: V-1, V-2, etc will usually identify the location; where V-1 is indicated on attached drawing.
Additional comments on attached page; as necessary.

Comments:

Secondary Containment -Visual Inspection

Inspector: Bill Gee / Shawn Whipple

Equipment ID:

Company: Niagara Mohawk

Vessel ID: 373-01

Date: 2/15/2000

Secondary Containment -Visual Inspection

Inspector: Bill Gee / Shawn Whipple

Equipment ID:

Company: Niagara Mohawk

Vessel ID: 373-01

Date: 2/15/2000

	Item	Yes	No	N/A	Location	Comments
Standards for dike and impoundment systems						
21	Is floor subject to hydraulic pressure? (599.9(b)(2))		X			
21a	If yes to item 21, is floor designed to prevent migration of moisture into dike system? (599.9(b)(2))					
22	If yes given to item 4, is dike designed to withstand structural damage and overtopping by a one-hundred (100) year flood? (599.9(b)(3))					
23	Is floor sloped not less than one (1) percent away from the tank? (599.9(b)(4))		X			
24	Outside base of the dike at ground level is no closer than ten (10) feet to any property line? (599.9(b)(5))	X				
25	Does average height of dike wall exceed six (6) feet above interior grade? (599.9(b)(6))	X				
5a	If yes to item 25, are provisions made for safe access and egress to tanks, valves and other equip? (599.9(b)(6))	X				
26	See item 5b. Do tank(s) contain flammable, combustible or unstable hazardous liquid? (599.9(b)(7))	X				Flammable
26a	If yes to item 26, is dike area subdivided pursuant to NFPA No. 30, section 2.3.4.3(g) (599.9(b)(7))		X			
27	Is dike system constructed in accordance with NFPA No. 30, section 2.3.4.3 (599.9(b)(1))	X				
Standards for remote impoundment systems						
31						

Notes: V-1, V-2, etc will usually identify the location; where V-1 is indicated on attached drawing.
Additional comments on attached page; as necessary.

Comments:

BLASLAND BOUCK-LEE MECHANICAL INTEGRITY VESSEL INSPECTION
BY
QUALITY INSPECTION SERVICES

PVCalc Component Summary Report

(Thickness in Inches, Pressure in lb/in²) Report Date: 02/22/2000 14:10:24

Vessel Name: Year Built: 1990
Vessel Desc: Other Side:
Unit: T-373-01 Corrosion Allowance: 0.0000
Eq/Circ ID: T-373-01-TANK Pressure: 1.0
Section Name: Temperature: 100
Eq Type: VESSEL Description:
Class: CBS TANK 373-01
RBI: 5E

Anal No.	Component Description	Last Inspection	Req. Thick	MAWP	Inspection Due	Retirement Due
01	T-373-01-SHELL	02/15/2000	0.024	47	02/14/2005	02/14/2025
02	T-373-01-NORTH HEAD	02/15/2000	0.160	7	02/14/2005	11/29/2014
03	T-373-01-SOUTH HEAD	02/15/2000	0.160	7	02/14/2005	11/29/2014

PRESSURE VESSEL CALCULATIONS

Unit:T-373-01 Eq/Circ ID:T-373-01-TANK

01 Cylindrical Shell

02/22/2000 14:59:45

VESSEL NAME: VESSEL DESC:T-373-01 SHELL DESIGN CONDITION

PRESSURE VESSEL CALCULATIONS

Unit:T-373-01 Eq/Circ ID:T-373-01-TANK

01 Cylindrical Shell

02/22/2000 14:59:45

01 Cylindrical Shell : T-373-01-SHELL DESIGN CONDITION

DESIGN PRESSURE: 1 PSI
 MAXIMUM DESIGN TEMPERATURE: 100 DEGREES F
 YEAR BUILT: 1990

COMPONENT SUMMARY	ACTUAL THK	- RQD THK	= REMAINING CALC CA	MAWP (NO CA)	STRESS
T-373-01-SHELL	0.249	0.024	0.225	47.5	

INPUT DATA SUMMARY

T-373-01-SHELL

SHEL OD	SHEL TK	S	SRF	E
120.000	0.249	17800.	1.00	0.70

INTERMEDIATE ANSWERS

*** FOR T-373-01-SHELL

ANALYSIS 1, STEPS 6 - 7

ts = 0.2490 Dis = 119.502 R = 59.7510 X = 4797.100

P = 5.000

ANALYSIS 1, STEPS 8 - 10

tr = 0.0240 R/2 = 29.8755 MAWP1 = 51.795

MAWP = 51.795

PRESSURE VESSEL CALCULATION
UNIT: CBS Eq/Circ ID: T-373-01

02/02/2000

VESSEL NAME: VESSEL DESC: T-373-01 NORTH HEAD ASSUMED CONDITION

PRESSURE VESSEL CALCULATION
UNIT: CBS Eq/Circ ID: T-373-01

02/02/2000

T-373-01 NORTH HEAD ASSUMED CONDITION

DESIGN PRESSURE: 1 PSI
MAXIMUM DESIGN TEMPERATURE: 100 DEGREES F
YEAR BUILT: 1990

COMPONENT SUMMARY	ACTUAL THK	- RQD THK	= REMAINING CALC CA	MAWP (NO CA)	STRESS
T-373-01 NORTH HEAD	0.251	0.16	0.091	7	17800

INPUT DATA SUMMARY

T-373-01 NORTH HEAD

HEAD OD	HEAD THK	S	SRF	E
120.00	0.3125	17800	1.00	0.70

INTERMEDIATE ANSWERS

FOR T-373-01 NORTH HEAD

$t = 0.16$ $q = 5.3$ $r = 60.00$ $s = 17800$

MAWP1 = 13

PRESSURE VESSEL CALCULATION
UNIT: CBS Eq/Circ ID: T-373-01

02/02/2000

VESSEL NAME: VESSEL DESC: T-373-01 SOUTH HEAD ASSUMED CONDITION

PRESSURE VESSEL CALCULATION
UNIT:CBS Eq/Circ ID:T-373-01

02/02/2000

T-373-01 SOUTH HEAD ASSUMED CONDITION

DESIGN PRESSURE: 1 PSI
MAXIMUM DESIGN TEMPERATURE: 100 DEGREES F
YEAR BUILT: 1990

COMPONENT SUMMARY	ACTUAL - THK	RQD THK	= REMAINING CALC CA	MAWP (NO CA)	STRESS
T-373-01 SOUTH HEAD	0.251	0.16	0.091	7	17800

INPUT DATA SUMMARY

T-373-01 SOUTH HEAD

HEAD OD	HEAD THK	S	SRF	E
120.00	0.3125	17800	1.00	0.70


INTERMEDIATE ANSWERS

FOR T-373-01 SOUTH HEAD

$t = 0.16$ $q = 5.3$ $r = 60.00$ $s = 17800$


MAWP1 = 13

EQUIP RETIREMENT DATE: 11/29/2014
NEXT INSPECTION IS DUE: 2/14/2005



NOZZLE TML LOCATION SCHEDULE

NOZZLE	SIZE	DESCRIPTION	MARK 1	MARK 2	MARK 3	MARK 4	MARK 5	MARK 6
N1	4 "	150#;	N/A	N/A	N/A			
N2	4 "	150#;	N/A	N/A	N/A			
N3	4 "	150#;	N/A	N/A	N/A			
N4	24"	MANWAY	#1- .249	#2- .249	#3- .249	#4- .250		
N5	18"	MANWAY	N/A	N/A	N/A			
N6	4 "	150#;	N/A	N/A	N/A			
N7	4 "	150#;	N/A	N/A	N/A			
N8	4 "	150#;						



SECONDARY CONTAINMENT			
TANK CAPACITY	CAPACITY OF THE SECONDARY CONTAINMENT	REQUIRED CONTAINMENT CAPACITY (110%)	ADDITIONAL CONTAINMENT REQUIRED
10000 GAL.	3440 FT ³	11000=1471 GAL. FT ³	NONE

WEST VIEW
LOOKING EAST



QUALITY INSPECTION SERVICES, INC.
PROCESS SAFETY MANAGEMENT SERVICES
CORPORATE OFFICE WARWICK AVENUE
BUFFALO, NEW YORK

DATE 02/22/2000

DRAWN BY I.WORONIECKI

SCALE NONE

CHK BY

PROJECT BLASLAND BOUCK
99-288

APP'D BY

LAST REV


DESC: T-373-01-STORAGE TANK
DWG#: T-373-01-TANK-1.00-49.00


SHEET

1 of 4



EQUIP RETIREMENT DATE: 11/29/2014
NEXT INSPECTION IS DUE: 2/14/2005

TML SCHEDULE		
MARK	LOCATION	READING
1	A1	#5- .251
2	A2	#6- .251
3	A3	#7- .253
4	A4	#8- .254
5	A5	#9- .251
6	A6	#10- .252
7	A7	#11- .251
8	A8	#12- .250
9	A9	#13- .249
10	B1	#14- .251
11	B2	#15- .252
12	B3	#16- .250
13	B4	#17- .249
14	B5	#18- .252
15	B6	#19- .252
16	B7	#20- .249
17	B8	#21- .250
18	B9	#22- .252
19	D1	#23- .249
20	D2	#24- .249
21	D3	#25- .250
22	D4	#26- .254
23	O5	#27- .255
24	O6	#28- .252
25	O7	#29- .250
26	O8	#30- .259
27	O9	#31- .250



	QUALITY INSPECTION SERVICES, INC. PROCESS SAFETY MANAGEMENT SERVICES CORPORATE OFFICE WARWICK AVENUE BUFFALO, NEW YORK				DATE 02/22/2000 SCALE NONE PROJECT BLASLAND BOUCK 99-288	DRAWN BY I.WORONIECKI CHK BY APP'D BY LAST REV
	<small> HEADQUARTERS, 100 OFFICE 1000 W. WARWICK AVENUE BUFFALO, NY 14202 </small>		<small> WESTERN NY OFFICE 1000 W. WARWICK AVENUE BUFFALO, NY 14202 </small>		<small> SOUTHERN NY OFFICE 1000 W. WARWICK AVENUE BUFFALO, NY 14202 </small>	
DESC: T-373-01-SHELL DWG#: T-373-01-TANK-1.00-49.00						SHEET 2 of 4

EQUIP RETIREMENT DATE: 11/29/2014
 NEXT INSPECTION IS DUE: 2/14/2005



TML SCHEDULE		
MARK	LOCATION	READING
1	0°/TOP	#32-.254
2	90°/WEST	#33-.252
3	180°/BOTTOM	#34-.254
4	270°/EAST	#35-.254
5	0°/TOP	#36-.252
6	90°/WEST	#37-.251
7	180°/BOTTOM	#38-.255
8	270°/EAST	#39-.253
9	CENTER	#40-.252





QUALITY INSPECTION SERVICES, INC.
 PROCESS SAFETY MANAGEMENT SERVICES
 CORPORATE OFFICE WARWICK AVENUE
 BUFFALO, NEW YORK

DATE 02/22/2000	DRAWN BY I.WORONIECKI
SCALE NONE	CHK BY
PROJECT BLASLAND-BOUCK	APP'D BY
98-298	LAST REV

DESC: T-373-01-NORTH HEAD
 DWG#: T-373-01-TANK-1.00-49.00

SHEET
 3 of 4

EQUIP RETIREMENT DATE: 11/29/2014
 NEXT INSPECTION IS DUE: 2/14/2005



TML SCHEDULE		
MARK	LOCATION	READING
1	0°/TOP	#41-.254
2	90°/EAST	#42-.254
3	180°/BOTTOM	#43-.252
4	270°/WEST	#44-.251
5	0°/TOP	#45-.255
6	90°/EAST	#46-.255
7	180°/BOTTOM	#47-.251
8	270°/WEST	#48-.253
9	CENTER	#49-.253



QUALITY INSPECTION SERVICES, INC.
 PROCESS SAFETY MANAGEMENT SERVICES
 CORPORATE OFFICE WARWICK AVENUE
 BUFFALO, NEW YORK

DATE 02/22/2000	DRAWN BY I.WORONIECKI
SCALE NONE	CHECK BY
PROJECT BLASLAND-BOUCK	APPROVED BY
99-288	LAST REV

DESC: T-373-01-SOUTH HEAD
 DWG#: T-373-01-TANK-1.00-49.00

SHEET
 4 of 4

BLASLAND BOUCK-LEE MECHANICAL INTEGRITY NOZZLE INSPECTION
BY
QUALITY INSPECTION SERVICES

Corrosion Monitoring Eq/Circ ID Analysis Report

(Report in Inches, Corrosion Rates in MPY)
Analysis: Statistical/Straight Line

Report Date: 02/22/2000 13:43:06

Unit: T-373-01
Eq/Circ ID: T-373-01-NOZZLE
Eq Type: NOZZLE Description:
Class: CBS TANK 373-01-NOZZLE
RBI: 5E

Flange Rating: 150 lb/in²
Design Pressure: 1 lb/in²
Design Temp: 100 °F

TML No.	Location Desc.	Ctn TML	Last Survey Thick	Last Survey Date	Short Term Rate	Long Term Rate	Best Fit Rate	Retirement Thickness	Rep TML CR	TML Retirement Date	TML Inspection Due Date
1.00	MANWAY 24"	N *	0.249	02/15/2000	N/A	0.1	N/A	0.061 U	2.0	02/03/2057	02/14/2005
2.00	MANWAY 24"	N *	0.249	02/15/2000	N/A	0.1	N/A	0.061 U	2.0	02/03/2057	02/14/2005
3.00	MANWAY 24"	N *	0.249	02/15/2000	N/A	0.1	N/A	0.061 U	2.0	02/03/2057	02/14/2005
4.00	MANWAY 24"	N	0.250	02/15/2000	N/A	0.0	N/A	0.061 U	2.0	05/25/2057	02/14/2005

BLASLAND BOUCK-LEE MECHANICAL INTEGRITY NOZZLE INSPECTION
BY
QUALITY INSPECTION SERVICES

(Report in Inches, Corrosion Rates in MPY)
Analysis: Statistical/Straight Line

Report Date: 02/22/2000 13:43:07

Unit: T-373-01
Eq/Circ ID: T-373-01-NOZZLE
Eq Type: NOZZLE Description:
Class: CBS TANK 373-01-NOZZLE
RBI: 5E

Flange Rating: 150 lb/in²
Design Pressure: 1 lb/in²
Design Temp: 100 °F

TML Corrosion Rates are each the maximum of:

(A) -- Calculated Corrosion Rates x 1.00	:	Varies
(B) -- Default Corrosion Rate	:	2.0 MPY

Representative Corrosion Rate is the Maximum of:

(A) -- Average Corrosion Rate x 1.10	:	2.2 MPY
(B) -- Average Max 25.0% of TMLs, Min of 2	:	2.0 MPY
(C) -- Formula Corrosion Rate (Sigma = 1.28)	:	3.3 MPY
(D) -- Default Corrosion Rate	:	2.0 MPY

Representative Corrosion Rate = 3.3 MPY

TML thickness readings taken above 150.0 °F have been compensated by 1% per 100.0 °F

TML thickness readings have been compensated for growths.

TML Life calculations are based on the maximum of the Rep. TML CR and the RCR using Short Term, Long Term, and Best Fit Corrosion Rates.

Nominal thickness is used for TML corrosion rate calculations with less than 3 surveys.

TML Inspection date is:

(A) -- Minimum(TML Life / 2.00, 5.0 years)

Eq/Circ ID Estimated life = 57.0 years from the most recent survey date.

(Estimated Life is based on the average of the earliest 1 TML retirement dates.)

Predicted Eq/Circ ID Retirement date is 02/03/2057

Recommended Eq/Circ UT Inspection Date is 02/14/2005

UT Inspection Date is the minimum(Remaining life / 2.0, 5.0 years).

Caution TML Logic: TML Corrosion Rate > 15.00 MPY .OR. TML Remaining Life < 1 Years.

There are 0 Caution TMLs in this Eq/Circ ID.

Minimum Thickness Calculations

System Information

T-373-01 MANWAY N4
PIPING BASELINE T-MIN
CARBON STEEL

Pipe Size 24	Schedule 10S	
Outside Diameter 24	Wall Thickness 0.25	Inside Diameter 23.5
Insulation Material	Insulation Thickness	
Fluid Type UNKNOWN	Fluid Density (lbs/ft ³) 62.43	
Bending Moment, M (in-lbs) 376.564030770974		
Pipe Material A36	Corrosion Allowance (mils) 0.06	

Total Weight per Foot	Total Weight
Pipe Weight 63	Total Pipe Weight (lbs) 63
Insulation Weight (lbs/ft) 0	Total Insulation Weight (lbs) 0
Fluid Weight (lbs/ft) 188.042687180	Total Fluid Weight (lbs) 188.04268718064
Add'l W/ft 0	Additional Weight (lbs) 0
Total Weight per foot (lbs/ft) 251.042687180649	Total Weight (lbs) 251.04268718

Length Between Supports 1	Design Stress 17800	Bending Stress 26700	Maximum I.D. 23.9999376	Structural tmin (in) 0.060062335479157
Operating Pressure, psi 1	Maximum Operating Temp. (F) 100	B31.3 Coefficient (Y) 0.4	Quality Factor 1	Pressure tmin 0.06066010494

BLASLAND BOUCK-LEE MECHANICAL INTEGRITY PIPING INSPECTION
BY
QUALITY INSPECTION SERVICES

Corrosion Monitoring Eq/Circ ID Analysis Report

(Report in Inches, Corrosion Rates in MPY)
Analysis: Statistical/Straight Line

Report Date: 02/21/2000 15:43:59

Unit: T-373-01
Eq/Circ ID: T-373-01-PIPING
Eq Type: PIPING
Class: CBS
RBI: 5E

Description:
TANK-373-01

Flange Rating: 150 lb/in²
Design Pressure: 150 lb/in²
Design Temp: 100 °F

TML No.	Location Desc.	Ctn TML	Last Survey Thick	Last Survey Date	Short Term Rate	Long Term Rate	Best Fit Rate	Retirement Thickness	Rep TML CR	TML Retirement Date	TML Inspection Due Date
1.00	T-373-01	N	0.326	02/15/2000	N/A	0.0	N/A	0.136 U	2.0	09/16/2039	02/14/2005
2.00	T-373-01 (N)	N	0.327	02/15/2000	N/A	0.0	N/A	0.136 U	2.0	12/01/2039	02/14/2005
3.00	T-373-01 (T)	N	0.326	02/15/2000	N/A	0.0	N/A	0.136 U	2.0	09/16/2039	02/14/2005
4.00	T-373-01	N	0.225	02/15/2000	N/A	0.0	N/A	0.138 U	2.0	04/01/2018	02/14/2005
5.00	T-373-01 (N)	N	0.235	02/15/2000	N/A	0.0	N/A	0.138 U	2.0	05/01/2020	02/14/2005
6.00	T-373-01 (S)	N	0.230	02/15/2000	N/A	0.0	N/A	0.138 U	2.0	04/17/2019	02/14/2005
7.00	T-373-01	N	0.200	02/15/2000	N/A	1.6	N/A	0.138 U	2.0	01/15/2013	02/14/2005
8.00	T-373-01	N *	0.198	02/15/2000	N/A	1.8	N/A	0.138 U	2.0	08/16/2012	02/14/2005
9.00	T-373-01	N	0.234	02/15/2000	N/A	6.5	N/A	0.136 U	6.5	03/15/2015	02/14/2005
10.00	T-373-01	N	0.294	02/15/2000	N/A	0.6	N/A	0.136 U	2.0	01/15/2033	02/14/2005
11.00	T-373-01 (T)	N	0.233	02/15/2000	N/A	6.6	N/A	0.136 U	6.6	10/27/2014	02/14/2005
12.00	T-373-01	N	0.201	02/15/2000	N/A	1.5	N/A	0.138 U	2.0	04/01/2013	02/14/2005
13.00	T-373-01	N	0.200	02/15/2000	N/A	1.6	N/A	0.138 U	2.0	01/15/2013	02/14/2005
14.00	T-373-01	N	0.210	02/15/2000	N/A	0.6	N/A	0.138 U	2.0	02/15/2015	02/14/2005
15.00	T-373-01	N	0.204	02/15/2000	N/A	1.2	N/A	0.138 U	2.0	11/15/2013	02/14/2005
16.00	T-373-01	N	0.200	02/15/2000	N/A	1.6	N/A	0.138 U	2.0	01/15/2013	02/14/2005
17.00	T-373-01	N	0.201	02/15/2000	N/A	1.5	N/A	0.138 U	2.0	04/01/2013	02/14/2005
18.00	T-373-01	N	0.217	02/15/2000	N/A	0.0	N/A	0.138 U	2.0	07/31/2016	02/14/2005
19.00	T-373-01	N	0.200	02/15/2000	N/A	1.6	N/A	0.138 U	2.0	01/15/2013	02/14/2005
20.00	T-373-01	N	0.250	02/15/2000	N/A	4.9	N/A	0.136 U	4.9	05/23/2023	02/14/2005
21.00	T-373-01	N	0.255	02/15/2000	N/A	4.4	N/A	0.136 U	4.4	11/30/2024	02/14/2005
22.00	T-373-01	N	0.259	02/15/2000	N/A	4.1	N/A	0.136 U	4.1	10/01/2025	02/14/2005
23.00	T-373-01	N	0.142	02/15/2000	N/A	1.2	N/A	0.076 U	2.0	11/15/2013	02/14/2005
24.00	T-373-01	N	0.145	02/15/2000	N/A	0.9	N/A	0.076 U	2.0	07/01/2014	02/14/2005
25.00	T-373-01	N	0.140	02/15/2000	N/A	1.4	N/A	0.076 U	2.0	06/16/2013	02/14/2005
26.00	T-373-01	N	0.145	02/15/2000	N/A	0.9	N/A	0.076 U	2.0	07/01/2014	02/14/2005

BLASLAND BOUCK-LEE MECHANICAL INTEGRITY PIPING INSPECTION
BY
QUALITY INSPECTION SERVICES

(Report in Inches, Corrosion Rates in MPY)
Analysis: Statistical/Straight Line

Report Date: 02/21/2000 15:44:04

Unit: T-373-01
Eq/Circ ID: T-373-01-PIPING
Eq Type: PIPING Description:
Class: CBS TANK-373-01
RBI: 5E

Flange Rating: 150 lb/in²
Design Pressure: 150 lb/in²
Design Temp: 100 °F

TML Corrosion Rates are each the maximum of:

(A) -- Calculated Corrosion Rates x 1.00	:	Varies
(B) -- Default Corrosion Rate	:	2.0 MPY

Representative Corrosion Rate is the Maximum of:

(A) -- Average Corrosion Rate x 1.10	:	2.9 MPY
(B) -- Average Max 25.0% of TMLs, Min of 2	:	4.8 MPY
(C) -- Formula Corrosion Rate (Sigma = 1.28)	:	3.3 MPY
(D) -- Default Corrosion Rate	:	2.0 MPY

Representative Corrosion Rate = 4.8 MPY

TML thickness readings taken above 150.0 °F have been compensated by 1% per 100.0 °F

TML thickness readings have been compensated for growths.

TML Life calculations are based on the maximum of the Rep. TML CR and the RCR using Short Term, Long Term, and Best Fit Corrosion Rates.

Nominal thickness is used for TML corrosion rate calculations with less than 3 surveys.

TML Inspection date is:

(A) -- Minimum(TML Life / 2.00, 5.0 years)

Eq/Circ ID Estimated life = 12.5 years from the most recent survey date.

(Estimated Life is based on the average of the earliest 1 TML retirement dates.)

Predicted Eq/Circ ID Retirement date is 08/16/2012

Recommended Eq/Circ UT Inspection Date is 02/14/2005

UT Inspection Date is the minimum(Remaining life / 2.0, 5.0 years).

Caution TML Logic: TML Corrosion Rate > 15.00 MPY .OR. TML Remaining Life < 1 Years.

There are 0 Caution TMLs in this Eq/Circ ID.

TML View

Page 1 of 1

TML No	Location	Comp Code	Size	Mat'l Code	T-Min	F	Nominal	Date Built
1.00	T-373-01	PIPE	3.000	A53F	0.136	U	0.300	01/01/1990
2.00	T-373-01(N)	PIPE	3.000	A53F	0.136	U	0.300	01/01/1990
3.00	T-373-01(T)	PIPE	3.000	A53F	0.136	U	0.300	01/01/1990
4.00	T-373-01	PIPE	3.000	A53F	0.138	U	0.216	01/01/1990
5.00	T-373-01(N)	PIPE	3.000	A53F	0.138	U	0.216	01/01/1990
6.00	T-373-01(S)	PIPE	3.000	A53F	0.138	U	0.216	01/01/1990
7.00	T-373-01	PIPE	3.000	A53F	0.138	U	0.216	01/01/1990
8.00	T-373-01	PIPE	3.000	A53F	0.138	U	0.216	01/01/1990
9.00	T-373-01	PIPE	3.000	A53F	0.136	U	0.300	01/01/1990
10.00	T-373-01	PIPE	3.000	A53F	0.136	U	0.300	01/01/1990
11.00	T-373-01(T)	PIPE	3.000	A53F	0.136	U	0.300	01/01/1990
12.00	T-373-01	PIPE	3.000	A53F	0.138	U	0.216	01/01/1990
13.00	T-373-01	PIPE	3.000	A53F	0.138	U	0.216	01/01/1990
14.00	T-373-01	PIPE	3.000	A53F	0.138	U	0.216	01/01/1990
15.00	T-373-01	PIPE	3.000	A53F	0.138	U	0.216	01/01/1990
16.00	T-373-01	PIPE	3.000	A53F	0.138	U	0.216	01/01/1990
17.00	T-373-01	PIPE	3.000	A53F	0.138	U	0.216	01/01/1990
18.00	T-373-01	PIPE	3.000	A53F	0.138	U	0.216	01/01/1990
19.00	T-373-01	PIPE	3.000	A53F	0.138	U	0.216	01/01/1990
20.00	T-373-01	PIPE	3.000	A53F	0.136	U	0.300	01/01/1990
21.00	T-373-01	PIPE	3.000	A53F	0.136	U	0.300	01/01/1990
22.00	T-373-01	PIPE	3.000	A53F	0.136	U	0.300	01/01/1990
23.00	T-373-01	PIPE	2.000	A53F	0.076	U	0.154	01/01/1990
24.00	T-373-01	PIPE	2.000	A53F	0.076	U	0.154	01/01/1990
25.00	T-373-01	PIPE	2.000	A53F	0.076	U	0.154	01/01/1990
26.00	T-373-01	PIPE	2.000	A53F	0.076	U	0.154	01/01/1990

Minimum Thickness Calculations

System Information

T-373-01 PIPING;
PIPING BASELINE T-MIN
CARBON STEEL

Pipe Size 3	Schedule 40	
Outside Diameter 3	Wall Thickness 0.216	Inside Diameter 2.568
Insulation Material	Insulation Thickness	
Fluid Type UNKNOWN	Fluid Density (lbs/ft ³) 62.43	
Bending Moment, M (in-lbs) 5895.29287595039		
Pipe Material A53F	Corrosion Allowance (mils) 0.06	

Total Weight per Foot	Total Weight
Pipe Weight 7.58	Total Pipe Weight (lbs) 151.6
Insulation Weight (lbs/ft) 0	Total Insulation Weight (lbs) 0
Fluid Weight (lbs/ft) 2.24548812658	Total Fluid Weight (lbs) 44.909762531679
Add'l W/ft 0	Additional Weight (lbs) 0
Total Weight per foot (lbs/ft) 9.825488126584	Total Weight (lbs) 196.50976253

Length Between Supports 20	Design Stress 15000	Bending Stress 22500	Maximum I.D. 2.92296802	Structural tmin (in) 0.137031971255552
Operating Pressure, psi 150	Maximum Operating Temp. (F) 100	B31.3 Coefficient (Y) 0.4	Quality Factor 1	Pressure tmin 0.07281437125

Minimum Thickness Calculations

System Information

T-373-01 PIPING;
PIPING BASELINE T-MIN
CARBON STEEL

Pipe Size	Schedule	
3	80	
Outside Diameter	Wall Thickness	Inside Diameter
3.5	0.3	2.9
Insulation Material	Insulation Thickness	
Fluid Type	Fluid Density (lbs/ft ³)	
UNKNOWN	62.43	
Bending Moment, M (in-lbs)		
7868.17727390413		
Pipe Material	Corrosion Allowance (mils)	
A53F	0.06	

Total Weight per Foot	Total Weight
Pipe Weight 10.25	Total Pipe Weight (lbs) 205
Insulation Weight (lbs/ft) 	Total Insulation Weight (lbs) 0
Fluid Weight (lbs/ft) 2.86362878984	Total Fluid Weight (lbs) 57.272575796804
Add'l W/ft 0	Additional Weight (lbs)
Total Weight per foot (lbs/ft) 13.1136287898402	Total Weight (lbs) 262.27257579

Length Between Supports	Design Stress	Bending Stress	Maximum I.D.	Structural tmin (in)
20	15000	22500	3.42494526	0.135054739652177
Operating Pressure, psi	Maximum Operating Temp. (F)	B31.3 Coefficient (Y)	Quality Factor	Pressure tmin
150	100	0.4	1	0.07447105788

Minimum Thickness Calculations

System Information


T-373-01 PIPING;
PIPING BASELINE T-MIN
CARBON STEEL

Pipe Size	Schedule	
2	40	
Outside Diameter	Wall Thickness	Inside Diameter
2.375	0.154	2.067
Insulation Material	Insulation Thickness	
Fluid Type	Fluid Density (lbs/ft ³)	
UNKNOWN	62.43	
Bending Moment, M (in-lbs)		
765.719188549506		
Pipe Material	Corrosion Allowance (mils)	
A53F	0.06	

Total Weight per Foot	Total Weight
Pipe Weight	Total Pipe Weight (lbs)
3.65	36.5
Insulation Weight (lbs/ft)	Total Insulation Weight (lbs)
	0
Fluid Weight (lbs/ft)	Total Fluid Weight (lbs)
1.45479459033	14.547945903300
Add'l W/ft	Additional Weight (lbs)
0	
Total Weight per foot (lbs/ft)	Total Weight (lbs)
5.10479459033004	51.047945903

Length Between Supports	Design Stress	Bending Stress	Maximum I.D.	Structural tmin (in)
10	15000	22500	2.35948880	0.075511192586975
Operating Pressure, psi	Maximum Operating Temp. (F)	B31.3 Coefficient (Y)	Quality Factor	Pressure tmin
150	100	0.4	1	0.07031437125

EQUIP RETIREMENT DATE: 8/16/2012
NEXT INSPECTION IS DUE: 2/14/2005




QUALITY INSPECTION SERVICES, INC.
PROCESS SAFETY MANAGEMENT SERVICES
CORPORATE OFFICE WARWICK AVENUE
BUFFALO, NEW YORK

WARREN, PA OFFICE
210 NORTH WASHINGTON STREET
WARREN, PENNSYLVANIA 15086
HOUSTON, TX OFFICE
1382 SPICE ROAD, SUITE 200
HOUSTON, TEXAS 77058
JACKSONVILLE, FL OFFICE
2600 EDITION AVENUE
JACKSONVILLE, FLORIDA 32204
SYRACUSE, NY OFFICE
4730 METERS ROAD
EAST SYRACUSE, NY 13057

DATE	02/21/2000	DRAWN BY	I.WORONIECKI
SCALE	NONE	CHK BY	
PROJECT	BLASLAND BOUSK	APPD BY	
	99-298	LAST REV	

DESC: 7-373-01-PIPING
DWG#: T-373-01-PIPING-1.00-26.00

SHEET
1 of 2



SEE SH1
 T-373-01



QUALITY INSPECTION SERVICES, INC.
PROCESS SAFETY MANAGEMENT SERVICES
 CORPORATE OFFICE WARWICK AVENUE
 BUFFALO, NEW YORK

WARWICK, PA OFFICE HOUSTON, TX OFFICE JACKSONVILLE, FL OFFICE SYRACUSE, NY OFFICE
 218 NORTH BROADWAY STREET 1225 SPICE PARK BLVD 2224 2808 EDISON AVENUE 1720 METERS ROAD
 WARREN, PENNSYLVANIA 16906 HOUSTON, TEXAS 77058 JACKSONVILLE, FLORIDA 32204 LEE SPRING, NY 13027

DATE **02/21/2000**
 SCALE **NONE**
 PROJECT **BLASLAND BOUCK**
89-298

DRAWN BY **L.WORONIECKI**
 CHK BY
 APPD BY
 LAST REV

DESC: T-373-01-PIPING
 DWG#: T-373-01-PIPING-0.00-0.00

SHEET
 2 of 2

Appendix D - Waste Disposal Manifests

BLASLAND, BOUCK & LEE, INC.
engineers & scientists

Non-TSCA Solid Waste

NON-HAZARDOUS WASTE MANIFEST

SIR

Please print or type (Form designed for use on elite (12 pitch) typewriter)

NON-HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. NYD0000730408		Manifest Document No. NI170		2. Page 1 of 1	
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORPORATION 1125 Broadway Albany, N.Y. 12204				Same			
4. Generator's Phone (318) 433 3696 ATTN: Barbara Zacharek							
5. Transporter 1 Company Name Silverale Trucking, Inc		6. US EPA ID Number		A. State Transporter's ID			
7. Transporter 2 Company Name		8. US EPA ID Number		B. Transporter 1 Phone 716 272 0741			
9. Designated Facility Name and Site Address High Acres Landfill 425 Perinton Parkway Fairport, N.Y. 13350		10. US EPA ID Number		C. State Transporter's ID			
				D. Transporter 2 Phone			
				E. State Facility's ID			
				F. Facility's Phone 716 223 6132			
11. WASTE DESCRIPTION				Containers		13. Total Quantity	
				No. Type		14. Unit Wt./Vol.	
a. Non Regulated Debris				001 CM		30,000 P	
b.							
c.							
d.							
F. Additional Descriptions for Materials Listed Above Sir Project P.O. MP88328 AML Profile 506326				G. Handling Codes for Wastes Listed Above LX			
15. Special Handling Instructions and Additional Information Please Mail Copy Back to Generator							
16. GENERATOR'S CERTIFICATION: I hereby certify that the contents of this shipment are fully and accurately described and are in all respects in proper condition for transport. The materials described on this manifest are not subject to federal hazardous waste regulations.							
Printed/Typed Name Lack Halloran				Signature Jack Halloran		Date 06/29/00	
17. Transporter 1 Acknowledgement of Receipt of Materials				Signature Bill Silverale		Date 06/29/00	
18. Transporter 2 Acknowledgement of Receipt of Materials				Signature		Date	
Printed/Typed Name				Signature		Date	
19. Discrepancy Indication Space							
20. Facility Owner or Operator; Certification of receipt of the waste materials covered by this manifest, except as noted in item 19.							
Printed/Typed Name				Signature		Date	

NON-HAZARDOUS WASTE

GENERATOR

TRANSPORTER

FACILITY



NON-HAZARDOUS WASTE MANIFEST

SIR

Please print or type (Form designed for use on elite (12 pitch) typewriter)

NON-HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. NYD000730408		Manifest Document No. NI171		2. Page 1 of 1	
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORPORATION 1125 BROADWAY ALBANY N.Y. 12204				Same			
4. Generator's Phone 518 433 3696 Barbara TAC							
5. Transporter 1 Company Name Silvarole Trucking Inc.		6. US EPA ID Number		A. State Transporter's ID			
7. Transporter 2 Company Name		8. US EPA ID Number		B. Transporter 1 Phone 716 272 8741			
9. Designated Facility Name and Site Address High Acres Landfill 1425 Perinton Parkway Fairport N.Y.		10. US EPA ID Number		C. State Transporter's ID			
				D. Transporter 2 Phone			
				E. State Facility's ID			
				F. Facility's Phone 716 223 6132			
11. WASTE DESCRIPTION				Containers No. Type		13. Total Quantity	
a. Non Regulated Debris				001 CM		30,000	
b.							
c.							
d.							
F. Additional Descriptions for Materials Listed Above Sir Project P.O. MP88328AML Profile 506326				G. Handling Codes for Wastes Listed Above L			
15. Special Handling Instructions and Additional Information							
16. GENERATOR'S CERTIFICATION: I hereby certify that the contents of this shipment are fully and accurately described and are in all respects in proper condition for transport. The materials described on this manifest are not subject to federal hazardous waste regulations.							
Printed/Typed Name Jack Halloran				Signature <i>Jack Halloran</i>		Date Month Day Year 06 30 00	
17. Transporter 1 Acknowledgement of Receipt of Materials				Signature <i>Bill Silvarole</i>		Date Month Day Year 06 30 00	
18. Transporter 2 Acknowledgement of Receipt of Materials				Signature		Date Month Day Year	
19. Discrepancy Indication Space							
20. Facility Owner or Operator; Certification of receipt of the waste materials covered by this manifest, except as noted in item 19.				Signature		Date Month Day Year	

NON-HAZARDOUS WASTE

TRANSPORTER
FACILITY



NON-HAZARDOUS WASTE MANIFEST

Sir

Please print or type (Form designed for use on elite (12 pitch) typewriter)

NON-HAZARDOUS WASTE MANIFEST

1. Generator's US EPA ID No.

NYD000730408

Manifest Document No.

NI172

2. Page 1

of 1

3. Generator's Name and Mailing Address

NIAGARA MOHAWK POWER CORPORATION
1125 Broadway Albany N.Y. 12204

4. Generator's Phone

(518) 433 3696 Barbara Zacharek

5. Transporter 1 Company Name

Silvarole Trucking Inc

6.

US EPA ID Number

A. State Transporter's ID

B. Transporter 1 Phone

716 272 0741

7. Transporter 2 Company Name

8.

US EPA ID Number

C. State Transporter's ID

D. Transporter 2 Phone

9. Designated Facility Name and Site Address

High Acres Landfill
1425 Perinton Parkway
Fairport N.Y.

10.

US EPA ID Number

E. State Facility's ID

F. Facility's Phone

716 223 6132

11. WASTE DESCRIPTION

Containers

No.

Type

13.
Total
Quantity

14.
Unit
Wt./Vol.

a.

Non Regulated Debris

001 CM

25,000

P

b.

c.

d.

F. Additional Descriptions for Materials Listed Above

Sir Project R.O. MP88328 AML
Profile 506326

G. Handling Codes for Wastes Listed Above

L

15. Special Handling Instructions and Additional Information

16. GENERATOR'S CERTIFICATION: I hereby certify that the contents of this shipment are fully and accurately described and are in all respects in proper condition for transport. The materials described on this manifest are not subject to federal hazardous waste regulations.

Printed/Typed Name

JACK HALLORAN

Signature

Jack Halloran

Date

Month Day Year
06 30 00

17. Transporter 1 Acknowledgement of Receipt of Materials

Printed/Typed Name

Dave Burger

Signature

Dave Burger

Date

Month Day Year
06 30 00

18. Transporter 2 Acknowledgement of Receipt of Materials

Printed/Typed Name

Signature

Month Day Year

19. Discrepancy Indication Space

20. Facility Owner or Operator; Certification of receipt of the waste materials covered by this manifest, except as noted in item 19.

Printed/Typed Name

Signature

Date

Month Day Year

NON-NAZARDOUS WASTE

GENERATOR

TRANSPORTER

FACILITY



NON-HAZARDOUS WASTE MANIFEST

SIR

Please print or type (Form designed for use on elite (12 pitch) typewriter)

NON-HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. NYD000 730 408		Manifest Document No. NI 173		2. Page 1 of 1	
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORPORATION 1125 Broadway Albany N.Y. 12204							
4. Generator's Phone (518) 433-3696 Barbara Zach Buck							
5. Transporter 1 Company Name Silvanole Trucking Inc				6. US EPA ID Number			
7. Transporter 2 Company Name				8. US EPA ID Number			
9. Designated Facility Name and Site Address High Acres Land Fill 425 Peniston Parkway Fairport N.Y.				10. US EPA ID Number			
				A. Transporter 1 Phone			
				B. State Transporter's ID 716 272 0741			
				C. Transporter 2 Phone			
				D. State Facility's ID			
				E. Facility's Phone 716 223 6132			
11. WASTE DESCRIPTION						Containers	
						No.	Type
a. Non regulated Debris						001	CM
13. Total Quantity						14. Unit Wt/Vol.	
25,000						P.	
F. Additional Descriptions for Materials Listed Above SIR PROJECT P.O. MP 88328 AML Profile 506326						G. Handling Codes for Wastes Listed Above L	
15. Special Handling Instructions and Additional Information							
16. GENERATOR'S CERTIFICATION: I hereby certify that the contents of this shipment are fully and accurately described and are in all respects in proper condition for transport. The materials described on this manifest are not subject to federal hazardous waste regulations.							
Printed/Typed Name Dave Badcock						Signature Dave Badcock	
						Date 07/03/00	
17. Transporter 1 Acknowledgement of Receipt of Materials							
Printed/Typed Name Bill Silvanole						Signature Bill Silvanole	
						Date 07/03/00	
18. Transporter 2 Acknowledgement of Receipt of Materials							
Printed/Typed Name						Signature	
						Date Month Day Year	
19. Discrepancy Indication Space							
20. Facility Owner or Operator: Certification of receipt of the waste materials covered by this manifest, except as noted in item 19.							
Printed/Typed Name						Signature	
						Date Month Day Year	

RCRA NON-HAZARDOUS WASTE

GENERATOR

TRANSPORTER

FACILITY

NON-HAZARDOUS WASTE MANIFEST

SIR

Please print or type (Form designed for use on elite (12 pitch) typewriter)

NON-HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. NYD 000730 408		Manifest Document No. NI 174		2. Page 1 of 1	
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORPORATION 1125 BROADWAY ALBANY N.Y. 12204							
4. Generator's Phone (518) 433-3696 BARBARA ZACHBUEK							
5. Transporter 1 Company Name SILVANOLO TRUCKING INC		6. US EPA ID Number		A. State Transporter's ID			
7. Transporter 2 Company Name		8. US EPA ID Number		B. Transporter 1 Phone 716 272-0741			
9. Designated Facility Name and Site Address HIGH ACRES LAND FILL 425 PENINTON PARKWAY FAIRPORT N.Y.		10. US EPA ID Number		C. State Transporter's ID			
				D. Transporter 2 Phone			
				E. State Facility's ID			
				F. Facility's Phone 716 223-6132			
11. WASTE DESCRIPTION				Containers		13. Total Quantity	
				No. Type		14. Unit Wt./Vol.	
a. NON REGULATED DEBRIS				001 CM		25.000 P	
b.							
c.							
d.							
F. Additional Descriptions for Materials Listed Above SIR PROJECT PO. MPBB338 AML PROFILE 506324				G. Handling Codes for Wastes Listed Above L			
15. Special Handling Instructions and Additional Information							
16. GENERATOR'S CERTIFICATION: I hereby certify that the contents of this shipment are fully and accurately described and are in all respects in proper condition for transport. The materials described on this manifest are not subject to federal hazardous waste regulations.							
Printed/Typed Name GARY ANDERSON				Signature Gary Anderson		Date Month Day Year 07 03 00	
17. Transporter 1 Acknowledgement of Receipt of Materials				Signature Gary Anderson		Date Month Day Year 07 03 00	
Printed/Typed Name GARY ANDERSON				Signature Gary Anderson		Date Month Day Year 07 03 00	
18. Transporter 2 Acknowledgement of Receipt of Materials				Signature		Date Month Day Year	
Printed/Typed Name				Signature		Date Month Day Year	
19. Discrepancy Indication Space							
20. Facility Owner or Operator, Certification of receipt of the waste materials covered by this manifest, except as noted in item 19.							
Printed/Typed Name				Signature		Date Month Day Year	

NON-HAZARDOUS WASTE

GENERATOR

TRANSPORTER

FACILITY



NON-HAZARDOUS WASTE MANIFEST

SIR

Please print or type (Form designed for use on elite (12 pitch) typewriter)

NON-HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. NYD 0007 30408		Manifest Document No. NI 175		2. Page 1 of 1	
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORPORATION 1125 BROADWAY, ALBANY, NY 12204							
4. Generator's Phone (518) 433-3696 ATTN: BARBARA ZACHAREK							
5. Transporter 1 Company Name SILVAROLE TRUCKING INC		6. US EPA ID Number		A. State Transporter's ID			
7. Transporter 2 Company Name		8. US EPA ID Number		B. Transporter 1 Phone (716) 272-0741			
9. Designated Facility Name and Site Address HIGH ACRES LANDFILL 425 PERINTON PARKWAY FAIRPORT NY 14450		10. US EPA ID Number		C. State Transporter's ID			
				D. Transporter 2 Phone			
				E. State Facility's ID			
				F. Facility's Phone (716) 223-6132			
11. WASTE DESCRIPTION				Containers		13. Total Quantity	
				No. Type			
				a.			
				b.			
				c.			
d.							
F. Additional Descriptions for Materials Listed Above SIR PROJECT PO MP 88328 AML PROFILE 506326				G. Handling Codes for Wastes Listed Above L			
15. Special Handling Instructions and Additional Information							
16. GENERATOR'S CERTIFICATION: I hereby certify that the contents of this shipment are fully and accurately described and are in all respects in proper condition for transport. The materials described on this manifest are not subject to federal hazardous waste regulations.							
Printed/Typed Name GARY ANDERSON				Signature <i>Gary Anderson</i>		Date Month Day Year 07/03/00	
17. Transporter 1 Acknowledgement of Receipt of Materials				Signature <i>Madame Gouffier</i>		Date Month Day Year 07/03/00	
18. Transporter 2 Acknowledgement of Receipt of Materials				Signature		Date	
Printed/Typed Name				Signature		Month Day Year	
19. Discrepancy Indication Space							
20. Facility Owner or Operator, Certification of receipt of the waste materials covered by this manifest, except as noted in item 19.							
Printed/Typed Name				Signature		Date Month Day Year	

NON-HAZARDOUS WASTE

TRANSPORTER

FACILITY



NON-HAZARDOUS WASTE MANIFEST

Sir

Please print or type (Form designed for use on elite (12 pitch) typewriter)

NON-HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. NY D000730404		Manifest Document No. NI 176		2. Page 1 of 1	
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORPORATION 1125 Broadway Albany N.Y. 12204							
4. Generator's Phone (518) 438.3696 RAIBARA ZACHAREK							
5. Transporter 1 Company Name Silvarole Trucking Inc.		6. US EPA ID Number		A. Transporter 1 Phone 716 272 0741			
7. Transporter 2 Company Name		8. US EPA ID Number		B. State Transporter's ID			
9. Designated Facility Name and Site Address High Acres Land Fill 425 Perinton Parkway Fairport N.Y.		10. US EPA ID Number		C. Transporter 2 Phone			
				D. State Facility's ID			
				E. Facility's Phone 716 223 6132			
11. WASTE DESCRIPTION				Containers		13. Total Quantity	
				No. Type		14. Unit WL/Vol.	
a. Non Regulated Debris				001 CM		25,000 P	
b.							
c.							
d.							
F. Additional Descriptions for Materials Listed Above Sir Project P.O. MP88328AML Profile 506326				G. Handling Codes for Wastes Listed Above L			
15. Special Handling Instructions and Additional Information							
16. GENERATOR'S CERTIFICATION: I hereby certify that the contents of this shipment are fully and accurately described and are in all respects in proper condition for transport. The materials described on this manifest are not subject to federal hazardous waste regulations.							
Printed/Typed Name JACK HALLORAN				Signature <i>[Signature]</i>		Date 07 05 00	
17. Transporter 1 Acknowledgement of Receipt of Materials				Signature <i>[Signature]</i>		Date 07 05 00	
Printed/Typed Name Bill Silvarole				Signature <i>[Signature]</i>		Date 07 05 00	
18. Transporter 2 Acknowledgement of Receipt of Materials				Signature		Date	
Printed/Typed Name				Signature		Date	
19. Discrepancy Indication Space							
20. Facility Owner or Operator: Certification of receipt of the waste materials covered by this manifest, except as noted in item 19.							
Printed/Typed Name				Signature		Date Month Day Year	

RCRA NON-HAZARDOUS WASTE

TRANSPORTER

FACILITY



NON-HAZARDOUS WASTE MANIFEST

Sir

Please print or type (Form designed for use on elite (12 pitch) typewriter)

NON-HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. NYD000730408		Manifest Document No. NI 181		2. Page 1 of 1	
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORPORATION 1125 Broadway ALBANY							
4. Generator's Phone (518) 433 3596 Barbara Zachared							
5. Transporter 1 Company Name Silvarole Trucking Inc.		6. US EPA ID Number		A. Transporter 1 Phone 716 892 0741			
7. Transporter 2 Company Name		8. US EPA ID Number		B. State Transporter's ID			
				C. Transporter 2 Phone			
9. Designated Facility Name and Site Address High Acres Landfill 425 Porington Parkway Fairport NY		10. US EPA ID Number		D. State Facility's ID			
				E. Facility's Phone 716 223 6132			
11. WASTE DESCRIPTION				Containers		13. Total Quantity	
				No. Type		14. Unit Wt./Vol.	
a. Now Regulated Debris				001 CM		25,000 P	
b.							
c.							
d.							
F. Additional Descriptions for Materials Listed Above Sir Project P.O. MP88328 AML Profile 506326				G. Handling Codes for Wastes Listed Above L			
15. Special Handling Instructions and Additional Information							
16. GENERATOR'S CERTIFICATION: I hereby certify that the contents of this shipment are fully and accurately described and are in all respects in proper condition for transport. The materials described on this manifest are not subject to federal hazardous waste regulations.							
Printed/Typed Name DAVE BADOCCH				Signature Dave Badocch		Date Month Day Year 07 06 00	
17. Transporter 1 Acknowledgement of Receipt of Materials				Date			
Printed/Typed Name Bill Silvarole				Signature Bill Silvarole		Date Month Day Year 07 08 00	
18. Transporter 2 Acknowledgement of Receipt of Materials				Date			
Printed/Typed Name				Signature		Date Month Day Year	
19. Discrepancy Indication Space							
20. Facility Owner or Operator: Certification of receipt of the waste materials covered by this manifest, except as noted in item 19.							
Printed/Typed Name				Signature		Date Month Day Year	

RCRA NON-HAZARDOUS WASTE

TRANSPORTER

FACILITY



NON-HAZARDOUS WASTE MANIFEST

SIR

Please print or type (Form designed for use on elite (12 pitch) typewriter)

NON-HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. NYD000730408		Manifest Document No. NI187		2. Page 1 of 1	
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORPORATION 1125 Broadway, Albany N.Y. 12204							
4. Generator's Phone (518) 433-3696 Baubana Zachanek							
5. Transporter 1 Company Name Silvanole Trucking Inc.				6. US EPA ID Number			
7. Transporter 2 Company Name				8. US EPA ID Number			
9. Designated Facility Name and Site Address High acnes Landfill 425 Peninton Parkway Fairport N.Y.				10. US EPA ID Number			
				A. Transporter 1 Phone 716-272-0741			
				B. State Transporter's ID			
				C. Transporter 2 Phone			
				D. State Facility's ID			
				E. Facility's Phone 716-223-6132			
11. WASTE DESCRIPTION						Containers	
						No.	Type
a. Non Regulated Debris						001	CM
b.							
c.							
d.							
13. Total Quantity						14. Unit Wt./Vol.	
25,000						P	
F. Additional Descriptions for Materials Listed Above SIR Project P.O. MP88328 AML Profile 506326						G. Handling Codes for Wastes Listed Above L	
15. Special Handling Instructions and Additional Information							
16. GENERATOR'S CERTIFICATION: I hereby certify that the contents of this shipment are fully and accurately described and are in all respects in proper condition for transport. The materials described on this manifest are not subject to federal hazardous waste regulations.							
Printed/Typed Name RAYMOND D. LEIGH						Signature [Signature]	
						Date Month Day Year 07 01 00	
17. Transporter 1 Acknowledgement of Receipt of Materials						Date	
Printed/Typed Name Bill Silvanole						Signature [Signature]	
						Date Month Day Year 07 10 00	
18. Transporter 2 Acknowledgement of Receipt of Materials						Date	
Printed/Typed Name						Signature	
						Date Month Day Year	
19. Discrepancy Indication Space							
20. Facility Owner or Operator: Certification of receipt of the waste materials covered by this manifest, except as noted in item 19.							
Printed/Typed Name						Signature	
						Date Month Day Year	

RCRA NON-HAZARDOUS WASTE

GENERATOR

TRANSPORTER

FACILITY



NON-HAZARDOUS WASTE MANIFEST

SIR

Please print or type (Form designed for use on elite (12 pitch) typewriter)

NON-HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. NYD000730408		Manifest Document No. NI188		2. Page 1 of 1	
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORPORATION 1125 Broadway, Albany NY 12204							
4. Generator's Phone (518) 433-3096 Barbara Zachark							
5. Transporter 1 Company Name Silverole Tracking INC		6. US EPA ID Number		A. State Transporter's ID			
7. Transporter 2 Company Name		8. US EPA ID Number		B. Transporter 1 Phone 716 272 0741			
9. Designated Facility Name and Site Address High Acres Landfill 425 Perinton Parkway Fairport NY		10. US EPA ID Number		C. State Transporter's ID			
				D. Transporter 2 Phone			
				E. State Facility's ID			
				F. Facility's Phone			
11. WASTE DESCRIPTION				Containers No.	Type	13. Total Quantity	14. Unit Wt./Vol.
a. Non-regulated debris				001	CM	25,000	P
b.							
c.							
d.							
F. Additional Descriptions for Materials Listed Above SIR Project P.O. MP88328AML Profile 506326				G. Handling Codes for Wastes Listed Above L			
15. Special Handling Instructions and Additional Information							
16. GENERATOR'S CERTIFICATION: I hereby certify that the contents of this shipment are fully and accurately described and are in all respects in proper condition for transport. The materials described on this manifest are not subject to federal hazardous waste regulations.							
Printed/Typed Name				Signature		Date Month Day Year	
17. Transporter 1 Acknowledgement of Receipt of Materials				Signature		Date	
Printed/Typed Name Rodney Griffith				Signature Rodney Griffith		Month Day Year 7 7 00	
18. Transporter 2 Acknowledgement of Receipt of Materials				Signature		Date	
Printed/Typed Name				Signature		Month Day Year	
19. Discrepancy Indication Space							
20. Facility Owner or Operator, Certification of receipt of the waste materials covered by this manifest, except as noted in item 19.							
Printed/Typed Name				Signature		Date Month Day Year	

NON-HAZARDOUS WASTE

GENERATOR

TRANSPORTER

FACILITY



NON-HAZARDOUS WASTE MANIFEST

SIR

Please print or type (Form designed for use on elite (12 pitch) typewriter)

NON-HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. NYD000730408		Manifest Document No. NI189		2. Page 1 of 1	
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORPORATION 1125 Broadway ALBANY				Same			
4. Generator's Phone 518-433-3696 Barbara Zacharek							
5. Transporter 1 Company Name Hazmet Environmental Group Inc		6. US EPA ID Number NYD 980169947		A. Transporter 1 Phone 716-927-7200			
7. Transporter 2 Company Name		8. US EPA ID Number		B. State Transporter's ID 117258 NY			
9. Designated Facility Name and Site Address High Acres Landfill 1425 Perinton Parkway Fairport N.Y.		10. US EPA ID Number		C. Transporter 2 Phone		D. State Facility's ID	
				E. Facility's Phone 716 223 6132			
11. WASTE DESCRIPTION				Containers No. Type		13. Total Quantity	
a. Non Regulated Debris				001 CM		Est. 25,000	
b.						P	
c.							
d.							
F. Additional Descriptions for Materials Listed Above				G. Handling Codes for Wastes Listed Above L			
15. Special Handling Instructions and Additional Information Sir Project P.O. MP88328 AML Profile 506326							
16. GENERATOR'S CERTIFICATION: I hereby certify that the contents of this shipment are fully and accurately described and are in all respects in proper condition for transport. The materials described on this manifest are not subject to federal hazardous waste regulations.							
Printed/Typed Name Jack Holleran				Signature <i>Jack Holleran</i>		Date Month Day Year 07/10/00	
17. Transporter 1 Acknowledgement of Receipt of Materials				Signature <i>Daniel Brown</i>		Date Month Day Year 07/10/00	
Printed/Typed Name Daniel Brown				Signature <i>Daniel Brown</i>		Date Month Day Year 07/10/00	
18. Transporter 2 Acknowledgement of Receipt of Materials				Signature		Date Month Day Year	
Printed/Typed Name				Signature		Date Month Day Year	
19. Discrepancy Indication Space							
20. Facility Owner or Operator: Certification of receipt of the waste materials covered by this manifest, except as noted in item 19.							
Printed/Typed Name				Signature		Date Month Day Year	

RCRA NON-HAZARDOUS WASTE

GENERATOR

TRANSPORTER

FACILITY



NON-HAZARDOUS WASTE MANIFEST

Sir

Please print or type (Form designed for use on elite (12 pitch) typewriter)

NON-HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. NYD000130408		Manifest Document No. NI 190		2. Page 1 of 1	
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORPORATION 1145 BROADWAY ALBANY				Same			
4. Generator's Phone (518) 433 BARBARA ZACHAREK							
5. Transporter 1 Company Name HAZMAT		6. US EPA ID Number 13033P N.Y.		A. Transporter 1 Phone (716) 827-7200			
7. Transporter 2 Company Name		8. US EPA ID Number		B. State Transporter's ID			
9. Designated Facility Name and Site Address High Acres Landfill 1425 Perinton PARKWAY FAIRPORT N.Y.		10. US EPA ID Number		C. Transporter 2 Phone			
				D. State Facility's ID			
				E. Facility's Phone 716 223 6132			
11. WASTE DESCRIPTION				Containers No. Type		13. Total Quantity	
a. Non Regulated Debris				001 CM		Est. 25,000	
b.							
c.							
d.							
F. Additional Descriptions for Materials Listed Above				G. Handling Codes for Wastes Listed Above L			
15. Special Handling Instructions and Additional Information Sir Project RO, MP88328AML Profile 506326							
16. GENERATOR'S CERTIFICATION: I hereby certify that the contents of this shipment are fully and accurately described and are in all respects in proper condition for transport. The materials described on this manifest are not subject to federal hazardous waste regulations.							
Printed/Typed Name JACK HALLORAN				Signature <i>Jack Halloran</i>		Date Month Day Year 07/10/00	
17. Transporter 1 Acknowledgement of Receipt of Materials				Signature <i>Tom Donohue</i>		Date Month Day Year 07/10/00	
Printed/Typed Name TOM DONOHUE				Signature		Date Month Day Year	
18. Transporter 2 Acknowledgement of Receipt of Materials				Signature		Date Month Day Year	
Printed/Typed Name				Signature		Date Month Day Year	
19. Discrepancy Indication Space							
20. Facility Owner or Operator: Certification of receipt of the waste materials covered by this manifest, except as noted in item 19.							
Printed/Typed Name				Signature		Date Month Day Year	

RCRA NON-HAZARDOUS WASTE

GENERATOR

TRANSPORTER

FACILITY



NON-HAZARDOUS WASTE MANIFEST

Sir

Please print or type (Form designed for use on elite (12 pitch) typewriter)

NON-HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. NYD 000 730408		Manifest Document No. NI 191		2. Page 1 of 1	
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORPORATION 1145 BROADWAY ALBANY				Same			
4. Generator's Phone 518 433 3696		5. Transporter 1 Company Name SILVEROLE		6. US EPA ID Number		A. Transporter 1 Phone	
7. Transporter 2 Company Name		8. US EPA ID Number		B. State Transporter's ID		C. Transporter 2 Phone	
9. Designated Facility Name and Site Address High Acres Landfill 1145 Perinton Parkway Fairport N.Y.		10. US EPA ID Number		D. State Facility's ID		E. Facility's Phone 716 223 6132	
11. WASTE DESCRIPTION				Containers No. Type		13. Total Quantity	
a. Non Regulated Debris				001 CM		Est. 25,000 P	
b.							
c.							
d.							
F. Additional Descriptions for Materials Listed Above				G. Handling Codes for Wastes Listed Above L			
15. Special Handling Instructions and Additional Information Sir Project R.O. MP88328AML Profile 506326							
16. GENERATOR'S CERTIFICATION: I hereby certify that the contents of this shipment are fully and accurately described and are in all respects in proper condition for transport. The materials described on this manifest are not subject to federal hazardous waste regulations.							
Printed/Typed Name Jack Halloran				Signature <i>Jack Halloran</i>		Date Month Day Year 07 11 00	
17. Transporter 1 Acknowledgement of Receipt of Materials				Signature <i>Bill Silverole</i>		Date Month Day Year 07 11 00	
18. Transporter 2 Acknowledgement of Receipt of Materials				Signature		Date Month Day Year	
19. Discrepancy Indication Space							
20. Facility Owner or Operator: Certification of receipt of the waste materials covered by this manifest, except as noted in item 19.				Signature		Date Month Day Year	
Printed/Typed Name				Signature		Date Month Day Year	

RCRA NON-HAZARDOUS WASTE

GENERATOR

TRANSPORTER

FACILITY



NON-HAZARDOUS WASTE MANIFEST

Sir S-13

Please print or type (Form designed for use on elite (12 pitch) typewriter)

NON-HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. NYD000 730408		Manifest Document No. NI227		2. Page 1 of 1	
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORPORATION 1125 BROADWAY ALBANY				Same			
4. Generator's Phone 518 433 3696				BARBARA Zacharek			
5. Transporter 1 Company Name Silva note		6. US EPA ID Number 8A-190		A. Transporter 1 Phone 272 0741			
7. Transporter 2 Company Name		8. US EPA ID Number		B. State Transporter's ID			
				C. Transporter 2 Phone			
9. Designated Facility Name and Site Address High Acres Land fill 1425 Perinton Parkway Fairport NY				10. US EPA ID Number		D. State Facility's ID	
						E. Facility's Phone 716 223 6132	
11. WASTE DESCRIPTION				Containers No. Type		13. Total Quantity	
a. Non Regulated Debris				001 CM		EST. 25,000	
b.							
c.							
d.							
F. Additional Descriptions for Materials Listed Above				G. Handling Codes for Wastes Listed Above L			
15. Special Handling Instructions and Additional Information Sir Project RA MP88328AML Profile 506326							
16. GENERATOR'S CERTIFICATION: I hereby certify that the contents of this shipment are fully and accurately described and are in all respects in proper condition for transport. The materials described on this manifest are not subject to federal hazardous waste regulations.							
Printed/Typed Name JACK HALLORAN				Signature <i>Jack Halloran</i>		Date Month Day Year 07/19/00	
17. Transporter 1 Acknowledgement of Receipt of Materials							
Printed/Typed Name JEFF JONES				Signature <i>Jeff Jones</i>		Date Month Day Year 07/19/00	
18. Transporter 2 Acknowledgement of Receipt of Materials							
Printed/Typed Name				Signature		Date Month Day Year	
19. Discrepancy Indication Space							
20. Facility Owner or Operator: Certification of receipt of the waste materials covered by this manifest, except as noted in item 19.							
Printed/Typed Name				Signature		Date Month Day Year	

RCRA NON-HAZARDOUS WASTE



NON-HAZARDOUS WASTE MANIFEST

SIR

Please print or type (Form designed for use on 60 lb (12 inch) typewriter)

NYSD 154-218

NON-HAZARDOUS WASTE MANIFEST		Generator's US EPA ID No. NYD000730907		Manifest Control No. 11724R NY	
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORPORATION 1125 Broadway, Albany, NY 12266					
4. Generator's Phone (518) 433-3696					
5. Transporter 1 Company Name HAZ-MAT ENV.		6. US EPA ID Number NYD980769947		A. State Transporter's ID 11724R NY	
7. Transporter 2 Company Name		8. US EPA ID Number		B. Transporter 1 Phone 716-827-1200	
9. Designated Facility Name and Site Address High Acres Landfill 142m Porton Hwy Forrest NY		10. US EPA ID Number		C. State Transporter's ID	
				D. Transporter 2 Phone	
				E. State Facility's ID	
				F. Facility's Phone	
11. WASTE DESCRIPTION		Containers		Date of 1st Shipment	
a. Non-Regulated C&D Debris		1 CM		EST 38,000	
b.					
c.					
d.					
F. Additional Descriptions for Materials Listed Above SIR Project PO M88328AM Profile 506326		G. Handling Codes for Wastes Listed Above 4			
15. Special Handling Instructions and Additional Information Please mail copy back to generator					
16. GENERATOR'S CERTIFICATION: I hereby certify that the contents of this shipment are fully and accurately described and are in all respects in proper condition for transport. The materials described on this manifest are not subject to federal hazardous waste regulations.					
Printed/Typed Name RONALD A. SQUEN		Signature Ronald A. Squen		Date 08/31/00	
17. Transporter 1 Acknowledgement of Receipt of Materials		Signature James S. Robinson		Date 08/31/00	
Printed/Typed Name James S. Robinson		Signature		Date	
18. Transporter 2 Acknowledgement of Receipt of Materials		Signature		Date	
Printed/Typed Name		Signature		Date	
19. Discrepancy Indication Space					
20. Facility Owner or Operator: Certification of receipt of the waste materials covered by this manifest, except as noted in Item 19.					
Printed/Typed Name		Signature JOHN COMPLE		Date	

NON-HAZARDOUS WASTE



NON-HAZARDOUS WASTE MANIFEST

SIR

Please print or type (Form designed for use on 8 1/2 x 11 inch (216 x 279 mm) paper)

NON-HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. NYD000730408		Manifest Document No. NI 285		2. Page 1	
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORPORATION 1125 BROADWAY ALBANY NY 12866							
4. Generator's Phone (518) 433-3895 - Barbara Zochack							
5. Transporter 1 Company Name HAZ-MAT ENV.		6. US EPA ID Number NYD980768947		A. State Transporter's ID 3536P NY			
7. Transporter 2 Company Name		8. US EPA ID Number		B. Transporter 1 Phone 827-7200 (316)			
9. Designated Facility Name and Site Address High Acres Landfill 1425 PERINTON PKWY Fairport NY		10. US EPA ID Number		C. State Transporter's ID			
				D. Transporter 2 Phone			
				E. State Facility's ID			
				F. Facility's Phone 716 223 6132			
11. WASTE DESCRIPTION				Containers No. Type		12. Total Quantity EST.	
Non-Regulated RCOD Debris				001 SM		558000 P	
F. Additional Descriptions for Materials Listed Above				G. Handling Codes for Wastes Listed Above			
SIR Project PO MP88328AML Profile - 506326				L			
15. Special Handling Instructions and Additional Information Please mail copy back to generator							
16. GENERATOR'S CERTIFICATION: I hereby certify that the contents of this shipment are fully and accurately described and are in all respects in proper condition for transport. The materials described on this manifest are not subject to federal hazardous waste regulations.							
Printed/Typed Name RONALD A. Suen				Signature Ronald A. Suen		Date 08/31/00	
17. Transporter 1 Acknowledgement of Receipt of Materials				Signature Jim Tardar		Date 08/31/00	
Printed/Typed Name Jim Tardar				Signature		Date	
18. Transporter 2 Acknowledgement of Receipt of Materials				Signature		Date	
Printed/Typed Name				Signature		Date	
19. Discrepancy Indication Space							
20. Facility Owner or Operator: Certification of receipt of the waste materials covered by this manifest, except as noted in item 19.							
Printed/Typed Name				Signature		Date	

NON-HAZARDOUS WASTE

GENERATOR

TRANSPORTER

FACILITY



PRINTED ON RECYCLED PAPER



NON-HAZARDOUS WASTE MANIFEST

Sir

Please print or type (Form designed for use on elite (12 pitch) typewriter)

NON-HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. NXD000730408		Manifest Document No. NI294		2. Page 1 of 1	
2. Generator's Name and Address NIAGARA MOHAWK POWER CORPORATION 1125 BROADWAY ALBANY N.Y. 12204				Same			
4. Generator's Phone 518-433-3696 ATTN BARBARA ZACHARK							
5. Transporter 1 Company Name HARMA ENVIRONMENTAL GROUP		6. US EPA ID Number NYD980769947		A. State Transporter's ID 15214P NY			
7. Transporter 2 Company Name		8. US EPA ID Number		B. Transporter 1 Phone 716 827 7200			
9. Designated Facility Name and Site Address High Acres Land Fill 425 REINTON PARKWAY FAIRPORT N.Y. 14450		10. US EPA ID Number		C. State Transporter's ID			
				D. Transporter 2 Phone			
				E. State Facility's ID			
				F. Facility's Phone 716 223 6132			
11. WASTE DESCRIPTION				13. Total Quantity		14. Unit Wt/Vol	
Non Regulated Debris				Est. 35000		P	
F. Additional Descriptions for Materials Listed Above Sir Project P.O. MP88328AML Profile 506326				G. Handling Codes for Wastes Listed Above LX			
15. Special Handling Instructions and Additional Information							
16. GENERATOR'S CERTIFICATION: I hereby certify that the contents of this shipment are fully and accurately described and are in all respects in proper condition for transport. The materials described on this manifest are not subject to federal hazardous waste regulations.							
17. Transporter 1 Acknowledgement of Receipt of Materials				Date			
Printed/Typed Name Jack Halloran				Signature <i>Jack Halloran</i>		Month Day Year 09/18/07	
18. Transporter 2 Acknowledgement of Receipt of Materials				Date			
Printed/Typed Name GRANT WILLIAMS				Signature <i>Grant Williams</i>		Month Day Year 09/18/07	
19. Discrepancy Indication Space				Date			
20. Facility Owner or Operator, Certification of receipt of the waste materials covered by this manifest, except as noted in item 19.				Date			
Printed/Typed Name				Signature		Month Day Year	



NON-HAZARDOUS WASTE MANIFEST

Sir

FAX NO. 5184333892

ALBANY MACHINE SHOP

001-10-00 100 3:40 PM

P 5

NON-HAZARDOUS WASTE MANIFEST 1. Generator's US EPA ID No. NY10000730408 2. Page 1 of 1		MANIFEST NO. NI295	
3. Generator's Name and Address NIAGARA MOHAWK POWER CORPORATION 1105 Broadway - Albany, NY 12204 518-433-3696 Attn: Barbara Zabarski		4. Generator's Phone 518-433-3696	
5. Transporter 1 Company Name LIBERTY ENVIRONMENTAL SERVICES, INC.		6. Transporter 1 EPA ID Number NJ00000730408	
7. Transporter 2 Company Name LIBERTY ENVIRONMENTAL SERVICES, INC.		8. Transporter 2 EPA ID Number NJ00000730408	
9. Designated Facility Name and Site Address High Acres Land Fill 435 Perinton Parkway Fairport, NY 14450		10. US EPA ID Number 716 223 6132	
11. Waste Description Non Regulated Debris		12. Quantity 001 CM 35000	
13. Container Type 001 CM 35000		14. Unit 001 CM 35000	
15. Additional Descriptions for Materials Listed Above Sir Project P.O. MP88328AML Profile 506326		16. Special Handling Instructions and Additional Information None	
17. Generator's Certification: I hereby certify that the contents of this shipment are fully and accurately described and are in all respects in proper condition for transport. The materials described on this manifest are not subject to federal hazardous waste regulations.			
18. Transporter 1 Acknowledgment of Receipt of Materials Date: 09/18/00 Signature: [Signature] Printed Name: JACK HALLORAN		19. Transporter 2 Acknowledgment of Receipt of Materials Date: 09/18/00 Signature: [Signature] Printed Name: MICHAEL G. MYERS	
20. Facility Owner or Operator: Certification of receipt of the waste materials covered by this manifest, except as noted in item 19.		21. Date Month: 09, Day: 18, Year: 00	

TSCA Solid Waste

NYG 1383246

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS

HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

SIR

(Hazardous Waste Manifest 1/78/92)

Please type or print. Do not staple

In case of emergency or spill immediately call the National Response Center (800) 424-9302 and the NYS Department of Environmental Conservation (518) 457-7362

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. NY D 0 0 0 7 3 0 4 0		Manifest Doc. No. NI 035		2. Page 1 of 1		Information within heavy hold line is not required by Federal Law.			
3. Generator's Name and Mailing Address Niagara Mohawk Power Corporation 1125 Broadway, Albany, NY 12204-2503 518, 433-3696 Attn: M. Abbott						A. NYG 1383246					
4. Generator's Telephone Number ()						B. Generator's ID SAME					
5. Transporter 1 (Company Name) Hazmat Environmental			6. US EPA ID Number NY D 9 8 0 7 6 9 9 4 7			C. State Transporter's ID 152/4P NY			D. Transporter's Telephone () (716) 827-7100		
7. Transporter 2 (Company Name)			8. US EPA ID Number			E. State Transporter's ID			F. Transporter's Telephone ()		
9. Designated Facility Name and Site Address CWM Chemical Services, LLC 1550 Balmer Road Model City, NY 14107						10. US EPA ID Number NY D 0 4 9 8 3 6 6 7 9					
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)						12. Containers Number Type		13. Total Quantity		14. Unit Wt/Vol	
a. RQ, Polychlorinated Biphenyls Mixture, 9, UN2315, III						1		EST. 4545		K	
b.										I. Waste No. EPA STATE B007	
c.										EPA STATE	
d.										EPA STATE	
J. Additional Descriptions for Materials listed Above						K. Handling Codes for Wastes Listed Above					
a. PCB Debris						L <input checked="" type="checkbox"/>					
b.						b <input type="checkbox"/>					
15. Special Handling Instructions and Additional Information DEB: 3P-PP 825538930 400035 For RQ quantity release contact National Response Center 1-800-424-8802 and 911. If 911 is not in service call local operator. In emergency (24hr.) contact Chemtrac 1-800-424-9300. 81523561											
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.											
Printed/Typed Name RONALD A. SUEN				Signature <i>Ronald A. Suen</i>				Mo. Day Year 10 2 14 00			
17. Transporter 1 Acknowledgement of Receipt of Materials											
Printed/Typed Name GRANT WILLIAMS				Signature <i>Grant Williams</i>				Mo. Day Year 10 2 14 00			
18. Transporter 2 Acknowledgement of Receipt of Materials											
Printed/Typed Name				Signature				Mo. Day Year			
19. Discrepancy Indication Space actual found 8537K											
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.											
Printed/Typed Name EILEEN CARTER				Signature <i>Eileen Carter</i>				Mo. Day Year 10 2 15 00			



WASTE MANAGEMENT, INC.
CWM Chemical Services, L.L.C.
1550 Balmer Rd.
P.O. Box 200
Model City, N.Y. 14107
716/754-8231

Federal EPA ID: NYD049836679

NIAGARA MOHAWK POWER CORP
ATTN: MIKE ABBOTT
NYD000730408
1125 BROADWAY
ALBANY NY 12204-2505

CERTIFICATE OF DISPOSAL

CWM CHEMICAL SERVICES, L.L.C. has received waste material from NIAGARA MOHAWK POWER CORP on 02/15/00 as described on Hazardous Waste Manifest number NYG1383246 Sequence number 01. CWM CHEMICAL SERVICES, L.L.C. hereby certifies that the above described material was landfilled in accordance with the 40 CFR part 761 as it pertains to the land disposal of polychlorinated biphenyl contaminated materials.

Profile Number: U00035
CWM Tracking ID: 8152356101
CWM Unit #: 1*0
Disposal Date: 02/15/00

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C 1001 and 15 U.S.C. 2615) I certify that the information contained in or accompanying this document is true accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy, I certify as the company official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification that this information is true accurate and complete.

Donna Ames-Cassick

DONNA AMES-CASSICK
COMPLIANCE MANAGER
Certificate # 173229
02/16/00

For questions please call
our Customer Service Dept.
at (800) 843-3604

NYG 1383219

DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS

SIR



HAZARDOUS WASTE MANIFEST
P.O. Box 12B20, Albany, New York 12212

Please type or print. Do not staple

(Hazardous Waste Manifest 1/28/90)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. NY D0 00730400	Manifest Doc. No. NYE036	2. Page 1 of 1	Information within heavy bold line is not required by Federal Law.	
3. Generator's Name and Mailing Address Niagara Mohawk Power Corporation 1125 Broadway, Albany, NY 12204-2505				A. NYG 1383219		
4. Generator's Telephone Number 518 433-3494 Attn: M. Abbott				B. Generator's ID 8AMZ		
5. Transporter 1 (Company Name) Harmat Environmental		6. US EPA ID Number NY D 980749947		C. State Transporter's ID 13035PNY		
7. Transporter 2 (Company Name)		8. US EPA ID Number		D. Transporter's Telephone (716) 827-7200		
9. Designated Facility Name and Site Address CWS Chemical Services LLC 1550 Balmer Road Model City, NY 14107		10. US EPA ID Number NY D 049836679		E. State Transporter's ID		
				F. Transporter's Telephone ()		
				G. State Facility ID		
				H. Facility Telephone (716) 754-8251		
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)		12. Containers Number	Type	13. Total Quantity	14. Unit Wt/Vol	I. Waste No.
a. RQ, Polychlorinated Biphenyls Mixture, 9, UN2315, III		001	C	EST. 04545	K	EPA STATE 8007
b.						EPA STATE
c.						EPA STATE
d.						EPA STATE
J. Additional Descriptions for Materials listed Above				K. Handling Codes for Wastes Listed Above		
a. PCB Debris				a. <input checked="" type="checkbox"/> L <input type="checkbox"/> c <input type="checkbox"/>		
b.				b. <input type="checkbox"/> d <input type="checkbox"/>		
15. Special Handling Instructions and Additional Information DRS: 2-8-00 SR#: 538930 000055 For RQ quantity release contact National Response Center 1-800-424-8802 and 911. If 911 is not in service call local operator. In emergency (24hrs.) contact Chemtree 1-800-424-9300. 81523560						
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment. OR if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.						
Printed/Typed Name RONALD A. SUEN		Signature <i>Ronald A. Suen</i>		Mo. Day Year 10 21 00		
17. Transporter 1 Acknowledgement of Receipt of Materials						
Printed/Typed Name THOMAS TORRES		Signature <i>Thomas Torres</i>		Mo. Day Year 10 21 00		
18. Transporter 2 Acknowledgement of Receipt of Materials						
Printed/Typed Name		Signature		Mo. Day Year		
19. Discrepancy Indication Space actual recd 11403K						
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.						
Printed/Typed Name Eileen Carter		Signature <i>Eileen Carter</i>		Mo. Day Year 10 21 00		

COPY 5--Generator--Mailed by TSD Facility

In case of emergency or spill immediately call the National Response Center (800) 424-8802 and the NYS Department of Environmental Conservation (518) 457-7362



WASTE MANAGEMENT, INC.
CWM Chemical Services, L.L.C.
1650 Balmer Rd.
P.O. Box 200
Model City, N.Y. 14107
716/754-8231

Federal EPA ID: NYD049836679

NIAGARA MOHAWK POWER CORP
ATTN: MIKE ABBOTT
NYD000730408
1125 BROADWAY
ALBANY NY 12204-2505

CERTIFICATE OF DISPOSAL

CWM CHEMICAL SERVICES, L.L.C. has received waste material from NIAGARA MOHAWK POWER CORP on 02/15/00 as described on Hazardous Waste Manifest number NYG1383219 Sequence number 01. CWM CHEMICAL SERVICES, L.L.C. hereby certifies that the above described material was landfilled in accordance with the 40 CFR part 761 as it pertains to the land disposal of polychlorinated biphenyl contaminated materials.

Profile Number: U00035
CWM Tracking ID: 8152356001
CWM Unit #: 1*0
Disposal Date: 02/15/00

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representations (18 U.S.C 1001 and 15 U.S.C. 2615) I certify that the information contained in or accompanying this document is true accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy, I certify as the company official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification that this information is true accurate and complete.

Donna Ames-Cassick

DONNA AMES-CASSICK
COMPLIANCE MANAGER
Certificate # 173228
02/16/00

For questions please call
our Customer Service Dept.
at (800) 843-3604

NYB9213237

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS
HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

SIR



CUMI
(Hazardous Waste Manifest 4/87)

Please type or print. Do not staple.

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NY 1294-2505	Manifest Doc. No. NY161	2. Page 1 of 1	Information within heavy bold line is not required by Federal Law. CUMI
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505				A. NYB9213237	
4. Generator's Telephone 518-471-3502				B. Generator's ID SAME	
5. Transporter 1 (Company Name) Buffalo Fuel Corp		6. US EPA ID Number NY12000045721		C. State Transporter's ID 12762N	
7. Transporter 2 (Company Name)		8. US EPA ID Number		D. Transporter's Telephone (609) 777-1000	
9. Designated Facility Name and Site Address CUMI CHEMICAL SERVICES, L.L.C. 1800 BALMER RD. ROSELAND NJ 07068				E. State Transporter's ID	
10. US EPA ID Number NY120099036679				F. Transporter's Telephone ()	
				G. State Facility ID	
				H. Facility Telephone () 716 754-8231	
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)			12. Containers Number Type	13. Total Quantity	14. Unit Wt/Vol
a. 99, POLYCHLORINATED BIPHENYL MIXTURE, 9, UN2315, III, MARINE POLLUTANT				EST	
				CM13363	EPA
					STATE
					EPA
					STATE
					EPA
					STATE
J. Additional Descriptions for Materials listed Above U00035 - PCB CONTAMINATED DEBRIS AND SOIL			K. Handling Codes for Wastes Listed Above		
a.			a.	<input checked="" type="checkbox"/>	c.
b.			b.	<input type="checkbox"/>	d.
15. Special Handling Instructions and Additional Information a. PCB Out of Service Date: 6-27-00 CHERTREC Emergency Response Number (800) 424-2300 EMERGENCY SERVICE REQUEST: 555-241-4 BOY 3039					
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.					
Printed/Typed Name Jack Halloran		Signature <i>Jack Halloran</i>		Mo. Day Year 06 27 00	
17. Transporter 1 Acknowledgement of Receipt of Materials Printed/Typed Name Joseph I. Myers		Signature <i>Joseph I. Myers</i>		Mo. Day Year 06 27 00	
18. Transporter 2 Acknowledgement of Receipt of Materials Printed/Typed Name		Signature		Mo. Day Year	
19. Discrepancy Indication Space Actual Recd: 12492K					
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19. Printed/Typed Name Susan M. Abraham					
Signature <i>Susan M. Abraham</i>		Mo. Day Year 06 28 00			

COPY 5-Generator-Mailed by TSD Facility

NYB9213228

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS
HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

SIR



CUM1

Please type or print. Do not staple.

(Hazardous Waste Manifest 497)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NY D0000730400		Manifest Doc. No. MI162		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.	
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505						A. NYB9213228			
4. Generator's Telephone Number 518-871-3502						B. Generator's ID SAME			
5. Transporter 1 (Company Name) Buffalo Fuel Corp			6. US EPA ID Number NY D0000045724			C. State Transporter's ID 227624MM			
7. Transporter 2 (Company Name)			8. US EPA ID Number			D. Transporter's Telephone 518-677-0000			
9. Designated Facility Name and Site Address CUM CHEMICAL SERVICES, L.L.C. 1550 BALMER RD. MODEL CITY NY 14107						10. US EPA ID Number NY D0049836679			
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number) a. POLYCHLORINATED BIPHENYL MIXTURE, 9, UN2315, III, MARINE POLLUTANT						12. Containers Number Type 001 PM13363 K		13. Total Quantity Est, 13363 K	
						14. Unit Wt/Vol		I. Waste No.	
								EPA	
								STATE	
								EPA	
J. Additional Descriptions for Materials listed Above 000035 - PCB CONTAMINATED DEBRIS AND SOIL						K. Handling Codes for Wastes Listed Above			
a						a		c	
b						b		d	
15. Special Handling Instructions and Additional Information a. PCB Out of Service Date: 6-27-98 Weight: 13363 K Type: CM CHENTREC Emergency Response Number (800)424-9300 and Contract BROS171 SERVICE REQUEST# 555241-3 Box# 3053 81529623-2									
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.									
Printed/Typed Name Jack Halloran					Signature Jack Halloran			Mo. Day Year 06/27/98	
17. Transporter 1 Acknowledgement of Receipt of Materials									
Printed/Typed Name Dos. pt. I M. Jones					Signature [Signature]			Mo. Day Year 06/27/98	
18. Transporter 2 Acknowledgement of Receipt of Materials									
Printed/Typed Name					Signature			Mo. Day Year	
19. Discrepancy Indication Space Actual Recd 12492 K									
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.									
Printed/Typed Name Susan M. Abraham					Signature S. M. Abraham			Mo. Day Year 06/28/00	

COPY 5—Generator—Mailed by TSD Facility

In case of emergency or spill immediately call the National Response Center (800) 424-8802 and the NYS Department of Environmental Conservation (518) 457-7362

GENERATOR

TRANSPORTER

FACILITY

NYB9213246

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS
HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

SIR



CUMI

Please type or print. Do not staple.

(Hazardous Waste Manifest 4/87)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NYD0000730408		Manifest Doc. No. NY1163		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.					
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505						A. NYB9213246							
4. Generator's Telephone 518 471-3502						B. Generator's ID SAME							
5. Transporter 1 (Company Name) DUFFALO FUEL CORP				6. US EPA ID Number NYA000045724		C. State Transporter's ID 72763WNY							
7. Transporter 2 (Company Name)				8. US EPA ID Number		D. Transporter's Telephone (518) 678-1111							
9. Designated Facility Name and Site Address CUMI CHEMICAL SERVICES, L.L.C. 1550 BALMER RD. MODEL CITY NY 14107				10. US EPA ID Number NYD049836679		E. State Transporter's ID							
						F. Transporter's Telephone ()							
						G. State Facility ID							
						H. Facility Telephone () 716 754-8231							
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)						12. Containers Number Type		13. Total Quantity		14. Unit Wt/Vol		1. Waste No.	
a. RO, POLYCHLORINATED BIPHENYL MIXTURE, 9, UN2315, 111, MARINE POLLUTANT						001		EST 13363				EPA 0001	
b.												EPA STATE	
c.												EPA STATE	
d.												EPA STATE	
J. Additional Descriptions for Materials listed Above U00035 - PCB CONTAMINATED DEBRIS AND SOIL L						K. Handling Codes for Wastes Listed Above							
a						a							
b						b							
15. Special Handling Instructions and Additional Information: a. PCB Out of Service Date: 6-27-00 Weight: 13363 Type: CM CHEMTREC Emergency Response Number: (800) 424-9300 WHI Contact: ERG#171 SERVICE REQUEST# 555241-2													
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable International and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.													
Printed/Typed Name JACK HALLORAN						Signature <i>Jack Halloran</i>				Mo. Day Year 06 27 00			
17. Transporter 1 Acknowledgement of Receipt of Materials													
Printed/Typed Name CHRIS HOWARD						Signature <i>Chris Howard</i>				Mo. Day Year 06 27 00			
18. Transporter 2 Acknowledgement of Receipt of Materials													
Printed/Typed Name						Signature				Mo. Day Year			
19. Discrepancy Indication Space Actual P'd 10038K													
20. Facility Owner or Operator Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.													
Printed/Typed Name Susan Snyder						Signature <i>Susan Snyder</i>				Mo. Day Year 06 28 00			

COPY 5-Generator-Mailed by TSD Facility

In case of emergency or spill immediately call the National Response Center (800) 424-8802 and the NYS Department of Environmental Conservation (518) 457-7362

GENERATOR

TRANSPORTER

F

NYB9213201

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS
HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

SIR



(Hazardous Waste Manifest 4/87)

Please type or print. Do not staple.

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NYD000730400		Manifest Doc. No. NYL1614		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.					
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505						A. NYB9213201							
4. Generator's Telephone Number 518 471-3502						B. Generator's ID SAME							
5. Transporter 1 (Company Name) BUFFALO RUSH CORP			6. US EPA ID Number NYA0000045724			C. State Transporter's ID 72234 NY							
7. Transporter 2 (Company Name)			8. US EPA ID Number			D. Transporter's Telephone 800 677 823							
9. Designated Facility Name and Site Address CUMI CHEMICAL SERVICES, L.L.C. 1550 BALMER RD. MODEL CITY NY 14107						E. State Transporter's ID							
10. US EPA ID Number NYD049036679						F. Transporter's Telephone ()							
						G. State Facility ID							
						H. Facility Telephone () 716 754-8231							
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)						12. Containers Number Type		13. Total Quantity		14. Unit Wt/Vol		15. Waste No.	
a. PCB, POLYCHLORINATED BIPHENYL MIXTURE, 9, UN2315, 111, MARINE POLLUTANT						1		EST CM13363 K		EST		EPA STATE 8007	
b.												EPA STATE	
c.												EPA STATE	
d.												EPA STATE	
J. Additional Descriptions for Materials listed Above U00035 - PCB CONTAMINATED DEBRIS AND SOIL						K. Handling Codes for Wastes Listed Above a. <input checked="" type="checkbox"/> b. <input type="checkbox"/> c. <input type="checkbox"/> d. <input type="checkbox"/>							
15. Special Handling Instructions and Additional Information a. PCB Out of Service Date: 6-27-00 Weight: 13363 Type: CM CHEMTREC Emergency Response Number (800) 424-9300 and Contract ERG#171 SERVICE REQUEST# 555241-1 815 29624-1													
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. if I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.													
Printed/Typed Name JACK HULLERAN						Signature <i>Jack Hulleran</i>				Mo. Day Year 06 27 00			
17. Transporter 1 Acknowledgement of Receipt of Materials													
Printed/Typed Name CHRIS HOWARD						Signature <i>Chris Howard</i>				Mo. Day Year 06 27 00			
18. Transporter 2 Acknowledgement of Receipt of Materials													
Printed/Typed Name						Signature				Mo. Day Year			
19. Discrepancy Indication Space actual Recd 10038 K													
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.													
Printed/Typed Name SUSAN SNYDER						Signature <i>Susan Snyder</i>				Mo. Day Year 06 28 00			

COPY 5-Generator-Mailed by TSD Facility

In case of emergency or spill immediately call the National Response Center (800) 424-8802 and the NYS Department of Environmental Conservation (518) 457-7362

NYB9213282

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS
HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212



CWM1

Please type or print. Do not staple.

(Hazardous Waste Manifest 4/97)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NY1000730408	Manifest Doc. No. NT166	2. Page 1 of 1	Information within heavy bold line is not required by Federal Law.
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505				A. NYB9213282	
4. Generator's Telephone 518-471-3502				B. Generator's ID SAME	
5. Transporter 1 (Company Name) Buffalo Fuel Corp		6. US EPA ID Number NY10000045724		C. State Transporter's ID 72762 NY	
7. Transporter 2 (Company Name)		8. US EPA ID Number		D. Transporter's Telephone 500 477 8603	
9. Designated Facility Name and Site Address CWM CHEMICAL SERVICES, L.L.C. 1550 BALMER RD. MODEL CITY NY 14107		10. US EPA ID Number NYD049036679		E. State Transporter's ID	
				F. Transporter's Telephone ()	
				G. State Facility ID	
				H. Facility Telephone () 716 754-8231	
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)			12. Containers Number Type	13. Total Quantity	14. Unit Wt/Vol
a. NO. POLYCHLORINATED BIPHENYL MIXTURE, 9, UN2315, III, MARINE POLLUTANT			601	CM13636	K
b.					
c.					
d.					
J. Additional Descriptions for Materials listed Above U00035 - PCB CONTAMINATED DEBRIS AND SOIL			K. Handling Codes for Wastes Listed Above		
a.			a.	L	c.
b.			b.		d.
15. Special Handling Instructions and Additional Information a. PCB Out of Service Date: 6-28-00 Weight: 13636K Type: CM CHEMTRC Emergency Response Number (800) 424-9300 ERG 111 SERVICE REQUEST: 555405-1 7/11/01 81529718-1					
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.					
Printed/Typed Name Jack Halloran		Signature <i>Jack Halloran</i>		Mo. Day Year 06/28/00	
17. Transporter 1 Acknowledgement of Receipt of Materials					
Printed/Typed Name Joseph E. Myers		Signature <i>Joseph E. Myers</i>		Mo. Day Year 06/28/00	
18. Transporter 2 Acknowledgement of Receipt of Materials					
Printed/Typed Name		Signature		Mo. Day Year	
19. Discrepancy Indication Space actual rec'd 8927K					
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.					
Printed/Typed Name Susan Snyder		Signature <i>Susan Snyder</i>		Mo. Day Year 06/29/00	

COPY 5--Generator--Mailed by TSD Facility

In case of emergency or spill immediately call the National Response Center (800) 424-8802 and the NYS Department of Environmental Conservation (518) 457-7362

GENERATOR

TRANSPORTER

FA

NYB9213264

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS

HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

Sir



Please type or print. Do not staple.

(Hazardous Waste Manifest 4/97)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NYD0000730400		Manifest Doc. No. NJ167		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.	
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505						A. NYB9213264			
4. Generator's Telephone Number 518 471-9502						B. Generator's ID SAME			
5. Transporter 1 (Company Name) <i>Bur F. Co. Inc. Corp</i>				6. US EPA ID Number NYD000045924		C. State Transporter's ID 72762 N/A			
7. Transporter 2 (Company Name)				8. US EPA ID Number		D. Transporter's Telephone 600 677-663			
9. Designated Facility Name and Site Address CWM CHEMICAL SERVICES, L.L.C. 1550 BALMER RD. MODEL CITY NY 14107						10. US EPA ID Number NYD049836679			
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number) a. NO. POLYCHLORINATED BIPHENYL MIXTURE, 9, UN2315, III, MARINE POLLUTANT						12. Containers Number Type 001 CM 13636		13. Total Quantity EST	
						14. Unit Wt/Vol K		I. Waste No. EPA STATE	
								EPA STATE	
								EPA STATE	
								EPA STATE	
J. Additional Descriptions for Materials listed Above U00035 - PCB CONTAMINATED DEBRIS AND SOIL						K. Handling Codes for Wastes Listed Above			
a						a			
b						b			
15. Special Handling Instructions and Additional Information a. PCB Out of Service Date: 6-28-00 Weight: 13636K Type: CM CHENTREC Emergency Response Number (800) 424-9300 and Contract ER09171 SERVICE REQUEST# 555405-2 <i>Box 3056</i> <i>81529718-2</i>									
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.									
Printed/Typed Name JACK HALLORAN					Signature <i>Jack Halloran</i>			Mo. Day Year 062800	
17. Transporter 1 Acknowledgement of Receipt of Materials Printed/Typed Name JOSEPH F. MYERS					Signature <i>Joseph F. Myers</i>			Mo. Day Year 062800	
18. Transporter 2 Acknowledgement of Receipt of Materials Printed/Typed Name					Signature			Mo. Day Year	
19. Discrepancy Indication Space <i>actual record 8927K</i>									
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19. Printed/Typed Name SUSAN SNYDER					Signature <i>Susan Snyder</i>			Mo. Day Year 062900	

COPY 5-Generator-Mailed by TSD Facility

In case of emergency or spill immediately call the National Response Center (800) 424-8802 and the NYS Department of Environmental Conservation (518) 457-7362

NYB9213273

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS
HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212



Please type or print. Do not staple.

(Hazardous Waste Manifest 4/97)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NYD0000730408		Manifest Doc. No. NI168		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.					
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505						A. NYB9213273							
4. Generator's Telephone 518-471-3502						B. Generator's ID SAME							
5. Transporter 1 (Company Name) BUFFALO FUEL CORP				6. US EPA ID Number NY9000045724		C. State Transporter's ID 22763N NY							
7. Transporter 2 (Company Name)				8. US EPA ID Number		D. Transporter's Telephone (408) 677-2003							
9. Designated Facility Name and Site Address CWHI CHEMICAL SERVICES, L.L.C. 1550 BALMER RD. MODEL CITY NY 14107						E. State Transporter's ID							
10. US EPA ID Number NYD049836679						F. Transporter's Telephone ()							
						G. State Facility ID							
						H. Facility Telephone () 716 754-8231							
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)						12. Containers Number Type		13. Total Quantity		14. Unit Wt/Vol		I. Waste No.	
a. POLYCHLORINATED BIPHENYL MIXTURE, 9, UN2315, 111, MARINE POLLUTANT						001 CM		13636		K		EPA	
												STATE	
												EPA	
												STATE	
												EPA	
b.												EPA	
c.												EPA	
d.												EPA	
J. Additional Descriptions for Materials listed Above U00035 - PCB CONTAMINATED DEBRIS AND SOIL						K. Handling Codes for Wastes Listed Above							
a						a		L		c			
b						b				d			
15. Special Handling Instructions and Additional Information a. PCB Out of Service Date: 6-28-00 Weight: 13636 Type: CM CHENTREC Emergency Response Number (800) 424-9300 and Contract EMERGENCY SERVICE REQUEST: 555-405-3 81539717-1													
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.													
Printed/Typed Name Jack Halloran						Signature <i>Jack Halloran</i>				Mo. Day Year 06/28/00			
17. Transporter 1 Acknowledgement of Receipt of Materials													
Printed/Typed Name CHRIS HOWARD						Signature <i>Chris Howard</i>				Mo. Day Year 06/28/00			
18. Transporter 2 Acknowledgement of Receipt of Materials													
Printed/Typed Name						Signature				Mo. Day Year			
19. Discrepancy Indication Space Actual Recd 18800 P / 8528 K													
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.													
Printed/Typed Name EILEEN CARTER						Signature <i>Eileen Carter</i>				Mo. Day Year 06/28/00			

COPY 5—Generator—Mailed by TSD Facility

in case of emergency or spill immediately call the National Response Center (800) 424-8802 and the NYS Department of Environmental Conservation (518) 457-7362

NYB9213255

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS

HAZARDOUS WASTE MANIFEST

P.O. Box 12820, Albany, New York 12212

Sir



CUMI

Please type or print. Do not staple.

(Hazardous Waste Manifest 4/97)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NYD000730408		Manifest Doc. No. WJ169		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.	
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505						A. NYB9213255			
4. Generator's Telephone 518-471-3502						B. Generator's ID BAME			
5. Transporter 1 (Company Name) BUFFALO FUEL CORP				6. US EPA ID Number NYA000045724		C. State Transporter's ID 727630 NY			
7. Transporter 2 (Company Name)				8. US EPA ID Number		D. Transporter's Telephone (609) 677-2603			
9. Designated Facility Name and Site Address CUMI CHEMICAL SERVICES, L.L.C. 1550 BALMER RD. MODEL CITY NY 14107						E. State Transporter's ID			
10. US EPA ID Number NYD049836679						F. Transporter's Telephone ()			
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number) a. RQ, POLYCHLORINATED BIPHENYL MIXTURE, 9, UN2315, 111, MARINE POLLUTANT						12. Containers Number Type 001 CM 13636 K		13. Total Quantity EST	
						14. Unit Wt/Vol K		I. Waste No. EPA STATE	
								EPA STATE	
								EPA STATE	
								EPA STATE	
J. Additional Descriptions for Materials listed Above 000035 - PCB CONTAMINATED DEBRIS AND SOIL						K. Handling Codes for Wastes Listed Above L			
a						a		c	
b						b		d	
15. Special Handling Instructions and Additional Information PCB Out of Service Date: 6-28-00 Weight: 13636K Type: CM CHEMTREC Emergency Response Number (800) 424-9300 Unit Contract EPC-171 SERVICE REQUEST# 555405-4 81529717-2									
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable International and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.									
Printed/Typed Name JACK HALLORAN				Signature <i>Jack Halloran</i>				Mo. Day Year 06 28 00	
17. Transporter 1 Acknowledgement of Receipt of Materials									
Printed/Typed Name CHAS HOWARD				Signature <i>Chas Howard</i>				Mo. Day Year 06 29 00	
18. Transporter 2 Acknowledgement of Receipt of Materials									
Printed/Typed Name				Signature				Mo. Day Year	
19. Discrepancy Indication Space Actual Recd 8528K/18800P									
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.									
Printed/Typed Name EDMON CARTON				Signature <i>Edmon Carton</i>				Mo. Day Year 06 29 00	

COPY 5-Generator-Mailed by TSD Facility

NYB9213291

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS
HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

Sin



Please type or print. Do not staple.

(Hazardous Waste Manifest 4/97)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NYD0000730408		Manifest Doc. No. NI192		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.									
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505						A. NYB9213291											
4. Generator's Telephone 518 471-3502						B. Generator's ID SAHE											
5. Transporter 1 (Company Name) HAZMAT ENV GRP INC				6. US EPA ID Number NYD980769947		C. State Transporter's ID PX476 (NY)											
7. Transporter 2 (Company Name) HAZMAT ENV GROUP				8. US EPA ID Number NYD980769947		D. Transporter's Telephone 914 927-7200											
9. Designated Facility Name and Site Address CVM CHEMICAL SERVICES, L.L.C. 1550 BALMER RD. MODEL CITY NY 14107				10. US EPA ID Number NYD049836679		E. State Transporter's ID PW3686 NY											
						F. Transporter's Telephone 914 927-7200											
						G. State Facility ID											
						H. Facility Telephone () 716 754-0231											
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)						12. Containers Number Type		13. Total Quantity		14. Unit Wt/Vol		I. Waste No.					
a. RD, POLYCHLORINATED BIPHENYL MIXTURE, 9. UN2315, 111, MARINE POLLUTANT						001 CM		Est 13636		K		EPA STATE					
b.												EPA STATE					
c.												EPA STATE					
d.												EPA STATE					
J. Additional Descriptions for Materials listed Above 000035 - PCB CONTAMINATED DEBRIS AND SOIL						K. Handling Codes for Wastes Listed Above											
a.						a		L		c							
b.						b				d							
15. Special Handling Instructions and Additional Information a. PCB Out of Service Date: 7-11-00 Weight: 1363 Type: CHEMTREC Emergency Response Number (800) 424-9300 Uni Contract ERCS171 SERVICE REQUEST# 557739 81530273																	
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable International and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.																	
Printed/Typed Name JACK HALLORAN						Signature <i>Jack Halloran</i>				Mo. Day Year 07.11.00							
17. Transporter 1 Acknowledgement of Receipt of Materials						Printed/Typed Name TIMOTHY J. OHARA				Signature <i>Timothy J. O'Hara</i>				Mo. Day Year 07.11.00			
18. Transporter 2 Acknowledgement of Receipt of Materials						Printed/Typed Name DAVE JOHNSON				Signature <i>Dave Johnson</i>				Mo. Day Year 07.11.00			
19. Discrepancy Indication Space actual Recd 11476 K																	
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.																	
Printed/Typed Name EILEEN CARTON						Signature <i>Eileen Carton</i>				Mo. Day Year 07.13.00							

COPY 5-Generator-Mailed by TSD Facility

In case of emergency or spill immediately call the National Response Center (800) 424-8802 and the NYS Department of Environmental Conservation (518) 457-7362

GENERATOR

TRANSPORTER

NYB9213309

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS

HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

Sir



CWHI

Please type or print. Do not staple.

(Hazardous Waste Manifest 4/97)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NYD000730400		Manifest Doc. No. NI194		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.									
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505						A. Generator's ID NYB9213309											
4. Generator's Telephone 518-471-3502						B. Generator's ID SAME											
5. Transporter 1 (Company Name) HAZMAT Environmental Service, Inc.				6. US EPA ID Number NYD0950709447		C. State Transporter's ID 15161PA											
7. Transporter 2 (Company Name)				8. US EPA ID Number		D. Transporter's Telephone 716-9277200											
9. Designated Facility Name and Site Address CWH CHEMICAL SERVICES, L.L.C. 1550 BALMER RD. MODEL CITY NY 14107						E. State Transporter's ID											
10. US EPA ID Number NYD049836679						F. Transporter's Telephone ()											
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number) a. POLYCHLORINATED BIPHENYL MIXTURE, 9, UN2315, III, MARINE POLLUTANT						12. Containers Number Type		13. Total Quantity		14. Unit Wt/Vol		I. Waste No.					
						001		13636		K		EPA					
												STATE					
												EPA					
												STATE					
												EPA					
												STATE					
												EPA					
												STATE					
J. Additional Descriptions for Materials listed Above U00035 - PCB CONTAMINATED DEBRIS AND SOIL						K. Handling Codes for Wastes Listed Above											
a						a		L		c							
b						b				d							
15. Special Handling Instructions and Additional Information a. PCB Out of Service Date: 7-11-00 Weight: Type: CENTREC Emergency Response Number (800)424-9300 VMI Contract ERC#171 SERVICE REQUEST# 557239 RB137 81530206																	
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.																	
Printed/Typed Name JACK HALLORAN						Signature <i>Jack Halloran</i>				Mo. Day Year 07/11/00							
17. Transporter 1 Acknowledgement of Receipt of Materials						Printed/Typed Name Allen L Hall				Signature <i>Allen L Hall</i>				Mo. Day Year 07/11/00			
18. Transporter 2 Acknowledgement of Receipt of Materials						Printed/Typed Name				Signature				Mo. Day Year			
19. Discrepancy Indication Space actual rec'd 8800K weight estimated generator resolved.																	
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.						Printed/Typed Name Susan Snyder				Signature <i>Susan Snyder</i>				Mo. Day Year 07/18/00			

COPY 5-Generator-Mailed by TSD Facility

NYB9213318

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS
HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

Sir



CUMI

Please type or print. Do not staple.

(Hazardous Waste Manifest 497)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NYD0000730408		Manifest Doc. No. NL195		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.					
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505						A. NYB9213318							
4. Generator's Telephone 518 471-3502						B. Generator's ID SAME							
5. Transporter 1 (Company Name) H2mer Environmental Group Inc			6. US EPA ID Number NYB9807694H7			C. State Transporter's ID 11729P6A							
7. Transporter 2 (Company Name)			8. US EPA ID Number			D. Transporter's Telephone 76 827-7400							
9. Designated Facility Name and Site Address CUMI CHEMICAL SERVICES, L.L.C. 1550 BALMER RD. MODEL CITY NY 14107						10. US EPA ID Number NYD049836679							
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number) a. RG, POLYCHLORINATED BIPHENYL MIXTURE, 9, UN2315, III, MARINE POLLUTANT						12. Containers Number Type		13. Total Quantity		14. Unit Wt/Vol		I. Waste No. EPA STATE EPA STATE EPA STATE	
J. Additional Descriptions for Materials listed Above U00035 - PCB CONTAMINATED DEBRIS AND SOIL						K. Handling Codes for Wastes Listed Above a <input checked="" type="checkbox"/> L c <input type="checkbox"/> b <input type="checkbox"/> d <input type="checkbox"/>							
15. Special Handling Instructions and Additional Information a. PCB Out of Service Date: 7-11-00 Weight: Type: CHEMTRAC Emergency Response Number (800) 424-9300 WHI Contract SERVICE REQUEST# 557739 81530162													
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable International and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.													
Printed/Typed Name JACK HALLORAN				Signature <i>Jack Halloran</i>				Mo. Day Year 07/11/00					
17. Transporter 1 Acknowledgement of Receipt of Materials													
Printed/Typed Name Daniel Brown				Signature <i>Daniel Brown</i>				Mo. Day Year 07/11/00					
18. Transporter 2 Acknowledgement of Receipt of Materials													
Printed/Typed Name				Signature				Mo. Day Year					
19. Discrepancy Indication Space Actual Recd 10587 K Weight estimated. Generator resolved.													
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.													
Printed/Typed Name Susan Snyder				Signature <i>Susan Snyder</i>				Mo. Day Year 07/12/00					

COPY 5—Generator—Mailed by TSD Facility

In case of emergency or spill immediately call the National Response Center (800) 424-9802 and the NYS Department of Environmental Conservation (518) 457-7362

GENERATOR

TRANSPORTER

NYB9213327

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS
HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

Sir



CWM

Please type or print. Do not staple.

(Hazardous Waste Manifest 4/97)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NYD000730400		Manifest Doc. No. 17196		2. Page 1 of 1 Information within heavy bold line is not required by Federal Law.	
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505						A. NYB9213327	
4. Generator's Telephone Number 518-471-3502						B. Generator's ID SAHE	
5. Transporter 1 (Company Name) Hizakite Environmental Corp.				6. US EPA ID Number NYD990769947		C. State Transporter's ID 15063 FAY	
7. Transporter 2 (Company Name)				8. US EPA ID Number		D. Transporter's Telephone 716-827-7200	
9. Designated Facility Name and Site Address CWM CHEMICAL SERVICES, L.L.C. 1550 BALMER RD. MODEL CITY NY 14107						E. State Transporter's ID	
10. US EPA ID Number NYD049836679						F. Transporter's Telephone ()	
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number) a. RQ, POLYCHLORINATED BIPHENYL MIXTURE, 9, UN2315, 111, MARINE POLLUTANT						G. State Facility ID	
12. Containers Number Type Quantity Wt/Vol						13. Total Quantity	
001 CM 13636 K						14. Unit Wt/Vol	
I. Waste No.						EPA	
STATE						EPA	
STATE						EPA	
STATE						EPA	
STATE						EPA	
J. Additional Descriptions for Materials listed Above U00035 - PCB CONTAMINATED DEBRIS AND SOIL						K. Handling Codes for Wastes Listed Above	
a						a	
b						b	
c						c	
d						d	
15. Special Handling Instructions and Additional Information a. PCB Out of Service Date: 7-11-00 Weight: Type: CHENTREC Emergency Response Number (800)424-9300 UMI Contract ERG#171 SERVICE REQUEST# 557739 81530243							
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.							
Printed/Typed Name Jack Halloran				Signature Jack Halloran		Mo. Day Year 07/1/00	
17. Transporter 1 Acknowledgement of Receipt of Materials				Signature Dale Good		Mo. Day Year 07/1/00	
Printed/Typed Name Dale Good				Signature		Mo. Day Year	
18. Transporter 2 Acknowledgement of Receipt of Materials				Signature		Mo. Day Year	
Printed/Typed Name				Signature		Mo. Day Year	
19. Discrepancy Indication Space actual rec'd 13209 K							
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.							
Printed/Typed Name Susan Snyder				Signature Susan Snyder		Mo. Day Year 07/1/00	

COPY 5-Generator-Mailed by TSD Facility

If you are unable to call the National Response Center (800) 424-8802 and the NYS Department of Environmental Conservation (518) 457-7362

NYB9213336

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS
HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

SIR



CWHI

Please type or print. Do not staple.

(Hazardous Waste Manifest 4/97)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NYD000730408		Manifest Doc. No. W2197		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.					
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505						A. NYB9213336							
4. Generator's Telephone 518-471-3502						B. Generator's ID SAME							
5. Transporter 1 (Company Name) HAZMAT ENVIRONMENTAL GROUP INC.			6. US EPA ID Number NYD980769947			C. State Transporter's ID 15063 PA NY							
7. Transporter 2 (Company Name) HAZMAT ENVIRONMENTAL GROUP INC.			8. US EPA ID Number NY 0980769947			D. Transporter's Telephone (716) 827-7200							
9. Designated Facility Name and Site Address CWH CHEMICAL SERVICES, L.L.C. 1550 BALMER RD. MODEL CITY NY 14107			10. US EPA ID Number NYD049036679			E. State Transporter's ID 15550 P. NY							
						F. Transporter's Telephone (937) 7200							
						G. State Facility ID							
						H. Facility Telephone () 716 754-8231							
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)						12. Containers Number Type		13. Total Quantity		14. Unit Wt/Vol		15. Waste No.	
a. RO, POLYCHLORINATED BIPHENYL MIXTURE, 9. UN2315, 111, MARINE POLLUTANT						001		CM		13636		K	
b.												EPA	
c.												STATE	
d.												EPA	
												STATE	
J. Additional Descriptions for Materials listed Above 000035 - PCB CONTAMINATED DEBRIS AND SOIL						K. Handling Codes for Wastes Listed Above							
a						L		c					
b								d					
15. Special Handling Instructions and Additional Information PCB Out of Service Date: 7-12-00 Weight: 13636 K Type: HAZMAT Emergency Response Number (800) 424-9300 Unit Contract 81530351 SERVICE REQUEST# 557741													
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.													
Printed/Typed Name DAVID BADCOCK						Signature <i>David Badcock</i>						Mo. Day Year 07/12/00	
17. Transporter 1 Acknowledgement of Receipt of Materials													
Printed/Typed Name DALE GORDWIN						Signature <i>Dale Gordwin</i>						Mo. Day Year 07/12/00	
18. Transporter 2 Acknowledgement of Receipt of Materials													
Printed/Typed Name FRANK G. SAWYER						Signature <i>Frank G. Sawyer</i>						Mo. Day Year 07/14/00	
19. Discrepancy Indication Space actual rec'd 11739K													
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.													
Printed/Typed Name ELLEN CARTER						Signature <i>Ellen Carter</i>						Mo. Day Year 07/14/00	

COPY 5—Generator—Mailed by TSD Facility

In case of emergency or spill immediately call the National Response Center (800) 424-8802 and the NYS Department of Environmental Conservation (518) 457-7362

GENERATOR

TRANSPORTER

FACILITY

NYB9213363

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS

HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212



CUMI

Please type or print. Do not staple.

(Hazardous Waste Manifest 4/97)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NYD0000730400		Manifest Doc. No. NT/198		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.					
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505						A. NYB9213363							
4. Generator's Telephone 518 471-2502						B. Generator's ID SAME							
5. Transporter 1 (Company Name) PAINE ENGINEERING CORP						C. State Transporter's ID 103938PIL							
6. US EPA ID Number NYD0000000000						D. Transporter's Telephone 518 777-1111							
7. Transporter 2 (Company Name)						E. State Transporter's ID							
8. US EPA ID Number						F. Transporter's Telephone ()							
9. Designated Facility Name and Site Address CUMI CHEMICAL SERVICES, L.L.C. 1550 BALMER RD. MODEL CITY NY 14107						G. State Facility ID							
10. US EPA ID Number NYD0049836679						H. Facility Telephone () 716 754-8231							
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)						12. Containers Number Type		13. Total Quantity		14. Unit Wt/Vol		15. Waste No.	
a. POLYCHLORINATED BIPHENYL MIXTURE, 9, UN2315, 111, MARINE POLLUTANT						1		13636		K		EPA STATE	
b.												EPA STATE	
c.												EPA STATE	
d.												EPA STATE	
J. Additional Descriptions for Materials listed Above U00035 - PCB CONTAMINATED DEBRIS AND SOIL						K. Handling Codes for Wastes Listed Above							
a						a		L		c			
b						b				d			
15. Special Handling Instructions and Additional Information a. PCB Out of Service Date: 7-12-00 Weight: 13636 K Type: CHEMTREC Emergency Response Number (800) 424-9300 Mail Contract ERG#171 SERVICE REQUEST# 557741													
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.													
Printed/Typed Name David Badcock						Signature David Badcock						Mo. Day Year 07/12/00	
17. Transporter 1 Acknowledgement of Receipt of Materials													
Printed/Typed Name Allen L Hall						Signature Allen L Hall						Mo. Day Year 07/12/00	
18. Transporter 2 Acknowledgement of Receipt of Materials													
Printed/Typed Name						Signature						Mo. Day Year	
19. Discrepancy Indication Space Actual Recd 11803K wt est gen Resolved													
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.													
Printed/Typed Name Susan Snyder						Signature Susan Snyder						Mo. Day Year 07/14/00	

COPY 5-Generator-Mailed by TSD Facility

In case of emergency or spill immediately call the National Response Center (800) 424-8802 and the NYS Department of Environmental Conservation (518) 457-7362

NYB9213345

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS
HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212



CWM

(Hazardous Waste Manifest 4/97)

Please type or print. Do not staple.

Sir.

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NY0000730408		Manifest Doc. No. NY199		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.	
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505		4. Generator's Telephone Number 518 471-3502		6. US EPA ID Number NY0980769947		A. Generator's ID NYB9213345		B. Generator's ID SAHE	
5. Transporter 1 (Company Name) HAZMAT ENV GRP INC.		7. Transporter 2 (Company Name) HAZMAT ENV. GRP. INC.		8. US EPA ID Number NY0980769947		C. State Transporter's ID PX5496(NY)		D. Transporter's Telephone (716) 827-7200	
9. Designated Facility Name and Site Address CWM CHEMICAL SERVICES, L.L.C. 1550 BALMER RD. MODEL CITY NY 14107		10. US EPA ID Number NYD049836679		E. State Transporter's ID 15550P NY		F. Transporter's Telephone (716) 8277200		G. State Facility ID	
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)		12. Containers Number Type		13. Total Quantity		14. Unit Wt/Vol		I. Waste No.	
a. RO. POLYCHLORINATED BIPHENYL MIXTURE, 9, UN2315, III, MARINE POLLUTANT		1		13636		K		EPA B007	
b.								EPA STATE	
c.								EPA STATE	
d.								EPA STATE	
J. Additional Descriptions for Materials listed Above U00035 - PCB CONTAMINATED DEBRIS AND SOIL		K. Handling Codes for Wastes Listed Above		a. <input checked="" type="checkbox"/> L		c. <input type="checkbox"/>		b. <input type="checkbox"/> d. <input type="checkbox"/>	
15. Special Handling Instructions and Additional Information a. PCB Out of Service Date: 7-12-00 Weight: 13636K Type: CHEMTREC Emergency Response Number (800) 424-9200 Will Contract ERG#171 SERVICE REQUEST# 557741								81530319	
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.		Printed/Typed Name James D. Badrock		Signature <i>James D. Badrock</i>		Mo. Day Year 07 12 00			
17. Transporter 1 Acknowledgement of Receipt of Materials		Printed/Typed Name THOMAS J. OHARA		Signature <i>Thomas J. Ohara</i>		Mo. Day Year 07 12 00			
18. Transporter 2 Acknowledgement of Receipt of Materials		Printed/Typed Name FRANK G. SAWYER		Signature <i>Frank G. Sawyer</i>		Mo. Day Year 07 14 00			
19. Discrepancy Indication Space Actual received 14397K									
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.		Printed/Typed Name Eileen CARTON		Signature <i>Eileen Carton</i>		Mo. Day Year 07 14 00			

COPY 5—Generator—Mailed by TSD Facility

In case of emergency or spill immediately call the National Response Center (800) 424-8802 and the NYS Department of Environmental Conservation (518) 457-7362

GENERATOR

TRANSPORTER

FA

NYB9213354

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS
HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

SIR



CWHI

Please type or print. Do not staple.

(Hazardous Waste Manifest 4/97)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NYD000730400		Manifest Doc. No. WI200		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.					
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505						A. NYB9213354							
4. Generator's Telephone 518-871-3502						B. Generator's ID SAME							
5. Transporter 1 (Company Name) Hizmet Environmental Group, Inc			6. US EPA ID Number NYD980769947			C. State Transporter's ID 117298604							
7. Transporter 2 (Company Name)			8. US EPA ID Number			D. Transporter's Telephone 716-821-7200							
9. Designated Facility Name and Site Address CWHI CHEMICAL SERVICES, L.L.C. 1550 BALMER RD. MODEL CITY NY 14107						E. State Transporter's ID							
10. US EPA ID Number NYD049036679						F. Transporter's Telephone ()							
						G. State Facility ID							
						H. Facility Telephone () 716 754-8231							
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)						12. Containers Number Type		13. Total Quantity		14. Unit Wt/Vol		1. Waste No.	
a. PCB POLYCHLORINATED BIPHENYL MIXTURE, 9, UN2315, 111, MARINE POLLUTANT						001 CM		13636		K		EPA STATE	
b.												EPA STATE	
c.												EPA STATE	
d.												EPA STATE	
J. Additional Descriptions for Materials listed Above U00035 - PCB CONTAMINATED DEBRIS AND SOIL						K. Handling Codes for Wastes Listed Above							
a						L		c					
b								d					
15. Special Handling Instructions and Additional Information: a. PCB Out of Service Date: 7-12-00 Weight: 13636K Type: CHEMTREC Emergency Response Number (800) 424-9300 WHI Contract 8/530321 SERVICE REQUEST: 557741													
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.													
Printed/Typed Name DAVID SADRICK				Signature David Sadrick				Mo. 07		Day 12		Year 00	
17. Transporter 1 Acknowledgement of Receipt of Materials													
Printed/Typed Name Daniel Brown				Signature Daniel Brown				Mo. 07		Day 12		Year 00	
18. Transporter 2 Acknowledgement of Receipt of Materials													
Printed/Typed Name				Signature				Mo.		Day		Year	
19. Discrepancy Indication Space Actual Recd 13690K													
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.													
Printed/Typed Name Susan Snyder				Signature Susan Snyder				Mo. 07		Day 14		Year 00	

COPY 5—Generator—Mailed by TSD Facility

In case of emergency or spill immediately call the National Response Center (800) 424-8802 and the NYS Department of Environmental Conservation (518) 457-7362

GENERATOR

TRANSPORTER

NYB9213408

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS
HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

Sir



(Hazardous Waste Manifest 4/97)

Please type or print. Do not staple.

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NYD000730408		Manifest Doc. No. NY201		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.			
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505						A. NYB9213408					
4. Generator's Telephone Number 518-471-3502						B. Generator's ID SAME					
5. Transporter 1 (Company Name) HAZMAT ENVIRONMENTAL GROUP			6. US EPA ID Number NYD0980769947			C. State Transporter's ID 15061P (N.Y.)					
7. Transporter 2 (Company Name)			8. US EPA ID Number			D. Transporter's Telephone 716-821-7200					
9. Designated Facility Name and Site Address CWM CHEMICAL SERVICES, L.L.C. 1550 BALMER RD. MODEL CITY NY 14107						10. US EPA ID Number NYD049836679					
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)						12. Containers Number Type		13. Total Quantity		14. Unit Wt/Vol	
a. RO, POLYCHLORINATED BIPHENYL MIXTURE, 9, UN2315, 111, MARINE POLLUTANT						001		CM/1363/K		EPA STATE	
b.										EPA STATE	
c.										EPA STATE	
d.										EPA STATE	
J. Additional Descriptions for Materials listed Above U00035 - PCB CONTAMINATED DEBRIS AND SOIL						K. Handling Codes for Wastes Listed Above					
a						L		c			
b								d			
15. Special Handling Instructions and Additional Information a. PCB Out of Service Date: 7-13-03 Weight: 13636 K Type: CHEMTREC Emergency Response Number (800) 424-9300 Contract ERG#171 SERVICE REQUEST# 557741-1											
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.											
Printed/Typed Name DAVE BADCOCK						Signature <i>Dave Badcock</i> Mo. Day Year 07/13/00					
17. Transporter 1 Acknowledgement of Receipt of Materials											
Printed/Typed Name MICHAEL G MYERS						Signature <i>Michael G Myers</i> Mo. Day Year 07/13/00					
18. Transporter 2 Acknowledgement of Receipt of Materials											
Printed/Typed Name						Signature Mo. Day Year					
19. Discrepancy Indication Space actual received 15504K wt. not gen received											
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.											
Printed/Typed Name ELLEN CARTON						Signature <i>Ellen Carton</i> Mo. Day Year 07/14/00					

COPY 5—Generator—Mailed by TSD Facility

In case of emergency or spill immediately call the National Response Center at 1-800-424-8802 and the NYS Department of Environmental Conservation (518) 457-7362

GENERATOR

TRANSPORTER

FACILITY

NYB9213399

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS

HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

Sir



CWM

Please type or print. Do not staple.

(Hazardous Waste Manifest 4/97)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NYD0000730408		Manifest Doc. No. WIZ02		2. Page 1 of 1 Information within heavy bold line is not required by Federal Law.	
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505				A. NYB9213399			
4. Generator's Telephone Number 518-871-3502				B. Generator's ID SAME			
5. Transporter 1 (Company Name) HAJALAY ENVIRONMENTAL GROUP		6. US EPA ID Number NYD049036679		C. State Transporter's ID 15661P-NY		D. Transporter's Telephone 716-227-7200	
7. Transporter 2 (Company Name)		8. US EPA ID Number		E. State Transporter's ID		F. Transporter's Telephone ()	
9. Designated Facility Name and Site Address CVM CHEMICAL SERVICES, L.L.C. 1550 BALMER RD. MODEL CITY NY 14107				10. US EPA ID Number NYD049036679		G. State Facility ID	
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number) a. POLYCHLORINATED BIPHENYL MIXTURE, 9, UN2315, III, MARINE POLLUTANT				12. Containers Number Type 001 CM 13636 K		13. Total Quantity 15007	
				14. Unit Wt/Vol		I. Waste No.	
						EPA	
						STATE	
						EPA	
J. Additional Descriptions for Materials listed Above 000035 - PCB CONTAMINATED DEBRIS AND SOIL				K. Handling Codes for Wastes Listed Above			
a				a <input checked="" type="checkbox"/> L <input type="checkbox"/>			
b				b <input type="checkbox"/> c <input type="checkbox"/>			
c				c <input type="checkbox"/> d <input type="checkbox"/>			
d				d <input type="checkbox"/>			
15. Special Handling Instructions and Additional Information a. PCB Out of Service Date: 7-13-00 Weight: 13636K Type: CHEMTREC Emergency Response Number (800) 424-9300 Unit Contract ERG#171 SERVICE REQUEST# 557741-2 RB02 81530318							
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.							
Printed/Typed Name DAVE BADCOCK				Signature Dave Badcock			
17. Transporter 1 Acknowledgement of Receipt of Materials				Mo. Day Year 07.13.00			
Printed/Typed Name Allen L. Hall				Signature Allen L. Hall			
18. Transporter 2 Acknowledgement of Receipt of Materials				Mo. Day Year 07.13.00			
Printed/Typed Name				Signature			
19. Discrepancy Indication Space actual recd 14706K							
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.							
Printed/Typed Name EILEEN CARTON				Signature Eileen Carton			
				Mo. Day Year 07.14.00			

COPY 5-Generator-Mailed by TSD Facility

In case of emergency or spill immediately call the National Response Center (800) 424-8802 and the NYS Department of Environmental Conservation (518) 457-7362

NYB9213381

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS
HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

Sir



Please type or print. Do not staple.

(Hazardous Waste Manifest 4/87)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NYD000730400		Manifest Doc. No. 11203		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.									
3. Generator's Name and Mailing Address NIALAKA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505						A. NYB9213381											
4. Generator's Telephone Number 518-471-3502						B. Generator's ID SAME											
5. Transporter 1 (Company Name) HAZMAT ENV. GRP. INC			6. US EPA ID Number NYD980769947			C. State Transporter's ID 45496 (NY)											
7. Transporter 2 (Company Name)			8. US EPA ID Number			D. Transporter's Telephone 716-877-7100											
9. Designated Facility Name and Site Address CUN CHEMICAL SERVICES, L.L.C. 1550 BALMER RD. MODEL CITY NY 14107			10. US EPA ID Number NYD049836679			E. State Transporter's ID											
						F. Transporter's Telephone ()											
						G. State Facility ID											
						H. Facility Telephone () 716-754-8231											
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)						12. Containers Number Type		13. Total Quantity		14. Unit Wt/Vol		15. Waste No.					
a. RO, POLYCHLORINATED BIPHENYL MIXTURE, 9. UN2315, III, MARINE POLLUTANT						001		PM 13636 K				EPA STATE 0007					
b.												EPA STATE					
c.												EPA STATE					
d.												EPA STATE					
J. Additional Descriptions for Materials listed Above U00035 - PCB CONTAMINATED DEBRIS AND SOIL						K. Handling Codes for Wastes Listed Above											
a						L		c									
b								d									
15. Special Handling Instructions and Additional Information a. PCB Out of Service Date: 7-13-06 Weight: 13636 K Type: CHENTREC Emergency Response Number (800) 424-9300 On Contract ERG 171 SERVICE REQUEST# 557741-3 81530414																	
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.																	
Printed/Typed Name DAVE BADLOCK						Signature <i>Dave Badlock</i>				Mo. Day Year 07/13/00							
17. Transporter 1 Acknowledgement of Receipt of Materials						Printed/Typed Name TIMOTHY J. OHARA				Signature <i>Timothy J. Ohara</i>				Mo. Day Year 07/13/00			
18. Transporter 2 Acknowledgement of Receipt of Materials						Printed/Typed Name				Signature				Mo. Day Year			
19. Discrepancy Indication Space Actual Rec'd 11540 K Wt. wt. Generator resolved																	
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.						Printed/Typed Name SUSAN SNYDER				Signature <i>Susan Snyder</i>				Mo. Day Year 07/17/00			

COPY 5-Generator-Mailed by TSD Facility

In case of emergency or spill immediately call the National Response Center (800) 424-8802 and the NYS Department of Environmental Conservation (518) 457-7362

NYB9213372

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS
HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

Sir



UNH1

Please type or print. Do not staple.

(Hazardous Waste Manifest 4/97)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NYD000730408		Manifest Doc. No. WI204		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.					
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505						A. NYB9213372							
4. Generator's Telephone 518-471-3502						B. Generator's ID SAME							
5. Transporter 1 (Company Name) Hazmat Environmental Group Inc.			6. US EPA ID Number NYD980769947			C. State Transporter's ID 15067 PM							
7. Transporter 2 (Company Name)			8. US EPA ID Number			D. Transporter's Telephone (716) 821-7200							
9. Designated Facility Name and Site Address CWN CHEMICAL SERVICES, L.L.C. 1550 BALMER RD. MODEL CITY NY 14107						10. US EPA ID Number NYD049836679							
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number) a. RQ, POLYCHLORINATED BIPHENYL MIXTURE, 9, UN2315, 111, MARINE POLLUTANT						12. Containers Number Type		13. Total Quantity		14. Unit WWVol		I. Waste No.	
												EPA	
												STATE	
												EPA	
												STATE	
J. Additional Descriptions for Materials listed Above 000035 - PCB CONTAMINATED DEBRIS AND SOIL						K. Handling Codes for Wastes Listed Above							
a						a		c					
b						b		d					
15. Special Handling Instructions and Additional Information a. PCB Out of Service Date: 7-13-00 Weight: 13636K Type: CHEMTREC Emergency Response Number (800) 424-9300 UN1 Contract ERO#171 SERVICE REQUEST# 557741-4													
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.													
Printed/Typed Name DAVE BADCOCK				Signature Dave Badcock				Mo. Day Year 07 13 00					
17. Transporter 1 Acknowledgement of Receipt of Materials													
Printed/Typed Name Dale Goodwin				Signature Dale Goodwin				Mo. Day Year 07 13 00					
18. Transporter 2 Acknowledgement of Receipt of Materials													
Printed/Typed Name				Signature				Mo. Day Year					
19. Discrepancy Indication Space Actual Recd 15876 K Wt. est. Generator resolved.													
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.													
Printed/Typed Name Susan Snyder				Signature Susan Snyder				Mo. Day Year 07 14 00					

COPY 5—Generator—Mailed by TSD Facility

In case of emergency or spill immediately call the National Response Center (800) 424-8802 and the NYS Department of Environmental Conservation (518) 457-7362

GENERATOR

TRANSPORTER

FA

NYB9213444

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS
HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

Sir



CWM

Please type or print. Do not staple.

(Hazardous Waste Manifest 4/97)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NYD000730408		Manifest Doc. No. N1205		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.	
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505						A. NYB9213444			
4. Generator's Telephone Number 518 471-3502						B. Generator's ID SAME			
5. Transporter 1 (Company Name) RUFFALO FUEL CORP			6. US EPA ID Number NYD0001045724			C. State Transporter's ID 609145 WI			
7. Transporter 2 (Company Name)			8. US EPA ID Number			D. Transporter's Telephone 800 677-6000			
9. Designated Facility Name and Site Address CUM CHEMICAL SERVICES, L.L.C. 1550 BALMER RD. MODEL CITY NY 14107						E. State Transporter's ID			
10. US EPA ID Number NYD049836679						F. Transporter's Telephone ()			
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number) a. POLYCHLORINATED BIPHENYL MIXTURE, 9, UN2315, III, MARINE POLLUTANT						12. Containers Number Type 001 CM 13636		13. Total Quantity EST.	
b.						14. Unit Wt/Vol K		I. Waste No. EPA 2007	
c.								EPA STATE	
d.								EPA STATE	
J. Additional Descriptions for Materials listed Above 000035 - PCB CONTAMINATED DEBRIS AND SOIL						K. Handling Codes for Wastes Listed Above			
a.						a. <input checked="" type="checkbox"/>		c. <input type="checkbox"/>	
b.						b. <input type="checkbox"/>		d. <input type="checkbox"/>	
15. Special Handling Instructions and Additional Information a. PCB Out of Service Date: 7-13-00 Weight: 13636K Type: CHEMTREC Emergency Response Number (800) 424-9000 with Contract ERG#171 SERVICE REQUEST# 557740-1 81530324									
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.									
Printed/Typed Name DAVE BADCOCK				Signature <i>Dave Badcock</i>				Mo. Day Year 07 13 00	
17. Transporter 1 Acknowledgement of Receipt of Materials									
Printed/Typed Name E Wilson				Signature <i>E Wilson</i>				Mo. Day Year 07 13 00	
18. Transporter 2 Acknowledgement of Receipt of Materials									
Printed/Typed Name				Signature				Mo. Day Year	
19. Discrepancy Indication Space actual Recd 11893K									
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.									
Printed/Typed Name EILEEN CARTER				Signature <i>Eileen Carter</i>				Mo. Day Year 07 14 00	

COPY 5-Generator-Mailed by TSD Facility

In case of emergency or spill immediately call the National Response Center (800) 424-9802 and the NYS Department of Environmental Conservation (518) 457-7362

GENERATOR

TRANSPORTER

NYB9213435

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS
HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

Si



CUMI

Please type or print. Do not staple.

(Hazardous Waste Manifest 4/97)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NY0000730408		Manifest Doc. No. WI206		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.			
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505						A. NYB9213435					
4. Generator's Telephone Number 518-471-3502						B. Generator's ID SANE					
5. Transporter 1 (Company Name) BUFFALO FUEL CORP				6. US EPA ID Number NYR000045724		C. State Transporter's ID 72763 N NY					
7. Transporter 2 (Company Name)				8. US EPA ID Number		D. Transporter's Telephone (400) 677-8003					
9. Designated Facility Name and Site Address CUMI CHEMICAL SERVICES, L.L.C. 1550 BALMER RD. MODEL CITY NY 14107						E. State Transporter's ID					
10. US EPA ID Number NYD049836679						F. Transporter's Telephone ()					
						G. State Facility ID					
						H. Facility Telephone () 716 754-8231					
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)						12. Containers Number Type		13. Total Quantity		14. Unit Wt/Vol	
a. RQ, POLYCHLORINATED BIPHENYL MIXTURE, 9, UN2315, III, MARINE POLLUTANT						001 CM		Est. 13636 K		I. Waste No. EPA STATE	
b.										EPA STATE	
c.										EPA STATE	
d.										EPA STATE	
J. Additional Descriptions for Materials listed Above U00035 - PCB CONTAMINATED DEBRIS AND SOIL						K. Handling Codes for Wastes Listed Above					
a.						L					
b.											
15. Special Handling Instructions and Additional Information a. PCB Out of Service Date: 7-13-00 Weight: 13636 K Type: CHEMTREC Emergency Response Number (800) 424-9300 WHI Contract ERG 171 SERVICE REQUEST# 557740-2 81530316-2											
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.											
Printed/Typed Name DAVE BADCOCK				Signature <i>Dave Badcock</i>				Mo. Day Year 07 13 00			
17. Transporter 1 Acknowledgement of Receipt of Materials											
Printed/Typed Name CHRIS HOWARD				Signature <i>Chris Howard</i>				Mo. Day Year 07 13 00			
18. Transporter 2 Acknowledgement of Receipt of Materials											
Printed/Typed Name				Signature				Mo. Day Year			
19. Discrepancy Indication Space actual rec'd 12235 K											
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.											
Printed/Typed Name Susan Snyder				Signature <i>Susan Snyder</i>				Mo. Day Year 07 14 00			

COPY 5-Generator-Mailed by TSD Facility

In case of emergency or spill immediately call the National Response Center (800) 424-8802 and the NYS Department of Environmental Conservation (518) 457-7362

GENERATOR

TRANSPORTER

FACILITY

NYB9213426

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS
HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212



CWM1

Please type or print. Do not staple.

(Hazardous Waste Manifest 4/87)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NY D0000730400		Manifest Doc. No. NI207		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.					
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505						A. NYB9213426							
4. Generator's Telephone Number 518 471-3502						B. Generator's ID SAME							
5. Transporter 1 (Company Name) BUFFALO FUEL CORP			6. US EPA ID Number NY 12200045724			C. State Transporter's ID 72763N NY							
7. Transporter 2 (Company Name)			8. US EPA ID Number			D. Transporter's Telephone 602 677900							
9. Designated Facility Name and Site Address CWM CHEMICAL SERVICES, L.L.C. 1580 BALMER RD. MODEL CITY NY 14107						E. State Transporter's ID							
10. US EPA ID Number NY D049836679						F. Transporter's Telephone ()							
						G. State Facility ID							
						H. Facility Telephone () 716 754-6231							
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number) a. PG, POLYCHLORINATED BIPHENYL MIXTURE, 9, UN2315, III, MARINE POLLUTANT						12. Containers Number Type		13. Total Quantity		14. Unit Wt/Vol		I. Waste No.	
						001 CM		EST 13636		K		EST 0007	
b.												EPA	
c.												STATE	
d.												EPA	
												STATE	
J. Additional Descriptions for Materials listed Above 000035 - PCB CONTAMINATED DEBRIS AND SOIL						K. Handling Codes for Wastes Listed Above							
a.						L		c					
b.								d					
15. Special Handling Instructions and Additional Information a. PCB Out of Service Data: 7-13-00 Weight: 13636 K Type: CHEMTREC Emergency Response Number (800) 424-9300 UN Contract EPC#171 SERVICE REQUEST# 557740-3 8/530316-1													
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.													
Printed/Typed Name DAVE BADCOCK				Signature <i>Dave Badcock</i>				Mo. Day Year 07/13/00					
17. Transporter 1 Acknowledgement of Receipt of Materials													
Printed/Typed Name CHAS HARRIS				Signature <i>Chas Harris</i>				Mo. Day Year 07/13/00					
18. Transporter 2 Acknowledgement of Receipt of Materials													
Printed/Typed Name				Signature				Mo. Day Year					
19. Discrepancy Indication Space Actual Recd 12234 K													
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.													
Printed/Typed Name Susan Snyder				Signature <i>Susan Snyder</i>				Mo. Day Year 07/14/00					

COPY 5-Generator-Mailed by TSD Facility

NYB9213417

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS
HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

Sin.



CUMI

Please type or print. Do not staple.

(Hazardous Waste Manifest 4/97)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NYD0000730400		Manifest Doc. No. NI208		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.					
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505						A. NYB9213417							
4. Generator's Telephone 518-871-3502						B. Generator's ID SANE							
5. Transporter 1 (Company Name) Buffalo Fuel Corp			6. US EPA ID Number NYR000045724			C. State Transporter's ID 95799-F-14							
7. Transporter 2 (Company Name)			8. US EPA ID Number			D. Transporter's Telephone 800-205-2054							
9. Designated Facility Name and Site Address CUMI CHEMICAL SERVICES, L.L.C. 1660 BALMER RD. MODEL CITY NY 14107						E. State Transporter's ID							
10. US EPA ID Number NYD049036679						F. Transporter's Telephone ()							
						G. State Facility ID							
						H. Facility Telephone () 716 754-0231							
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)						12. Containers Number Type		13. Total Quantity		14. Unit Wt/Vol		15. Waste No. I. Waste No.	
a. RO, POLYCHLORINATED BIPHENYL MIXTURE, 9, UN2315, III, MARINE POLLUTANT						001 CM		13636		K		EPA STATE 8007	
b.												EPA STATE	
c.												EPA STATE	
d.												EPA STATE	
J. Additional Descriptions for Materials listed Above U00036 - PCB CONTAMINATED DEBRIS AND SOIL						K. Handling Codes for Wastes Listed Above							
a						a		L		c			
b						b				d			
15. Special Handling Instructions and Additional Information a. PCB Out of Service Date: 7-13-00 Weight: 13636 K Type: CHEMTREC Emergency Response Number (800) 424-9300 UN Contract ERG 171 SERVICE REQUEST: 557740-4 81530310													
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.													
Printed/Typed Name DAVE BADCOCK						Signature <i>Dave Badcock</i>				Mo. Day Year 07/13/00			
17. Transporter 1 Acknowledgement of Receipt of Materials													
Printed/Typed Name RANDALL WARD						Signature <i>Randall Ward</i>				Mo. Day Year 07/13/00			
18. Transporter 2 Acknowledgement of Receipt of Materials													
Printed/Typed Name						Signature				Mo. Day Year			
19. Discrepancy Indication Space Actual Recd 11068K out est gen. resolved													
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.													
Printed/Typed Name Susan Snyder						Signature <i>Susan Snyder</i>				Mo. Day Year 07/14/00			

COPY 5-Generator-Mailed by TSD Facility

NYB9213453

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS



CUMI

HAZARDOUS WASTE MANIFEST

P.O. Box 12820, Albany, New York 12212

Please type or print. Do not staple.

(Hazardous Waste Manifest 4/97)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NYD000730400		Manifest Doc. No. WE209		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law:					
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505						A. NYB9213453							
4. Generator's Telephone 518 471-3502						B. Generator's ID SAME							
5. Transporter 1 (Company Name) HAZMAT ENV. GRP. INC.				6. US EPA ID Number NYD980769947		C. State Transporter's ID PX5496 NY							
7. Transporter 2 (Company Name) HAZMAT ENV. GROUP				8. US EPA ID Number NYD980769947		D. Transporter's Telephone 716 827-7200							
9. Designated Facility Name and Site Address CUMI CHEMICAL SERVICES, L.L.C. 1550 BALMER RD. MODEL CITY NY 14107				10. US EPA ID Number NYD049036679		E. State Transporter's ID PW3686 NY							
						F. Transporter's Telephone 716 827-7200							
						G. State Facility ID							
						H. Facility Telephone () 716 754-0231							
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)						12. Containers Number Type		13. Total Quantity		14. Unit Wt/Vol		15. Waste No.	
a. PCB POLYCHLORINATED BIPHENYL MIXTURE, 9. UN2315, 111, MARINE POLLUTANT						1		13636		EPA		STATE	
b.										EPA		STATE	
c.										EPA		STATE	
d.										EPA		STATE	
J. Additional Descriptions for Materials listed Above U00035 - PCB CONTAMINATED DEBRIS AND SOIL						K. Handling Codes for Wastes Listed Above							
a						L		c					
b								d					
15. Special Handling Instructions and Additional Information PCB Out of Service Date: 07-17-00 Weight: 13636 Type: CHLORINATED Emergency Response Number (800) 424-9300 WHI Contract ERG#171 SERVICE REQUEST# 558553-1 81530481													
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.													
Printed/Typed Name DAVE BADLOCK						Signature Dave Badcock				Mo. Day Year 07.1.2000			
17. Transporter 1 Acknowledgement of Receipt of Materials													
Printed/Typed Name TIMOTHY J. OHARA						Signature Timothy J. Ohara				Mo. Day Year 07.1.2000			
18. Transporter 2 Acknowledgement of Receipt of Materials													
Printed/Typed Name DAVE JOHNSON						Signature Dave Johnson				Mo. Day Year 07.1.8000			
19. Discrepancy Indication Space actual record 11050K Wt est. Gen resolved													
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.													
Printed/Typed Name Susan Snyder						Signature Susan Snyder				Mo. Day Year 07.1.8000			

COPY 5-Generator-Mailed by TSD Facility

In case of emergency or spill immediately call the National Response Center (800) 424-8802 and the NYS Department of Environmental Conservation (518) 457-7362

NYB9213462

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS
HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212



CWN1

Please type or print. Do not staple.

(Hazardous Waste Manifest 4/97)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NYD000730408		Manifest Doc. No. 073110		2. Page 1 of 1 Information within heavy bold line is not required by Federal Law.	
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505				A. NYB9213462			
4. Generator's Telephone Number 518-471-3502				B. Generator's ID SAME			
5. Transporter 1 (Company Name) HAZMAT ENVIRONMENTAL INC		6. US EPA ID Number NYD0980769947		C. State Transporter's ID 150630NY			
7. Transporter 2 (Company Name) HAZMAT ENV. GROUP INC		8. US EPA ID Number NYD0980769947		D. Transporter's Telephone (716) 827-7400			
9. Designated Facility Name and Site Address CWN CHEMICAL SERVICES, L.L.C. 1550 BALMER RD. MODEL CITY NY 14107		10. US EPA ID Number NYD049836679		E. State Transporter's ID 155500NY			
				F. Transporter's Telephone (716) 827-7400			
				G. State Facility ID			
				H. Facility Telephone () 716 754-8231			
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number) a. POLYCHLORINATED BIPHENYL MIXTURE, 9, UN2315, 111, MARINE POLLUTANT				12. Containers Number Type		13. Total Quantity	
				14. Unit Wt/Vol		I. Waste No.	
b. c. d.				001		K 800F	
						EPA	
						STATE	
						EPA	
J. Additional Descriptions for Materials listed Above U00035 - PCB CONTAMINATED DEBRIS AND SOIL				K. Handling Codes for Wastes Listed Above			
				a. <input checked="" type="checkbox"/> L		c. <input type="checkbox"/>	
				b. <input type="checkbox"/>		d. <input type="checkbox"/>	
15. Special Handling Instructions and Additional Information a. PCB Out of Service Date: 7-1-94 Weight: 17482K Type: CHEMTREC Emergency Response Number (800) 424-9300 Unit Contract EKO0171 SERVICE REQUEST# 558553-2 81530510							
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.							
Printed/Typed Name JUDY B. ADAMS				Signature <i>Judy B. Adams</i> Mo. Day Year 10/7/17/00			
17. Transporter 1 Acknowledgement of Receipt of Materials							
Printed/Typed Name Allen L Hall				Signature <i>Allen L Hall</i> Mo. Day Year 10/7/17/00			
18. Transporter 2 Acknowledgement of Receipt of Materials							
Printed/Typed Name FRANK G SAWYER				Signature <i>Frank G Sawyer</i> Mo. Day Year 10/7/18/00			
19. Discrepancy Indication Space Actual Recd 17482K wt est gen resolved							
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.							
Printed/Typed Name Susan Snyder				Signature <i>Susan Snyder</i> Mo. Day Year 07/18/00			

COPY 5—Generator—Mailed by TSD Facility

In case of emergency or spill immediately call the National Response Center (800) 424-9802 and the NYS Department of Environmental Conservation (518) 457-7362

NYB9213471

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS



CWMI

HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

(Hazardous Waste Manifest 4/97)

Please type or print. Do not staple.

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NYD000730406		Manifest Doc. No. PJ211		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.					
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505						A. NYB9213471							
4. Generator's Telephone 518 471-3502						B. Generator's ID SAME							
5. Transporter 1 (Company Name) HAZMAT ENVIRONMENTAL GROUP, INC.			6. US EPA ID Number NYD980769947			C. State Transporter's ID 15061P(N.Y.)							
7. Transporter 2 (Company Name) HAZMAT ENV GROUP			8. US EPA ID Number NYD980769947			D. Transporter's Telephone 716 827-7200							
9. Designated Facility Name and Site Address CWM CHEMICAL SERVICES, L.L.C. 1550 BALMER RD. MODEL CITY NY 14107						E. State Transporter's ID 1703686(N.Y.)							
						F. Transporter's Telephone 716 827-7200							
						G. State Facility ID							
						H. Facility Telephone () 716 754-8231							
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)						12. Containers Number Type		13. Total Quantity		14. Unit Wt/Vol		15. Waste No.	
a. RO, POLYCHLORINATED BIPHENYL MIXTURE, 9, UN2315, III, MARINE POLLUTANT						001 CM		(EST.) 13636 K		EPA		STATE	
b.										EPA		STATE	
c.										EPA		STATE	
d.										EPA		STATE	
J. Additional Descriptions for Materials listed Above U00035 - PCB CONTAMINATED DEDRIS AND SOIL						K. Handling Codes for Wastes Listed Above							
a						b		c		d		e	
b						c		d		e		f	
15. Special Handling Instructions and Additional Information a. PCB Out of Service Date: 12-12-00 Weight: 13636 Type: CHENTREC Emergency Response Number (800)424-9300 UN Contract ENG/171 SERVICE REQUEST# 558553-4 8/530511													
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.													
Printed/Typed Name DAVE BADCOCK						Signature <i>Dave Badcock</i>						Mo. Day Year 07/12/00	
17. Transporter 1 Acknowledgement of Receipt of Materials													
Printed/Typed Name MICHAEL G. MYERS						Signature <i>Michael G. Myers</i>						Mo. Day Year 07/17/00	
18. Transporter 2 Acknowledgement of Receipt of Materials													
Printed/Typed Name DAVE JOHNSON						Signature <i>Dave Johnson</i>						Mo. Day Year 07/18/00	
19. Discrepancy Indication Space actual rec'd 12891K													
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.													
Printed/Typed Name EILEEN CARTON						Signature <i>Eileen Carton</i>						Mo. Day Year 07/18/00	

COPY 5-Generator-Mailed by TSD Facility

In case of emergency or spill immediately call the National Response Center (800) 424-8802 and the NYS Department of Environmental Conservation (518) 457-7362

GENERATOR

TRANSPORTER

NYB9213489

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS



CWHI

HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

Please type or print. Do not staple.

(Hazardous Waste Manifest 4/97)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NY0000730400		Manifest Doc. No. AT 212		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.									
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505						A. NYB9213489											
4. Generator's Telephone Number 518 471-3902						B. Generator's ID SAME											
5. Transporter 1 (Company Name) HAZMAT ENVIRONMENTAL GROUP INC				6. US EPA ID Number NY0990769947		C. State Transporter's ID 13034PNY											
7. Transporter 2 (Company Name) HAZMAT ENVIRONMENTAL GROUP INC				8. US EPA ID Number NY0980769947		D. Transporter's Telephone (716) 827-7200											
9. Designated Facility Name and Site Address CUM CHEMICAL SERVICES, L.L.C. 1550 BALMER RD. MODEL CITY NY 14107				10. US EPA ID Number NY0049836679		E. State Transporter's ID 15550PNY											
						F. Transporter's Telephone (716) 827-7200											
						G. State Facility ID											
						H. Facility Telephone (716) 754-8231											
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)						12. Containers Number Type		13. Total Quantity		14. Unit Wt/Vol		15. Waste No.					
a. PCB POLYCHLORINATED BIPHENYL MIXTURE, 9, UN2315, 111, MARINE POLLUTANT						001 CM		13636 K				EPA STATE 0007					
b.												EPA STATE					
c.												EPA STATE					
d.												EPA STATE					
J. Additional Descriptions for Materials listed Above U00035 - PCB CONTAMINATED DEBRIS AND SOIL						K. Handling Codes for Wastes Listed Above											
a						a		L		c							
b						b				d							
15. Special Handling Instructions and Additional Information a. PCB Out of Service Date: 12-2-99 Weight: 13636 Type: CHEMTREC Emergency Response Number (800) 424-9300 WHI Contract ER09171 SERVICE REQUEST# 558553-3																	
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.																	
Printed/Typed Name DAVE BADCOCK						Signature <i>Dave Badcock</i>				Mo. Day Year 10/21/00							
17. Transporter 1 Acknowledgement of Receipt of Materials						Printed/Typed Name JAMES JORDAN				Signature <i>James Jordan</i>				Mo. Day Year 10/21/00			
18. Transporter 2 Acknowledgement of Receipt of Materials						Printed/Typed Name FRANK B. SAWYER JR.				Signature <i>Frank B. Sawyer</i>				Mo. Day Year 10/21/00			
19. Discrepancy Indication Space Actual Recd 13717K																	
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.						Printed/Typed Name Susan Snyder				Signature <i>Susan Snyder</i>				Mo. Day Year 07/18/00			

COPY 5-Generator-Mailed by TSD Facility

In case of emergency or spill immediately call the National Response Center (800) 424-8802 and the NYS Department of Environmental Conservation (518) 457-7362

GENERATOR

TRANSPORTER

F

NYB9213498

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS
HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

Sin



CWM1

(Hazardous Waste Manifest 4/97)

Please type or print. Do not staple.

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NYD00007304008		Manifest Doc. No. WI213		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.					
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505						A. NY89213498							
4. Generator's Telephone 518 471-3502						B. Generator's ID SAME							
5. Transporter 1 (Company Name) HAZMAT ENVIRONMENTAL GROUP NY						C. State Transporter's ID 15062 PNY							
6. US EPA ID Number NYD980769847						D. Transporter's Telephone 716 927 7100							
7. Transporter 2 (Company Name)						E. State Transporter's ID							
8. US EPA ID Number						F. Transporter's Telephone ()							
9. Designated Facility Name and Site Address CWM CHEMICAL SERVICES, L.L.C. 1550 BALMER RD. MODEL CITY NY 14107						G. State Facility ID							
10. US EPA ID Number NYD049836679						H. Facility Telephone () 716 754-8231							
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)						12. Containers Number Type		13. Total Quantity		14. Unit Wt/Vol		1. Waste No.	
a. RO. POLYCHLORINATED BIPHENYL MIXTURE, 9, UN2315, 111, MARINE POLLUTANT						1		EST. 136.36		K		EPA STATE	
b.												EPA STATE	
c.												EPA STATE	
d.												EPA STATE	
J. Additional Descriptions for Materials listed Above U00035 - PCB CONTAMINATED DEBRIS AND SOIL						K. Handling Codes for Wastes Listed Above							
a.						L		c					
b.								d					
15. Special Handling Instructions and Additional Information 02.18.00 Weight: 13636 Type: CHEMTREC Emergency Response Number (800) 424-9300 Mail Contract ERC/171 SERVICE REQUEST 558554-2 81530557													
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable International and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.													
Printed/Typed Name DAVE BADLOCK						Signature Dave Badlock						Mo. Day Year 07.18.00	
17. Transporter 1 Acknowledgement of Receipt of Materials													
Printed/Typed Name ALLEN L HALL						Signature Allen L Hall						Mo. Day Year 07.18.00	
18. Transporter 2 Acknowledgement of Receipt of Materials													
Printed/Typed Name						Signature						Mo. Day Year	
19. Discrepancy Indication Space Actual Recd 7811K													
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.													
Printed/Typed Name ELLEN CARTER						Signature Ellen Carter						Mo. Day Year 07.18.00	

COPY 5—Generator—Mailed by TSD Facility

In case of emergency or spill immediately call the National Response Center (800) 424-8802 and the NYS Department of Environmental Conservation (518) 457-7362

NYB9213543

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS
HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

Sir



CWM1

(Hazardous Waste Manifest 4/97)

Please type or print. Do not staple.

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NY00000730400		Manifest Doc. No. UT214		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.					
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505						A. NYB9213543							
4. Generator's Telephone Number 518-471-3502						B. Generator's ID SAME							
5. Transporter 1 (Company Name) HAZMAT ENVIRONMENTAL GROUP, INC.				6. US EPA ID Number NY00000769947		C. State Transporter's ID 15061A (N.Y.)							
Transporter 2 (Company Name)				8. US EPA ID Number		D. Transporter's Telephone 716-8277200							
9. Designated Facility Name and Site Address CUM CHEMICAL SERVICES, L.L.C. 1550 BALMER RD. MODEL CITY NY 14107						G. State Facility ID							
10. US EPA ID Number NYD049836679						H. Facility Telephone () 716 754-0231							
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number) a. RG, POLYCHLORINATED BIPHENYL MIXTURE, 9. UN2315, 111, MARINE POLLUTANT						12. Containers Number Type		13. Total Quantity		14. Unit Wt/Vol		15. Waste No.	
						001 cm		(EST) 13636		K		EPA 8807	
												EPA	
												STATE	
												STATE	
J. Additional Descriptions for Materials listed Above U00035 - PCB CONTAMINATED DEBRIS AND SOIL						K. Handling Codes for Wastes Listed Above							
a						a <input checked="" type="checkbox"/> L <input type="checkbox"/>							
b						b <input type="checkbox"/> <input type="checkbox"/>							
c						c <input type="checkbox"/> <input type="checkbox"/>							
d						d <input type="checkbox"/> <input type="checkbox"/>							
15. Special Handling Instructions and Additional Information a. PCB Out of Service Date: 07-18-00 Weight: 13636 Type: 1 CH2M HILL Emergency Response Number (800) 424-9300 Contract ERG 171 SERVICE REQUEST# 558554-1										81530555			
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.													
Printed/Typed Name DAVE BADLOCK						Signature <i>Dave Badlock</i>			Mo. Day Year 07/18/00				
17. Transporter 1 Acknowledgement of Receipt of Materials													
Printed/Typed Name MICHAEL G. MYERS						Signature <i>Michael G. Myers</i>			Mo. Day Year 07/18/00				
18. Transporter 2 Acknowledgement of Receipt of Materials													
Printed/Typed Name						Signature			Mo. Day Year				
19. Discrepancy Indication Space Actual Recd 5879K													
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.													
Printed/Typed Name EILEEN CARTER						Signature <i>Eileen Carter</i>			Mo. Day Year 07/19/00				

COPY 5-Generator-Mailed by TSD Facility

In case of emergency or spill immediately call the National Response Center (800) 424-8802 and the NYS Department of Environmental Conservation (518) 457-7362

NYB9213534

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS
HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

Sir



CWMI

Please type or print. Do not staple.

(Hazardous Waste Manifest 497)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NYD0000730400		Manifest Doc. No. IN1209		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.		
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505						A. NYB9213534				
4. Generator's Telephone 518-871-3502						B. Generator's ID SAME				
5. Transporter 1 (Company Name) HAZMAT ENVIRONMENTAL GROUP INC						C. State Transporter's ID 15061ANY				
6. US EPA ID Number NYD980764947						D. Transporter's Telephone ()				
7. Transporter 2 (Company Name)						E. State Transporter's ID				
8. US EPA ID Number						F. Transporter's Telephone ()				
9. Designated Facility Name and Site Address CWM CHEMICAL SERVICES, L.L.C. 1850 BALMER RD. MODEL CITY NY 14107						G. State Facility ID				
10. US EPA ID Number NYD049836679						H. Facility Telephone () 716 754-8231				
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number) aq. POLYCHLORINATED BIPHENYL MIXTURE, 9. UN2315, 111, MARINE POLLUTANT						12. Containers Number	Type	13. Total Quantity EST	14. Unit Wt/Vol	1. Waste No. EPA 001
b. EM13636										STATE
										EPA
										STATE
										EPA
J. Additional Descriptions for Materials listed Above U00035 - PCB CONTAMINATED DEBRIS AND SOIL						K. Handling Codes for Wastes Listed Above				
a. U00035 - PCB CONTAMINATED DEBRIS AND SOIL						a. <input checked="" type="checkbox"/> b. <input type="checkbox"/> c. <input type="checkbox"/> d. <input type="checkbox"/>				
b. U00035 - PCB CONTAMINATED DEBRIS AND SOIL						b. <input type="checkbox"/> c. <input type="checkbox"/> d. <input type="checkbox"/>				
c. U00035 - PCB CONTAMINATED DEBRIS AND SOIL						c. <input type="checkbox"/> d. <input type="checkbox"/>				
d. U00035 - PCB CONTAMINATED DEBRIS AND SOIL						d. <input type="checkbox"/>				
15. Special Handling Instructions and Additional Information PCB Out of Service Date: 7-24-00 Weight: 13636 lbs EMERGENCY Response Number (800) 424-9300 and Contract SERVICE REQUEST: 559312-1 Actions, made the waste 81530821										
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. It is a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.										
Printed/Typed Name JACK HALLORAN		Signature <i>Jack Halloran</i>		Mo. Day Year 072400						
17. Transporter 1 Acknowledgement of Receipt of Materials										
Printed/Typed Name GRANT WILLIAMS		Signature <i>Grant Williams</i>		Mo. Day Year 072400						
18. Transporter 2 Acknowledgement of Receipt of Materials										
Printed/Typed Name		Signature		Mo. Day Year						
19. Discrepancy Indication Space actual recd 14506K										
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.										
Printed/Typed Name ELLEN CARTER		Signature <i>Ellen Carter</i>		Mo. Day Year 072500						

CDPY 5-Generator-Mailed by TSD Facility

In case of emergency or spill immediately call the National Response Center (800) 424-9802 and the NYS Department of Environmental Conservation (518) 457-7362

NYB9213525

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS
HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

Sir



CUMI

(Hazardous Waste Manifest 4/97)

Please type or print. Do not staple.

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NY00000730408	Manifest Doc. No. NJ230	2. Page 1 of 1	Information within heavy bold line is not required by Federal Law.
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505		A. NYB9213525			
4. Generator's Telephone Number 518-471-3502		B. Generator's ID SAME			
5. Transporter 1 (Company Name) HAZMAT ENVIRONMENTAL GROUP INC	6. US EPA ID Number MD990709947	C. State Transporter's ID 12033ANY			
7. Transporter 2 (Company Name) HAZMAT ENVIRONMENTAL GROUP INC	8. US EPA ID Number MD990709947	D. Transporter's Telephone 716-8277200			
9. Designated Facility Name and Site Address CUM CHEMICAL SERVICES, L.L.C. 1550 BALMER RD. MODEL CITY NY 14107		E. State Transporter's ID 13601PNY			
10. US EPA ID Number NYD049836679		F. Transporter's Telephone 716-817-7140			
		G. State Facility ID			
		H. Facility Telephone () 716-754-8231			
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number) PCB, POLYCHLORINATED BIPHENYL MIXTURE, 9, UN2315, 111, MARINE POLLUTANT		12. Containers Number Type 001 CM 13636	13. Total Quantity EST	14. Unit Wt/Vol K	I. Waste No. EPA 8807
b.					EPA
c.					STATE
d.					EPA
					STATE
J. Additional Descriptions for Materials listed Above U00035 - PCB CONTAMINATED DEBRIS AND SOIL		K. Handling Codes for Wastes Listed Above			
a		a <input checked="" type="checkbox"/> b <input type="checkbox"/> c <input type="checkbox"/> d <input type="checkbox"/>			
b		b <input type="checkbox"/> c <input type="checkbox"/> d <input type="checkbox"/>			
15. Special Handling Instructions and Additional Information a. PCB Out of Service Date: 2-24-00 Weight: 13636 Type: CHEMTREC Emergency Response Number (800)424-9000 and Contract ERG#171 SERVICE REQUEST: 559312-2 81530857					
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable International and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.					
Printed/Typed Name Jack Halloran		Signature <i>Jack Halloran</i>		Mo. Day Year 07/24/00	
17. Transporter 1 Acknowledgement of Receipt of Materials		Signature <i>James Jordan</i>		Mo. Day Year 07/24/00	
Printed/Typed Name James Jordan		Signature <i>James Jordan</i>		Mo. Day Year 07/24/00	
18. Transporter 2 Acknowledgement of Receipt of Materials		Signature <i>Allen L Hall</i>		Mo. Day Year 07/24/00	
Printed/Typed Name Allen L Hall		Signature <i>Allen L Hall</i>		Mo. Day Year 07/24/00	
19. Discrepancy Indication Space actual rec'd 12401K					
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.					
Printed/Typed Name EILEEN CARTER		Signature <i>Eileen Carter</i>		Mo. Day Year 07/25/00	

COPY 5-Generator-Mailed by TSD Facility

In case of emergency or spill immediately call the National Response Center (800) 424-8802 and the NYS Department of Environmental Conservation (518) 457-7362

GENERATOR

TRANSPORTER

FACILITY

NYB9213507

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS
HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

Sir



CWHI

(Hazardous Waste Manifest 4/97)

Please type or print. Do not staple.

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NYD000730400		Manifest Doc. No. NY231		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.			
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2506						A. NYB9213507					
4. Generator's Telephone 518-871-3502						B. Generator's ID SAME					
5. Transporter 1 (Company Name) HAZMAT ENVIRONMENTAL GROUP INC			6. US EPA ID Number NYD9810809947			C. State Transporter's ID 13034P NY					
7. Transporter 2 (Company Name)			8. US EPA ID Number			D. Transporter's Telephone (716) 877-710					
9. Designated Facility Name and Site Address CWH CHEMICAL SERVICES, L.L.C. 1550 BALMER RD. MODEL CITY NY 14107						E. State Transporter's ID					
10. US EPA ID Number NYD049036679						F. Transporter's Telephone ()					
						G. State Facility ID					
						H. Facility Telephone () 716 754-8231					
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)						12. Containers Number Type		13. Total Quantity		14. Unit Wt/Vol	
a. ARQ, POLYCHLORINATED BIPHENYL MIXTURE, 9, UN2315, III, MARINE POLLUTANT						001 PM 13636 K		EST.		EPA	
b.										STATE	
c.										EPA	
d.										STATE	
J. Additional Descriptions for Materials listed Above U00035 - PCB CONTAMINATED DEBRIS AND BOIL						K. Handling Codes for Wastes Listed Above					
a.						L		c			
b.								d			
15. Special Handling Instructions and Additional Information a. PCB Out of Service Date: 7-24-00 Weight: 13636K Type: CHEMTREC Emergency Response Number (800) 424-9800 and Contract ERG 171 SERVICE REQUEST# 559312-4 81530819											
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.											
Printed/Typed Name Jack Hallock						Signature <i>Jack Hallock</i>					
17. Transporter 1 Acknowledgement of Receipt of Materials						Mo. Day Year 072400					
Printed/Typed Name FRANK L SAWYER						Signature <i>Frank L Sawyer</i>					
18. Transporter 2 Acknowledgement of Receipt of Materials						Mo. Day Year 072400					
Printed/Typed Name						Signature					
19. Discrepancy Indication Space actual recd 14143K											
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.											
Printed/Typed Name Susan Snyder						Signature <i>Susan Snyder</i>					
						Mo. Day Year 072500					

COPY 5-Generator-Mailed by TSD Facility

In case of emergency or spill immediately call the National Response Center (800) 424-8802 and the NYS Department of Environmental Conservation (518) 457-7362

GENERATOR

TRANSPORTER

FACILITY

NYB9213516

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS
HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

Sir



CUMI

Please type or print. Do not staple.

(Hazardous Waste Manifest 4/97)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NYD0000730406		Manifest Doc. No. WI232		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.									
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2605						A. NYB9213516											
4. Generator's Telephone Number 518-471-3502						B. Generator's ID SAME											
5. Transporter 1 (Company Name) HAZMAT ENV GRP INC.				6. US EPA ID Number NYD980769947		C. State Transporter's ID PX5496 (NY)											
7. Transporter 2 (Company Name)				8. US EPA ID Number		D. Transporter's Telephone (716) 827-7200											
9. Designated Facility Name and Site Address CUMI CHEMICAL SERVICES, L.L.C. 1950 BALMER RD. MODEL CITY NY 14107				10. US EPA ID Number NYD049836679		E. State Transporter's ID 10393P-NY											
						F. Transporter's Telephone (716) 827-7200											
						G. State Facility ID											
						H. Facility Telephone () 716 754-8231											
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)						12. Containers Number Type		13. Total Quantity		14. Unit Wt/Vol		15. Waste No.					
a. RO. POLYCHLORINATED BIPHENYL MIXTURE, 9. UN2315, III, MARINE POLLUTANT						001		PM136.36 K				EPA STATE 0007					
b.												EPA STATE					
c.												EPA STATE					
d.												EPA STATE					
J: Additional Descriptions for Materials listed Above U00035 - PCB CONTAMINATED DEBRIS AND SOIL						K. Handling Codes for Wastes Listed Above											
a						a		L		c							
b						b				d							
15. Special Handling Instructions and Additional Information a. PCB Out of Service Date: 7-24-06 Weight: 13636K Type: CHLORINATED EMERGENCY RESPONSE NUMBER (800) 424-9300 UNI CONTRACT ERG#171 SERVICE REQUEST# 559312-3 81530858																	
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.																	
Printed/Typed Name JACK HALLAHAN						Signature <i>Jack Hallahan</i>				Mo. Day Year 072400							
17. Transporter 1 Acknowledgement of Receipt of Materials						Printed/Typed Name TIMOTHY J. OHARA				Signature <i>Timothy J. Ohara</i>				Mo. Day Year 072400			
18. Transporter 2 Acknowledgement of Receipt of Materials						Printed/Typed Name EDWARD S. CIEMCICH				Signature <i>Edward S. Ciemcich</i>				Mo. Day Year 072500			
19. Discrepancy Indication Space Actual Recd 15023 K wt lab gen resolved																	
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.						Printed/Typed Name EILEEN CARTON				Signature <i>Eileen Carton</i>				Mo. Day Year 072500			

CDPY 5-Generator-Mailed by TSD Facility

NYB9213561

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS
HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

Sin



CWMI

(Hazardous Waste Manifest 4/87)

Please type or print. Do not staple.

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NYD0000730400		Manifest Doc. No. NT234		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.							
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505				6. US EPA ID Number NYD0980769947		A. NYB9213561									
4. Generator's Telephone Number 518-471-3502				7. Transporter 1 (Company Name) HAZMAT ENVIRONMENTAL GRP.		B. Generator's ID SAME									
5. Transporter 2 (Company Name)				8. US EPA ID Number		C. State Transporter's ID 13034PAY									
9. Designated Facility Name and Site Address CWM CHEMICAL SERVICES, L.L.C. 1550 BALMER RD. MODEL CITY NY 14107				10. US EPA ID Number NYD049836679		D. Transporter's Telephone 716-877-7200									
						E. State Transporter's ID									
						F. Transporter's Telephone ()									
						G. State Facility ID									
						H. Facility Telephone () 716 754-8231									
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)						12. Containers Number Type		13. Total Quantity		14. Unit Wt/Vol		I. Waste No.			
a. RO, POLYCHLORINATED BIPHENYL MIXTURE.9, UN2315, III, MARINE POLLUTANT						001		EST CM13636				EPA STATE 000F			
b.												EPA STATE			
c.												EPA STATE			
d.												EPA STATE			
J. Additional Descriptions for Materials listed Above U00035 - PCB CONTAMINATED DEBRIS AND SOIL						K. Handling Codes for Wastes Listed Above									
a.						a		L		c					
b.						b				d					
15. Special Handling Instructions and Additional Information a. PCB Out of Service Date: 7-25-00 Weight: 13636 lbs Type: CHEMTRAC Emergency Response Number (800)424-9300 Unit Contract EPC9171 SERVICE REQUEST# 559313-2 815-30886															
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.															
Printed/Typed Name Ronald A. Suen				Signature <i>Ronald A Suen</i>				Mo. Day Year 07 25 00							
17. Transporter 1 Acknowledgement of Receipt of Materials				Printed/Typed Name FRANK G SAWYER				Signature <i>Frank G Sawyer</i>				Mo. Day Year 07 25 00			
18. Transporter 2 Acknowledgement of Receipt of Materials				Printed/Typed Name				Signature				Mo. Day Year			
19. Discrepancy Indication Space actual recd 12120K															
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.															
Printed/Typed Name Eileen Carter				Signature <i>Eileen Carter</i>				Mo. Day Year 07 26 00							

COPY 5-Generator-Mailed by TSD Facility

In case of emergency or spill immediately call the National Response Center at 1-800-424-8802 and the NYS Department of Environmental Conservation (518) 457-7362

NYB9213552

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS
HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

Sin



OWN1

Please type or print. Do not staple.

(Hazardous Waste Manifest 4/97)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NYD0000730400		Manifest Doc. No. W1235		Page 1 of 1		Information within heavy bold line is not required by Federal Law.					
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505						A. NYB9213552							
4. Generator's Telephone Number 518 471-3502						B. Generator's ID SAME							
5. Transporter 1 (Company Name) HAZMAT ENVIRONMENTAL GROUP INC.			6. US EPA ID Number NYD0340764942			C. State Transporter's ID NY 13061P							
7. Transporter 2 (Company Name)			8. US EPA ID Number			D. Transporter's Telephone () (716) 627-7200							
9. Designated Facility Name and Site Address OWN CHEMICAL SERVICES, L.L.C. 1580 BALMER RD. MODEL CITY NY 14107			10. US EPA ID Number NYD049836679			E. State Transporter's ID							
						F. Transporter's Telephone ()							
						G. State Facility ID							
						H. Facility Telephone () 716 754-8231							
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)						12. Containers Number Type		13. Total Quantity		14. Unit Wt/Vol		I. Waste No.	
a. PCB POLYCHLORINATED BIPHENYL MIXTURE, 9, UN2315, 111, MARINE POLLUTANT						003 CM		EST 13636		x		EPA STATE 8007	
b.												EPA STATE	
c.												EPA STATE	
d.												EPA STATE	
J. Additional Descriptions for Materials listed Above U00035 - PCB CONTAMINATED DEBRIS AND SOIL						K. Handling Codes for Wastes Listed Above							
a.						L							
b.													
c.													
d.													
15. Special Handling Instructions and Additional Information a. PCB Out of Service Date: 7-25-00 Weight: 13636 lbs CH2M HILL Emergency Response Number (800) 424-9500 UN Contract ERC#171 SERVICE REQUEST# 559313-1 81530895													
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.													
Printed/Typed Name RONALD A SUEN						Signature Ronald A Suen Mo. Day Year 07 25 00							
17. Transporter 1 Acknowledgement of Receipt of Materials													
Printed/Typed Name GRANT WILLIAMS						Signature Grant Williams Mo. Day Year 07 25 00							
18. Transporter 2 Acknowledgement of Receipt of Materials													
Printed/Typed Name						Signature Mo. Day Year							
19. Discrepancy Indication Space Actual Recd 12265K													
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.													
Printed/Typed Name SUSAN SNYDER						Signature Susan Snyder Mo. Day Year 07 26 00							

COPY 5-Generator-Mailed by TSD Facility

In case of emergency or spill immediately call the National Response Center (800) 424-8802 and the NYS Department of Environmental Conservation (518) 457-7362

NYB9213579

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS
HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

Sir



Please type or print. Do not staple.

(Hazardous Waste Manifest 4/97)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NYD000730408		Manifest Doc. No. NR236		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.					
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2605						A. NYB9213579							
4. Generator's Telephone 518-471-3502						B. Generator's ID SAME							
5. Transporter 1 (Company Name) HAZMAT ENVIRONMENTAL GROUP INC			6. US EPA ID Number NYD990769947			C. State Transporter's ID 13033PNV							
7. Transporter 2 (Company Name)			8. US EPA ID Number			D. Transporter's Telephone 716-837-7300							
9. Designated Facility Name and Site Address CUM CHEMICAL SERVICES, L.L.C. 1850 BALMER RD. MODEL CITY NY 14107			10. US EPA ID Number NYD049836679			E. State Transporter's ID							
						F. Transporter's Telephone ()							
						G. State Facility ID							
						H. Facility Telephone () 716 754-8231							
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)						12. Containers Number Type		13. Total Quantity		14. Unit Wt/Vol		I. Waste No.	
a. RO. POLYCHLORINATED BIPHENYL MIXTURE, 9. UN2315, III, MARINE POLLUTANT						001 CM		EST 13636		K		EPA STATE	
b.												EPA STATE	
c.												EPA STATE	
d.												EPA STATE	
J. Additional Descriptions for Materials listed Above 000035 - PCB CONTAMINATED DEBRIS AND BOIL						K. Handling Codes for Wastes Listed Above a. <input checked="" type="checkbox"/> b. <input type="checkbox"/> c. <input type="checkbox"/> d. <input type="checkbox"/>							
15. Special Handling Instructions and Additional Information PCB Out of Service Date: 7-25-00 Weight: 13636K CHENTREC Emergency Response Number (800) 424-9300 Contract 81530897 SERVICE REQUEST# 559313-3													
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.													
Printed/Typed Name RONALD A. SUEN						Signature Ronald A. Suen Mo. Day Year 072500							
17. Transporter 1 Acknowledgement of Receipt of Materials													
Printed/Typed Name JAMES JORDAN						Signature James Jordan Mo. Day Year 072500							
18. Transporter 2 Acknowledgement of Receipt of Materials													
Printed/Typed Name						Signature Mo. Day Year							
19. Discrepancy Indication Space actual rec'd 13209K													
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.													
Printed/Typed Name EILEEN CARTER						Signature Eileen Carter Mo. Day Year 072600							

In case of emergency or spill immediately call the National Response Center (800) 424-8802 and the NYS Department of Environmental Conservation (518) 457-7362

NYB9213588

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS
HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212



Please type or print. Do not staple.

(Hazardous Waste Manifest 4/77)

Sir

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NY0000730400		Manifest Doc. No. NT237		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.	
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505						A. NYB9213588			
4. Generator's Telephone 518-471-3502						B. Generator's ID SAME			
5. Transporter 1 (Company Name) Hazard Environmental Group				6. US EPA ID Number NY00180769947		C. State Transporter's ID 11729 P/M			
7. Transporter 2 (Company Name)				8. US EPA ID Number		D. Transporter's Telephone 716-821-7700			
9. Designated Facility Name and Site Address CWM CHEMICAL SERVICES, L.L.C. 1650 BALMER RD. MODEL CITY NY 14107						10. US EPA ID Number NYD049836679			
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number) a. RC, POLYCHLORINATED BIPHENYL MIXTURE, 9, UN2315, III, MARINE POLLUTANT						12. Containers Number Type 001 CM 13636 K		13. Total Quantity 0007	
b. c. d.						14. Unit Wt/Vol		15. Waste No. EPA STATE	
								EPA STATE	
								EPA STATE	
								EPA STATE	
J. Additional Descriptions for Materials listed Above U00035 - PCB CONTAMINATED DEBRIS AND SOIL						K. Handling Codes for Wastes Listed Above a. L c. <input type="checkbox"/> b. <input type="checkbox"/> d. <input type="checkbox"/>			
15. Special Handling Instructions and Additional Information a. PCB Out of Service Date: 7-25-90 Weight: 13636K Type: CHEMTRAC Emergency Response Number (800) 424-9500 Contract ERG#171 SERVICE REQUESTS 5-9313-4 81530885									
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.									
Printed/Typed Name RONALD A. SLEN				Signature <i>Ronald A. Slen</i>		Mo. Day Year 072500			
17. Transporter 1 Acknowledgement of Receipt of Materials									
Printed/Typed Name Daniel Brown				Signature <i>Daniel Brown</i>		Mo. Day Year 072500			
18. Transporter 2 Acknowledgement of Receipt of Materials									
Printed/Typed Name				Signature		Mo. Day Year			
19. Discrepancy Indication Space Actual Recd 12664K									
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.									
Printed/Typed Name ELLEN CARTER				Signature <i>Ellen Carter</i>		Mo. Day Year 072600			

COPY 5—Generator—Mailed by TSD Facility

In case of emergency or spill immediately call the National Response Center (800) 424-8802 and the NYS Department of Environmental Conservation (518) 457-7362

GENERATOR

TRANSPORTER

FACILITY

NYB9213597

 STATE OF NEW YORK
 DEPARTMENT OF ENVIRONMENTAL CONSERVATION
 DIVISION OF SOLID & HAZARDOUS MATERIALS

 HAZARDOUS WASTE MANIFEST
 P.O. Box 12820, Albany, New York 12212

SIR



CWM

Please type or print. Do not staple.

(Hazardous Waste Manifest 407)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NYD000730400		Manifest Doc. No. NI257		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.					
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505						A. NYB9213597							
4. Generator's Telephone Number 518-471-3502						B. Generator's ID SAME							
5. Transporter 1 (Company Name)			6. US EPA ID Number			C. State Transporter's ID							
						D. Transporter's Telephone							
7. Transporter 2 (Company Name)			8. US EPA ID Number			E. State Transporter's ID							
HAZMAT ENV. GROUP			NYDA80769947			HAZMAT ENV. GROUP							
9. Designated Facility Name and Site Address			10. US EPA ID Number			F. Transporter's Telephone							
CWM CHEMICAL SERVICES, L.L.C. 1550 BALMER RD. MIDEL CITY NY 14107			NYD049030679			716 754-8231							
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)						12. Containers Number Type		13. Total Quantity		14. Unit Wt/Vol		15. Waste No.	
a. POLYCHLORINATED BIPHENYL MIXTURE, 9. UN2315, 111, MARINE POLLUTANT						001		13636		K		870F	
b.												EPA	
c.												STATE	
d.												EPA	
J. Additional Descriptions for Materials listed Above						K. Handling Codes for Wastes Listed Above							
000035 - PCB CONTAMINATED DEBRIS AND SOIL						L							
a.						b.							
b.						c.							
d.						d.							
15. Special Handling Instructions and Additional Information													
a. PCB Out of Service Date: 4-18-00 Weight: 13636 K Type: CHRYSLER Emergency Response Number (800) 424-9300 Unit Contract ENG0171 SERVICE REQUEST 562611-1 81531872													
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.													
Printed/Typed Name DAVE BADCLOCK						Signature Dave Badclock				Mo. Day Year 08.17.00			
17. Transporter 1 Acknowledgement of Receipt of Materials													
Printed/Typed Name THOMAS D. JOHNSON						Signature Thomas D. Johnson				Mo. Day Year 08.17.00			
18. Transporter 2 Acknowledgement of Receipt of Materials													
Printed/Typed Name Dave Johnson						Signature Dave Johnson				Mo. Day Year 08.21.00			
19. Discrepancy Indication Space													
actual found 14034 K													
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.													
Printed/Typed Name EILEEN CARTEX						Signature Eileen Carter				Mo. Day Year 08.21.00			

COPY 5-Generator-Mailed by TSD Facility

NY9213606

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS

HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

SIR

0001

Please type or print. Do not staple.

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NYD000730400		Manifest Doc. No. NI258		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law			
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2506						A. NYB9213606					
4. Generator's Telephone 518-471-3502						B. Generator's ID SAH					
5. Transporter 1 (Company Name) Albany Environmental Corp				6. US EPA ID Number NYD980769947		C. State Transporter's ID 11203					
7. Transporter 2 (Company Name)				8. US EPA ID Number		D. Transporter's Telephone 518-471-3502					
9. Designated Facility Name and Site Address CUM CHEMICAL SERVICES, L.L.C. 1550 BALNE RD. MODEL CITY NY 14107				10. US EPA ID Number NYD049836679		E. State Transporter's ID 11203					
						F. Transporter's Telephone 518-471-3502					
						G. State Facility ID					
						H. Facility Telephone 716-754-8231					
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number) NO. POLYCHLORINATED BIPHENYL MIXTURE, 9, UN2315, 111, MARINE POLLUTANT						12. Containers Number Type		13. Total Quantity		14. Unit WVVol	
						001 CM		13636		K	
15. Special Handling Instructions and Additional Information a. PCB Out of Service Date: b. Emergency Response Number: (800) 426-9300 c. Service Request: 518-471-3502 d. Weight: 11203 e. Type: 11203						K. Handling Codes for Wastes Listed Above a. <input checked="" type="checkbox"/> b. <input type="checkbox"/> c. <input type="checkbox"/> d. <input type="checkbox"/>					
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.											
Printed/Typed Name DAVE BADCOCK						Signature <i>Dave Badcock</i>		Mo. Day Year 08/17/00			
17. Transporter 1 Acknowledgement of Receipt of Materials Printed/Typed Name Pete Rocco						Signature <i>Pete Rocco</i>		Mo. Day Year 08/18/00			
18. Transporter 2 Acknowledgement of Receipt of Materials Printed/Typed Name HENRY BECKER						Signature <i>Henry Becker</i>		Mo. Day Year 08/28/00			
19. Discrepancy Indication Space actual rec'd 14905K											
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19. Printed/Typed Name Eileen Carter						Signature <i>Eileen Carter</i>		Mo. Day Year 08/28/00			

COPY 5-Generator Mailed by TSD Facility

In case of emergency or spill immediately call the National Response Center (800) 424-9602 and the NYS Department of Environmental Conservation (518) 457-7362

NYB9213624

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS

HAZARDOUS WASTE MANIFEST

P.O. Box 12820, Albany, New York 12212

SIR



CWHI

Please type or print. Do not staple.

(Hazardous Waste Manifest 5/97)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NY00000730400		Manifest Doc. No. N1259		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.		
3. Generator's Name and Mailing Address NIAJARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2505						A. NYB9213624				
4. Generator's Telephone Number 518 471-3802						B. Generator's ID 8AME				
5. Transporter 1 (Company Name) HAZMAT Environmental Group						C. State Transporter's ID 12033 PM				
6. US EPA ID Number NY0990749947						D. Transporter's Telephone 716 912-1100				
7. Transporter 2 (Company Name)						E. State Transporter's ID				
8. US EPA ID Number						F. Transporter's Telephone ()				
9. Designated Facility Name and Site Address CWH CHEMICAL SERVICES, L.L.C. 1580 BALMER RD. MODEL CITY NY 14107						G. State Facility ID				
10. US EPA ID Number NY0049836679						H. Facility Telephone () 716 754-8231				
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number) PCB, POLYCHLORINATED BIPHENYL MIXTURE, 9, UN2315, 111, MARINE POLLUTANT						12. Containers Number	Type	13. Total Quantity	14. Unit Wt/Vol	I. Waste No. EPA
										STATE
										STATE
										STATE
										STATE
										STATE
J. Additional Descriptions for Materials Listed Above 000035 - PCB CONTAMINATED DEBRIS AND SOIL						K. Handling Codes for Wastes Listed Above				
a						a	<input checked="" type="checkbox"/>	c	<input type="checkbox"/>	
b						b	<input type="checkbox"/>	d	<input type="checkbox"/>	
15. Special Handling Instructions and Additional Information PCB Out of Service Date: 08-18-00 Weight: 1363 k Type: CHEMTRAC Emergency Response Number (800) 424-9000 Unit Contract: FRQ#171 SERVICE REQUESTS 52612-1 81531876										
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.										
Printed/Typed Name DAVE BADLOCK						Signature <i>Dave Badlock</i>		Mo. Day Year 08/18/00		
17. Transporter 1 Acknowledgement of Receipt of Materials										
Printed/Typed Name Pete Rancione						Signature <i>Pete Rancione</i>		Mo. Day Year 08/18/00		
18. Transporter 2 Acknowledgement of Receipt of Materials										
Printed/Typed Name						Signature		Mo. Day Year		
19. Discrepancy Indication Space actual found 14260K										
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.										
Printed/Typed Name EILEEN CARTON						Signature <i>Eileen Carton</i>		Mo. Day Year 08/18/00		

COPY 5-Generator-Mailed by TSD Facility

NYB9213615

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS
HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

SIR



(Hazardous Waste Manifest 4/77)

Please type or print. Do not staple.

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NY0000730400		Manifest Doc. No. W1260		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.			
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1126 BROADWAY ALBANY NY 12204-2505						A. NYB9213615					
4. Generator's Telephone Number 518-471-3502						B. Generator's ID SAME					
5. Transporter 1 (Company Name) HAZMAT ENVIRONMENTAL GROUP, INC.			6. US EPA ID Number NY0980769947			C. State Transporter's ID 150134000			D. Transporter's Telephone 716-821-1200		
7. Transporter 2 (Company Name) HAZMAT ENV. GROUP			8. US EPA ID Number NY0980769947			E. State Transporter's ID 150134000			F. Transporter's Telephone 716-821-1200		
9. Designated Facility Name and Site Address OWN CHEMICAL SERVICES, L.L.C. 1050 BALMER RD. MODEL CITY NY 14107						10. US EPA ID Number NY00009836679					
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number) POLYCHLORINATED BIPHENYL MIXTURE, V. UN2315, III, MARINE POLLUTANT						12. Containers Number Type 001 CM		13. Total Quantity (EST) 13636 K		14. Unit WVt	
15. Special Handling Instructions and Additional Information POB Out of Service Date: 08-18-00 Emergency Response: 800-453-2075 SERVICE REQUEST: 518-471-3502						16. EPA		17. STATE		18. EPA	
						16. EPA		17. STATE		18. EPA	
						16. EPA		17. STATE		18. EPA	
						16. EPA		17. STATE		18. EPA	
						16. EPA		17. STATE		18. EPA	
19. Generator's Certification: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.						K. Handling Codes for Wastes Listed Above L <input type="checkbox"/> O <input type="checkbox"/> P <input type="checkbox"/> R <input type="checkbox"/> S <input type="checkbox"/> T <input type="checkbox"/> U <input type="checkbox"/> V <input type="checkbox"/> W <input type="checkbox"/> X <input type="checkbox"/> Y <input type="checkbox"/> Z <input type="checkbox"/>					
Printed/Typed Name DAVE BADCOCK						Signature Dave Badcock					
17. Transporter 1 Acknowledgement of Receipt of Materials Printed/Typed Name MICHAEL G. MYERS						Signature Michael G. Myers					
18. Transporter 2 Acknowledgement of Receipt of Materials Printed/Typed Name DAVE JOHNSON						Signature Dave Johnson					
19. Discrepancy Indication Space actual rec'd 14098K											
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19. Printed/Typed Name EILEEN CARTER						Signature Eileen Carter					

COPY 5--Generator--Mailed by TSD Facility

NYB9213705

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS
HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

Sir

CWM

Please type or print. Do not staple.

(Hazardous Waste Manifest 457)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NYD000730408		Manifest Doc. No. NT263		2. Page 1 of 1 Information within heavy bold line is not required by Federal Law.	
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2805				A. NYB9213705			
4. Generator's Telephone 518-471-3502				B. Generator's ID SAME			
5. Transporter 1 (Company Name) Hazmat Env Group Inc		6. US EPA ID Number NY 0980 719417		C. State Transporter's ID 13035001		D. Transporter's Telephone (716) 827-7220	
7. Transporter 2 (Company Name)		8. US EPA ID Number		E. State Transporter's ID		F. Transporter's Telephone ()	
9. Designated Facility Name and Site Address CWM CHEMICAL SERVICES, L.L.C. 1850 PALMER RD. MOORE CITY NY 14107				10. US EPA ID Number NYD049538679		G. State Facility ID	
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number) 80. POLYCHLORINATED BIPHENYL MIXTURE, P. UN2315, III, MARINE POLLUTANT				12. Containers Number Type 001 CM 13634		13. Total Quantity 6007	
14. UNR WVVol 6007				1. Waste No. EPA 6007		STATE NY	
15. Additional Descriptions for Materials listed Above U00035 - PCB CONTAMINATED DEBRIS AND SOIL				K. Handling Codes for Waste Listed Above L		STATE NY	
16. Special Handling Instructions and Additional Information PCB and other hazardous waste. 2-23-00. 815-32142				17. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.			
Printed/Typed Name Jack Halloran		Signature Jack Halloran		Mo. Day Year 08 23 00		17. Transporter 1 Acknowledgement of Receipt of Materials	
Printed/Typed Name Alvin L. Cullen		Signature Alvin L. Cullen		Mo. Day Year 08 23 00		18. Transporter 2 Acknowledgement of Receipt of Materials	
Printed/Typed Name		Signature		Mo. Day Year		19. Discrepancy Indication Space actual rec'd 14143 K	
Printed/Typed Name Susan Snyder		Signature Susan Snyder		Mo. Day Year 08 24 00		20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.	

COPY 5-Generator-Mailed by TSD Facility

NYB9213723

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS
HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

Sir

CUMI

Please type or print. Do not staple.

(Hazardous Waste Manifest 487)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NYD000730408		Manifest Doc. No. NI264		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.	
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1135 BROADWAY ALBANY NY 12204-2608		4. Generator's Telephone 518-471-3502		6. US EPA ID Number NYD980769947		A. NYB9213723		B. Generator's ID SAME	
5. Transporter 1 (Company Name) HAZMAT ENV GRP INC.		8. US EPA ID Number		C. State Transporter's ID PX5496 NY		D. Transporter's Telephone 716-871-1100		E. State Transporter's ID	
7. Transporter 2 (Company Name)		10. US EPA ID Number		F. Transporter's Telephone ()		G. State Facility ID		H. Facility Telephone () 716-754-0231	
9. Designated Facility Name and Site Address CUMI CHEMICAL SERVICES, L.L.C. 1850 BALMER RD. MODEL CITY NY 14107		10. US EPA ID Number NYD049836679		12. Containers Number Type		13. Total Quantity		14. Unit Wt/Vol	
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number) "RQ, POLYCHLORINATED BIPHENYL MIXTURE, 2, UN2315, III, MARINE POLLUTANT"		12. Containers Number Type		13. Total Quantity		14. Unit Wt/Vol		1. Waste No. EPA 800F	
b. POLYCHLORINATED BIPHENYL MIXTURE, 2, UN2315, III, MARINE POLLUTANT		12. Containers Number Type		13. Total Quantity		14. Unit Wt/Vol		1. Waste No. EPA 800F	
c. POLYCHLORINATED BIPHENYL MIXTURE, 2, UN2315, III, MARINE POLLUTANT		12. Containers Number Type		13. Total Quantity		14. Unit Wt/Vol		1. Waste No. EPA 800F	
d. POLYCHLORINATED BIPHENYL MIXTURE, 2, UN2315, III, MARINE POLLUTANT		12. Containers Number Type		13. Total Quantity		14. Unit Wt/Vol		1. Waste No. EPA 800F	
J. Additional Descriptions for Materials listed Above U00035 - PCB CONTAMINATED DEBRIS AND SOIL		K. Handling Codes for Wastes Listed Above		a. <input type="checkbox"/>		c. <input type="checkbox"/>		e. <input type="checkbox"/>	
15. Special Handling Instructions and Additional Information PCB out of service. See 8-23-08. Weight: 13636 lbs. Type: 1. Emergency Response: 8-23-08. Weight: 13636 lbs. Type: 1. Emergency Response: 8-23-08. Weight: 13636 lbs. Type: 1.		16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations.		17. Transporter 1 Acknowledgement of Receipt of Materials		18. Transporter 2 Acknowledgement of Receipt of Materials		19. Discrepancy Indication Space	
Printed/Typed Name JACK HULLORAN		Signature Jack Hulloran		Mo. Day Year 08/23/00		Printed/Typed Name TIMOTHY J. O'HARA		Signature Timothy J. O'Hara	
Printed/Typed Name TIMOTHY J. O'HARA		Signature Timothy J. O'Hara		Mo. Day Year 08/23/00		Printed/Typed Name Susan Snyder		Signature Susan Snyder	
Printed/Typed Name Susan Snyder		Signature Susan Snyder		Mo. Day Year 08/24/00		20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.		Printed/Typed Name Susan Snyder	
Printed/Typed Name Susan Snyder		Signature Susan Snyder		Mo. Day Year 08/24/00		20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.		Printed/Typed Name Susan Snyder	

COPY 5-Generator-Mailed by TSD Facility

NYB9213714

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS

SIR



CUMI

HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

Please type or print. Do not staple.

(Hazardous Waste Manifest 12/97)

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA No. NYD000730408		2. Page 1 of 1 Information within heavy bold line is not required by Federal Law.	
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP 1125 BROADWAY ALBANY NY 12204-2508				A. NYB9213714	
4. Generator's Telephone Number 518-871-3502				B. Generator's ID SAMS	
5. Transporter 1 (Company Name) Hazmat Env. Group Inc		6. US EPA ID Number NYD000730408		C. State Transporter's ID 10302-101	
7. Transporter 2 (Company Name)		8. US EPA ID Number		D. Transporter's Telephone (Area) (Number) (518) 871-3502	
9. Designated Facility Name and Site Address CUMI CHEMICAL SERVICES, L.L.C. 1550 BALMER RD. MODEL CITY NY 14107		10. US EPA ID Number NYD000730408		E. State Transporter's ID	
				F. Transporter's Telephone (Area) (Number)	
				G. State Facility ID	
				H. Facility Telephone (Area) (Number) 716-754-8231	
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number) 800 POLYCHLORINATED BIPHENYL MIXTURE, 9. UN2315, III. MARINE POLLUTANT		12. Containers Number Type	13. Total Quantity	14. Unit Wt/Vol	I. Waste No. EPA STATE EPA STATE EPA STATE
J. Additional Descriptions for Materials Listed Above U00035 - PCB CONTAMINATED DEBRIS AND SOIL		K. Handling Codes for Wastes Listed Above a. L c. <input type="checkbox"/> b. <input type="checkbox"/> d. <input type="checkbox"/>			
15. Special Handling Instructions and Additional Information PCB Out of Service Unit 8-23-00 12038K RIGHTED Emergency Response Number 800-455-6868 SERVICE REQUEST 363531-3 8/532143					
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small generator, I have made a good faith effort to minimize my waste and select the best waste management method that is available to me and that I can afford.					
Printed/Typed Name Jack Halloran		Signature <i>Jack Halloran</i>		Mo. Day Year 08.23.00	
17. Transporter 1 Acknowledgement of Receipt of Materials Printed/Typed Name James S. Robinson		Signature <i>James S. Robinson</i>		Mo. Day Year 08.23.00	
18. Transporter 2 Acknowledgement of Receipt of Materials Printed/Typed Name		Signature		Mo. Day Year	
19. Discrepancy Indication Space actual send 12038K wt est gen resolved					
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19. Printed/Typed Name Susan Snyder					
Signature <i>Susan Snyder</i>		Mo. Day Year 08.24.00			

COPY 5-Generator-Mailed by TSD Facility

Non-TSCA Waste Water

NONHAZARDOUS WASTE MANIFEST

NI 293

SIR

1. Generator's US EPA ID No. NY D 0 0 0 7 5 0 4 0 8 2 0 0 7		2. Page 1 of 1	
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP. 1125 BROADWAY ALBANY, NY 12204-2505		A. Nonhazardous Waste Manifest Document Number UISA 0014172	
4. Generator's Phone (518) 433-3696		B. G.S.T. (Gen. Site Address)	
5. Transporter 1 Company Name UNITED INDUSTRIAL SERVICES		C. S.T. (Trans. Lic. No.) 203-238-6745	
6. Transporter 1 US EPA ID Number CT D 0 0 7 1 8 1 6 8 8 9		D. Trans. Phone (518) 238-6745	
7. Transporter 2 Company Name		E. S.T. (Trans. Lic. No.)	
8. Transporter 2 US EPA ID Number		F. Trans. Phone (518)	
9. Designated Facility Name and Site Address UNITED OIL RECOVERY INC. 136 GRACEY AVENUE MERIDEN, CT 06451		G. State Facility's ID (Not Required)	
10. US EPA ID Number CT D 0 0 2 1 0 1 6 0 8 9		H. Facility's Phone (203) 238-6745	
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)		12. Containers	
a. STATE REGULATED WASTE NONE, NONE		No.	Type
b. NONE, NONE		0 0 1	T T
c.			
d.			
J. Additional Descriptions for Materials Listed Above		13. Total Quantity	
a. WELL WATER		0.5000	
b.			
K. Handling Codes for Wastes Listed Above		Waste No.	
a. TX		NONE	
b.			
15. Special Handling Instructions and Additional Information 1269ALM EMERGENCY RESPONSE GUIDE # N/A EMERGENCY PHONE # (203)238-6745			
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations, and all applicable State laws and regulations.			
17. Transporter 1 Acknowledgement of Receipt of Materials		Point of Departure:	
Printed/Typed Name X Jack Hallock	Signature X Jack Hallock	Month 09	Day 18
18. Transporter 2 Acknowledgement of Receipt of Materials		Year 00	
Printed/Typed Name Richard J. Hallock	Signature Richard J. Hallock	Month 09	Day 18
19. Discrepancy Indication Space		Year 00	
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.			
Printed/Typed Name	Signature	Month	Day
		Year	

NONHAZARDOUS WASTE MANIFEST

SIR

1. Generator's US EPA ID No. NY 000072040820000		Manifest Document No. NI 300		2. Page 1 of 1	
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP. 1125 BROADWAY ALBANY, NY 12204-2505		4. Generator's Phone (518) 433-3696		ATTN: BARBARA ZACHAREK	
5. Transporter 1 Company Name UNITED INDUSTRIAL SERVICES		6. US EPA ID Number CT 00021016009		A. Nonhazardous Waste Manifest Document Number UISA 0014179	
7. Designated Facility Name and Site Address UNITED OIL RECOVERY INC. 136 GRACEY AVENUE MERIDEN, CT 06451		10. US EPA ID Number CT 00021016009		B. G.S.I. (Gen. Site Address) SANE	
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)		12. Containers No. Type		13. Total Quantity Unit Wt/Vol	
a. STATE REGULATED WASTE		001 TT		152.64	
b. NONE, NONE				G	
c.					
d.					
J. Additional Descriptions for Materials Listed Above		K. Handling Codes for Wastes Listed Above		Initials	
a. WELL WATER		Initials		Final	
b.		Initials		Final	
15. Special Handling Instructions and Additional Information 1289ALM EMERGENCY RESPONSE GUIDE # N/A EMERGENCY PHONE # (203) 238-6745					
Point of Departure:					
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations, and all applicable State laws and regulations.					
Printed/Typed Name DAVE BADCOCK		Signature Dave Badcock		Month Day Year 07/20/00	
17. Transporter 1 Acknowledgement of Receipt of Materials Printed/Typed Name Rick Stowell		Signature Rick Stowell		Month Day Year 07/20/00	
18. Transporter 2 Acknowledgement of Receipt of Materials Printed/Typed Name		Signature		Month Day Year	
19. Discrepancy Indication Space					
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19. Printed/Typed Name		Signature		Month Day Year 9/20/00	

NONHAZARDOUS WASTE MANIFEST

Sir

Please type (or print)		1. Generator's US EPA ID No. NYD000073040820000		Manifest Document No.		2. Page 1 of 1	
3. Generator's Name and Mailing Address NIAGARA MOHAWK POWER CORP. 1125 BROADWAY ALBANY, NY 12204-2505 518 433-3696 ATTN: BARBARA ZACHAREK				A. Nonhazardous Waste Manifest Document Number UIS A 0015805			
4. Generator's Phone				B. G.S.I. (Gen. Site Address)			
5. Transporter 1 Company Name UNITED INDUSTRIAL SERVICES				6. US EPA ID Number CTD021816089			
7. Transporter 2 Company Name				8. US EPA ID Number			
9. Designated Facility Name and Site Address UNITED OIL RECOVERY INC. 136 GRACEY AVENUE MERIDEN, CT 06451				10. US EPA ID Number CTD021816089			
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)				12. Containers No. Type		13. Total Quantity	
a. STATE REGULATED WASTE NONE, NONE				001 T T		05000 G	
b.						EPA NONE CR041	
c.						EPA STATE	
d.						EPA STATE	
J. Additional Descriptions for Materials Listed Above WELL WATER				K. Handling Codes for Wastes Listed Above Interim Initial Final			
a.				b.			
b.				c.			
15. Special Handling Instructions and Additional Information 1289ALM EMERGENCY RESPONSE GUIDE # N/A EMERGENCY PHONE # (203)238-6745							
Point of Departure:							
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked, and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations, and all applicable State laws and regulations.							
Printed/Typed Name DAVE BADLUCK				Signature Dave Badluck		Month Day Year 09/20/00	
17. Transporter 1 Acknowledgement of Receipt of Materials				Signature		Month Day Year	
Printed/Typed Name BOB SICKINGER				Signature		09/20/00	
18. Transporter 2 Acknowledgement of Receipt of Materials				Signature		Month Day Year	
Printed/Typed Name				Signature		Month Day Year	
19. Discrepancy Indication Space							
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.							
Printed/Typed Name Melania Calermont				Signature Melania Calermont		Month Day Year 90000	

COPY 2 FACILITY MAILED TO GENERATOR

TSCA Waste Water

NYG2524995

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALSHAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

(Hazardous Waste Manifest 11/8/91)

Please type or print. Do not staple

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. NYD000730408		Manifest Doc. No. NI/31	2. Page 1 of 1	Information within heavy bold line is not required by Federal Law	
3. Generator's Name and Mailing Address Niagara Mohawk Power Corporation 1125 Broadway, Albany, NY 12204					A. NYG 2524995		
4. Generator's Telephone Number (518) 433-3695					B. Generator's ID Same		
5. Transporter 1 (Company Name) Freehold Cartage Inc.					C. State Transporter's ID 0428549 ME		
6. US EPA ID Number 831126164					D. Transporter's Telephone (732) 462-1001		
7. Transporter 2 (Company Name) JMR					E. State Transporter's ID		
8. US EPA ID Number					F. Transporter's Telephone ()		
9. Designated Facility Name and Site Address CWM Chemical Services, LLC 1550 Balmer Road Model City, NY 14107					G. State Facility ID		
10. US EPA ID Number NYD040236679					H. Facility Telephone (715) 754-3231		
11. US DOT Description (including Proper Shipping Name, Hazard Class and ID Number) Polychlorinated Biphenyl a. RQ. Hazardous waste solid solution 9 UN281 III (B002) 512500				12. Containers Number Type 0 0 1 T T	13. Total Quantity EST. 11210	14. Unit Wt/Vol G	1. Waste No. EPA STATE 5002 EPA STATE EPA STATE EPA STATE
J. Additional Descriptions for Materials listed Above a. CJ1901				K. Handling Codes for Wastes Listed Above a. <input checked="" type="checkbox"/> b. <input type="checkbox"/> c. <input type="checkbox"/> b. <input type="checkbox"/> d. <input type="checkbox"/>			
15. Special Handling Instructions and Additional Information ERG#171 Service Request #5516586 02 81528339 Emergency Contact: Chem Treck (800) 562-7611 Capital Environmental (800) 560-2374 O.S.D. 5/25/00							
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.							
Printed/Typed Name Jack Halloran				Signature Jack Halloran			
17. Transporter 1 Acknowledgement of Receipt of Materials				Mo. Day Year 10 5 25 00			
Printed/Typed Name John M. Lukon				Signature John M. Lukon			
18. Transporter 2 Acknowledgement of Receipt of Materials				Mo. Day Year 10 5 25 00			
Printed/Typed Name				Signature			
19. Discrepancy Indication Space Acetyl Acid 11646 = 4427K 1/3100 10m ka-T							
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in item 19.							
Printed/Typed Name Susan M. Brennan				Signature Susan M. Brennan			
				Mo. Day Year 10 5 25 00			



WASTE MANAGEMENT, INC.
CWM Chemical Services, L.L.C.
1550 Balmer Rd.
P.O. Box 200
Model City, N.Y. 14107
716/754-8231

June 5, 2000

Mr. Richard Hammond, P.E., Chief, Data Management Section
New York State Department of Environmental Conservation
Division of Solid & Hazardous Materials
50 Wolf Road, Room 472
Albany, NY 12233-7259

RE: Correction Notification

Dear Mr. Hammond:

Please find the attached photocopy of a manifest needing correction. The following correction(s) should be made to your records.

Generator & Address: Niagara Mohawk Power Corporation, 1125 Broadway, Albany, NY 12204


Manifest Number(s): NYG2524995

Discrepancy: Item 13a & 14a = 4,427 K

Should you require additional information, please contact me at (716) 754-0269.

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment."

Very truly yours,
CWM CHEMICAL SERVICES, L.L.C.


Kevin M. Sheehan
Records Coordinator

cc: fileDOR5/25/0081528339-01
Generator
Generator State
Transporter
EMD file



May 31, 2000

State of New York
Department of Environmental Conservation
Division of Solid & Hazardous Materials
P.O. Box 12820
Albany, NY 12212

file w/ manifest

To Whom It May Concern:

I am sending this letter in an effort to clarify a discrepancy with the New York State manifest number NYG2524995, shipped on May 25, 2000 from Niagara Mohawk Power Corporation located at 1125 Broadway, Albany, NY to CWM Chemical Services, LLC. A clerical mistake was made on the manifest in section 11 a., regarding the shipping name. The correct shipping name is RQ, Polychlorinated biphenyl solution, 9, UN2315, PG III (B002). I have attached the corrected manifest copy for your records.

I hope this helps to clarify the discrepancy for New York State. I apologize for any inconvenience this may have caused you. Should you have any questions or concerns please contact me at (315) 682-1940. Thank you for your time.

Sincerely,

Erika C. Johnston
Capitol Environmental Services, Inc.

CC: Ms. Barbara Zacharek, Niagara Mohawk Power Corporation

DISPOSAL STANDARDS FOR NEW YORK STATE
REGULATED HAZARDOUS PCB WASTESGENERATOR
FILE COPY

GENERATOR NAME: Niagara Mohawk Power Corporation
MANIFEST # NY62524995 CWM PROFILE # CJ190
UNIQUE DRUM# _____ OUT OF SERVICE DATE: _____

The following New York State regulated and land restricted wastes are subject to 6 NYCRR Part 376. Refer to 6 NYCRR 376.4(f) for New York land disposal requirements. Check all that apply:

☐ B001 ☒ B002 ☐ B003 ☐ B004 ☐ B005 ☐ B006 ☐ B007

Certification - Waste Meets Treatment Standards

- ☐ I am the generator of the waste as identified above, that is restricted under 6 NYCRR Part 376. I have determined that this waste meets all applicable treatment standards set forth in 6 NYCRR 376 and, therefore, it can be land disposed without further treatment. Waste does not include solidified B002 material (liquid with PCBs 50-500 ppm).

I certify under penalty of law that I personally have examined and am familiar with the waste through analysis and testing or through knowledge of the waste to support this certification that waste complies with the treatment standards specified in Part 376, Section 376.4 and all applicable prohibitions set forth in subdivision 376.3(b) of Part 376 or RCRA Section 3004(d). I believe that the information I submitted is true, accurate and complete. I am aware that there are significant penalties for submitting a false certification including the possibility of a fine or imprisonment.

Notification - Waste Does Not Meet Treatment Standards

- ☒ I am the generator of a waste restricted under 6 NYCRR Part 376 as identified above. I notify that I personally have examined and am familiar with the waste through analysis and testing or through knowledge of the waste to support this notification that the waste does not comply with the treatment standards specified in 6 NYCRR Part 376.4(f). This waste must be treated to the applicable standard set forth in 6 NYCRR 376.4(f) prior to land disposal.

GENERATOR'S SIGNATURE: Just HollomanTITLE: Chief MechanicDATE: 5/25/00

Updated 05/19/98



P.O. BOX 5010 • FREEHOLD, NJ 07728-5010
(732) 462-1001 • FAX (732) 308-0924

175 BARTOW MUN. AIRPORT
BARTOW, FL 33830
PHONE: (841) 533-4599
FAX: (941) 533-1613

108 MONAHAN AVENUE
DUNMORE, PA 18512
PHONE: (570) 342-7232
FAX: (570) 342-7367

350 PIGEON POINT ROAD
NEW CASTLE, DE 19720
PHONE: (302) 658-2005
FAX: (302) 858-6229

156 DRIFTWOOD DRIVE
EUTAWVILLE, SC 29048
PHONE/FAX: (803) 492-9595

MANIFEST

FCI EPA ID NO.:
NJD054126164

K 13734

GENERATOR NAME/ADDRESS ALDANY MACHINE SHOP 175 BARTOW MUN. AIRPORT BARTOW, FL 33830		PHONE (AREA CODE) TRACTOR 568 TRAILER 4484		GENERATOR EPA ID NO.	
FCI REP LOADING (PRINT) John Lecker		PROCEDURE Ute		BOX SPOTTED	
BOX REMOVED		TIME AT GENERATOR 5:00		MILITARY TIME ONLY 9:45	
COMMENTS OR DELAYS AT GENERATOR		EQUIPMENT USED 2.1		ARRIVAL TIME DEPARTURE TIME	

BROKER:

PO#: WO#:

STATE MANIFEST NO.:

(X) WM	PROPER U.S. DOT SHIPPING NAME	U.S. DOT HAZARDOUS CLASS	NA/UN/NO.	PACKING GROUP	NO. CONT.	CONT TYPE	NET QUANTITY	UNIT MEASURE	WASTE NO.	FORM
1	1.0 LBS. HAZARDOUS WASTE	9	3082	1	1	TA	12.0	G	2000	1
2										
3										

SPECIAL HANDLING INSTRUCTIONS INCLUDING CONTAINER EXEMPTION (I.E., IDENTIFICATION SHIPMENT OF A NON-HAZARDOUS NATURE WHICH DOES NOT HAVE TO BE MANIFESTED)

GENERATOR'S CERTIFICATION: This is to certify that the above named materials are properly classified, described, packaged, marked and labeled and are in proper condition for transportation according to the applicable regulations of the Department of Transportation, U.S. EPA and the State. The wastes described above were consigned to the Transported named. The Treatment, Storage or Disposal Facility can and will accept the shipment of hazardous waste, and has a valid permit to do so. I certify that the foregoing is true and correct to the best of my knowledge.

Payment to the contractor for waste removal does not constitute payment to the carrier and if the contractor does not pay the carrier, the generator is obligated to pay the agreed rate offered to the contractor.

PLEASE PRINT NAME/TITLE John Lecker	GENERATOR'S SIGNATURE X [Signature]	DATE LOADED 5/1/00
I HAVE READ THE ABOVE AND UNDERSTAND AND AGREE TO ALL OF ITS CONTENT.		MO. DAY YR.

TSDF NAME/ADDRESS CUMMINS ENGINE CO. 1000 BALTIMORE AVE. INDIANAPOLIS, IN 46204		PHONE (AREA CODE) TRACTOR 568 TRAILER 4484		TSDF EPA ID NO.	
FCI REP UNLOADING (PRINT) John Lecker		PROCEDURE Cust Drip		BOX SPOTTED	
BOX REMOVED		TIME AT TSDF		MILITARY TIME ONLY	
COMMENTS OR DELAYS AT TSDF		EQUIPMENT USED		ARRIVAL TIME DEPARTURE TIME	

PLEASE PRINT NAME/TITLE	TSDF SIGNATURE X [Signature]	DATE UNLOADED 5/1/00
		MO. DAY YR.

AR H-0257 PC 944	ME ME-HWT-47 ME-WOT-47	MO H-1490 ND WH-429	NOVA SCOTIA, CANADA NSC 000 147	QUEBEC, CANADA QC-6ML-047
CT CY-HW-307	MD HWH-167 96-OP-1765	NH TNH-0047	OH UPW-0190713-OH	RI RI-535
DE DE-HW-203	MA MA-294	NJ S-2265 15939	OK 3358	TX 40705
DE-SW-203	NY NJ-113	ONTARIO, CANADA A 840943	PA PA-AH-0067	WI 11602
IL SWH-1540				

White - FCI Original
Yellow - FCI Billing
Blue - FCI Office/Customer
Green - Retained by TSDF
Gold - Retained by Generator

K 13734

NYG 1832049

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS

SIR



HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212

(Hazardous Waste Manifest 1/5/99)

Please type or print. Do not staple


In case of emergency or spill immediately call the National Response Center (800) 424-9333 and the NYS Department of Environmental Conservation (518) 457-7362

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. N Y D 0 0 0 7 3 0 4 0 8	Manifest Doc. No. NI 193	2. Page 1 of 1	Information within heavy bold line is not required by Federal Law.	
3. Generator's Name and Mailing Address Niagara Mohawk Power Corporation 1125 Broadway, Albany, NY 12204-2505				A. NYG 1832049		
4. Generator's Telephone Number (518) 433-3696				B. Generator's ID Same		
5. Transporter 1 (Company Name) Freehold Cartage Inc.		6. US EPA ID Number N J D 0 5 4 1 1 6 1 6 4		C. State Transporter's ID NJ 40332		
7. Transporter 2 (Company Name)		8. US EPA ID Number		D. Transporter's Telephone (732) 462-1001		
9. Designated Facility Name and Site Address CWM Chemical Services, LLC 1550 Balmer Road Model City, NY 14107		10. US EPA ID Number N Y D 0 4 9 8 3 6 6 7 9		E. State Transporter's ID		
				F. Transporter's Telephone ()		
				G. State Facility ID		
				H. Facility Telephone (716) 754-8231		
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)		12. Containers Number Type		13. Total Quantity	14. Unit Wt/Vol	1. Waste No.
a. RQ, Polychlorinated biphenyl solution 9 UN2315 PG III (B002)		0 0 1 T T		EST. 00323	K	EPA STATE B002
b.						EPA STATE
c.						EPA STATE
d.						EPA STATE
J. Additional Descriptions for Materials listed Above				K. Handling Codes for Wastes Listed Above		
a. CJ1901				a. <input checked="" type="checkbox"/> T <input type="checkbox"/>		
b.				b. <input type="checkbox"/> <input type="checkbox"/>		
15. Special Handling Instructions and Additional Information ERG#171 Service Request # 557294 Emergency Contact: Chem Treck (800) 562-7611 Capitol Environmental (800) 560-2374				8/530076 Out of Service Date: 7-10-00		
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.						
Printed/Typed Name Jack Halloran		Signature Jack Halloran		Mo. Day Year 07/1/00		
17. Transporter 1 Acknowledgement of Receipt of Materials		Printed/Typed Name The McCarrick		Signature [Signature]		Mo. Day Year 07/1/00
18. Transporter 2 Acknowledgement of Receipt of Materials		Printed/Typed Name		Signature		Mo. Day Year
19. Discrepancy Indication Space actual record 50 56884/14876						
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.						
Printed/Typed Name EILEEN CARTER		Signature Eileen Carter		Mo. Day Year 07/1/00		

NYG 1832265

STATE OF NEW YORK
DEPARTMENT OF ENVIRONMENTAL CONSERVATION
DIVISION OF SOLID & HAZARDOUS MATERIALS

HAZARDOUS WASTE MANIFEST
P.O. Box 12820, Albany, New York 12212



Please type or print. Do not staple.

In case of emergency or spill immediately call the National Response Center (800) 424-9302 and the NYS Department of Environmental Conservation (518) 457-7336

UNIFORM HAZARDOUS WASTE MANIFEST		1. Generator's US EPA ID No. N Y D 0 0 0 0 7 3 0 4 0 8		Manifest Doc. No. NI 238		2. Page 1 of 1		Information within heavy bold line is not required by Federal Law.			
3. Generator's Name and Mailing Address Niagara Mohawk Power Corporation 1125 Broadway, Albany, NY 12204-2505						NYG 1832265					
4. Generator's Telephone Number (518) 433-3696						B. Generator's ID Same					
5. Transporter 1 (Company Name) Freehold Cartage Inc.						C. State Transporter's ID 046047 ME					
6. US EPA ID Number N J D 0 5 4 1 0 6 1 6 4						D. Transporter's Telephone (732) 462-1001					
7. Transporter 2 (Company Name)						E. State Transporter's ID					
8. US EPA ID Number						F. Transporter's Telephone ()					
9. Designated Facility Name and Site Address CWM Chemical Services, LLC 1550 Balmer Road Model City, NY 14107						G. State Facility ID					
10. US EPA ID Number N Y D 0 4 9 8 3 6 6 7 9						H. Facility Telephone (716) 754-8231					
11. US DOT Description (Including Proper Shipping Name, Hazard Class and ID Number)						12. Containers Number Type		13. Total Quantity		14. Unit Wt/Vol	
a. RQ, Polychlorinated biphenyl solution 9 UN2315 PG III (B002)						0 0 1 T T		EST 07920		K	
b.										I. Waste No. EPA B002 STATE B002	
c.										EPA W-WG STATE T-97	
d.										EPA T-97 STATE T-97	
J. Additional Descriptions for Materials listed Above						K. Handling Codes for Wastes Listed Above					
a. CJ1901						T					
b.						d					
15. Special Handling Instructions and Additional Information ERG#171 Service Request #559130 Out of Service Date: 7/25/00 Emergency Contact: Chem Treck (800) 562-7611 Capitol Environmental (800) 560-2374											
16. GENERATOR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by proper shipping name and are classified, packed, marked and labeled, and are in all respects in proper condition for transport by highway according to applicable international and national government regulations and state laws and regulations. If I am a large quantity generator, I certify that I have a program in place to reduce the volume and toxicity of waste generated to the degree I have determined to be economically practicable and that I have selected the practicable method of treatment, storage, or disposal currently available to me which minimizes the present and future threat to human health and the environment; OR if I am a small quantity generator, I have made a good faith effort to minimize my waste generation and select the best waste management method that is available to me and that I can afford.											
Printed/Typed Name RONALD A SUEEN				Signature Ronald A Sueen				Mo. Day Year 07 25 00			
17. Transporter 1 Acknowledgement of Receipt of Materials				Printed/Typed Name John M. Link				Signature John M. Link			
18. Transporter 2 Acknowledgement of Receipt of Materials				Printed/Typed Name				Signature			
19. Discrepancy Indication Space Actual Recd 13254 K 64418 K 3479 G											
20. Facility Owner or Operator: Certification of receipt of hazardous materials covered by this manifest except as noted in Item 19.				Printed/Typed Name MARK T. LARUE				Signature Mark T. Larue			
								Mo. Day Year 07 25 00			

COPY 5—Generator—Mailed by TSD Facility



BLASLAND, BOUCK & LEE, INC.
engineers & scientists