



DATE: 07/25/08 DAY: Friday

REPORT NO. 080725

PAGE NO. 1 OF 4

PROJECT NO. 2605

LOGBOOK NO. 1 PAGES 100 – 111

DAILY FIELD ACTIVITY REPORT

PROJECT	Former Bouchard Junkyard	WEATHER	TIME	TEMP.	PRECIP.	WIND (MPH)	WIND (DIR)
LOCATION	Town of New Lebanon, NY	P. Cloudy	0715	71 F	None	Calm	N/A
ATTACHMENTS	Photo Log and Photos	P. Cloudy	1745	78 F	None	5-10	West

SITE CONDITIONS: Partly Cloudy and Sunny, No Precipitation; site grounds wet

WORK GOAL FOR DAY: Observe and document remedial excavation activities, load out of waste hauling trucks, dust suppression, and other miscellaneous activities.

PERSONNEL ON SITE:

NAME	AFFILIATION	ARRIVAL TIME	DEPART TIME
Jack Kuhn	Dvirka and Bartilucci Consulting Engineers	0715	1745
Dean Blodgett	D.A. Collins Environmental	0530	-
1 crew member	D.A. Collins Environmental	0530	1700
7 crew members	D.A. Collins Environmental	0630	1745
2 crew members	Clark Engineering	-	-

EQUIPMENT ON SITE:

TYPE	MODEL	TYPE	MODEL
Trackhoe #1 (D.A. Collins)	Link-Belt 240 (Rental provided by Contractors Sales Company, Inc.)	Trackhoe #2 (D.A. Collins)	Link-Belt 130 LX (Rental provided by Contractors Sales Company, Inc.)
Pickup Truck (D.A. Collins)	Chevy Silverado Pickup 4x4 (NY Lic #55396 JF)	Flatbed Trailer (D.A. Collins)	Versatile (NY License #AP 80947)
Pickup Truck (D.A. Collins)	Chevy Silverado 4x4 (White; NY Lic #55396 JF)	Vibratory Compaction Roller (D.A. Collins)	Hamm 2593
Pickup Truck (D.A. Collins)	Ford F-350 XL Super Duty 4x4 (NY Lic #26323 JU)	24-inch Chain Saw (D.A. Collins)	Stihl
Pickup Truck (D.A. Collins)	GMC 2500 (Tan; NY License #59651 AU)	4-Wheel Drive ATV Cart (D.A. Collins)	Snapper Trail Cruiser
4 Other Personal Vehicles	Various	Front Loader (D.A. Collins)	Kawasaki 80ZV
Hydro-Seeding Unit Trailer (D.A. Collins)	MS Sprayer, Inc. Model HS500	Bulldozer (D.A. Collins)	Caterpillar 6465
Tri-Axle Water Truck (D.A. Collins)	Mack #6051 (NY License #32295 AT)	Two (2) 20,000 gal. capacity Frac Tanks and one (1) 18,000 gal. capacity Weir Tank (D.A. Collins; Installed)	Adler

HEALTH & SAFETY:

PPE REQUIRED:	☒ LEVEL D	☐ LEVEL C	☐ LEVEL B	☐ LEVEL A	HASP? Yes
SITE SAFETY OFFICER: Dean Blodgett					
H & S NOTES: Site work performed in Level D PPE.					



PROJECT NO. 2605

DAILY FIELD ACTIVITY REPORT

DESCRIPTION OF MATERIALS UTILIZED	
1	...
2	...
3	...
4	...
5	...
6	...
7	...
8	...
9	...
10	...
11	...
12	...
13	...
14	...
15	...
16	...
17	...
18	...
19	...
20	...
21	...
22	...
23	...
24	...
25	...
26	...
27	...
28	...
29	...
30	...
31	...
32	...
33	...
34	...
35	...
36	...
37	...
38	...
39	...
40	...
41	...
42	...
43	...
44	...
45	...
46	...
47	...
48	...
49	...
50	...
51	...
52	...
53	...
54	...
55	...
56	...
57	...
58	...
59	...
60	...
61	...
62	...
63	...
64	...
65	...
66	...
67	...
68	...
69	...
70	...
71	...
72	...
73	...
74	...
75	...
76	...
77	...
78	...
79	...
80	...
81	...
82	...
83	...
84	...
85	...
86	...
87	...
88	...
89	...
90	...
91	...
92	...
93	...
94	...
95	...
96	...
97	...
98	...
99	...
100	...

[illegible]

DAILY FIELD ACTIVITY REPORT

DESCRIPTION OF WORK PERFORMED AND OBSERVED

Dvirka and Bartilucci Consulting Engineers (D&B) observed and photo-documented remedial excavation activities, load out of waste hauling trucks, dust suppression, and other miscellaneous activities at the Former Bouchard Junkyard site. A Daily Site Tailgate and Health & Safety Meeting was conducted prior to completion of the following site activities:

Areas 1, 4 and 9

1. D.A. Collins excavated approximately 650 yd³ of PCB-contaminated soil using Link-Belt 240 and Link-Belt 130 LX Trackhoes from Area 4 within non-TSCA grids B-4 through B-8, C-7, C-8, D-7, D-8, E-7, E-8 and F-8 and Area 9 within non-TSCA grids J-2, J-3, K-2, K-3, L-2 and L-3. The excavated non-TSCA soil was consolidated onto like-kind material for future load out and some non-TSCA soil was directly loaded onto waste hauling trucks.
2. Prior to departure from the site, D.A. Collins covered excavated non-TSCA PCB-contaminated soil piles in Areas 4 and 9 with 6 mil polyethylene sheeting. The soil was re-worked on the stockpiles with trackhoes to facilitate covering the stockpiles with poly sheeting.
3. Troy Sand and Gravel, Inc. unloaded approximately 476 yd³ of common fill sand (transported and placed only) within Areas 1 and 2. No grading or compaction was performed today.

Site-Wide Activities

1. D.A. Collins loaded 21, 18-wheel waste transport trucks with non-TSCA PCB-contaminated soil derived from new remedial excavations in Areas 4 and 9 for off-site disposal. Non-TSCA PCB-contaminated soil was loaded into trucks with a Kawasaki 80ZV Front Loader and Link-Belt 240 Trackhoe. A weigh scale total of 776.91 tons of soil was measured and transported via waste hauling trucks to the Ontario County Landfill in Stanley, NY (17 trucks) and to the Chemung County Landfill in Lowman, NY (4 trucks);
2. D. A. Collins loaded 10, 18-wheel waste transport trucks with TSCA PCB-contaminated soil derived from TSCA grids utilizing a Kawasaki 80ZV Front Loader. A weigh scale total of 350.27 tons of soil was measured and transported to the Model City Landfill in Model City, NY;
3. Prior to departure from the site, D.A. Collins covered the PCB-contaminated soil stockpiles with 6 mil polyethylene sheeting;
4. D. A. Collins cleared some brush in Area 8;
5. D. A. Collins operated monitoring instrumentation in accordance with the Community Documentation Monitoring protocol specified in the work plan. For dust monitoring, four tripods with dust meters were utilized at various locations along the perimeter of the property. Average concentration of total particulates did not exceed the action level of 150 µg/m³. No volatile organic compounds were detected in ambient air by the photoionization detector across the site above the instrument detection limit of 1 ppm;
6. D.A. Collins conducted personal exposure monitoring for high risk employees in accordance with the site-specific health and safety plan and Technical Specification 00003. 1.15(D)(1)(F);

DAILY FIELD ACTIVITY REPORT

DESCRIPTION OF WORK PERFORMED AND OBSERVED

Site-Wide Activities (Continued)

7. D.A. Collins performed dust suppression continuously across the site property and driveway to Area 6 (particularly in areas with little or no vegetation) utilizing a Mack 6051 Water Truck. Accumulations of mud and/or fines tracked onto the Route 20 roadway were promptly washed off the road surface as deemed necessary. Water used during today's application was obtained from the retention pond along the small stream located NW of Chuck's Automotive. Hydromulch and tackifier also were installed over areas backfilled with common fill sand within Areas 1 and 2 for dust control prior to leaving the site.

Future Work for week ending August 1, 2008:

1. Continue remedial excavation of non-TSCA and TSCA PCB-contaminated soil;
2. Collection of end point soil samples from remediated areas;
3. Backfill Area 1 with common fill sand;
4. Load out non-TSCA soil stockpiles for transport to the Ontario County Landfill in Stanley, NY and the Chemung County Landfill in Lowman, NY, and TSCA soil to Model City Landfill in Model City, NY, and;
5. Clearing and grubbing in Area 8.

Concerns: No concerns at this time.

PREPARED BY (OBSERVER)

REVIEWED BY

PRINT NAME: Jack Kuhn

PRINT NAME: James Magda

SIGNATURE:

SIGNATURE:

☒ ADDITIONAL SHEETS USED

☒ emailed draft / final to NYSDEC – date: 07/30/08

☐ hardcopy to NYSDEC – date:

PHOTOGRAPHIC LOG
July 25, 2008
D&B JOB NO. 2605
FORMER BOUCHARD JUNKYARD SITE
TOWN OF NEW LEBANON, NEW YORK

PHOTO	DATE	TIME	DESCRIPTION
P7 250001	7/25/2008	7:35	View to southwest showing remedial excavation at south side of Area 9 (grid station K-1)
P7 250002	7/25/2008	7:36	View to south showing remedial excavation at south side of Area 9 (grid station K-1)
P7 250003	7/25/2008	7:55	View to northwest showing remedial excavation at southwest corner of Area 4 (grid station B-4)
P7 250004	7/25/2008	7:55	View to north showing remedial excavation at southwest corner of Area 4 (grid station B-4)
P7 250005	7/25/2008	9:56	View to southwest showing front end loader loading TSCA PCB contaminated soil into truck at southeast corner of Area 3 for off-site disposal
P7 250006	7/25/2008	10:17	View to south showing remedial excavation at southwest corner of Area 4 (grid station B-6)
P7 250007	7/25/2008	10:48	View to north showing black stained soil area along surface in grid station J-2 (south side Area 9) after remedial excavation completed
P7 250008	7/25/2008	11:01	View to northeast showing remedial excavation at south side of Area 9 (grid station K-2)
P7 250009	7/25/2008	13:20	View to southwest showing remedial excavation at Area 4 (grid stations D-7, D-8)
P7 250010	7/25/2008	13:22	View to south showing remedial excavation at Area 4 (grid stations D-7, D-8)
P7 250011	7/25/2008	13:26	View to east showing water truck spraying water along Rt. 20 for dust control
P7 250012	7/25/2008	13:55	View to northeast showing D. A. Collins installing hydromulch and tackifier over approved backfill material at northwest corner of Area 1
P7 250013	7/25/2008	14:52	View to northeast showing remedial excavation at south side of Area 9 (grid station K-3)
P7 250014	7/25/2008	16:15	View to northwest showing south side of Area 9 after remedial excavation completed for the day (grid stations J-2/3, K-2/3, L-2/3)
P7 250015	7/25/2008	16:16	View to northeast showing south side of Area 9 after remedial excavation completed for the day (grid stations J-2, J-3)
P7 250016	7/25/2008	16:17	View to north showing south side of Area 9 after remedial excavation completed for the day (grid stations K-2, K-3, L-2, L-3)
P7 250017	7/25/2008	16:21	View to east showing excavator loading non-TSCA PCB contaminated soil into truck at Area 4 for off-site disposal (grid station F-8)
P7 250018	7/25/2008	17:00	View to northwest showing TSCA excavated soil pile covered with poly sheeting after work completed for the day (west side Area 8)
P7 250019	7/25/2008	17:03	View to northwest showing stockpiles of backfill material (common fill sand) staged at Area 1

PHOTOGRAPHIC LOG
July 25, 2008
D&B JOB NO. 2605
FORMER BOUCHARD JUNKYARD SITE
TOWN OF NEW LEBANON, NEW YORK

PHOTO	DATE	TIME	DESCRIPTION
P7 250020	7/25/2008	17:05	View to northwest showing hydromulch and tackifier installed over backfill material at north side of Area 1
P7 250021	7/25/2008	17:05	View to southeast showing hydromulch and tackifier installed over backfill material at east side of Area 1
P7 250022	7/25/2008	17:09	View to east showing excavated soil piles covered with poly sheeting after work completed for the day (south side Area 3)
P7 250023	7/25/2008	17:35	View to south showing west side of Area 4 after remedial excavation completed for the day (grid stations B-4 through B-8)
P7 250024	7/25/2008	17:35	View to east showing Area 4 after remedial excavation completed for the day (grid stations B-8, C-8, D-8, E-8, F-8)
P7 250025	7/25/2008	17:36	View to southeast showing Area 4 after remedial excavation completed for the day (grid stations D-7, D-8, E-7, E-8, F-8)
P7 250026	7/25/2008	17:37	View to southwest showing excavated soil piles covered with poly sheeting after work completed for the day (Area 4)



P7250001.JPG



P7250002.JPG



P7250003.JPG



P7250004.JPG



P7250005.JPG



P7250006.JPG



P7250007.JPG



P7250008.JPG



P7250009.JPG



P7250010.JPG



P7250011.JPG



P7250012.JPG



P7250013.JPG



P7250014.JPG



P7250015.JPG



P7250016.JPG



P7250017.JPG



P7250018.JPG



P7250019.JPG



P7250020.JPG



P7250021.JPG



P7250022.JPG



P7250023.JPG



P7250024.JPG



P7250025.JPG



P7250026.JPG