

VIA ELECTRONIC MAIL

August 14, 2017

Susan Edwards
NYSDEC
Division of Environmental Remediation
625 Broadway
Albany, NY 12233
susan.edwards@dec.ny.gov

Krista Anders
NYSDOH
Bureau of Environmental Exposure Investigation
Empire State Plaza
Corning Tower Room 1787
Albany, NY 12237
krista.anders@health.ny.gov


Caryn Bower, Esq.
Office of General Counsel
NYSDEC
625 Broadway
Albany, New York 12233
caryn.bower@dec.ny.gov

**RE: Monthly Progress Report – July 2017
Taconic Site (Site No. 442047)
Petersburgh, New York**

Dear Sir/Madam;

Pursuant to Section XIII of Appendix A of the Order on Consent and Administrative Settlement for the Tonoga Inc. d/b/a Taconic facility in Petersburgh, New York, the Monthly Progress Report is attached. Please feel free to contact me at 518.658.3202 x288 or at karent@4taconic.com if you have any questions.

Sincerely,



Karen Toth
Environmental Manager

cc: Jason Johnson, NYSDEC
James Moras, NYSDEC
Justin Deming, NYSDOH
Dawn Hettrick, NYSDOH
Lori Mason, Esq., Taconic
Paul Hare, OBG

**MONTHLY PROGRESS REPORT
TACONIC FACILITY (NYSDEC SITE NO. 442047)
PETERSBURGH, NEW YORK
JULY 2017**

Actions Taken to Comply with the Settlement Agreement During Previous Month (July):

- Application of Approval of Plans for PWS Improvement, engineering report, and specifications for the Town of Petersburg Well #2 pitless adaptor were submitted to NYSDOH and RCDOH on June 29, 2017.
- Application of Approval of Plans for PWS Improvement, engineering report, and specifications for the Town of Petersburg storage and GAC treatment system for maintenance well water were submitted to NYSDOH and RCDOH on July 20, 2017.
- Application of Approval of Plans for PWS Improvement, engineering report, and specifications for the Town of Petersburg recirculation loop system were submitted to NYSDOH and RCDOH on August 4, 2017.
- The status of the point-of-entry treatment (POET) system and non-POET location monitoring is provided in the attached tables.

Plans, Reports, and Other Deliverables Required by the Settlement Agreement Completed and Submitted in the Previous Month (July):

- Taconic received comments from NYSDEC, NYSDOH, and RCHD on June 14, 2017 on the updated Town GAC System O&M Plan submitted on May 19, 2017. Taconic submitted a revised Town GAC System O&M Plan to include comments from NYSDEC, NYSDOH, and RCHD on June 16, 2017.

Results of Sampling, Tests and Any Other Data Received or Generated by or on behalf of Respondent During the Previous Month (July):

- Analytical results received from TestAmerica (TA) during the month for perfluorinated compounds (PFCs) for the POET systems and annual raw only properties were submitted to NYSDEC under separate cover on July 11 and 24, 2017.

Activities Undertaken in Support of the Citizen Participation Plan (CPP) During Previous Month (July):

- None.

Actions, Plans and Data Scheduled for the Next Month (August):

- Analytical results are scheduled to be received from TA for PFCs for the installed POET systems and annual raw water only locations with no POET systems.
- Analytical results are scheduled to be received from TA for new POET system(s) installed, then cleared by the Rensselaer County Health Department (RCHD).
- WEL-DUN will continue quarterly maintenance monitoring of the installed POET systems.
- WEL-DUN will continue annual sampling of the raw water only locations with no POET systems.
- Installation of POET system(s) not yet completed at locations included in Exhibit C of the Settlement Agreement will continue.

**MONTHLY PROGRESS REPORT
TACONIC FACILITY (NYSDEC SITE NO. 442047)
PETERSBURGH, NEW YORK
JULY 2017**

Activities in Support of the Citizen Participation Plan Anticipated for the Next Month (August):

- None planned.

Delays Encountered or Anticipated and Mitigation Measures:

- None.

Proposed or Approved Modifications (Work Scope and/or Schedule):

- None.

Percentage of Completion and Additional Information Relating to the Progress of Work:

By the end of July 2017, the approximate percentage of completion for current work activities is presented in the following table.

**MONTHLY PROGRESS REPORT
TACONIC FACILITY (NYSDEC SITE NO. 442047)
PETERSBURGH, NEW YORK
JULY 2017**

Percentage of Completion Relating to the Progress of Work

Item	Percent Complete
Sample the Taconic production wells for analysis of PFCs and TCL/TAL constituents (accelerated RI field task approved by NYSDEC)	100% (Completed on 9/1/2016)
Sample surface water at/near the Taconic facility for analysis of PFCs and TCL/TAL constituents (accelerated RI field task approved by NYSDEC)	100% (Completed on 12/9/2016)
Prepare/submit CPP	100% (Original plan submitted on 12/9/2016)
Prepare/submit revised CPP	100% (Submitted on 1/13/2017. Submitted DEC requested info on 2/3/2017 and 3/1/2017)
Prepare/submit RI/FS Work Plan and associated FSAP, QAPP and HASP	100% (Original plan submitted on 12/20/2016)
Prepare/submit revised RI/FS Work Plan and associated FSAP, QAPP	100% (Submitted on 5/12/2017)
Prepare/submit O&M Manual for the Town Public Water GAC System	100% (Original plan submitted on 12/20/2016)
Prepare/submit revised O&M Manual for the Town Public Water GAC System	100% (Submitted on 3/29/2017, 5/19/2017, and 6/16/2017)
Town Public Water GAC System Installation	100% (Electrical and piping installation completed on 12/21/2016)
Town Public Water GAC System Start-up	100% (Completed on 12/30/2016)
Town Public Water System Flushing Plan	100% (Submitted on 1/6/2017. Completed 3/28/2017)
3rd Quarter Maintenance Monitoring of the POET Systems	47% (Waiting on homeowners to return back multiple messages.)
POET Installations - Exhibit C of the Settlement Agreement	90% (Plan to complete as soon as homeowners return back multiple messages.)

**MONTHLY PROGRESS REPORT
TACONIC FACILITY (NYSDEC SITE NO. 442047)
PETERSBURGH, NEW YORK
JULY 2017**

POET System Monthly Report

Annual Raw-Only Sampling of Locations with No POET System	
1) Total Annual Raw Locations	142 (One new location added requested by owner.)
2) Total Annual Raw Sampled	3Q17 = 7 Completed; 28 Scheduled <ul style="list-style-type: none"> • July = 4 Completed • Aug = 3 Completed; 11 Scheduled • Sept = 17 Scheduled
3) Locations On Hold	12 (8 vacant locations and 4 current owners that requested no additional samples be collected and to be removed from the list.)
4) New POET System Installed as a result of Annual Raw Sampling	3 installed to date in 2017.
5) New POET System Cleared for Use	2 (1 pending)
POET Systems	
<u>Updated Exhibit C POET System Installation List:</u>	
1) Total POET System Locations	95
2) Total POET Systems Installed	86
3) POET Systems Clear for Use	85 (1 pending)
4) POET Systems on Hold	9 (Contacted homeowners.)
<u>POET System Quarterly O&M:</u>	
1) Total POET System Samples collected this Quarter	3Q17 = 33 Completed; 37 Scheduled <ul style="list-style-type: none"> • July = 24 Completed • Aug = 9 Completed; 15 Scheduled • Sept = 22 Scheduled
2) GAC Tank Exchanges	None required to date.