

VIA ELECTRONIC MAIL

July 10, 2020

Susan Edwards
NYSDEC
Division of Environmental Remediation
625 Broadway
Albany, NY 12233
susan.edwards@dec.ny.gov

Christine Vooris
NYSDOH
Bureau of Environmental Exposure Investigation
Empire State Plaza
Corning Tower Room 1787
Albany, NY 12237
christine.vooris@health.ny.gov

Caryn Bower, Esq.
Office of General Counsel
NYSDEC
625 Broadway
Albany, New York 12233
caryn.bower@dec.ny.gov

**RE: Monthly Progress Report – June 2020
Taconic Site (Site No. 442047)
Petersburgh, New York**

Dear Madam;

Pursuant to Section XIII of Appendix A of the Order on Consent and Administrative Settlement for the Tonoga Inc. d/b/a Taconic facility in Petersburg, New York, the Monthly Progress Report is attached. Please contact me at 518.658.3202 x328 or at jeffm@4taconic.com if you have any questions.

Sincerely,



A. Jeffrey Mirarchi, P.E.
Project Engineer

cc: Barbara Firebaugh, NYSDEC
Ian Beilby, NYSDEC
Justin Deming, NYSDOH
Angela Martin, NYSDOH
Lori Mason, Esq., Taconic
Mark Moe, Taconic

**MONTHLY PROGRESS REPORT
TACONIC FACILITY (NYSDEC SITE NO. 442047)
PETERSBURGH, NEW YORK
June 2020**

Actions Taken to Comply with the Settlement Agreement During Current Month (June):

- Development of the Work Plan for Phase 2 Remedial Investigation (RI) continued in June 2020.
- The status of the point-of-entry treatment (POET) system and non-POET locations monitoring is provided in the attached tables.

Plans, Reports, and Other Deliverables Required by the Settlement Agreement Completed and Submitted in the Current Month (June):

- None

Results of Sampling, Tests and Any Other Data Received or Generated by or on behalf of Respondent During the Current Month (June):

- Analytical results received during the month for the POET systems and annual raw only properties were submitted to NYSDEC/NYSDOH/RCDOH on June 4 and 30, 2020. Submittal of EDDs to the NYSDEC was delayed this month to resolve a compatibility issue with the Eurofins' new Laboratory Information Management System (LIMS). Submission of the outstanding EDDs to the NYSDEC will be completed in July 2020
- Analytical results received during the month for the Town of Petersburg treatment system were submitted to NYSDEC/NYSDOH/RCDOH on June 4 and 30, 2020. Submittal of EDDs to the NYSDEC was delayed this month to resolve a compatibility issue with the Eurofins' new Laboratory Information Management System (LIMS). Submission of the outstanding EDDs to the NYSDEC will be completed in July 2020.

Activities Undertaken in Support of the Citizen Participation Plan (CPP) During Current Month (June):

- None

Actions, Plans and Data Scheduled for the Next Month (July):

- The draft Work Plan for Phase 2 of the RI is expected to be submitted to the NYSDEC in July 2020
- Analytical results are scheduled to be received for the installed POET systems and raw water only locations with no POET systems.
- Sampling of the installed POET systems and raw water only locations with no POET systems will continue.
- Installation and maintenance services of POET systems will continue.
- Installation of POET system(s) not yet completed at locations included in Exhibit C of the Settlement Agreement will continue if accepted by the homeowners.
- Operation and maintenance support services for the Town of Petersburg Treatment System will continue.

<p align="center">MONTHLY PROGRESS REPORT TACONIC FACILITY (NYSDEC SITE NO. 442047) PETERSBURGH, NEW YORK June 2020</p>
--

Activities in Support of the Citizen Participation Plan (CPP) Anticipated for the Next Month (July):

- None

Delays Encountered or Anticipated and Mitigation Measures:

- In response to the COVID-19 health crisis, sampling of Residential POET systems was temporarily suspended between March 20 and April 13, 2020. On April 13, 2020, the NYSDEC and Taconic agreed to a limited resumption of the residential sampling program for those properties where the POET system could be accessed without entry into the occupied portion of the home or without significant interactive with the residents. Limited sampling continued through June 2020.

Proposed or Approved Modifications (Work Scope and/or Schedule):

- None.

Percentage of Completion and Additional Information Relating to the Progress of Work:

RI Phase 1a Tasks	Percent Complete
Miscellaneous Sampling (USTs, Bldg 6 pipe)	100%
Underground Utility Location	100%
Surface Soil Sampling	100%
Surface Water Sampling-Initial	100%
Surface Water Sampling-Periodic (3 events)	100%
Sediment Sampling	100%
Direct Sensing-DPT	100%
Subsurface Soil Sampling-DPT	100%
Discrete Interval Groundwater Sampling-DPT	100%
Borehole Geophysical Investigations	100%
Discrete Interval Groundwater Sampling-Geophysical	100%
Shallow Bedrock Borehole Installation	100%
Discrete Interval Groundwater Sampling-Boreholes	100%
Data Validation	100%

RI Phase 1b Tasks	Percent Complete
Phase 1b Overburden Well Installation	100%
Phase 1b Overburden Well Development	100%
Phase 1b Groundwater Sampling	100%
Phase 1b Hydraulic Conductivity Testing	100%
Data Validation	99%
Phase 1 Interim RI Deliverable	100%

<p align="center">MONTHLY PROGRESS REPORT TACONIC FACILITY (NYSDEC SITE NO. 442047) PETERSBURGH, NEW YORK June 2020</p>
--

POET System Monthly Report

Raw-Only Sampling of Locations with No POET System	
Total Raw-Only Locations	147
Total Raw-Only Sampled	2Q20 =4 Completed; 1 Scheduled <ul style="list-style-type: none"> • April =2 Completed; 1 Scheduled. • May = 1 Completed; 0 Scheduled. • June = 1 Completed; 0 Scheduled.
Locations On Hold	19 (8 vacant locations and 11 owners that requested no additional samples be collected and to be removed from the list.)
New POET System Installed as a result of Raw-Only Sampling	6
New POET System Cleared for Use	6
POET Systems	
<u>Updated Exhibit C POET System Installation List:</u>	
Total POET System Locations	99
Total POET Systems Installed	95
POET Systems Clear for Use	95
POET Systems on Hold	4 (Contacted homeowners.)
POET Installations - Exhibit C of the Settlement Agreement	96% (Will complete with homeowners' acceptance)
<u>POET System O&M:</u>	
Total POET System Properties Sampled this Quarter	2Q20 = 28 Completed; 60 Scheduled <ul style="list-style-type: none"> • April = 3 Completed; 13 Scheduled. • May = 10 Completed; 21 Scheduled. • June = 15 Completed; 26 Scheduled.
GAC Tank Exchanges	9
2nd Quarter Maintenance Monitoring of the POET Systems through June	47% through June 2020