

136 Coonbrook Road • P.O. Box 69 Petersburgh, New York 12138 Telephone: 518.658.3202

Fax: 518.658.3204

VIA ELECTRONIC MAIL

February 15, 2023

Dave Harrington
NYSDEC
Division of Environmental Remediation
625 Broadway
Albany, NY 12233
david.harrington@dec.ny.gov

Mike Murphy, Esq.
Office of General Counsel
NYSDEC
625 Broadway
Albany, New York 12233
michael.murphy1@dec.ny.gov

Christine Vooris
NYSDOH
Bureau of Environmental Exposure Investigation
Empire State Plaza
Corning Tower Room 1787
Albany, NY 12237
christine.vooris@health.ny.gov

RE: Monthly Progress Report – January 2023

Taconic Site (Site No. 442047)
Petersburgh, New York

Dear Mr. Harrington

Pursuant to Section XIII of Appendix A of the Order on Consent and Administrative Settlement for the Tonoga Inc. d/b/a Taconic facility in Petersburgh, New York, the Monthly Progress Report is attached. Please contact me at 518.658.3202 x328 or at ieffm@4taconic.com if you have any questions.

Sincerely,

A. Jeffrey Mirarchi, P.E.

in Coffy Min

Manager, Environmental Stewardship

cc: Barbara Firebaugh, NYSDEC Ian Beilby, NYSDEC Justin Deming, NYSDOH Angela Martin, NYSDOH Lori Mason, Esq., Taconic

MONTHLY PROGRESS REPORT TACONIC FACILITY (NYSDEC SITE NO. 442047) PETERSBURGH, NEW YORK

January 2023

Actions Taken to Comply with the Settlement Agreement During Current Month (January):

- The Quality Assurance Project Plan is currently being revised to include the NYSDEC's new requirement for the use of EPA Method 1633 for PFAS analysis and to also include FDA Methods for PFAS analysis as requested in NYSDEC.
- On January 6, 2023, the NYSDEC approved the revised Citizen Participation Plan (CPP). Taconic transmitted the CPP to the document repository on January 12, 2023.
- Work on the Interim Remedial Measures (IRM) Work Plan for the Building 1 Area continued during January 2023. A conference call with the NYSDEC was held on January 9, 2023, to discuss the objectives and approach for the Building 1 IRM.
- On January 24, 2023, the NYSDEC approved the revised POET Operation Monitoring and Maintenance Plan for the residential POET systems.
- On January 27, 2023, Taconic submitted to the NYSDEC a scoping outline for the next phase of the RI (Phase 2c).
- On January 31, 2023, the NYSDEC transmitted comments on the Part 1 Fish and Wildlife Impact Assessment (FWIA) previously submitted by Taconic.
- The status of the point-of-entry treatment (POET) system and non-POET locations monitoring is provided in the attached tables.

Plans, Reports, and Other Deliverables Required by the Settlement Agreement Completed and Submitted in the Current Month (January):

None

Results of Sampling, Tests and Any Other Data Received or Generated by or on behalf of Respondent During the Current Month (January):

- Analytical results received during the month for the POET systems and annual raw only properties were submitted to NYSDEC/NYSDOH/RCDOH on January 30 and 31, 2023.
- Analytical results received during the month for the Town of Petersburgh treatment system were submitted to NYSDEC/NYSDOH/RCDOH on January 13, 2023.

Activities Undertaken in Support of the Citizen Participation Plan (CPP) During Current Month (January):

On January 6, 2023, Taconic received a conditional approval of the CPP from the NYSDEC. Taconic transmitted the revised CPP to the Town on February 12, 2023.

Actions, Plans and Data Scheduled for the Next Month (February):

- Revised Quality Assurance Project Plan will be submitted to the NYSDEC to include the new analytical methods proposed for the Phase 2b RI sampling of agricultural products.
- Revised Part 1 FWIA will be submitted to address the NYSDEC's comments.

MONTHLY PROGRESS REPORT TACONIC FACILITY (NYSDEC SITE NO. 442047) PETERSBURGH, NEW YORK

- January 2023
- The Work Plan for the Building 1 Interim Remedial Measures will be submitted.
- Analytical results are scheduled to be received for the installed POET systems and raw water only locations with no POET systems.
- Sampling of the installed POET systems and raw water only locations with no POET systems will continue.
- Installation and maintenance services of POET systems will continue.
- Installation of POET system(s) not yet completed at locations included in Exhibit C of the Settlement Agreement will continue if accepted by the homeowners.
- Operation and maintenance support services for the Town of Petersburgh Treatment System will continue.

Activities in Support of the Citizen Participation Plan (CPP) Anticipated for the Next Month (February):

None

Delays Encountered or Anticipated and Mitigation Measures:

None

Proposed or Approved Modifications (Work Scope and/or Schedule):

None

MONTHLY PROGRESS REPORT TACONIC FACILITY (NYSDEC SITE NO. 442047) PETERSBURGH, NEW YORK January 2023

Percentage of Completion and Additional Information Relating to the Progress of Work:

RI Phase 2a Tasks	Percent Complete
Surface Geophysics	100%
Surface Soil Sampling	100%
Surface Water Sampling (base flow)	100%
Surface Water Sampling (storm flow)	100%
Sediment Sampling	100%
Overburden Well Installation	100%
Bedrock Well Installation	100%
Borehole Geophysical Investigations	100%
Groundwater Sampling	100%
Data Validation	100%
Phase 2a Interim RI Deliverable	100%

Building 1 Area Tasks	Percent Complete
Stormwater Sampling	100%
DPT Soil Borings/Sampling	100%
Temporary Monitoring Wells Installation	100%
Groundwater Sampling	100%
Data Validation	100%
Building 1 Area Interim RI Deliverable	100%

MONTHLY PROGRESS REPORT TACONIC FACILITY (NYSDEC SITE NO. 442047) PETERSBURGH, NEW YORK January 2023

POET System Monthly Report

Total Raw-Only Locations	128	
Total Raw-Only Sampled	1Q23 = 6 Completed; 15 Scheduled	
	 January = 6 Completed; 6 Scheduled. 	
	• February = NA Completed; 0 Scheduled.	
	• March = NA Completed; 9 Scheduled.	
Locations On Hold	29 (16 vacant locations and 13 owners that	
	requested no additional samples be collected and	
	to be removed from the list.)	
Taconic POET System Installed as a result of	21	
Raw-Only Sampling		
Taconic POET System Cleared for Use	17	
NYSDEC POET Systems installed at Owner's	21	
Request (Within AOC. Estimated)		
POET Systems (does not include POETS operated by DEC)		
<u>Updated Exhibit C POET System Installation List:</u>		
Total POET System Locations	135 (97 Exhibit C, 11 added because of Raw data,	
	and 27 added with new MCL)	
Total POET Systems Installed	112	
POET Systems Clear for Use	109	
POET Systems on Hold	24 (Contacted homeowners.)	
POET Installations - Exhibit C of the Settlement	82% (Will complete with homeowners'	
Agreement	acceptance)	
POET System O&M:		
Total POET System Properties Sampled this	1Q2023 = 9 Completed; 43 Scheduled	
Quarter	• January = 9 Completed; 25 Scheduled.	
	• February = NA Completed; 10 Scheduled.	
	 March = NA Completed; 8 Scheduled. 	
GAC Tank Exchanges	33	
1st Quarter Maintenance Monitoring of the POET	21% through January 2023	
Systems through January.	,	