

VIA ELECTRONIC MAIL

June 13, 2025

Jason Pelton
NYSDEC
Division of Environmental Remediation
625 Broadway
Albany, NY 12233
jason.pelton@dec.ny.gov

Christine Vooris
NYSDOH
Bureau of Environmental Exposure Investigation
Empire State Plaza
Corning Tower Room 1787
Albany, NY 12237
christine.vooris@health.ny.gov


Mike Murphy, Esq.
Office of General Counsel
NYSDEC
625 Broadway
Albany, New York 12233
michael.murphy1@dec.ny.gov

**RE: Monthly Progress Report – May 2025
Taconic Site (Site No. 442047)
Petersburgh, New York**

Dear Mr. Pelton:

Pursuant to Section XIII of Appendix A of the Order on Consent and Administrative Settlement for the Tonoga Inc. d/b/a Taconic facility in Petersburgh, New York, the Monthly Progress Report is attached. Please contact me at 518.658.3202 x328 or at jeffm@4taconic.com if you have any questions.

Sincerely,



A. Jeffrey Mirarchi, P.E.
Manager, Environmental Stewardship

cc: Christopher Monaco, NYSDEC
Ian Beilby, NYSDEC
Justin Deming, NYSDOH
Angela Martin, NYSDOH
Lori Mason, Esq., Taconic

**MONTHLY PROGRESS REPORT
TACONIC FACILITY (NYSDEC SITE NO. 442047)
PETERSBURGH, NEW YORK
May 2025**

Actions Taken to Comply with the Settlement Agreement During Current Month (May):

- Preparation of the Qualitative Human Health Exposure Assessment (QHHEA) as described in the DEC approved Scope of Work continued in May 2025. This Assessment will be included in the RI report and will also include an assessment of the Agricultural Products sampling data.
- Preparation of the FWIA Part 2c Report as described in the DEC approved Scope of Work was continued in May 2025.
- Preparation of the Interim Site Management for the Building 1 IRM was Continued in May 2025.
- Field work under Phase 2b of the RI was performed in May. Four overburden monitoring wells at two off-site locations were installed between May 8 and May 23, 2025, including the collection of surface and subsurface soil samples at these locations. The casing was also installed for one deep bedrock well at each location. The drillers will return in June to complete the installation of the bedrock wells.

Plans, Reports, and Other Deliverables Required by the Settlement Agreement Completed and Submitted in the Current Month (May):

- Updates to the contact information in the Citizen Participation Plan were submitted for NYSDEC review on May 5, 2025, and will be sent to the document repository once approved by the NYSDEC.

Results of Sampling, Tests and Any Other Data Received or Generated by or on behalf of Respondent During the Current Month (May):

- None
- None

Activities Undertaken in Support of the Citizen Participation Plan (CPP) During Current Month (May):

- Updates to the contact information in the Citizen Participation Plan were submitted for NYSDEC review on May 5, 2025 and will be sent to the document repository once approved by the NYSDEC.

Actions, Plans and Data Scheduled for the Next Month (June):

- The preparation of the FWIA Part 2c Report will continue in June 2025.
- Preparation of the Qualitative Human Health Exposure Assessment (QHHEA) as described in the DEC approved Scope of Work will continue in June 2025.
- Field work for Phase 2c will continue in June 2025 with re- mobilization of the drilling crew planned for June 9th.
- The Site Management Plan for the Building 1 IRM will be completed.
- Analytical results are scheduled to be received for the installed POET systems and raw water only locations with no POET systems.
- Sampling of the installed POET systems and raw water only locations with no POET systems will continue.
- The installation and maintenance services of POET systems will continue.

**MONTHLY PROGRESS REPORT
TACONIC FACILITY (NYSDEC SITE NO. 442047)
PETERSBURGH, NEW YORK
May 2025**

- Installation of POET system(s) not yet completed at locations included in Exhibit C of the Settlement Agreement will continue if accepted by the homeowners.
- Operation and maintenance support services for the Town of Petersburg Treatment System will continue.

Activities in Support of the Citizen Participation Plan (CPP) Anticipated for the Next Month (June):

- Approved plans will be transmitted to the document repository as required.

Delays Encountered or Anticipated and Mitigation Measures:

- None

Proposed or Approved Modifications (Work Scope and/or Schedule):

- None

**MONTHLY PROGRESS REPORT
TACONIC FACILITY (NYSDEC SITE NO. 442047)
PETERSBURGH, NEW YORK
May 2025**

Percentage of Completion and Additional Information Relating to the Progress of Work:

RI Phase 2c Tasks	Percent Complete
Sample surface soils	95%
Sample surface water and sediment (initial)	100%
Sample groundwater (existing wells)	100%
Install Wells	75%
Periodic surface water and sediment samples	0%
Periodic groundwater samples	0%
Data Validation	90%
Interim Deliverable Data Report	50%

RI Phase 2b (Ag Samling) Tasks	Percent Complete
Sample beef, eggs, milk and syrup as available	100%
Sample fruits and vegetables as available	100%
Sampling garden soils	100%
Data Validation	100%
Agricultural Products Interim Data Report	100%

FWIA Part 2c Report Tasks	Percent Complete
Sample Fish Tissue	100%
Laboratory Analysis	100%
Data Validation	100%
FWIA Part 2c Report	90%

MONTHLY PROGRESS REPORT
TACONIC FACILITY (NYSDEC SITE NO. 442047)
PETERSBURGH, NEW YORK
May 2025

POET System Monthly Report

Total Raw-Only Locations	128
Total Raw-Only Sampled	1Q2025 = 12 Completed; 8 Scheduled <ul style="list-style-type: none"> • May = 3 Completed; 4 Scheduled. • June = 9 Completed; 1 Scheduled. • July = NA Completed; 3 Scheduled.
Locations On Hold	29 (16 vacant locations and 13 owners that requested no additional samples be collected and to be removed from the list.)
Taconic POET System Installed as a result of Raw-Only Sampling	21
Taconic POET System Cleared for Use	17
NYSDEC POET Systems installed at Owner's Request (Within AOC. Estimated)	21
POET Systems (does not include POETS operated by DEC)	
<u>Updated Exhibit C POET System Installation List:</u>	
Total POET System Locations	150 (97 Exhibit C, 11 added because of Raw data, and 32 added with new MCL)
Total POET Systems Installed	112
POET Systems Clear for Use	109
POET Systems on Hold	24 (Contacted homeowners.)
POET Installations - Exhibit C of the Settlement Agreement	82% (Will complete with homeowners' acceptance)
<u>POET System O&M:</u>	
Total POET System Properties Sampled this Quarter	2Q2025 = 33 Completed; 32 Scheduled <ul style="list-style-type: none"> • May = 22 Completed; 10 Scheduled. • June = 11 Completed; 13 Scheduled. • July = NA Completed; 9 Scheduled.
GAC Tank Exchanges	63
2nd Quarter Maintenance Monitoring of the POET Systems through May	103 % through May 2025