

US Army Corps of Engineers

FINAL

Injection Completion Report

In-Situ Chemical Oxidation Pilot Study

3800 Area PCE Site

**Fort Drum Installation Restoration
Program
Fort Drum, New York**

September 2015

Contract No.: W912DR-12-D-0007
Delivery Order No.: 0003

Prepared For:

**U.S. ARMY CORPS OF ENGINEERS BALTIMORE
DISTRICT**

10 South Howard Street
Baltimore, Maryland 21201-2536

Prepared By:

PIKA-MP JV LLC
12723 Capricorn Drive, Suite 500
Stafford, Texas 77477





Srinu Neralla, PhD
JV Program Manager

Andy Vitolins, PG
JV Project Manager

Daria Navon, PE
Task Manager

**Injection Completion Report
In-Situ Chemical Oxidation
Pilot Study
3800 Area PCE Site
Installation Restoration Program
Fort Drum, New York**

Prepared for:
US Army Corps of Engineers
Contract No. W912DR-12-D-0007
Delivery Order 0003

Prepared by:
PIKA - MP JV LLC
12723 Capricorn Drive, Suite 500
Stafford, Texas 77477

Our Ref.:
GP14DRUM.0001

Date:
22 September, 2015

This document is intended only for the use of the individual or entity for which it was prepared and may contain information that is privileged, confidential and exempt from disclosure under applicable law. Any dissemination, distribution or copying of this document is strictly prohibited.



Table of Contents

1. Introduction	1-1
2. ISCO Pilot Study Activities	2-1
2.1 Site Background	2-1
2.2 Pilot Study Overview	2-1
2.2.1 ISCO Pilot Study Objectives	2-1
2.2.2 ISCO Pilot Study Design	2-2
2.2.3 Permitting	2-3
2.2.4 Injection and Monitoring Well Installation	2-3
2.2.4.1 Utility Clearance	2-3
2.2.4.2 Drilling and Well Installation	2-3
2.2.4.3 Well Development	2-5
2.2.4.4 Waste Characterization	2-5
2.2.5 Baseline Groundwater Sampling	2-5
2.2.6 Injection Equipment and Methodology	2-6
2.2.6.1 Injection Equipment	2-6
2.2.6.2 Injection Implementation	2-6
2.2.7 Post Injection Performance Monitoring	2-8
3. References	3-1

Figures

- Figure 1 3800 Area PCE Site and Vicinity
- Figure 2 ISCO Pilot Study Well Network

Tables

- Table 1 Summary of Permanganate Injection Volumes



Table of Contents

Appendices

- Appendix A Underground Injection Control Program Permit
- Appendix B Well Construction and Development Logs
- Appendix C Bills of Lading for Investigation-Derived Waste
- Appendix D Sodium Permanganate Safety Data Sheet
- Appendix E Oxidant Injection Field Logs



Report

3800 Area PCE Site –
Injection Completion Report,
ISCO Pilot Study
Installation Restoration
Program
Fort Drum, New York

Acronyms and Abbreviations

bgs	below ground surface
CVOC	Chlorinated Volatile Organic Compound
DER	Division of Environmental Remediation
DMP	Data Management Plan
DO	Dissolved Oxygen
DPW	Department of Public Works
ELAP	Environmental Laboratory Approval Program
ft	feet
gpm	gallons per minute
ISCO	In-Situ Chemical Oxidation
JV	Joint Venture
MAES	Multiple Award Environmental Services
NYSDEC	New York State Department of Environmental Conservation
ORP	Oxidation-Reduction Potential
PCE	Tetrachloroethene
PID	Photoionization Detector
psi	pounds per square inch
RI	Remedial Investigation
ROI	Radius of Influence
QAPP	Quality Assurance Project Plan
SOP	Standard Operating Procedures
TAL	Target Analyte List



Report

3800 Area PCE Site –
Injection Completion Report,
ISCO Pilot Study
Installation Restoration
Program
Fort Drum, New York

TCMI	Temporary Central Mixing and Injection
USACE	United States Army Corps of Engineers
USEPA	United States Environmental Protection Agency
UST	Underground Storage Tank
VOCs	Volatile Organic Compounds
µg/L	micrograms per liter



Report

3800 Area PCE Site –
Injection Completion Report,
ISCO Pilot Study
Installation Restoration
Program
Fort Drum, New York

1. Introduction

The PIKA - MP Joint Venture (JV), LLC¹ (hereinafter referred to as the JV) has prepared this Injection Completion Report to document the activities and procedures used to perform an oxidant injection in support of an in-situ chemical oxidation (ISCO) pilot study at the 3800 Area Tetrachloroethene (PCE) Site (the Site). Oxidant injection activities (including injection well and monitoring well installation and oxidant application) were completed between May and July 2015.

This work was conducted in support of the Installation Restoration Program (IRP) at Fort Drum, New York in accordance with the New York State Department of Environmental Conservation (NYSDEC)-approved *In-Situ Chemical Oxidation Pilot Study and Groundwater Monitoring Work Plan – 3800 PCE Site* (ISCO Pilot Study Work Plan; PIKA-MP JV, 2015a). Additionally, field and laboratory activities were conducted in accordance with the Quality Assurance Project Plan (QAPP) and Data Management Plan (DMP) submitted as Appendix A and Appendix B to the NYSDEC-approved *Work Plan, Installation Restoration Program, Fort Drum, New York* (IRP Work Plan; PIKA-MP JV, 2015b). Field work followed the health and safety procedures described in the *Accident Prevention Plan, Installation Restoration Program, Fort Drum, New York* (PIKA-MP JV, 2015c). This work is funded under the United States (US) Army Corps of Engineers (USACE) Baltimore District Multiple Award Environmental Services (MAES) contract, Award No. W912DR-12-D-0007, Delivery Order 0003.

¹ The PIKA-MP LLC Joint Venture is comprised of PIKA International, Inc. and its mentor ARCADIS-U.S. Inc.



Report

3800 Area PCE Site –
Injection Completion Report,
ISCO Pilot Study
Installation Restoration
Program
Fort Drum, New York

2. ISCO Pilot Study Activities

2.1 Site Background

A Draft Final Remedial Investigation Report (RIR) was completed in February 2013 (PARS, 2013a) and presents the findings of field investigations activities performed between 2010 and 2012 to characterize the extent of PCE and other chlorinated volatile organic compounds (CVOCs) at the Site. A Draft Final addendum to the RIR was prepared in August 2013 (PARS, 2013b) and includes the results of a bench study and a 2012 ISCO pilot study performed at the Site. Information pertinent to the basis, rationale, and design of the current Pilot Study was presented in the ISCO Pilot Study Work Plan (PIKA-MP JV, 2015a). The 3800 Area location and the pilot study layout are presented on **Figures 1** and **2**, respectively.

2.2 Pilot Study Overview

As a continuation to the initial 2012 ISCO pilot testing program, the JV installed additional injection and monitoring wells (**Figure 2**) and performed a second sodium permanganate (NaMnO_4) injection at the Site between May and July 2015. The design for the second injection optimized the initial pilot approach by injecting a larger volume of permanganate solution to improve oxidant distribution. To focus resources on volume distribution, the permanganate injection concentration was reduced from 10% NaMnO_4 used during the initial pilot study to approximately 3% NaMnO_4 . Additionally, a total of approximately 1,460 lbs of 40% permanganate was applied per injection well, as compared to approximately 1,100 pounds of 40% permanganate applied per injection well during the initial pilot study. The pilot study expanded the original treatment footprint to target dissolved phase PCE upgradient of the original pilot test injection wells, including injection upgradient of Building 1885. The selection of this target treatment area was based on an evaluation of the data collected during the RI, as discussed in the ISCO Pilot Study Work Plan (PIKA-MP JV, 2015a).

Baseline groundwater monitoring was performed prior to starting the ISCO injection and post-injection monitoring will commence in August 2015. ISCO pilot study performance monitoring results will be discussed in a future pilot study report.

2.2.1 ISCO Pilot Study Objectives

The primary objectives of the 2015 pilot study are to verify and determine the following site-specific parameters:



Report

3800 Area PCE Site –
Injection Completion Report,
ISCO Pilot Study
Installation Restoration
Program
Fort Drum, New York

- Determine injection flow rates that can be safely sustained under gravity feed or low pressure injection.
- Estimate the volume-distribution radius relationship (mobile porosity fraction in soil) by measuring and recording NaMnO₄ arrival at dose response wells.
- Assess concentration trends in performance monitoring wells located within and downgradient of the ISCO injection area to ensure that the ISCO system is providing CVOC treatment as expected.

2.2.2 ISCO Pilot Study Design

Based on the analytical and investigation data provided in the RI, the target injection area was moved upgradient of the initial pilot study area. The injection well network was designed to provide distribution of the oxidant solution throughout the target interval. Given the permeable geology and the importance of achieving distribution, a radius of influence (ROI) of 12.5 ft was selected. The target injection volume, $V_{injection}$, necessary to achieve breakthrough of a working strength concentration of permanganate at the targeted injection radius of 12.5 ft was estimated using the following equation, based on the volume of a cylinder:

$$V_{injection} = z * \pi * r^2 * N_m$$

Where: $V_{injection}$ = Required injection volume

z = Saturated injection interval (5 ft)

r = Target radius of influence (12.5 ft)

N_m = Mobile fraction of soils (15 percent [%])

For the pilot injections:

$$V_{injection} = 5 \text{ ft} * \pi * (12.5)^2 * 0.15 = 368 \text{ ft}^3 * 7.48 \text{ gal/ft}^3 = 2,752 \text{ gallons}$$

The 15% mobile fraction determination for the injection was based on site soil conditions presented in historical documents and those observed during well installation.

The design volume of solution was approximately 2,800 gallons for each injection well. Dose response wells (IMW-3, IMW-5, IMW-6, PCERI-25S, and PCERI-MW25I) were



Report

3800 Area PCE Site –
Injection Completion Report,
ISCO Pilot Study
Installation Restoration
Program
Fort Drum, New York

used to confirm the target ROI and to assess whether distribution of the injected solution was achievable.

2.2.3 Permitting

A United States Environmental Protection Agency (USEPA) Inventory of Injection Wells Form 7520-16 was filed with the USEPA Underground Injection Control Section, USEPA Region II Offices in New York City and approved prior to ISCO implementation (**Appendix A**). Borehole and well construction permits were secured through the Fort Drum Department of Public Works (DPW).

2.2.4 Injection and Monitoring Well Installation

This section discusses specific components of the injection and monitoring well installation including utility clearance, drilling and well installation, well development, and waste characterization.

2.2.4.1 Utility Clearance

Prior to drilling activities, three lines of evidence were utilized to clear utilities. The following lines of evidence were used:

- A Fort Drum Dig Permit was obtained and known utilities were marked by Fort Drum personnel.
- Dig Safely New York One-Call was notified.
- Site-specific markout was performed using a privately contracted utility locator using ground penetrating radar and magnetic locating equipment to identify utilities.
- Hand cleared each boring location to five feet vertical depth using a soft-dig technology.

2.2.4.2 Drilling and Well Installation

Two new dose response monitoring wells were installed (IMW-5 and IMW-6) and monitoring well PCERI-MW19S was replaced on May 12 and 13, 2015. The target permanganate injection depths and the total depth of monitoring wells in the area were



Report

3800 Area PCE Site –
Injection Completion Report,
ISCO Pilot Study
Installation Restoration
Program
Fort Drum, New York

based on RI results as discussed in the ISCO Pilot Study Work Plan (PIKA-MP JV, 2015a). Thirty-five injection wells were installed between May 26 and June 3, 2015 (with the exception of IW-07, which was installed on May 11, 2015). Monitoring and injection well construction details are as follows:

- Monitoring wells (IMW-5, IMW-6, and PCERI-MW19SR) were constructed of 2-inch diameter, Schedule 40 polyvinyl chloride (PVC) casing with 10 feet (ft) of 0.020-inch slotted Schedule 40 PVC screen. A minimum of six inches of clean filter pack sand was emplaced into the bottom of the borehole prior to well installation. Clean filter pack sand was tremied into the annular space between the formation and the monitoring well assembly. The filter pack sand was extended approximately two feet above the screened interval. A two-foot lift of fine sand was emplaced above the filter pack. A No. 0 sand was used for the filter packs and No. 00 sand for the choker sand. The annular seal consisted of neat cement, which was tremied from the fine sand to the ground surface. The neat-cement consisted of a mixture of 6.5 to 7 gallons of water to one 94-pound sack of Portland cement.
- Split spoon samples were collected from 28 ft bgs to up to 42 ft bgs from three wells (IMW-05, IMW-06, and IW-07) to log and confirm geology. The injection wells targeted the most permeable (coarse sand) zones within the targeted vertical interval (32 – 42 ft bgs). Because photoionization (PID) detections in the select boring split spoon samples did not exceed 0.3 ppm, the permeability was used to determine the final depth of the injection wells. The sample core logs are provided in **Appendix B**.
- Prior to installation of the injection wells, a test well (IW-07) was advanced in the ISCO treatment area to obtain soil samples for grain size analyses. The grain size analyses, provided in **Appendix B**, allowed selection of the most appropriate sand pack size and the well screen slot size.
- For the injection wells, separate boreholes were advanced using hollow stem auger drilling methods with 9-inch inner diameter steel augers. Total depth of the injection wells is between 37 and 42 ft bgs. The injection wells were constructed of 2-inch diameter, Schedule 40 PVC casing and five feet of PVC wire-wrapped screen. Approximately six inches of sand was placed in the borehole prior to installing the screen. After installing the sand pack, a two-ft layer of choker sand was placed above the sand pack. A No. 0 sand was used for the filter packs and No. 00 sand for the choker sand. The wells were then grouted with neat cement using the tremie pipe method, which was placed above the choker sand to within



Report

3800 Area PCE Site –
Injection Completion Report,
ISCO Pilot Study
Installation Restoration
Program
Fort Drum, New York

two ft bgs. The neat-cement consisted of a mixture of 6.5 to 7 gallons of water to one 94-pound sack of Portland cement. Well construction logs are provided in **Appendix B**.

- The injection and monitoring wells were fitted with locking, steel protective casings (flush-mount), set in concrete well pads.

2.2.4.3 Well Development

The wells were developed to improve their hydraulic properties by removing sediment and clearing the well screen of fine particles. Well development was performed no sooner than 24 hours after well installation to allow the neat cement to set and no later than five days after the well has been installed. Prior to developing each monitoring and injection well, the initial water level and total depth was measured. Following well development, the total depth was again measured to evaluate the quantity of sediment removed (if any).

Well development proceeded with repeated alternating sequences of surging and removal of water from the well. The effectiveness of the development procedure was monitored after each well volume was removed by measurements of field parameters, such as turbidity, pH, oxidation-reduction potential (ORP), temperature, and specific conductivity. Monitoring well development was discontinued after a minimum of 10 well volumes were removed and stabilization of field parameter measurements occurred, or when the turbidity of the discharge water measured 50 nephelometric turbidity units or less.

2.2.4.4 Waste Characterization

Drill cuttings and well development water were retained on-site in 30 cubic yard roll offs and 55-gal drums pending waste characterization and appropriate off-site disposal. The drill cuttings and well development water were transported and disposed by Environmental Products & Services of Vermont; bills of lading are provided in **Appendix C**.

2.2.5 Baseline Groundwater Sampling

Baseline groundwater sampling was conducted prior to initiation of the ISCO injection to establish pre-injection baseline conditions. Groundwater sampling was performed in accordance with the ISCO Pilot Study Work Plan (PIKA-MP JV, 2015a). Baseline and



Report

3800 Area PCE Site –
Injection Completion Report,
ISCO Pilot Study
Installation Restoration
Program
Fort Drum, New York

post-ISCO performance monitoring results will be discussed in a future pilot study report.

2.2.6 Injection Equipment and Methodology

This section discusses the equipment and procedures used to implement the oxidant injection. Oxidant injection activities were performed between June 24, 2015 and July 15, 2015. Oxidant injection field logs are provided in **Appendix E**.

2.2.6.1 Injection Equipment

Oxidant (NaMnO_4) injections were performed using a temporary central mixing and injection (TCMI) system. Therefore, no permanent injection solution mixing and distributing infrastructure was needed. The injection system consisted of a large mixing tank, injection/mixing pump, injection manifold, and well head assemblies (flow meter and pressure gauge). In consultation with Fort Drum DPW, injection water was obtained from one of the fire hydrants located near Bldg 1885. A certified Reduced Pressure Zone backflow device was placed between the hydrant and discharge hose to prevent backflow of water into the distribution system. The injection solution was distributed via above grade hose/pipe to each injection area. Each injection area had a manifold, allowing concurrent injection of at least half of the injection wells. Secondary containment was utilized at the mixing area and each manifold location. Seventeen 275 gallons totes of NaMnO_4 were delivered as a 40% solution. The TCMI system was used to dilute the delivered solution to the target injection concentration (i.e., between 2.5% and 3% by weight).

Several Fort Drum departments, including Public Works Environmental and Directorate of Emergency Services Fire Department were notified of the oxidant delivery and use before mobilizing to the Site. Fort Drum personnel were also provided a site plan of where the oxidant would be stored and quantity of reagent. In addition, the Safety Data Sheet for NaMnO_4 (**Appendix D**) was provided to site personnel and taped to the mixing tank while work was conducted onsite.

2.2.6.2 Injection Implementation

Following mobilization and setup of the ISCO distribution equipment, initial injection activities included injection startup/shakedown procedures, operation, and performance monitoring. Startup/shakedown procedures were conducted using clean water prior to injecting reagent solutions through the mixing and delivery system. During



Report

3800 Area PCE Site –
Injection Completion Report,
ISCO Pilot Study
Installation Restoration
Program
Fort Drum, New York

startup/shutdown operation, system piping, valves, and appurtenances were checked for leaks and proper operation.

After the clean water injection was completed and the injection piping was primed, oxidant was mixed and injected. During mixing, oxidant was handled in accordance with manufacturer's instructions and with appropriate personal protective equipment. The NaMnO_4 solution was mixed on-site in batches in a temporary tank prior to injection. In order to mix a 2.5% to 3% solution, approximately 5.5 gallons of concentrated solution was needed per 100 gallons of water. NaMnO_4 , at the target injection concentration, is soluble and gentle agitation/stirring with a solution recirculation with a pump achieved adequate dissolution.

The dilute NaMnO_4 injection solution was pumped to the injection well manifold. Injection solution flow rate, cumulative injected volume, and observed wellhead pressure were monitored and recorded at each injection well periodically throughout the injection (i.e., once per every few hundred gallons injected per well). Injection pressures were monitored to reduce the risk of well failure or surfacing of the injection solution. The injection pressure did not exceed 5 pounds per square inch (psi). The piping components conveying the injection solution were chemically compatible hoses and/or PVC (compatible with NaMnO_4) and were connected via cam locks with tethers or coder pins. Flow meters and pressure gauges with chemically compatible wetted components were used to measure injection flow rates, injection pressures, and cumulative volume injected.

A total of 98,394 gallons of 2.6% sodium permanganate solution was injected into the 35 newly installed injection wells. With the exception of IW-10, which received 2,714 gallons of solution, all the injection wells achieved the target volume of 2,800 gallons (note: injected volumes at IW-1, IW-11, IW-19, IW-21 were within 10 gallons of the target volume). The average injection rate was 3.55 gallons per minute (gpm) with the minimum average rate observed at IW-16 (1.46 gpm) and the maximum average rate observed at IW-7 (9.03 gpm). The measured flow rates at low injection pressures confirm the injection wells were installed in the targeted permeable geology.

Monitoring wells IMW-3, IMW-5, IMW-6, PCERI-MW25S, and PCERI-MW25I were used as dose response wells. The injection volume necessary to influence particular ROIs was established by analyzing the specific conductance and pH response at respective dose response wells, compared to the injected volume (see specific conductance and pH graphs in **Appendix E**). Additionally, grab samples were analyzed for visual evidence of permanganate (i.e., via visual color analysis) and using



Report

3800 Area PCE Site –
Injection Completion Report,
ISCO Pilot Study
Installation Restoration
Program
Fort Drum, New York

field test kits for permanganate. All of the permanganate test kit results were less than the detection limits of the test kit (0.3 to 3.0 percent permanganate). Manual depth to water measurements were also collected to understand the aquifer response to the applied hydraulic pressure. Positive dose response was observed at IMW-3, IMW-5 and PCERI-MW25S with both conductivity measurements and visual confirmation of permanganate arrival.

2.2.7 Post Injection Performance Monitoring

Performance monitoring will be initiated in August 2015. Three rounds of ISCO performance monitoring (i.e., at the same wells sampled for baseline conditions) will be conducted at approximately 30 days (August 2015), 75 days, and 120 days after injection. Performance monitoring results will be presented in a future pilot study report.



Report

3800 Area PCE Site –
Injection Completion Report,
ISCO Pilot Study
Installation Restoration
Program
Fort Drum, New York

3. References

PARS, 2013a. Draft Final Remedial Investigation Report for Chlorinated Solvent Contaminants, Fort Drum, New York. February.

PARS, 2013b. Draft Final Remedial Investigation Report – Addendum. Pilot Testing of Permanganate Injection. Fort Drum PCE Remedial Investigation for Chlorinated Solvent Contaminants, Fort Drum, New York. August.

PIKA-MP JV, 2015a. In-Situ Chemical Oxidation Pilot Study and Groundwater Monitoring Work Plan – 3800 PCE Site, Fort Drum Installation Restoration Program, Fort Drum, New York. February.

PIKA-MP JV, 2015b. Work Plan, Installation Restoration Program, Fort Drum, New York. February.


PIKA-MP JV, 2015c. Accident Prevention Plan, Fort Drum Installation Restoration Program, Fort Drum, New York. Updated March.


Figures

CITY: (CHARLOTTE) DIV: (GROUP: (ENV/GIS) DB: (SSUTTON) PIC: (PM) TM: ()
PROJECT: (XXXXXXXXXXXX) PATH: (Z:\GIS\PROJECTS\ENV\ENVY_FOR\DRUM_IRP\MXD\PC Site Injection Completion Report\F1_SITE PLAN.mxd




LEGEND

 Approximate 3800 Area PCE Site Boundary



FORT DRUM
FORT DRUM, NEW YORK
INJECTION COMPLETION REPORT
3800 AREA PCE SITE AND VICINITY

CITY:CHARLOTTE DIV:GROUP:ENV/GIS DB:SSUTTON PIC:PM:TM:DATE SAVED:8/10/2015 4:30:42 PM PROJECT:XX000000.0000.00000 PATH:Z:\GIS\PROJECTS\ENV\VIEW_FORTDRUM_IR\MXD\PCE_Site_Injection_Completion_Report\F2_IW_LAYOUT.mxd Last Saved By: ssutton



LEGEND

- 2012 ISCO PILOT DOSE-RESPONSE WELLS
- 2015 ISCO PILOT DOSE-RESPONSE WELLS
- 2015 ISCO INJECTION WELLS
- MONITORING WELL
- PCE SITE RI MONITORING WELL
- 2012 ISCO PILOT INJECTION WELLS
- HYDRANT
- FENCE LINE
- ROAD CENTERLINE
- BUILDING
- PARKING AREA

0 80 160
GRAPHIC SCALE

FORT DRUM
FORT DRUM, NEW YORK
INJECTION COMPLETION REPORT

**ISCO PILOT STUDY WELL NETWORK
3800 PCE SITE**




  

FIGURE
2



Tables

Table 1
ISCO Injection Summary
Fort Drum IRP - 3800 PCE Site
Fort Drum, New York

Injection Well ID	Cumulative Volume (gal)	Average Flow Rate (gpm)
IW-1	2799	2.74
IW-2	2801	2.40
IW-3	2801	2.53
IW-4	2802	2.54
IW-5	2803	4.99
IW-6	2800	6.56
IW-7	2803	9.03
IW-8	2840	5.58
IW-9	2800	4.49
IW-10	2714	8.36
IW-11	2796	6.43
IW-12	2975	2.24
IW-13	2800	2.76
IW-14	2800	2.73
IW-15	2863	3.71
IW-16	2800	1.46
IW-17	2801	2.26
IW-18	2800	3.04
IW-19	2797	3.44
IW-20	2800	2.87
IW-21	2793	2.95
IW-22	2800	2.21
IW-23	2800	2.28
IW-24	2801	2.72
IW-25	2804	2.89
IW-26	2800	2.40
IW-27	2800	5.55
IW-28	2800	2.27
IW-29	2800	2.25
IW-30	2800	3.16
IW-31	2800	2.58
IW-32	2998	2.16
IW-33	2800	3.57
IW-34	2800	3.10
IW-35	2800	4.07
TOTAL:	98394	

Notes:

gal - gallons

gpm - gallons per minute

APPENDIX A

Underground Injection Control
Program Permit



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY

REGION 2
290 BROADWAY
NEW YORK, NY 10007-1866

MAY 19 2015

Paul Zang
Fort Drum Department of Public Works
85 First Street W
Fort Drum, NY 13602

Re: Underground Injection Control (UIC) Program Regulation
Fort Drum Area 3800 PCE Site (**Reference UICID: 15NY04599040**)
Ontario Avenue
Fort Drum, NY 13602
Jefferson County
Authorization to Inject

Dear Mr. Zang:

This letter serves to inform you that the U.S. Environmental Protection Agency is in receipt of inventory information addressing wells authorized by rule located at the above-referenced facility in accordance with 40 Code of Federal Regulations (CFR) §144.26. The operation of the following Underground Injection Control wells are authorized by rule, pursuant to 40 CFR §144.24:

35 injection wells (IW-01-IW-35) will be used to inject a total of approximately 98,000 gallons of a 2.5-3% solution of sodium permanganate to remediate a chlorinated VOC plume.

Should any conditions change in the operation of any of the wells listed above (such as injectate composition, closure of the well, injection of cooling water greater than 98 degrees Fahrenheit, construction of additional wells, etc.) you are required to notify this office within five (5) days. Any accidental spills into a well should be reported within twenty-four (24) hours after the event. Change in operation information should be addressed to:

Nicole Foley Kraft, Chief
Groundwater Compliance Section
United States Environmental Protection Agency
290 Broadway, 20th Floor
New York, NY 10007-1866
Re: 15NY04599040
Attn: Frank Brock

Should you own or operate **other** facilities using underground injection wells, please use the enclosed inventory form (EPA Form 7520-16) and instructions, copy for multiple facilities, and submit them to the address listed above. These documents can also be found on the internet at:

<http://www.epa.gov/safewater/uic/pdfs/7520-16.pdf>


http://www.epa.gov/region02/water/compliance/supplemental_instructions_inventory.pdf

http://www.epa.gov/region02/water/compliance/wellclasstypetable_inventoryc_form

Failure to respond to this letter truthfully and accurately within the time provided may subject you to sanctions authorized by federal law. Please also note that all information submitted by you may be used in an administrative, civil judicial, or criminal action. In addition, making a knowing submission of materially false information to the U.S. Government may be a criminal offense.

Should you have any questions, please contact Frank Brock of my staff at (212) 637-3762 or brock.frank@epa.gov.

Sincerely,



Nicole Foley Kraft, Chief
Ground Water Compliance Section

Enclosure

cc: Steven Botsford, P.E.,
NYSDEC, Region 6
317 Washington St.
Watertown, NY 13601-3787

Stefan Bagnato, P.E.
PIKA-MP JV, Inc.
855 Route 146, Suite 210
Clifton Park, NY 12065

APPENDIX B


Well Construction and
Development Logs

CLIENT Fort Drum

PROJECT NAME Fort Drum IRP

PROJECT NUMBER GP14DRUM.0001

PROJECT LOCATION Fort Drum, NY



COBBLES	GRAVEL		SAND			SILT OR CLAY
	coarse	fine	coarse	medium	fine	

BOREHOLE	DEPTH	Classification					LL	PL	PI	Cc	Cu
● IW-07	36.0	POORLY GRADED SAND with SILT(SP-SM)					NP	NP	NP	1.06	2.69
BOREHOLE	DEPTH	D100	D60	D30	D10	%Gravel	%Sand	%Silt	%Clay		
● IW-07	36.0	4.75	0.208	0.131	0.077	0.0	91.2	8.8			

GRAIN SIZE - GINT STD US LAB.GDT - 5/13/15 12:15 - G:\ENV\PROJECTS - GEOTECH\4. GEOTECH LABORATORY1\PROJECTS\IP - FT. DRUM IRP\GINT REPORTS\FT. DRUM IRP_LABWORK.GPJ



ARCADIS

Sample/Core Log

Boring/Well 1MW-05 Project/No. GPI4Drum.0001 Page 1 of 2

Site Location 3800 PCE SITE Drilling Started 5/12/15 Drilling Completed 5/12/15

Total Depth Drilled 40.5 Feet Hole Diameter 9 inches Type of Sample/ Coring Device Split spoon

Length and Diameter of Coring Device 2' x 1.5" s Sampling Interval 28-40 feet

Land-Surface Elev. _____ feet Surveyed Estimated Datum _____

Drilling Fluid Used None Drilling Method HSA

Drilling Contractor Nothnagle Driller Steve Helper Greg

Prepared By Suzie Ellsworth Hammer Weight _____ Hammer Drop _____ ins.

Sample/Core Depth (feet below land surface)	Core Recovery (feet)	PID Reading (ppm)	Time/Hydraulic Pressure or Blows per 6 Inches	Sample/Core Description	
28.0	28.5	1.5	0.0	10	
28.5	29.0		0.0	8	Brown, fine to coarse SAND, trace med. to coarse Gravel wet
29.0	29.5		0.3	8	Brown, fine SAND and SILT, wet
29.5	30.0		0.0	16	SAA
30.0	30.5	1.5	0.0	8	
30.5	31.0		0.0	8	Brown fine to coarse SAND, trace fine Gravel, wet
31.0	31.5		0.0	10	Brown fine SAND and SILT wet
31.5	32.0		0.0	13	SAA
32.0	32.5	1.5	0.0	8	
32.5	33.0		0.0	8	Brown fine to medium SAND, trace fine to med. Gravel, wet
33.0	33.5		0.0	10	Brown fine SAND and SILT wet
33.5	34.0		0.0	13	SAA
34.0	34.5	2.0	0.0	10	Brown fine SAND and SILT, trace of Gravel, wet
34.5	35.0		0.0	12	SAA
35.0	35.5		0.0	16	SAA
35.5	36.0		0.0	28	Brown fine SAND and SILT, wet
36.0	36.5	2.0	0.0	12	SAA
36.5	37.0		0.0	16	SAA
37.0	37.5		0.0	28	SAA
37.5	38.0		0.0	28	SAA



ARCADIS

Sample/Core Log

Boring/Well 1MW-06 Project/No. GPI4DRUM.0001 Page 1 of 2

Site Location 3800 PCE Site Drilling Started 5/13/15¹² Drilling Completed 5/13/15¹²

Total Depth Drilled 40.5 Feet Hole Diameter 9 inches Type of Sample/ Coring Device Split spoon

Length and Diameter of Coring Device 2' x 1.5" Sampling Interval 28-40 feet

Land-Surface Elev. _____ feet Surveyed Estimated Datum _____

Drilling Fluid Used None Drilling Method HSA

Drilling Contractor Nothnagle Driller Steve Helper Mark

Prepared By Suzie Ellsworth Hammer Weight _____ Hammer Drop _____ ins.

Sample/Core Depth (feet below land surface)	Core Recovery (feet)	PID Reading (ppm)	Time/Hydraulic Pressure or Blows per 6 Inches
---	----------------------	-------------------	---

From	To	Core Recovery (feet)	PID Reading (ppm)	Time/Hydraulic Pressure or Blows per 6 Inches	Sample/Core Description
28.0	28.5	2.0	0.0	3	Brown, fine ^{to med} SAND and SILT, little fine gravel, wet
28.5	29.0		0.0	23	Brown, fine SAND and SILT, wet
29.0	29.5		0.0	29	SAA
29.5	30.0		0.0	34	SAA
30.0	30.5	1.5	0.0	8	Brown, fine to med SAND
30.5	31.0		0.0	13	Brown, fine SAND and SILT, wet
31.0	31.5		0.0	16	SAA
31.5	32.0		0.0	29	SAA
32.0	32.5	2.0	0.0	8	SAA
32.5	33.0		0.0	28	SAA
33.0	33.5		0.0	28	SAA
33.5	34.0		0.0	30	SAA
34.0	34.5	2.0	0.0	13	SAA
34.5	35.0		0.0	17	SAA
35.0	35.5		0.0	16	SAA
35.5	36.0		0.0	21	SAA
36.0	36.5	1.5	0.0	5	SAA
36.5	37.0		0.0	7	SAA
37.0	37.5		0.0	10	SAA
37.5	38.0		0.0	20	SAA



ARCADIS

Sample/Core Log

Boring/Well 1W-07 Project/No. GPI4 Drum. 0001 Page 1 of 2

Site Location 3800 PCE site Drilling Started 5/11/15 Drilling Completed 5/11/15

Total Depth Drilled 42 Feet Hole Diameter 9 inches Type of Sample/ Coring Device split spoon

Length and Diameter of Coring Device 2' x 1.5" split spoon Sampling Interval 28-42 feet

Land-Surface Elev. feet Surveyed Estimated Datum

Drilling Fluid Used None Drilling Method HSA

Drilling Contractor Nothnagle Driller Steve Helper Mark

Prepared By Suzie Ellsworth/Amber Goodrich Hammer Weight Hammer Drop ins.

Sample/Core Depth (feet below land surface) From To Core Recovery (feet) PID Reading (ppm) Time/Hydraulic Pressure or Blows per 6 Inches


From	To	Core Recovery (feet)	PID Reading (ppm)	Time/Hydraulic Pressure or Blows per 6 Inches	Sample/Core Description
28.0	28.5	2.0	0.0	17	Brown fine to medium trace Coarse SAND, wet
28.5	29.0		0.0	26	Brown fine SAND and SILT, wet
29.0	29.5		0.0	36	SAA
29.5	30.0		0.0	27	SAA
30.0	30.5	2.0	0.0	20	SAA
30.5	31.0		0.1	40	SAA
31.0	31.5		0.1	58	SAA
31.5	32.0		0.0	74	SAA
32.0	32.5	2.0	0.0	10	SAA
32.5	33.0		0.0	17	SAA
33.0	33.5		0.0	27	SAA
33.5	34.0		0.0	38	SAA
34.0	34.5	1.25	0.0	4	SAA
34.5	35.0		0.0	5	SAA
35.0	35.5		0.0	8	SAA
35.5	36.0		0.1	20	SAA
36.0	36.5	1.75	0.0	7	SAA
36.5	37.0		0.0	13	SAA
37.0	37.5		0.0	22	SAA
37.5	38.0		0.0	25	SAA



ARCADIS

Well Construction Log

(Unconsolidated)



Project 3800 PCE site Well IMW-05
 Town/City Fort Drum
 County Jefferson State NY
 Permit No. J

Land-Surface Elevation and Datum:
 _____ feet Surveyed
 Estimated

Installation Date(s) 5/12/15
 Drilling Method HSA
 Drilling Contractor Nothnagle
 Drilling Fluid None

Development Technique(s) and Date(s)
5/13/15: venturi (air lifting) and surging

Fluid Loss During Drilling 50 gallons
 Water Removed During Development ~98 gallons
 Static Depth to Water 19.41 feet below M.P.
 Static Depth to Bottom 39.45 feet below M.P.
 Pumping Depth to Water NA feet below M.P.

Pumping Duration 48 hours- minutes
 Surging duration: 6 minutes
 Yield (pumping rate) 2.2 gpm Date 5/13/15
 Specific Capacity NA gpm/ft

Well Purpose Monitoring and Injection Well

Remarks Depth to bottom post development: 40.01' below M.P.
(MP was cut post development ~~2.25~~ ^{0.11'} cut off)
Final Turbidity: 8.12 NTU

Measuring Point is
 Top of Well Casing
 Unless Otherwise Noted.

* Depth Below Land Surface


Prepared by Suzie Ellsworth



ARCADIS

Well Construction Log

(Unconsolidated)



Project 3800 PGE SITE Well 1MW-06
 Town/City Fort Drum
 County Jefferson State NY
 Permit No. _____

Land-Surface Elevation and Datum: _____ feet Surveyed Estimated

Installation Date(s) 5/12/15 and 5/13/15 (finished grouting)
 Drilling Method HSA
 Drilling Contractor Nothnagle
 Drilling Fluid None

Development Technique(s) and Date(s)
5/14/15 Venturi (air lifting) and surging

Fluid Loss During Drilling 140 gallons
 Water Removed During Development ~99 gallons
 Static Depth to Water 18.0 feet below M.P.
 Static Depth to Bottom 38.44' feet below M.P.
 Pumping Depth to Water 19.6 feet below M.P.

Pumping Duration 47 hours minutes
 Surge duration: 6 min
 Yield (pumping rate) ~2.2 gpm Date 5/14/15
 Specific Capacity NA gpm/ft

Well Purpose Monitoring Well

Remarks Depth to Bottom post development: ~~42.03~~ 40.31' below M.P.

Measuring Point is Top of Well Casing Unless Otherwise Noted.


* Depth Below Land Surface

Prepared by Suzie Ellsworth



Well Construction Log

(Unconsolidated)



Measuring Point is Top of Well Casing Unless Otherwise Noted.

* Depth Below Land Surface

Project 3800 PCE Site Well PCERI-MW19SR

Town/City Fort Drum

County Jefferson State NY

Permit No. _____

Land-Surface Elevation and Datum: _____ feet Surveyed Estimated

Installation Date(s) 5/13/15

Drilling Method HSA

Drilling Contractor Nothnagle

Drilling Fluid None

Development Technique(s) and Date(s)

5/14/15 Venturi (air lifting) and surging

Fluid Loss During Drilling 80 gallons

Water Removed During Development ~95 gallons

Static Depth to Water 16.70 feet below M.P.
Static DTB 37.84 feet below H.P.

Pumping Depth to Water 18.74 feet below M.P.

Pumping Duration 43 hours minutes

Surge Duration 6 minutes

Yield ~2.2 gpm Date 5/14/15

Pumping Rate *

Specific Capacity NA gpm/ft

Well Purpose _____

Monitoring Well

Remarks Replaced PCERI-MW19SR. installed

in 12/10.

DTB post Development: 39.91' below M.P.


Prepared by Suzie Ellsworth



ARCADIS

Well Construction Log

(Unconsolidated)



Measuring Point is Top of Well Casing Unless Otherwise Noted.

* Depth Below Land Surface

Project 3800 PCF site Well 1W-01
 Town/City Fort Drum
 County Jefferson State NY
 Permit No. _____
 Land-Surface Elevation and Datum: _____ feet

- Surveyed
 Estimated

Installation Date(s) 6/3/15
 Drilling Method HSA (6.25")
 Drilling Contractor Nothnagle (Steve/Greg)
 Drilling Fluid None

Development Technique(s) and Date(s)
Airlifting 6/8/15

Fluid Loss During Drilling ~ 40 gallons
 Water Removed During Development 36.55 gallons
 Static Depth to Water 19.38 feet below M.P.
 Static total depth 38.31 feet below M.P.
 Pumping Depth to Water 21.51 feet below M.P.

Pumping Duration 24 hours minutes
 Yield Pumping rate 1.52 gpm Date 6/8/15
 Specific Capacity NA gpm/ft

Well Purpose Injection well

Remarks Final DTB 41.21' below M.P.


M.P. was before coupling was added

Prepared by Suzie Ellsworth



ARCADIS Well Construction Log

(Unconsolidated)



Measuring Point is Top of Well Casing Unless Otherwise Noted.

* Depth Below Land Surface

Project 3800 PCE SITE Well 1W-02
 Town/City Fort Drum
 County Jefferson State NY
 Permit No. _____

Land-Surface Elevation and Datum:
 _____ feet Surveyed Estimated

Installation Date(s) 6/3/15
 Drilling Method HSA (6.25")
 Drilling Contractor Nottnagle (Steve/Greg)
 Drilling Fluid None

Development Technique(s) and Date(s)
Airlifting 6/4/15

Fluid Loss During Drilling ~40 gallons
 Water Removed During Development 42 gallons
 Static Depth to Water 19.1 feet below M.P.
 Pumping Depth to Water 21.65 feet below M.P.
 Pumping Duration 21 hours minutes
~~yield~~ pumping rate 2.0 gpm Date 6/4/15
 Specific Capacity NA gpm/ft

Well Purpose Injection Well

Remarks Static total depth (ft below MP): 38.20
Final total depth (ft below MP): 41.15

MP was before coupling was added

Prepared by Suzie Ellsworth



Monitoring Well Development Log

Project/No. 3800 PCE site Well IW-02 Date 6/4/15

Total Depth 38.20' Casing Diameter (inches) 2 Purge Method Centrifugal
Water Level 19.10' Well Volume (gal) 3.06 Submersible
Water Column 19.10' Total Volume Purged ~42 gallons Other Air lifting
Pump On 12:33 Pump Off 12:54 Developed By Steve (Notnagle) S. Ellsworth (Arcadis)

Static Below M.P.


Well Casing Volumes table with columns for gallon/foot and diameters (1-1/4", 1-1/2", 2", 2-1/2", 3", 3-1/2", 4", 6")

Main data table with columns: Time, Minutes Elapsed, Rate (gpm), DTW (ft), Gallons Purged, pH, Specific Conductance (mS/cm), Temp. (C), Turbidity (NTU), REMARKS



Well Construction Log

(Unconsolidated)



Measuring Point is
Top of Well Casing
Unless Otherwise Noted.

* Depth Below Land Surface

Project 3800 PCE site Well 1W-03
 Town/City Fort Drum
 County Jefferson State NY
 Permit No. _____
 Land-Surface Elevation and Datum:

_____ feet Surveyed
 Estimated

Installation Date(s) 6/3/15
 Drilling Method HSA (6.25")
 Drilling Contractor Nothnagle (Steve/Greg)
 Drilling Fluid None

Development Technique(s) and Date(s)
06/04/15 venturi (air lifting)

Fluid Loss During Drilling ~50 gallons
 Water Removed During Development 39.0 gallons
 Static Depth to Water 18.88 feet below M.P.
 Pumping Depth to Water 20.72 ~~38.56~~ ^{MP} feet below M.P. (see next dev. log)
 Pumping Duration 20 ~~hours~~ minutes
 Yield pumping rate 1.95 gpm Date 06/04/15
 Specific Capacity NA gpm/ft
 Well Purpose Injection well

Remarks static depth to bottom: 38.56
*completed prior to adding coupling/fitting to well
MP was before coupling was added
completed PTW: 18.96' below MP
completed PTB: 41.65' below MP


Prepared by Suzie Ellsworth / Meghan Rizer



ARCADIS

Well Construction Log

(Unconsolidated)



Project 3800 ICE site Well IW-04
 Town/City Fort Drum
 County Jefferson State NY
 Permit No. _____

Land-Surface Elevation and Datum:

_____ feet Surveyed
 Estimated

Installation Date(s) 06/03/15

Drilling Method HSA (6.25")

Drilling Contractor Nothnagle

Drilling Fluid none

Development Technique(s) and Date(s)

Airlifting 6/8/15

Fluid Loss During Drilling 30 gallons

Water Removed During Development 38 gallons

Static Depth to Water 18.72 feet below M.P.

Static DTB 40.53 feet below M.P.

Pumping Depth to Water 21.65 feet below M.P.

Pumping Duration 17 hours minutes

Yield pumping rate 2.2 gpm Date 6/8/15

Specific Capacity NA gpm/ft

Well Purpose Injection well

Remarks Final DTB: 41.21' below MP

MP was before coupling/fitting was added

Prepared by Meghan Kiser


Measuring Point is
Top of Well Casing
Unless Otherwise Noted.

* Depth Below Land Surface



Well Construction Log

(Unconsolidated)



Project 3800 PCE Site Well IW-05

Town/City Fort Drum

County Jefferson State NY

Permit No. _____

Land-Surface Elevation and Datum: _____ feet Surveyed Estimated

Installation Date(s) 06/03/15

Drilling Method HSA (6.25")

Drilling Contractor Nothnagle

Drilling Fluid None

Development Technique(s) and Date(s)
06/04/15 venturi (air lifting)

Fluid Loss During Drilling 30 gallons

Water Removed During Development 40.0 gallons

Static Depth to Water 18.50 feet below M.P.

Pumping Depth to Water 26.18 feet below M.P. (see well drawlog)

Pumping Duration 20 hours minutes

~~Yield~~ pumping rate 2.0 gpm Date 06/04/15

Specific Capacity NA gpm/ft

Well Purpose Injection Well

Remarks static well depth to bottom: 41.21
*completed prior to adding coupling/fitting to well
MP was before coupling/fitting was added
completed PTW: 18.49 ft below MP
completed DTB: 41.62 ft below MP

Prepared by Meghan Kuser


Measuring Point is Top of Well Casing Unless Otherwise Noted.

* Depth Below Land Surface



Well Construction Log

(Unconsolidated)



Project 3800 PCE site Well IW-06
 Town/City Fort Drum
 County Jefferson State NY
 Permit No. _____

Land-Surface Elevation and Datum:
 _____ feet Surveyed
 Estimated

Installation Date(s) 06/02/15
 Drilling Method HSA (6.25")
 Drilling Contractor Northridge
 Drilling Fluid None

Development Technique(s) and Date(s)
06/04/15 venturi (air lifting)

Fluid Loss During Drilling 30 gallons
 Water Removed During Development 42.5 gallons
 Static Depth to Water 18.56 feet below M.P.

Pumping Depth to Water 20.90 feet below M.P. (see well dev. log)
 Pumping Duration 23 hours minutes
 pumping rate 1.85 gpm Date 06/04/15

Specific Capacity NA gpm/ft
 Well Purpose Injection well

Remarks static depth to bottom 40.52 ft
* completed prior to adding fitting to well
MP was before coupling was added
Completed PTW: 18.61 ft below MP
completed PTB: 41.41 ft below MP

Prepared by Morgan Kiser

Measuring Point is
 Top of Well Casing
 Unless Otherwise Noted.


* Depth Below Land Surface



ARCADIS

Well Construction Log

(Unconsolidated)



Measuring Point is Top of Well Casing Unless Otherwise Noted.

* Depth Below Land Surface

Project 3800 PCE Site Well IW-07
 Town/City Fort Drum,
 County Jefferson State NY
 Permit No. _____

Land-Surface Elevation and Datum:
 _____ feet Surveyed
 Estimated

Installation Date(s) 5/11/15
 Drilling Method HSA (6.25")
 Drilling Contractor Nothnagle,
 Drilling Fluid None.

Development Technique(s) and Date(s)
5/13/15
Air Venturi (air lifting) and surging.
photos (L→R) shows turbidity 25 gal/14 gal/7 gal prior to surging

Fluid Loss During Drilling 500 gallons

Water Removed During Development 82 gallons
~~500~~

Static Depth to Water 19.05 feet below M.P.
 Static Depth to Bottom 39.95 ft below M.P.
 Pumping Depth to Water NA feet below M.P.

Pumping Duration 39 hours minutes
 Surged ~ 7 minutes
 Yield pumping rate ~2.3 gpm Date 5/13/15

Specific Capacity NA gpm/ft

Well Purpose Injection Well

Remarks Depth to bottom post development = 42.49' below M.P.
M.P. was cut post development (0.52' cut off)


42.06' below MP
 DTB 4/14/15: ~~42.52'~~ (without 0.52' that was removed)

Prepared by Suzie Blisworth



Well Construction Log

(Unconsolidated)



Project 3800 PCE Site Well IW-08
 Town/City Fort Drum
 County Jefferson State NY
 Permit No. _____

Land-Surface Elevation and Datum:

_____ feet Surveyed
 Estimated

Installation Date(s) 6/2/15

Drilling Method HSA (6.25")

Drilling Contractor Nothnagle, (Steve/Breg)

Drilling Fluid None

Development Technique(s) and Date(s)

Air Lifting 6/8/15

Fluid Loss During Drilling ~40 gallons

Water Removed During Development ~40 gallons

Static Depth to Water 19.73 feet below M.P.

Static DTB 39.16 feet below M.P.

Pumping Depth to Water 23.51 feet below M.P.

Pumping Duration 23 hours - minutes

Yield pumping rate 1.7 gpm Date 6/8/15

Specific Capacity NA gpm/ft

Well Purpose Injection well

Remarks Final DTB: 41.68' below MP

MP was taken before coupling was added.

Prepared by Suzie Ellsworth


Measuring Point is
Top of Well Casing
Unless Otherwise Noted.

* Depth Below Land Surface



Well Construction Log

(Unconsolidated)



Project 3800 PCE Site Well IW-09

Town/City Fort Drum

County Jefferson State NY

Permit No. _____

Land-Surface Elevation and Datum:

_____ feet Surveyed

Estimated

Installation Date(s) 6/2/15

Drilling Method HSA (6.25")

Drilling Contractor Nothnagle (Steve/Greg)

Drilling Fluid None

Development Technique(s) and Date(s)

Air lifting 6/4/15

Fluid Loss During Drilling ~40 gallons

Water Removed During Development ~50 gallons

Static Depth to Water 19.75 feet below M.P.

Pumping Depth to Water 24.43 feet below M.P.

Pumping Duration 25 hours minutes

Yield Pumping rate 2.0 gpm Date 6/4/15

Specific Capacity NA gpm/ft

Well Purpose Injection well

Remarks Static total depth (ft. below MP) = 39.90

Final total depth (ft below MP) = 41.10

MP before coupling was added

Prepared by Suzie Ellsworth


Measuring Point is Top of Well Casing Unless Otherwise Noted.

* Depth Below Land Surface



Well Construction Log

(Unconsolidated)



Project 3800 PCE Site Well IW-10
 Town/City Fort Drum
 County Jefferson State NY
 Permit No. _____

Land-Surface Elevation and Datum:
 _____ feet Surveyed
 Estimated

Installation Date(s) 06/02/15
 Drilling Method HSA (6.25")

Drilling Contractor Nothnagle
 Drilling Fluid None

Development Technique(s) and Date(s)
Air Lifting 6/4/15

Fluid Loss During Drilling 30 gallons
 Water Removed During Development ~44 gallons
 Static Depth to Water 19.70 feet below M.P.
 Pumping Depth to Water 20.44 feet below M.P.

Pumping Duration 23 hours minutes
 Yield pumping rate ~2.0 gpm Date 6/4/15
 Specific Capacity Na gpm/ft

Well Purpose Injection Well

Remarks Static total depth (ft below MP) - 40.82
Final total depth (ft. below MP) - 41.48

MP was before coupling was added.


Prepared by Suzie Ellsworth / Meghan Kiser

Measuring Point is
 Top of Well Casing
 Unless Otherwise Noted.
 * Depth Below Land Surface



Well Construction Log

(Unconsolidated)



Project 3800 PCE site Well IW-11
 Town/City Fort Drum
 County Jefferson State NY
 Permit No. _____

Land-Surface Elevation and Datum:
 _____ feet Surveyed
 Estimated

Installation Date(s) 06/02/15
 Drilling Method HSA (6.25")

Drilling Contractor Nothnagle
 Drilling Fluid None

Development Technique(s) and Date(s)
Air lifting 6/4/15

Fluid Loss During Drilling 30 gallons

Water Removed During Development 44 gallons

Static Depth to Water 19.54 feet below M.P.
~~Final Drive~~

Pumping Depth to Water 21.45 feet below M.P.

Pumping Duration 22 hours minutes

Yield ~2.0 gpm Date 6/4/15
 pumping rate

Specific Capacity NA gpm/ft

Well Purpose Injection Well

Remarks static total depth (ft. below M.P.) - 40.56
final total depth (ft. below M.P.) - 41.47

MP. was before coupling was added

Prepared by Meghan Kiver / Suzie Ellsworth


Measuring Point is
 Top of Well Casing
 Unless Otherwise Noted.

* Depth Below Land Surface



Well Construction Log

(Unconsolidated)



Measuring Point is Top of Well Casing Unless Otherwise Noted.

* Depth Below Land Surface

Project 3800 PCE SITE Well IW-12
 Town/City Fort Drum
 County Jefferson State NY
 Permit No. _____

Land-Surface Elevation and Datum: _____ feet Surveyed Estimated

Installation Date(s) 6/1/15
 Drilling Method HSA (6.25")
 Drilling Contractor Nothnagle (Steve and Greg)
 Drilling Fluid None

Development Technique(s) and Date(s)
Air lifting 6/8/15

Fluid Loss During Drilling 40 gallons
 Water Removed During Development 44 gallons
 Static Depth to Water 19.44 feet below M.P.
 Static DTB 38.45 feet below M.P.
 Pumping Depth to Water 21.65 feet below M.P.

Pumping Duration 27 hours minutes
~~Yield~~ Pumping rate ~1.6 gpm Date 6/8/15
 Specific Capacity NA gpm/ft

Well Purpose Injection well

Remarks Final DTB (ft. below MP): 41.23

MP was before coupling was added.


Prepared by Suzie Ellsworth



ARCADIS

Well Construction Log

(Unconsolidated)



Project 3800 PCE Ste Well IW-13

Town/City Fort Drum

County Jefferson State NY

Permit No. _____

Land-Surface Elevation and Datum:

_____ feet Surveyed

Estimated

Installation Date(s) 6/1/15

Drilling Method HSA (6.25")

Drilling Contractor Notnagle (Steve and Greg)

Drilling Fluid None

Development Technique(s) and Date(s)

Air lifting 6/8/15

Fluid Loss During Drilling 40 gallons

Water Removed During Development 42 gallons

Static Depth to Water 19.31 feet below M.P.

Static DTB 38.32 feet below M.P.

Pumping Depth to Water 24.63 feet below M.P.

Pumping Duration 29 hours minutes

Yield pumping rate 1.45 gpm Date 6/8/15

Specific Capacity NA gpm/ft

Well Purpose Injection well

Remarks Final DTB (feet below MP) = 41.27

MP core used before coupling/fitting was added

Prepared by Suzie Ellsworth


Measuring Point is
Top of Well Casing
Unless Otherwise Noted.

* Depth Below Land Surface



Well Construction Log

(Unconsolidated)



Project 3800 PCE Site Well IW-14
 Town/City Fort Drum
 County Jefferson State NY
 Permit No. _____

Land-Surface Elevation and Datum:
 _____ feet Surveyed
 Estimated

Installation Date(s) 06/01/15
 Drilling Method HSA (6.25")
 Drilling Contractor nothnagle
 Drilling Fluid None

Development Technique(s) and Date(s)
Air lifting 6/9/15

Fluid Loss During Drilling 30 gallons
 Water Removed During Development 40.8 gallons
 Static Depth to Water 19.17 feet below M.P.
 Static DTB 41.35 feet below M.P.
 Pumping Depth to Water 20.38 feet below M.P.

Pumping Duration 23 hours minutes
 Yield pumping rate 1.7 gpm Date 6/9/15
 Specific Capacity NA gpm/ft

Well Purpose Injection Well

Remarks Final DTB (feet below MP): 41.48

MP was before coupling was added.

Prepared by Meghan Kiver


Measuring Point is
 Top of Well Casing
 Unless Otherwise Noted.

* Depth Below Land Surface



Well Construction Log

(Unconsolidated)



Project 3800 PCE site Well IW-15
 Town/City Fort Drum
 County Jefferson State NY

Permit No. _____

Land-Surface Elevation and Datum: _____

_____ feet Surveyed
 Estimated

Installation Date(s) 06/01/15

Drilling Method HSA (6.25")

Drilling Contractor Nothnagle

Drilling Fluid None

Development Technique(s) and Date(s)

Air lifting 6/9/15

Fluid Loss During Drilling 30 gallons

Water Removed During Development 408 gallons

Static Depth to Water 19.15 feet below M.P.
 Static DTB 39.94 feet below MP

Pumping Depth to Water 21.15 feet below M.P.

Pumping Duration 23 hours minutes

Yield pumping rate 1.7 gpm Date 6/9/15

Specific Capacity NA gpm/ft

Well Purpose Injection Well

Remarks Final DTB (feet below MP): 41.24

MP was before coupling was added


Prepared by Meghan Kiser

Measuring Point is Top of Well Casing Unless Otherwise Noted.

* Depth Below Land Surface

ARCADIS
Well Construction Log

(Unconsolidated)



Measuring Point is
Top of Well Casing
Unless Otherwise Noted.

* Depth Below Land Surface

Project 3800 PCE Site Well IW-16
Town/City Fort Drum
County Jefferson State NY
Permit No. _____

Land-Surface Elevation and Datum:

_____ feet Surveyed
 Estimated

Installation Date(s) 5/29/15

Drilling Method HSA (6.25")

Drilling Contractor Nothnagle (Steve and Greg)

Drilling Fluid None

Development Technique(s) and Date(s)

Air lifting 6/9/15

Fluid Loss During Drilling 40 gallons

Water Removed During Development 39 gallons

Static Depth to Water 19.00 feet below M.P.
Static DTB 39.49 feet below MP

Pumping Depth to Water 20.95 feet below M.P.

Pumping Duration 17 hours minutes

Yield pumping rate 2.3 gpm Date 6/9/15

Specific Capacity NA gpm/ft

Well Purpose Injection Well


Remarks Final DTB (feet below/MP) 41.73

MP was determined before coupling/fitting was added

Prepared by Suzie Ellsworth

ARCADIS
Well Construction Log

(Unconsolidated)



Project 3800 PCE Site Well IW-17
 Town/City Fort Drum
 County Jefferson State NY
 Permit No. _____

Land-Surface Elevation and Datum: _____ feet Surveyed Estimated

Installation Date(s) 05/29/15
 Drilling Method HSA (6.25")
 Drilling Contractor Nothnagle
 Drilling Fluid None

Development Technique(s) and Date(s)
Air lifting 6/9/15

Fluid Loss During Drilling 30 gallons
 Water Removed During Development 37.4 gallons
 Static Depth to Water 18.82 feet below M.P.
 Static DTB 41.03 feet below M.P.
 Pumping Depth to Water 20.83 feet below M.P.

Pumping Duration 19 hours minutes
 Yield 1.97 ~~4.20~~ gpm Date 6/9/15
 Pumping rate _____ gpm
 Specific Capacity NA gpm/ft

Well Purpose Injection Well

Remarks Final DTB (feet below MP) 41.20

MP was ^{determined} taken before coupling/fitting was added

Prepared by Meghan Kiser


Measuring Point is Top of Well Casing Unless Otherwise Noted.

* Depth Below Land Surface



Well Construction Log

(Unconsolidated)



Measuring Point is Top of Well Casing Unless Otherwise Noted.

* Depth Below Land Surface

Project 3800 PCE Site Well JW-18
 Town/City Fort Drum
 County JEFFERSON State NY
 Permit No. _____
 Land-Surface Elevation and Datum:

_____ feet Surveyed
 Estimated
 Installation Date(s) 05/27/15 and 05/28/15
 Drilling Method HSA (6-25")
 Drilling Contractor Bohnagle
 Drilling Fluid None

Development Technique(s) and Date(s)
Air lifting 6/9/15

Fluid Loss During Drilling 30 gallons
 Water Removed During Development 42.5 gallons
 Static Depth to Water 18.72 feet below M.P.
 Static DTB 40.54 feet below M.P.
 Pumping Depth to Water 20.91 feet below M.P.

Pumping Duration 19 hours minutes
 Yield pumping rate 2.2 gpm Date 6/9/15
 Specific Capacity NA gpm/ft

Well Purpose Injection Well

Remarks Final DTB (feet below M.P.) 41.74


MP was taken before coupling/fitting was added.

Prepared by Meghan Kixer



Well Construction Log

(Unconsolidated)



Measuring Point is
Top of Well Casing
Unless Otherwise Noted.

* Depth Below Land Surface

Project 3800 PCE Site Well 1W-19
 Town/City Fort Drum
 County Jefferson State NY
 Permit No. _____
 Land-Surface Elevation and Datum:

_____ feet Surveyed
 Estimated

Installation Date(s) 5/28/15
 Drilling Method HSA (6.25")
 Drilling Contractor Nothnagle (Steve and Greg)
 Drilling Fluid None

Development Technique(s) and Date(s)
Air lifting 6/9/15

Fluid Loss During Drilling 40 gallons
 Water Removed During Development 45 gallons
 Static Depth to Water 18.58 feet below M.P.
 Static DTB 37.21 feet below MP
 Pumping Depth to Water 19.53 feet below M.P.

Pumping Duration 22 hours minutes
 Yield pumping rate 2.05 gpm Date 6/9/15
 Specific Capacity NA gpm/ft

Well Purpose Injection Well


Remarks Final DTB (feet below MP): 41.78

MP was determined before coupling/fitting was added

Prepared by Suzie Ellsworth

ARCADIS
Well Construction Log

(Unconsolidated)



Measuring Point is Top of Well Casing Unless Otherwise Noted.

* Depth Below Land Surface

Project 3800 PCE site Well 1W-20
 Town/City Fort Drum
 County Jefferson State NY
 Permit No. _____
 Land-Surface Elevation and Datum: _____ feet

Surveyed
 Estimated

Installation Date(s) 5/28/15
 Drilling Method HSA (6.25")
 Drilling Contractor Nothnagle (Steve/Greg)
 Drilling Fluid None

Development Technique(s) and Date(s)
Airlifting 6/9/15

Fluid Loss During Drilling 40 gallons
 Water Removed During Development 46 gallons

Static Depth to Water 18.38 feet below M.P.
 Static DTB 37.68 feet below M.P.
 Pumping Depth to Water 20.58 feet below M.P.

Pumping Duration 20 hours minutes
 Yield pumping rate 2.3 gpm Date 6/9/15

Specific Capacity NA gpm/ft
 Well Purpose Injection Well

Remarks Final DTB (feet below M.P.): 41.17


MP was determined prior to adding coupling/fitting.

Prepared by Suzie Ellsworth



Well Construction Log

(Unconsolidated)



Project 3800 PCE Site Well IW-21
 Town/City Fort Drum
 County Jefferson State Ny
 Permit No. _____

Land-Surface Elevation and Datum:
 _____ feet Surveyed
 Estimated

Installation Date(s) 05/28/15
 Drilling Method HSA (6.25")
 Drilling Contractor Nothnagle
 Drilling Fluid None

Development Technique(s) and Date(s)
Air lifting 6/9/15

Fluid Loss During Drilling 30 gallons
 Water Removed During Development 41 gallons
 Static Depth to Water 18.35 feet below M.P.
 Static DTB 41.21 feet below M.P.
 Pumping Depth to Water 20.02 feet below M.P.

Pumping Duration 20 hours minutes
 Yield pumping rate 2 gpm Date 6/9/15
 Specific Capacity NA gpm/ft

Well Purpose Injection Well

Remarks Final DTB (feet below M.P.): 41.23

MP was determined prior to adding coupling/fitting.

Prepared by Meghan Kiser


Measuring Point is Top of Well Casing Unless Otherwise Noted.

* Depth Below Land Surface



Well Construction Log

(Unconsolidated)



Project 3800 PCE site. Well 11W-22
 Town/City Fort Drum
 County Jefferson State NY
 Permit No. _____

Land-Surface Elevation and Datum: _____ feet Surveyed Estimated

Installation Date(s) 5/27/15
 Drilling Method HSA (6.25")
 Drilling Contractor Nothnagle (Steve/Greg)
 Drilling Fluid None

Development Technique(s) and Date(s)
Air lifting 6/9/15

Fluid Loss During Drilling 40 gallons
 Water Removed During Development 40 gallons
 Static Depth to Water 18.01 feet below M.P.
 Static DTB 39.56 feet below M.P.
 Pumping Depth to Water 20.02 feet below M.P.

Pumping Duration 20 hours minutes
 Yield Pumping rate 2 gpm Date 6/9/15
 Specific Capacity NA gpm/ft

Well Purpose Injection well

Remarks Final DTB (feet below M.P) 41.00

MP was determined prior to adding coupling/fittings.

Prepared by Suzie Ellsworth


Measuring Point is Top of Well Casing Unless Otherwise Noted.

* Depth Below Land Surface



Well Construction Log

(Unconsolidated)



Project 3800 PPG site Well 1W-23
 Town/City Fort Drum
 County Jefferson State NY
 Permit No. _____

Land-Surface Elevation and Datum: _____ feet Surveyed Estimated

Installation Date(s) 5/28/15
 Drilling Method HSA (6.25")
 Drilling Contractor Nothnagle (Steve/Greg)
 Drilling Fluid None

Development Technique(s) and Date(s)
Airlifting 6/9/15

Fluid Loss During Drilling 40 gallons
 Water Removed During Development 41 gallons
 Static Depth to Water 18.02 feet below M.P.
 Static DTB 41.02 feet below M.D.
 Pumping Depth to Water 18.95 feet below M.P.

Pumping Duration 18 hours minutes
 Yield Pumping rate 2.3 gpm Date 6/9/15
 Specific Capacity NA gpm/ft

Well Purpose Injection Well

Remarks Final DTB (feet below M.P.) 41.02


M.P. was determined prior to adding coupling/fittings

Prepared by Suzie Ellsworth

Measuring Point is Top of Well Casing Unless Otherwise Noted.

* Depth Below Land Surface

(Unconsolidated)



Project 3800 PCE Site Well IW-24
 Town/City Fort Drum
 County Jefferson State NY
 Permit No. _____

Land-Surface Elevation and Datum: _____ feet Surveyed Estimated

Installation Date(s) 05/28/15
 Drilling Method HSA (6.25")
 Drilling Contractor Northridge
 Drilling Fluid None

Development Technique(s) and Date(s)
Airlifting 6/9/15

Fluid Loss During Drilling 30 gallons
 Water Removed During Development ~49 gallons
 Static Depth to Water 17.91 feet below M.P.
 Static DTB 41.28 feet below M.P.
 Pumping Depth to Water 20.52 feet below M.P.

Pumping Duration 20 hours minutes
 Yield pumping rate 2.45 gpm Date 6/9/15
 Specific Capacity NA gpm/ft

Well Purpose Injection Well

Remarks Final DTB (feet below M.P.): 41.24

MP was determined prior to adding coupling/fitting

Prepared by Meghan Kiser


Measuring Point is Top of Well Casing Unless Otherwise Noted.

* Depth Below Land Surface



Well Construction Log

(Unconsolidated)



Project 3800 PCE Site Well IN-25
 Town/City Fort Drum
 County Jefferson State NY
 Permit No. _____

Land-Surface Elevation and Datum: _____ feet Surveyed Estimated

Installation Date(s) 05/28/15
 Drilling Method HSA (6.25")
 Drilling Contractor Nothnagle
 Drilling Fluid None

Development Technique(s) and Date(s)
Air lifting 6/9/15

Fluid Loss During Drilling 30 gallons
 Water Removed During Development 40 gallons
 Static Depth to Water 18.02 feet below M.P.
 Static DTB 40.07 feet below M.P.
 Pumping Depth to Water 18.13 feet below M.P.

Pumping Duration 27 hours-minutes
 Yield pumping rate 1.5 gpm Date 6/9/15
 Specific Capacity NA gpm/ft

Well Purpose Injection Well

Remarks Final DTB (feet below MP): 41.40

MP was determined prior to adding coupling/fitting


Prepared by Meghan Kiser

Measuring Point is Top of Well Casing Unless Otherwise Noted.

* Depth Below Land Surface

ARCADIS
Well Construction Log

(Unconsolidated)



Project 3800 PCE Site Well 1W-2.6
 Town/City Fort Drum
 County Jefferson State NY
 Permit No. _____

Land-Surface Elevation and Datum:
 _____ feet Surveyed
 Estimated

Installation Date(s) 5/26/15
 Drilling Method HSA (6.25")
 Drilling Contractor Nothnagle (Steve/Greg)
 Drilling Fluid None

Development Technique(s) and Date(s)
Airlifting 6/9/15

Fluid Loss During Drilling 30 gallons
 Water Removed During Development 45 gallons

Static Depth to Water 17.92 feet below M.P.
 Static DTB 38.32 feet below M.P.
 Pumping Depth to Water 20.31 feet below M.P.

Pumping Duration 25 hours minutes
 Yield pumping rate 1.8 gpm Date 6/9/15
 Specific Capacity NA gpm/ft

Well Purpose Injection well

Remarks Final DTB (feet below M.P.) 41.26

MP was determined prior to adding coupling / fitting

Prepared by Suzie Ellsworth


Measuring Point is
 Top of Well Casing
 Unless Otherwise Noted.

* Depth Below Land Surface



Well Construction Log

(Unconsolidated)



Project 3800 PCE site Well 1W-27
 Town/City Fort Drum
 County Jefferson State NY
 Permit No. _____

Land-Surface Elevation and Datum:
 _____ feet Surveyed Estimated

Installation Date(s) 5/27 - 5/28/15
 Drilling Method HSA (6.25")
 Drilling Contractor Nothnagle (Steve/Erin)
 Drilling Fluid None

Development Technique(s) and Date(s)
Air lifting 6/9/15

Fluid Loss During Drilling 40 gallons
 Water Removed During Development 42.5 gallons
 Static Depth to Water 17.98 feet below M.P.
 Static DTB 38.03 feet below M.P.
 Pumping Depth to Water 20.02 feet below M.P.

Pumping Duration 21 hours minutes
 Yield pumping rate 2 gpm Date 6/9/15
 Specific Capacity NA gpm/ft

Well Purpose Injection well

Remarks Final DTB (feet below MP) 41.34


Measuring Point is Top of Well Casing Unless Otherwise Noted.
 * Depth Below Land Surface

MP was determined prior to adding coupling fitting
 Prepared by Suzie Ellsworth



Well Construction Log

(Unconsolidated)



Project 3800 PCE Site Well IW-28
 Town/City Fort Drum
 County Jefferson State NY
 Permit No. _____

Land-Surface Elevation and Datum: _____ feet Surveyed Estimated

Installation Date(s) 05/27/15
 Drilling Method HSA (6.25")
 Drilling Contractor Nothnagle
 Drilling Fluid None

Development Technique(s) and Date(s)
Air lifting 6/9/15

Fluid Loss During Drilling 30 gallons

Water Removed During Development 46 gallons

Static Depth to Water 17.58 feet below M.P.
 Static DTB 41.27 feet below M.P.
 Pumping Depth to Water 20.43 feet below M.P.

Pumping Duration 19 hours minutes
 Yield 2.4 gpm Date 6/9/15
 Pumping rate _____
 Specific Capacity NA gpm/ft

Well Purpose Injection well

Remarks Final DTB (feet below M.P.): 41.27

MP was determined prior to adding coupling/fitting

Prepared by Meghan Kiser


Measuring Point is
 Top of Well Casing
 Unless Otherwise Noted.

* Depth Below Land Surface



Well Construction Log

(Unconsolidated)



Project 3800 PCE site Well 1W-29
 Town/City Fort Drum
 County Jefferson State NY
 Permit No. _____

Land-Surface Elevation and Datum: _____ feet Surveyed Estimated

Installation Date(s) 5/27/15
 Drilling Method HSA (6.25")
 Drilling Contractor Nothnagle (Steve/Greg)
 Drilling Fluid None

Development Technique(s) and Date(s)
Airlifting 6/9/15

Fluid Loss During Drilling None 100 gallons
 Water Removed During Development 47 gallons
 Static Depth to Water 18.02 feet below M.P.
 Static DTB 36.76 feet below M.P.
 Pumping Depth to Water 20.76 feet below M.P.

Pumping Duration 23 hours minutes
 Yield Pumping rate 2 gpm Date 6/9/15
 Specific Capacity NA gpm/ft

Well Purpose Injection Well

Remarks Final DTB (feet below M.P) 41.71

MP was determined prior to adding coupling/fitting
 Prepared by Suzie Ellsworth


Measuring Point is
 Top of Well Casing
 Unless Otherwise Noted.

* Depth Below Land Surface



Well Construction Log

(Unconsolidated)



Measuring Point is
Top of Well Casing
Unless Otherwise Noted.

* Depth Below Land Surface

Project 3800 PCE SITE Well IW-30
 Town/City Fort Drum
 County Jefferson State NY
 Permit No. _____

Land-Surface Elevation and Datum:
 _____ feet Surveyed
 Estimated

Installation Date(s) 5/27/15
 Drilling Method HSA (6.25")
 Drilling Contractor Nothnagle (Steve/Greg)
 Drilling Fluid None

Development Technique(s) and Date(s)
Airlifting 6/9/15

Fluid Loss During Drilling ~40 gallons
 Water Removed During Development 41 gallons
 Static Depth to Water 18.01 feet below M.P.
 Static DTB 38.87 feet below M.P.
 Pumping Depth to Water 20.43 feet below M.P.

Pumping Duration 23 hours minutes
 Yield pumping rate 1.8 gpm Date 6/9/15
 Specific Capacity NA gpm/ft

Well Purpose Injection well

Remarks Final DTB (feet below MP): 40.78


MP was determined prior to adding coupling / fitting.

Prepared by Suzie Ellsworth



Well Construction Log

(Unconsolidated)



Project 3800 PCE site Well IW-31
 Town/City Fort Drum
 County Jefferson State NY
 Permit No. _____

Land-Surface Elevation and Datum:
 _____ feet Surveyed Estimated

Installation Date(s) 05/27/15
 Drilling Method HSA (6, 25")
 Drilling Contractor Nothnagle
 Drilling Fluid None

Development Technique(s) and Date(s)
Air lifting 6/9/15

Fluid Loss During Drilling 30 gallons
 Water Removed During Development 41 gallons
 Static Depth to Water 17.83 feet below M.P.
 Static DTB 41.21 feet below M.P.
 Pumping Depth to Water 19.58 feet below M.P.

Pumping Duration 19 hours minutes
 Yield pumping rate 2.2 gpm Date 6/9/15
 Specific Capacity NA gpm/ft

Well Purpose Injection Well

Remarks Final DTB (feet below M.P.): 41.31

MP was determined prior to adding coupling/fitting


Prepared by Meghan Kiser

Measuring Point is Top of Well Casing Unless Otherwise Noted.
 * Depth Below Land Surface



Well Construction Log

(Unconsolidated)



Project 3800 PCE site Well IW-32
 Town/City Fort Drum
 County Jefferson State NY
 Permit No. _____

Land-Surface Elevation and Datum: _____ feet Surveyed Estimated

Installation Date(s) 5/26/15
 Drilling Method HSA (6.25")
 Drilling Contractor Nothnagle (Steve/Greg)
 Drilling Fluid None

Development Technique(s) and Date(s)
Air lifting 6/9/15

Fluid Loss During Drilling 30 gallons
 Water Removed During Development 42.5 gallons
 Static Depth to Water 18.12 feet below M.P.
 Static DTB 38.96 feet below M.P.
 Pumping Depth to Water 21.60 feet below M.P.

Pumping Duration 20 hours minutes
 Yield pumping rate 2.1 gpm Date 6/9/15
 Specific Capacity NA gpm/ft

Well Purpose Injection well

Remarks Final DTB (feet below M.P.): 41.98

MP was determined prior to adding coupling / fitting


Prepared by Suzie Ellsworth

Measuring Point is Top of Well Casing Unless Otherwise Noted.
 * Depth Below Land Surface



Well Construction Log

(Unconsolidated)



Measuring Point is
Top of Well Casing
Unless Otherwise Noted.

* Depth Below Land Surface

Project 3800 PCE Site Well IW-33
 Town/City Fort Drum
 County Jefferson State NY
 Permit No. _____

Land-Surface Elevation and Datum:

_____ feet Surveyed
 Estimated

Installation Date(s) 05/26/15
 Drilling Method HSA (6.25")
 Drilling Contractor Nothnagle
 Drilling Fluid None

Development Technique(s) and Date(s)

Air lifting 6/9/15

Fluid Loss During Drilling 40 gallons

Water Removed During Development 42.5 gallons

Static Depth to Water 18.21 feet below M.P.
~~Static DTB~~ 40.56 feet below M.P.
 Pumping Depth to Water 21.54 feet below M.P.

Pumping Duration 20 hours-minutes

Yield-pumping rate 2.1 gpm Date 6/9/15

Specific Capacity NA gpm/ft

Well Purpose Injection Well

Remarks Final DTB (feet below M.P.) 41.68


MP was determined prior to adding coupling / fitting

Prepared by Meghan Kiser



Well Construction Log

(Unconsolidated)



Measuring Point is
Top of Well Casing
Unless Otherwise Noted.

* Depth Below Land Surface

Project 3800 PCE Site Well IW-34
 Town/City Fort Drum
 County Jefferson State NY
 Permit No. _____

Land-Surface Elevation and Datum:
 _____ feet Surveyed
 Estimated

Installation Date(s) 05/26/15 / 05/27/15
 Drilling Method HSA (6.25")
 Drilling Contractor Nothnagle
 Drilling Fluid none

Development Technique(s) and Date(s)
06/04/15 venturi (air lifting)

Fluid Loss During Drilling 40 gallons

Water Removed During Development 39.5 gallons

Static Depth to Water 18.18 39.50 MP feet below M.P.

Pumping Depth to Water 20.31 feet below M.P. (see well dev. log)

Pumping Duration 27 hours minutes
 pumping rate 1.46 gpm Date 06/04/15

Specific Capacity NA gpm/ft

Well Purpose Injection Well


Remarks static depth to bottom 39.50
* developed prior to adding fitting to well
MP was before coupling/fitting was added
completed DTW: 18.21' below MP
completed DTB: 41.15' below MP

Prepared by Meghan Kiser



Well Construction Log

(Unconsolidated)



Measuring Point is Top of Well Casing Unless Otherwise Noted.

* Depth Below Land Surface

Project 3800 PCE site Well IW-35
 Town/City Fort Drum
 County Jefferson State NY
 Permit No. _____

Land-Surface Elevation and Datum:

_____ feet Surveyed
 Estimated

Installation Date(s) 05/27/15

Drilling Method HSA (6.25")

Drilling Contractor Nothnagle

Drilling Fluid None

Development Technique(s) and Date(s)

06/04/15 venturi (air lifting)

Fluid Loss During Drilling 30 gallons

Water Removed During Development 39.1 gallons

Static Depth to Water 18.01 feet below M.P.

Pumping Depth to Water 20.28 feet below M.P. (See well dev. log)

Pumping Duration 24 hours minutes

Yield pumping rate 1.63 gpm Date 06/04/15

Specific Capacity NA gpm/ft

Well Purpose Injection well

Remarks MP was before casing/ fitting were added

Static depth to bottom: 41.30 feet

* completed prior to adding fitting to well

completed DTW: 17.98' below MP

completed DTB: 41.30' below MP

Prepared by Meghan Kiser

APPENDIX C

Bills of Lading for Investigation-
Derived Waste



24-Hour Emergency Phone Number
1-800-843-8265

Please print or type

BILL OF LADING

1. Document No. SYR11480
2. Page 1 of 1

3. Generator's Name and Mailing Address
FORT DRUM ENVIRONMENTAL DIVISION
85 FIRST STREET WEST
FORT DRUM NY 13602

Site Address
SAME

4. Generator's Phone (315) 772-6312

5. Transporter 1 Company Name
RICELLI TRUCKING, INC.

A. State Transporter's ID
B. Transporter 1 Phone NY 714 554

7. Transporter 2 Company Name

C. State Transporter's ID 315 734 0032

9. Designated Facility Name and Site Address
DANC RODMAN LANDFILL
23680 NYS ROUTE 177
HM RODMAN NY 13682

E. State Facility's ID
F. Facility's Phone 315 232-8236

	11. Shipping Name	12. Containers		13. Total Quantity	14. Unit Wt./Vol.
		No.	Type		
a.	NON-RCRA, NON-DOT SOLIDS, N.O.S. (TRACE TETRACHLOROETHYLENE CONTAMINATED SOIL)	001	CM		T
b.					
c.					
d.					

G. Additional Descriptions for Materials Listed Above
 a. APP # SW15-24, 30 YRD ROLL-OFF
 b. JOB #N14375, PO #33364

15. Special Handling Instructions and Additional Information
 1)

16. GENERATOR'S CERTIFICATION: I hereby certify that the contents of this shipment are fully and accurately described and are in all respects in proper condition for transport. The materials described on this document are not subject to federal manifest requirements.

TRANSPORTER

Printed/Typed Name PAUL G ZARC	Signature <i>[Signature]</i>	Date 6/22/15
17. Transporter 1 Acknowledgement of Receipt of Materials		
Printed/Typed Name Tom Stancil	Signature <i>[Signature]</i>	Date 6/22/15
18. Transporter 2 Acknowledgement of Receipt of Materials		
Printed/Typed Name	Signature	Date

FACILITY

19. Discrepancy Indication Space

20. Facility Owner or Operator; Certification of receipt of the materials covered by this bill of lading except as noted in item 19.

Printed/Typed Name Jamie Perry	Signature <i>[Signature]</i>	Date 6/22/15
-----------------------------------	---------------------------------	-----------------



24-Hour Emergency Phone Number
1-800-843-8265

Please print or type.

BILL OF LADING		1. Document No. <p style="text-align: center;">SYR11479</p>	2. Page 1 of 1
3. Generator's Name and Mailing Address FORT DRUM ENVIRONMENTAL DIVISION 85 FIRST STREET WEST FORT DRUM NY 13602		Site Address SAME	
4. Generator's Phone (315) 772-6312		A. State Transporter's ID	
5. Transporter 1 Company Name RICCELLI TRUCKING, INC.		B. Transporter 1 Phone NYTA454	
6.		C. State Transporter's ID 315 761-0992	
7. Transporter 2 Company Name		D. Transporter 2 Phone	
8.		E. State Facility's ID	
9. Designated Facility Name and Site Address DANC RODMAN LANDFILL 23600 NYS ROUTE 177 HM RODMAN NY 13682		F. Facility's Phone 315 222-3236	
10.			
11. Shipping Name		12. Containers	13. Total Quantity
		No.	Unit Wt./Vol.
a. NON-RCRA, NON-DOT SOLIDS, N.O.S. (TRACE TETRACHLOROETHYLENE CONTAMINATED SOIL)		001	CM
b.			
c.			
d.			
G. Additional Descriptions for Materials Listed Above			
a. APP #: SW15-24, 30 YRD ROLL-OFF		c.	
b.		d. JOB #N14376, PO #33364	
15. Special Handling Instructions and Additional Information			
16. GENERATOR'S CERTIFICATION: I hereby certify that the contents of this shipment are fully and accurately described and are in all respects in proper condition for transport. The materials described on this document are not subject to federal manifest requirements.			
Printed/Typed Name Paul G. Zamb		Signature 	Date Month Day Year 6 22 15
17. Transporter 1 Acknowledgement of Receipt of Materials			
Printed/Typed Name Tom Sheard		Signature 	Date Month Day Year 6 22 15
18. Transporter 2 Acknowledgement of Receipt of Materials			
Printed/Typed Name		Signature	Date Month Day Year
19. Discrepancy Indication Space			
20. Facility Owner or Operator; Certification of receipt of the materials covered by this bill of lading except as noted in item 19.			
Printed/Typed Name Jerry		Signature 	Date Month Day Year 6 22 15

GENERATOR

BILL OF LADING

TRANSPORTER

FACILITY



24-Hour Emergency Phone Number
1-800-843-8265

Please print or type

BILL OF LADING

1. Document No. SYR11476
2. Page 1 of 1

3. Generator's Name and Mailing Address

FORT DRUM ENVIRONMENTAL DIVISION
85 FIRST STREET WEST
FORT DRUM NY 13602

Site Address

SAME

4. Generator's Phone (315) 772-6312

5. Transporter 1 Company Name
RICELLI TRUCKING, INC.

6.

A. State Transporter's ID

NY7A404

B. Transporter 1 Phone

315-701-0032

7. Transporter 2 Company Name

8.

C. State Transporter's ID

D. Transporter 2 Phone

9. Designated Facility Name and Site Address

DANC RODMAN LANDFILL
23680 NYS ROUTE 177
HM RODMAN NY 13652

10.

E. State Facility's ID

F. Facility's Phone

315-232-3236

11. Shipping Name

a. NON-RCRA, NON-DOT SOLIDS, N.O.S. (TRACE
TETRACHLOROETHYLENE CONTAMINATED SOIL)

12. Containers

No.

Type

13. Total Quantity

14. Unit Wt./Vol.

001

CM

T

G. Additional Descriptions for Materials Listed Above

a. APP #: SW15-2430 YRD ROLL-OFF

c.

b.

d. JOB #N14375, PO #33354

15. Special Handling Instructions and Additional Information

1)

16. GENERATOR'S CERTIFICATION: I hereby certify that the contents of this shipment are fully and accurately described and are in all respects in proper condition for transport. The materials described on this document are not subject to federal manifest requirements.

Printed/Typed Name

PAUL G. PAWG

Signature

Date
Month Day Year
6/22/15

17. Transporter 1 Acknowledgement of Receipt of Materials

Printed/Typed Name

Tim Spaulding

Signature

Date
Month Day Year
6/22/15

18. Transporter 2 Acknowledgement of Receipt of Materials

Printed/Typed Name

Signature

Month Day Year

19. Discrepancy Indication Space

20. Facility Owner or Operator; Certification of receipt of the materials covered by this bill of lading except as noted in item 19.

Printed/Typed Name

Cherie Perry

Signature

Date
Month Day Year
6/22/15

GENERATOR

BILL OF LADING

TRANSPORTER

FACILITY



24-Hour Emergency Phone Number
1-800-843-8265

Please print or type

BILL OF LADING

1. Document No. SYR11475
2. Page 1 of 1

3. Generator's Name and Mailing Address

FORT DRUM ENVIRONMENTAL DIVISION
85 FIRST STREET WEST
FORT DRUM NY 13602

Site Address
SAME

4. Generator's Phone (315) 772-0312

5. Transporter 1 Company Name
RICCELLI TRUCKING, INC.

A. State Transporter's ID

7. Transporter 2 Company Name

B. Transporter 1 Phone 813 784 34

C. State Transporter's ID 310 701-0302

9. Designated Facility Name and Site Address

DANC RODMAN LANDFILL
23580 NYS ROUTE 177
HM RODMAN NY 13582

D. Transporter 2 Phone

E. State Facility's ID

F. Facility's Phone 315 222 8226

11. Shipping Name

12. Containers

13. Total Quantity

14. Unit Wt./Vol.

a. NON-RCRA, NON-DOT SOLIDS, N.O.S. (TRACE TETRACHLOROETHYLENE CONTAMINATED SOIL)

No. Type

001 CM

T

GENERATOR

G. Additional Descriptions for Materials Listed Above

a. APP # SW15-24 33 YRD ROLL-OFF

c.

b.

d. JOB #N14375, PO #33354

15. Special Handling Instructions and Additional Information

1)

16. GENERATOR'S CERTIFICATION: I hereby certify that the contents of this shipment are fully and accurately described and are in all respects in proper condition for transport. The materials described on this document are not subject to federal manifest requirements.

Printed/Typed Name

PAUL A EARL

Signature

Date

Month Day Year
6 22 15

17. Transporter 1 Acknowledgement of Receipt of Materials

Printed/Typed Name

Tom Stearns

Signature

Date

Month Day Year
6 22 15

18. Transporter 2 Acknowledgement of Receipt of Materials

Printed/Typed Name

Signature

Date

Month Day Year

BILL OF LADING

TRANSPORTER

FACILITY

19. Discrepancy Indication Space

20. Facility Owner or Operator; Certification of receipt of the materials covered by this bill of lading except as noted in item 19.

Printed/Typed Name

Jamie Perry

Signature

Date

Month Day Year
6 22 15



24-Hour Emergency Phone Number
1-800-843-8265

Please print or type

BILL OF LADING

1. Document No. **SYR11585** 2. Page 1 of 1

3. Generator's Name and Mailing Address
**FORT DRUM ENVIRONMENTAL DIVISION
85 FIRST STREET WEST
FORT DRUM NY 13602**

Site Address
SAME

4. Generator's Phone (**315**) **772-6312**

5. Transporter 1 Company Name **ENVIRONMENTAL PROD & SVCS OF VT, INC** 6. **NYR000115733**

A. State Transporter's ID **08D31VT**
B. Transporter 1 Phone **800 843-8265**

7. Transporter 2 Company Name _____ 8. _____

C. State Transporter's ID _____
D. Transporter 2 Phone _____

9. Designated Facility Name and Site Address
**ENVIRONMENTAL PROD & SVCS OF VT, INC
532 STATE FAIR BLVD.
HM SYRACUSE NY 13204** 10. **NYR000115733**

E. State Facility's ID _____
F. Facility's Phone **800 843-8265**

11. Shipping Name	12. Containers		13. Total Quantity	14. Unit Wt./Vol.
	No.	Type		
a. NON-RCRA, NON-DOT, LIQUIDS, N.O.S. (TRACE ORGANICS CONTAMINATED WATER)	30	DM	1650	G
b. NON-RCRA, NON-DOT SOLIDS, N.O.S. (TRACE ORGANICS CONTAMINATED SOIL)	1	DM	600	P
c. NON-RCRA, NON-DOT SOLIDS, N.O.S. (PPE & POLYSHEETING)	1	DM	200	P
d.				

G. Additional Descriptions for Materials Listed Above

a. APP #0715116-PFT, **30 x 55 GAL**

b. APP #0715117-DT, **1 x 55 GAL**

c. APP #0715118-DT, **1 x 55 GAL**

d. JOB# N14375

15. Special Handling Instructions and Additional Information
1) 2) 3)

16. GENERATOR'S CERTIFICATION: I hereby certify that the contents of this shipment are fully and accurately described and are in all respects in proper condition for transport. The materials described on this document are not subject to federal manifest requirements.

TRANSPORTER	Printed/Typed Name <i>Paul Z...</i>	Signature <i>[Signature]</i>	Date Month Day Year 07/15/15
	17. Transporter 1 Acknowledgement of Receipt of Materials		
	Printed/Typed Name <i>Chuck Sover</i>	Signature <i>[Signature]</i>	Date Month Day Year 07/15/15
	18. Transporter 2 Acknowledgement of Receipt of Materials		
	Printed/Typed Name	Signature	Date Month Day Year

19. Discrepancy Indication Space

20. Facility Owner or Operator; Certification of receipt of the materials covered by this bill of lading except as noted in item 19.

FACILITY	Printed/Typed Name <i>Robert Heisey</i>	Signature <i>[Signature]</i>	Date Month Day Year 7/15/15

BILL OF LADING



24-Hour Emergency Phone Number
1-800-843-8265

Please print or type

BILL OF LADING

1. Document No. SYR11599
2. Page 1 of 1

3. Generator's Name and Mailing Address
FORT DRUM ENVIRONMENTAL DIVISION
85 FIRST STREET WEST
FORT DRUM NY 13602
4. Generator's Phone (315) 772-6312

Site Address
SAME

5. Transporter 1 Company Name ENVIRONMENTAL PROD & SVCS OF VT, INC
6. NYR000115733
7. Transporter 2 Company Name
8.

A. State Transporter's ID 28D3111
B. Transporter 1 Phone 800 843 8265
C. State Transporter's ID
D. Transporter 2 Phone

9. Designated Facility Name and Site Address
ENVIRONMENTAL PROD & SVCS OF VT, INC
532 STATE FAIR BLVD.
HM SYRACUSE NY 13204
10. NYR000115733

E. State Facility's ID
F. Facility's Phone 800 843-8265

11. Shipping Name	12. Containers		13. Total Quantity	14. Unit Wt./Vol.
	No.	Type		
a. NON-RCRA, NON-DOT, LIQUIDS, N.O.S. (TRACE ORGANICS CONTAMINATED WATER)	12	DM	660	G
b. NON-RCRA, NON-DOT SOLIDS, N.O.S. (TRACE ORGANICS CONTAMINATED SOIL)		DM	105	P
c. NON-RCRA, NON-DOT SOLIDS, N.O.S. (PPE & POLYSHEETING)		DM	05	P
d.				

G. Additional Descriptions for Materials Listed Above
 a. APP #: 0715116-PFT, 12 X 55 GAL
 b. APP #: 0715147-DT, X GAL
 c. APP #: 0715118-DT, X GAL
 d. JOB# N14375

15. Special Handling Instructions and Additional Information
1) 2) 3)

16. GENERATOR'S CERTIFICATION: I hereby certify that the contents of this shipment are fully and accurately described and are in all respects in proper condition for transport. The materials described on this document are not subject to federal manifest requirements.

Printed/Typed Name PAUL ZANC	Signature <i>[Signature]</i>	Date Month Day Year 07/15/15
17. Transporter 1 Acknowledgement of Receipt of Materials	Signature <i>[Signature]</i>	Date Month Day Year 07/14/15
Printed/Typed Name Chuck Sp...	Signature <i>[Signature]</i>	Date Month Day Year
18. Transporter 2 Acknowledgement of Receipt of Materials	Signature	Date
Printed/Typed Name	Signature	Date

19. Discrepancy Indication Space

20. Facility Owner or Operator; Certification of receipt of the materials covered by this bill of lading except as noted in item 19.

Printed/Typed Name Robert Heisey	Signature <i>[Signature]</i>	Date Month Day Year 7/15/15
-------------------------------------	---------------------------------	-----------------------------------

GENERATOR

BILL OF LADING

TRANSPORTER

FACILITY

APPENDIX D

Sodium Permanganate Safety
Data Sheet



RemOx® L ISCO Reagent

EC- SAFETY DATA SHEET according to Regulation (EC) № 1272/2008 of the European Parliament and of the Council, of 16 December 2008 and amending Regulation (EC) No. 1907/2007 concerning REACH
Material Safety Data Sheet
Page 1 of 9

MSDS # CP-003

Revision Date: August 2010

Supersedes: February 2010

Section 1 Identification of the Substance/Preparation and of the Company/Undertaking

SUBSTANCE/PREPARATION NAME: RemOx® L ISCO Reagent	
PRODUCT NAME: RemOx® L ISCO Reagent	
TRADE NAME: RemOx® L ISCO Reagent	
SYNONYMS: Permanganic acid sodium salt, sodium permanganate solution	
USES OF SUBSTANCE: RemOx® L ISCO Reagent is a liquid oxidant recommended for applications that require a concentrated permanganate solution.	
COMPANY NAME (Europe): CARUS EUROPE	COMPANY ADDRESS: C/ Secundino Roces, 3-Planta 1ª – Oficina 14, 33428 Cayes – Llanera, Asturias - Spain INFORMATION: (34) 985-785-513 EMERGENCY TELEPHONE: (34) 985-785-513
COMPANY NAME (US): CARUS CORPORATION	COMPANY ADDRESS: 315 Fifth Street Peru, IL 61354, USA INFORMATION: (815) 223-1500 (815) 224-6816 (FAX) www.caruscorporation.com (Web) salesmkt@caruscorporation.com (Email) EMERGENCY TELEPHONE: (800) 435 -6856 (USA) (815) 223-1500 (Other countries) (800) 424-9300 (CHEMTREC®, USA) (703) 527-3887 (CHEMTREC®, Other countries)

Section 2 Hazards Identification

GLOBAL HARMONIZED SYSTEM (GHS) OF CLASSIFICATION OF THE PREPARATION

Oxidizing liquid, Category 2
Acute toxicity, Category 4
Aquatic toxicity (acute), Category 1
Aquatic toxicity (chronic), Category 1

GHS LABEL ELEMENTS, INCLUDING PRECAUTIONARY STATEMENTS

Signal Word: DANGER

Label Codes: GHS03, GHS07, GHS09

Hazard Statements: H272, H302, H400, H410



H272 - May intensify fire, oxidizer
H302 - Harmful, if swallowed
H400 - Very toxic to aquatic life
H410 - Very toxic to aquatic life with long lasting effects

EU LABEL

HAZARD SYMBOLS: O, Xn, N

RISK PHRASES: R8, R22, R50/53

SAFETY PHRASES: S17, S24/25, S26, S60, S61



RemOx® L ISCO Reagent

EC- SAFETY DATA SHEET according to Regulation (EC) № 1272/2008 of the European Parliament and of the Council, of 16 December 2008 and amending Regulation (EC) No. 1907/2007 concerning REACH
Material Safety Data Sheet
Page 2 of 9

MSDS # CP-003

Revision Date: August 2010

Supersedes: February 2010

Section 2 Hazards Identification (contd.)

OTHER HAZARDS

EYE CONTACT

RemOx® L ISCO Reagent may cause damage to the eye.

SKIN CONTACT

Momentary contact of solution at room temperature will leave brown stains and may be irritating to some who are more sensitive. Prolonged contact is damaging to the skin.

INHALATION

Acute inhalation toxicity data are not available. However, airborne concentrations of sodium permanganate in the form of mist may cause irritation to the respiratory tract for some.

INGESTION

RemOx® L ISCO Reagent, if swallowed, may cause burns to mucous membranes of the mouth, throat, esophagus, and stomach.

HAZARDOUS MATERIALS IDENTIFICATION SYSTEM (HMIS) RATINGS:

Health: 1 - Slight

Flammability: 0 - None

Reactivity: 0 - None

Personnel Protective Equipment: goggles face shield, apron, respirator and proper gloves.

Section 3 Composition/Information on Ingredients

<u>HAZARDOUS COMPONENT</u>	<u>CAS NO.</u>	<u>EINECS</u>	<u>%</u>	<u>HAZARD DATA</u>
Sodium Permanganate	10101-50-5	233-251-1	39.5-41.0	PEL/C5 mg Mn per m ³ of air TLV-TWA 0.2 mg Mn per m ³ of air

Section 4 First Aid Measures

EYES

Immediately flush eyes with large amounts of water for at least 15 minutes holding lids apart to ensure flushing of the entire surface. Do not attempt to neutralize chemically. Seek medical attention immediately. **Note to physician:** Decomposition products are alkaline. Brown stain formed is insoluble manganese dioxide.

SKIN

Immediately wash contaminated areas with water. Remove contaminated clothing and footwear. (**Caution:** Solution may ignite certain textiles). Wash clothing and decontaminate footwear before reuse. Seek medical attention if irritation is severe or persistent.

INHALATION

Remove person from contaminated area to fresh air. If breathing has stopped, resuscitate and administer oxygen if readily available. Seek medical attention immediately.

INGESTION

Never give anything by mouth to an unconscious or convulsing person. If person is conscious, give large quantities of water or milk. Seek medical attention immediately.



RemOx® L ISCO Reagent

EC- SAFETY DATA SHEET according to Regulation (EC) № 1272/2008 of the European Parliament and of the Council, of 16 December 2008 and amending Regulation (EC) No. 1907/2007 concerning REACH
Material Safety Data Sheet
Page 3 of 9

MSDS # CP-003

Revision Date: August 2010

Supersedes: February 2010

Section 5 Fire Fighting Measures

NFPA* HAZARD SIGNS

Health Hazard 1 = Materials that under emergency conditions, can cause significant irritation. Materials that on the skin could cause irritation.
Flammability Hazard 0 = Materials that will not burn under typical fire conditions, including intrinsically noncombustible materials such as concrete, stone and sand.
Instability Hazard 0 = Materials that in themselves are normally stable, even under fire conditions.
Special Hazard OX = Oxidizer

*National Fire Protection Association 704 (USA)

FIRST RESPONDERS

Wear protective gloves, boots, goggles, and respirator. In case of fire, wear positive pressure breathing apparatus. Approach incident with caution.

FLASHPOINT

None

FLAMMABLE OR EXPLOSIVE LIMITS

Lower: Nonflammable Upper: Nonflammable

EXTINGUISHING MEDIA

Use large quantities of water. Water will turn pink to purple when in contact with sodium permanganate. Dike to contain. Do not use dry chemicals, CO₂, Halon® or foams, because they are not effective.

SPECIAL FIREFIGHTING PROCEDURES

If material is involved in fire, flood with water. Cool all affected containers with large quantities of water. Apply water from as far a distance as possible. Wear self-contained breathing apparatus and full protective clothing.

UNUSUAL FIRE AND EXPLOSION

Powerful oxidizing material. May decompose spontaneously if exposed to heat (135°C / 275°F). May be explosive in contact with certain other chemicals (Section 10). May react violently with finely divided and readily oxidizable substances. Increases burning rate of combustible material. May ignite wood and cloth.

Section 6 Accidental Release Measures

PERSONAL PRECAUTIONS

Personnel should wear protective clothing suitable for the task. Remove all ignition sources and incompatible materials before attempting clean up.

ENVIRONMENTAL PRECAUTIONS

Do not flush into sanitary sewer system or surface water. If accidental release into the environment occurs, inform the responsible authorities. Keep the product away from drains, sewers, surface and ground water and soil.

STEPS TO BE TAKEN IF MATERIAL IS RELEASED OR SPILLED

NOTE: Do not use paper or cloth to clean up spills. It may catch fire. Contain spill by collecting the liquid in a pit or holding behind a dam (sand or soil). Proceed with either of the following two options depending upon the size of the spill and the availability of the neutralizing agents.

Option # 1: Dilute to approximately 6% with water, and then reduce with sodium thiosulfate, a bisulfite or ferrous salt solution. The bisulfite or ferrous salt may require some dilute sulfuric acid (10% w/w) to promote reduction. Neutralize with sodium carbonate to neutral pH, if acid was used. Decant or filter and deposit sludge in approved landfill. Where permitted, the sludge may be drained into sewer with large quantities of water.



RemOx® L ISCO Reagent

EC- SAFETY DATA SHEET according to Regulation (EC) № 1272/2008 of the European Parliament and of the Council, of 16 December 2008 and amending Regulation (EC) No. 1907/2007 concerning REACH
Material Safety Data Sheet
Page 4 of 9

MSDS # CP-003

Revision Date: August 2010

Supersedes: February 2010

Section 6 Accidental Release Measures (contd.)

Option # 2: Absorb with inert media like diatomaceous earth or inert floor dry, collect into a drum and dispose of properly. Does not use saw dust or other incompatible media. Disposal of all materials shall be in full and strict compliance with all federal, state, and local regulations pertaining to permanganates.

To clean contaminated floors, flush with abundant quantities of water into sewer, if permitted by federal, state, and local regulations. If not, collect water and treat as described above.

Section 7 Handling and Storage

WORK/HYGIENIC PRACTICES

Wash hands thoroughly with soap and water after handling permanganate solution. Do not eat, drink or smoke when working with sodium permanganate. Wear proper protective equipment. Remove clothing if it becomes contaminated.

VENTILATION REQUIREMENTS

Provide sufficient mechanical and/or local exhaust to maintain exposure below the TLV/TWA.

CONDITIONS FOR SAFE STORAGE

Store in accordance with NFPA 430 requirements for Class II oxidizers. Protect containers from physical damage. Store in a cool, dry area in closed containers. Segregate from acids, peroxides, formaldehyde, and all combustible, organic, or easily oxidizable materials including antifreeze and hydraulic fluid.

SPECIFIC USES

Refer to SECTION 1.

Section 8 Exposure Controls and Personal Protection

RESPIRATORY PROTECTION

In cases where overexposure to mist may occur, the use of an approved NIOSH-MSHA mist respirator or an air supplied respirator is advised. Engineering or administrative controls should be implemented to control mist.

EYE

Face shield, goggles, or safety glasses with side shields should be worn. Provide eyewash in working area.

GLOVES

Rubber or plastic gloves should be worn.

OTHER PROTECTIVE EQUIPMENT

Chemically resistant clothing covering arms and legs, and rubber or plastic apron should be worn. **Caution:** If clothing becomes contaminated, wash off immediately. Spontaneous ignition may occur with cloth or paper.

Section 9 Physical and Chemical Properties

APPEARANCE	Dark purple solution
ODOR	Odorless
pH OF THE PREPARATION (36%-38%)	5-9
BOILING POINT/BOILING RANGE	>101°C (at 760 mm Hg)
FLASH POINT	Does not flash
FLAMMABILITY (SOLID, GAS)	Not flammable
EXPLOSIVE PROPERTIES	Explosive in contact with sulfuric acid or peroxides, or readily oxidizable substances.
OXIDIZING PROPERTIES	Strong oxidizer. May ignite wood and cloth.



RemOx® L ISCO Reagent

EC- SAFETY DATA SHEET according to Regulation (EC) № 1272/2008 of the European Parliament and of the Council, of 16 December 2008 and amending Regulation (EC) No. 1907/2007 concerning REACH
Material Safety Data Sheet
Page 5 of 9

MSDS # CP-003

Revision Date: August 2010

Supersedes: February 2010

Section 9 Physical and Chemical Properties (contd.)

VAPOR PRESSURE	760 mm Hg at 105°C
RELATIVE DENSITY (AT 20°C)	1.36-1.39 at 20°C
SOLUBILITY	
WATER SOLUBILITY	Miscible in all proportions with water
PARTITION COEFFICIENT: n-OCTONAL/WATER	
VISCOSITY	
VAPOUR DENSITY	
EVAPORATION RATE	Same as water
FREEZING POINT	<-4.0 °C

Section 10 Stability and Reactivity

STABILITY

Under normal conditions, the material is stable.

CONDITIONS TO AVOID

Contact with incompatible materials or heat (135°C / 275°F) could result in violent exothermic chemical reaction.

MATERIALS TO AVOID

Acids, peroxides, and all combustible organic or readily oxidizable materials including inorganic oxidizable materials and metal powders. With hydrochloric acid, chlorine gas is liberated.

HAZARDOUS DECOMPOSITION PRODUCTS

When involved in a fire, sodium permanganate may form corrosive fumes.

CONDITIONS CONTRIBUTING TO HAZARDOUS POLYMERIZATION

Material is not known to polymerize.

Section 11 Toxicological Information

EXPOSURE SYMPTOMS DESCRIPTION

INHALATION

The product may be absorbed into the body by inhalation of the mist. Airborne concentrations of sodium permanganate in the form of mist may cause irritation to the respiratory tract for some. Major effects of exposure: *possible* respiratory disorder, cough.

INGESTION

Harmful, if swallowed. Ingestion may cause nausea, vomiting, sore throat, stomach-ache, and eventually lead to a perforation of the intestine. Liver and kidney injuries may occur.

SKIN CONTACT

Momentary contact of solution at room temperature will leave brown stains and may be irritating to some who are more sensitive. Prolonged contact is damaging to the skin.

EYE CONTACT

RemOx® L ISCO Reagent may cause damage to the eye.



RemOx® L ISCO Reagent

EC- SAFETY DATA SHEET according to Regulation (EC) № 1272/2008 of the European Parliament and of the Council, of 16 December 2008 and amending Regulation (EC) No. 1907/2007 concerning REACH
Material Safety Data Sheet
Page 6 of 9

MSDS # CP-003

Revision Date: August 2010

Supersedes: February 2010

Section 11 Toxicological Information (contd.)

ACUTE TOXICITY

LD50 value is not available for sodium permanganate, but is expected to be similar to that of potassium permanganate on a dry weight basis. The toxicity data for potassium permanganate (CAS# 7722-64-7) is given below:
LD 50 oral rat: 780 mg/kg male (14 days); 525 mg/kg female (14 days).

Harmful if swallowed. ALD: 10g. Ingestion may cause nausea, vomiting, sore throat, stomach-ache and eventually lead to a perforation of the intestine. Liver and kidney injuries may occur.

CHRONIC TOXICITY

No known cases of chronic poisoning due to permanganates have been reported. Prolonged exposure, usually over many years, to heavy concentrations of manganese oxides in the form of dust and fumes may lead to chronic manganese poisoning, chiefly involving the central nervous system.

CARCINOGENICITY

Sodium permanganate has not been classified as a carcinogen by ACGIH, NIOSH, OSHA, NTP, or IARC.

MEDICAL CONDITIONS GENERALLY AGGRAVATED BY EXPOSURE

Sodium permanganate solution will cause further irritation of tissue, open wounds, burns or mucous membranes.

Section 12 Ecological Information

ECO TOXICITY

No aquatic toxicity data is available for sodium permanganate. Toxicity is expected to be similar to that of potassium permanganate. The toxicity data for potassium permanganate (CAS# 7722-64-7) is given below:

Rainbow trout, 96 hour LC ₅₀ for potassium permanganate:	1.8 mg/L
Bluegill sunfish, 96 hour LC ₅₀ for potassium permanganate:	2.3 mg/L
Milk fish (Chanos Chanos)/ 96 hour LC ₅₀ for potassium permanganate:	>1.4mg/l

MOBILITY

Miscible in water.

PERSISTENCE AND DEGRADABILITY

Permanganate has a low estimated lifetime in the environment, being readily converted by oxidizable materials to insoluble MnO₂.

BIOACCUMULATIVE POTENTIAL

In non-reducing and non-acidic environments, MnO₂ is insoluble and has a very low bioaccumulative potential.

OTHER ADVERSE EFFECTS

Harmful to aquatic organisms.

Section 13 Disposal Considerations

WASTE DISPOSAL

Offer surplus and non-recyclable product or solutions to a licensed disposal company. Disposal of all materials shall be in full and strict compliance with all federal, state, and local regulations. Chemical waste generators must determine whether a discarded chemical is classified as a hazardous waste. US EPA guidelines for the classification determination are listed in 40 CFR Parts 261.3. When it becomes a waste, sodium permanganate is considered a D001 hazardous (ignitable) waste. For disposal of sodium permanganate solutions, follow procedures in Section 6. Dispose of it in a permitted landfill. Contact Carus Corporation for additional recommendations. Packaging materials must be triple rinsed to remove all RemOx® L ISCO Reagent prior to re-cycling or disposal.

RCRA P-Series: None listed. RCRA U-Series: None listed.



RemOx® L ISCO Reagent

EC- SAFETY DATA SHEET according to Regulation (EC) № 1272/2008 of the European Parliament and of the Council, of 16 December 2008 and amending Regulation (EC) No. 1907/2007 concerning REACH
Material Safety Data Sheet
Page 7 of 9

MSDS # CP-003

Revision Date: August 2010

Supersedes: February 2010

Section 14 Transport Information

USA (Land, DOT) and Canada (TDG)	ID Number: UN 3214 Proper Shipping Name: Permanganates, inorganic, aqueous solution, n.o.s. (contains sodium permanganate) Hazard Class: Oxidizer Packing Group: II Division: 5.1
European Labeling in accordance Road/Rail Transport (ADR/RID)	ID Number: UN 3214 ADR/RID Class: 5.1 Packing Group: II Description of Goods: Permanganates, inorganic, aqueous solution, n.o.s. (contains sodium permanganate) Hazard Identification No.50
European Labeling in accordance with EC directive (Water, IMDG)	ID Number: UN 3214 Proper Shipping Name: Permanganates, inorganic, aqueous solution, n.o.s. (contains sodium permanganate) Hazard Class: Oxidizer Packing Group: II Division: 5.1 Marine Pollutant: No
European Labeling in accordance with EC directive (Air, IATA)	ID Number: UN 3214 Proper Shipping Name: Permanganates, inorganic, aqueous solution, n.o.s. (contains sodium permanganate) Hazard Class: Oxidizer Packing Group: II Division: 5.1

Section 15 Regulatory Information

EUROPEAN AND INTERNATIONAL REGULATIONS

MARKINGS ACCORDING TO EU GUIDELINES

The product has been classified and marked in accordance with EU directives/ordinances on hazardous materials.

<u>CHEMICAL NAME</u>	<u>CAS NO.</u>	<u>EINECS</u>	<u>UN NUMBER</u>
Sodium Permanganate	10101-50-5	233-251-1	UN 3214

LABELING INFORMATION



O
Oxidizer



Xn
Harmful



N
Dangerous to the Environment

RISK PHRASES

8	Contact with combustibles may cause fire.
22	Harmful if swallowed.
50/53	Very toxic to aquatic organisms may cause long-term effects in the aquatic environment.



RemOx® L ISCO Reagent

EC- SAFETY DATA SHEET according to Regulation (EC) № 1272/2008 of the European Parliament and of the Council, of 16 December 2008 and amending Regulation (EC) No. 1907/2007 concerning REACH
Material Safety Data Sheet
Page 8 of 9

MSDS # CP-003

Revision Date: August 2010

Supersedes: February 2010

Section 15 Regulatory Information (contd.)

SAFETY PHRASES

17	Keep away from combustible materials.
24/25	Avoid contact with skin and eyes.
26	In case of contact with eyes, rinse immediately with plenty of water and seek medical advice.
60	This material and its container must be disposed of as hazardous waste.
61	Avoid releases to the environment. Refer to special instructions / Safety data sheet.

US FEDERAL REGULATIONS:

CHEMICAL INVENTORY STATUS – PART 1

<u>Ingredient</u>	<u>CAS. NO.</u>	<u>TSCA</u>	<u>EC</u>	<u>Japan</u>	<u>Australia</u>	<u>China</u>
Sodium permanganate	10101-50-5	Yes	Yes	Yes	Yes	Yes

CHEMICAL INVENTORY STATUS – PART 2 --- CANADA --

<u>Ingredient</u>	<u>CAS. NO.</u>	<u>Korea</u>	<u>DSL</u>	<u>NDSL</u>	<u>New Zealand</u>	<u>PHIL</u>
Sodium permanganate	10101-50-5	Yes	No	Yes	Yes	

This product has been classified in accordance with the hazard criteria of the Controlled Products Regulation (CPR, Canada) and the MSDS contains all of the information required by the CPR.

FEDERAL, STATE & INTERNATIONAL REGULATIONS – PART 1

<u>Ingredient</u>	<u>CAS. NO.</u>	<u>SARA 302</u>		<u>SARA 313</u>	
		<u>RQ</u>	<u>TPQ</u>	<u>List</u>	<u>Chemical Category</u>
Sodium permanganate	10101-50-5	N/A	N/A	No	Yes (Manganese compounds)

FEDERAL, STATE & INTERNATIONAL REGULATIONS – PART 2

<u>Ingredient</u>	<u>CAS. NO.</u>	<u>CERCLA</u>	<u>RCRA</u>	<u>TSCA 8(d)</u>
Sodium permanganate	10101-50-5	No	D001	No

<u>Ingredient</u>	<u>CAS. NO.</u>	<u>CWC</u>	<u>TSCA 12(b)</u>	<u>CDTA</u>	<u>SARA 311/312</u>
Sodium permanganate	10101-50-5	No	No		4545 Kg

<u>Ingredient</u>	<u>CAS. NO.</u>	<u>Acute</u>	<u>Chronic</u>	<u>Fire</u>	<u>Pressure</u>	<u>Reactivity</u>	<u>Pure/Liquid</u>
Sodium permanganate	10101-50-5	Yes	Yes	Yes	No	No	Liquid

<u>Ingredient</u>	<u>CAS. NO.</u>	<u>Australian Hazchem</u>	<u>WHMIS</u>	<u>IDL</u>
Sodium permanganate	10101-50-5	IYE	C, D2B	No

Section 16 Other Information

ADR/RID	Agreement on Dangerous Goods by Road /Regulations Concerning the International Transport of Dangerous Goods by Rail
C	Ceiling Exposure Limit
CAS	Chemical Abstract Service
CERCLA	Comprehensive Environmental Response, Compensation, and Liability Act
EINECS	Inventory of Existing Chemical Substances (European)
DOT	Department of Transportation
DSL/NDSL	The Domestic Substances and the Non-Domestic Substances List (Canada)
IARC	International Agency for Research on Cancer
IATA	International Air Transport Association



RemOx® L ISCO Reagent

EC- SAFETY DATA SHEET according to Regulation (EC) № 1272/2008 of the European Parliament and of the Council, of 16 December 2008 and amending Regulation (EC) No. 1907/2007 concerning REACH
Material Safety Data Sheet
Page 9 of 9

MSDS # CP-003

Revision Date: August 2010

Supersedes: February 2010

Section 16 Other Information (contd.)

IDL	Ingredient Disclosure List
IMDG	International Maritime Dangerous Goods
OSHA	Occupational Safety and Health Administration
NIOSH	National Institute for Occupational Safety and Health
NTP	National Toxicology Program
MSHA	Mine Safety and Health Administration
PEL	Permissible Exposure Limit
SARA	Superfund Amendments and Reauthorization Act
TDG	Transport Dangerous Goods (Canada)
TSCA	Toxic substances control Act
TLV-TWA	Threshold Limit Value-Time Weighted Average
UN	United Nations
WHMIS	Workplace Hazardous Materials Information System

The information contained herein is accurate to the best of our knowledge. However, data, safety standards and government regulations are subject to change and, therefore, holders and users should satisfy themselves that they are aware of all current data and regulations relevant to their particular use of product. CARUS CORPORATION DISCLAIMS ALL LIABILITY FOR RELIANCE ON THE COMPLETENESS OR ACCURACY OR THE INFORMATION INCLUDED HEREIN. CARUS CORPORATION MAKES NO WARRANTY, EITHER EXPRESS OR IMPLIED, INCLUDING, BUT NOT LIMITED TO, ANY WARRANTIES OF MERCHANTABILITY OR FITNESS FOR PARTICULAR USE OR PURPOSE OF THE PRODUCT DESCRIBED HEREIN. All conditions relating to storage, handling, and use of the product are beyond the control of Carus Corporation, and shall be the sole responsibility of the holder or user of the product.

This safety data sheet was reviewed according to Annex II of the regulation of the European Parliament and European Council (EC) No. 1907/2006-REACH and 1272/2008.

CARUS CORPORATION, 315 5TH STREET, PERU, ILLINOIS 61354, USA
CARUS EUROPE IS A DIVISION OF CARUS CORPORATION

Chithambarathanu Pillai (S.O.F.)
August 2010



RESPONSIBLE CARE®
OUR COMMITMENT TO SUSTAINABILITY



CARUS® (Carus and design) is a registered service mark of Carus Corporation. RemOX® is a registered trademark of Carus Corporation. Copyright 1998. Responsible Care® is a registered service mark of the American Chemistry Council

APPENDIX E

Oxidant Injection Field Logs

Daily Field Report


Project Name: Fort Drum **Page** 1 of 2
Project Number: GP14DRUM.0001.0008C **Date** 6/24/2015
Site Location: Fort Drum - Building 1885
ARCADIS Personnel: Christopher Glidden / Eli Thomas
Subcontractor(s): NA

Equipment on-site: 6,900 gal. poly tank, C185 air compressor, secondary containments, permanganate totes, injection skid including pumps , manifold and chemical hosing
Weather/Unusual Conditions: Sunny 72 degrees

Scope of Work: Todays tasks include performing clean water leak test and starting sodium permanganate injections

Time	Description of Activities
7:00	CG/ET arrive at ARCADIS/PIKA trailer to conduct daily safety meeting
7:20	CG/ET finish safety meeting and commute from trailer over 1885 site
7:30	CG/ET perform site specific tailgate and discuss todays tasks which include the following:
	- finish construction of injection skid
	- perform cleanwater leak test to determine if leaks exist
	- mix batch of permanganate and begin injection on IW-22, IW-23, IW-26, IW-28, IW-29, IW-30, IW-31, IW-32 IW-33, IW-34 and IW-35.
	- performance monitoring and inspection of totalizers, pressure and flow
8:50	CG/ET transfer approximately 500 gallons from hydrant into 6,900 gallon poly tank
9:20	CG/ET begin leak test. IW-27 pulled offline due to leaking flow meter
10:15	CG/ET complete leak test and find leaks in each of the six leg manifolds that run to the individual injections wells
10:20	CG/ET begin tightening components on skid
11:45	CG/ET put six leg manifolds back in line and begin second leak test
12:00	leak test complete and system appears ready to go
12:10	CG/ET offsite to get lunch and diesel for the compressor
13:10	CG/ET back onsite from lunch to begin transferring concentrate from tote into 6,900 gal. tank
13:40	CG/ET complete transfer of concentrate and begin filling tank with water from hydrant
	Beginning totalizers collected as well
15:20	6,900 gallon poly filled and circulation begins while CG/ET do some minor maintenance to concentrate pump
16:00	CG/ET begin injecting permanganate solution

Signature: _____



Daily Field Report

Project Name: Fort Drum **Page** 1 of 2
Project Number: GP14DRUM.0001.0008C **Date** 6/25/2015
Site Location: Fort Drum - Building 1885
ARCADIS Personnel: Christopher Glidden / Eli Thomas
Subcontractor(s): NA


Equipment on-site: 6,900 gal. poly tank, C185 air compressor, secondary containments, permanganate totes, injection skid including pumps , manifold and chemical hosing

Weather/Unusual Conditions: Sunny 72 degrees

Scope of Work: Todays tasks include continuation of sodium permanganate injection, performance monitoring, collecting field data including totalizers, pressure and flow rates

Time	Description of Activities
7:00	CG/ET arrive at ARCADIS/PIKA trailer to conduct daily safety meeting
7:20	CG/ET finish safety meeting and commute from trailer over 1885 site
7:30	CG/ET perform site specific tailgate and discuss todays tasks which include the following:
	- making minor adjustments to injection skid operation procedures
	- continue injecting half batch of solution in 6,900 gallon tank
	- mix batch 2 of permanganate and continue injection on IW-22, IW-23, IW-26, IW-28, IW-29, IW-30, IW-31, IW-32 IW-33, IW-34 and IW-35
	- performance monitoring and inspection of totalizers, pressure and flow
8:30	CG/ET start up injection after circulating solution that sat overnight
9:55	CG/ET complete injection of batch 1. CG begins transferring contents of tote 2 into 6,900 gallon poly tank
10:30	concentrate transferred over to the 6,900 gallon poly
10:40	CG/ET begin transfer of water from hydrant to 6,900 gallon tank
11:45	transfer of water complete. CG/ET offsite to get lunch and stop at hardware store for injection supplies
13:20	CG/ET back onsite and begin circulating solution
13:50	CG/ET begin injecting batch 2
14:28	CG/ET perform round of performance monitoring
17:11	CG/ET perform additional round of performance monitoring
17:45	CG/ET finish batch 2 and begin clean up for the day
18:15	7,607 gallons of solution injected over the course of the day
	CG/ET offsite

Signature: _____



Daily Field Report

Project Name: Fort Drum Page 1 of 1

Project Number: GP14DRUM.0001.0008C Date 6/26/2015

Site Location: Fort Drum - Building 1885

ARCADIS Personnel: Christopher Glidden / Eli Thomas

Subcontractor(s): NA


Equipment on-site: 6,900 gal. poly tank, C185 air compressor, secondary containments, permanganate totes, injection skid including pumps , manifold and chemical hosing

Weather/Unusual Conditions: Sunny 72 degrees

Scope of Work: Todays tasks include continuation of sodium permanganate injection, performance monitoring, collecting field data including totalizers, pressure and flow rates

Time	Description of Activities
7:00	CG/ET arrive at ARCADIS/PIKA trailer to conduct daily safety meeting
7:20	CG/ET finish safety meeting and commute from trailer over 1885 site
7:30	CG/ET perform site specific tailgate and discuss todays tasks which include the following:
	- making minor adjustments to injection skid operation procedures
	- mix batch 3 of permanganate and continue injection on IW-22, IW-23, IW-26, IW-28, IW-29, IW-30, IW-31, IW-32 IW-33, IW-34 and IW-35
	- performance monitoring and inspection of totalizers, pressure and flow
8:00	CG/ET begin transferring concentrate from the tote to the 6,900 gallon poly tank
8:30	concentrate transfer is complete
8:35	CG/ET begin transferring water from the hydrant to the 6,900 gallon tank
9:20	water transfer complete. CG/ET circulate solution in 6,900 gallon tank
9:30	CG/ET begin injection batch 3
10:46	CG/ET round of performance monitoring on IMW-3, IMW-5, IMW-6, PCERI-25S and PCERI-25I
11:45	CG/ET shut down skid as batch 3 injection is complete
13:40	CG/ET prepare batch 4 and begin circulating solution
14:00	CG/ET begin injecting batch 4
16:05	CG/ET stop injecting batch 4 and begin cleaning up for the weekend
16:30	CG/ET offsite

Signature: _____



Daily Field Report

Project Name: Fort Drum **Page** 1 of 1
Project Number: GP14DRUM.0001.0008C **Date** 6/30/2015
Site Location: Fort Drum - Building 1885
ARCADIS Personnel: Christopher Glidden / Eli Thomas
Subcontractor(s): NA


Equipment on-site: 6,900 gal. poly tank, C185 air compressor, secondary containments, permanganate totes, injection skid including pumps , manifold and chemical hosing

Weather/Unusual Conditions: Rain 58 degrees

Scope of Work: Todays tasks include continuation of sodium permanganate injection, performance monitoring, collecting field data including totalizers, pressure and flow rates

Time	Description of Activities
7:00	CG/ET arrive at ARCADIS/PIKA trailer to conduct daily safety meeting
7:15	CG/ET finish safety meeting and commute from trailer over 1885 site
7:30	CG/ET perform site specific tailgate and discuss todays tasks which include the following:
	- making minor adjustments to injection skid operation procedures
	- circulate remainder of batch 4 permanganate solution and continue injection on IW-22, IW-23, IW-26, IW-28, IW-29, IW-30, IW-31, IW-32 IW-33, IW-34 and IW-35
	- performance monitoring and inspection of totalizers, pressure and flow
7:45	CG/ET add water to 6,900 gallon tank and circulate solution left from 6/26 operation
8:20	CG/ET begin injecting remainder of batch 4
10:24	CG/ET begin round of performance monitoring at IMW-3, IMW-5, IMW-6, PCERI-25S, PCERI-25I
11:00	Batch 4 injection complete. CT/E begin transferring concentrate into 6,900 gallon tank
11:25	concentrate transfer complete. CG/ET begin filling tank with water from hydrant
12:25	CG/ET complete preparation of batch 5. offsite for lunch
13:25	CG/ET back onsite and begin circulating mixture prior to starting injection
14:00	CG/ET start injecting batch 5
17:05	CG/ET complete injection of batch 5
17:15	Final totalizer readings taken for the day and prep for switch over to second transect of wells
18:05	CG/ET offsite

Signature:



Daily Field Report


Project Name: Fort Drum **Page** 1 of 2
Project Number: GP14DRUM.0001.0008C **Date** 7/1/2015
Site Location: Fort Drum - Building 1885
ARCADIS Personnel: Christopher Glidden / Eli Thomas
Subcontractor(s): NA

Equipment on-site: 6,900 gal. poly tank, C185 air compressor, secondary containments, permanganate totes, injection skid including pumps , manifold and chemical hosing
Weather/Unusual Conditions: Rain 60 degrees

Scope of Work: Todays tasks include continuation of sodium permanganate injection, performance monitoring, collecting field data including totalizers, pressure and flow rates

Time	Description of Activities
7:00	CG/ET arrive at ARCADIS/PIKA trailer to conduct daily safety meeting
7:15	CG/ET finish safety meeting and commute from trailer over 1885 site
7:30	CG/ET perform site specific tailgate and discuss todays tasks which include the following:
	- making minor adjustments to injection skid operation procedures
	- complete final batch (#6), flush lines and begin switchover to transect #2 consisting of;
	IW-12, IW-13, IW-14, IW-15, IW-16, IW-17, IW-18, IW-19, IW-20, IW-21, IW-24 and IW-25
	- performance monitoring and inspection of totalizers, pressure and flow
7:40	CG/ET offsite to get diesel and allow rain to subside
8:00	CG/ET back onsite and begin prepping to mix batch 6
8:20	CG/ET begin transferring concentrate into 6,900 gallon tank
8:55	CG/ET complete concentrate transfer and begin adding water from hydrant
10:00	CG/ET complete the water transfer and begin circulating solution
10:15	ET begins round of performance monitoring
10:27	CG/ET begin injecting with the plan to shut down wells when totalizer reach limit for proposed volume
12:02	CG/ET shut down for lunch. IW-33 and IW-31 shutdown during timeframe as target volumes have been reach
13:13	CG/ET back onsite and continue injecting batch 6
15:11	CG/ET begin another round of performance monitoring on IMW-3, IMW-5, IMW-6, PCERI-25S and PCERI-25I
15:32	CG shuts down injection skid as batch 6 injection is complete
15:40	CG begins transferrring ~250 gallons of water in small storage tank for system flush

Signature: _____



Daily Field Report

Project Name: Fort Drum Page 1 of 1

Project Number: GP14DRUM.0001.0008C Date 7/2/2015

Site Location: Fort Drum - Building 1885

ARCADIS Personnel: Christopher Glidden / Eli Thomas

Subcontractor(s): NA


Equipment on-site: 6,900 gal. poly tank, C185 air compressor, secondary containments, permanganate totes, injection skid including pumps , manifold and chemical hosing

Weather/Unusual Conditions: Rain 60 degrees

Scope of Work: Todays tasks include continuation of sodium permanganate injection, performance monitoring, collecting field data including totalizers, pressure and flow rates

Time	Description of Activities
7:00	CG/ET arrive at ARCADIS/PIKA trailer to conduct daily safety meeting
7:20	CG/ET finishing safety meeting and commute from trailer over 1885 site
7:30	CG/ET perform site specific tailgate and discuss todays tasks which include the following:
	- making minor adjustments to injection skid operation procedures
	- start injecting batch 7 into new transect of wells which include the following wells;
	IW-12, IW-13, IW-14, IW-15, IW-16, IW-17, IW-18, IW-19, IW-20, IW-21, IW-24 and IW-25
	- performance monitoring and inspection of totalizers, pressure and flow
8:00	CG/ET circulating batch 7 and complete final preparations before starting injection
8:25	CG/ET begin injecting batch 7 on new set of wells
8:40	CG/ET dialing in manifolds to achieve good flow with minimal pressure
11:55	CG/ET complete injection of batch 7 and second transect of wells. Offsite for lunch and diesel
12:55	CG/ET back onsite and begin prepping batch 8
13:45	CG/ET complete batch preparation and begin injecting batch 8
14:02	CG/ET begin round of performance monitoring on IMW-3, IMW-5, IMW-6, PCERI-25S and PCERI-25I
16:00	CG/ET stop injection and flush ~100 gallons of water through skid for the weekend
16:20	CG/ET finishing cleaning up for weekend break
16:25	CG/ET offsite

Signature: _____



Daily Field Report

Project Name: Fort Drum Page 1 of 1

Project Number: GP14DRUM.0001.0008C Date 7/6/2015

Site Location: Fort Drum - Building 1885

ARCADIS Personnel: Christopher Glidden / Eli Thomas

Subcontractor(s): NA


Equipment on-site: 6,900 gal. poly tank, C185 air compressor, secondary containments, permanganate totes, injection skid including pumps , manifold and chemical hosing

Weather/Unusual Conditions: Rain 60 degrees

Scope of Work: Todays tasks include continuation of sodium permanganate injection, performance monitoring, collecting field data including totalizers, pressure and flow rates

Time	Description of Activities
7:00	CG/ET arrive at ARCADIS/PIKA trailer to conduct daily safety meeting
7:20	CG/ET finishing safety meeting and commute from trailer over 1885 site
7:30	CG/ET perform site specific tailgate and discuss todays tasks which include the following:
	- making minor adjustments to injection skid operation procedures
	- continue injecting batch 8 into second transect which include the following wells;
	IW-12, IW-13, IW-14, IW-15, IW-16, IW-17, IW-18, IW-19, IW-20, IW-21, IW-24 and IW-25
	- performance monitoring and inspection of totalizers, pressure and flow
7:40	Start injecting remainder of Batch 8
8:00	Batch 8 injection complete. Start transfer of concentrate and water into 6,900 gallon tank
8:40	Concentrate and water added to tank. CG/ET circulate solution
8:55	Start injection of batch 9 on IW-12, IW-13, IW-14, IW-15, IW-16, IW-17, IW-18, IW-19, IW-20, IW-21 IW-24, IW-25
11:10	CG/ET start round of performance monitoring at IMW-3, IMW-5, IMW-6, PCERI-25S and PCERI-25I
11:35	Batch 9 injection is complete. CG/ET begin transfer of concentrate and water in 6,900 gallon tank
12:25	Batch 10 transferred and mixed. CG/ET offsite for lunch and to get a power washer
13:25	CG/ET back onsite and start injecting Batch 10
13:40	CG/ET begin cleaning poly totes with power washer
16:05	Batch 10 injection complete. CG/ET start concentrate/water transfer into 6,900 poly ank
17:00	CG/ET complete transfer and mixture of Batch 11 and start injecting
17:20	CG/ET start second round of performance monitoring
18:05	CG/ET shutdown injection skid, take final totalizers, and cleanup from days activities
18:20	CG/ET offsite

Signature: _____



Daily Field Report

Project Name: Fort Drum Page 1 of 1

Project Number: GP14DRUM.0001.0008C Date 7/7/2015

Site Location: Fort Drum - Building 1885

ARCADIS Personnel: Christopher Glidden / Eli Thomas

Subcontractor(s): NA


Equipment on-site: 6,900 gal. poly tank, C185 air compressor, secondary containments, permanganate totes, injection skid including pumps , manifold and chemical hosing

Weather/Unusual Conditions: Rain 60 degrees

Scope of Work: Todays tasks include continuation of sodium permanganate injection, performance monitoring, collecting field data including totalizers, pressure and flow rates

Time	Description of Activities
7:00	CG/ET arrive at ARCADIS/PIKA trailer to conduct daily safety meeting
7:20	CG/ET finishing safety meeting and commute from trailer over 1885 site
7:30	CG/ET perform site specific tailgate and discuss todays tasks which include the following:
	- making minor adjustments to injection skid operation procedures
	- continue injecting batch 11 into second transect which include the following wells;
	IW-12, IW-13, IW-14, IW-16, IW-17, IW-18, IW-19, IW-20, IW-21, IW-24 and IW-25
	- switch over to IW-9, IW-10 and IW-11 as injection wells in transect two reach target volumes
	- performance monitoring and inspection of totalizers, pressure and flow
7:35	CG/ET start up skid and continue injecting batch 11
9:45	Batch 11 injection is complete. Concentrate and water transfer start for Batch 12
10:25	Start of injection performance monitoring round
10:45	Injection resumes with Batch 12
12:15	Injection stopped for lunch and to get diesel for the compressor
13:30	CG/ET back onsite. Injection resumes.
16:40	CG/ET stop injection for the day and begin to clean up.
	- IW-9, IW-10 and IW-11 started during the day
	- Injection at IW-13, IW-14, IW-18, IW-19, IW-20, IW-21, IW-24 and IW-25 complete
17:15	CG/ET offsite for the day

Signature: _____





Daily Field Report

Project Name: Fort Drum **Page** 1 of 1
Project Number: GP14DRUM.0001.0008C **Date** 7/8/2015
Site Location: Fort Drum - Building 1885
ARCADIS Personnel: Christopher Glidden / Eli Thomas
Subcontractor(s): NA
Equipment on-site: 6,900 gal. poly tank, C185 air compressor, secondary containments, permanganate totes, injection skid including pumps , manifold and chemical hosing
Weather/Unusual Conditions: Rain 60 degrees
Scope of Work: Todays tasks include continuation of sodium permanganate injection, performance monitoring, collecting field data including totalizers, pressure and flow rates

Time	Description of Activities
7:00	CG/ET arrive at ARCADIS/PIKA trailer to conduct daily safety meeting
7:20	CG/ET finishing safety meeting and commute from trailer over 1885 site
7:30	CG/ET perform site specific tailgate and discuss todays tasks which include the following:
	- making minor adjustments to injection skid operation procedures
	- continue injecting batch 12 into second/third transect which include the following wells;
	IW-9, IW-10, IW-11, IW-12, IW-16 and IW-17.
	- performance monitoring and inspection of totalizers, pressure and flow
7:45	Start injection with remainder of batch 12
8:12	Batch 12 injection complete. CG/ET begin transfer of concentrate and water
9:25	Batch 13 transfer and mixture complete
9:30	Start injection of batch 13
10:00	CG/ET begin round of performance monitoring
12:00	CG/ET stop for lunch and to get diesel or compressor
13:00	CG/ET back onsite and resume injection of batch 13
15:35	Injection of batch 13 is complete. CG/ET begin transferring concentrate and water
16:45	CG/ET finish batch 14 preparation and begin injecting
16:55	CG/ET begin round of performance monitoring
18:43	CG/ET shut down injection for the day with roughly 4,000 gallons od solution remaining
18:45	CG/ET offsite for the day
	- Injection on IW-10, IW-11, IW-12 and IW-17 complete
	- Setup of injection leg to IW-1 through IW-6 complete

Signature: _____



Daily Field Report

Project Name: Fort Drum **Page** 1 of 1
Project Number: GP14DRUM.0001.0008C **Date** 7/13/2015
Site Location: Fort Drum - Building 1885
ARCADIS Personnel: Christopher Glidden / Eli Thomas
Subcontractor(s): NA

Equipment on-site: 6,900 gal. poly tank, C185 air compressor, secondary containments, permanganate totes, injection skid including pumps , manifold and chemical hosing

Weather/Unusual Conditions: Rain 60 degrees

Scope of Work: Todays tasks include continuation of sodium permanganate injection, performance monitoring, collecting field data including totalizers, pressure and flow rates

Time	Description of Activities
7:00	CG arrive at ARCADIS/PIKA trailer to conduct daily safety meeting
7:20	CG finish safety meeting and commute from trailer over 1885 site
7:30	CG perform site specific tailgate:
	- making minor adjustments to injection skid operation procedures
	- inject batch 15 into third transect under gravity conditions which include the following wells;
	IW-1, IW-2, IW-3, IW-4, IW-5 and IW-6 until Eli arrives onsite
	- performance monitoring and inspection of totalizers, pressure and flow
7:45	CG begins gravity injection of batch 15 to IW-1 through IW-6
8:00	CG begins cleaning out totes so Slack Chemical can take them offsite
12:15	CG offsite for lunch and to get nuetralizing supplies
13:35	CG back onsite to continue injecting on IW-1 through IW-6
14:15	ET arrives onsite. CG/ET begin injecting under pumping conditions
15:35	Injection of batch 15 complete. CG/ET begin preparing batch 16
16:45	CG/ET complete preparation of batch 16 and begin injecting
17:15	CG/ET begin round of performance monitoring
18:05	CG/ET shut down skid for the day and begin cleaning up
18:20	CG/ET offsite
	- Injection at IW-6 complete. IW-7 injection started today

Signature:

Daily Field Report

Project Name: Fort Drum **Page** 1 of 1
Project Number: GP14DRUM.0001.0008C **Date** 7/14/2015
Site Location: Fort Drum - Building 1885
ARCADIS Personnel: Christopher Glidden / Eli Thomas
Subcontractor(s): NA


Equipment on-site: 6,900 gal. poly tank, C185 air compressor, secondary containments, permanganate totes, injection skid including pumps , manifold and chemical hosing

Weather/Unusual Conditions: Rain 60 degrees

Scope of Work: Todays tasks include continuation of sodium permanganate injection, performance monitoring, collecting field data including totalizers, pressure and flow rates

Time	Description of Activities
7:00	CG/ET arrive at ARCADIS/PIKA trailer to conduct daily safety meeting
7:20	CG/ET finish safety meeting and commute from trailer over 1885 site
7:30	CG/ET perform site specific tailgate and discuss todays tasks which include the following:
	- making minor adjustments to injection skid operation procedures
	- continue injecting batch 16 into third transect which include the following wells;
	IW-1, IW-2, IW-3, IW-4, IW-5 and IW-7
	- performance monitoring and inspection of totalizers, pressure and flow
7:45	CG/ET continue injecting batch 16 in IW-1 through 5 and IW-7
11:30	CG/ET complete batch 16 and do some housekeeping
12:00	CG/ET offsite for lunch and diesel
13:05	CG/ET back onsite and begin transferring concentrate and water for batch 17
14:05	CG/ET begin round of performance monitoring while tank fills
15:25	CG/ET complete preparation of batch 17 and begin injection
17:10	CG/ET stop injection for the day and begin cleaning up
17:20	CG/ET offsite for lunch and diesel
	- Injection on IW-5 and IW-7 complete

Signature:



Daily Field Report

Project Name: Fort Drum **Page** 1 of 1
Project Number: GP14DRUM.0001.0008C **Date** 7/15/2015
Site Location: Fort Drum - Building 1885
ARCADIS Personnel: Christopher Glidden / Eli Thomas
Subcontractor(s): NA


Equipment on-site: 6,900 gal. poly tank, C185 air compressor, secondary containments, permanganate totes, injection skid including pumps , manifold and chemical hosing

Weather/Unusual Conditions: Rain 60 degrees






Scope of Work: Todays tasks include continuation of sodium permanganate injection, performance monitoring, collecting field data including totalizers, pressure and flow rates

Time	Description of Activities
7:00	CG/ET arrive at ARCADIS/PIKA trailer to conduct daily safety meeting
7:20	CG/ET finish safety meeting and commute from trailer over 1885 site
7:30	CG/ET perform site specific tailgate and discuss todays tasks which include the following:
	- making minor adjustments to injection skid operation procedures
	- continue injecting batch 16 into third transect which include the following wells;
	IW-1, IW-2, IW-3 and IW-4
	- performance monitoring and inspection of totalizers, pressure and flow
	- performance system rinse and breakdown
7:35	CG/ET continue injecting batch 17 on IW-1 through IW-4
8:30	CG/ET begin breaking down concentrate containments
11:35	CG/ET complete the rest of batch 17 and begin flushing water through the lines
12:15	CG/ET offsite for lunch and diesel for air compressor
13:15	CG/ET back onsite and continue flush of the system
14:15	CG/ET begin breaking system components down and cleaning containment
15:00	CG/ET continue with breakdown and start loading truck to bring equipment over to 2140 building
16:50	CG/ET run load of equipment over to 2140 location
17:30	CG/ET back onsite and continue loading equipment that is going back to Manchester, CT
18:15	CG/ET complete the truck loadings and secure the remaining equipment for the night. ET coming back in the a.m. to clean up remaining equipment.
18:25	CG/ET offsite for the day






Signature:








IMW-3
pH and Conductivity Measurements
Fort Drum IRP - 3800 Area PCE Site








IMW-5
pH and Conductivity Measurements
Fort Drum IRP - 3800 Area PCE Site



IMW-6
pH and Conductivity Measurements
Fort Drum IRP - 3800 Area PCE Site



PCERI-25S
pH and Conductivity Measurements
Fort Drum IRP - 3800 Area PCE Site



PCERI-25I
pH and Conductivity Measurements
Fort Drum IRP - 3800 Area PCE Site

