

FPM Group, Ltd.
FPM Engineering Group. P.C.
formerly Fanning, Phillips and Molnar

153 Brooks Road
Rome, NY 13441
315/336-7721
FAX 315/336-7722

MEMORANDUM

DATE: January 19, 2010

TO: See Distribution List


FROM: FPM Group

RE: Monitoring Well Decommissioning Report
Round 4 and Round 5
Long Term Monitoring Program
Former Griffiss Air Force Base, Rome, New York
Contract No. DACW41-02-D-0020-0002
Revision 1.0
January 2010

FPM Group, Ltd. (FPM) is pleased to submit the above-referenced Monitoring Well Decommissioning Report, Round 4 and Round 5 for the Long Term Monitoring Program at the former Griffiss Air Force Base, Rome, New York.

If you have any questions or require additional information, please call me at 315-336-7721 ext. 202, or e-mail me at g.atik@fpm-group.com.

Very truly yours,



Gaby A. Atik, P.E.
Executive Vice President

Enc.

cc: Mr. Michael McDermott, AFRPA-Griffiss (4 copies and 2 CDs)
Ms. Nanci Higginbotham, USACE (1 copy and 1 CD)

DISTRIBUTION

Ms. Heather Bishop
New York State Department of
Environmental Conservation
Bureau of Eastern Remedial Action
Division of Hazardous Waste Remediation
625 Broadway
Albany, NY 12233

(2 copies and 1 CD)

Mr. Douglas Pocze
USEPA – Region II
Federal Facilities Section
290 Broadway, 18th Floor
New York, NY 10007-1866

(2 copies)

Mr. James Doyle
New York State Department of
Environmental Conservation
207 Genesee Street
Utica, NY 13501-2885

(1 copy)

**LTM Program
Former Griffiss Air Force Base
Rome, New York**

MONITORING WELL DECOMMISSIONING REPORT

Round 4 and Round 5



**Prepared by:
FPM Group, Ltd.
153 Brooks Road
Rome, NY 13441**

**Revision 1.0
January 2010**

WELL DECOMMISSIONING REPORT

Round 4 and Round 5

Prepared for:

**Air Force Real Property Agency
Former Griffiss Air Force Base
Rome, New York**

Through:

**The United States Army Corps of Engineers
601 East 12th Street
Kansas City, Missouri 64106**

Prepared by:

**FPM Group, Ltd.
153 Brooks Road
Rome, NY 13441**

**Contract No. DACW41-02-D-0020
Delivery Order No. 0002**

**Revision 1.0
January 2010**

This page is intentionally left blank.

Table of Contents

1	Introduction.....	1
2	Decommissioning Activities.....	1
2.1	Decommissioning Selection.....	1
2.2	Decommissioning Method.....	1
2.3	Well Decommissioning Sites (Round 4).....	2
2.4	Well Decommissioning Sites (Round 5).....	3
3	Summary and Recommendations	4
4	References.....	5

Table of Figures (All figures are provided in Appendix A)

Figure 1	Well Decommissioning Rounds 4 and 5 (Apron 1, Apron 2, Building 771, 786, and 789)
Figure 2	Well Decommissioning Rounds 4 and 5 (Building 100, 101, and 110)
Figure 3	Well Decommissioning Rounds 4 and 5 (Building 133 and 43)
Figure 4	Well Decommissioning Rounds 4 and 5 (Building 14, 15, 20, T10, Landfill 5, and Lot 69)
Figure 5	Well Decommissioning Rounds 4 and 5 (Building 301)
Figure 6	Well Decommissioning Rounds 4 and 5 (Building 510)
Figure 7	Well Decommissioning Rounds 4 and 5 (Building 775 and 779)
Figure 8	Well Decommissioning Rounds 4 and 5 (FPTA, Landfill 1, RI Wells, SAR, and Hardfill 49A)
Figure 9	Well Decommissioning Rounds 4 and 5 (Landfill 4)
Figure 10	Well Decommissioning Rounds 4 and 5 (Landfill 7 and SMC)
Figure 11	Well Decommissioning Rounds 4 and 5 (Pad 5750 and 5773)

Table of Tables (All tables are provided in Appendix B)

Table 1	Wells Proposed for Decommissioning (Round 4)
Table 2	Wells Proposed for Decommissioning (Round 5)
Table 3	Wells Decommissioned (Round 4)
Table 4	Wells Decommissioned (Round 5)
Table 5	Wells Not Decommissioned Round 5

Appendix

- Appendix A** Monitoring Well Location Figures
- Appendix B** Decommissioning Tables
- Appendix C** Daily Decommissioning Field Sheets
- Appendix D** Decommissioning Photos
- Appendix E** Basewide Database – Remaining LTM/RA-O Wells

List of Acronyms and Abbreviations

AFB	Air Force Base
AFCEE	Air Force Center for Environmental Excellence
AFRPA	Air Force Real Property Agency
AOC	Area of Concern
AOI	Area of Interest
FPM	FPM Group, Ltd.
ID	Identification number
LTM	Long-term Monitoring
MW	Monitoring well
NFA	No Further Action
NFS	No Further Study
NYS	New York State
NYSBC	New York State Barge Canal
NYSDEC	New York State Department of Environmental Conservation
OTH	Other well
ROD	Record of Decision
SMC	Six Mile Creek
USACE	United States Army Corp of Engineers

This page is intentionally left blank.

1 Introduction

FPM Group, Ltd (FPM) decommissioned groundwater monitoring wells at the former Griffiss AFB in Winter and Fall 2006 and Winter 2007 (Round 4) and in Winter and Spring 2009 (Round 5) under contract with the US Army Corp of Engineers (USACE). This report documents both decommissioning rounds. Forty-five monitoring wells were decommissioned in Round 4 and 80 monitoring wells in Round 5. A total of 17 wells were confirmed to have been previously destroyed or decommissioned during Round 5.

2 Decommissioning Activities

2.1 Decommissioning Selection

The wells that were decommissioned were selected in accordance with the following criteria:

- a) The well was not sampled under the LTM program,
- b) The well was associated with a closed NYSDEC spill site,
- c) The well is a temporary well that was replaced with a permanent monitoring well,
- d) The well was associated with a site for which a No Further Study (NFS) Record of Decision (ROD) was signed,
- e) The well was associated with a site for which a No Further Action (NFA) ROD was signed, or
- f) The well was damaged and was a risk of becoming a pathway for contaminants,

The current Griffiss well database was referenced in choosing the wells for decommissioning. The well database was utilized to generate a list of proposed wells for decommissioning. The proposed list was submitted for NYSDEC and USEPA review.

2.2 Decommissioning Method

Prior to decommissioning, the selected locations were identified in the field and the well construction, presence of contamination at the site, and hydrogeological conditions were reviewed. The Figures illustrating the decommissioned monitoring wells are provided in Appendix A. Table 1 and Table 2, in Appendix B, provide the monitoring wells proposed for decommissioning in Round 4 and Round 5, respectively. The method of decommissioning was then selected in accordance with NYSDEC guidelines (NYSDEC, 1996). Due to the absence of contamination at the site and ease of implementation, casing pulling was the preferred method for decommissioning. If case pulling failed as a result of the inability to puncture the bottom of the screen or the well casing broke during pulling, then overdrilling or grouting in place was implemented. Appendix C provides the daily decommissioning field sheets which identify the

decommissioning method for each well. Appendix D provides the decommissioned monitoring well photos.

The case pulling method is as follows:

1. The well's screen bottom was punctured. (Failure results in overdrilling)
2. The well casing is filled with grout.
3. Jacks or winches are used to free the well casing from the borehole. (Failure results in overdrilling)
4. The well casing and screen are lifted out of the borehole with a drill rig, grout that is added to the well casing fills the borehole as the casing is pulled. (Failure results in overdrilling)
5. The borehole is immediately filled with grout using a tremie pipe to ground level.
6. The boreholes are reinspected a few days after decommissioning for settling and refilled to the surface with grout as necessary.
7. Once grouting is determined successful the site is restored to original condition with the use of topsoil and grass seed as necessary.

The overdrilling method is as follows:

1. The rod used to punch out the bottom of the well's screen remains in the well casing to guide the augers during overdrilling.
2. Augers are used to overdrill at least one foot below the bottom of the screen to ensure proper grouting.
3. The augers are filled with grout using a tremie pipe.
4. Augers are retracted and filled with grout as needed.
5. Once all augers are removed the borehole is grouted to grade
6. The boreholes are reinspected a few days after decommissioning for settling and refilled to the surface with grout as necessary.
7. Once grouting is determined successful the site is restored to original condition with the use of topsoil and grass seed as necessary.

The grout in place method is as follows:

1. The rod used to punch out the bottom of the well's screen remains in the well casing.
2. The well is filled with grout using a tremie pipe to grade.
3. The boreholes are reinspected a few days after decommissioning for settling and refilled to the surface with grout as necessary.
4. Once grouting is determined successful the site is restored to original condition with the use of topsoil and grass seed as necessary.

2.3 Well Decommissioning Sites (Round 4)

Round 4 was performed in Winter and Fall 2006 and in Winter 2007. During this round, wells were decommissioned at 10 sites at the Former Griffiss AFB. These sites, shown in the figures provided in Appendix A, include:

1. Apron 1, 1 well (not part of any LTM network)
2. Building 100, 7 wells (site is closed)
3. Building 14, 5 wells (NYSDEC spill number is closed)
4. Building 779, 10 wells (site is closed)
5. Building T10, 4 wells (NYSDEC spill number is closed)
6. Hardfill 49A, 3 wells (NFS)
7. Pad 5750, 6 wells (site is closed)
8. Pad 5773, 5 wells (site is closed)
9. RI – On-Base Wells, 2 wells, (NFS)
10. Small Arms Range, 2 wells (NFS)

The well IDs are given in the Wells Decommissioned Report in Table 3 (Appendix B). Monitoring wells that were not decommissioned during this round were added to the Round 5 decommissioning event.

2.4 Well Decommissioning Sites (Round 5)

Round 5 was performed in Winter and Spring 2009. During this round, wells were decommissioned at 22 sites at the Former Griffiss AFB. These sites, shown in the figures provided in Appendix A, include:

1. Apron 1, 12 wells (not part of any LTM network)
2. Apron 1, 13 wells (confirmed to have been previously destroyed or decommissioned)
3. Apron 2, 4 wells (not part of any LTM network)
4. Building 101, 1 well (not part of any LTM network)
5. Building 110, 6 wells (NYSDEC spill number is closed)
6. Building 133, 4 wells (site is closed)
7. Building 15, 3 wells (not part of any LTM network)
8. Building 20, 3 wells (NFS)
9. Building 301, 1 well (NFS)
10. Building 43, 7 wells (site is closed)
11. Building 510, 6 wells (NFS)
12. Building 771, 1 well (NFS)
13. Building 775, 1 well (not part of any LTM network)
14. Building 782, 4 wells (not part of any LTM network)
15. Building 786, 3 wells (not part of any LTM network)
16. Building 786, 1 well (confirmed to have been previously destroyed or decommissioned)
17. Building 789, 1 well (not part of any LTM network)
18. Fire Protection Training Area, 7 wells (site is closed)
19. Landfill 1, 2 wells (not part of any LTM network)
20. Landfill 1, 2 wells (confirmed to have been previously destroyed or decommissioned)
21. Landfill 4, 2 wells (site is closed)
22. Landfill 5, 1 well (not part of any LTM network)

- 23. Landfill 7, 2 wells (not part of any LTM network)
- 24. Lot 69, 4 wells (NFS)
- 25. Six Mile Creek, 5 wells (not part of any LTM network)
- 26. Six Mile Creek, 1 well (confirmed to have been previously destroyed or decommissioned)

The well IDs are given in the Wells Decommissioned Report in Table 4. Several wells were not decommissioned during Round 5. Information on these wells is given in Table 5 in Appendix B. These wells were not decommissioned due to:

- 1. Apron 1: wells could not be located, are buried under biopiles (7 wells)
- 2. Apron 2: wells could not be located, are buried under biopiles (3 wells)

3 Summary and Recommendations


FPM decommissioned a total of 45 monitoring wells during Round 4 of well decommissioning at 10 sites on the former Griffiss AFB in Winter and Fall 2006 and Winter 2007. All wells were decommissioned using the casing pulling, overdrilling, or grout in place method during Round 4. During Round 5 a total of 80 monitoring wells were decommissioned at 22 sites on the former Griffiss AFB in Winter and Spring 2009. A total of 17 wells were also confirmed to have been previously destroyed or decommissioned. All wells were decommissioned in accordance with NYSDEC guidelines. The well database has been updated to reflect these decommissioning rounds. Appendix E includes a summary of the remaining monitoring wells at the former Griffiss AFB.

4 References

NYSDEC, *Groundwater Monitoring Well Decommissioning Procedures*, October 1996.

This page is intentionally left blank.

Appendix A
Decommissioning Rounds 4 and 5
Monitoring Well Location Figures



Site Location

Key to Features

— Airfield/Road	⊕ Decommissioned (Round 5)
- - - Boundary	● Decommissioned (Round 4)
□ Demolished Facility	⊕ Not Decommissioned (Round 5)
■ Existing Facility	
■ Landfill	

N



9,600 4,800 0 9,600



Feet


UNITED STATES AIR FORCE
GRIFFISS AIR FORCE BASE
ROME, NEW YORK

Figure 2
Round 4 and 5
Monitoring Well Decommissioning
(Building 100, 101, and 110)

FPM group







Site Location

Key to Features



Airfield/Road	Decommissioned (Round 5)
Boundary	Decommissioned (Round 4)
Demolished Facility	Not Decommissioned (Round 5)
Existing Facility	
Landfill	



N



UNITED STATES AIR FORCE
GRIFFISS AIR FORCE BASE
ROME, NEW YORK



Figure 5
Round 4 and 5
Monitoring Well Decommissioning
(Building 301)

FPM group











Key to Features		
Airfield/Road	Decommissioned (Round 5)	
Boundary	Decommissioned (Round 4)	
Demolished Facility	Not Decommissioned (Round 5)	
Existing Facility		
Landfill		



9,600 4,800 0 9,600
Feet

**UNITED STATES AIR FORCE
GRIFFISS AIR FORCE BASE
ROME, NEW YORK**

**Figure 9
Round 4 and 5
Monitoring Well Decommissioning
(Landfill 4)**

FPMgroup





Appendix B
Decommissioning Tables

Round 4 Proposed Decommissioning Wells

Area or Program *Apron 1*

<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>5/2003 Total Depth</i>
E8MW-2	NYSDEC Spill No. 9304639	Proposed for Decommissioning (Round 4)	Well, flush mount completion, possibly buried under stockpiled soil, 10/22/98.	
E8MW-3	NYSDEC Spill No. 9304639	Proposed for Decommissioning (Round 4)	Well, flush mount completion, possibly buried under stockpiled soil, 10/22/98.	
E8MW-4	NYSDEC Spill No. 9304639	Proposed for Decommissioning (Round 4)	Well, flush mount completion, possibly buried under stockpiled soil, 10/22/98.	
E8MW-5	NYSDEC Spill No. 9304639	Proposed for Decommissioning (Round 4)	Well, flush mount completion, possibly buried under stockpiled soil, 10/22/98.	
E8MW-1	NYSDEC Spill No. 9304639	Proposed for Decommissioning (Round 4)	Well, flush mount completion, possibly buried under stockpiled soil, 10/22/98.	

Area or Program *Building 110*

<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>5/2003 Total Depth</i>
110MW-2	AOC LTM	Proposed for Decommissioning (Round 4)	Flush mount completion. No lock.	22
110MW-5	AOC LTM	Proposed for Decommissioning (Round 4)	Flush mount completion. No lock.	22

110TW-1	Petroleum Spill Site	Proposed for Decommissioning (Round 4)	Piezometer, flush mount completion (steel cover with one bolt in the center).	22
110MW-3	AOC LTM	Proposed for Decommissioning (Round 4)	Flush mount completion. No lock.	22
110MW-9	AOC LTM	Proposed for Decommissioning (Round 4)	Flush mount completion. No lock.	22
110MW-4	AOC LTM	Proposed for Decommissioning (Round 4)	Flush mount completion. No lock.	19

Area or Program *Building 133*

<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>5/2003 Total Depth</i>
133MW-3R	Characterize groundwater contamination	Proposed for Decommissioning (Round 4)	No record of piezometer/well during well inspection field activities.	19
133MW-4	Petro AOC LTM	Proposed for Decommissioning (Round 4)	Well, above ground completion, decommissioned by E & E on 5- 21-98.	24
133MW-2	Supplemental Investigations	Proposed for Decommissioning (Round 4)	Well, above ground completion.	22
133MW-1	Supplemental Investigations	Proposed for Decommissioning (Round 4)	Well, above ground completion.	22

Area or Program *Building 14*

<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>5/2003 Total Depth</i>
----------------	---------------------	------------------------	-----------------------------	---------------------------

B14MW-2	Petroleum Spill Site	Proposed for Decommissioning (Round 4)	Flush mount completion. No lock.	19
B14MW-4	Petroleum Spill Site	Proposed for Decommissioning (Round 4)	Flush mount completion. No lock.	18
B14-TW7	Petroleum Spill Site	Proposed for Decommissioning (Round 4)	1 IN. PVC Piezometer, flush mount completion.	14
B14-TW13	Petroleum Spill Site	Proposed for Decommissioning (Round 4)	1 IN. PVC Piezometer, flush mount completion.	14
B14MW-21	Petroleum Spill Site	Proposed for Decommissioning (Round 4)	Flush mount completion. No lock. 15' screen.	21

Area or Program ***Building 779***

<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>5/2003 Total Depth</i>
779MW-6	Characterize groundwater contamination.	Proposed for Decommissioning (Round 4)	Well, above ground completion.	67
779MW-5	Characterize groundwater contamination.	Proposed for Decommissioning (Round 4)	Well, above ground completion.	69
779MW-2	JREZ-87-0183 Hydrogeology Study by UNC Geotech	Proposed for Decommissioning (Round 4)	Well, above ground completion, no protective posts (well partially buried).	68
779MW-3	JREZ-87-0183 Hydrogeology Study by UNC Geotech	Proposed for Decommissioning (Round 4)	Well, above ground completion, no protective posts (well partially buried).	65

779MW-4	Characterize groundwater contamination.	Proposed for Decommissioning (Round 4)	Well, above ground completion.	66
779PAIW-2	Bioventing Injection Well	Proposed for Decommissioning (Round 4)	4" PVC Air Injection Well. Stick up.	
779MW-1	JREZ-87-0183 Hydrogeology Study by UNC Geotech	Proposed for Decommissioning (Round 4)	Well, above ground completion, no protective posts.	
779PVMP-5	Petroleum Spill Site	Proposed for Decommissioning (Round 4)	1" Soil Vapor Monitoring Point. Flush Mount.	
779PVMP-4	Petroleum Spill Site	Proposed for Decommissioning (Round 4)	1" Soil Vapor Monitoring Point. Flush Mount.	
779PVMP-6	Petroleum Spill Site	Proposed for Decommissioning (Round 4)	1" Soil Vapor Monitoring Point. Flush Mount.	

Area or Program *Building T10*

<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>5/2003 Total Depth</i>
T10MW-21	Petroleum Spill Site (Petroleum Spill # 9208334)	Proposed for Decommissioning (Round 4)	225 FT South of the Southeast corner of Building 1300. Flush mount.	14
T10MW-20	Petroleum Spill Site	Proposed for Decommissioning (Round 4)	Flush mount completion. No lock.	15
T10MW-37	Petroleum Spill Site	Proposed for Decommissioning (Round 4)	Flush mount completion. No lock.	15

T10MW-36	Petroleum Spill Site	Proposed for Decommissioning (Round 4)	Flush mount completion. No lock.	16
----------	----------------------	---	----------------------------------	----

Area or Program *Hardfill 49a*

<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>5/2003 Total Depth</i>
MW49A04	Predesign Investigation at Hardfills 49a, 49b, 49c, & 49d.	Proposed for Decommissioning (Round 4)	Well, above ground completion.	23
MW49A01	Predesign Investigation at Hardfills 49a, 49b, 49c, & 49d.	Proposed for Decommissioning (Round 4)	Well, above ground completion.	
MW49A03	Predesign Investigation at Hardfills 49a, 49b, 49c, & 49d.	Proposed for Decommissioning (Round 4)	Well, above ground completion.	21
MW49A02	Predesign Investigation at Hardfills 49a, 49b, 49c, & 49d.	Proposed for Decommissioning (Round 4)	Well, above ground completion.	24

Area or Program *Pad 5750*

<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>5/2003 Total Depth</i>
5750MW-3	AOC LTM	Proposed for Decommissioning (Round 4)	2" PVC Monitoring well. Above ground completion,	23
5750MW-1	AOC LTM	Proposed for Decommissioning (Round 4)	2" PVC Monitoring well. Above ground completion,	23
5750MW-4	AOC LTM	Proposed for Decommissioning (Round 4)	Well, flush mount completion.	21

PZ-M	GW sampling at Site Pad 5750	Proposed for Decommissioning (Round 4)	Piezometer, stick up completion.	19
PZ-P	GW sampling at Site Pad 5750	Proposed for Decommissioning (Round 4)	Piezometer, stick up completion.	19
PZ-II	GW sampling at Site Pad 5750	Proposed for Decommissioning (Round 4)	Piezometer, stick up completion.	20
5750MW-2	AOC LTM	Proposed for Decommissioning (Round 4)	2" PVC Monitoring well. Above ground completion,	23
PZ-B	GW sampling at Site Pad 5750	Proposed for Decommissioning (Round 4)	Piezometer, stick up completion.	20

Area or Program *Pad 5773*

<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>5/2003 Total Depth</i>
5773MW-5	AOC LTM	Proposed for Decommissioning (Round 4)	2" PVC Monitoring well. Above ground completion	24
5773MW-4	AOC LTM	Proposed for Decommissioning (Round 4)	2" PVC Monitoring well. Above ground completion	25
5773MW-2	AOC LTM	Proposed for Decommissioning (Round 4)	Well, flush mount completion.	20
5773MW-1	AOC LTM	Proposed for Decommissioning (Round 4)	2" PVC Monitoring well. Above ground completion	24

5773MW-3	AOC LTM	Proposed for Decommissioning (Round 4)	Well, flush mount completion.	21
----------	---------	---	-------------------------------	----

Area or Program *Small Arms Range*

Well ID	Well Purpose	Well Use Status	Physical Description	5/2003 Total Depth
MWSAR01	Predesign Investigation at Hardfills 49a, 49b, 49c, & 49d.	Proposed for Decommissioning (Round 4)	Well, above ground completion, concrete pad cracked.	24
MWSAR02	Predesign Investigation at Hardfills 49a, 49b, 49c, & 49d.	Proposed for Decommissioning (Round 4)	Well, above ground completion, only 2 protective posts.	27

Area or Program *UST 100*

Well ID	Well Purpose	Well Use Status	Physical Description	5/2003 Total Depth
UST100-MW2	AOC LTM	Proposed for Decommissioning (Round 4)	Well, flush mount completion.	18
UST100-MW7	AOC LTM	Proposed for Decommissioning (Round 4)	Well, flush mount completion.	20
UST100-MW6	AOC LTM	Proposed for Decommissioning (Round 4)	Well, flush mount completion.	0
UST100-MW5	AOC LTM	Proposed for Decommissioning (Round 4)	Well, flush mount completion.	20
UST100-MW4	AOC LTM	Proposed for Decommissioning (Round 4)	Well, flush mount completion.	18

UST100-MW3

AOC LTM

Proposed for Decommissioning
(Round 4)

Well, flush mount completion.

20

Grand Total

<i>1194</i>

Round 5 Proposed Decommissioning Wells

<i>Well ID</i>	<i>Area or Program</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Decommissioning Justification</i>	<i>Total Depth (ft)</i>
HF9MW1	Apron 1	To characterize nature and extent of groundwater contamination, and remove floating product.	Proposed for Decommissioning (Round 5)	Well, above ground completion.	Well no longer needed. Not part of LTM Network	28
E8MW-4	Apron 1	NYSDEC Spill No. 9304639	Proposed for Decommissioning (Round 5)	Well, flush mount completion, possibly buried under stockpiled soil, 10/22/98.	Not decommissioned in Summer, 2005. Buried under biopile.	27
E8MW-3	Apron 1	NYSDEC Spill No. 9304639	Proposed for Decommissioning (Round 5)	Well, flush mount completion, possibly buried under stockpiled soil, 10/22/98.	Not decommissioned in Summer, 2005. Buried under biopile.	27
E8MW-1	Apron 1	NYSDEC Spill No. 9304639	Proposed for Decommissioning (Round 5)	Well, flush mount completion, possibly buried under stockpiled soil, 10/22/98.	Not decommissioned in Summer, 2005. Buried under biopile.	25
LE9N	Apron 1	To obtain groundwater elevations, samples, note floating product, and locate monitoring wells.	Proposed for Decommissioning (Round 5)	Piezometer not found.	Well no longer needed. Not part of LTM Network	20
LE6C	Apron 1	To obtain groundwater elevations, samples, note floating product, and locate monitoring wells.	Proposed for Decommissioning (Round 5)	Piezometer, stick-up.	Well no longer needed. Not part of LTM Network	19
LE6B	Apron 1	To obtain groundwater elevations.	Proposed for Decommissioning (Round 5)	Piezometer not found.	Well no longer needed. Not part of LTM Network	13

Round 5 Proposed Decommissioning Wells

<i>Well ID</i>	<i>Area or Program</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Decommissioning Justification</i>	<i>Total Depth (ft)</i>
LE2I	Apron 1	To obtain groundwater elevations, samples, note floating product, and locate monitoring wells.	Proposed for Decommissioning (Round 5)	Piezometer, stick-up.	Well no longer needed. Not part of LTM Network	18
LE1B	Apron 1	To obtain groundwater elevations.	Proposed for Decommissioning (Round 5)	Piezometer not found, possibly buried.	Well no longer needed. Not part of LTM Network	9
LD4MW2	Apron 1	To characterize nature and extent of groundwater contamination, and remove floating product.	Proposed for Decommissioning (Round 5)	Well, above ground completion.	Well no longer needed. Not part of LTM Network	39
LD4MW1	Apron 1	To characterize nature and extent of groundwater contamination, and remove floating product.	Proposed for Decommissioning (Round 5)	Well, above ground completion.	Well no longer needed. Not part of LTM Network	24
LD4B	Apron 1	To obtain groundwater elevations, samples, note floating product, and locate monitoring wells.	Proposed for Decommissioning (Round 5)	Piezometer (no record of piezometer during well inspection field activities).	Well no longer needed. Not part of LTM Network	18
E8MW-5	Apron 1	NYSDEC Spill No. 9304639	Proposed for Decommissioning (Round 5)	Well, flush mount completion, possibly buried under stockpiled soil, 10/22/98.	Not decommissioned in Summer, 2005. Buried under biopile.	27
HP3A	Apron 1	To obtain groundwater elevations, samples, note floating product, and locate monitoring wells.	Proposed for Decommissioning (Round 5)	Piezometer not found, possibly buried.	Well no longer needed. Not part of LTM Network	16

Round 5 Proposed Decommissioning Wells

<i>Well ID</i>	<i>Area or Program</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Decommissioning Justification</i>	<i>Total Depth (ft)</i>
LF1MW1	Apron 1	To characterize nature and extent of groundwater contamination, and remove floating product.	Proposed for Decommissioning (Round 5)	Well, above ground completion.	Well no longer needed. Not part of LTM Network	30
HF7MW1	Apron 1	To characterize nature and extent of groundwater contamination, and remove floating product.	Proposed for Decommissioning (Round 5)	Well, flush mount completion.	Well no longer needed. Not part of LTM Network	29
HF3MW1	Apron 1	To characterize nature and extent of groundwater contamination, and remove floating product.	Proposed for Decommissioning (Round 5)	Well, flush mount completion.	Well no longer needed. Not part of LTM Network	30
HF1A	Apron 1	To obtain groundwater elevations.	Proposed for Decommissioning (Round 5)	Piezometer, flush.	Well no longer needed. Not part of LTM Network	10
HE8C	Apron 1	To obtain groundwater elevations, samples, note floating product, and locate monitoring wells.	Proposed for Decommissioning (Round 5)	Piezometer (no record of piezometer during well inspection field activities).	Well no longer needed. Not part of LTM Network	22
HE5MW2	Apron 1	To characterize nature and extent of groundwater contamination, and remove floating product.	Proposed for Decommissioning (Round 5)	Well, flush mount completion.	Well no longer needed. Not part of LTM Network	17
HE5MW1	Apron 1	To characterize nature and extent of groundwater contamination, and remove floating product.	Proposed for Decommissioning (Round 5)	Well, flush mount completion.	Well no longer needed. Not part of LTM Network	28

Round 5 Proposed Decommissioning Wells

<i>Well ID</i>	<i>Area or Program</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Decommissioning Justification</i>	<i>Total Depth (ft)</i>
HE3MW1	Apron 1	To characterize nature and extent of groundwater contamination, and remove floating product.	Proposed for Decommissioning (Round 5)	Well, flush mount completion.	Well no longer needed. Not part of LTM Network	30
HE3A	Apron 1	To obtain groundwater elevations, samples, note floating product, and locate monitoring wells.	Proposed for Decommissioning (Round 5)	Piezometer not found, possibly buried.	Well no longer needed. Not part of LTM Network	19
HE2MW1	Apron 1	To characterize nature and extent of groundwater contamination, and remove floating product.	Proposed for Decommissioning (Round 5)	Well, flush mount completion.	Well no longer needed. Not part of LTM Network	28
HE1MW1	Apron 1	To characterize nature and extent of groundwater contamination, and remove floating product.	Proposed for Decommissioning (Round 5)	Well, flush mount completion.	Well no longer needed. Not part of LTM Network	30
HE1E	Apron 1	To obtain groundwater elevations, samples, note floating product, and locate monitoring wells.	Proposed for Decommissioning (Round 5)	Piezometer, flush.	Well no longer needed. Not part of LTM Network	10
HP7A	Apron 1	To obtain groundwater elevations, samples, note floating product, and locate monitoring wells.	Proposed for Decommissioning (Round 5)	Piezometer not found.	Well no longer needed. Not part of LTM Network	19
HE4MW-1	Apron 1	AOI LTM	Proposed for Decommissioning (Round 5)	2" PVC Monitoring well. Flush mount completion.	Well no longer needed. Not part of LTM Network	30

Round 5 Proposed Decommissioning Wells

<i>Well ID</i>	<i>Area or Program</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Decommissioning Justification</i>	<i>Total Depth (ft)</i>
LE7MW-1	Apron 1	To characterize nature and extent of groundwater contamination, and remove floating product.	Proposed for Decommissioning (Round 5)	Well, above ground completion.	Well no longer needed. Not part of LTM Network	25
AP2MW-LP2N	Apron 2	Petroleum Spill Site	Proposed for Decommissioning (Round 5)	2" PVC Monitoring well. Above ground completion, four protective posts.	Well no longer needed. Not part of LTM Network	27
AP2MW-C2N	Apron 2	Petroleum Spill Site	Proposed for Decommissioning (Round 5)	2" PVC Monitoring well. Flush mount completion.	Well no longer needed. Not part of LTM Network	27
AP2MW-C2E	Apron 2	Petroleum Spill Site	Proposed for Decommissioning (Round 5)	2" PVC Monitoring well. Flush mount completion.	Well no longer needed. Not part of LTM Network	26
AP2MW-B7S	Apron 2	Petroleum Spill Site	Proposed for Decommissioning (Round 5)	2" PVC Monitoring well. Flush mount completion.	Well no longer needed. Not part of LTM Network	24
AP2MW-LP2E	Apron 2	Petroleum Spill Site	Proposed for Decommissioning (Round 5)	2" PVC Monitoring well. Above ground completion, four protective posts.	Well no longer needed. Not part of LTM Network	28
AP2MW-LP2S	Apron 2	Petroleum Spill Site	Proposed for Decommissioning (Round 5)	2" PVC Monitoring well. Above ground completion, four protective posts.	Well no longer needed. Not part of LTM Network	28

Round 5 Proposed Decommissioning Wells

<i>Well ID</i>	<i>Area or Program</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Decommissioning Justification</i>	<i>Total Depth (ft)</i>
AP2MW-C2S	Apron 2	Petroleum Spill Site	Proposed for Decommissioning (Round 5)	2" PVC Monitoring well. Flush mount completion.	Well no longer needed. Not part of LTM Network	25
101MW-4	Building 101	Supplemental Investigations	Proposed for Decommissioning (Round 5)	Well, flush mount completion.	Well no longer needed. Not part of LTM Network	23
110MW-9	Building 110	AOC LTM	Proposed for Decommissioning (Round 5)	Flush mount completion. No lock.	Site is closed.	22
110MW-3	Building 110	AOC LTM	Proposed for Decommissioning (Round 5)	Flush mount completion. No lock.	Site is closed.	22
110MW-5	Building 110	AOC LTM	Proposed for Decommissioning (Round 5)	Flush mount completion. No lock.	Site is closed.	22
110MW-2	Building 110	AOC LTM	Proposed for Decommissioning (Round 5)	Flush mount completion. No lock.	Site is closed.	22
110TW-1	Building 110	Petroleum Spill Site	Proposed for Decommissioning (Round 5)	Piezometer, flush mount completion (steel cover with one bolt in the center).	Site is closed.	22

Round 5 Proposed Decommissioning Wells

<i>Well ID</i>	<i>Area or Program</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Decommissioning Justification</i>	<i>Total Depth (ft)</i>
110MW-4	Building 110	AOC LTM	Proposed for Decommissioning (Round 5)	Flush mount completion. No lock.	Site is closed.	19
133MW-2	Building 133	Supplemental Investigations	Proposed for Decommissioning (Round 5)	Well, above ground completion.	Spill closure has been requested.	22
133MW-3R	Building 133	Characterize groundwater contamination	Proposed for Decommissioning (Round 5)	No record of piezometer/well during well inspection field activities.	Spill closure has been requested.	19
133MW-4	Building 133	Petro AOC LTM	Proposed for Decommissioning (Round 5)	Well, above ground completion, decommissioned by E & E on 5-21-98.	Spill closure has been requested.	24
133MW-1	Building 133	Supplemental Investigations	Proposed for Decommissioning (Round 5)	Well, above ground completion.	Spill closure has been requested.	22
B14MW-2	Building 14	Petroleum Spill Site	Proposed for Decommissioning (Round 5)	Flush mount completion. No lock.	Spill # is closed	19
B15MW-4	Building 15	AOC LTM	Proposed for Decommissioning (Round 5)	Well, flush mount completion.	Well no longer needed. Not part of LTM Network	12

Round 5 Proposed Decommissioning Wells

<i>Well ID</i>	<i>Area or Program</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Decommissioning Justification</i>	<i>Total Depth (ft)</i>
B15MW-3	Building 15	AOC LTM	Proposed for Decommissioning (Round 5)	Well, flush mount completion.	Well no longer needed. Not part of LTM Network	13
B15MW-2	Building 15	AOC LTM	Proposed for Decommissioning (Round 5)	Well, flush mount completion.	Well no longer needed. Not part of LTM Network	13
B43MW-5	Building 43	AOC LTM	Proposed for Decommissioning (Round 5)	2" PVC Monitoring well. Above ground completion,	Well no longer needed. Spill closure has been requested.	15
B43MW-3	Building 43	Remedial Investigation	Proposed for Decommissioning (Round 5)	Above ground completion, no protective posts.	Well no longer needed. Spill closure has been requested.	22
B43MW-8	Building 43	AOC LTM	Proposed for Decommissioning (Round 5)	Well, flush mount completion.	Well no longer needed. Spill closure has been requested.	22
B43MW-6	Building 43	AOC LTM	Proposed for Decommissioning (Round 5)	2" PVC Monitoring well. Above ground completion,	Well no longer needed. Site Closed	19
B43MW-4	Building 43	AOC LTM	Proposed for Decommissioning (Round 5)	2" PVC Monitoring well. Above ground completion,	Well no longer needed. Spill closure has been requested.	13

Round 5 Proposed Decommissioning Wells

<i>Well ID</i>	<i>Area or Program</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Decommissioning Justification</i>	<i>Total Depth (ft)</i>
B43MW-1R	Building 43	Remedial Investigation	Proposed for Decommissioning (Round 5)	Well, above ground completion, no protective posts.	Well no longer needed. Spill closure has been requested.	22
B43MW-7	Building 43	AOC LTM	Proposed for Decommissioning (Round 5)	2" PVC Monitoring well. Above ground completion,	Well no longer needed. Spill closure has been requested.	21
510MW-1	Building 510	Confirmatory Sampling at 21 USTs	Proposed for Decommissioning (Round 5)	Well, above ground completion, rusty water.	No further study	15
WL-01-510	Building 510	Petroleum Spill Site	Proposed for Decommissioning (Round 5)	Piezometer, stick-up, PVC casing with locking cap but without steel protective casing.	No further Study	8
WL-02-510	Building 510	Petroleum Spill Site	Proposed for Decommissioning (Round 5)	Piezometer, stick-up, PVC casing with locking cap but without steel protective casing.	No Further Study	8
WL-03-510	Building 510	Petroleum Spill Site	Proposed for Decommissioning (Round 5)	Piezometer, above ground completion, 4 protective posts.	No Further Study	16
WL-05-510	Building 510	Petroleum Spill Site	Proposed for Decommissioning (Round 5)	Piezometer, flush mount completion (steel cover with one bolt in the center).	No Further Study	12

Round 5 Proposed Decommissioning Wells

<i>Well ID</i>	<i>Area or Program</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Decommissioning Justification</i>	<i>Total Depth (ft)</i>
510MW-02	Building 510	Petroleum Spill Site	Proposed for Decommissioning (Round 5)	Well, above ground completion.	No further study	12
775MW-3	Building 775	JREZ-87-0183 Hydrogeology Study by UNC Geotech	Proposed for Decommissioning (Round 5)	Well, above ground completion, top 3'-4' riser broken off, well filled with sand.	Well no longer needed. Not part of LTM Network	64
782MW-8	Building 782	Chlorinated Plume	Proposed for Decommissioning (Round 5)	Well, flush mount completion (steel cover with one bolt in the center).	Well no longer needed. Not part of LTM Network	29
782-MW181	Building 782	Remedial Investigation	Proposed for Decommissioning (Round 5)	pedistal	Well no longer needed. Not part of LTM Network	56
782-MW184	Building 782	Remedial Investigation	Proposed for Decommissioning (Round 5)	Well, flush mount completion.	Well no longer needed. Not part of LTM Network	56
782MW-7	Building 782	Chlorinated Plume	Proposed for Decommissioning (Round 5)	Well, above ground completion.	Well no longer needed. Not part of LTM Network	31
782MW-6R1	Building 782	Supplemental Investigations	Proposed for Decommissioning (Round 5)	Well, above ground completion.	Perched conditions reported. Well replaced by 782MW-6R2.	30

Round 5 Proposed Decommissioning Wells

<i>Well ID</i>	<i>Area or Program</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Decommissioning Justification</i>	<i>Total Depth (ft)</i>
786MW-17	Building 786	Petroleum Spill Site	Proposed for Decommissioning (Round 5)	Piezometer, flush mount completion (steel cover with one bolt in the center).	Well no longer needed. Not part of LTM Network	23
786MW-25	Building 786	Petroleum Spill Site	Proposed for Decommissioning (Round 5)	Piezometer, flush mount completion (steel cover with one bolt in the center).	Well no longer needed. Not part of LTM Network	23
786MW-5	Building 786	Remedial Investigation	Proposed for Decommissioning (Round 5)	Well, flush mount completion.	Well no longer needed. Not part of LTM Network	24
786MW-6	Building 786	Supplemental Investigations	Proposed for Decommissioning (Round 5)	Well, above ground completion.	Well no longer needed. Not part of LTM Network	22
789MW-27R	Building 789	Petroleum Spill Site	Proposed for Decommissioning (Round 5)	2" PVC Monitoring well. Above ground completion, four protective posts.	Located in perched zone. Well is too shallow	25
FPTMW-4	Fire Protection Training Area	Supplemental Investigations	Proposed for Decommissioning (Round 5)	Well, above ground completion.	Spill closure has been requested.	19
FPTAMW-9	Fire Protection Training Area	AOC LTM	Proposed for Decommissioning (Round 5)	2" PVC Monitoring well. Above ground completion,	Spill closure has been requested.	20

Round 5 Proposed Decommissioning Wells

<i>Well ID</i>	<i>Area or Program</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Decommissioning Justification</i>	<i>Total Depth (ft)</i>
FPTVMW-5	Fire Protection Training Area	Supplemental Investigations	Proposed for Decommissioning (Round 5)	Well, above ground completion.	Spill closure has been requested.	24
FPTAMW-8	Fire Protection Training Area	AOC LTM	Proposed for Decommissioning (Round 5)	2" PVC Monitoring well. Above ground completion,	Spill closure has been requested.	17
FPTAMW-7	Fire Protection Training Area	AOC LTM	Proposed for Decommissioning (Round 5)	2" PVC Monitoring well. Above ground completion,	Spill closure has been requested.	19
FPTMW-3	Fire Protection Training Area	Remedial Investigation	Proposed for Decommissioning (Round 5)	Well, above ground completion.	Spill closure has been requested.	21
FPTAMW-6	Fire Protection Training Area	AOC LTM	Proposed for Decommissioning (Round 5)	2" PVC Monitoring well. Above ground completion,	Spill closure has been requested.	19
LF1MW-7	Landfill 1	IRP Phase II -Problem Confirmation and Quantification Study	Proposed for Decommissioning (Round 5)	Bedrock well, above ground completion.	Well no longer needed. Not part of LTM Network	17
LF1MW-8	Landfill 1	Remedial Investigation	Proposed for Decommissioning (Round 5)	Well, above ground completion.	Well no longer needed. Not part of LTM Network	13

Round 5 Proposed Decommissioning Wells

<i>Well ID</i>	<i>Area or Program</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Decommissioning Justification</i>	<i>Total Depth (ft)</i>
LF1MW-9	Landfill 1	Remedial Investigation	Proposed for Decommissioning (Round 5)	Well, above ground completion.	Well no longer needed. Not part of LTM Network	20
LF1P-4	Landfill 1	IRP Phase II -Problem Confirmation and Quantification Study	Proposed for Decommissioning (Round 5)	Well, above ground completion, with sliding steel plate as locking lid.	Well no longer needed. Not part of LTM Network	26
LF4-MW1	Landfill 4	AOC LTM	Proposed for Decommissioning (Round 5)	pedestal	Well no longer needed. Not part of LTM Network	26
LF4-MW2	Landfill 4	AOC LTM	Proposed for Decommissioning (Round 5)	pedestal	Well no longer needed. Not part of LTM Network	26
LF5MW-1	Landfill 5	Remedial Investigation	Proposed for Decommissioning (Round 5)	Well, flush mount completion.	Well no longer needed. Not part of LTM Network	20
LF7MW-21	Landfill 7	Remedial Investigation	Proposed for Decommissioning (Round 5)	Well, above ground completion.	Well no longer needed. Not part of LTM Network	13
LF7MW-20	Landfill 7	Remedial Investigation	Proposed for Decommissioning (Round 5)	Well, above ground completion.	Well no longer needed. Not part of LTM Network	14

Round 5 Proposed Decommissioning Wells

<i>Well ID</i>	<i>Area or Program</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Decommissioning Justification</i>	<i>Total Depth (ft)</i>
SMC-USGS-9	Six Mile Creek	Hazardous Waste Determination	Proposed for Decommissioning (Round 5)	Piezometer, stick-up.	Well no longer needed. Site closed	12
SMC-P2	Six Mile Creek	Remedial Investigation	Proposed for Decommissioning (Round 5)	Piezometer, above ground completion.	Not part of LTM network	25
SMC-P3	Six Mile Creek	Remedial Investigation	Proposed for Decommissioning (Round 5)	Piezometer, above ground completion.	Not part of LTM network	25
SMC-USGS-8	Six Mile Creek	Hazardous Waste Determination	Proposed for Decommissioning (Round 5)	Piezometer, stick-up, with locking cover but without steel protective casing.	Well no longer needed. Not part of LTM Network	14
SMC-USGS-10	Six Mile Creek	Hazardous Waste Determination	Proposed for Decommissioning (Round 5)	Piezometer, stick-up, with locking cover but without steel protective casing.	No longer in use.	6
SMC-USGS-2	Six Mile Creek	Hazardous Waste Determination	Proposed for Decommissioning (Round 5)	Piezometer, stick-up, with locking cover but without steel protective casing.	No longer in use.	30
<i>Grand Total (ft)</i>						2162

Decommissioning (Round 5, additional wells)

<i>Area or Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>	<i>Decommissioning Justification</i>
Lot 69	L69MW-1	Remedial Investigation	Proposed for Decommissioning (Round 5a)	Well, flush mount completion.	17	No Further Sampling at site, November 2004
Lot 69	L69MW-4	Remedial Investigation	Proposed for Decommissioning (Round 5a)	Well, flush mount completion.	21	No Further Sampling at site, November 2004
Lot 69	L69MW-3	Remedial Investigation	Proposed for Decommissioning (Round 5a)	Well, flush mount completion, both bolt threads on housing stripped.	19	No Further Sampling at site, November 2004
Lot 69	L69MW2-1	Remedial Investigation	Proposed for Decommissioning (Round 5a)	Well, flush mount completion.	19	No Further Sampling at site, November 2004

<i>Area or Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>	<i>Decommissioning Justification</i>
Building 301	301MW-4	IRP Phase II -Problem Confirmation and Quantification Study	Proposed for Decommissioning (Round 5a)	Well, above ground completion.	28	No Further Sampling at site, November 2004
Building 20	B20MW-3	Remedial Investigation	Proposed for Decommissioning (Round 5a)	Well, flush mount completion, lock corroded (below surface corrosion is extensive).	20	No Further Sampling at site, November 2004
Building 20	B20MW-2	Remedial Investigation	Proposed for Decommissioning (Round 5a)	Well, flush mount completion, lock corroded (below surface corrosion is extensive).	20	No Further Sampling at site, November 2004
Building 20	B20MW-1	USAF Contract No. F30635-86-C-0111: Subsurface Investigation at Various Locations	Proposed for Decommissioning (Round 5a)	Well, above ground completion, no protective posts.	16	No Further Sampling at site, November 2004

Round 4 Decommissioned Wells

<i>Area or Program</i>	<i>Well ID</i>	<i>Well Use Status</i>	<i>Decommissioning Justification</i>	<i>Round 4 Decommissioning (Date)</i>	<i>Method</i>	<i>Total Depth</i>
Apron 1	E8MW-2	Decommissioned	Well no longer needed.	2/8/2006	B (Overdrill)	26
Building 100	100MW-1	Decommissioned	Construction at Building 100	9/12/2006	A (Pull and grout)	26
Building 14	B14MW-2	Decommissioned	Spill # is closed	3/2007	A (Pull and grout)	19
Building 14	B14-TW7	Decommissioned	Spill # is closed	3/12/2007	A (Pull and grout)	14
Building 14	B14-TW13	Decommissioned	Spill # is closed	2/8/2006	A (Pull and grout)	14
Building 14	B14MW-21	Decommissioned	Spill # is closed	3/9/2007	A (Pull and grout)	21
Building 14	B14MW-4	Decommissioned	Spill # is closed	3/9/2007	A (Pull and grout)	18

<i>Area or Program</i>	<i>Well ID</i>	<i>Well Use Status</i>	<i>Decommissioning Justification</i>	<i>Round 4 Decommissioning (Date)</i>	<i>Method</i>	<i>Total Depth</i>
Building 779	779MW-1	Decommissioned	Site is closed	1/27/2006 and 1/30/2006	B (Overdrill)	65
Building 779	779MW-2	Decommissioned	Site is closed	1/31/2006	B (Overdrill)	68
Building 779	779MW-3	Decommissioned	Site is closed	2/15/2006	B (Overdrill)	65
Building 779	779MW-4	Decommissioned	Site is closed	2/17/2006	C (Grout in Place)	66
Building 779	779MW-6	Decommissioned	Site is closed	2/15/2006	B (Overdrill)	67
Building 779	779PVMP-6	Decommissioned	Site is closed	2/9/2006	B (Overdrill)	45
Building 779	779PVMP-5	Decommissioned	Site is closed	1/4/2007	B (Overdrill)	45
Building 779	779MW-5	Decommissioned	Site is closed	2/16/2006	B (Overdrill)	69

<i>Area or Program</i>	<i>Well ID</i>	<i>Well Use Status</i>	<i>Decommissioning Justification</i>	<i>Round 4 Decommissioning (Date)</i>	<i>Method</i>	<i>Total Depth</i>
Building 779	779PVMP-4	Decommissioned	Site is closed	2/13/2006	B (Overdrill)	45
Building 779	779PAIW-2	Decommissioned	Site is closed	2/13/2006	B (Overdrill)	45
Building T10	T10MW-21	Decommissioned	Spill # is closed.	1/23/2006	A (Pull and grout)	14
Building T10	T10MW-36	Decommissioned	Spill # is closed.	1/23/2006	A (Pull and grout)	16
Building T10	T10MW-37	Decommissioned	Spill # is closed.	1/23/2006	A (Pull and grout)	15
Building T10	T10MW-20	Decommissioned	Spill # is closed.	1/23/2006	A (Pull and grout)	15
Hardfill 49a	MW49A03	Decommissioned	No Further Study	1/26/2006	A (Pull and grout)	21
Hardfill 49a	MW49A02	Decommissioned	No Further Study	1/26/2006	A (Pull and grout)	24

<i>Area or Program</i>	<i>Well ID</i>	<i>Well Use Status</i>	<i>Decommissioning Justification</i>	<i>Round 4 Decommissioning (Date)</i>	<i>Method</i>	<i>Total Depth</i>
Hardfill 49a	MW49A04	Decommissioned	No Further Study	1/11/2007	A (Pull and grout)	23
Pad 5750	5750MW-2	Decommissioned	Site is closed	1/25/2006	A (Pull and grout)	23
Pad 5750	5750MW-4	Decommissioned	Site is closed	1/26/2006	A (Pull and grout)	21
Pad 5750	5750MW-3	Decommissioned	Site is closed	1/25/2006	A (Pull and grout)	23
Pad 5750	PZ-B	Decommissioned	Site is closed	1/26/2006	A (Pull and grout)	20
Pad 5750	PZ-M	Decommissioned	Site is closed	1/26/2006	A (Pull and grout)	19
Pad 5750	5750MW-1	Decommissioned	Site is closed	1/25/2006	A (Pull and grout)	23
Pad 5773	5773MW-2	Decommissioned	Site is closed	1/23/2006	A (Pull and grout)	20

<i>Area or Program</i>	<i>Well ID</i>	<i>Well Use Status</i>	<i>Decommissioning Justification</i>	<i>Round 4 Decommissioning (Date)</i>	<i>Method</i>	<i>Total Depth</i>
Pad 5773	5773MW-4	Decommissioned	Site is closed	1/24/2006	A (Pull and grout)	25
Pad 5773	5773MW-3	Decommissioned	Site is closed	1/24/2006	A (Pull and grout)	21
Pad 5773	5773MW-1	Decommissioned	Site is closed	1/23/2006	B (Overdrill)	24
Pad 5773	5773MW-5	Decommissioned	Site is closed	1/24/2006	A (Pull and grout)	24
RI - On Base	LAWMW-2	Decommissioned	No Further Study	1/10/2007	A (Pull and grout)	14
RI - On Base	LAWMW-1	Decommissioned	No Further Study	1/10/2007	A (Pull and grout)	17
Small Arms Range	MWSAR01	Decommissioned	No Further Study	1/26/2006	A (Pull and grout)	24
Small Arms Range	MWSAR02	Decommissioned	No Further Study	1/11/2006	A (Pull and grout)	27

<i>Area or Program</i>	<i>Well ID</i>	<i>Well Use Status</i>	<i>Decommissioning Justification</i>	<i>Round 4 Decommissioning (Date)</i>	<i>Method</i>	<i>Total Depth</i>
UST 100	UST100-MW2	Decommissioned	Site is closed	3/12/2007	A (Pull and grout)	18
UST 100	UST100-MW7	Decommissioned	Construction at Building 100	9/12/2006	A (Pull and grout)	20
UST 100	UST100-MW6	Decommissioned	Construction at building 100	9/12/2006	A (Pull and grout)	20
UST 100	UST100-MW5	Decommissioned	Site is closed	3/12/2007	A (Pull and grout)	20
UST 100	UST100-MW4	Decommissioned	Site is closed	3/12/2007	A (Pull and grout)	18
UST 100	UST100-MW3	Decommissioned	Site is closed	3/12/2007	A (Pull and grout)	20

Round 5 Decommissioned Wells

<i>Area or Program</i>	<i>Well ID</i>	<i>Well Use Status</i>	<i>Decommissioning Justification</i>	<i>Round 5 Decommissioning (Date)</i>	<i>Method</i>	<i>Total Depth</i>
Apron 1	LE2I	Previously Destroyed/Decommissioned	Well no longer needed. Not part of LTM Network	Visual Confirmation, Round 5	--	18
Apron 1	LF9B	Previously Destroyed/Decommissioned	Well no longer needed. Not part of LTM Network	Visual Confirmation, Round 5	--	16
Apron 1	HE5MW2	Decommissioned	Well no longer needed. Not part of LTM Network	3/26/09	A (Pull and grout)	17
Apron 1	HF3MW1	Previously Destroyed/Decommissioned	Well no longer needed. Not part of LTM Network	Visual Confirmation, Round 5	--	30
Apron 1	HF9MW1	Decommissioned	Well no longer needed. Not part of LTM Network	2/12/09	C (Grout in Place)	25
Apron 1	HP3A	Previously Destroyed/Decommissioned	Well no longer needed. Not part of LTM Network	Visual Confirmation, Round 5	--	16

<i>Area or Program</i>	<i>Well ID</i>	<i>Well Use Status</i>	<i>Decommissioning Justification</i>	<i>Round 5 Decommissioning (Date)</i>	<i>Method</i>	<i>Total Depth</i>
Apron 1	LD4B	Previously Destroyed/Decommissioned	Well no longer needed. Not part of LTM Network	Visual Confirmation, Round 5	--	18
Apron 1	LD4MW1	Decommissioned	Well no longer needed. Not part of LTM Network	2/11/09	A (Pull and grout)	24
Apron 1	HE3MW1	Decommissioned	Well no longer needed. Not part of LTM Network	3/27/09	A (Pull and grout)	30
Apron 1	LE1B	Previously Destroyed/Decommissioned	Well no longer needed. Not part of LTM Network	Visual Confirmation, Round 5	--	9
Apron 1	HE5MW1	Decommissioned	Well no longer needed. Not part of LTM Network	3/26/09	A (Pull and grout)	28
Apron 1	LE6B	Previously Destroyed/Decommissioned	Well no longer needed. Not part of LTM Network	Visual Confirmation, Round 5	--	13
Apron 1	LE6C	Previously Destroyed/Decommissioned	Well no longer needed. Not part of LTM Network	Visual Confirmation, Round 5	--	19

<i>Area or Program</i>	<i>Well ID</i>	<i>Well Use Status</i>	<i>Decommissioning Justification</i>	<i>Round 5 Decommissioning (Date)</i>	<i>Method</i>	<i>Total Depth</i>
Apron 1	LE7MW-1	Decommissioned	Well no longer needed. Not part of LTM Network	2/12/09	A (Pull and grout)	25
Apron 1	LE9N	Previously Destroyed/Decommissioned	Well no longer needed. Not part of LTM Network	Visual Confirmation, Round 5	--	20
Apron 1	LF1H	Previously Destroyed/Decommissioned	Well no longer needed. Not part of LTM Network	Visual Confirmation, Round 5	--	16
Apron 1	LF1MW1	Decommissioned	Well no longer needed. Not part of LTM Network	2/12/09	C (Grout in Place)	32
Apron 1	LF6B	Previously Destroyed/Decommissioned	Well no longer needed. Not part of LTM Network	Visual Confirmation, Round 5	--	16
Apron 1	LD4MW2	Decommissioned	Well no longer needed. Not part of LTM Network	2/11/09	C (Grout in Place)	39
Apron 1	HE4MW-1	Decommissioned	Well no longer needed. Not part of LTM Network	3/26/09	A (Pull and grout)	30

<i>Area or Program</i>	<i>Well ID</i>	<i>Well Use Status</i>	<i>Decommissioning Justification</i>	<i>Round 5 Decommissioning (Date)</i>	<i>Method</i>	<i>Total Depth</i>
Apron 1	HE2MW1	Decommissioned	Well no longer needed. Not part of LTM Network	3/26/09	A (Pull and grout)	28
Apron 1	HE1MW1	Decommissioned	Well no longer needed. Not part of LTM Network	3/26/09	A (Pull and grout)	30
Apron 1	HE1E	Decommissioned	Well no longer needed. Not part of LTM Network	3/26/09	A (Pull and grout)	10
Apron 1	HF1A	Previously Destroyed/Decommissioned	Well no longer needed. Not part of LTM Network	Visual Confirmation, Round 5	--	10
Apron 1	HE3A	Previously Destroyed/Decommissioned	Well no longer needed. Not part of LTM Network	Visual Confirmation, Round 5	--	19
Apron 2	AP2MW-LP2N	Decommissioned	Well no longer needed. Not part of LTM Network	2/18/09	C (Grout in Place)	24
Apron 2	AP2MW-LP2E	Decommissioned	Well no longer needed. Not part of LTM Network	2/18/09	C (Grout in Place)	26

<i>Area or Program</i>	<i>Well ID</i>	<i>Well Use Status</i>	<i>Decommissioning Justification</i>	<i>Round 5 Decommissioning (Date)</i>	<i>Method</i>	<i>Total Depth</i>
Apron 2	AP2MW-LP2S	Decommissioned	Well no longer needed. Not part of LTM Network	2/18/09	C (Grout in Place)	25
Apron 2	AP2MW-C2S	Decommissioned	Well no longer needed. Not part of LTM Network	4/22/09	A (Pull and grout)	21
Building 101	101MW-4	Decommissioned	Well no longer needed. Not part of LTM Network	3/2/09	A (Pull and grout)	20
Building 110	110MW-9	Decommissioned	Site is closed.	4/22/09	A (Pull and grout)	19
Building 110	110TW-1	Decommissioned	Site is closed.	4/29/09	A (Pull and grout)	19
Building 110	110MW-2	Decommissioned	Site is closed.	3/30/09	A (Pull and grout)	19
Building 110	110MW-5	Decommissioned	Site is closed.	3/30/09	A (Pull and grout)	20

<i>Area or Program</i>	<i>Well ID</i>	<i>Well Use Status</i>	<i>Decommissioning Justification</i>	<i>Round 5 Decommissioning (Date)</i>	<i>Method</i>	<i>Total Depth</i>
Building 110	110MW-3	Decommissioned	Site is closed.	4/22/09	A (Pull and grout)	20
Building 110	110MW-4	Decommissioned	Site is closed.	3/30/09	A (Pull and grout)	19
Building 133	133MW-4	Decommissioned	Spill closure has been requested.	3/19/09	A (Pull and grout)	19
Building 133	133MW-1	Decommissioned	Spill closure has been requested.	3/4/09	A (Pull and grout)	19
Building 133	133MW-2	Decommissioned	Spill closure has been requested.	3/18/09	A (Pull and grout)	19
Building 133	133MW-3R	Decommissioned	Spill closure has been requested.	3/4/09	A (Pull and grout)	16
Building 15	B15MW-4	Decommissioned	Well no longer needed. Not part of LTM Network	3/25/09	A (Pull and grout)	12

<i>Area or Program</i>	<i>Well ID</i>	<i>Well Use Status</i>	<i>Decommisioning Justification</i>	<i>Round 5 Decommisioning (Date)</i>	<i>Method</i>	<i>Total Depth</i>
Building 15	B15MW-2	Decommissioned	Well no longer needed. Not part of LTM Network	3/25/09	A (Pull and grout)	13
Building 15	B15MW-3	Decommissioned	Well no longer needed. Not part of LTM Network	3/25/09	A (Pull and grout)	13
Building 20	B20MW-3	Decommissioned	No Further Sampling at site, November 2004	4/29/09	A (Pull and grout)	17
Building 20	B20MW-2	Decommissioned	No Further Sampling at site, November 2004	4/29/09	A (Pull and grout)	17
Building 20	B20MW-1	Decommissioned	No Further Sampling at site, November 2004	4/29/09	A (Pull and grout)	16
Building 301	301MW-4	Decommissioned	No Further Sampling at site, November 2004	4/29/09	A (Pull and grout)	25
Building 43	B43MW-6	Decommissioned	Well no longer needed. Site Closed	2/24/09	A (Pull and grout)	21

<i>Area or Program</i>	<i>Well ID</i>	<i>Well Use Status</i>	<i>Decommissioning Justification</i>	<i>Round 5 Decommissioning (Date)</i>	<i>Method</i>	<i>Total Depth</i>
Building 43	B43MW-7	Decommissioned	Well no longer needed. Spill closure has been requested.	2/25/09	A (Pull and grout)	21
Building 43	B43MW-8	Decommissioned	Well no longer needed. Spill closure has been requested.	3/18/09	A (Pull and grout)	22
Building 43	B43MW-4	Decommissioned	Well no longer needed. Spill closure has been requested.	2/24/09	C (Grout in Place)	21
Building 43	B43MW-1R	Decommissioned	Well no longer needed. Spill closure has been requested.	2/24/09	A (Pull and grout)	19
Building 43	B43MW-3	Decommissioned	Well no longer needed. Spill closure has been requested.	2/24/09	A (Pull and grout)	19
Building 43	B43MW-5	Decommissioned	Well no longer needed. Spill closure has been requested.	2/24/09	A (Pull and grout)	21
Building 510	510MW-2	Decommissioned	No further study	6/2008	A (Pull and grout)	12

<i>Area or Program</i>	<i>Well ID</i>	<i>Well Use Status</i>	<i>Decommisioning Justification</i>	<i>Round 5 Decommisioning (Date)</i>	<i>Method</i>	<i>Total Depth</i>
Building 510	WL-03-510	Decommissioned	No Further Study	3/19/09	A (Pull and grout)	11
Building 510	WL-02-510	Decommissioned	No Further Study	3/19/09	A (Pull and grout)	8
Building 510	WL-01-510	Decommissioned	No further Study	3/19/09	A (Pull and grout)	8
Building 510	510MW-1	Decommissioned	No further study	6/2008	A (Pull and grout)	15
Building 510	WL-05-510	Decommissioned	No Further Study	6/2008	A (Pull and grout)	12
Building 771	771MW-5B	Decommissioned	Previously thought to be destroyed	4/22/09	A (Pull and grout)	28
Building 775	775MW-3	Decommissioned	Well no longer needed. Not part of LTM Network	2/19/09	C (Grout in Place)	64

<i>Area or Program</i>	<i>Well ID</i>	<i>Well Use Status</i>	<i>Decommissioning Justification</i>	<i>Round 5 Decommissioning (Date)</i>	<i>Method</i>	<i>Total Depth</i>
Building 782	782-MW181	Decommissioned	Well no longer needed. Not part of LTM Network	2/11/09	C (Grout in Place)	92
Building 782	782MW-7	Decommissioned	Well no longer needed. Not part of LTM Network	2/17/09	A (Pull and grout)	28
Building 782	782MW-8	Decommissioned	Well no longer needed. Not part of LTM Network	3/18/09	A (Pull and grout)	26
Building 782	782MW-6R1	Decommissioned	Perched conditions reported. Well replaced by 782MW-6R2.	2/17/09	A (Pull and grout)	27
Building 786	786MW-17	Previously Destroyed/Decommissioned	Well no longer needed. Not part of LTM Network	Visual Confirmation, Round 5	--	23
Building 786	786MW-25	Decommissioned	Well no longer needed. Not part of LTM Network	3/18/09	A (Pull and grout)	22
Building 786	786MW-5	Decommissioned	Well no longer needed. Not part of LTM Network	3/18/09	A (Pull and grout)	24

<i>Area or Program</i>	<i>Well ID</i>	<i>Well Use Status</i>	<i>Decommissioning Justification</i>	<i>Round 5 Decommissioning (Date)</i>	<i>Method</i>	<i>Total Depth</i>
Building 786	786MW-6	Decommissioned	Well no longer needed. Not part of LTM Network	2/11/09	C (Grout in Place)	22
Building 789	789MW-27R	Decommissioned	Located in perched zone. Well is too shallow	2/18/09	A (Pull and grout)	22
Fire Protection Training Area	FPTMW-4	Decommissioned	Spill closure has been requested.	3/20/09	A (Pull and grout)	19
Fire Protection Training Area	FPTAMW-7	Decommissioned	Spill closure has been requested.	3/20/09	A (Pull and grout)	19
Fire Protection Training Area	FPTAMW-6	Decommissioned	Spill closure has been requested.	3/20/09	A (Pull and grout)	19
Fire Protection Training Area	FPTVMW-5	Decommissioned	Spill closure has been requested.	3/20/09	A (Pull and grout)	24
Fire Protection Training Area	FPTMW-3	Decommissioned	Spill closure has been requested.	3/19/09	A (Pull and grout)	21

<i>Area or Program</i>	<i>Well ID</i>	<i>Well Use Status</i>	<i>Decommissioning Justification</i>	<i>Round 5 Decommissioning (Date)</i>	<i>Method</i>	<i>Total Depth</i>
Fire Protection Training Area	FPTAMW-9	Decommissioned	Spill closure has been requested.	3/19/09	A (Pull and grout)	20
Fire Protection Training Area	FPTAMW-8	Decommissioned	Spill closure has been requested.	3/19/09	A (Pull and grout)	17
Landfill 1	LF1MW-9	Decommissioned	Well no longer needed. Not part of LTM Network	2/10/09	A (Pull and grout)	16
Landfill 1	LF1MW-8	Previously Destroyed/Decommissioned	Well no longer needed. Not part of LTM Network	Visual Confirmation, Round 5	A (Pull and grout)	13
Landfill 1	LF1MW-7	Decommissioned	Well no longer needed. Not part of LTM Network	2/10/09	A (Pull and grout)	19
Landfill 1	LF1P-4	Previously Destroyed/Decommissioned	Assumed destroyed during LF1 trench system construction	2/10/09	--	26
Landfill 4	LF4-MW2	Decommissioned	Well no longer needed. Not part of LTM Network	2/19/09	A (Pull and grout)	20

<i>Area or Program</i>	<i>Well ID</i>	<i>Well Use Status</i>	<i>Decommisioning Justification</i>	<i>Round 5 Decommisioning (Date)</i>	<i>Method</i>	<i>Total Depth</i>
Landfill 4	LF4-MW1	Decommissioned	Well no longer needed. Not part of LTM Network	2/19/09	A (Pull and grout)	15
Landfill 5	LF5MW-1	Decommissioned	Well no longer needed. Not part of LTM Network	4/22/09	A (Pull and grout)	17
Landfill 7	LF7MW-20	Decommissioned	Well no longer needed. Not part of LTM Network	3/24/09	A (Pull and grout)	12
Landfill 7	LF7MW-21	Decommissioned	Well no longer needed. Not part of LTM Network	3/24/09	A (Pull and grout)	9
Lot 69	L69MW-4	Decommissioned	No Further Sampling at site, November 2004	4/29/09	A (Pull and grout)	18
Lot 69	L69MW-3	Decommissioned	No Further Sampling at site, November 2004	4/29/09	A (Pull and grout)	17
Lot 69	L69MW-1	Decommissioned	No Further Sampling at site, November 2004	4/29/09	A (Pull and grout)	17

<i>Area or Program</i>	<i>Well ID</i>	<i>Well Use Status</i>	<i>Decommisioning Justification</i>	<i>Round 5 Decommisioning (Date)</i>	<i>Method</i>	<i>Total Depth</i>
Lot 69	L69MW2-1	Decommissioned	No Further Sampling at site, November 2004	4/29/09	A (Pull and grout)	17
Six Mile Creek	SMC-USGS-10	Decommissioned	No longer in use.	3/24/09	A (Pull and grout)	3
Six Mile Creek	SMC-USGS-9	Decommissioned	Well no longer needed. Site closed	3/24/09	A (Pull and grout)	2
Six Mile Creek	SMC-USGS-8	Decommissioned	Well no longer needed. Not part of LTM Network	3/24/09	A (Pull and grout)	16
Six Mile Creek	SMC-USGS-2	Decommissioned	No longer in use.	4/22/09	A (Pull and grout)	30
Six Mile Creek	SMC-P3	Decommissioned	Not part of LTM network	2/19/09	A (Pull and grout)	25
Six Mile Creek	SMC-P2	Previously Destroyed/Decommissioned	Not part of LTM network	Visual Confirmation, Round 5	--	25

Round 5 Wells not Decommissioned

<i>Well ID</i>	<i>Area or Program</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Decommissioning Justification</i>	<i>Total Depth (ft)</i>
E8MW-5	Apron 1	NYSDEC Spill No. 9304639	Proposed for Decommissioning (Round 5)	Well, flush mount completion, possibly buried under stockpiled soil, 10/22/98.	Not decommissioned in Summer, 2005. Buried under biopile.	27
E8MW-4	Apron 1	NYSDEC Spill No. 9304639	Proposed for Decommissioning (Round 5)	Well, flush mount completion, possibly buried under stockpiled soil, 10/22/98.	Not decommissioned in Summer, 2005. Buried under biopile.	27
E8MW-3	Apron 1	NYSDEC Spill No. 9304639	Proposed for Decommissioning (Round 5)	Well, flush mount completion, possibly buried under stockpiled soil, 10/22/98.	Not decommissioned in Summer, 2005. Buried under biopile.	27
E8MW-1	Apron 1	NYSDEC Spill No. 9304639	Proposed for Decommissioning (Round 5)	Well, flush mount completion, possibly buried under stockpiled soil, 10/22/98.	Not decommissioned in Summer, 2005. Buried under biopile.	25
HP7A	Apron 1	To obtain groundwater elevations, samples, note floating product, and locate monitoring wells.	Proposed for Decommissioning (Round 5)	Piezometer not found.	Well no longer needed. Not part of LTM Network. Buried under biopile.	19
HF7MW1	Apron 1	To characterize nature and extent of groundwater contamination, and remove floating product.	Proposed for Decommissioning (Round 5)	Well, flush mount completion.	Well no longer needed. Not part of LTM Network. Buried under biopile.	29
HE8C	Apron 1	To obtain groundwater elevations, samples, note floating product, and locate monitoring wells.	Proposed for Decommissioning (Round 5)	Piezometer (no record of piezometer during well inspection field activities).	Well no longer needed. Not part of LTM Network. Buried under biopile.	22

Round 5 Wells not Decommissioned

<i>Well ID</i>	<i>Area or Program</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Decommissioning Justification</i>	<i>Total Depth (ft)</i>
AP2MW-C2N	Apron 2	Petroleum Spill Site	Proposed for Decommissioning (Round 5)	2" PVC Monitoring well. Flush mount completion.	Well no longer needed. Not part of LTM Network. Buried under biopile.	27
AP2MW-C2E	Apron 2	Petroleum Spill Site	Proposed for Decommissioning (Round 5)	2" PVC Monitoring well. Flush mount completion.	Well no longer needed. Not part of LTM Network. Buried under biopile.	26
AP2MW-B7S	Apron 2	Petroleum Spill Site	Proposed for Decommissioning (Round 5)	2" PVC Monitoring well. Flush mount completion.	Well no longer needed. Not part of LTM Network. Buried under biopile.	24
<i>Grand Total (ft)</i>						253

Appendix C
Daily Decommissioning Field Sheets

Well ID T10MW-36

Date Decommissioned 1-23-06

Area or Program
Building T-10

Well Diameter
2"

Decommissioning Method
Case Pulling

Depth to Water 5.43

Total Depth 11.55

Grout Volume Added
10 gallons

Physical Description
2" flush mounting

Decommissioning Contractor
SJB

Not Found Status
Found

FPM Personal Onsite
D Budyga

Northing 1135220.35
Easting 1175093.64

Description Winter 2006
ok

Date Installed 9-10-01

Ground Elevation 463.91

Comments
14' case

Well ID T10MW-37

Date Decommissioned 1-23-06

Area or Program Building T-10

Well Diameter 2"

Decommissioning Method Case Pulling

Depth to Water 5.90

Total Depth 12.40

Grout Volume Added 15 gallons

Physical Description
2" Flush mount

Decommissioning Contractor STB

Not Found Status
Found

FPM Personal Onsite
DBaldyga

Northing 1135242.76
Easting 1175084.99

Date Installed 9-10-01

Description Winter 2006
ok

Ground Elevation 464

Comments
13' case

Well ID T10MW-20

Date Decommissioned 1-23-06

Area or Program Building T-10

Well Diameter 2"

Decommissioning Method Case Pulling

Depth to Water 5.95

Total Depth 12.43

Grout Volume Added 10 gal.

Physical Description 2" Flush mount

Decommissioning Contractor STB

Not Found Status Found

FPM Personal Onsite D Baldyga

Northing 1175052.21
Easting 1135214.23

Description Winter 2006 ok

Date Installed 9-10-01

Ground Elevation 464.25

Comments 13' casing

Well ID T10MW-21

Date Decommissioned 1-23-06

Area or Program Building T-10

Well Diameter 1"

Decommissioning Method Case Pulling

Depth to Water 5.03

Total Depth 11.50

Grout Volume Added 5 gal

Physical Description
1" Flush mount

Decommissioning Contractor STB

Not Found Status
Found

EPM Personal Onsite
DBaldygo

Northing 1175014.1
Easting 1135320.35

Description Winter 2006
OK

Date Installed 5-17-00

Ground Elevation 464.32

Comments
12' casing

Well ID 5773MW-1

Date Decommissioned 1-23-06 / 1-24-06

Area or Program B 5773

Well Diameter 2"

Decommissioning Method over drilling

Depth to Water 18.00

Total Depth 24.4

Grout Volume Added 70 gallons

Physical Description
2" , stick up , four posts

Decommissioning Contractor STB

Not Found Status Found

FPM Personal Onsite D. B. Dwyer

Northing 1179160.97
Easting 1131812.99

Description Winter 2006
de

Date Installed 12-19-03

Ground Elevation 480.97

Comments
25' casing

Well ID 5773MW-2

Date Decommissioned 1-24-06

Area or Program Building 5773

Well Diameter 2"

Decommissioning Method case pulling

Depth to Water 16.05

Total Depth 20.70

Grout Volume Added 30

Physical Description
2" Flush mount

Decommissioning Contractor STB

Not Found Status
Fouled

FPM Personal Onsite
D Baldyga

Northing 1179294.56
Easting 1131779.36

Date Installed 12-17-03

Description Winter 2006
ok

Ground Elevation 481.1

Comments
22 feet of casing removed.

Well ID 5773MW-3

Date Decommissioned 1-24-06

Area or Program Building 5773

Well Diameter 2"

Decommissioning Method Case Pulling

Depth to Water 16.15

Total Depth 21.20

Grout Volume Added 15 gallons

Physical Description 2" Flush Mount

Decommissioning Contractor SJB

Not Found Status found

FPM Personal Onsite D. Baldyga

Northing 1179274.67
Easting 1131798.36

Description Winter 2006
ok

Date Installed 12-17-03

Ground Elevation 481.14

Comments 24 feet of casing removed.

Well ID 5773MW-4

Date Decommissioned 1-24-06

Area or Program Building 5723

Well Diameter 2"

Decommissioning Method Case Pulling

Depth to Water 18.30

Total Depth 24.90

Grout Volume Added 25 gal.

Physical Description
2" slide-up 1/4 posts

Decommissioning Contractor SJTB

Not Found Status found

FPM Personal Onsite D. Baldega

Northing 1179323.33
Easting 1131786.37

Date Installed 12-18-03

Description Winter 2006
ok

Ground Elevation 481.5

Comments
25' of casing removed.

Well ID 5773MW-5

Date Decommissioned 1-24-06

Area or Program
Building 5773

Well Diameter
2"

Decommissioning Method
Case Pulling

Depth to Water 18.33

Total Depth 24.28

Grout Volume Added
30 gal

Physical Description
2" stick-up
1/4 posts

Decommissioning Contractor
STB

Not Found Status
Found

FPM Personal Onsite
O Bldyja

Northing 1179160.97
Easting 1131822.35

Description Winter 2006
OK

Date Installed 12-18-03

Ground Elevation 480.13

Comments
25' of casing removed.

Well ID 575DMW-1

Date Decommissioned 1-25-06

Area or Program PAD 5750

Well Diameter 2"

Decommissioning Method Case Pulling

Depth to Water 15.70

Total Depth 23.00

Grout Volume Added 30 gallons

Physical Description
2" stick-up
4 posts

Decommissioning Contractor STB

Not Found Status
Found

FPM Personal Onsite
D. Baldyga

Northing 1180085.64
Easting 1131200.43

Description Winter 2006
o.k.

Date Installed 11-10-03

Ground Elevation 482.24

Comments
24 foot casing

Well ID 5750MW-2

Date Decommissioned 1-25-06

Area or Program PAD 5750

Well Diameter 2"

Decommissioning Method Case Pulling

Depth to Water 15.30

Total Depth 23.04

Grout Volume Added 30 gallons

Physical Description
2" stick-up / 4 posts

Decommissioning Contractor SJB

Not Found Status Found

FPM Personal Onsite D. Baldyga

Northing 1180068.22
Easting 1131200.43

Description Winter 2006
OK

Date Installed 11-10-03

Ground Elevation 481.99

Comments
24 foot casing

Well ID 5750MW-3

Date Decommissioned 1-25-06

Area or Program
PAD 5750

Well Diameter
2"

Decommissioning Method
Case Pulling

Depth to Water 15.52

Total Depth 22.95

Grout Volume
Added 30 gallons


Physical Description
2" stick-up
4 posts

Decommissioning Contractor
STB

Not Found Status
Found

FPM Personal Onsite
DBaldry

Northing 1180042.34
Easting 11312535

Description Winter 2006


Date Installed 11-11-03

Ground Elevation 482.03

Comments

24 foot casing

Well ID 5750MW-4

Date Decommissioned 1-26-06

Area or Program PAD 5750

Well Diameter 2"

Decommissioning Method Case Pulling

Depth to Water 13.95

Total Depth 21.25

Grout Volume Added 30 gallons

Physical Description
2" flush mount

Decommissioning Contractor SJB

Not Found Status
found

FPM Personal Onsite
D Baldyga

Northing 1180112.74
Easting 1131210.74

Description Winter 2006
ak.

Date Installed 11-12-03

Ground Elevation 482.92

Comments
22' of casing

Well ID PZ-13

Date Decommissioned 1-26-06

Area or Program PAID 5750

Well Diameter 1"

Decommissioning Method Case Pulling

Depth to Water 15.70

Total Depth 19.73

Grout Volume Added 10

Physical Description
1" stick-up piezometer

Decommissioning Contractor SJB

Not Found Status
found

IPM Personal Onsite
D. Baldyga

Northing 1180130
Easting 1131185

Description Winter 2006
OK.

Date Installed 7-27-00

Ground Elevation X

Comments
19' of casing

Well ID *P2-II*

Date Decommissioned *X*

Area or Program
PAD 5750

Well Diameter
1"

Decommissioning Method
X

Depth to Water *X*

Total Depth *X*

Grout Volume Added
X

Physical Description
1" piezometer

Decommissioning Contractor
X

Not Found Status
Not Found

EPM Personal Onsite
DBaldry

Northing *1180050*
Easting *1131240*

Description Winter 2006
X

Date Installed *7-27-00*

Ground Elevation *X*

Comments
*Destroyed during the installation of
PAD 5750 monitoring wells in 2003*

Well ID P2-M

Date Decommissioned 1-26-06

Area or Program PAD 5750

Well Diameter 1"

Decommissioning Method Case Pulling

Depth to Water X

Total Depth X

Grout Volume Added 10 gal.

Physical Description
1" stick up piezometer

Decommissioning Contractor STB

Not Found Status found

FPM Personal Onsite DBuldyga

Northing 1180186
Easting 1131186

Description Winter 2006
ok

Date Installed 7-27-00

Ground Elevation X

Comments
18' of casing
the piezometer was bent over 6" from the top, therefore the water levels could not be taken.

Well ID P2-P

Date Decommissioned X

Area or Program
140 5750

Well Diameter
1"

Decommissioning Method
X

Depth to Water X

Total Depth X

Grout Volume
Added X

Physical Description
1" piezometer

Decommissioning Contractor
/

Not Found Status
not found

FPM Personal Onsite
DBaldyga

Northing 1180104
Easting 1131223

Description Winter 2006
X

Date Installed 7-27-00

Ground Elevation X

Comments
Replaced by 5750MW-4

Well ID MW49A01

Date Decommissioned X

Area or Program Hardhill 49 A

Well Diameter 2"

Decommissioning Method Previously destroyed

Depth to Water X

Total Depth X

Grout Volume Added X

Physical Description 2" shot-up

Decommissioning Contractor /

Not Found Status Not Found

FPM Personal Onsite D. Baldyga

Northing 1183886
Easting 1133801

Description Winter 2006
could not be located

Date Installed 8-8-96

Ground Elevation 535.14

Comments X

Well ID MW49A02

Date Decommissioned 1-26-06

Area or Program
Hardfill 49A

Well Diameter
2"

Decommissioning Method
Case pulling

Depth to Water 14.93

Total Depth 21.75

Grout Volume
Added 30 gallons

Physical Description
2" stick-up / 3 posts

Decommissioning Contractor
SJB

Not Found Status
Found

FPM Personal Onsite
D Baldyga

Northing 1103387
Easting 1133850

Description Winter 2006
ok

Date Installed 8-8-96

Ground Elevation 531.6

Comments
22' of casing

Well ID MW49A03

Date Decommissioned 1-26-06

Area or Program Hardfill 49A

Well Diameter 2"

Decommissioning Method Case Pulling

Depth to Water 13.10

Total Depth 18.70

Grout Volume Added 20 gallons

Physical Description 2" stickup / 3 posts

Decommissioning Contractor SJB

Not Found Status found

FPM Personal Onsite D. Beldyga

Northing 1183396
Easting 1133518

Description Winter 2006
ok

Date Installed 8-7-96

Ground Elevation 522.75

Comments 20' of casing

Well ID MWSA01

Date Decommissioned 1-26-06

Area or Program
Small Arms Range

Well Diameter
2"

Decommissioning Method
Case Pulling

Depth to Water 14.00

Total Depth 21.20

Grout Volume Added
20 gallons

Physical Description
2" Stick-up / 3 posts

Decommissioning Contractor
SJB

Not Found Status
Found

FPM Personal Onsite
DBaldry

Northing 1183630
Easting 1133365

Description Winter 2006
OK

Date Installed 8-8-96

Ground Elevation 524.52

Comments
22' of casing

Well ID 779MW-1

Date Decommissioned 1-27-06 / 1-30-06

Area or Program Building 779

Well Diameter 2"

Decommissioning Method overdrilling

Depth to Water 56.95

Total Depth 65.45

Grout Volume Added 110 gallons

Length of Case Pulled 68' overdrilled

Physical Description
2" stick-up - is bent at top.
has bladder pump

Decommissioning Contractor STB

Not Found Status
Found

FPM Personal Onsite
D. Buldyga

Northing 1172995
Easting 1136379

Description Winter 2006
ok, bent at top, possibly
due to lawn mower accident

Date Installed 5-^B19-89

Ground Elevation 56.09

Comments

Well ID 779~~W~~W-2

Date Decommissioned 1-31-06

Area or Program
Building 779

Well Diameter
2"

Decommissioning Method
Overdrilling

Depth to Water 53.35

Total Depth 65.65

Grout Volume Added
110 gallons

Length of Case Pulled 68' overdrilled

Physical Description
2" Stick-up, has
Huddler pump

Decommissioning Contractor
STB

Not Found Status
Found

FPM Personal Onsite
D. Forse

Northing 1173066
Easting 1136392

Description Winter 2006
ok, locked

Date Installed ^{DB}
~~9-3-94~~ ← 5-22-89

Ground Elevation 514.33

Comments

Well ID *EBMW-2*

Date Decommissioned *2-8-06*

Area or Program
Apron 1

Well Diameter
2"

Decommissioning Method
Case Pulling

Depth to Water *16.41'*

Total Depth *25.91'*

Grout Volume Added
30 gal.

Length of Case Pulled *27'*

Physical Description
Flush mount / 2"

Decommissioning Contractor
STB

Not Found Status
Found

FPM Personal Onsite
D. Forse

Northing *1174467*
Easting *1136255*

Description Winter 2006
ok.

Date Installed *12-6-1994*

Ground Elevation *477.91*

Comments

Well ID *B14/TW-13*

Date Decommissioned *2-8-06*

Area or Program
Building 14

Well Diameter
1"

Decommissioning Method
Case Pulling

Depth to Water *7.02*

Total Depth *14.75*

Grout Volume Added
6 gal.

Length of Case Pulled *15'*

Physical Description
Flush mount / 1"

Decommissioning Contractor
SJB

Not Found Status
Found

FPM Personal Onsite
D. Forse

Northing *1175298.3*
Easting *1133687.6*

Description Winter 2006
OK.

Date Installed *4-27-2000*

Ground Elevation */*

Comments

Well ID 779VMP-6

Date Decommissioned 2-9-06

Area or Program Building 779

Well Diameter 3-1"

Decommissioning Method Overdrill

Depth to Water Vadose

Total Depth 44.0

Grout Volume Added 50 gallons

Length of Case Pulled 45'

Physical Description
Flush mount - 3 1" PVC VMPs

Decommissioning Contractor STB

Not Found Status
Found

FPM Personal Onsite
D. Forse

Northing 1172972.2
Easting 1136399.7

Description Winter 2006
ok.

Date Installed 11-07-02

Ground Elevation 516.19

Comments

Well ID ~~779~~ 779PATW-2

Date Decommissioned 2-13-06

Area or Program
Building 779

Well Diameter
4"

Decommissioning Method
Overdrill

Depth to Water 46.44'

Total Depth 46.60'

Grout Volume
Added 115 gallons

Length of Case Pulled 46'

Physical Description
4" Stick-up PVC

Decommissioning Contractor
STB

Not Found Status
Found

FPM Personal Onsite
D. Forse

Northing 1173002.53
Easting 1136424.61

Description Winter 2006
D.K.

Date Installed 11-01-02

Ground Elevation 515.55

Comments

Well ID 779 VMP-4

Date Decommissioned 2-13-06

Area or Program
Building 779

Well Diameter
3-1"

Decommissioning Method
Overdrill

Depth to Water Vadose

Total Depth 43.5'

Grout Volume Added 65 gallons

Length of Case Pulled 45'

Physical Description
Flush mount - 3 1" PVC
VMPs

Decommissioning Contractor
STB

Not Found Status
found

FPM Personal Onsite
D. Forse

Northing 1172991.88
Easting 1136413.9

Description Winter 2006
OK

Date Installed 11-05-02

Ground Elevation 515.82

Comments

Well ID 779MW-3

Date Decommissioned 2-15-06

Area or Program Building 779

Well Diameter 2"

Decommissioning Method Overdrill

Depth to Water 52.85'

Total Depth 62.90'

Grout Volume Added 110 gallons

Length of Case Pulled 65'

Physical Description 2" stick-up / bladder pump

Decommissioning Contractor SJB

Not Found Status Found

FPM Personal Onsite D. Forse

Northing 1172990
Easting 1136470

Description Winter 2006
ok.

Date Installed 5-22-89

Ground Elevation 513.73

Comments

Well ID 779MW-6

Date Decommissioned 2-15-06

Area or Program
Building 779

Well Diameter
2"

Decommissioning Method
overdrill

Depth to Water 58.10'

Total Depth 63.90'

Grout Volume
Added 110 gal.

Length of Case Pulled 65'

Physical Description
2" stick-up / 3 posts

Decommissioning Contractor
STB

Not Found Status
found

FPM Personal Onsite
D. Forse

Northing 1172961.94
Easting 1136335.02

Description Winter 2006
ok.

Date Installed 5-20-98

Ground Elevation 516.63

Comments

Well ID 779MW-4

Date Decommissioned 2-17-06

Area or Program Building 779

Well Diameter 2"

Decommissioning Method Grout in place

Depth to Water 57.65

Total Depth 63.70

Grout Volume Added 110 gal.

Length of Case Pulled 65'

Physical Description 2" stick-up / 3 posts

Decommissioning Contractor STB

Not Found Status Found

FPM Personal Onsite D. Forse

Northing 1172898.71
Easting 1136402.26

Description Winter 2006
ok.

Date Installed 4-14-98

Ground Elevation 516.07

Comments
50 mph + gusts of wind.

Well ID B100MW-1

Date Decommissioned 9-12-06

Area or Program
UST 100

Well Diameter
4"

Decommissioning Method
Grout in Place^{OB} / Pull

Depth to Water NA

Total Depth 26.5'

Grout Volume Added
15 gallons

Length of Case Pulled 26' ~~27'~~^{OB}

Physical Description
Push mount

Decommissioning Contractor
NA - FPM

Not Found Status
Found

FPM Personal Onsite
J. Pratt

Northing 1177800
Easting 1133634

Description Winter 2006
Found

Date Installed 2-7-1990

Ground Elevation 472.72

Comments
Decommissioned due to construction at Building 100.

Well ID UST100MW-6

Date Decommissioned 9-12-06

Area or Program
AST-100

Well Diameter
2"

Decommissioning Method
Pull / Grout

Depth to Water N/A

Total Depth 19.35'

Grout Volume Added 12 gallons

Length of Case Pulled 19'

Physical Description
2" - Flush mount

Decommissioning Contractor
FPM

Not Found Status
Found

FPM Personal Onsite
J. Pratt

Northing 1177798.43
Easting 1133654.63

Date Installed 5-8-2003

Description Winter 2006
Found

Ground Elevation 472.88

Comments
Decommissioned due to construction at Building 100.

Well ID UST100MW-7

Date Decommissioned 9-12-06

Area or Program UST-100

Well Diameter 2"

Decommissioning Method Pull / Grout

Depth to Water NA

Total Depth 19.6'

Grout Volume Added 14 gal

Length of Case Pulled 19'

Physical Description 2" / Flush mount

Decommissioning Contractor FPM-

Not Found Status Found

FPM - Personal Onsite J. Pratt

Northing 1177820.51
Easting 1133629.33

Date Installed 5-9-2003

Description Winter 2006 Found

Ground Elevation 473.18

Comments Decommissioned due to construction at Building 100

Well ID 779VMP-5

Date Decommissioned 1-4-07

Area or Program B 779

Well Diameter 3-1" wells

Decommissioning Method Grout in place

Depth to Water No H₂O

Total Depth S - 33.50

I - 39.05

D - 42.70

Grout Volume Added 10 to all (3.3 gal each)

Length of Case Pulled S = 10'

I = 15'

Physical Description
Push mount, 3 points

Decommissioning Contractor STB

Not Found Status
Found

FPM Personal Onsite
D. Baldyga

Northing 1172984.5
Easting 1136407.6

Date Installed 11-06-02

Description Winter 2006
Sound

Ground Elevation 515.97

Comments
3 vmp locations, shallow, Intermediate, Deep. Tried to pull wells/points out, broke off. There was no H₂O in any of the points.

Well ID LAWMW-1

Date Decommissioned 1-10-07

Area or Program RI- on-Base

Well Diameter 2"

Decommissioning Method pull and grout

Depth to Water ~~11.185~~ 6.81

Total Depth ~~15.29~~

Grout Volume Added 5

17.09

Length of Case Pulled ~~17~~ 17

Physical Description
well, above ground,
posts

Decommissioning Contractor STB

Not Found Status
Found

FPM Personal Onsite
D. Forse

Northing 1185564
Easting 1127060

Description Winter 2007
Found

Date Installed 5-3-94

Ground Elevation 497.09

Comments
off-base well.

Well ID LAWMMW-2

Date Decommissioned 1-10-07

Area or Program
RI - On-base

Well Diameter
2"

Decommissioning Method
Pull and grout

Depth to Water 7.55

Total Depth 15.91

Grout Volume
Added 5

Length of Case Pulled 16

Physical Description
Above ground completion,
posts.

Decommissioning Contractor
STB

Not Found Status
Found

FPM Personal Onsite
D. Forse

Northing 1186418
Easting 1129176

Date Installed 5-3-1994

Description Winter 2007
Found

Ground Elevation

Comments
Off-Base, in a corn field.

Well ID MW49A04

Date Decommissioned 1-11-07

Area or Program Hardkill 49a

Well Diameter 2"

Decommissioning Method bulk and grout

Depth to Water 13.35

Total Depth 20.30

Grout Volume Added 10

Length of Case Pulled 20.30

Physical Description Above ground completion

Decommissioning Contractor STB

Not Found Status found

FPM Personal Onsite D. Forge

Northing 1183134
Easting 1133644

Description Winter 2007
found

Date Installed 8-7-96

Ground Elevation 525

Comments

Well ID MW5AR02

Date Decommissioned 1-11-06

Area or Program
Small Arms Range

Well Diameter
2"

Decommissioning Method
pull and grout

Depth to Water 8.46

Total Depth 17.8

Grout Volume Added 10

Length of Case Pulled 18

Physical Description
Aboveground completion,
2 posts.

Decommissioning Contractor
STB

Not Found Status
Found

FPM Personal Onsite
D. Forse

Northing 1183629
Easting 1133663

Description Winter 2007
Found

Date Installed 8-9-96

Ground Elevation 524.19

Comments

Well Decommissioning Field Activities

Date	Well ID	Depth to Water	Total Depth	Method of Decommissioning	Physical Description (completion type)	Grout Added (gal.)
1-4-07	779PUMP-SD	X	42.70	grout in place	Flush mount - 1"	3.33
1-4-07	" I	X	39.05	"	" - 1"	3.33
1-4-07	" S	X	33.5	"	" - 1"	3.33
1-10-07	LAWMW-1	6.81	17.09	Pull + grout	total	10
				→	2" above ground	5
1-10-07	LAWMW-2	7.55	15.91	Pull + grout	2" above ground	5
1-11-07	MW49A02	13.35	20.30	Pull + grout	2" above ground	10
1-11-07	MWSAR02	8.46	17.8	Pull + grout	2" above ground	10

779

LAW

61000

Well ID *B14MW-4*

Date Decommissioned *3-9-07*

Area or Program
Building 14

Well Diameter
2"

Decommissioning Method
1 grout and pull + grout

Depth to Water *8.48*

Total Depth *13.36*

Grout Volume Added
6 gallons

Length of Case Pulled *13.36*

Physical Description
flush mount

Decommissioning Contractor
STB

Not Found Status
X

FPM Personal Onsite
D. Forse

Northing *1175394.7* *1175394.7*
Easting *1133571.52* *1133565.39*

Description Winter 2007
found

Date Installed *9-06-01* *9-06-01*

Ground Elevation *465.38* *465.34*

Comments
X

Well ID B14MW-21

Date Decommissioned 3-9-07

Area or Program Building 14

Well Diameter 2"

Decommissioning Method grout in place

Depth to Water 8.82

Total Depth 18.70

Grout Volume Added 6 gallons

Length of Case Pulled X

Physical Description
flush mount

Decommissioning Contractor STB

Not Found Status X

FPM Personal Onsite D. forse

Northing 1175394.7
Easting 1133594.52

Description Winter 2007
found

Date Installed 9-06-01

Ground Elevation 465.35

Comments
X

Well ID B14MW-7

Date Decommissioned 3-12-07

Area or Program building 14

Well Diameter 1

Decommissioning Method pull + grout

Depth to Water 9.65

Total Depth 14.15

Grout Volume Added 6 gallons

Length of Case Pulled 14.15

Physical Description Plush mount

Decommissioning Contractor SJB

Not Found Status X

FPM Personal Onsite D. Forse

Northing 1175328.4
Easting 1133527.3

Description Winter 2007
found

Date Installed 4-26-00

Ground Elevation X

Comments
TW

Well ID U100 MW-2

Date Decommissioned ~~4~~ 3-12-07

Area or Program
UST 100

Well Diameter
2"

Decommissioning Method
pull + grout

Depth to Water 13.62

Total Depth 18.70'

Grout Volume
Added 6 gal.

Length of Case Pulled 18.70'

Physical Description
flush mount

Decommissioning Contractor
SJB

Not Found Status
X

FPM Personal Onsite
David Forse

Northing 1177721.47
Easting 1133558.17

Description Winter 2006
found

Date Installed 5-7-03

Ground Elevation 472.02

Comments
X

Well ID U100MW-3

Date Decommissioned 3-12-07

Area or Program UST 100

Well Diameter 2"

Decommissioning Method pull + grout

Depth to Water 12.70'

Total Depth 19.40'

Grout Volume Added 6 gallons

Length of Case Pulled 19'

Physical Description flush mount

Decommissioning Contractor SJB

Not Found Status X

FPM Personal Onsite David Forse

Northing 1177711.73

Easting 1133615.97

3

Date Installed 5-6-08

Description Winter 2008
found

Ground Elevation 471.94

Comments

Well ID U100MW-4

Date Decommissioned 3-12-07

Area or Program UST-100

Well Diameter 2

Decommissioning Method pull + grout.

Depth to Water 12.80

Total Depth 17.9'

Grout Volume Added 5gal

Length of Case Pulled 14.9'

Physical Description
Flush mount

Decommissioning Contractor SJB

Not Found Status X

FPM Personal Onsite
David Forse

Northing 1177699.66
Easting 1133649.81

Date Installed 5-6-03

Description Winter 2007
found

Ground Elevation 471.95

Comments
3 or 4' of screen broke off at top of boring surface. Bottom of screen was punched out and used as a tremie to grout boring full.

Well ID U100MW-5

Date Decommissioned 3-12-07

Area or Program UST-100

Well Diameter 2

Decommissioning Method pull + grout

Depth to Water 13.30

Total Depth 19.5'

Grout Volume Added 6 gal

Length of Case Pulled 19.5

Physical Description flush mount

Decommissioning Contractor SJB

Not Found Status X

FPM Personal Onsite Dave Force

Northing 1177729.22
Easting 1133669.35

Description Winter 2006
found

Date Installed 5-6-03

Ground Elevation 472.21

Comments

2-10-09

LFIP-4

Well ID

Date Decommissioned

Area or Program	Number of Employees	Number of Employees with Disabilities	Percentage of Employees with Disabilities
Administrative	10	1	10%
Engineering	15	2	13.3%
Manufacturing	25	3	12%
Marketing	12	1	8.3%
Research and Development	20	2	10%
Sales	18	2	11.1%
Support Services	30	4	13.3%
Training	5	1	20%
Human Resources	8	1	12.5%
Finance	10	1	10%
Legal	5	1	20%
Information Technology	15	2	13.3%
Operations	20	3	15%
Quality Control	10	1	10%
Customer Service	12	1	8.3%
Product Development	15	2	13.3%
Project Management	10	1	10%
Supply Chain Management	15	2	13.3%
Business Development	10	1	10%
Compliance	5	1	20%
Security	10	1	10%
Facilities Management	10	1	10%
Environmental Health and Safety	10	1	10%
Public Relations	10	1	10%
Government Relations	10	1	10%
Investor Relations	10	1	10%
Corporate Social Responsibility	10	1	10%
Legal Affairs	10	1	10%
Human Resources Development	10	1	10%
Finance and Accounting	10	1	10%
Information Technology Support	10	1	10%
Operations Support	10	1	10%
Quality Control Support	10	1	10%
Customer Service Support	10	1	10%
Product Development Support	10	1	10%
Project Management Support	10	1	10%
Supply Chain Management Support	10	1	10%
Business Development Support	10	1	10%
Compliance Support	10	1	10%
Security Support	10	1	10%
Facilities Management Support	10	1	10%
Environmental Health and Safety Support	10	1	10%
Public Relations Support	10	1	10%
Government Relations Support	10	1	10%
Investor Relations Support	10	1	10%
Corporate Social Responsibility Support	10	1	10%
Legal Affairs Support	10	1	10%
Human Resources Development Support	10	1	10%
Finance and Accounting Support	10	1	10%
Information Technology Support	10	1	10%
Operations Support	10	1	10%
Quality Control Support	10	1	10%
Customer Service Support	10	1	10%
Product Development Support	10	1	10%
Project Management Support	10	1	10%
Supply Chain Management Support	10	1	10%
Business Development Support	10	1	10%
Compliance Support	10	1	10%
Security Support	10	1	10%
Facilities Management Support	10	1	10%
Environmental Health and Safety Support	10	1	10%
Public Relations Support	10	1	10%
Government Relations Support	10	1	10%
Investor Relations Support	10	1	10%
Corporate Social Responsibility Support	10	1	10%
Legal Affairs Support	10	1	10%
Human Resources Development Support	10	1	10%
Finance and Accounting Support	10	1	10%
Information Technology Support	10	1	10%
Operations Support	10	1	10%
Quality Control Support	10	1	10%
Customer Service Support	10	1	10%
Product Development Support	10	1	10%
Project Management Support	10	1	10%
Supply Chain Management Support	10	1	10%
Business Development Support	10	1	10%
Compliance Support	10	1	10%
Security Support	10	1	10%
Facilities Management Support	10	1	10%
Environmental Health and Safety Support	10	1	10%
Public Relations Support	10	1	10%
Government Relations Support	10	1	10%
Investor Relations Support	10	1	10%
Corporate Social Responsibility Support	10	1	10%
Legal Affairs Support	10	1	10%
Human Resources Development Support	10	1	10%
Finance and Accounting Support	10	1	10%
Information Technology Support	10	1	10%
Operations Support	10	1	10%
Quality Control Support	10	1	10%
Customer Service Support	10	1	10%
Product Development Support	10	1	10%
Project Management Support	10	1	10%
Supply Chain Management Support	10	1	10%
Business Development Support	10	1	10%
Compliance Support	10	1	10%
Security Support	10	1	10%
Facilities Management Support	10	1	10%
Environmental Health and Safety Support	10	1	10%
Public Relations Support	10	1	10%
Government Relations Support	10	1	10%
Investor Relations Support	10	1	10%
Corporate Social Responsibility Support	10	1	10%
Legal Affairs Support			

Well Diameter

Decommissioning Method

LF 1

4"

Depth to Water

Well	Depth	Total Depth
1	100	100
2	150	150
3	200	200
4	250	250
5	300	300
6	350	350
7	400	400
8	450	450
9	500	500
10	550	550
11	600	600
12	650	650
13	700	700
14	750	750
15	800	800
16	850	850
17	900	900
18	950	950
19	1000	1000
20	1050	1050
21	1100	1100
22	1150	1150
23	1200	1200
24	1250	1250
25	1300	1300
26	1350	1350
27	1400	1400
28	1450	1450
29	1500	1500
30	1550	1550
31	1600	1600
32	1650	1650
33	1700	1700
34	1750	1750
35	1800	1800
36	1850	1850
37	1900	1900
38	1950	1950
39	2000	2000
40	2050	2050
41	2100	2100
42	2150	2150
43	2200	2200
44	2250	2250
45	2300	2300
46	2350	2350
47	2400	2400
48	2450	2450
49	2500	2500
50	2550	2550
51	2600	2600
52	2650	2650
53	2700	2700
54	2750	2750
55	2800	2800
56	2850	2850
57	2900	2900
58	2950	2950
59	3000	3000
60	3050	3050
61	3100	3100
62	3150	3150
63	3200	3200
64	3250	3250
65	3300	3300
66	3350	3350
67	3400	3400
68	3450	3450
69	3500	3500
70	3550	3550
71	3600	3600
72	3650	3650
73	3700	3700
74	3750	3750
75	3800	3800
76	3850	3850
77	3900	3900
78	3950	3950
79	4000	4000
80	4050	4050
81	4100	4100
82	4150	4150
83	4200	4200
84	4250	4250
85	4300	4300
86	4350	4350
87	4400	4400
88	4450	4450
89	4500	4500
90	4550	4550
91	4600	4600
92	4650	4650
93	4700	4700
94	4750	4750
95	4800	4800
96	4850	4850
97	4900	4900
98	4950	4950
99	5000	5000
100	5050	5050
101	5100	5100
102	5150	5150
103	5200	5200
104	5250	5250
105	5300	5300
106	5350	5350
107	5400	5400
108	5450	5450
109	5500	5500
110	5550	5550
111	5600	5600
112	5650	5650
113	5700	5700
114	5750	5750
115	5800	5800
116	5850	5850
117	5900	

Grout Volume
Added

Length of Case Pulled

Physical Description

Well, above ground completion, w/
sliding steel plate as locking
lid.

Decommissioning Contractor

SJB

Not Found Status

Not Found

FPM Personal Onsite

Dave Forsy

Northing

1183462

Easting

1132922

Date Installed

4	22	82
---	----	----

Description Winter 2004

Not Found

Ground Elevation

531.22

Comments

- Believed to be destroyed during trench system construction

Well ID LF1MW-8

Date Decommissioned

Area or Program
Landfill 1Well Diameter
2"

Decommissioning Method

Depth to Water

Total Depth

Grout Volume
Added

Length of Case Pulled

Physical Description
Well, above ground completionDecommissioning Contractor
~~SJB~~ SJBNot Found Status
Not FoundFPM Personal Onsite
Dave ForseNorthing 1184410
Easting 1133791Description Winter 2008
Not Found

Date Installed 10/10/93

Ground Elevation 537.43

Comments

Well ID L04Mw-2

Date Decommissioned 2-11-09

Area or Program
Apron #1

Well Diameter
2"

Decommissioning Method
Case pulling

Depth to Water 16.5 ft.

Total Depth 38.5 ft.

Grout Volume
Added 20 gal

Length of Case Pulled 25 ft.

Physical Description
Well, above ground completion

Decommissioning Contractor
~~SJB~~ SJB

Not Found Status
Found

FPM Personal Onsite
Dave Forse

Northing 1174075.208
Easting 1136313.808

Date Installed 9/24/97

Description Winter 2008/9
pulled and grouted from bottom.
Riser breaks after 25 ft. of
riser removed.

Ground Elevation 475.65

Comments

Well ID 792MW-181

Area or Program
Apron 2

Depth to Water 82.1 ft

Grout Volume
Added 40 gal.

Physical Description
soft, silty, pedestal well

Not Found Status
Found

Northing 1174346.88
Easting 1136806.62

Date Installed 2001

Ground Elevation 478.36

Date Decommissioned 2-11-09

Decommissioning Method
case pulling

Total Depth 92.5

Length of Case Pulled 15 ft.

Decommissioning Contractor
SJB

FPM Personal Onsite
Dave Forse

Description Winter 2008/9
pulls to 15 ft. of riser after well
grouted to surface, bottom of well
is grouted in place & to
surface.

Comments

Well ID LF1Mw-7

Date Decommissioned 2-10-09

Area or Program
Landfill 1

Well Diameter
4"

Decommissioning Method
case pulling

Depth to Water 2.6 ft.

Total Depth 18.6 ft.

Grout Volume
Added 30 gal.

Length of Case Pulled 17 ft.

Physical Description
Bedrock well, above ground completion.

Decommissioning Contractor
SJB

Not Found Status
Found

FPM Personal Onsite
Dave Forse

Northing 1183241
Easting 1132541

Description Winter 2008/9
Bottom punched out, grouted to surface.

Date Installed 12/17/81

Ground Elevation 493.24

Comments

Well ID LF1MW-9

Date Decommissioned 2-10-09

Area or Program
Landfill 1

Well Diameter
2"

Decommissioning Method
Case pulling

Depth to Water 10.1 ft.

Total Depth 16 ft.

Grout Volume
Added 8 gal.

Length of Case Pulled 16 ft.

Physical Description
Well, above ground
completion

Decommissioning Contractor
SJB

Not Found Status
Found

FPM Personal Onsite
Dave Forse

Northing 1183803
Easting 1133326

Date Installed 10/7/93

Description Winter 2006
Bottom punched out, all riser/
screen removed. Hole grouted
to the surface.

Ground Elevation 520.79

Comments

LD4 MW-1

Well ID

Date Decommissioned

2-11-09

Area or Program

Apron #1

Well Diameter

4"

Decommissioning Method

Case pulling

Depth to Water

16.9 ft.

Total Depth

24 ft.

Grout Volume

Added

50 gal

Length of Case Pulled

Physical Description

Well, above ground completion

Decommissioning Contractor

~~LD4~~ SUB

Not Found Status

Found

FPM Personal Onsite

Dave Forse

Northing

1174075.208

Easting

1136313.808

Date Installed

9/24/97

Description Winter 20019

Ground Elevation

475.65

Comments

Well ID: 786MW-6

Area or Program: Apron 2

Depth to Water: 15.80 ft.

Grout Volume Added: 35 gal.

Physical Description:
Well, above ground completion

Not Found Status:
Found

Northing: 1174329.195

Easting: 1136467.38

Date Installed: 8/8/97

Ground Elevation: 475.96

Comments:

Well Diameter:
2"

Date: 2-11-09

Decommissioning Method:
case pulling

Total Depth: 23 ft.

Length of Case Pile: 1 ft.

Decommissioning Contractor:
SJB

FPM Personal Onsite:
David Forse

Description Winter 2007/9:
bottom punched out & filled w/ grout
riser breaks at 1 ft bgs - grouted
in place.

Well ID HF9MW1

Date Decommissioned 2-12-09

Area or Program Apron 1

Well Diameter 4"

Decommissioning Method case pulling

Depth to Water 19.57

Total Depth 24.75

Grout Volume Added 35 gal.

Length of Case Pulled 1 ft

Physical Description Well, above ground completion

Decommissioning Contractor SJB

Not Found Status Found

FPM Personal Onsite Josh Wenzel

Northing 1174586.394
Easting 1135790.959

Date Installed 10/22/97

Description Winter 2006
Bottom punched out & filled w/ grout to surface. Riser breaks at 1 ft of riser removed. Rest of well grouted in place to surface.

Ground Elevation 477.45

Comments

LF1MW-1

Well ID ~~LF1MW-1~~

Area or Program

Apron 1

Well Diameter

4"

Date Decommissioned 2-12-09

Decommissioning Method

case pulling

Depth to Water 23.13

Total Depth 31.80

Grout Volume

Added 50 gal.

Length of Case Pulled 6ft

Physical Description

Well, above ground completion

Decommissioning Contractor

~~SJB~~ SJB

Not Found Status

Found

FPM Personal Onsite

Josh Wenzel

Northing 1175159.101

Easting 1137195.38

Date Installed 10/01/97

Ground Elevation 476.29

Description Winter 2006

Bottom of well punched out & filled w/ grout to surface. Riser breaks at 6ft. - bottom of well grouted in place to surface.

Comments

Well ID LE7MW-1

Area or Program Apron 2

Depth to Water 14.90 ft.

Grout Volume Added 35 gal.

Physical Description
Well, above ground completion

Not Found Status
Found

Northing 1174426.682

Easting 1136581.408

Date Installed 10/6/97

Ground Elevation 475.32

Comments

Date Decommissioned 2-12-09

Decommissioning Method
Case Pulling

Total Depth 24.80 ft.

Length of Case Pulled 22 ft.

Decommissioning Contractor
~~SSB~~ SJB

FPM Personal Onsite
Josh Wenzel

Description Winter 2008/9.
Bottom of well punched out, and filled w/ grout to surface. All 22 ft. of riser/screen removed.

Well ID 792MW-6R1

Date Decommissioned 2-17-09

Area or Program
Building 782

Well Diameter
2"

Decommissioning Method
case pulling

Depth to Water 19.29

Total Depth 27.01

Grout Volume Added 35 gal.

Length of Case Pulled 27 ft (All)

Physical Description
Well, above ground completion

Decommissioning Contractor
SJB

Not Found Status
Found

FPM Personal Onsite
Josh Wenzel

Northing 1174863
Easting 1137677

Date Installed 9/8/97

Description Winter 2009?
Bottom punched out, filled w/ grout to surface, all riser, screen removed.

Ground Elevation 476.6

Comments

Well ID 782MW-7

Date Decommissioned 2-17-09

Area or Program
Building 782

Well Diameter
2"

Decommissioning Method
case pulling

Depth to Water 22.95 ft

Total Depth 27.70 ft.

Grout Volume Added 35 gal.

Length of Case Pulled 27.7 ft. (All)

Physical Description
Well, above ground completion

Decommissioning Contractor
SJR

Not Found Status
Found

FPM Personal Onsite
Josh Wenzel

Northing 1174821.85
Easting 1137642.515

Date Installed 10/13/99

Description Winter 2008/9
Bottom punched out, filled w/
grout to surface. All riser/screen
removed. Grouted to the
surface.

Ground Elevation 477.65

Comments

Well ID AP2MW-LP25

Date Decommissioned 2-18-09

Area or Program
Apron 2

Well Diameter
2"

Decommissioning Method
case pulling

Depth to Water 18.95 ft.

Total Depth 25.10 ft.

Grout Volume Added
35 gal.

Length of Case Pulled 12 ft.

Physical Description
2" PVC Monitoring well. Above ground completion, four protective posts.

Decommissioning Contractor
SJB

Not Found Status
Found

FPM Personal Onsite
Josh Wenzel

Northing 1173015.88

Easting 1137095.91

Date Installed 6/18/02

Ground Elevation 481.58

Description Winter 2004
pulled & grouted from the bottom; riser breaks after 12' of riser removed. Bottom of well grouted in place to surface.

Comments

Well ID AP2MW-LP2N

Date Decommissioned 2-18-09

Apex Program
Apex 2

Well Diameter
2"

Decommissioning Method
Case pulling

Depth to Water 17.80 ft.

Total Depth 23.88 ft.

Grout Volume Added 30 gal.

Length of Case Pulled 8 ft.

Physical Description
2" PVC Monitoring well. Above ground completion, four protective posts

Decommissioning Contractor
SJB

Not Found Status

Found

FPM Personal Onsite

Josh Wenzel

Northing 1173420.93

Easting 1136934.83

Date Installed 6/20/02

Description Winter 2008/9

pulled & grouted from bottom, riser breaks after 8 ft. of riser removed. Bottom of well grouted in place to the surface.

Ground Elevation 477.22

Comments

Well ID APZMW-LPZE

Date Decommissioned 2-18-09

Area or Program
Apron 2

Well Diameter
2"

Decommissioning Method
case pulling

Depth to Water 15.92 ft

Total Depth 25.63 ft.

Grout Volume Added 30 gal.

Length of Case Pulled 20 ft.

Physical Description
2" PVC Monitoring Well. Above ground completion, four protective posts.

Decommissioning Contractor
SJB

Not Found Status
Found

FPM Personal Onsite
Josh Wenzel

Northing 1173355.63

Easting 1136932.91

Date Installed 6/19/02

Ground Elevation 476.32

Description Winter 2008?
pulled & grouted from bottom. 20ft riser/screen removed, bottom of well is grouted in place to the surface

Comments

Well ID: 789 MW-27R

Date Decommissioned: 2-18-09

Area or Program:
Building 789

Well Diameter:
4"

Decommissioning Method:
Case pulling

Depth to Water: 18.80A

Total Depth: 22.01 ft

Grout Volume Added: 35 gal.

Length of Case Pulled: 22.01 ft (All)

Physical Description

2" PVC monitoring well, above ground completion, four protective posts

Decommissioning Contractor:

SJB

Not Found Status:

Found

FPM Personal Onsite:

Jash Wenzel

Northing: 1174239.59

Easting: 1137993.78

Date Installed: 6/28/02

Description - Winter 2009:

Bottom punched out, filled w/ grout to surface; all riser/screen removed. Remaining hole grouted to surface.

Ground Elevation: 477.04

Comments:

Well ID 775MW-3

Area or Program Building 775

Well Diameter 2"

Depth to Water N/A - well filled w/ sand

Grout Volume Added 5 gal.

Physical Description Well above ground completion - top 3'-4' of riser broken off. well filled w/ sand

Not Found Status Found

Northing 1173416
Easting 1136021

Date Installed 5/18/89

Ground Elevation 513.77

Date Decommissioned 2-19-09

Decommissioning Method case pulling

Total Depth 65 ft

Length of Case Pulled 3'

Decommissioning Contractor SJR

FPM Personal Onsite Josh Wenzel

Description Winter 2008/9 Metal stick up pulled out of gravel. Remaining hole grouted to the surface.

Comments

Well ID SMC-P3

Date Decommissioned 2-19-09

Area or Program Six Mile Creek

Well Diameter 2"

Decommissioning Method Case pulling

Depth to Water 5.24 ft.

Total Depth 25 ft

Grout Volume Added 35 gal.

Length of Case Pulled 25 ft (All)

Physical Description
Piezometer, above ground completion.

Decommissioning Contractor SJB

Not Found Status
Found

FPM Personal Onsite
Josh Wenzel

Northing 1173118.42
Easting 1139937.54

Date Installed 1/95

Description Winter 2007/8
Bottom punched out, filled w/ grout to surface. All 25 ft riser/screen removed. Remaining hole grouted to surface.

Ground Elevation 441.63

Comments
Total depth of well measured at 16.35 ft, but 25 ft. of screen/riser actually removed. Observed heavy silt from 16-25 ft. in well,

Well ID LF4 MW-2

Date Decommissioned 2-19-09

Area or Program
Landfill 4

Well Diameter
2"

Decommissioning Method
case pulling

Depth to Water 16.30ft

Total Depth 19.60ft

Grout Volume Added 35 gal.

Length of Case Pulled 19.60 (All)

Physical Description
pedestal w/ 4 posts

Decommissioning Contractor
SJB

Not Found Status
Found

FPM Personal Onsite
Jash Wenzel

Northing 1172262.45
Easting 1135400.35

Description Winter 2009
Well filled w/ grout to surface.
Entire stainless riser/screen removed.
Remaining hole grouted to surface.

Date Installed 4-22-03

Ground Elevation 466.41

Comments
2" stainless ~~steel~~ ~~well~~
steel well.

Well ID LF4 MW-1

Area or Program
Landfill 4

Depth to Water 13.20 ft.

Grout Volume Added 30 gal.

Physical Description
pedestal w/ 4 posts

Not Found Status
Found

Northing 1172283.79
Easting 1135441.26

Date Installed 4-22-03

Ground Elevation 468.31

Comments

Well Diameter
2"

Date Decommissioned 2-19-09

Decommissioning Method
case pulling

Total Depth 14.50 ft

Length of Case Pulled 14.50 ft (all)

Decommissioning Contractor
SJB

FPM Personal Onsite
Josh Wenzel

Description Winter 2008/9
well filled w/ grout to the surface. Entire slotted riser / screen pulled. Remaining hole grouted to surface.

Well ID B43MW-1R

Date Decommissioned 2-24-09

Area or Program
Building 43

Well Diameter
2"

Decommissioning Method
case pulling

Depth to Water 13.20ft.

Total Depth 18.70ft.

Grout Volume
Added 25 gal.

Length of Case Pulled 18.70ft (All)

Physical Description
Well above ground
completion, no protective posts.

Decommissioning Contractor
SJB

Not Found Status
Found

FPM Personal Onsite
Josh Wenzel

Northing 1176309.32
Easting 1135547.07

Date Installed 7/27/01

Ground Elevation 466.38

Description Winter 2008/9
Bottom of well punched out.
filled w/ grout to surface. All
18.70ft riser/screen removed.
Remaining hole filled w/ grout to surface.

Comments

Well ID B43MW-3

Date Decommissioned 2-24-09

Area or Program
Building 43

Well Diameter
2"

Decommissioning Method
case pulling

Depth to Water 13.82 ft.

Total Depth 19.00 ft

Grout Volume
Added 25 gal.

Length of Case Pulled 19.00 ft (All)

Physical Description
Above ground completion
no protective posts

Decommissioning Contractor
SJB

Not Found Status
Found

FPM Personal Onsite
Josh Wenzel

Northing 1176216
Easting 1135542.72

Date Installed 7/30/01

Description Winter 2008
Bottom of well punched out, filled
w/ grout to surface. All 19.00 ft riser
screen removed. Remaining hole
grouted to surface.

Ground Elevation 464.56

Comments

Well ID 1343MW-4

Area or Program
Building 43

Depth to Water 13.50ft.

Grout Volume
Added 25gal

Physical Description
2" PVC monitoring well. Above
ground completion.

Not Found Status
Found

Northing 1176152.99

Easting 1135647.425

Date Installed 10/22/03

Ground Elevation 467.07

Date Decommissioned 2-24-09

Decommissioning Method
Case pulling

Total Depth 21.60ft

Length of Case Pulled 12ft.

Decommissioning Contractor
SJB

FPM Personal Onsite
Josh Wenzel

Description Winter 2008
Well pulled & grouted from the
bottom. 12ft riser removed. Bottom
of well grouted in place to
the surface.

Comments

Well ID 843MW-S

Date Decommissioned 2-24-09

Area or Program
Building 43

Well Diameter
2"

Decommissioning Method
case pulling

Depth to Water 13.65 ft.

Total Depth 20.80 ft.

Grout Volume Added
25 ft.

Length of Case Pulled 20.80 ft (All)

Physical Description
~~2"~~ 2" PVC monitoring well
Above ground completion.

Decommissioning Contractor
SJB

Not Found Status
Found

FPM Personal Onsite
Josh Wenzel

Northing 1176088.52
Easting 1135685.591

Date Installed 10/22/03

Description Winter 2008/9
Bottom punched out, filled w/
grout to surface. All riser/screen
removed. Remaining hole grouted
to surface.

Ground Elevation 467.24

Comments

Well ID 343 MW-6

Area or Program
Building 43

Depth to Water 13.65 ft.

Grout Volume
Added 25 gal.

Physical Description
2" PVC Monitoring well. Above
ground completion

Not Found Status
Found

Northing 1176104.67
Easting 1135736.45

Date Installed 10/21/03

Ground Elevation 467.55

Comments

Date Decommissioned 2-24-09

Decommissioning Method
case pulling

Total Depth 21.80 ft

Length of Case Pulled 21.80 (All)

Decommissioning Contractor
SJB

FPM Personal Onsite
Josh Wenzel

Description Winter 2008/9
Bottom punched out, filled w/ grout
to surface. All riser/screen
removed. Remaining hole
filled w/ grout.

Well ID 133 MW - 1

Area or Program Building 133

Depth to Water 13.10

Grout Volume Added 40 gallons

Physical Description 2" stick-up

Not Found Status X

Northing ~~1174062.085~~ 1176797
Easting 1134496

Date Installed 1997

Ground Elevation 468.4

Comments

Date Decommissioned 3-4-09

Decommissioning Method pull and grout

Total Depth 19.10

Length of Case Pulled 20.00

Decommissioning Contractor FPM / STB

FPM Personal Onsite Dave Forse

Description Winter 2009 found in good condition

Well ID 133MW-3R

Date Decommissioned 3-4-09

Area or Program Building 133

Well Diameter 2"

Decommissioning Method Pull and Grout

Depth to Water 13.90

Total Depth 16.40

Grout Volume Added 20 gal.

Length of Case Pulled 18

Physical Description 2" PVC, Stick-up

Decommissioning Contractor FPM/SJB

Not Found Status X

FPM Personal Onsite D. Forse

Northing ~~1176197~~ 1176789.61
Easting ~~1134496~~ 1134378.96

Description Winter 2009 found

Date Installed 1998

Ground Elevation 469.42

Comments

Well ID *SMC-USGS-2*

Date Decommissioned *4/22/09*

Area or Program *NA*

Well Diameter
2"

Decommissioning Method
pull + grout

Depth to Water *11.82*

Total Depth *~~25~~ 30'*

Grout Volume Added
20-25 gal approx

Length of Case Pulled *25'*

Physical Description
*Stick up - PVC
no ballands or protection*

Decommissioning Contractor
STB

Not Found Status
Found

FPM Personal Onsite
Take Pic #

Northing *1178772*
Easting *1137087*

Description *Winter 2006 - Spring 2009*
Found

Date Installed *1987*

Ground Elevation *513.94*

Comments

Well ID 771MW-5B

Date Decommissioned 4-22-09

Area or Program Apron 1

Well Diameter 4"

Decommissioning Method pull & grout

Depth to Water 19.65 ft.

Total Depth 27.80 ft

Grout Volume Added 25 gallons

Length of Case Pulled 20 ft.

Physical Description
4" PVC stick-up, w/ 4 protective
ballands

Decommissioning Contractor SJB

Not Found Status
Found

FPM Personal Onsite
Josh Wenzel

Northing 1174863
Easting 1135702

Description Winter 2006 Spring 2007
ok

Date Installed 1998

Ground Elevation 477.49

Comments

Well ID 110mw-3

Date Decommissioned 4-22-09

Area or Program Bldg. 110

Well Diameter 4"

Decommissioning Method pull & grout

Depth to Water 11.45ft.

Total Depth 19.50ft

Grout Volume Added 20 gal.

Length of Case Pulled 0ft.

Physical Description
4" flush mount w/ no protective ballards,

Decommissioning Contractor SJR

Not Found Status
FOUND

FPM Personal Onsite
Josh Wenzel

Northing 1177409
Easting 1133286

Description ~~Winter 2006~~ Spring 2009
rk

Date Installed 2001

Ground Elevation 472.31

Comments
4" PVC pipe grouted in place at well. Unable to pull, so drill rig grinds 2ft of well up and grouts remaining hole to surface.

Well ID AP2MW-CZS

Date Decommissioned 4-22-09

Area or Program
Apron 2

Well Diameter
2"

Decommissioning Method
pull & grout

Depth to Water 14.87 ft.

Total Depth 21.28 ft.

Grout Volume Added
20 gallons

Length of Case Pulled 12 ft.

Physical Description
Flush mount 2 inch PVC
w/ no protective ballards

Decommissioning Contractor
SJB

Not Found Status
Found

FPM Personal Onsite
Josh Wenzel

Northing 1174532
Easting 1137243

Description ~~W-2006~~ Spring 2009
oh

Date Installed 2002

Ground Elevation 478.05

Comments

Well ID 110MW-9

Date Decommissioned 4-22-09

Area or Program Bldg 110

Well Diameter 2"

Decommissioning Method pull & grout

Depth to Water 11.35 ft.

Total Depth 18.90

Grout Volume Added 20 gallons

Length of Case Pulled 18.90 (All)

Physical Description
Flushmount - PVC
No ballards or other protection

Decommissioning Contractor SJR

Not Found Status
FOUND

FPM Personal Onsite
Josh Wenzel

Northing 1177408
Easting 1133254

Description ~~Winter 2006~~ Spring 2009
on

Date Installed 2001

Ground Elevation 472.06

Comments

Well ID 110TW-1

Date Decommissioned 4-22-09 (Not Found)

Area or Program Bldg 110

Well Diameter

Decommissioning Method

Depth to Water

Total Depth

Grout Volume Added

Length of Case Pulled

Physical Description

Decommissioning Contractor SJB

Not Found Status NOT FOUND

FPM Personal Onsite Josh Wenzel

Northing
Easting

Description Winter 2006 - Spring 07
X

Date Installed

Ground Elevation

Comments Previously destroyed or decommissioned

Well ID *LF5mw-1*

Area or Program

Depth to Water *2.99*

Grout Volume Added *20 SA'*

Physical Description
flush mount

Not Found Status
found

Northing *1174187*
Easting *1133513*

Date Installed *1994*

Ground Elevation *465.63*

Comments

Date Decommissioned *4.22.09*

Decommissioning Method
pull and grout

Total Depth *17.4 feet used
barometer*

Length of Case Pulled

Decommissioning Contractor
SJB

FPM Personal Onsite
JW

Description ~~Winter 2006~~ *Spring 09*
sk

Well ID **B43MW-7**

Date Decommissioned **2-25-09**

Area or Program **B43**

Well Diameter **2"**

Decommissioning Method **pull and grout**

Depth to Water **14.43**

Total Depth **21.02**

Grout Volume Added **25**

Length of Case Pulled **21.00**

Physical Description
2" stick up

Decommissioning Contractor **SJB**

Not Found Status **found**

FPM Personal Onsite **JW**

Northing **1176195**
Easting **1135736**

Description Winter/Spring 2009
/

Date Installed **2003**

Ground Elevation **467.98**

Comments

Well ID 782 MW-8

Date Decommissioned 3-18-09

Area or Program
Building 782

Well Diameter
2"

Decommissioning Method
case pulling

Depth to Water 16.95ft

Total Depth 26.20ft

Grout Volume Added
30 gallons

Length of Case Pulled 14 ft.

Physical Description
2" # Flush mount

Decommissioning Contractor
SJB

Not Found Status
Found

FPM Personal Onsite
Josh Wenzel

Northing 1174823.92
Easting 1137842.95

Date Installed 1999

Description Winter/Spring 2009
Bottom of well punched at 14'
riser removed. Remaining hole
grouted to surface. Bottom of well
grouted in place.

Ground Elevation 476.78

Comments

Well ID 786MW-25

Date Decommissioned 3-18-09

Area or Program Building 786

Well Diameter 1"

Decommissioning Method case pulling

Depth to Water 13.56 ft

Total Depth 21.90 ft

Grout Volume Added 15 gallons

Length of Case Pulled 21.90 ft (All)

Physical Description 1" piezometer / Flush mount

Decommissioning Contractor SJB

Not Found Status Found

FPM Personal Onsite Josh Wenzel

Northing 1174175.90
Easting 1136518.82

Description Winter/Spring 2009
Bottom punched out. All riser/screen removed. Remaining hole grouted to surface.

Date Installed 1999

Ground Elevation 476.55

Comments

Well ID 786 MW-5

Area or Program Building 786

Depth to Water 13.45 ft.

Grout Volume Added 25 gallons

Physical Description
2", Flush mount

Not Found Status
Found

Northing 1174062.08
Easting 1136404.41

Date Installed 1994

Ground Elevation 475.56

Comments

Date Decommissioned 3-18-09

Decommissioning Method
case pulling

Total Depth 23.76 ft.

Length of Case Pulled 23.76 ft (All)

Decommissioning Contractor
SJB

FPM Personal Onsite
Josh Wenzel

Description Winter/Spring 2009
Bottom of well punched out. All
river and screen removed. Primary
hole grouted to surface.

Well ID 133MW-2

Area or Program Building 133

Depth to Water 13.90ft.

Grout Volume Added 30 gallons

Physical Description
2" , above ground

Not Found Status
Found

Northing 1176941
Easting 1134462

Date Installed 1997

Ground Elevation 469.68

Well Diameter
2"

Date Decommissioned 3-18-09

Decommissioning Method
Case pulling

Total Depth 19.30ft

Length of Case Pulled 19.30ft. (All)

Decommissioning Contractor
SJB

FPM Personal Onsite
Josh Wenzel

Description Winter 2008/09
Bottom of well punched out. All riser/screen removed. Remaining hole grouted to surface.

Comments

Well ID B43MW-8

Date Decommissioned 3-18-09

Area or Program Building 43

Well Diameter 2"

Decommissioning Method Case pulling

Depth to Water 12.35ft.

Total Depth 21.60ft

Grout Volume Added 30 gallons

Length of Case Pulled 21.60ft (All)

Physical Description 2" , flush mouth

Decommissioning Contractor SJB

Not Found Status FOUND

FPM Personal Onsite Josh Wenzel

Northing 1176254.55
Easting 1135770.42

Description Winter/Spring 2009
found

Date Installed 2003

Ground Elevation 468.68

Comments

Well ID 786MW-17

Date Decommissioned 3-¹⁸~~20~~-09 (Not Found)

Area or Program
Building 786

Well Diameter

Decommissioning Method

Depth to Water

Total Depth

Grout Volume
Added

Length of Case Pulled

Physical Description
1" flush mount

Decommissioning Contractor

Not Found Status
Not Found

FPM Personal Onsite
Josh Wenzel

Northing
Easting

Description Winter 2006

Date Installed

Ground Elevation

Comments
Well appears to have already been decommissioned.
Presiously Destroyed

Well ID **LE2I**

Date Decommissioned **3-18-09 (Not Found)**

Area or Program
Apron 1

Well Diameter
| "

Decommissioning Method

Depth to Water

Total Depth

Grout Volume
Added

Length of Case Pulled

Physical Description
Piezometer not found

Decommissioning Contractor

Not Found Status
Not Found

FPM Personal Onsite
Josh Wenzel

Northing
Easting

Description Winter/Spring 2009

Date Installed

Ground Elevation

Comments
Previously Destroyed

Well ID **LE6B**

Date Decommissioned **3-18-09 (Not Found)**

Area or Program
Apron 1

Well Diameter
1"

Decommissioning Method

Depth to Water

Total Depth

Grout Volume
Added

Length of Case Pulled

Physical Description
Piezometer not Found.

Decommissioning Contractor

Not Found Status
Not Found

FPM Personal Onsite
Josh Wenzel

Northing
Easting

Description Winter 2004 9

Date Installed

Ground Elevation

Comments
Previously Destroyed

Well ID 133MW-4

Date Decommissioned 3-19-09

Area or Program Building 133

Well Diameter 2"

Decommissioning Method case pulling

Depth to Water 10.15

Total Depth 19.30

Grout Volume Added 25 gallons

Length of Case Pulled 19.30 (All)

Physical Description 2" / flush mount

Decommissioning Contractor SJR

Not Found Status FOUND

FPM Personal Onsite Josh Wenzel

Northing 1176769
Easting 1134471

Date Installed 1999

Description Winter/Spring 2009
Bottom of well punched out. All riser/screen removed. Remaining hole grouted to surface.

Ground Elevation NA

Comments

Well ID **WL-02-510**

Date Decommissioned **3-19-09**

Area or Program
Building 510

Well Diameter
1"

Decommissioning Method
case pulling

Depth to Water **6.30ft.**

Total Depth **7.68ft**

Grout Volume Added
5 gallons

Length of Case Pulled **7.68ft (All)**

Physical Description
1" PVC

Decommissioning Contractor
SJB

Not Found Status
FOUND

FPM Personal Onsite
Josh Wenzel

Northing **1172391.41**
Easting **1130807.62**

Description Winter/Spring 2009
**All of 1" piezometer removed,
Remaining hole grouted to surface.**

Date Installed **1997**

Ground Elevation **489.2**

Comments

Well ID WL-03-510

Date Decommissioned 3-19-09

Area or Program
Building 510

Well Diameter
1"

Decommissioning Method
case pulling

Depth to Water 4.90 ft.

Total Depth 10.70 ft

Grout Volume Added
5 gallons

Length of Case Pulled ~~10.70 ft~~ 0 ft

Physical Description
1" , stick-up

Decommissioning Contractor
SJB

Not Found Status
FOUND

FPM Personal Onsite
Josh Wenzel

Northing 1172358
Easting 1130765

Description Winter/Spring 2009
Off of 1" flush mount piezometer removed. Flush mount casing removed only. Remaining hole/riser grouted in place to surface.

Date Installed 1998

Ground Elevation 484.01

Comments

Well ID **WL-08-510**

Date Decommissioned **3-19-09**

Area or Program
Building 510

Well Diameter
1"

Decommissioning Method
case pulling

Depth to Water **5.23 ft**

Total Depth **7.60 ft**

Grout Volume Added
5 gallons

Length of Case Pulled **7.60 ft (All)**

Physical Description
1", stick-up

Decommissioning Contractor
SJB

Not Found Status
FOUND

FPM Personal Onsite
Josh Wenzel

Northing **1172382.74**
Easting **1130819.39**

Date Installed **1997**

Description Winter/Spring 2009
All 7.60 ft. of piezometer removed. Remaining hole grouted to surface.

Ground Elevation **489.38**

Comments

Well ID **FPTAMW-9**

Date Decommissioned **3-19-09**

Area or Program **FPTA**

Well Diameter **2"**

Decommissioning Method **case pulling**

Depth to Water **12.65-ft**

Total Depth **19.30-ft**

Grout Volume Added **25 gallons**

Length of Case Pulled **19.30-ft (All)**

Physical Description
2" - Stick-up

Decommissioning Contractor **SJB**

Not Found Status
FOUND

FPM Personal Onsite
Josh Wenzel

Northing **1181805.84**
Easting **1130022.09**

Description Winter/Spring 2009
Bottom of well punched out. All riser/screen removed. Remaining hole grouted to surface.

Date Installed **2003**

Ground Elevation **487.19**

Comments

Well ID **FPTMW-3**

Area or Program
FPTA

Depth to Water **12.48 ft.**

Grout Volume
Added **25 gallons**

Physical Description
2" & stick-up

Not Found Status
FOUND

Northing **1181910**
Easting **1130036**

Date Installed **1994**

Ground Elevation **486.46**

Date Decommissioned **3-19-09**

Decommissioning Method
Case pulling

Total Depth **21.20 ft**

Length of Case Pulled **21.20 ft (All)**

Decommissioning Contractor
SJB

FPM Personal Onsite
Josh Wenzel

Description Winter/Spring 2009
**Bottom of well punched out.
All riser/screen removed. Remaining
hole grouted to surface.**

Comments

Well ID **FPTAMW-8**

Date Decommissioned **3-19-09**

Area or Program **FPTA**

Well Diameter
2"

Decommissioning Method
case pulling

Depth to Water **10.83-ft.**

Total Depth **17.10 ft**

Grout Volume Added **30 gallons**

Length of Case Pulled **17.10 ft (All)**

Physical Description
2" Stick-up

Decommissioning Contractor
~~SJB~~ **SJB**

Not Found Status
FOUND

FPM Personal Onsite
Josh Wenzel

Northing **1181739.27**
Easting **113092.07**

Description Winter/Spring 2009
**Bottom of well punched out.
All riser/screen removed. Remaining
hole grouted to the surface.**

Date Installed **2003**

Ground Elevation **485.19**

Comments

Well ID **FPT#VMW-5**

Date Decommissioned **3-20-09**

Area or Program
FPTA

Well Diameter
2"

Decommissioning Method
case pulling

Depth to Water **15.90 ft**

Total Depth **24.80 ft**

Grout Volume
Added **30 gallons**

Length of Case Pulled **16.00 ft**

Physical Description

2" shnk-up

Decommissioning Contractor
SJB

Not Found Status

FOUND

FPM Personal Onsite

Jack Wenzel

Northing **1181208**

Easting **1130028**

Description Winter/Spring 2009

Bottom of well punched out. 16 ft. of riser/screen removed. Bottom of well grouted in place to the surface.

Date Installed **1997**

Ground Elevation **484.49**

Comments

Well ID **FPTAMW-6**

Date Decommissioned **3-20-09**

Area or Program **FPTA**

Well Diameter **2"**

Decommissioning Method **case pulling**

Depth to Water **11.80ft**

Total Depth **18.95 ft**

Grout Volume Added **30 gallons**

Length of Case Pulled **18.95ft (all)**

Physical Description
2" Stick-up

Decommissioning Contractor **SJB**

Not Found Status
Found

FPM Personal Onsite
Josh Wenzel

Northing **1181714.1**
Easting **1130329.76**

Date Installed **2003**

Description Winter/Spring 2009
**Bottom of well punched out.
All riser/screen removed. Remaining
hole grouted to surface.**

Ground Elevation **486.51**

Comments

Well ID **FPTAMW-7**

Area or Program **FPTA**

Depth to Water **11.52 ft.**

Grout Volume Added **30 gallons**

Physical Description
2" Stick up

Not Found Status
FOUND

Northing **1181700.52**
Easting **1130255.73**

Date Installed **2003**

Ground Elevation **486.4**

Comments

Date Decommissioned **3-20-09**

Decommissioning Method
Case pulling

Total Depth **18.90 ft**

Length of Case Pulled **18.90 ft (all)**

Decommissioning Contractor
SJB

FPM Personal Onsite
Josh Wenzel

Description Winter/Spring 2009
**Bottom of well punched out.
All riser / screen removed. Remaining
hole grouted to surface.**

Well ID **FPTMW-41**

Date Decommissioned **3-20-09**

Area or Program
FPTA

Well Diameter
2"

Decommissioning Method
case pulling

Depth to Water **10.08 ft.**

Total Depth **19.30 ft**

Grout Volume Added
30 gallons

Length of Case Pulled **19.30 ft (All)**

Physical Description
2" stick up

Decommissioning Contractor
SJB

Not Found Status
FOUND

FPM Personal Onsite
Jash Wenzel

Northing **1181724**
Easting **1130171**

Description Winter/Spring 2009
**Bottom of well punched out.
All riser/screen removed. Remaining
hole grouted to the surface.**

Date Installed **1997**

Ground Elevation **485.29**

Comments

Well ID H1F3MW-1

Date Decommissioned 3-23-09 (not found)

Area or Program
Apron 1

Well Diameter

Decommissioning Method

Depth to Water

Total Depth

Grout Volume
Added

Length of Case Pulled

Physical Description

Decommissioning Contractor

Not Found Status
Not Found

FPM Personal Onsite
Josh Wenzel

Northing
Easting

Description Winter/Spring 2009

Date Installed

Ground Elevation

Comments
Well located in construction zone on Apron 1.

Previously Destroyed

Well ID HP3A

Date Decommissioned 3-23-09 (not found)

Area or Program
Apron 1

Well Diameter

Decommissioning Method

Depth to Water

Total Depth

Grout Volume
Added

Length of Case Pulled

Physical Description

Decommissioning Contractor

Not Found Status
Not Found

FPM Personal Onsite
Josh Wenzel

Northing
Easting

Description Winter/Spring 2009

Date Installed

Ground Elevation

Comments
Well located in construction zone on Apron 1.
Previously Destroyed X

Well ID **HE1E**

Date Decommissioned **3-23-09 (not found)**

Area or Program
Apex 1

Well Diameter

Decommissioning Method

Depth to Water

Total Depth

Grout Volume
Added

Length of Case Pulled

Physical Description

Decommissioning Contractor

Not Found Status
Not Found

FPM Personal Onsite
Josh Wenzel

Northing
Easting

Description Winter/Spring 2009

Date Installed

Ground Elevation

Comments
Well appears to have already been removed.
Previously Destroyed

Well ID HF1A

Date Decommissioned 3-23-09 (not found)

Area or Program
Apex 1

Well Diameter

Decommissioning Method

Depth to Water

Total Depth

Grout Volume
Added

Length of Case Pulled

Physical Description

Decommissioning Contractor

Not Found Status
Not Found

FPM Personal Onsite
Josh Wenzel

Northing
Easting

Description Winter/Spring 2009

Date Installed

Ground Elevation

Comments
Well appears to have been already removed.
Previously Destroyed

Well ID SMC-USGS-8

Date Decommissioned 3-24-09

Area or Program 3-24-09

Well Diameter 2"

Decommissioning Method pull & grout

Depth to Water 3.8 ft.

Total Depth 16.3 ft

Grout Volume Added 15 gallons

Length of Case Pulled 16.3 ft.

Physical Description
2" stick-up

Decommissioning Contractor SJB

Not Found Status
FOUND

FPM Personal Onsite
Dave Forse

Northing 1177823
Easting 1137154

Date Installed 1987

Ground Elevation 488.24

Description Winter/Spring 2009

Comments

Well ID SMC-US&S-9

Date Decommissioned 3-24-09

Area or Program
Landfill 7

Well Diameter
2"

Decommissioning Method
pull and grout

Depth to Water X Dry

Total Depth 2.5ft

Grout Volume
Added 3 gallons

Length of Case Pulled 0 ft.

Physical Description

2" Shdk-up

Decommissioning Contractor
SJB

Not Found Status

Found

FPM Personal Onsite

Dave Forse

Northing 1178781
Easting 1136267

Date Installed 1987

Description Winter/Spring 2009

Ground Elevation 492.17

Comments

SMC-UGGS-10

Well ID ~~UGGS-MW-10~~

Date Decommissioned 3-24-09

Area or Program Lunell Hill 7

Well Diameter 2"

Decommissioning Method pull and grout

Depth to Water ~~5.3~~ X Dry

Total Depth 5.3

Grout Volume Added 3 gallons

Length of Case Pulled 0 ft.

Physical Description 2" stick-up

Decommissioning Contractor SJG

Not Found Status FOUND

FPM Personal Onsite Dave Forse

Northing 1178959
Easting 1136213

Description Winter/Spring 2009
Sound

Date Installed 1997

Ground Elevation 490.22

Comments

Well ID LF7/MW-Z1

Date Decommissioned 3-24-09

Area or Program
Landfill 7

Well Diameter
2"

Decommissioning Method
pull & grout

Depth to Water 0.0 (surface)

Total Depth 8.4 ft.

Grout Volume
Added 10 gallons

Length of Case Pulled 8.4 ft

Physical Description
2" stick-up, 3 bellows

Decommissioning Contractor
SJB

Not Found Status
FOUND

FPM Personal Onsite
Dave Forse

Northing 1178662
Easting 1136173

Description Winter/Spring 2009

Date Installed 1993

Ground Elevation 481.54

Comments

Well ID LF7MW-20

Date Decommissioned 3-24-09

Area or Program Landfill

Well Diameter 2"

Decommissioning Method pull and grout

Depth to Water 5.80

Total Depth 11.51

Grout Volume Added 10 gall

Length of Case Pulled 10

Physical Description
2' stickup, 3 ballards

Decommissioning Contractor STB

Not Found Status
Found

FPM Personal Onsite
DF

Northing 1179050
Easting 1136227

Description Winter/Spring 2009
Bottom of well punched
and ~~gr~~ pulled. grout to surface

Date Installed 1993

Ground Elevation 496.04

Comments

Well ID B15MW-3

Area or Program
Building 15

Depth to Water 5.81 ft

Grout Volume
Added 20 gallons

Physical Description
2" flush mount

Not Found Status
FOUND

Northing 1175258.59
Easting 1134569.16

Date Installed 2003

Ground Elevation 463.55

Date Decommissioned 3-25-09

Decommissioning Method
SJB pull + grout

Total Depth 12.82 ft.

Length of Case Pulled 12.82 ft.

Decommissioning Contractor
SJB

FPM Personal Onsite
Dave Forse

Description Winter/Spring 2009

Comments

Well ID BISMW-4

Date Decommissioned 3-25-09

Area or Program
Building 15

Well Diameter
2"

Decommissioning Method
pull & grout

Depth to Water 5.55 ft.

Total Depth 12.4 ft.

Grout Volume
Added 20 gallons

Length of Case Pulled 12.4 ft.

Physical Description
2" flush mount

Decommissioning Contractor
SJB

Not Found Status
FOUND

FPM Personal Onsite
Dave Forse

Northing 1175247.79
Easting 1134530.89

Date Installed 2003

Description Winter/Spring 2009

Ground Elevation 463.62

Comments

Well ID BISMW-2

Date Decommissioned 3-25-09

Area or Program
Building 15

Well Diameter
2"

Decommissioning Method
pull & grout

Depth to Water 5.60 ft

Total Depth 12.86 ft

Grout Volume
Added 14 gal. grout

Length of Case Pulled 12.86 ft

Physical Description
2" flush mount

Decommissioning Contractor
SJB

Not Found Status
FOUND

FPM Personal Onsite
Dave Forse

Northing 1175307.46
Easting 1134531.65

Description Winter/Spring 2009

Date Installed 2003

Ground Elevation 463.09

Comments

Well ID HE4 MW-1

Area or Program Apron 1

Well Diameter 2"

Depth to Water 17.71 ft.

Grout Volume Added 25 gallons

Physical Description 2" & flush mount

Not Found Status FOUND

Northing 1175097
Easting 1136549

Date Installed 2002

Ground Elevation 476.87

Date Decommissioned 3-26-09

Decommissioning Method case pulling

Total Depth 28.4 ft (soft/silty)

Length of Case Pulled ~~10 ft~~ 10 ft

Decommissioning Contractor SJB

FPM Personal Onsite Dave Forse

Description Winter/Spring 2009
Bottom of well punched out. Hole filled w/ grout to top of screen & try to pull. Top breaks. Remaining well riser/ screen grouted in place to surface.

Comments

Well ID HESMW-1

Area or Program Apron 1

Depth to Water 18.25 ft.

Grout Volume Added 30 gallons

Physical Description
4" flush mount

Not Found Status
FOUND

Northing 117992
Easting 1136410

Date Installed 1997

Ground Elevation 477.46

Date Decommissioned 3-26-09

Decommissioning Method
case pulling

Total Depth 27.89 ft.

Length of Case Pulled 0 ft.

Decommissioning Contractor
SJB

FPM Personal Onsite
Dave Forse

Description Winter/Spring 2009
4" flush mount well → won't pull
so grouted in place to surface,

Comments

Well ID HESMW-2

Area or Program Apron 1

Depth to Water 16.7 ft

Grout Volume Added 35 gallons

Physical Description
4" flush mount

Not Found Status
FOUND

Northing 1174984
Easting 1136400

Date Installed 1997

Ground Elevation 477.3

Well Diameter
4"

Date Decommissioned 3-26-09

Decommissioning Method
Case pulling

Total Depth 17.1 ft

Length of Case Pulled 17.1 ft (All)

Decommissioning Contractor
SUB

FPM Personal Onsite
Dan Forse

Description Winter/Spring 2009
Bottom of well punched out, All riser/screen removed. Hole is grouted to surface w/ 35 gallons grout used.

Comments

Well ID HELMW-1

Date Decommissioned 3-26-09

Area or Program
Apren 1

Well Diameter
4"

Decommissioning Method
case pulling

Depth to Water 21.4 ft

Total Depth 28.6 ft

Grout Volume
Added 30 gallons

Length of Case Pulled 0 ft

Physical Description
4" flush mount

Decommissioning Contractor
SJB

Not Found Status
FOUND

FPM Personal Onsite
Dave Forse

Northing 1175366
Easting 1137003

Date Installed 1997

Ground Elevation 477.6

Description Winter/Spring 2009
Well want pull. 30 gallons of
grout used to grout well in place.
4" flush mount well.

Comments

Well ID HE1E

Area or Program Apron 1

Well Diameter 1"

Date Decommissioned 3-26-09

Decommissioning Method case pulling

Depth to Water X (Dry)

Total Depth 10.1 ft

Grout Volume Added 1 gallon

Length of Case Pulled 10.1 ft (All)

Physical Description
1" flush mount

Decommissioning Contractor SJB

Not Found Status
FOUND

FPM Personal Onsite
Dave Forse

Northing 1175337
Easting 1134471

Date Installed 1999

Description Winter/Spring 2009
1" piezometer (flushmount) pulled
completely after ~~bottom pinched~~
out. Remaining hole grouted to surface.

Ground Elevation 477.69

Comments

Well ID HEZ MW-1

Area or Program
Apex 1

Depth to Water 19.0 ft

Grout Volume
Added 30 gallons

Physical Description
4" flush mount

Not Found Status
Found

Northing 1175347
Easting 1136743

Date Installed 1997

Ground Elevation 477.03

Date Decommissioned 3-26-09

Decommissioning Method
case pulling

Total Depth 27.9 ft.

Length of Case Pulled 0 ft

Decommissioning Contractor
SJB

FPM Personal Onsite
Dave Forse

Description Winter/Spring 2009
Bottom of well punched out, well
not able to be pulled. Flush mount well
is grouted in place using 30 gallons
of grout.

Comments

Well ID HE3MW-1

Area or Program
Apex 1

Depth to Water 18.3 ft.

Grout Volume
Added 30 gallons

Physical Description
4" flush mount

Not Found Status
FOUND

Northing 1175113
Easting 1136769

Date Installed 1997

Ground Elevation 477.94

Well Diameter
4"

Date Decommissioned 3-27-09

Decommissioning Method
case pulling

Total Depth 28.9 ft.

Length of Case Pulled 0 ft.

Decommissioning Contractor
SIB

FPM Personal Onsite
Dave Forse

Description Winter/Spring 2009
Bottom of well punched out/filled
w/ grout to surface. Well ~~was~~ won't
pull. Grouted in place to the
surface.

Comments

Well ID 101 MW-4

Date Decommissioned 3-27-09

Area or Program
Building 101

Well Diameter
2"

Decommissioning Method
Case pulling

Depth to Water 11.9 ft

Total Depth 20.70 ft

Grout Volume
Added

Length of Case Pulled 20.70 ft (All)

Physical Description
2" Aush mount

Decommissioning Contractor
SJB

Not Found Status
FOUND

FPM Personal Onsite
Dave Forse

Northing 1178056
Easting 1132460

Date Installed 1997

Description Winter/Spring 2009
Bottom of well punched out/ filled
with grout to surface. Entire
riser/screen pulled. Remaining hole
grouted to surface.

Ground Elevation 473.12

Comments

Well ID 110MW-5

Area or Program
Building 110

Well Diameter
2"

Date Decommissioned 3-30-09

Decommissioning Method
Case pulling

Depth to Water 12.70ft

Total Depth 19.90ft

Grout Volume
Added 10 gallons

Length of Case Pulled 0ft

Physical Description
2" Flush

Decommissioning Contractor
SJB

Not Found Status
FOUND

FPM Personal Onsite
Dare Forse

Northing 1177379
Easting 1133242

Date Installed 2001

Description Winter/Spring 2009
Bottom of well punched out.
well wnt pull. well grouted in
place to the surface.

Ground Elevation 473.15

Comments

Well ID 110 MW-4

Area or Program
Building 110

Depth to Water 12.35 ft

Grout Volume
Added 20 gallons

Physical Description
2" flush mount

Not Found Status
FOUND

Northing 1177381
Easting 1133307

Date Installed 2001

Ground Elevation 472.77

Well Diameter
2"

Date Decommissioned 3-30-09

Decommissioning Method
case pulling

Total Depth 19.5 ft

Length of Case Pulled 19.5 ft (All)

Decommissioning Contractor
SJB

FPM Personal Onsite
Dave Forse

Description Winter/Spring 2009
Bottom of well punched out. Entire riser/screen removed. Remaining hole grouted to the surface.

Comments

Well ID 11DMW-2

Date Decommissioned 3-30-09

Area or Program
Building 110

Well Diameter
2"

Decommissioning Method
case pulling

Depth to Water 11.9 ft.

Total Depth 19.4 ft

Grout Volume
Added 10 gallons

Length of Case Pulled 19.4 ft (all)

Physical Description
2" flush mount

Decommissioning Contractor
SJB

Not Found Status
FOUND

FPM Personal Onsite
Dave Forse

Northing 1177404
Easting 1133323

Description Winter/Spring 2009
Bottom of well punched out. Entire riser/screen removed. Remaining hve grouted to the surface.

Date Installed 2001

Ground Elevation 472.47

Comments

Well ID 301MW-4

Date Decommissioned 4-29-09

Area or Program Building 301

Well Diameter 4

Decommissioning Method pull & grout

Depth to Water 17.95

Total Depth 25

Grout Volume Added 50

Length of Case Pulled 25

Physical Description
4", slide-up

Decommissioning Contractor STB

Not Found Status X

FPM Personal Onsite DForse

Northing 1176278
Easting 1131088

Date Installed 1989

Description Winter/Spring 2009
X

Ground Elevation 472.83

Comments

Well ID 110TW-1

Date Decommissioned 4-29-09

Area or Program building 110

Well Diameter 1"

Decommissioning Method pull and grout

Depth to Water 11.05

Total Depth 19

Grout Volume Added 5

Length of Case Pulled 19

Physical Description 1" piezometer

Decommissioning Contractor STB

Not Found Status X

FPM Personal Onsite DForse

Northing 1177494
Easting 1133228

Description Winter/Spring 2009 X

Date Installed 471.63

Ground Elevation 1999

Comments

Well ID B20MW-1

Date Decommissioned 4-29-09

Area or Program building 20

Well Diameter 4"

Decommissioning Method pull and grout

Depth to Water 10.5

Total Depth 14.5

Grout Volume Added 40

Length of Case Pulled 15

Physical Description
4", stick-up

Decommissioning Contractor SJB

Not Found Status X

FPM Personal Onsite
D. Forse

Northing 1174962
Easting 1133772

Description Winter/Spring 2009
X

Date Installed 464.72 1986

Ground Elevation 464.72

Comments

Well ID 620MW-2

Area or Program Building 20

Depth to Water 8

Grout Volume Added 30

Physical Description
2" flush vent unit

Not Found Status
✓

Northing 1174987
Easting 1133760

Date Installed 1994

Ground Elevation 465.43

Date Decommissioned 4-29-09

Decommissioning Method
pull and grout

Total Depth 17.2

Length of Case Pulled 17.2

Decommissioning Contractor
SJB

FPM Personal Onsite
O. Forse

Description Winter/Spring 2009
✓

Comments

Well ID 620MW-3

Date Decommissioned 4-29-09

Area or Program building 20

Well Diameter 2"

Decommissioning Method pull and grout

Depth to Water 7.84

Total Depth 17.2

Grout Volume Added 20

Length of Case Pulled 17.2

Physical Description 2" flush mount

Decommissioning Contractor SJB

Not Found Status X

FPM Personal Onsite D. Forse

Northing 1174899
Easting 1133758

Description Winter/Spring 2009 X

Date Installed 1993

Ground Elevation 465.34

Comments

Well ID 269MW-3

Date Decommissioned 4-29-09

Area or Program Lot 69

Well Diameter 2"

Decommissioning Method pull and grout

Depth to Water 10.6

Total Depth 16.8

Grout Volume Added 25

Length of Case Pulled 17

Physical Description
2" Push mud

Decommissioning Contractor SJB

Not Found Status
X

FPM Personal Onsite
A. Forse

Northing 1174872
Easting 1133926

Description Winter/Spring 2009
X

Date Installed 4 1994

Ground Elevation 466.76

Comments

Well ID LG9MW-4

Date Decommissioned 4-29-09

Area or Program Lot 69

Well Diameter 2"

Decommissioning Method pull and grout

Depth to Water 10.6

Total Depth 18.1

Grout Volume Added 30

Length of Case Pulled 18.1

Physical Description
2" Push mark

Decommissioning Contractor SJB

Not Found Status
✓

FPM Personal Onsite
D. Forse

Northing 1175131
Easting 1133908

Description Winter/Spring 2009
✓

Date Installed 1994

Ground Elevation 466.65

Comments

Well ID 269MW2-1

Date Decommissioned 4-29-09

Area or Program lot 69

Well Diameter 2"

Decommissioning Method pull and grout

Depth to Water 8.8

Total Depth 16.8

Grout Volume Added 30

Length of Case Pulled 16.8

Physical Description
2" flush mount

Decommissioning Contractor STB

Not Found Status
X

FPM Personal Onsite
D. Forse

Northing 1174902
Easting 1134203

Description Winter/Spring 2009
X

Date Installed 1994

Ground Elevation 466.25

Comments

Well ID 664MW-1

Date Decommissioned 4-29-09

Area or Program Lot 69

Well Diameter 2"

Decommissioning Method pull and grout

Depth to Water 6.1

Total Depth 17

Grout Volume Added 20

Length of Case Pulled 17

Physical Description 2" flush mount

Decommissioning Contractor SJB

Not Found Status X

FPM Personal Onsite DF

Northing 1175295
Easting 1134570

Description Winter/Spring 2009 X

Date Installed 1995


Ground Elevation 463.43

Comments

Appendix D
Decommissioning Photos



E8MW-2



U100
MW-5

12 12:37 PM

U100
MW-4

12 1:30 PM



U100
MW-3

12 11:24AM



U100
MW-2

12 10:45 AM

T10MW-37



23 11:20 AM

T10MW-36

23 11:12AM

T10mW-21

23 11:32 AM

T10MW-20

23 11:27 AM



26 2:04 PM



MW49A03

26 1:59 PM




MW49A02

26 1:42 PM

B14
MW-7

12 9:44 AM



B 14

MW-21

9 12:38 PM

B 14

MW-4

9 11:20 AM



5773MW-5

23 3:17 PM



5773MW-4

23 3:14 PM

5773 MW-3



23 3:15 PM

5773 MW-2



23 3:16 PM



23 3:05 PM



5750MW-4

24 12:38 PM



5750MW-3

24 12:38 PM



24 12:37 PM



5750MW-1

24 12:36 PM

PZ-M

24 12:40 PM

PZ-B

24 12:39 PM




779 VMW-6



779VMP-5

779VMP-4






27 9:44 AM



779MW-6

27 1:26 PM

771 MW-5B
50-W159A



HE5
MW2



LD 4
MW 1

11 12:50 PM



LF1MW-1

12 4:01 PM



LE7
MW-1

11 4:59 PM



LD4
MW2

11 12:50 PM

A photograph showing a vertical metal pipe or well casing protruding from a snowy ground. A yellow label with the handwritten text 'HF9MW1' is placed in the snow at the base of the pipe. To the right of the pipe is a large blue plastic drum. In the background, a tire and some dark equipment are partially visible. The scene is outdoors in winter.

HF9MW1

12 3:03 PM



HE
1E



HE 1
MW 1

W. J. K. COMMUNITY

W. J. K. COMMUNITY

W. J. K. COMMUNITY

W. J. K. COMMUNITY

W. J. K. COMMUNITY

W. J. K. COMMUNITY

W. J. K. COMMUNITY

W. J. K. COMMUNITY

W. J. K. COMMUNITY

W. J. K. COMMUNITY


W. J. K. COMMUNITY



HE2
MW1

HE3
MW1





HE 4
MW-1

HE5
MW2

HE5
MW 1





LF 1
MW-7

10 2:43 PM



110
MW2

110
MW 4





110
MW 5



110 MW
-1



101
MW4





Value
plus

YOUR BEST VALUE...EVERYDAY

B15
MW-3




value plus
YOUR BEST VALUE...EVERYDAY

B15
MW 4

B 15

MW 2

Forestry Suppliers, Inc.
Sales Office
800-647-4368
www.forestry-suppliers.com
Stock No. 44-225

A red survey pole stands vertically in a field of dry, yellowish-brown grass and sparse, thin-branched shrubs. A white rectangular label is attached to the pole, featuring handwritten text in black ink. The label is slightly tilted and has some faint, illegible markings on its right side.

LF7
MW-21

LE7 MW
20

FPTVMW-5

OTW -
TOT -



FPTAMW-6

Drw.
TOT-



FPTAMW-7



FPT MW-4

BTW

707

FPTAMW-8


ORW
T&E

FPTMW-3

DTW -
FPT

FPTAMW-9

1245
1930




WL-03-510

10.70
4.96


WL-02-51

WL-01-510

A photograph of a wellhead in a snowy field. The wellhead is a dark, vertical pipe with a grey, flanged top. To the left of the wellhead are several bare, thin branches. In the foreground, a yellow, lined paper label is placed on the snow, with the handwritten text "B43 MW - 7".

B43 MW - 7

B43MW-6



B43MW-5



B43MW-4



133MW-1




BZO

MW-1



B20
MW-2




B20


MW.

-3



A circular manhole opening is visible in a concrete surface. The interior of the manhole is dark, and a smaller, lighter-colored circular object is visible at the bottom. A clipboard with a white sheet of lined paper is placed on the concrete next to the manhole. The paper has handwritten text in black ink.

L69
MW 3



L69
MW 2-1



L 69
MW 1





L69

MW 4



Appendix E
Basewide Database
Remaining LTM/RA-O Wells

Monitoring Wells (LTM-RA-O)

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
<i>AOC 9</i>					
	AOC9-MW08	AOC	Monitoring Well-LTM/RA-O	2 IN. PVC Monitoring Well. Above ground completion, three protective posts.	24
	AOC9-MW06	AOC	Monitoring Well-LTM/RA-O	2 IN. PVC Monitoring Well. Above ground completion, three protective posts.	18
	AOC9MW-9BR	Bedrock GW Study	Monitoring Well-LTM/RA-O	2" PVC Monitoring well. Above ground completion	18
	AOC9MW-10BR	Bedrock GW Study	Monitoring Well-LTM/RA-O	Well, flush mount completion.	18
	AOC9MW-11BR	Bedrock GW Study	Monitoring Well-LTM/RA-O	2" PVC Monitoring well. Above ground completion	18
	AOC9-MW07	AOC	Monitoring Well-LTM/RA-O	2 IN. PVC Monitoring Well. Above ground completion, three protective posts.	13

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
<i>AOC 9 OBGW Remediation</i>	AOC9-MW05	AOC	Monitoring Well-LTM/RA-O	2 IN. PVC Monitoring Well. Above ground completion, three protective posts.	18
	AOC9MW-16	AOC	Monitoring Well-LTM/RA-O	2" PVC, stick-up	18
	AOC9MW-17	AOC	Monitoring Well-LTM/RA-O	2" PVC, stick-up	18
	AOC9MW-15	AOC	Monitoring Well-LTM/RA-O	2" PVC, stick-up	18
	AOC9MW-14	AOC	Monitoring Well-LTM/RA-O	2" PVC, stick-up	18
<i>AOI 9</i>	G009-MW04	Expanded Site Investigation	Monitoring Well-LTM/RA-O	Well, above ground completion.	20

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	G009-MW01	Expanded Site Investigation	Monitoring Well-LTM/RA-O	Well, above ground completion.	14
	G009-MW03	Expanded Site Investigation	Monitoring Well-LTM/RA-O	Well, above ground completion.	13
	G009-MW02	Expanded Site Investigation	Monitoring Well-LTM/RA-O	Well, above ground completion.	13
<i>Apron 1</i>					
	AP1PIW-1	Bioventing Injection Well	RA-O/ Bioventing	2" PVC, stick-up, no metal casing	30
	AP1PIW-8	Bioventing Injection Well	RA-O/ Bioventing	2" PVC, stick-up, no metal casing	30
	AP1PIW-11	Bioventing Injection Well	RA-O/ Bioventing	2" PVC, stick-up, no metal casing	30

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	AP1PIW-17	Bioventing Injection Well	RA-O/ Bioventing	2" PVC, stick-up, no metal casing	30
	LE3MW-1	To characterize nature and extent of	Monitoring Well-LTM	Well, above ground completion.	30
	AP1PIW-9	Bioventing Injection Well	RA-O/ Bioventing	2" PVC, stick-up, no metal casing	30
	LE2MW-1	AOI LTM	Monitoring Well-LTM	2" PVC Monitoring well. Flush mount completion.	30
	AP1PIW-7	Bioventing Injection Well	RA-O/ Bioventing	2" PVC, stick-up, no metal casing	30
	AP1PIW-14	Bioventing Injection Well	RA-O/ Bioventing	2" PVC, stick-up, no metal casing	30
	AP1PIW-13	Bioventing Injection Well	RA-O/ Bioventing	2" PVC, stick-up, no metal casing	30

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	AP1PIW-6	Bioventing Injection Well	RA-O/ Bioventing	2" PVC, stick-up, no metal casing	30
	HE8MW-2	AOI LTM	Monitoring Well-LTM	2" PVC Monitoring well. Flush mount completion.	30
	HE8MW-1	To characterize nature and extent of	Monitoring Well-LTM	Well, flush mount completion, cap does not seal inside casing.	30
	AP1PIW-16	Bioventing Injection Well	RA-O/ Bioventing	2" PVC, stick-up, no metal casing	30
	AP1PIW-19	Bioventing Injection Well	RA-O/ Bioventing	2" PVC, stick-up, no metal casing	30
	AP1PIW-20	Bioventing Injection Well	RA-O/ Bioventing	2" PVC, stick-up, no metal casing	30
	AP1PIW-22	Bioventing Injection Well	RA-O/ Bioventing	2" PVC, stick-up, no metal casing	30

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	AP1PIW-23	Bioventing Injection Well	RA-O/ Bioventing	2" PVC, stick-up, no metal casing	30
	AP1PIW-24	Bioventing Injection Well	RA-O/ Bioventing	2" PVC, stick-up, no metal casing	30
	AP1PIW-4	Bioventing Injection Well	RA-O/ Bioventing	2" PVC, stick-up, no metal casing	30
	AP1PIW-5	Bioventing Injection Well	RA-O/ Bioventing	2" PVC, stick-up, no metal casing	30
	AP1PIW-12	Bioventing Injection Well	RA-O/ Bioventing	2" PVC, stick-up, no metal casing	30
	AP1PSVMP-6	Bioventing Soil Vapor Monitoring W	RA-O/ Bioventing	1" PVC, flush mount, 3 vapor monitoring points	30
	AP1MP-C	Bioventing Soil Vapor Monitoring W	RA-O/ Bioventing	1" PVC, flush mount, 3 vapor monitoring points	30

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	LE1MW4	To characterize nature and extent of	Monitoring Well-LTM	Well, above ground completion.	33
	AP1MP-A	Bioventing Soil Vapor Monitoring W	RA-O/ Bioventing	1" PVC, flush mount, 3 vapor monitoring points	30
	AP1PSVMP-16	Bioventing Soil Vapor Monitoring W	RA-O/ Bioventing	1" PVC, flush mount, 3 vapor monitoring points	30
	AP1PSVMP-14	Bioventing Soil Vapor Monitoring W	RA-O/ Bioventing	1" PVC, flush mount, 3 vapor monitoring points	30
	AP1PSVMP-13	Bioventing Soil Vapor Monitoring W	RA-O/ Bioventing	1" PVC, flush mount, 3 vapor monitoring points	30
	AP1PSVMP-12	Bioventing Soil Vapor Monitoring W	RA-O/ Bioventing	1" PVC, flush mount, 3 vapor monitoring points	30
	HE8MW-3	AOI LTM	Monitoring Well-LTM	2" PVC Monitoring well. Flush mount completion.	30

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	AP1PSVMP-7	Bioventing Soil Vapor Monitoring W	RA-O/ Bioventing	1" PVC, flush mount, 3 vapor monitoring points	30
	AP1MP-D	Bioventing Soil Vapor Monitoring W	RA-O/ Bioventing	1" PVC, flush mount, 3 vapor monitoring points	30
	AP1PSVMP-5	Bioventing Soil Vapor Monitoring W	RA-O/ Bioventing	1" PVC, flush mount, 3 vapor monitoring points	30
	AP1PSVMP-4	Bioventing Soil Vapor Monitoring W	RA-O/ Bioventing	1" PVC, flush mount, 3 vapor monitoring points	30
	AP1PSVMP-3	Bioventing Soil Vapor Monitoring W	RA-O/ Bioventing	1" PVC, flush mount, 3 vapor monitoring points	30
	AP1PSVMP-2	Bioventing Soil Vapor Monitoring W	RA-O/ Bioventing	1" PVC, flush mount, 3 vapor monitoring points	30
	AP1PSVMP-1	Bioventing Soil Vapor Monitoring W	RA-O/ Bioventing	1" PVC, flush mount, 3 vapor monitoring points	30

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	AP1PIW-15	Bioventing Injection Well	RA-O/ Bioventing	2" PVC, stick-up, no metal casing	30
	AP1PIW-10	Bioventing Injection Well	RA-O/ Bioventing	2" PVC, stick-up, no metal casing	30
	AP1PIW-3	Bioventing Injection Well	RA-O/ Bioventing	2" PVC, stick-up, no metal casing	30
	AP1PSVMP-8	Bioventing Soil Vapor Monitoring W	RA-O/ Bioventing	1" PVC, flush mount, 3 vapor monitoring points	30
	LE1MW3	To characterize nature and extent of	Monitoring Well-LTM	Well, above ground completion.	23
	782MW-12	AOI LTM	Monitoring Well-LTM	2" PVC Monitoring well. Above ground completion, four protective posts.	30
	782MW-11	AOI LTM	Monitoring Well-LTM	2" PVC Monitoring well. Above ground completion, four protective posts.	30

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	AP1VMP-1	Soil Vapor Monitoring Point	RA-O/ Biosparging	1" PVC, flush mount	30
	AP1VMP-2	Soil Vapor Monitoring Point	RA-O/ Biosparging	1" PVC, flush mount	30
	AP1VMP-3	Soil Vapor Monitoring Point	RA-O/ Biosparging	1" PVC, flush mount	30
	AP1MP-B	Bioventing Soil Vapor Monitoring W	RA-O/ Bioventing	1" PVC, flush mount, 3 vapor monitoring points	30
	LE3MW-2	AOI LTM	Monitoring Well-LTM	2" PVC Monitoring well. Above ground completion, four protective posts.	35
	AP1MP-E		RA-O/ Bioventing	1" PVC, flush mount, 3 vapor monitoring points	30
	LE1MW2	To characterize nature and extent of	Monitoring Well-LTM	Well, above ground completion.	37

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	LE1MW1	To characterize nature and extent of	Monitoring Well-LTM	Well, above ground completion.	51

Apron 2

	AP2MW-B1N	Petroleum Spill Site	Monitoring Well-LTM	2" PVC Monitoring well. Flush mount completion.	30
	AP2MW-B1E	Petroleum Spill Site	Monitoring Well-LTM	2" PVC Monitoring well. Flush mount completion.	26
	AP2MW-B1S	Petroleum Spill Site	Monitoring Well-LTM	2" PVC Monitoring well. Flush mount completion.	26
	AP2MW-B3N	Petroleum Spill Site	Monitoring Well-LTM	2" PVC Monitoring well. Flush mount completion.	27
	AP2MW-B4N	Petroleum Spill Site	Monitoring Well-LTM	2" PVC Monitoring well. Flush mount completion.	26

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	AP2MW-3	Remedial Investigation	Monitoring Well-LTM	Well, flush mount completion.	36
	AP2MW-1	Remedial Investigation	Monitoring Well-LTM	Well, flush mount completion.	19
	AP2MW-B3E	Petroleum Spill Site	Monitoring Well-LTM	2" PVC Monitoring well. Flush mount completion.	27
	AP2MW-B4E	Petroleum Spill Site	Monitoring Well-LTM	2" PVC Monitoring well. Flush mount completion.	26
	AP2MW-B3S	Petroleum Spill Site	Monitoring Well-LTM	2" PVC Monitoring well. Flush mount completion.	26
	AP2PIW-1	Bioventing Injection Well	RA-O/ Bioventing	2" PVC, stick-up, no metal casing	30
	AP2MW-B1NE2	Petroleum Spill Site	Monitoring Well-LTM	2" PVC Monitoring well. Above ground completion, four protective posts.	31

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	AP2PIW-12	Bioventing Injection Well	RA-O/ Bioventing	2" PVC, stick-up, no metal casing	30
	AP2PIW-5	Bioventing Injection Well	RA-O/ Bioventing	2" PVC, stick-up, no metal casing	30
	AP2PIW-6	Bioventing Injection Well	RA-O/ Bioventing	2" PVC, stick-up, no metal casing	30
	AP2MW-LD1SW	Petroleum Spill Site	Monitoring Well-LTM	2" PVC Monitoring well. Flush mount completion.	26
	AP2PIW-7	Bioventing Injection Well	RA-O/ Bioventing	2" PVC, stick-up, no metal casing	30
	AP2PIW-8	Bioventing Injection Well	RA-O/ Bioventing	2" PVC, stick-up, no metal casing	30
	AP2PSVMP-1	Bioventing Soil Vapor Monitoring W	RA-O/ Bioventing	1" PVC, flush mount, 3 vapor monitoring points	30

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	AP2PIW-4	Bioventing Injection Well	RA-O/ Bioventing	2" PVC, stick-up, no metal casing	30
	AP2PSVMP-14	Bioventing Soil Vapor Monitoring W	RA-O/ Bioventing	1" PVC, flush mount, 3 vapor monitoring points	30
	AP2PIW-9	Bioventing Injection Well	RA-O/ Bioventing	2" PVC, stick-up, no metal casing	30
	AP2MW-LD1W	Petroleum Spill Site	Monitoring Well-LTM	2" PVC Monitoring well. Flush mount completion.	26
	AP2MW-LD1SW2	Petroleum Spill Site	Monitoring Well-LTM	2" PVC Monitoring well. Flush mount completion.	29
	AP2PIW-12	Petroleum Spill Site	RA-O/ Bioventing	2" PVC, stick up	30
	AP2VMP-1	Soil Vapor Monitoring Point	RA-O/ Biosparging	1" PVC, flush mount	30

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	AP2VMP-2	Soil Vapor Monitoring Point	RA-O/ Biosparging	1" PVC, flush mount	30
	AP2VMP-3	Soil Vapor Monitoring Point	RA-O/ Biosparging	1" PVC, flush mount	30
	AP2MW-LD1NW	Petroleum Spill Site	Monitoring Well-LTM	Well, above ground completion.	30
	AP2PIW-10	Bioventing Injection Well	RA-O/ Bioventing	2" PVC, stick-up, no metal casing	30
	AP2PSVMP-9	Bioventing Soil Vapor Monitoring W	RA-O/ Bioventing	1" PVC, flush mount, 3 vapor monitoring points	30
	AP2PIW-11	Bioventing Injection Well	RA-O/ Bioventing	2" PVC, stick-up, no metal casing	30
	AP2PSVMP-2	Bioventing Soil Vapor Monitoring W	RA-O/ Bioventing	1" PVC, flush mount, 3 vapor monitoring points	30

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	AP2PSVMP-6	Bioventing Soil Vapor Monitoring W	RA-O/ Bioventing	1" PVC, flush mount, 3 vapor monitoring points	30
	AP2PSVMP-5	Bioventing Soil Vapor Monitoring W	RA-O/ Bioventing	1" PVC, flush mount, 3 vapor monitoring points	30
	AP2PSVMP-4	Bioventing Soil Vapor Monitoring W	RA-O/ Bioventing	1" PVC, flush mount, 3 vapor monitoring points	30
	AP2PSVMP-8	Bioventing Soil Vapor Monitoring W	RA-O/ Bioventing	1" PVC, flush mount, 3 vapor monitoring points	30
	AP2PSVMP-7	Bioventing Soil Vapor Monitoring W	RA-O/ Bioventing	1" PVC, flush mount, 3 vapor monitoring points	30
	AP2PSVMP-10	Bioventing Soil Vapor Monitoring W	RA-O/ Bioventing	1" PVC, flush mount, 3 vapor monitoring points	30
	AP2PSVMP-11	Bioventing Soil Vapor Monitoring W	RA-O/ Bioventing	1" PVC, flush mount, 3 vapor monitoring points	30

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	AP2MW-B4S	Petroleum Spill Site	Monitoring Well-LTM	2" PVC Monitoring well. Flush mount completion.	26
	AP2PSVMP-12	Bioventing Soil Vapor Monitoring W	RA-O/ Bioventing	1" PVC, flush mount, 3 vapor monitoring points	30
	AP2PSVMP-13	Bioventing Soil Vapor Monitoring W	RA-O/ Bioventing	1" PVC, flush mount, 3 vapor monitoring points	30
	AP2PSVMP-15	Bioventing Soil Vapor Monitoring W	RA-O/ Bioventing	1" PVC, flush mount, 3 vapor monitoring points	30
	AP2PIW-2	Bioventing Injection Well	RA-O/ Bioventing	2" PVC, stick-up, no metal casing	30
	AP2PIW-3	Bioventing Injection Well	RA-O/ Bioventing	2" PVC, stick-up, no metal casing	30
	AP2PSVMP-3	Bioventing Soil Vapor Monitoring W	RA-O/ Bioventing	1" PVC, flush mount, 3 vapor monitoring points	30

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
<i>Building 101</i>					
	101MW-1R	AOC LTM	Monitoring Well-LTM	Well, flush mount completion.	23
	101MW-2R	AOC LTM	Monitoring Well-LTM	Well, above ground completion. Well installed after the November 1998 inspection.	28
	101MW-2	AOC LTM	Monitoring Well-LTM	Above ground completion. No protective posts.	27
<i>Building 15</i>					
	B15MW-12	Petroleum Spill Site	Monitoring Well-LTM	Well, flush mount	20
	B15MW-11	Petroleum Spill Site	Monitoring Well-LTM	Well, flush mount	20
	B15MW-10	Petroleum Spill Site	Monitoring Well-LTM	Well, flush mount	20

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	B15MW-5	AOC LTM	Monitoring Well-LTM	Well, flush mount completion.	20
	B15MW-6	AOC LTM	Monitoring Well-LTM	Well, flush mount completion.	20
	B15MW-8	AOC LTM	Monitoring Well-LTM	Well, flush mount completion.	20
	B15MW-9	AOC LTM	Monitoring Well-LTM	Well, flush mount completion.	20
<i>Building 3</i>					
	B3VMW-1	Supplemental Investigations	Monitoring Well-IC	Well, flush mount completion.	20
<i>Building 35</i>					
	B035MW-4	RCRA Closures	Monitoring Well-LTM	Well, above ground completion, no protective posts.	20

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	B035MW-3	RCRA Closures	Monitoring Well-LTM	Well, above ground completion, no protective posts.	20
	B035MW-1	RCRA Closures	Monitoring Well-LTM	Well, above ground completion, no protective posts.	20
	B035MW-2	RCRA Closures	Monitoring Well-LTM	Well, above ground completion, no protective posts.	20
<i>Building 7001</i>					
	7001MW-2	Petroleum Spill Site	Monitoring Well-LTM	2" PVC Monitoring well. Flush mount completion.	27
	7001MW-4	Petroleum Spill Site	Monitoring Well-LTM	2" PVC Monitoring well. Flush mount completion.	25
	7001VMW-1	Petroleum Spill Site	Monitoring Well-LTM	Well, flush mount	25

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	7001MW-3	Petroleum Spill Site	Monitoring Well-LTM	2" PVC Monitoring well. Flush mount completion.	26
	7001MW-1	Petroleum Spill Site	Monitoring Well-LTM	2" PVC Monitoring well. Flush mount completion.	26
<i>Building 773</i>					
	773MW-1	JREZ-87-0183 Hydrogeology Study	Monitoring Well-LTM/RA-O	Well, above ground completion.	63
	773MW4	Characterize groundwater contamina	Monitoring Well-LTM/RA-O	Well, flush mount completion.	65
	773MW5	Characterize groundwater contamina	Monitoring Well-LTM/RA-O	Well, flush mount completion.	62
	773MW-3	JREZ-87-0183 Hydrogeology Study	Monitoring Well-LTM/RA-O	Well, above ground completion, fence post at well.	66

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	773MW-2	JREZ-87-0183 Hydrogeology Study	Monitoring Well-LTM/RA-O	Well, above ground completion, upper casing bent. Fence post at well	65
<i>Building 775</i>					
	775MW-6	Supplemental Investigations	Monitoring Well-LTM/RA-O	Well, above ground completion.	80
	775VMW-5	Supplemental Investigations	Monitoring Well-LTM/RA-O	Well, above ground completion.	75
	775-MW20R	Bedrock GW Study	Monitoring Well-LTM/RA-O	2" PVC Monitoring well. Above ground completion	75
	775-MW20RBR	Bedrock GW Study	Monitoring Well-LTM/RA-O	2" PVC Monitoring well. Above ground completion	75
	775VMW-9	Supplemental Investigations	Monitoring Well-LTM/RA-O	Well, above ground completion.	101

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	775MW-2	JREZ-87-0183 Hydrogeology Study	Monitoring Well-LTM/RA-O	Well, above ground completion, pump stuck in well.	75
	775VMW-10	Supplemental Investigations	Monitoring Well-LTM/RA-O	Well, above ground completion.	106
	775MW-1	JREZ-87-0183 Hydrogeology Study	Monitoring Well-LTM/RA-O	Well, above ground completion, pump stuck in well, pump does not work.	63
	775VMW-4	Supplemental Investigations	Monitoring Well-LTM/RA-O	Well, above ground completion.	75
	775VMW-25	AOC	Monitoring Well-LTM/RA-O	2 IN. PVC Monitoring Well. Flush mount.	78
	775VMW-14	AOC	Monitoring Well-LTM/RA-O	2 IN. PVC Monitoring Well. Above ground completion, three protective posts.	76
	775VMW-15R1	AOC	Monitoring Well-LTM/RA-O	2 IN. PVC Monitoring Well. Above ground completion, three protective posts.	105

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	775VMW-24	AOC	Monitoring Well-LTM/RA-O	2 IN. PVC Monitoring Well. Above ground completion, three protective posts.	69
	775VMW-16	AOC	Monitoring Well-LTM/RA-O	2 IN. PVC Monitoring Well. Above ground completion, three protective posts.	92
	775MW-8	Supplemental Investigations	Monitoring Well-LTM/RA-O	Well, above ground completion.	80
	775-MW20	Bedrock GW Study	Monitoring Well-LTM/RA-O	2" PVC Monitoring well. Above ground completion	100
	775VMW-23	AOC	Monitoring Well-LTM/RA-O	2 IN. PVC Monitoring Well. Above ground completion, three protective posts.	40
	775VMW-20R	AOC	Monitoring Well-LTM/RA-O	2 IN. PVC Monitoring Well. Above ground completion, three protective posts.	117
	775VMW-18R	AOC	Monitoring Well-LTM/RA-O	2 IN. PVC Monitoring Well. Above ground completion, three protective posts.	100

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
<i>Building 775 OBGW</i>	775VMW-11	AOC	Monitoring Well-LTM/RA-O	2 IN. PVC Monitoring Well. Above ground completion, three protective posts.	65
	775MW-28	AOC	Monitoring Well-LTM/RA-O	2" PVC, stick-up	65
	775MW-27	AOC	Monitoring Well-LTM/RA-O	2" PVC, flush mount	65
<i>Building 781</i>	781MW-2	JREZ-87-0183 Hydrogeology Study	Monitoring Well-LTM	Well, above ground completion, no protective posts.	66
	781MW-3	JREZ-87-0183 Hydrogeology Study	Monitoring Well-LTM	Well, above ground completion, no protective posts.	74
	781MW-19	Petroleum Spill Site	Monitoring Well-LTM	2 IN. PVC Monitoring Well. Above ground completion.	65

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	781MW-7	Petroleum Spill Site	Monitoring Well-LTM	2 IN. PVC Monitoring Well. Above ground completion.	65
	781MW-8	Petroleum Spill Site	Monitoring Well-LTM	2 IN. PVC Monitoring Well. Above ground completion.	65
	781MW-10	Petroleum Spill Site	Monitoring Well-LTM	2 IN. PVC Monitoring Well. Above ground completion.	65
	781MW-1	JREZ-87-0183 Hydrogeology Study	Monitoring Well-LTM	Well, above ground completion, no protective posts.	67
	781MW-9	Petroleum Spill Site	Monitoring Well-LTM	2 IN. PVC Monitoring Well. Above ground completion.	65
	781PVMP-7	Bioventing Soil Vapor Monitoring W	RA-O/ Bioventing	1" PVC, flush mount, 3 vapor monitoring points	65
	781MW-5	Petroleum Spill Site	Monitoring Well-LTM	2 IN. PVC Monitoring Well. Above ground completion.	65

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	781MW-4	Petroleum Spill Site	Monitoring Well-LTM	2 IN. PVC Monitoring Well. Above ground completion.	65
	781PPRW-1	Petroleum Spill Site	RA-O/ Bioventing	4" PVC Monitoring well. Stick up.	65
	781PPRW-2	Petroleum Spill Site	RA-O/ Bioventing	4" PVC Monitoring well. Stick up.	65
	781PPRW-3	Petroleum Spill Site	RA-O/ Bioventing	4" PVC Monitoring well. Stick up.	65
	781PPRW-4	Petroleum Spill Site	RA-O/ Bioventing	4" PVC Monitoring well. Stick up.	65
	781PAIW-1	Bioventing Injection Well	RA-O/ Bioventing	4" PVC Air Injection Well. Stick up.	65
	781PVMP-1	Petroleum Spill Site	RA-O/ Bioventing	1" Soil Vapor Monitoring Point. Flush Mount.	65

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	781PVMP-2	Petroleum Spill Site	RA-O/ Bioventing	1" Soil Vapor Monitoring Point. Flush Mount.	65
	781PVMP-3	Petroleum Spill Site	RA-O/ Bioventing	1" Soil Vapor Monitoring Point. Flush Mount.	65
	781PPRW-5	Free-Product Recovery Well	RA-O/ Free Product Recovery	4" PVC, stick-up, no metal casing	65
	781MW-17	Petroleum Spill Site	Monitoring Well-LTM	2 IN. PVC Monitoring Well. Above ground completion.	65
	781PAIW-2	Bioventing Injection Well	RA-O/ Bioventing	4" PVC, stick-up, no metal casing	65
	781MW-11	Petroleum Spill Site	Monitoring Well-LTM	2 IN. PVC Monitoring Well. Above ground completion.	65
	781PPRW-7	Free-Product Recovery Well	RA-O/ Free Product Recovery	4" PVC, stick-up, no metal casing	65

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	781PPRW-8	Free-Product Recovery Well	RA-O/ Free Product Recovery	4" PVC, stick-up, no metal casing	65
	781MW-20	Petroleum Spill Site	Monitoring Well-LTM	2" PVC, stick up	65
	781MW-21	Petroleum Spill Site	Monitoring Well-LTM	2" PVC, stick up	65
	781MW-6	Petroleum Spill Site	Monitoring Well-LTM	2 IN. PVC Monitoring Well. Above ground completion.	65
	781MW-18	Petroleum Spill Site	Monitoring Well-LTM	2 IN. PVC Monitoring Well. Above ground completion.	65
	781MW-16	Petroleum Spill Site	Monitoring Well-LTM	2 IN. PVC Monitoring Well. Above ground completion.	65
	781MW-15	Petroleum Spill Site	Monitoring Well-LTM	2 IN. PVC Monitoring Well. Above ground completion.	65

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	781MW-14	Petroleum Spill Site	Monitoring Well-LTM	2 IN. PVC Monitoring Well. Above ground completion.	65
	781MW-13	Petroleum Spill Site	Monitoring Well-LTM	2 IN. PVC Monitoring Well. Above ground completion.	65
	781MW-12	Petroleum Spill Site	Monitoring Well-LTM	2 IN. PVC Monitoring Well. Above ground completion.	65
	781PPRW-6	Free-Product Recovery Well	RA-O/ Free Product Recovery	4" PVC, stick-up, no metal casing	65
<i>Building 782</i>					
	782MW-1	Remedial Investigation	Monitoring Well-LTM/RA-O	Well, flush mount completion	25
	782MW-6D	Chlorinated Plume	Monitoring Well-LTM	Well, above ground completion.	30

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	782MW-9	Chlorinated Plume	Monitoring Well-LTM	Well, flush mount completion (steel cover with one bolt in the center).	30
	782MW-10	Chlorinated Plume	Monitoring Well-LTM	Well, flush mount completion (steel cover with one bolt in the center).	35
	782MW-6R2	Supplemental Investigations	Monitoring Well-LTM	Well, above ground completion.	38
	782MW-1R	Remedial Investigation	Monitoring Well-LTM	Well, flush mount completion.	19
	782MW-2	Remedial Investigation	Monitoring Well-LTM	Well, flush mount completion.	23
	782MW-3	Remedial Investigation	Monitoring Well-LTM/RA-O	Well, flush mount completion.	19
	782MW-3R	Remedial Investigation	Monitoring Well-LTM	Well, flush mount completion.	33

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	782MW-4	Remedial Investigation	Monitoring Well-LTM/RA-O	Well, flush mount completion.	22
	782MW-4R	Remedial Investigation	Monitoring Well-LTM	Well, flush mount completion.	31
	782MW-5	Supplemental Investigations	Monitoring Well-LTM	Well, flush mount completion, buried under stockpiled soil, 10/22/98.	30
<i>Building 782 RI</i>					
	782VMW-85	Chlorinated Plume RI	Monitoring Well-LTM	Well, above ground completion with concrete pad and four protective posts.	44
	782VMW-78	Chlorinated Plume RI	Monitoring Well-LTM	Well, above ground completion with concrete pad and four protective posts.	48
	782VMW-76	Chlorinated Plume RI	Monitoring Well-LTM	Well, flush mount completion.	46

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	782VMW-93	Chlorinated Plume RI	Monitoring Well-LTM	Well, flush mount completion.	41
	782VMW-96	Chlorinated Plume RI	Monitoring Well-LTM	Well, flush mount completion.	44
	782VMW-94	Chlorinated Plume RI	Monitoring Well-LTM	Well, flush mount completion.	46
	782VMW-83	Chlorinated Plume RI	Monitoring Well-LTM	Well, above ground completion with concrete pad and four protective posts.	37
	782VMW-89	Chlorinated Plume RI	Monitoring Well-LTM	Well, above ground completion with concrete pad and four protective posts.	44
	782VMW-86	Chlorinated Plume RI	Monitoring Well-LTM	Well, above ground completion with concrete pad and four protective posts.	41
	782VMW-90	Chlorinated Plume RI	Monitoring Well-LTM	Well, above ground completion with concrete pad and four protective posts.	36

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	782VMW-95	Chlorinated Plume RI	Monitoring Well-LTM	Well, above ground completion with concrete pad and four protective posts.	40
	782VMW-92	Chlorinated Plume RI	Monitoring Well-LTM	Well, flush mount completion.	41
	782VMW-91	Chlorinated Plume RI	Monitoring Well-LTM	Well, flush mount completion.	33
	782VMW-77	Chlorinated Plume RI	Monitoring Well-LTM	Well, flush mount completion.	40
	782VMW-82	Chlorinated Plume RI	Monitoring Well-LTM	Well, above ground completion with concrete pad and four protective posts.	48
	782VMW-81	Chlorinated Plume RI	Monitoring Well-LTM	Well, above ground completion with concrete pad and four protective posts.	50
	782VMW-80	Chlorinated Plume RI	Monitoring Well-LTM	Well, flush mount completion.	40

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	782VMW-105B	Chlorinated Plume RI	Monitoring Well-LTM	Well, above ground completion with concrete pad and four protective posts.	46
	782VMW-104	Chlorinated Plume RI	Monitoring Well-LTM	Well, above ground completion with concrete pad and four protective posts.	34
	782VMW-98	Chlorinated Plume RI	Monitoring Well-LTM	Well, above ground completion with concrete pad and four protective posts.	34
	782VMW-88	Chlorinated Plume RI	Monitoring Well-LTM	Well, flush mount completion.	34
	782VMW-101	Chlorinated Plume RI	Monitoring Well-LTM	Well, above ground completion with concrete pad and four protective posts.	28
	782VMW-97	Chlorinated Plume RI	Monitoring Well-LTM	Well, above ground completion with concrete pad and four protective posts.	39
	782VMW-102	Chlorinated Plume RI	Monitoring Well-LTM	Well, above ground completion with concrete pad and four protective posts.	25

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	782VMW-99	Chlorinated Plume RI	Monitoring Well-LTM	Well, above ground completion with concrete pad and four protective posts.	39
	782VMW-84	Chlorinated Plume RI	Monitoring Well-LTM	Well, flush mount completion.	48
	782VMW-87	Chlorinated Plume RI	Monitoring Well-LTM	Well, flush mount completion.	42
	782VMW-100	Chlorinated Plume RI	Monitoring Well-LTM	Well, above ground completion with concrete pad and four protective posts.	31
<i>Building 786</i>					
	786MW-16	Petroleum Spill Site	Monitoring Well-LTM	2" PVC Monitoring well. Flush mount completion.	25
	786MW-4	Remedial Investigation	Monitoring Well-LTM	Well, flush mount completion.	26

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	786MW-15	Petroleum Spill Site	Monitoring Well-LTM	2" PVC Monitoring well. Above ground completion, four protective posts.	25
	786MW-30	Petroleum Spill Site	Monitoring Well-LTM	2" PVC Monitoring well. Flush mount completion.	21
	786MW-31	Petroleum Spill Site	Monitoring Well-LTM	2" PVC Monitoring well. Flush mount completion.	30
	786TW-12	Petroleum Spill Site	Monitoring Well-LTM	Piezometer, flush mount completion (steel cover with one bolt in the center).	25
	786TW-11	Petroleum Spill Site	Monitoring Well-LTM	Piezometer, flush mount completion (steel cover with one bolt in the center).	24
	786MW-26R	AOC LTM	Monitoring Well-LTM	2" PVC Monitoring well. Above ground completion,	35
	786MW-1	Waste Oil Storage Tank Investigation	Monitoring Well-LTM	Well, above ground completion.	33

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	786MW-2	Waste Oil Storage Tank Investigation	Monitoring Well-LTM	Well, flush mount completion.	27
	786MW-3	Waste Oil Storage Tank Investigation	Monitoring Well-LTM	Well, flush mount completion.	23
	786MW-14	Petroleum Spill Site	Monitoring Well-LTM	Piezometer, flush mount completion (steel cover with one bolt in the center).	25
	786TW-21	Petroleum Spill Site	Monitoring Well-LTM	Piezometer, flush mount completion (steel cover with one bolt in the center).	21
	786TW-20	Petroleum Spill Site	Monitoring Well-LTM	Piezometer, flush mount completion (steel cover with one bolt in the center).	21
	786MW-32	Petroleum Spill Site	Monitoring Well-LTM	2" PVC Monitoring well. Above ground completion, four protective posts.	26

Building 789

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	789MW-96	Petroleum Spill Site	Monitoring Well-LTM	4" PVC Monitoring well. Above ground completion, four protective posts.	30
	789RW-202	Free-Product Recovery Well	RA-O/ Free Product Recovery	Well, flush mount completion	30
	789RW-211	Free-Product Recovery Well	RA-O/ Free Product Recovery	6" PVC, flush mount	30
	789MW-83	Petroleum Spill Site	Monitoring Well-LTM	2" PVC Monitoring well. Flush mount completion.	30
	789MW-64	Petroleum Spill Site	Monitoring Well-LTM	2" PVC Monitoring well. Above ground completion, four protective posts.	28
	789MW-99	Petroleum Spill Site	Monitoring Well-LTM	2" PVC Monitoring well. Above ground completion, four protective posts.	30
	789MW-97	Petroleum Spill Site	Monitoring Well-LTM	2" PVC Monitoring well. Above ground completion, four protective posts.	30

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	789MW-134	Petroleum Spill Site	Monitoring Well-LTM	Well, flush mount completion	35
	789MW-46R	Petroleum Spill Site	Monitoring Well-LTM	2" PVC Monitoring well. Above ground completion, four protective posts.	30
	789RW-205	Petroleum Spill Site	RA-O/ Free Product Recovery	Well, flush mount completion	30
	789RW-200	Free-Product Recovery Well	RA-O/ Free Product Recovery	Well, flush mount completion	30
	789RW-201	Free-Product Recovery Well	RA-O/ Free Product Recovery	Well, flush mount completion	30
	AP2MW-4	Petroleum Spill Site	Monitoring Well-LTM	Well, flush mount completion (steel cover with one bolt in the center).	28
	789MW-98	Petroleum Spill Site	Monitoring Well-LTM	2" PVC Monitoring well. Above ground completion, four protective posts.	28

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	789MW-135	Petroleum Spill Site	Monitoring Well-LTM	Well, flush mount completion.	35
	789MW-95	Petroleum Spill Site	Monitoring Well-LTM	2" PVC Monitoring well. Above ground completion, four protective posts.	25
	789MW-101	Petroleum Spill Site	Monitoring Well-LTM	2" PVC Monitoring well. Above ground completion, four protective posts.	19
	789MW-100	Petroleum Spill Site	Monitoring Well-LTM	2" PVC Monitoring well. Above ground completion, four protective posts.	26
	789MW-63R	Petroleum Spill Site	Monitoring Well-LTM	2" PVC Monitoring well. Above ground completion, four protective posts.	25
	789RW-209	Free-Product Recovery Well	RA-O/ Free Product Recovery	Well, flush mount completion	30
	789RW-212	Free-Product Recovery Well	RA-O/ Free Product Recovery	6" PVC, stick-up	30

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	789RW-213	Free-Product Recovery Well	RA-O/ Free Product Recovery	6" PVC, stick-up	30
	789RW-204	Free-Product Recovery Well	RA-O/ Free Product Recovery	Well, flush mount completion	30
	AP2MW-14	Petroleum Spill Site	Monitoring Well-LTM	Well, flush mount completion (steel cover with one bolt in the center).	28
	789RW-203	Free-Product Recovery Well	RA-O/ Free Product Recovery	Well, flush mount completion.	30
	789MW-103	Petroleum Spill Site	Monitoring Well-LTM	2" PVC Monitoring well. Above ground completion, four protective posts.	17
	789MW-102	Petroleum Spill Site	Monitoring Well-LTM	2" PVC Monitoring well. Above ground completion, four protective posts.	20
	789RW-207	Free-Product Recovery Well	RA-O/ Free Product Recovery	Well, flush mount completion	30

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	789RW-206	Free-Product Recovery Well	RA-O/ Free Product Recovery	Well, flush mount completion	30
	789VMP-1	Soil Vapor Monitoring Point	RA-O/ Biosparging	1" PVC, flush mount	30
	789VMP-2	Soil Vapor Monitoring Point	RA-O/ Biosparging	1" PVC, flush mount	30
	789VMP-3	Soil Vapor Monitoring Point	RA-O/ Biosparging	1" PVC, flush mount	30
	789RW-210	Free-Product Recovery Well	RA-O/ Free Product Recovery	6" PVC, flush mount	30
	789RW-208	Free-Product Recovery Well	RA-O/ Free Product Recovery	Well, flush mount completion	30

Building 817
OBGW

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	817IW-8	AOC	Monitoring Well-LTM/RA-O	2" PVC, stick-up	20
	817IW-2	AOC	Monitoring Well-LTM/RA-O	2" PVC, stick-up	20
	817MW-3	AOC	Monitoring Well-LTM/RA-O	1" PVC, stick-up	20
	817MW-2	AOC	Monitoring Well-LTM/RA-O	1" PVC, stick-up	20
	817IW-4	AOC	Monitoring Well-LTM/RA-O	2" PVC, stick-up	20
	817IW-1	AOC	Monitoring Well-LTM/RA-O	2" PVC, stick-up	20
	817MW-1	AOC	Monitoring Well-LTM/RA-O	1" PVC, stick-up	20

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	817IW-3	AOC	Monitoring Well-LTM/RA-O	2" PVC, stick-up	20
	817IW-5	AOC	Monitoring Well-LTM/RA-O	2" PVC, stick-up	20
	817IW-6	AOC	Monitoring Well-LTM/RA-O	2" PVC, stick-up	20
	817IW-7	AOC	Monitoring Well-LTM/RA-O	2" PVC, stick-up	20
<i>Bulk Fuel Storage Area</i>	BFSVMP-9	Soil Vapor Monitoring Point	RA-O/ Biosparging	1" PVC, flush mount	15
	BFSMW-3	JREZ-87-0183 Supplemental Soil Ga	Monitoring Well-LTM	Well, above ground completion, concrete pad poorly constructed.	25

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	BFSAVMP-8	Soil Vapor Monitoring Point	RA-O/ Biosparging	1" PVC, flush mount	15
	BFSMW-1	JREZ-87-0183 Supplemental Soil Ga	Monitoring Well-LTM	Well, above ground completion, pad broken in pieces.	25
	BFSMW-1A	JREZ-87-0183 Supplemental Soil Ga	Monitoring Well-LTM	Well, above ground completion, pad broken in pieces.	14
	BFSMW-2	JREZ-87-0183 Supplemental Soil Ga	Monitoring Well-LTM	Well, above ground completion, concrete pad broken.	25
	BFSAMW-11	Petroleum Spill Site	Monitoring Well-LTM	Well, above ground completion.	25
	BFSAMW-16	Petroleum Spill Site	Monitoring Well-LTM	4" PVC, stick up	25
	BFSAVMP-1	Soil Vapor Monitoring Well	RA-O/ Biosparging	1" PVC, flush mount, 3 vapor monitoring points	15

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	BFSAVMP-5	Soil Vapor Monitoring Point	RA-O/ Biosparging	1" PVC, flush mount	15
	BFSAVMP-6	Soil Vapor Monitoring Point	RA-O/ Biosparging	1" PVC, flush mount	15
	BFSAMW-10	Petroleum Spill Site	Monitoring Well-LTM	Well, above ground completion.	25
	BFSMW-3A	JREZ-87-0183 Supplemental Soil Ga	Monitoring Well-LTM	Well, above ground completion, concrete pad poorly constructed.	14
	BFSAMW-12	Petroleum Spill Site	Monitoring Well-LTM	Well, above ground completion.	25
	BFSAMW-13	Petroleum Spill Site	Monitoring Well-LTM	Well, above ground completion.	25
	BFSAMW-14	Petroleum Spill Site	Monitoring Well-LTM	Well, above ground completion.	25

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	BFSAMW-15	Petroleum Spill Site	Monitoring Well-LTM	Well, above ground completion.	25
	BFSA-RWT1	Petroleum Spill Site	Monitoring Well-LTM	Well, above ground completion.	14
	BFSA-RWT2	Petroleum Spill Site	Monitoring Well-LTM	Well, above ground completion.	14
	BFSMW-4	Source Removal Predesign Investigat	Monitoring Well-LTM	Well, above ground completion.	19
	BFSMW-5	Petroleum Spill Site	Monitoring Well-LTM	2" PVC	15
	BFSMW-6	Petroleum Spill Site	Monitoring Well-LTM	2" PVC	17
	BFSMW-7	Petroleum Spill Site	Monitoring Well-LTM	2" PVC	18

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	BFSMW-8	Petroleum Spill Site	Monitoring Well-LTM	2" PVC	16
	BFSMW-9	Petroleum Spill Site	Monitoring Well-LTM	2" PVC	17
	BFSAVMP-4	Soil Vapor Monitoring Point	RA-O/ Biosparging	1" PVC, flush mount	15
	BFSAVMP-7	Soil Vapor Monitoring Point	RA-O/ Biosparging	1" PVC, flush mount	15
	BFSAVMP-2	Soil Vapor Monitoring Well	RA-O/ Biosparging	1" PVC, flush mount, 3 vapor monitoring points	15
	MWBCF-3	Oil Storage Facility License USAF C	Monitoring Well-LTM	Well, above ground completion, concrete pad heaved.	16
	BFSA-RWT3	Petroleum Spill Site	Monitoring Well-LTM	Well, above ground completion.	16

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	MWBCF-2	Oil Storage Facility License USAF C	Monitoring Well-LTM	Well, above ground completion, cap broken.	14
<i>Fire Protection Training Area</i>					
	ANGMW-1	Spill No.: 9510187	Monitoring Well-LTM	Well, flush mount completion.	25
<i>Hardfill 49d</i>					
	MW49D07	Predesign Investigation at Hardfills 4	Monitoring Well-LTM	Well, above ground completion.	20
<i>Landfill 1</i>					
	LF1P-3	IRP Phase II -Problem Confirmation	Monitoring Well-LTM	Bedrock well, above ground completion, with sliding steel plate as locking lid.	20
	LF1MW-12	AOC LTM Program	Monitoring Well-LTM	Well, above ground completion, concrete pad and bollards	20

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	LF1P-5	IRP Phase II -Problem Confirmation	Monitoring Well-LTM	Well, above ground completion, with sliding steel plate as locking lid.	20
	LF1MW-14	AOC LTM	Monitoring Well-LTM	Well, above ground completion.	20
	LF1P-2	IRP Phase II -Problem Confirmation	Monitoring Well-LTM	Well, above ground completion, with sliding steel plate as locking lid.	3
	LF1MW-6	IRP Phase II -Problem Confirmation	Monitoring Well-LTM	Bedrock well, above ground completion, concrete pad broken.	20
	LF1MW-5	IRP Phase II -Problem Confirmation	Monitoring Well-LTM	Well, above ground completion, concrete pad broken.	20
	LF1MW-11	AOC LTM Program	Monitoring Well-LTM	Well, above ground completion, concrete pad and bollards	20
	LF1MW-13	AOC LTM Program	Monitoring Well-LTM	Well, above ground completion, concrete pad and bollards	24

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	LF1MW-1R	AOC LTM	Monitoring Well-LTM	Well, above ground completion.	20
	LF1MW-103	AOC LTM	Monitoring Well-LTM	2" Monitoring well. Above ground completion	40
	LF1MW-10	AOC LTM Program	Monitoring Well-LTM	Well, above ground completion, concrete pad and bollards	24
<i>Landfill 2/3</i>					
	LF2MW-4	Remedial Investigation	Monitoring Well-LTM	Well, above ground completion.	41
	LF2MW-100	AOC LTM	Monitoring Well-LTM	2" SS Monitoring well. Above ground completion, four protective posts.	70
	LF2MW-14	AOC LTM	Monitoring Well-LTM	2" SS Monitoring well. Above ground completion, four protective posts.	21

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
<i>Landfill 5</i>	LF2MW-13	AOC LTM	Monitoring Well-LTM	2" SS Monitoring well. Above ground completion, four protective posts.	17
	LF2MW-12	AOC LTM	Monitoring Well-LTM	2" SS Monitoring well. Above ground completion, four protective posts.	23
	LF2MW2-1	IRP Phase II -Problem Confirmation	Monitoring Well-LTM	Well, above ground completion.	36
	LF5MW-100R	AOC LTM	Monitoring Well-LTM	Well, above ground completion.	40
	LF5MW-1A	AOC LTM	Monitoring Well-LTM	Well, above ground completion. Well installed after the November 1998 inspection.	29
	LF5MW-100	AOC LTM	Monitoring Well-LTM	2" SS Monitoring well. Above ground completion, four protective posts.	74

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
<i>Landfill 6</i>	LF5MW-3	Remedial Investigation	Monitoring Well-LTM	Well, above ground completion, protective post loose.	18
	LF5MW-5	AOC LTM	Monitoring Well-LTM	2" SS Monitoring well. Above ground completion, four protective posts.	17
	LF6VMW-26	AOC LTM	Monitoring Well-LTM	2" PVC, stick up	37
	LF6VMW-20	AOC LTM	Monitoring Well-LTM/RA-O	Well, above ground completion.	37
	LF6VMW-19	AOC LTM	Monitoring Well-LTM/RA-O	Well, above ground completion.	37
	LF6VMW-17D	AOC LTM	Monitoring Well-LTM	Well, above ground completion.	37

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	LF6VMW-14	AOC	Monitoring Well-LTM/RA-O	2 IN. PVC Monitoring Well. Above ground completion, three protective posts.	57
	LF6VMW-17S	AOC LTM	Monitoring Well-LTM	Well, above ground completion.	37
	LF6VMW-23	AOC LTM	Monitoring Well-LTM	Well, above ground completion.	37
	LF6VMW-25	AOC LTM	Monitoring Well-LTM	Well, above ground completion.	37
	LF6MW-1	Remedial Investigation	Monitoring Well-LTM/RA-O	Well, above ground completion.	126
	LF6VMW-18	AOC LTM	Monitoring Well-LTM/RA-O	Well, above ground completion.	37
	TMC-USGS-2	Preliminary Investigation of Three M	Monitoring Well-LTM/RA-O	Piezometer, stick-up, with locking cover but without steel protective casing.	33

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	LF6VMW-15R	AOC	Monitoring Well-LTM/RA-O	2 IN. PVC Monitoring Well. Above ground completion, three protective posts.	44
	LF6VMW-21	AOC LTM	Monitoring Well-LTM	Well, above ground completion.	37
	LF6VMW-22	AOC LTM	Monitoring Well-LTM	Well, above ground completion.	37
	LF6VMW-24	AOC LTM	Monitoring Well-LTM	Well, above ground completion.	37
	LF6VMW-13R	AOC	Monitoring Well-LTM/RA-O	2 IN. PVC Monitoring Well. Above ground completion, three protective posts.	37
	LF6VMW-10R2	AOC	Monitoring Well-LTM/RA-O	2 IN. PVC Monitoring Well. Above ground completion, three protective posts.	37
	LF6MW-12	Bedrock GW Study	Monitoring Well-LTM/RA-O	2" PVC Monitoring well. Above ground completion	37

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	LF6MW-14BR	Bedrock GW Study	Monitoring Well-LTM/RA-O	2" PVC Monitoring well. Above ground completion	37
	TTCMW-9	IRP Phase II -Problem Confirmation	Monitoring Well-LTM/RA-O	Well, above ground completion, locking cover is only steel plate.	28
<i>Landfill 6 TCE</i>					
	LF6MW-27	AOC	Monitoring Well-LTM/RA-O	2" PVC, stick-up	37
	LF6MW-28	AOC	Monitoring Well-LTM/RA-O	2" PVC, stick-up	37
	LF6MW-13RD	AOC	Monitoring Well-LTM/RA-O	2" PVC, stick-up	37
<i>Landfill 7</i>					
	LF7MW-22	Remedial Investigation	Monitoring Well-LTM	Well, above ground completion.	16

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	LF7MW-100	AOC LTM	Monitoring Well-LTM	Well, above ground completion. Well installed after the November 1998 inspection.	48
	LF7MW-30	AOC LTM	Monitoring Well-LTM	2" SS Monitoring well. Above ground completion, four protective posts.	15
	LF7MW-23	Remedial Investigation	Monitoring Well-LTM	Well, above ground completion.	19
	LF7MW-26	AOC LTM	Monitoring Well-LTM	2" SS Monitoring well. Above ground completion, four protective posts.	19
	LF7MW-27	AOC LTM	Monitoring Well-LTM	2" SS Monitoring well. Above ground completion, four protective posts.	17
	LF7MW-28	AOC LTM	Monitoring Well-LTM	2" SS Monitoring well. Above ground completion, four protective posts.	12
	LF7MW-29	AOC LTM	Monitoring Well-LTM	2" SS Monitoring well. Above ground completion, four protective posts.	26

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
<i>RI - On Base</i>					
	LAWMW-9	Remedial Investigation	Monitoring Well-IC	Well, above ground completion.	22
	LAWMW-19	Remedial Investigation	Monitoring Well-IC	Well, above ground completion.	58
<i>Small Arms Range</i>					
	MWSAR03	Predesign Investigation at Hardfills 4	Monitoring Well-LTM	Well, above ground completion, concrete pad and protective posts eroded underneath.	27
<i>Tank Farms 1 and 3</i>					
	TF3MW-2	Petroleum Spill Site	Monitoring Well-LTM	Well, above ground completion, 4 protective posts.	24
	TF3MW-117	Petroleum Spill Site	Monitoring Well-LTM	Well, above ground completion, concrete pad, three protective posts.	23

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	TF3MW-116	Petroleum Spill Site	Monitoring Well-LTM	Well, above ground completion, concrete pad, three protective posts.	24
	TF3MW-123	Petroleum Spill Site	Monitoring Well-LTM	Well, above ground completion, concrete pad, three protective posts.	23
	TF3MW-124	Petroleum Spill Site	Monitoring Well-LTM	Well, above ground completion, concrete pad, three protective posts.	25
	TF3MW-130	Petroleum Spill Site	Monitoring Well-LTM	Well, above ground completion, concrete pad, three protective posts.	24
	TF3MW-27	IRP Phase II -Confirmation/Quantific	Monitoring Well-LTM	Well, above ground completion, lid of protective cover should be replaced.	29
	TF3MW-21	IRP Phase II -Confirmation/Quantific	Monitoring Well-LTM	Well, above ground completion.	29
	TF3-CE3	IRP Phase II -Confirmation/Quantific	Monitoring Well-LTM	Well, above ground completion.	30

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	TF3MW-129	Petroleum Spill Site	Monitoring Well-LTM	Well, above ground completion, concrete pad, three protective posts.	26
	TF3MW-119R	AOC LTM	Monitoring Well-LTM	Well, flush mount	30
	TF3MW-132	AOC LTM	Monitoring Well-LTM	2" PVC Monitoring well. Above ground completion,	30
	TF3MW-121R	AOC LTM	Monitoring Well-LTM	Well, flush mount	30
	TF3MW-131	AOC LTM	Monitoring Well-LTM	2" PVC Monitoring well. Above ground completion	30
	TF3MW-128	Petroleum Spill Site	Monitoring Well-LTM	Well, above ground completion, concrete pad, three protective posts.	23
	TF3MW-126	Petroleum Spill Site	Monitoring Well-LTM	Well, above ground completion, concrete pad, three protective posts.	24

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	TF3MW-133	AOC LTM	Monitoring Well-LTM	2" PVC Monitoring well. Above ground completion,	30
	TF3MW-127	Petroleum Spill Site	Monitoring Well-LTM	Well, above ground completion, concrete pad, three protective posts.	22
<i>Three Mile Creek</i>					
	TMC-USGS-10	Preliminary Investigation of Three M	Monitoring Well-LTM/RA-O	Piezometer, stick-up, with locking cover but without steel protective casing.	18
	TMC-USGS-1	Preliminary Investigation of Three M	Monitoring Well-LTM/RA-O	Piezometer, stick-up, with locking cover but without steel protective casing.	27
<i>Weapons Storage Area</i>					
	WSAMW-12BR	Bedrock GW Study	Monitoring Well-LTM/RA-O	2" PVC Monitoring well. Above ground completion	40
	WSAMW-11BR	Bedrock GW Study	Monitoring Well-LTM/RA-O	2" PVC Monitoring well. Above ground completion	40

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	WSA-MW17		Monitoring Well-LTM/RA-O	Well, above ground completion.	22
	WSAMW-4	Remedial Investigation	Monitoring Well-LTM/RA-O	Well, above ground completion.	22
	WSAMW-3	Remedial Investigation	Monitoring Well-LTM/RA-O	Well, above ground completion.	22
	WSAMW-10	AOC	Monitoring Well-LTM/RA-O	2 IN. PVC Monitoring Well. Above ground completion, three protective posts.	22
	WSAMW-1	Remedial Investigation	Monitoring Well-LTM/RA-O	Well, above ground completion. Located 250' north of fence.	35
	WSAMW-14BR	Bedrock GW Study	Monitoring Well-LTM/RA-O	2" PVC Monitoring well. Above ground completion	40
	WSAMW-9	AOC	Monitoring Well-LTM/RA-O	2 IN. PVC Monitoring Well. Above ground completion, three protective posts.	12

<i>Area/Program</i>	<i>Well ID</i>	<i>Well Purpose</i>	<i>Well Use Status</i>	<i>Physical Description</i>	<i>Total Depth</i>
	WSAMW-11	AOC	Monitoring Well-LTM/RA-O	Well, above ground completion.	17
	WSAMW-13BR	Bedrock GW Study	Monitoring Well-LTM/RA-O	2" PVC Monitoring well. Above ground completion	40
	WSAMW-8	AOC	Monitoring Well-LTM/RA-O	2 IN. PVC Monitoring Well. Above ground completion, three protective posts.	18
	WSAMW-2	Remedial Investigation	Monitoring Well-LTM/RA-O	Well, above ground completion.	20