
# LETTER OF TRANSMITTAL

RECIPIENT: Ms. Tara Blum						DATE:	7/22	2/2014		
NYSDEC Region 7					PROJECT	: Car	rier Corpor	er Corporation		
Division of Environmental Remediation 615 Erie Blvd. West						Thompson Road Facility Syracuse, New York				
Syracuse, New York 13204-2400					Corrective Action Order - Index No.					
						CO 7	-200511	18-4		
						Site R	Registry	No.: 73404	13	
	TTED VIA: SENDING Y		ED EX	□UPS	□FAX	□HAND D	ELIVERED	) 🖾 OTHER	R Email	
DOC. NO.	DATE	NO. OF COPIES			DESCRIPT					
1	7/22/14	1	For	mer Bui	ilding Tl	R-3 North	Wall I	nvestigatio	on Work	Plan
									Water Control	
THESE AF	RE TRANS	MITTED as checked	d below	:						
☐ Other			r review a	and comme	nt	□ For app	roval	□ As	requested	
Cother									RECEIV NYS D	/ED EC
									JUL 25	2014
DOCUME	NTS WERE	COPIED TO:				FROM:	Mav	SPILL PR		
Mark Se	rgott					SIGNED: _	Thay	M. Hafi		
Krista A	nders							EN	SA	FE
								FACSIM		





220 Athens Way, Suite 410 | Nashville, Tennessee 37228 | Telephone 615-255-9300 | Facsimile 615-255-9345 | www.ensafe.com

July 22, 2014

Submitted via e-mail on July 22, 2014

Tara M. Blum, PE
Environmental Engineer
NYSDEC Region 7
Division of Environmental Remediation
615 Erie Boulevard West
Syracuse, New York 13204-2400

Re:

Carrier Corporation, Thompson Road Facility, Syracuse, New York

Corrective Action Order — Index CO 7-20051118-4

NYSDEC Site Registry Number: 734043

Former Building TR-3 North Wall Investigation Work Plan, July 2014

Dear Ms. Blum:

In accordance with the referenced order, Carrier Corporation is providing one hard copy and one electronic copy (PDF via email) of the Former Building TR-3 North Wall Investigation Work Plan.

Please call me at (615) 255-9300 if you have any questions.

Sincerely,

EnSafe Inc.

RECEIVED NYS DEC

JUL 25 2014

SPILL PREVENTION & RESPONSE REGION 7 - SYRACUSE

By:

May Mishu Heflin, PE

**Enclosure:** 

May M. Haftim

Former Building TR-3 North Wall Investigation Work Plan, July 2014

CC:

Mr. Mark Sergott — NYSDOH

Ms. Krista Anders — NYSDOH

Mr. John Wolski — UTC

Mr. Joe Basile — Carrier Corporation

Ms. Kathleen McFadden -- UTC

# Former Building TR-3 North Wall Investigation

CARRIER THOMPSON ROAD FACILITY
CARRIER PARKWAY
SYRACUSE, NEW YORK

EnSafe Project Number 0888815577

Revision: 0

Corrective Action Order — Index CO 7-20051118-4 NYSDEC Site Registry No.: 734043

**Prepared for:** 



UTC SHARED REMEDIATION SERVICES
9 Farm Springs Road, MS 101
Farmington, CT 06032

Prepared by:



EnSafe Inc. 220 Athens Way, Suite 410 Nashville, Tennessee 37228 (615) 255-9300 (800) 588-7962 www.ensafe.com

## **Table of Contents**

1.0	INTR	ODUCTION	1
2.0	INVE 2.1 2.2 2.3 2.4	STIGATION STRATEGY Investigation of Chlorinated Compounds North of Former Building TR-3 Wall Convert Existing Piezometers to Monitoring Wells LNAPL Fingerprinting and Recovery Geotechnical Assessment	2 3
3.0	SAMF	PLING AND ANALYSIS AND HEALTH AND SAFETY PLANS	4
4.0	IMPL	EMENTATION SCHEDULE	6
		Figures	
Figure Figure		Former Building TR-1 and Parking Lot R Investigations 2013 Map Append Parking Lot R Work Plan Addendum Proposed Sampling Locations Map Append	ix A ix A
		Appendices	

Appendix A Figures



#### 1.0 INTRODUCTION

Carrier Corporation, a wholly owned subsidiary of United Technologies Corporation, has prepared this work plan for proposed additional supplemental subsurface investigation activities with regard to the *Manhole 3 (MH3) Work Plan Addendum to the 2013 PLR Investigation* submitted to the New York Department of Environmental Conservation Division of Remediation (NYSDEC-DER) on March 27, 2014, and approved via email correspondence on May 8, 2014. In 2013, as part of routine operations and maintenance (O&M) activities associated with the Site's storm water treatment system, Carrier discovered an accumulation of oil in manhole PS-MH3 (MH3), which is down stream of storm water lines beneath the western two-thirds of Parking Lot R (PLR). Samples of oil from MH3 collected on June 26, 2013, and January 8, 2014, yielded concentrations of PCBs (Aroclor 1254) at 230 micrograms per kilogram ( $\mu$ g/kg) and 2,600  $\mu$ g/kg respectively.

Investigation activities related to oil source identification, as outlined in *Manhole 3 (MH3) Work Plan Addendum to the 2013 PLR* Investigation, were conducted in May 2014 and identified two locations (MW54 and PLR-063) with small amounts of light non-aqueous phase liquid (LNAPL) which may be contributing to the accumulation of oil in manhole MH3. No conclusions with regard to the oil source were identified; however, the MH3 Oil Source investigation did identify potentially elevated concentrations of cis-1, 2-dichloroethene and vinyl chloride in the area north of the former Building TR-3 foundation wall and adjacent to Sanders Creek. Potentially elevated concentrations of trichloroethene were also identified near the northwest corner of the storm water treatment building (SWTB) — within the footprint of the former building TR-3.

Based on observations and laboratory analytical results from the MH3 Oil Source Investigation, additional investigation is warranted to determine the extent of impacts, to confirm the detected elevated concentrations of chlorinated compounds, and to further evaluate if remedial actions are warranted. Figure 1 depicts the general Parking Lot R area in relation to the rest of the site. Figure 2 depicts MH3, the SWTB, and the former Building TR-3 foundation wall and Sanders Creek as well as proposed soil borings and monitoring wells detailed in Section 2.0. Both figures are included in Appendix A.



#### 2.0 INVESTIGATION STRATEGY

The objective for supplemental investigation activities is to determine the extent of impacts, to confirm the detected elevated concentrations of chlorinated compounds, and to further evaluate if remedial actions are warranted. The proposed investigation sample locations (soil borings and monitoring wells) are depicted on Figure 2. The strategies for additional assessment of chlorinated solvent impacts north of the former Building TR3 foundation wall are described below.

# 2.1 Investigation of Chlorinated Compounds North of Former Building TR-3 Wall

Ten (10) soil borings will be advanced using direct-push technology (or hand auger if the boring location is inaccessible via drilling rig due to slope stability or underground utilities) in the area between the northern wall of former Building TR3 and Sanders Creek. Placement of soil borings is constrained to accessible areas due to underground utilities and steep slopes along the south bank of Sanders Creek.

- One soil boring will be advanced to the east of Outfall 001 to assess functionality of a barrier wall and recovery well system, which was installed to prevent chlorinated compound impacted groundwater from migrating to Sanders Creek.
- Seven soil borings will be advanced along the base of the former Building TR-3 wall and along
  the south bank of Sanders Creek. The objective of these borings is to determine the extent of
  shallow aquifer groundwater potentially impacted by chlorinated compounds, assess the
  condition of the deep groundwater aquifer in this area, confirm the detected elevated
  concentrations of chlorinated compounds, and to further evaluate if remedial actions are
  warranted.
- One soil boring will be advanced within the footprint of the former TR-3 building to assess the subsurface conditions beneath the floor slab where soils were removed and backfilled previously.
- One soil boring will be advanced within the footprint of the former TR-3 building to assess the subsurface conditions beneath the floor slab south of monitoring well MW43 and west of MW47.

Proposed locations are depicted on Figure 2. These locations were chosen:

 because chlorinated compounds have been detected at monitoring well MW18 during historical groundwater monitoring events with no confirmation of functionality of the barrier wall/recovery well system at Outfall 001;



- because this areas is downgradient of former manufacturing activities conducted within former
   Building TR-3 which utilized oils and degreasers; and,
- because potential exists for incomplete removal of oil-impacted soils beneath former Building TR-3 due to limitations associated with structural integrity of the foundation wall and concrete slab during historic (early 1990's) excavation activities.

Hand augering is proposed as a backup advancement method to a direct-push rig due to limited accessibility and/or steep slopes along the south bank of Sanders Creek. At each location, a minimum 2-inch diameter groundwater monitoring well will be installed.

### 2.2 Convert Existing Piezometers to Monitoring Wells

Based on observations of light non-aqueous phase liquid (LNAPL) during MH3 Oil Source investigation activities in May 2014, piezometer PLR-063 shall be converted to a 4-inch diameter monitoring well for potential LNAPL recovery. Due to detections of select chlorinated compounds in excess December 2006 NYSDEC-DER 6 NYCRR Part 703 Surface Water and Groundwater Quality Standards and Groundwater Effluent Limitations at monitoring well MW42, piezometer TW004 shall be converted to a minimum 2-inch diameter monitoring well. The purpose of converting TW004 to a monitoring well is to assess the western extent of shallow aquifer groundwater along Sanders Creek potentially impacted by chlorinated compounds.

#### 2.3 LNAPL Fingerprinting

Passive skimmers shall be placed in monitoring wells in which LNAPL has been or is observed in order to obtain sufficient quantity for fingerprint analyses. Fingerprint analysis will potentially be used to identify the source of LNAPL.

#### 2.4 Geotechnical Assessment

During soil boring advancement and monitoring well installation activities, native soil will be collected from up to four locations proposed herein and submitted to a laboratory for geotechnical analyses for potential future remedial action development purposes. Geotechnical analyses shall include but are not limited to: moisture content, porosity, permeability, and grain size.



#### 3.0 SAMPLING AND ANALYSIS AND HEALTH AND SAFETY PLANS

Soil and groundwater sampling will be conducted in accordance with methods outlined in Section 3.0 of the August 2013 *Parking Lot R Work Plan* and Table 3.1 below. The site-specific health and safety plan will encompass proposed field activities.



# Table 3.1 Former Building TR-3 North Wall Investigation Sample Analysis Carrier Corporation, Syracuse, New York

Sample Matrix	VOCs (Method 8260)	Total PCBs (Method 8081A/8082)	Fingerprint/ DRO/ORO (Method 8015)
Soil (Unsaturated)	×	×	×
Groundwater	×	×	×
NAPL (if present)	×	×	×

#### Notes:

VOC = Volatile organic compound
PCB = Polychlorinated biphenyl
DRO = Diesel Range Organics
ORO = Oil Range Organics

Former Building TR-3 North Wall Investigation Carrier Corporation, Thompson Road Facility Syracuse, New York July 2014



#### 4.0 IMPLEMENTATION SCHEDULE

Parking Lot R area construction activities are scheduled to begin the week of July 28, 2014, with Outfall 005 construction activities tentatively scheduled for August 25 through September 5, 2014. Carrier respectfully requests expedited review of this work plan in order to complete soil boring and monitoring well installation activities described herein in concert with Outfall 005 construction activities. Mobilization related to the field activities described in this work plan will not occur prior to NYSDEC's approval. While Carrier does not anticipate delays, weather could impact implementation of work plan activities described herein. In accordance with Consent Order requirements, Carrier will notify NYSDEC a minimum of 5 days prior to field investigation activities.

Appendix A Figures



