#### Certification Report

Ground Water Collection and Treatment System Installation

Former GE Court Street Building 5/5A Site
Town of DeWitt, New York

Lockheed Martin Corporation Syracuse, New York

March 1998 Revised May 1998



#### Certification Report

Ground Water Collection and Treatment System Installation

Former GE Court Street
Building 5/5A Site
Town of Dewitt, New York

Lockheed Martin Corporation Syracuse, New York

March 1998



#### **Table of Contents**

Section 1.	Introduction 1-1
	1.1       Purpose and Scope       1-1         1.2       Involved Parties       1-1         1.3       Background Information       1-1
Section 2.	Summary of Field Activities 2-1
	2.1General2-12.2Description of Field Activities2-12.2.1Site Mobilization and Preparation Activities2-12.2.2Ground Water Collection System Installation2-22.2.3Treatment Building Construction2-42.2.4Ground Water Treatment System Installation2-42.2.5Waste Handling and Disposal2-42.2.6Site Restoration and Demobilization Activities2-52.3System Startup2-5
Section 3.	Certification Statement 3-1
Tables	1 - Summary of Collected Construction Water Sample Results
Attachments	<ul> <li>1 - Record Drawings</li> <li>2 - Construction Photographs</li> <li>3 - NYSDEC Effluent Limitations and Monitoring Requirements</li> <li>4 - Town of DeWitt Building Permit and Certificate of Occupancy</li> <li>5 - Analytical Reports for Soil Characterization</li> <li>6 - Analytical Reports for Collected Construction Water Samples</li> </ul>

#### 1. Introduction

#### 1.1 Purpose and Scope

This certification report documents the construction activities completed by Lockheed Martin Corporation (LMC) in connection with the ground water collection and treatment system interim remedial measure (IRM) at the former General Electric Company (GE) Court Street Building 5/5A site (Registry No. 734070) located in the Town of DeWitt, Onondaga County, New York. The ground water collection and treatment system IRM was undertaken by LMC pursuant to an Order on Consent (Index No. D7-0001-96-05) with the New York State Department of Environmental Conservation (NYSDEC), effective June 11, 1996. The design, installation, and operation of the ground water collection and treatment system is described in the NYSDEC-approved IRM Work Plan prepared by EMCON, dated August 1997, revised November 1997.

This Certification Report is organized as follows:

<u>Section 1.0 - Introduction</u>: This section presents the purpose and scope of the Certification Report and pertinent background information.

<u>Section 2.0 - Summary of Field Activities</u>: This section presents a summary of the activities completed as part of the ground water collection and treatment system project, including design, installation, and startup of the ground water collection and treatment system.

<u>Section 3.0 - Certification Statement</u>: This section presents a certification statement indicating that the field activities were completed in general conformance with the IRM Work Plan.

#### 1.2 Involved Parties

The ground water collection and treatment system was designed by EMCON and the design was reviewed and approved by the NYSDEC. Through the submittal review and approval process, EMCON also provided approval of substantive field changes.

LMC retained O'Brien and Gere Technical Services, Inc. (OBG Tech.) to construct the system. LMC retained Blasland, Bouck & Lee, Inc. (BBL) to provide full time construction observation of the construction project to assess conformance with the IRM Work Plan. OBG Tech. was also responsible for securing requisite permits, including a building permit and certificate of occupancy, from the Town of DeWitt. Laidlaw Environmental Services, Inc. (Laidlaw) provided waste characterization, transportation and disposal.

In addition to providing review and approval of the IRM Work Plan, construction drawings and technical specifications, the NYSDEC conducted periodic site visits during installation of the system to monitor construction progress.

#### 1.3 Background Information

In 1991, GE initiated an assessment of the former GE Court Street Building 5/5A site in anticipation of the termination of the property lease. The purpose of this assessment was to identify potential environmental impacts related to historic GE operations. Among the findings of the assessment was the former presence of nine underground storage tanks used to dispense virgin solvents and thinners and a solvent storage pad. Subsurface investigations performed in 1992 indicated that volatile organic compound (VOC)- impacted soil and ground water were present at the former GE Court Street Building 5/5A site. This investigation further indicated that the primary

source area of VOCs was located along the western property boundary adjacent to Building 5. The investigation concluded that ground water impacts were limited to the shallow ground water. In response to the findings, IRMs were completed to address VOC-impacted soil and ground water. In 1992, VOC-impacted soils were removed for off-site disposal in an effort to remove the source of VOCs. To control the off-site transport of VOC-impacted ground water, sections of the storm sewer system were modified in 1992, 1993 and 1997 to prevent the infiltration and discharge of impacted ground water.

In 1993, a Remedial Action Plan (RAP) and RAP Addendum (Wehran - New York, Inc., March 1993 and October 1993, respectively) were developed, based on the results of the previous subsurface investigations. The RAP alternative selected to address the off-site migration of impacted ground water was to collect and treat ground water on-site. This RAP in combination with the previous soil removal (the source), was proposed to reduce the volume of VOCs in the site soil and ground water and control the migration of impacted ground water.

LMC entered into an Order on Consent with the NYSDEC in June 1996, and pursuant to the Order, LMC has completed the construction of the ground water collection and treatment system.

#### 2. Summary of Field Activities

#### 2.1 General

The ground water collection and treatment system IRM at the former GE Court Street Building 5/5A site was completed in general conformance with the IRM Work Plan (EMCON, November 1997), and the Site Operations Plan (SOP) prepared by OBG Tech (OBG Tech., 1997). Several design and field changes were incorporated during the system construction. These changes are described herein and are presented on the record drawings included in Attachment 1. Construction photographs are included in Attachment 2.

Operation of the ground water treatment system requires the discharge of treated ground water and untreated process air. LMC obtained water and air effluent discharge approvals and water effluent limitations from the NYSDEC. A copy of the NYSDEC issued water effluent limitations are presented in Attachment 3.

Permits required for the construction of the system and occupation of the ground water treatment building, including a Town of DeWitt Building Permit and Certificate of Occupancy, were obtained by OBG Tech. A copy of these permits is included in Attachment 4.

#### 2.2 Description of Field Activities

#### 2.2.1 Site Mobilization and Preparation Activities

Site mobilization and preparation activities were completed in general conformance with the NYSDEC-approved IRM Work Plan and SOP.

The alignment of the collection trench (including associated cleanouts) and the force main trench and the location of the collection sump and the treatment building were surveyed and located by C.T. Male Associates, P.C. as shown on the NYSDEC-approved construction drawings.

The alignment of the ground water collection trench was cleared of trees and vegetation, as needed for equipment access and installation of the trench. Removed materials were chipped and were used on-site during the backfill and site restoration activities, described below. Following the clearing activities and prior to beginning the trench installation, a silt fence was installed between the trench alignment and the South Branch of Ley Creek to control the migration of silt towards the creek.

Two temporary soil staging areas were established within the parking lot area north of Building 5 to allow for the segregation of any soils which contained detectable concentrations of VOCs or visual impacts. The staging area for soils exhibiting detectable concentrations of VOCs (based on field screening) was constructed of 40 mil HDPE placed directly on the asphalt. The perimeter of the staging area was bermed to contain runoff from the staged soils and catch basins within the work area were covered with silt fence and surrounded with hay bales to control the discharge of silt into the storm sewer system. The soil staging area was used during construction to contain soils excavated from the parking lot area of the site and soils which exhibited detectable VOC concentrations during field screening. Staged soils were covered with polyethylene sheeting daily. The handling and disposal of collected stockpiled soils is discussed below.

#### 2.2.2 Ground Water Collection System Installation

The ground water collection system, consisting of the force main trench, the collection sump and the collection trench, were installed in general conformance with the IRM Work Plan and SOP. Substantive modifications to the collection system are described below and are shown on the attached record drawings.

#### **Ground Water Collection Trench**

Pursuant to the design, approximately 830 feet of ground water collection trench was installed. The depth of the ground water collection trench ranges from approximately nine to 12.5 feet below ground surface. As the excavation reached the required depth, a geotextile fabric was installed at the base of the excavation to provide stability to the underlying soft soils during construction. A 4-inch diameter, perforated PVC well screen with 0.01-inch wide perforations on 0.25-inch centers was installed as the ground water collection and conveyance pipe. The collection pipe was installed over 6-inches of concrete sand and was backfilled with concrete sand to a minimum depth of 2 feet over the collection pipe. Pursuant to the design, the depth of concrete sand was increased in sections of the collection trench where thicker or additional sand lenses were encountered. As shown on the record drawings and in accordance with the IRM Work Plan, the depth of concrete sand was increased, ranging from 4 to 5 feet above the collection pipe, along an approximately 140 foot section of collection pipe to intercept an identified sand lense. The portion of collection trench located outside of the former fence line was backfilled with excavated soils. Because soils excavated from the parking lot area of the site were segregated for off-site disposal, the portion of collection trench located within the parking lot was backfilled with imported run-of-bank fill. Backfilled materials were compacted to a minimum of 85% of the maximum dry density. Cleanouts were installed along the collection trench at the specified locations. The cleanouts were capped, locked and covered at grade with a curb box.

During excavation activities, soils were screened with a photoionization detector (PID) to assess the presence or absence of VOCs. Approximately 8 cubic yards of soil excavated near the northwest corner of Building 5 contained detectable concentrations of VOCs. Pursuant to the SOP, soils with detectable concentrations of VOCs were segregated and stockpiled in the lined staging area for subsequent characterization and off-site disposal (discussed below). No other soils were identified as containing detectable PID readings. Soils which were excavated from areas outside of the parking lot area and which did not exhibit detectable concentrations of VOCs were used as backfill. Water which accumulated in the ground water collection trench was collected and placed in portable steel 21,000-gallon tanks for characterization. Handling of collected water and segregated soils is described further below.

#### **Ground Water Collection Sump**

Pursuant to the system design, a 4-foot diameter HDPE ground water collection sump (i.e., manhole) was installed at the downgradient end of the ground water collection trench. Ground water from the collection trench drains via gravity to the collection sump; ground water is pumped from the sump to the ground water treatment system.

The IRM Work Plan specified use of a HDPE manhole with fabricated wall penetrations. A concrete anti-buoyancy anchor (approximate dimension 7-feet by 7-feet by 2-1/4 feet thick) was cast-in-place around the base of the manhole. Because of construction difficulties associated with ground water infiltration into the sump excavation, the installed sump elevation was approximately 14-inches higher than the design elevation. In order to maintain the elevation of the ground water collection trench influent line, a new 4-inch inlet penetration was installed in the manhole approximately 14-inches below the prefabricated penetration. The prefabricated wall penetration was sealed and the top of the manhole was trimmed to match the surrounding ground surface. The excavation immediately surrounding the sump was backfilled with imported run-of-bank fill and the remaining excavation was

2-2

backfilled with soil from the excavation. The collection sump was finished at grade with a 5-foot diameter concrete manhole barrel section and slab top with an access hatch. This change will not affect the operation of the ground water collection and treatment system.

The submersible pumps and electrical controls were installed in the collection sump in general conformance with the design.

#### Force Main Trench

Pursuant to the IRM Work Plan, the force main trench extends from the ground water treatment building to the ground water collection sump. Pursuant to the design, the force main trench contains: two 2-inch diameter HDPE force mains to convey collected ground water from the sump to the treatment system; one 4-inch diameter HDPE gravity effluent line for the discharge of treated ground water; three PVC electrical conduits (1-inch, 1¼-inch and 2½-inch diameters); and a 1-inch diameter potable water line. The installed conditions of the force main trench are shown on the attached record drawings. The Town of DeWitt required separation distances between the potable water line and the influent forcemains (i.e., 18-inch horizontal and 15-inch vertical separation). The required burial depth for the potable water line, necessitated that the force main trench be installed approximately 6-inches deeper than the elevation indicated on the design drawings. The force main trench was backfilled with imported run-of-bank fill and compacted to at least 85% of the maximum dry density. This change will not affect the operation of the ground water collection and treatment system.

All soils which were excavated as part of the force main trench were staged on-site in the lined staging area for characterization and off-site disposal. In addition, all water which entered the excavation was collected and stored on-site in portable steel 21,000-gallon storage tanks for characterization. Handling of collected construction water and excavated soil are discussed further below.

#### **Utility Installation**

Pursuant to the IRM Work Plan, the following utilities were installed at the site: electrical service; telephone service; and potable water service. Except for the changes summarized below, the utilities were installed in general conformance with the IRM Work Plan.

Niagara Mohawk installed the electrical service from an existing connection at Deere Road. Niagara Mohawk installed two utility poles adjacent to the north property line and connected the electrical service to a third utility pole installed by OBG Tech. near the collection sump. Electrical service was provided to the collection sump and the treatment building (through the force main trench) pursuant to the design.

The telephone service conduit was installed inside Building 5 as opposed to the outside of Building 5. The relocation of the telephone service will not affect the operation of the ground water collection and treatment system.

In lieu of the potable water connection shown on the design drawings, the Town of DeWitt water department provided a potable water connection from an existing 12-inch water main, located north of the asphalt parking lot, to the property line. OBG Tech. installed a potable water line from the Town of DeWitt connection through the force main trench to the treatment building. This change will not affect the operation of the ground water collection and treatment system.

#### 2.2.3 Treatment Building Construction

Pursuant to the design, a pre-engineered metal building was constructed on a concrete foundation. The building is used to house all treatment equipment and provides access for maintenance and future equipment installations. With the exception of the concrete floor elevation, the treatment building was installed in general conformance with the IRM Work Plan. During the installation of the concrete foundation, it was determined that a significant amount of storm water, from a roof drain system, discharged to the ground near the treatment building. Because the designed finished floor elevation was flush with the surrounding grade, the potential for flooding of the treatment building existed. To eliminate the potential flooding due to storm water runoff into the building, the finished elevation of the floor was raised by 6-inches. Treatment system elevation changes were made as needed to accommodate the raised floor elevation. This change will not affect the operation of the ground water collection and treatment system.

#### 2.2.4 Ground Water Treatment System Installation

The primary components of the ground water treatment system, including the diffused aeration system, bag filter system and electrical control system were installed in general conformance with the design.

Although no changes were made to the treatment system components, several equipment changes were incorporated into the ground water treatment system during construction. Significant equipment changes included the installation of a Carbtrol Corporation air stripper and upgrading the Operator Interface Terminal to allow for monitoring of all analog signals, and the control of all set points, and the manipulation of the bag filter valving. The equipment changes resulted in several changes in the piping arrangements. The conditions of the ground water treatment system are shown on the attached record drawings. All equipment changes were reviewed and approved by the design engineer, EMCON. The equipment changes are not expected to adversely affect the operation of the ground water collection and treatment system.

Pursuant to the design, the treatment system effluent flows by gravity via an existing 4-inch effluent line (installed within the force main trench) to storm sewer catch basin CB-20. The receiving water is Sanders Creek (Water Index No. P 154-3-3).

The piping components of the ground water collection and treatment system were pressure tested following installation; all piping achieved the testing criteria established in IRM Work Plan.

#### 2.2.5 Waste Handling and Disposal

#### **Segregated Soil**

A total of 1,996 tons (approximately 1,440 cubic yards) of excavated soils (primarily from the parking lot area of the site) were staged on-site for characterization and off-site disposal. At the completion of the excavation activities, Laidlaw collected and analyzed composite samples of the stockpiled soils. Based on the analytical data, all soil was characterized as non-hazardous waste. The soil sample characterization laboratory analytical results are included as Attachment 5. Stockpiled soils were transported off-site on December 8, 9 and 29, 1997 for disposal as non-hazardous waste at the Seneca Meadows Landfill located in Waterloo, New York. The stockpile area construction materials (i.e., HDPE liner and hay bales) were disposed of with the removed soil.

#### Dewatering

OBG Tech. performed dewatering activities throughout the duration of the trench and building excavation activities in conformance with the IRM Work Plan and SOP. All water generated during the dewatering activities was stored on-site in nine portable 21,000-gallon steel storage tanks, sampled, analyzed, treated and/or disposed.

After each tank was filled, a discrete water sample was collected and analyzed to determine if the collected construction water met the NYSDEC-established effluent limitations for the site. A summary of the analytical results from the collected construction water samples is included on Table 1. Copies of the laboratory analytical reports are included in Attachment 6. As shown on Table 1, samples from two of the nine storage tanks indicate that the collected construction water was below all effluent limitations. Thus, with NYSDEC approval, water from those tanks was discharged to Sanders Creek without treatment, via catch basins CB-3 and CB-20. Water contained in the remaining seven tanks exceeded one or more of the effluent discharge limitations. Thus, in accordance with the IRM Work Plan, water from those tanks was treated and discharged through the on-site ground water treatment system during Phase I system startup.

Laboratory analysis of the water sample collected from Tank ID. S1391SD identified the presence of acetone and 2-butanone which are not included on the list of site specific effluent discharge limitations. These identified VOCs have not previously been detected at the site and are not considered site-related. The presence of these VOCs is believed to be related to the nearby renovation of Building 5 where solvent welding was being used during the installation of new PVC roof drains. Storm water flow from these newly installed roof drains was observed entering the treatment building excavation and was pumped into the storage tank containing collected construction water. In addition, several exceedances of the effluent discharge limitations were also identified in Tank ID. S1391SD. Thus, in accordance with the IRM Work Plan, water from Tank ID. S1391SD was treated and discharged through the on-site ground water treatment system during Phase I system startup.

#### 2.2.6 Site Restoration and Demobilization Activities

OBG Tech. restored areas disturbed during site activities to their prior condition according to the IRM Work Plan. Site restoration in the area of the ground water collection trench included grading the area to match the surrounding grades and placing approximately 3-inches of run of bank gravel along portions of the Onondaga County access road which were disturbed during construction. Wood chips generated from the clearing and chipping operation will be used during the site restoration operations as mulch. The restored area along the ground water collection trench will be seeded during the spring of 1998. The disturbed asphalt areas were backfilled with crushed stone to match the surrounding grade. The asphalt will be repaired in the spring of 1998.

#### 2.3 System Startup

OBG Tech. programmed the logic controller and tested all pumps, pipes, and other equipment as required prior to startup. Potable water was used to determine system operability, then ground water collected during the system installation was introduced to the system. Phase I of the system startup was conducted from January 26, 1998 to February 11, 1998; Phase II of the system startup was conducted from February 11, 1998 to February 16, 1998; and normal system O&M commenced on February 16, 1998 in accordance with the O&M Plan. Initial analytical data for the system influent and effluent indicate that the system is operating effectively and is meeting NYSDEC-established effluent limitations. Analytical data obtained during the system startup and normal O&M will be provided to the NYSDEC in the Monthly Progress Reports.

#### 3. Certification Statement

I, Edward R. Lynch, P.E., the Blasland, Bouck & Lee Inc. Project Officer for the Interim Remedial Measures Ground Water Collection and Treatment Project for the former GE Court Street Building 5/5A site (Project), certify that, to the best of my knowledge based upon information provided by a person directly under my supervision who inspected the work, the execution of the Project located in the Town of DeWitt, Onondaga County, New York was performed in substantial conformance with the New York State Department of Environmental Conservation-approved Work Plan entitled *Interim Remedial Measures Work Plan* prepared by EMCON, dated August 1997 and revised November 1997, and the Construction Drawings and Technical Specifications prepared by EMCON, dated August 1997.

Edward R. Lynch, P.E. NYS License No. 57526

Blasland, Bouck & Lee, Inc. 6723 Towpath Road Syracuse, NY 13214



## Table 1 Summary of Analytical Results

BLASLAND, BOUCK & LEE, INC.

engineers & scientists

Table 1
Summary of Analytical Results Groundwater Collected by Dewatering Activities
Former GE Court Street Building 5/5A
Groundwater Treatment and Collection System

		Tank	1	2	3	4	5	6	7	8	9
Parameter	Unit	Permit									
Flow	gpm	10	NA	NA	NA	NA	NA	NA	NA	NA	NA
рН	SU	6.0-9.0	7.6	7.3	8.5	7.85	10.4	7.52	7.74	7.77	7.64
TDS	mg/L	monitor	325	270	267	310	240	570	420	330	470
Metals	letals										
Arsenic	mg/L	0.03	0.002	0.003	< 0.01	< 0.01	< 0.01	< 0.005	< 0.005	< 0.005	< 0.005
Chromium	mg/L	0.025	0.01	0.01	< 0.01	< 0.01	0.045	<0.005	<0.005	<0.005	< 0.005
Copper	mg/L	0.03	< 0.02	0.04	< 0.02	< 0.02	< 0.02	< 0.01	< 0.01	< 0.01	< 0.01
Iron	mg/L	1.7	0.52	1.9	1.7	< 0.01	0.11	1.1	< 0.05	0.19	0.15
Lead	mg/L	0.02	< 0.003	0.007	< 0.003	< 0.003	< 0.003	< 0.0015	< 0.0015	< 0.0015	< 0.0015
Nickel	mg/L	0.025	< 0.01	< 0.01	< 0.04	< 0.04	< 0.04	< 0.02	< 0.02	< 0.02	< 0.02
Selenium	mg/L	0.01	0.001	< 0.001	<0.005	<0.005	<0.005	<0.0025	<0.0025	<0.0025	< 0.0025
Silver	mg/L	0.01	0.03	0.03	< 0.01	< 0.01	< 0.01	<0.005	<0.005	<0.005	< 0.005
Thallium	mg/L	0.015	< 0.003	< 0.003	< 0.01	< 0.01	< 0.01	<0.005	<0.005	<0.005	< 0.005
Vanadium	mg/L	0.03	0.08	0.08	< 0.003	< 0.003	< 0.003	< 0.0015	< 0.0015	< 0.0015	< 0.0015
Zinc	mg/L	0.4	0.01	0.08	< 0.02	< 0.02	< 0.02	< 0.01	< 0.01	< 0.01	< 0.01
VOCs											
Vinyl Chloride	mg/L	0.05	0.11	0.044	0.17	< 0.01	< 0.01	0.028	0.007	< 0.01	0.012
Chloroethane	mg/L	0.17	< 0.003	< 0.003	< 0.01	0.034	0.016	< 0.01	0.006	0.016	< 0.01
1,1-DCA	mg/L	0.03	0.13	0.11	0.14	0.056	0.01	0.068	0.025	0.036	0.029
1,2-DCE	mg/L	0.03	< 0.003	0.12	0.25	0.047	0.012	0.038	0.023	0.025	0.018
1,1,1-TCA	mg/L	0.01	0.008	0.006	0.009	0.01	< 0.005	< 0.005	0.004	0.008	< 0.005
TCE	mg/L	0.01	< 0.003	< 0.003	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	0.001	< 0.005
Benzene	mg/L	0.006	< 0.003	< 0.003	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005
Toluene	mg/L	0.01	0.005	0.021	0.019	< 0.005	0.007	< 0.005	< 0.005	< 0.005	< 0.005
Ethylbenzene	mg/L	0.01	0.006	< 0.003	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005
Xylenes	mg/L	0.01	0.006	0.003	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005
Acetone	mg/L	none	NS	NS	0.08	NS	NS	NS	NS	NS	NS
2-Butanone	mg/L_	none	NS	NS	0.025	NS	NS	NS	NS	NS	NS

Notes:

NA - Not Applicable


NS - No Sample


Exceedences of permitted concentrations are shown in bold text

## Attachment 1 Record Drawings

BLASLAND, BOUCK & LEE, INC.

engineers & scientists






To the best of my knowledge and belief, and based upon the representations of representatives of Blasland, Bouck & Lee, Inc., and O'Brien and Gere Technical Services, Inc., these record drawings reflect asbuilt conditions of the groundwater collection and treatment system as constructed by O'Brien & Gere Technical Services, Inc., with construction oversight by Blasland, Bouck & Lee, Inc., as documented in the Certification Report (BB&L, March 1998) prepared for the system. EMCON has not prepared the record drawings, and has not field verified the actual construction. EMCON has compared these record drawings to mark-ups of the design drawings prepared by BB&L to document construction, photographs of the completed treatment system, and the Certification Report (BB&L, March 1998), and has confirmed the inclusion on these drawings of field changes and substitutions approved during construction by EMCON. EMCON/Wehran-New York, Inc.


LOCKHEED MARTIN CORPORATION FORMER GE COURT STREET BUILDING 5/5A TOWN OF DEWITT, NEW YORK


DRAWING NO.


X: (SEE SIDE)
P: EMCON
3/30/98 SYR-54-RLP
38158001/AS-BUILT/MALMP-01.DWG

GROUNDWATER COLLECTION SYSTEM PROFILE









N.Y.P.E Lic. No. 64543

-NEW PAVEMENT

PAVEMENT RESTORATION

SCALE: N.T.S.


-EXISTING PAVEMENT


EXISTING PAVEMENT—

NOTE: NOT COMPLETED TO DATE

\_\_\_1.5" TOP

COURSE





-2" HDPE HIGH FLOW INFLUENT

CONCRETE COLLAR TO GO AROUND PERIMETER OF MANHOLE AS SHOWN.

#### PROPOSED HDPE MANHOLE

SCALE: N.T.S. MALMD-15

To the best of my knowledge and belief, and based upon the representations of representatives of Blasland, Bouck & Lee, Inc., and O'Brien and Gere Technical Services, Inc., these record drawings reflect asbuilt conditions of the groundwater collection and treatment system as constructed by O'Brien & Gere Technical Services, Inc. with construction oversight by Blasland, Bouck & Lee, Inc., as documented in the Certification Report (BB&L, March 1998) prepared for the system. EMCON has not prepared the record drawings, and has not field verified the actual construction. EMCON has compared these record drawings to mark-ups of the design drawings prepared by BB&L to document construction, photographs of the completed treatment system, and the Certification Report (BB&L, March 1998), and has confirmed the inclusion on these drawings of field changes and substitutions approved during construction by EMCON. Mark A. Swyka, P.E. EMCON/Wehran-New York, Inc.



FIBERGLASS FIXED

VERTICAL LADDER-

LOCKHEED MARTIN CORPORATION FORMER GE COURT STREET BUILDING 5/5A TOWN OF DEWITT, NEW YORK

COLLECTION SYSTEM DETAILS


PPOJECT NO. **多143-003.000** 

DRAWING NO.


P: EMCON 3/30/98 SYR-54-RLP


X: (SEE SIDE)

38158001/AS-BUILT/ANDDS02.DWG



SCALE: N.T.S.






1. DIMENSIONS ARE CONTROLLED BY THE DIAMETER OF THE MAIN BRANCH.


2. ALL CONCRETE TO BE 4,000 PSI MINIMUM.

3. ALL FORCE MAINS (HDPE) CHANGED DIRECTIONS GRADUALLY WITH CONTINUOUS PIPE. THEREFORE, NO THRUST BLOCKS WERE REQUIRED.











TYPICAL EQUIPMENT PAD


DETAIL SCALE: N.T.S.

LOCKHEED MARTIN CORPORATION FORMER GE COURT STREET BUILDING 5/5A

TOWN OF DEWITT, NEW YORK







SCALE: N.T.S.

AND COMPACTED USING HAND OPERATED EQUIPMENT. 3. WATER SERVICE LINE TO BE PLACED ON A SOLID SHELF. 4. THE BOTTOM OF THE WATER SERVICE LINE SHALL BE A MINIMUM OF 18" ABOVE TOP OF THE FORCE MAINS, AND HAVE AN 18" HORIZONTAL CLEARANCE.

5. SLOPED PIPE ELEVATION VARIES (SEE DRAWING 1 FOR DETAILS.)

(W) EMCON

To the best of my knowledge and belief, and based upon the representations of representatives of Blasland, Bouck & Lee, Inc., and O'Brien and Gere Technical Services, Inc., these record drawings reflect as-CATCH BASIN PENETRATION

built conditions of the groundwater collection and treatment system as constructed by O'Brien & Gere Technical Services, Inc. with construction oversight by Blasland, Bouck & Lee, Inc., as documented in the Certification Report (BB&L, March 1998) prepared for the system. EMCON has not prepared the record drawings, and has not field verified the actual construction. EMCON has compared these record drawings to mark-ups of the design drawings prepared by BB&L to document construction, photographs of the completed treatment system, and the Certification Report (BB&L, March 1998), and has confirmed the inclusion on these drawings of field shanges and substitutions approved during construction by EMCON. Mark A. Swyka, P.E. EMCON/Wehran-New York, Inc. N.Y.P.E Lic. No. 64543

X: (SEE SIDE)
P: EMCON 3/30/98 SYR-54-RLP 38158001/AS-BUILT/ANDDS01.DWG


H.P. FIN. FL. EL. 382.30

\_\_\_\_3%

MISCELLANEOUS DETAILS

PROJECT NO. 86143-003.000


DRAWING NO.



		PANEL	DP			
	42 SF	PACES, 225 AMPERE MAIN BUSS 200 AMPERE MA		08 VOL	TS, 3 PHASE 4 WIRE	
SPACE	C.B. DESCRIPTION SPACE		C.B.	DESCRIPTION		
1	20 A	LIGHTING	S	40 A		
3	20 A	RECEPTACLES	4	3 P	BLOWER, 10 HP	
5	20 A	INSTRUMENTATION	6	J	#8 WIRE IN 3/4" COND.	
7	00.4		8	20 A	PUMP 1, 1/3 HP	
9	20 A	HEATER, 5 KW	10	20 A	PUMP 2, 1/2 HP	
11	3 P		12	20 A		
13	~~ ^		14	3 P	PUMP 3, 1 HP	
15	20 A	HEATER, 5 KW	16			
17	3 P		18		•	
19	20 A	EXHAUST FAN & SUMP PUMP	20	20 A	PUMP 4, 1-1/2 HP	
21	20 A	SPARE	22	3 P		
23	20 A	SPARE	24	20 A	FILTER	
25	20 A	SPARE	26	20 A	FLOWMETERS	
27		SPACE	28		SPACE	
29		SPACE	30		SPACE	
31		SPACE	32		SPACE	
33		SPACE	34		SPACE	
35		SPACE	36		SPACE	
37		SPACE	38		SPACE	
39		SPACE	40		SPACE	
41		SPACE	42		SPACE	

THE CAMERIA HAVE SLOVE IN THE N. 1980.

**设置的各种特别。多数据代验和意** 



To the best of my knowledge and belief, and based upon the representations of representatives of Blasland, Bouck & Lee, Inc., and O'Brien and Gere Technical Services, Inc., these record drawings reflect asbuilt conditions of the groundwater collection and treatment system as constructed by O'Brien & Gere Technical Services, Inc. with construction oversight by Blasland, Bouck & Lee, Inc., as documented in the Certification Report (BB&L, March 1998) prepared for the system. EMCON has not prepared the record drawings, and has not field verified the actual construction. EMCON has compared these record drawings to mark-ups of the design drawings prepared by BB&L to document construction, photographs of the completed treatment system, and the Certification Report (BB&L, March 1998), and has confirmed the inclusion on these drawings of field thanges and substitutions approved during construction by EMCON.

EMCON/Wehran-New York, Inc.

N.Y.P.E Lic. No. 64543

(W) EMCON

LOCKHEED MARTIN CORPORATION FORMER GE COURT STREET BUILDING 5/5A TOWN OF DEWITT, NEW YORK

ELECTRICAL SYSTEM

DRAWING NO. PROJECT NO. 86143-003.000

X: (SEE SIDE)
P: EMCON

3/30/98 SYR-54-RLP 38158001/AS-BUILT/MALMELO1.DWG NO SCALE

## Attachment 2 Construction Photographs

BLASLAND, BOUCK & LEE, INC.

engineers & scientists



Proj. No.: 38158

Project:

LMC Court Street **Ground Water** Collection and Treatment System Installation

Date: November 1997

Photo By: W. DeCarr

Description:

Preconstruction photo of the ground water collection trench location along Onondaga County rightof-way.



Proj. No.: 38158


Project: LMC Court Street **Ground Water** Collection and Treatment System Installation

Date: December 1997

Photo By: W. DeCarr

Description:

Construction of ground water collection trench including the installation of the PVC collection pipe and sand backfill.



Proj. No.: 38158

Project: LMC Court Street Ground Water Collection and Treatment System Installation

Date: November 1997

Photo By: W. DeCarr

Description:

Construction of forcemain trench from the ground water collection sump to the treatment building, including the installation of electrical conduits.



Proj. No.: 38158

Project: LMC Court Street Ground Water Collection and Treatment System Installation

Date: December 1997

Photo By: W. DeCarr

Description:

Installation of HDPE ground water collection sump with concrete anti-buoyancy anchor.



Proj. No.: 38158


Project: LMC Court Street Ground Water Collection and Treatment System Installation

Date: December 1997

Photo By: W. DeCarr

Description:

Ground water collection sump installed, including submersible pumps, pump guide rails and access hatch at grade.



Proj. No.: 38158

Project: LMC Court Street Ground Water Collection and Treatment System Installation

Date: January 1998

Photo By: W. DeCarr

Description:

Completed ground water treatment system building, located near the northwest corner of Building 5.



Proj. No.: 38158

Project: LMC Court Street Ground Water Collection and Treatment System Installation

Date: January 1998

Photo By: W. DeCarr

Description:

Ground water collection and treatment system control panel located within treatment building.



Proj. No.: 38158

Project: LMC Court Street Ground Water Collection and Treatment System Installation.

Date: January 1998

Photo By: W. DeCarr

Description:

Ground water
treatment process
equipment installed
within the treatment
building. Foreground:
bag filters.
Background: diffused
aeration system.

## Attachment 3 NYSDEC Discharge Limitations

BLASLAND, BOUCK & LEE, INC.

engineers & scientists

#### New York State Department of Environmental Conservation 50 Wolf Road, Albany, New York 12233-7010



July 9, 1997

JUL 1 4 1997

LOCKHEED MARTIN

OR & SS

\_nvironment Safety & Health

Patrick D. Salvador, P.E.
Principal Engineer
Lockheed Martin Corporation
P.O. Box 4840
Syracuse, New York 13221-4840

Re: Former GE Court Street 5/5A Plant (Site ID# 734070)

Dear Mr. Salvador:

The Department has received and reviewed Lockheed Martin's May 23, 1997 application for effluent discharge to surface water limitations applicable to the groundwater collection and treatment system proposed for the Court Street 5/5A site. The effluent discharge limitations and conditions are enclosed.

The Department has not yet received Lockheed Martin's application for effluent discharge to air limitations. It is assumed that this application will be submitted as part of the draft Interim Remedial Measure (IRM) Design Report. As has previously been discussed, processing of this application may take several weeks. To avoid any delays in IRM implementation, Lockheed Martin should submit the application for air discharge as soon as possible.

If you have any questions, feel free to contact me at (518) 457-1641.

Sincerely.

Alyse Peterson

Environmental Engineer

Bureau of Central Remedial Action

Division of Environmental Remediation

cc: R. Heerkens (NYSDOH)

DHWR Site No.: \_ 7-34-070

Part 1, Page \_1 of \_2

#### EFFLUENT LIMITATIONS AND MONITORING REQUIREMENTS

operator as specified below:		Minimum onitoring Requirements				
Outfall Number &	Discha	arge Limitations			Measurement	Sample
Effluent Parameter	Daily Avg.	Daily Max.	Units	Fr	equency	Туре
Outfall 001: Treated Effluent from	Groundwater Collec	tion Trench				
				0014	102 1.b.	144
Flow	Monitor	Monitor		GPM	Weekly	Instantaneous
pH (Range)	Monitor	(6.0 - 9.0)		SU	Weekly	Grab
Solids, Total Dissolved	Monitor	Monitor		mg/l	Weekly	Grab
Arsenic, Total	Monitor	0.03		mg/i	Monthly	Grab
Chromium, Total	Monitor	0.025		mg/l	Monthly	Grab
Copper, Total	Monitor	0.03		mg/l	Monthly	Grab
Iron, Total	Monitor	1.7		mg/l	Weekly	Grab
Lead, Total	Monitor	0.02		mg/l	Monthly	Grab
Nickel, Total	Monitor	0.025		mg/l	Monthly	Grab
Selenium, Total	Monitor	0.01		mg/l	Monthly	Grab
Silver, Total	Monitor	0.01		mg/l	Monthly	Grab
Thallium, Total	Monitor	0.015		mg/l	Monthly	Grab
Vanadium, Total	Monitor	0.03		mg/l	Monthly	Grab
Zinc, Total	Monitor	0.4		mg/l	Monthly	Grab
Vinyl Chloride	Monitor	0.05		mg/l	Weekly	Grab
Chloroethane	Monitor	0.17		mg/l	Weekly	Grab
1,1-Dichloroethane	Monitor	0.03		mg/l	Weekly	Grab
1,2-Dichloroethene (Total)	Monitor	0.03		mg/l	Weekly	Grab
1,1,1-Trichloroethane	Monitor	0.01		mg/i	Weekly	Grab
Trichloroethene	Monitor	0.01		mg/l	Weekly	Grab
Benzene	Monitor	0.006		mg/l	Weekly	Grab
Toluene	Monitor	0.01		mg/l	Weekly	Grab
Ethylbenzene	Monitor	0.01		mg/l	Weekly	Grab
Xylenes, Total	Monitor	0.01		mg/l	Weekly	Grab

#### Special Conditions:

- Discharge Is not authorized until such time as an engineering submission showing the method of treatment is approved by the Department. The discharge rate may not exceed the effective treatment system capacity. All monitoring data, engineering submissions and modification requests must be submitted to the following DER contact person:

  ALYSE PETERSON
- (2) Only site generated wastewater is authorized for treatment and discharge.
- (3) Authorization to discharge is valid only for the period noted above but may be renewed if appropriate. A request for renewal must be received 6 months prior to the expiration date to allow for a review of monitoring data and reassessment of monitoring requirements.

91-20-2a (1/89) DHWR Site No.: <u>7-34-070</u>

Part 1, Page 2 of 2

#### Special Conditions (ctd.):

(4) Both concentration (mg/l or µg/l) and mass loadings (lbs/day) must be reported to the Department for all parameters except flow and pH.

- (5) Samples and measurements, to comply with the monitoring requirements specified above, shall be taken from the effluent side of the treatment system prior to discharge to either Sanders Creek or Ley Creek.
- (6) The minimum measurement frequency for all the parameters (unless otherwise noted) shall be Monthly following a period of 16 consecutive Weekly sampling events showing no exceedances of the stated discharge limitations. If a discharge limitation for any parameter is exceeded the measurement frequency for all parameters shall again be Weekly, until a period of 8 consecutive sampling events shows no exceedances at which point Monthly monitoring may resume.

#### Attachment 4

### Town of DeWitt Building Permit and Certificate of Occupancy

BLASLAND, BOUCK & LEE, INC.

engineers & scientists

THIS PERMIT MUST BE POSTED IN A CONSPICUOUS PLACE.

### O'BRIEN 4 SERVE TECH SERVE

HAS BEEN GRANTED A

### PERMIT

TOWN OF DE WITT
DEPARTMENT OF DEVELOPMENT & OPERATIONS
5400 BUTTERNUT DRIVE
P.O. BOX 159
DE WITT, N.Y. 13214

446-3768

Nº 12444

512 # BL	DG.
----------	-----

### 17 6439 DEERE RD.

OUNDATION		
OUGH FRAMING/ST	EEL	
VSULATION		
IREPLACE	ROUGH IN	THROAT
LUMBING FINAL		
EATIFICATE OF OC	CUPANCY/COMPLIA	NCE(FINAL INSPECTION

## IMPORTANT RULES

This Permit Card MUST be conspicuously posted when excavation is started. (Fasten to a temporary support if necessary.) Building inspector MUST have access to permit card.

If permit card, is destroyed, a duplicate WJLL be furnished.

Failure to comply with this order WILL result in an IMMEDIATE

# STOP-WORK ORDER

PERMIT NO. 12444

## TOWN OF DEWITT DEPARTMENT OF DEVELOPMENT & OPERATIONS County of Onondaga State of New York

#### CERTIFICATE OF OCCUPANCY

Location 6439 Deere Road			
Tax Map No. 23 Bloc	k06	Lot_ 02	
No	Date	9 February	199_8
This certifies that the work use the above location has been substantial Ordinance of the Town of DeWitt and ing Code and may be used and/or oc purposes.	illy completed an i the New York S	d under the applicable of the Uniform Fire Prevented	current Zoning
This certificate is issued to	Lockhee	d Martin Corp.	
of the aforesaid structure.		(OWNER, LESSEE, TEXANT)	
·	•		

ENTORCOMENT OFFICER

#### Attachment 5

### Laboratory Reports for Soil Waste Characterization

BLASLAND, BOUCK & LEE, INC.

engineers & scientists

Upstate Laboratories, Inc.

Analysis Results

Report Number: 33097174

Client I.D.: LAIDLAW ENV. SVC6. (NE), INC. LOCKHEED WARTIN CORP

APPROVAL: PFF \_\_
QC: \_LW/D\_/SC\_
Lab I.D.: 10170

COURT STREET SOIL FILE 1 1400H 11/26/97 C

ÜLĪ I.D. 7 33097174	Matrix: Soil			
	RESULTS	DATE ANAL.	KEY	FILE#
PARAMETERS  Benzene trans-1.3-Dichloropropene Bromoform 4-Methyl-2-pentanone 2-Hexanone Tetrachloroethene 1,1,2,2-Tetrachloroethane Toluene Chlorobenzene Ethylbenzene	<4ug/kg dw <4ug/kg dw <4ug/kg dw <13ug/kg dw <13ug/kg dw <13ug/kg dw <4ug/kg dw <4ug/kg dw <4ug/kg dw <4ug/kg dw <4ug/kg dw <4ug/kg dw	12/04/97 12/04/97 12/04/97 12/04/97 12/04/97 12/04/97 12/04/97 12/04/97 12/04/97 12/04/97		VM1701 VM1701 VM1701 VM1701 VM1701 VM1701 VM1701 VM1701 VM1701 VM1701 VM1701
<pre>8tyrene end p-Xylene o-Xylene</pre>	<a href="mailto:chug/kg">chug/kg dw</a>	12/04/97 12/04/97		VM1701 VM1701
Aroclor 1016 Aroclor 1221 Aroclor 1232 Aroclor 1242 Aroclor 1248 Aroclor 1254 Aroclor 1260 Total PCB	<pre>&lt;0.lmg/kg dw &lt;0.lmg/kg dw</pre>	12/03/97 12/03/97 12/03/97 12/03/97 12/03/97 12/03/97 12/03/97 12/03/97		PA394 PA394 PA394 PA394 PA394 PA394 PA394

dw = Dry weight

Upstate Laboratories, Inc.

Analysis Results Report Number: 33097174

Lab I.D. 1 10170 Client I.D.: LAIDLAW ENV. SVCS. (NE), INC. LOCKHEED MARTIN CORP

COURT STREET SOIL PILE 2 1420H 11/26/97 C

VM1701

12/04/97

APPROVAL: PFF 00: [M [D] /35

sampled by: Client

Matrix: Soil ---- ULI I.D.; 33097175 DATE ANAL. KEY RESULT9 PARAMETERS \_\_\_\_\_ \_\_\_\_ WB9793 12/03/97 B.35U рН WB9781 12/02/97 >60degC Flash Point WE9747 11/26/97 79% Total Solids RCRA Reactivity WB9763 12/02/97 <50mg/kg Reactive Sulfide WB9759 12/02/97 <1.0mg/kgReactive Cysnide **MA9214** 12/02/97 <0.5mg/1TCLP Argenic MR9214 12/02/97 1.7mg/1 Barium MA9214 TCLP < 0.005 mg/112/02/97 Cadmium TCLP MA9214 12/02/97 <0.05mg/1 TCLP Chronium MA9214 12/02/97 <0.1mg/lLoad TCLP MA9220 12/03/97 < 0.0004 mg/1TCLP Meroury MA9214 12/02/97 < 0.5 mg/1Selenium TCLP MA9214 12/02/97 <0.05mg/1 Silver TCLP TCL Volatiles by BPA Method 8240 VM1701 12/04/97 <4ug/kg dw Chloromethane VN1701 12/04/97 <4ug/kg dw Bromomethane VM1701 12/04/97 <4ug/kg dw vinyl Chloride VM1701 12/04/97 <4ug/kg dw Chloroethana VM1701 12/04/97 Bug/kg dw Methylene Chloride VM1701 12/04/97 <13ug/kg dw Adetone VM1701 12/04/97 <4ug/kg dw Carbon Disulfide VM1701 < ug/kg dw 12/04/97 1,1-Dichlorosthene 12/04/97 VM1701 <4ug/kg dw 1,1-Dichloroethane VM1701 12/04/97 <4ug/kg dw trans-1,2-Dichlorosthens VM1701 <4ug/kg dw 12/04/97 cis-1,2-Dichlorosthene VM1701 12/04/97 <4ug/kg dw Chloroform VM1701 12/04/97 <4ug/kg dw 1,2-Dichlorosthane VM1701 12/04/97 <13ug/kg dw 2-Butanone VM1701 12/04/97 <4ug/kg dw 1,1,1-Trichloroethane VM1701 12/04/97 <4ug/kg dw Carbon Tetrachloride VM1701 12/04/97 <4ug/kg dw Bromodichloromethane VX1701 12/04/97 <4ug/kg dw 1,2-pichloropropane VM1701 12/04/97 <4ug/kg dw cis-1,3-Dichloropropena VM1701 12/04/97 <4ug/kg dw Trichloroothene VM1701 <4ug/kg dw 12/04/97

<4ug/kg dw

dw . Dry weight

Dibromochloromethane

1,1,2-Trichlorosthane

Upstate Laboratories, Inc.

Analysis Results

APPROVAL: PFF QC: LW/OJ/SC
Lab I.D.: 10170

Report Number: 33097174

Client I.D.: LAIDLAN ENV. SVCS. (NE), INC. LOCKHEED MARTIN CORP

Sampled by: Client

COURT STREET SOIL PILE 2 1420H 11/26/97 C

COURT EIREEL SOIL FILE	2 1420K 22/2		
Matrix: Soil			- <del>-</del>
RESULTS	DATÉ ANAL.	KEY	FILE#
			VM1701
			VM1701
			VM1701
<13ug/kg dw			VM1701
			VM1701
			VH1701
<4ug/kg đw			VM1701
<4ug/kg dw			VX1701
			VH1701
<4ug/kg dw	12/04/97		VM1701
000			
<0.lmg/kg dw	12/03/97		PA3943
<0.lmg/kg dw			PA3943
<0.lmg/kg dw			PA3943
<0.1mg/kg dw	12/03/97		PA3943
	12/03/97		PA3943
	12/03/97		PA3943
			PA3943
<0.lmg/kg dw	12/03/97		PA3 943
•	RESULTS  <4ug/kg dw <4ug/kg dw <4ug/kg dw <13ug/kg dw <13ug/kg dw <13ug/kg dw <13ug/kg dw <4ug/kg dw <1ug/kg dw	### CANAL.    CAUG/Kg dw	### ##################################

dw = Dry weight

Opstate Laboratories, Inc.

Analysis Results Report Number: 33097174

Client I.D.; LAIDLAW ENV. SVCS. (NE), INC. LOCKHEED MARTIN CORP sampled by: Client

APPROVAL: PFF QC: WDV5C Lab I.D.: 10170

COURT STREET SOIL PILE 3 1435H 11/26/97 C

ULI	T.D. 1 33097176	Matrix: Soil			
PAR	AMETERS	RESULTS	DATE ANAL.	KEY	PILE#
• • •		7.9ST	12/03/97	•••	WB9793
	рH	>60 <b>de</b> gC	12/02/97		WB9781
	Flash Point	83%	11/26/97		WB9747
	rotal Solids	034	22/20/01		
F	CRA Resotivity	50 (l. a	12/02/97		WB9763
	Reactive Sulfide	<50mg/kg	12/02/97		WB9759
	Reactive Cyanide	<1.0mg/kg	12/02/2/		
ar n	Arsenio	<0.5mg/l	12/02/97		MA9214
CLP		1.6mg/l	12/02/97		MA9814
orb	Barium Cadmium	<0.005mg/l	12/02/97		MA9214
CLP	Chronium	<0.05mg/l	12/02/97		MA9214
CLP	Paq Curomium	<0.lmg/l	12/02/97		MA9214
CLP.		< 0.0004 mg/1	12/03/97		MA9220
LP	Mercury	<0.5mg/l	12/02/97		MA9214
CLP CLP	Selenium Silver	<0.05mg/1	12/02/97		NA9214
	TCL Volatiles by EPA Method 8240		( (		VM1701
	Chloromethane	<4ug/kg dw	12/04/97		VM1701
	Bromomethane	<4ug/kg dw	12/04/97		VK1701
	Vinyl Chlorido	<2ug/kg dw	12/04/97		
	Chlorosthane	<4ug/kg dw	12/04/97		VX1701
	Nethylene Chloride	6ug/kg dw	12/04/97	44	VM1701
	Acetone	18ug/kg dw	12/04/97	44	VM170
	Carbon Digulfide	<4ug/kg dw	12/04/97		VM1701
	1,1-Dichlorosthene	<4 ug/kg dw	12/04/97		VM1701
	1,1-Dichloroethane	<4ug/kg dw	12/04/97		VX1703
	trans-1,2-Dichlorosthene	<4ug/kg dw	12/04/97		VM170
	cis-1,2-Diohlorocthene	<4ug/kg dw	12/04/97		VM170
	Chloroform	<4ug/kg dw	12/04/97		VM170
	1,2-Dichloroethane	<4ug/kg dw	12/04/97		VM1.70
		<12ug/kg dw	12/04/97		VM170
	2-Butanone 1,1,1-Triohloroethäüe	<4ug/kg dw	12/04/97		VM170
	1,1,1-Trionioruechane	<4ug/kg dw	12/04/97		VX170
	Carbon Tetrachloride	<4ug/kg dw	12/04/97		VH170
	Bromodichloromethane	<4ug/kg dw	12/04/97		VM170
	1,2-Dichloropropans	<4ug/kg dw	12/04/97		VM170
	cis-1,3-Dichloropropene	<4ug/kg dw	12/04/97		VM170
	Trichloroethene	<4ug/kg dw	12/04/97		VM170
	Dibromochloromethene	<4ug/kg dw	12/04/97		VM170
	1,1,2-Trichloroethane	1109,109	,		
	4/4/m =======				

dw = Dry weight

Upstate Laboratories, Inc. Analysis Results

Report Number: 33097174

Client I.D.: LAIDLAW ENV. SVCS. (NE), INC. LOCKHEED HARTIN CORP

Sampled by: Client

n 03

COURT STREET SOIL PILE 3 1435H 11/26/97 C

by: Client	COURT STREET SOIL VILL			<del>-</del>
ULT I.D.: 33097176	Matrix: Soil			
	RESULTS	DATE ANAL.	YEX	FILE#
PARAMETERS				(7/17/2
Parano	<4ug/kg dw	12/04/97		VM1701
Benzene trans-1,3-Dichloropropene	<4ug/kg dw	12/04/97		VM1701
	<4ug/kg dw	12/04/97		VX1701
Bromoform	<12ug/kg dw	12/04/97		VM1701
4-Wethyl-2-pentanone	<12ug/kg dw	12/04/97		VX1701
2-Hexanone	<4ug/kg dw	12/04/97		VM1701
Tetrachloroethene	<4ug/kg dw	12/04/97		VM1701
1,1,2,2-Tetrachloroethane	<4ug/kg dw	12/04/97		VM1701
Toluene	<4ug/kg dw	12/04/97		VM1701
Chlorobenzene	<4ug/kg dw	12/04/97		VM1701
Rchylbenzene	<4ug/kg dw	12/04/97		VM1701
\$tyrene	<4ug/kg dw	12/04/97		VH1701
m-Xylene and p-Xylene	<4ug/kg dw	12/04/97		VM1701
o-xylone				
PCB (Aroclors) by EPA Method 80	80			
~~~~~~	<0.lmg/kg dw	12/03/97		PA3943
Aroclor 1016	<0.lmg/kg dw	12/03/97		PA3943
Aroclor 1221	<0.lmg/kg dw	12/03/97		PA3943
Aroclor 1232	<0.lmg/kg dw	12/03/97		PA3943
Aroclor 1242	<0.lmg/kg dw	12/03/97		PA3943
Aroclor 1248	<0.1mg/kg dw	12/03/97		PA3943
Arodlor 1254	<0.lmg/kg dw	12/03/97		PA3943
Aroclor 1260 Total PCB	<0.1mg/kg dw	12/03/97		PA3943

dw . Dry weight

DATE: 01/13/98

Upstate Laboratories, Inc.

Analysis Results

Report Number: 35097121

Client I.D.: LAIDLAW ENV. SVCS. (NE), INC. LOCKHEED MARTIN

Sampled by: Client

SOIL PILE 4 1615H 12/16/97 C

APPROVAL:
QC: USD \_\_\_\_\_
Lab I.D.: 10170

---- ULI I.D.: 35097121 Matrix: Soil

·	I I.D.: 35097121	Matrix: Soil						
	RAMETERS	RESULTS		KEY	FILE#			
	р <b>н</b>	7.4SU	12/17/97		WB997			
	Flash Point	>60degC	12/18/97		WB998			
	Total Solids	81%	12/18/97		WB998			
I	RCRA Reactivity							
	Reactive Sulfide	<50mg/kg	12/18/97		WB998			
	Reactive Cyanide	<1.0mg/kg	12/18/97		WB997			
CLP	Arsenic	<0.5mg/l	12/18/97		MA929			
CLP	Barium	1.4mg/l	12/18/97		иа929			
CLP	Cadmium	< 0.005 mg/1	12/18/97		MA929			
CLP	Chromium	<0.05mg/l	12/18/97		MA929			
CLP	Lead	<0.1mg/1	12/18/97		MA929			
CLP	Mercury	< 0.0004 mg/1	12/22/97		MA929			
CLP	Selenium	<0.5mg/1	12/18/97		MA929			
CLP	Silver	<0.05mg/1	12/18/97		MA92			
	TCL Volatiles by EPA Method 8240 Chloromethane	<4uq/kg dw	12/17/97		VM17:			
	Bromomethane	<4ug/kg dw	12/17/97		VM17			
	Vinyl Chloride	<2ug/kg dw	12/17/97		VM17			
	Chloroethane		12/17/97		VM17			
		<4ug/kg aw						
		<4ug/kg dw <4ug/kg dw	12/17/97					
	Methylene Chloride	· -	12/17/97 12/17/97		VM17			
		<4ug/kg dw			VM17: VM17:			
	Methylene Chloride Acetone	<4ug/kg dw <12ug/kg dw	12/17/97		VM17: VM17: VM17: VM17:			
	Methylene Chloride Acetone Carbon Disulfide	<4ug/kg dw <12ug/kg dw <4ug/kg dw	12/17/97 12/17/97		VM17: VM17: VM17: VM17: VM17:			
	Methylene Chloride Acetone Carbon Disulfide 1,1-Dichloroethene	<4ug/kg dw <12ug/kg dw <4ug/kg dw <4ug/kg dw <4ug/kg dw <4ug/kg dw	12/17/97 12/17/97 12/17/97		VM17: VM17: VM17: VM17: VM17: VM17:			
	Methylene Chloride Acetone Carbon Disulfide 1,1-Dichloroethene 1,1-Dichloroethane	<4ug/kg dw <12ug/kg dw <1ug/kg dw <4ug/kg dw <4ug/kg dw <4ug/kg dw <4ug/kg dw <4ug/kg dw	12/17/97 12/17/97 12/17/97 12/17/97		VM17: VM17: VM17: VM17: VM17: VM17:			
	Methylene Chloride Acetone Carbon Disulfide 1,1-Dichloroethene 1,1-Dichloroethane trans-1,2-Dichloroethene	<4ug/kg dw <12ug/kg dw <4ug/kg dw <4ug/kg dw <4ug/kg dw <4ug/kg dw	12/17/97 12/17/97 12/17/97 12/17/97 12/17/97		VM17 VM17 VM17 VM17 VM17 VM17 VM17 VM17			
	Methylene Chloride Acetone Carbon Disulfide 1,1-Dichloroethene 1,1-Dichloroethane trans-1,2-Dichloroethene cis-1,2-Dichloroethene	<4ug/kg dw <12ug/kg dw <12ug/kg dw <4ug/kg dw	12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97		VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17:			
	Methylene Chloride Acetone Carbon Disulfide 1,1-Dichloroethene 1,1-Dichloroethane trans-1,2-Dichloroethene cis-1,2-Dichloroethene Chloroform	<4ug/kg dw <12ug/kg dw <12ug/kg dw <4ug/kg dw <12ug/kg dw	12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97		VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17:			
	Methylene Chloride Acetone Carbon Disulfide 1,1-Dichloroethene 1,1-Dichloroethane trans-1,2-Dichloroethane cis-1,2-Dichloroethane Chloroform 1,2-Dichloroethane	<4ug/kg dw <12ug/kg dw <12ug/kg dw <4ug/kg dw	12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97		VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17:			
	Methylene Chloride Acetone Carbon Disulfide 1,1-Dichloroethene 1,1-Dichloroethane trans-1,2-Dichloroethene cis-1,2-Dichloroethene Chloroform 1,2-Dichloroethane 2-Butanone	<4ug/kg dw <12ug/kg dw <12ug/kg dw <4ug/kg dw <12ug/kg dw <4ug/kg dw	12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97		VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17:			
	Methylene Chloride Acetone Carbon Disulfide 1,1-Dichloroethene 1,1-Dichloroethane trans-1,2-Dichloroethene cis-1,2-Dichloroethene Chloroform 1,2-Dichloroethane 2-Butanone 1,1,1-Trichloroethane Carbon Tetrachloride Bromodichloromethane	<4ug/kg dw <12ug/kg dw <12ug/kg dw <4ug/kg dw <12ug/kg dw <4ug/kg dw <4ug/kg dw <4ug/kg dw	12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97		VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17:			
	Methylene Chloride Acetone Carbon Disulfide 1,1-Dichloroethene 1,1-Dichloroethane trans-1,2-Dichloroethene cis-1,2-Dichloroethene Chloroform 1,2-Dichloroethane 2-Butanone 1,1,1-Trichloroethane Carbon Tetrachloride	<4ug/kg dw <12ug/kg dw <12ug/kg dw <4ug/kg dw <12ug/kg dw <4ug/kg dw <4ug/kg dw <4ug/kg dw <4ug/kg dw <4ug/kg dw	12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97		VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17:			
	Methylene Chloride Acetone Carbon Disulfide 1,1-Dichloroethene 1,1-Dichloroethane trans-1,2-Dichloroethene cis-1,2-Dichloroethene Chloroform 1,2-Dichloroethane 2-Butanone 1,1,1-Trichloroethane Carbon Tetrachloride Bromodichloromethane	<4ug/kg dw <12ug/kg dw <12ug/kg dw <4ug/kg dw <12ug/kg dw <4ug/kg dw	12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97		VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17:			
	Methylene Chloride Acetone Carbon Disulfide 1,1-Dichloroethene 1,1-Dichloroethane trans-1,2-Dichloroethene cis-1,2-Dichloroethene Chloroform 1,2-Dichloroethane 2-Butanone 1,1,1-Trichloroethane Carbon Tetrachloride Bromodichloromethane 1,2-Dichloropropane	<4ug/kg dw <12ug/kg dw <12ug/kg dw <4ug/kg dw <12ug/kg dw <4ug/kg dw	12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97		VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17:			
	Methylene Chloride Acetone Carbon Disulfide 1,1-Dichloroethene 1,1-Dichloroethene trans-1,2-Dichloroethene cis-1,2-Dichloroethene Chloroform 1,2-Dichloroethane 2-Butanone 1,1,1-Trichloroethane Carbon Tetrachloride Bromodichloromethane 1,2-Dichloropropane cis-1,3-Dichloropropene Trichloroethene Dibromochloromethane	<4ug/kg dw <12ug/kg dw <4ug/kg dw <12ug/kg dw <4ug/kg dw	12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97		VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17: VM17:			
	Methylene Chloride Acetone Carbon Disulfide 1,1-Dichloroethene 1,1-Dichloroethene trans-1,2-Dichloroethene cis-1,2-Dichloroethene Chloroform 1,2-Dichloroethane 2-Butanone 1,1,1-Trichloroethane Carbon Tetrachloride Bromodichloromethane 1,2-Dichloropropane cis-1,3-Dichloropropene Trichloroethene	<4ug/kg dw <12ug/kg dw <12ug/kg dw <4ug/kg dw <12ug/kg dw <4ug/kg dw	12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97 12/17/97		VM171			

dw = Dry weight

DATE: 01/13/98

Upstate Laboratories, Inc.

Analysis Results

Report Number: 35097121

Client I.D.: LAIDLAW ENV. SVCS. (NE), INC. LOCKHEED MARTIN

Sampled by: Client

APPROVAL: Lab I.D.: 10170

SOIL PILE 4 1615H 12/16/97 C

ULI I.D.: 35097121 Mat	rix: Soil			
PARAMETERS RES	ULTS	DATE ANAL.	Key	FILE#
	ug/kg dw	12/17/97		VM1719
		12/17/97		VM1719
	ug/kg dw			
- vicusia - Paniania	2ug/kg dw	12/17/97		VM1719
_ <del></del>	2ug/kg dw	12/17/97		VM1719
2001401401010	ug/kg dw	12/17/97		VM1719
	ug/kg dw	12/17/97		VM1719
Toluene <4	ug/kg dw	12/17/97		VM1719
Chlorobenzene <4	ug/kg dw	12/17/97		VM1719
Ethylbenzene <4	ug/kg dw	12/17/97		VM1719
	ug/kg dw	12/17/97		VM1719
<u> </u>	ug/kg dw	12/17/97		VM1719
	ug/kg dw	12/17/97		VM1719
PCB (Aroclors) by EPA Method 8080				
Aroclor 1016 <0	.1mg/kg dw	12/20/97		PA3984
Aroclor 1221 <0	.lmg/kg dw	12/20/97		PA3984
Aroclor 1232 <0	.lmg/kg dw	12/20/97		PA3984
	.lmg/kg dw	12/20/97		PA3984
	.lmg/kg dw	12/20/97		PA3984
	.lmg/kg dw	12/20/97		PA3984
	.lmg/kg dw	12/20/97		PA3984
	.lmg/kg dw	12/20/97		PA3984

dw = Dry weight

# Attachment 6 Laboratory Reports for Water Samples

BLASLAND, BOUCK & LEE, INC.

engineers & scientists

### VOLATILE ANALYTICAL REPORT



Account # : 10624

: LMC - Deere Rd. Site

Matrix : Water Date Received: 09-DEC-97

Method: SW846 8260 Date Sampled : 09-DEC-97

Units : UG/L

Galson ID: Client ID:	L40473-1 BAKER TANK NO. 77	L40473-2 BAKER TANK NO. NI352	L40473-3 TRIP BLANK
Vinyl Chloride	<10	<10	<10
Chloroethane	34.	16.	<10
1,1-Dichloroethane	56.	10	<5
1,2-Dichloroethene (total)	47.	12.	<5
1,1,1-Trichloroethane	10.	<5	<5
Trichloroethene	<5	<5	<5
Benzene	<5	<5	<5
Toluene	<5	7.	<5
Ethylbenzene	<5	<5	<5
Xylene (total)	<5	<5	<5
Dilution Factor	1	1	1
Analysis Date	12/10/97	12/10/97	12/10/97

Approved by : PJT

Date : 10-DEC-97
QC by : 10-Q7
NYS DOH # : 11626





# VOLATILE ANALYTICAL REPORT

: Blasland, Bouck & Lee Client

Account # : 10624

Site : LMC - Deere Rd.

Date Received: 09-DEC-97

Matrix : Water Method: SW846 8260 Date Sampled : 09-DEC-97

Units : UG/L

Galson ID: Client ID:	QCB121097-1 VBLK1	
Vinyl Chloride	<10	
Chloroethane	<10	
1,1-Dichloroethane	<5	
1,2-Dichloroethene (total)	<5	
1,1,1-Trichloroethane	<5	
Trichloroethene	<5	
Benzene	<5	
Toluene	<5	
Ethylbenzene	<5	
Xylene (total)	<5	
Dilution Factor	1	
Analysis Date	12/10/97	

Approved by : PJT

Date : 10-DEC-97 



# WATER VOLATILE SURROGATE RECOVERY

Lab Name: GALSON LABORATORIES

Contract:

Lab Code:

Case No.: 1 SAS No.:

SDG No.: L40473

	SMC1	SMC2	SMC3	OTHER	TOT
SAMPLE NO.	(TOL)#	(BFB)#	(DCE)#		OUT
VBLK1	83	86	78	BA1210	0
TRIP BLANK	86	91	81	BA1210	0
BAKER TANK NO. 77	85 85	91 93	87 86	BA1210 BA1210	0
BAKER TANK NO. NI352	85	93	00	DAIZIU	0
	<u> </u>				
				<u> </u>	
				<u> </u>	
				ļ ———	
		<b></b>			
	<u> </u>	l	l	l	l

QC LIMITS (54-114)SMC1 (TOL) = Toluene-d8 SMC2 (BFB) = Bromofluorobenzene SMC3 (DCE) = 1,2-Dichloroethane-d4 (50-128)(54-123)

<sup>#</sup> Column to be used to flag recovery values
\* Values outside of QC limits

D Surrogate diluted out

# METALS ANALYTICAL REPORT



: Blasland, Bouck & Lee Account # Client

: 10624

: LMC - Deere Rd. Site

Date Received: 09-DEC-97 Matrix : Water

Method: SW846 6010A/7470A Date Sampled : 09-DEC-97

Galson ID: Client ID:		L40473-1 BAKER TANK NO. 77	L40473-2 BAKER TANK NO. NI352	QM971212-1 BLANK
	Units			
Arsenic	mg/l	<0.01	<0.01	<0.01
Chromium	mg/1	<0.01	0.045	<0.01
Copper	mg/l	<0.02	<0.02	<0.02
Iron	mg/1	<0.1	0.11	<0.1
Lead	mg/1	<0.003	<0.003	<0.003
Nickel	mg/l	<0.04	<0.04	<0.04
Selenium	mg/l	<0.005	<0.005	<0.005
Silver	mg/l	<0.01	<0.01	<0.01
Thallium	mg/l	<0.01	<0.01	<0.01
Vanadium	mg/l	<0.03	<0.03	<0.03
Zinc	mg/l	<0.02	<0.02	<0.02

Approved by : Karen S. Becker

Date : 12 DEC 97 QC by Date NYS DOH # : 11626



# INORGANIC ANALYTICAL REPORT



Client : Blasland, Bouck & Lee

Account # : 10624

Site : LMC - Deere Rd.

Date Received: 09-DEC-97

Date Sampled : 09-DEC-97

Matrix : Water

Galson ID: Client ID:	Method	Units	L40473-1 BAKER TANK NO. 77	L40473-2 BAKER TANK NO. NI352
pH * T. Dissolved Solids	EPA 150.1	SU	7.85	10.4
	160.1	mg/L	310	240

Approved by : LM

Date : 12-DEC QC by

Date : /3/ NYS DOH # : 11626

Footnotes:

\* "Overaged"; sample analyzed after 15 minute hold time.



GALSON	С	ompany	y Nam	ne				round						Page	e	1	of		-		
LABORATORIES		B16. 5	اريم	J Bock + Co, Ind = + Rush Service 49Hr.					РА	RAM	1ETE	RS	FOR	ANA	LYS	IS					
6601 Kirkville Road E. Syracuse, NY 1309	_	roject N	Jame	/ Nun	nber		1		d by: 12												
315-432-0506		L 7 C					Ph# (	)	446 - 9171	<u>ر ک</u>	+ 268										
800-950-0506					3, 0C		Fax # (	)	645 - 411	,											
Send Report to: Part Form Blastand Base	K 8 L	ez,Tn			Send In									\ \ \							
						P.O. #	*			دامي	)	-	١,	$\triangle$							
SAMPLE ID	Date	Time	Comp.	Grab m	Soil	2.600 t	)	A Service Orași	ody،ر		<b>cord</b> lumber	VOC'S	Matals	T/Ha							
Bakertank No. 77	12/1/97	1340		х		1						<b>\</b> ×	>	×							
Baken Tank Non NI352			1	х						4 (.)		*	7-	×							
	1,-1.11			1-					1908 FD 172	(KID)   X 73 0 7 0	15 Y.A	1.									
TripBlank				1 1	1 <b>a</b> 81a 27n97	nd, 60 97 Wat	UOK & . Si	ntii Ma	LA V BLANK	U47 0		\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\									
				71	1 1	1															
													ļ		-						
																ļ					
	ļ													-	-						-
																	-			<u> </u>	
													-		+	-	<u> </u>			-	
										************					ļ					ļ	
																1				<u> </u>	
													<u> </u>				<u> </u>				
REMARKS: For voc's only	1 10	the	10	) pa	10. V	eters	state	d 6.	, Pat Fai	1 - A 3	BBL_	To	tal (	Conf	tain	ers	- 9,	، ایر ج	Tr.,	بر <u>ھ</u> د	<u></u>
	)		-	<del>-  </del>				-	<i>)</i> · · · · · · · · · · · · · · · · · · ·	<i>0</i> -							'		•		
															****						
SAMPLER'S NAME: Wayer De	arr				SIGNATU	IRE: \	ا د مم س	<u> </u>	مدعا عد		VOC Pres				U	Р		AU	1	NA	
SAMPLES RELINQUISHED						SAMPLE		IVED E	3Y:		Custody						Yes			□ ^	V.A.
NAME: Warner Dollars D.	ATE: 12	19197		AME:		nnel		O D	ATE: 1249	ष्र	Shipmen <sup>*</sup>	Com	olete	?			Yes		No		
SIGNATURE: Way and Do Gon TI	ME: I	750			TURE:		A BUT	<u> </u>	ME: //-		Temp _		_° c		TS	7	ГВ	TM	1		
SIGNATURE: TI	ME:		(S	ignatu	ıre)			TI	ME:												
· · · · · · · · · · · · · ·	ATE: ME:			eceiv		aborator	y By:		ATE: IME:		Airbill #										
NAME: D. SIGNATURE: TI NAME: D.	ATE: ME:		Re (S	eceiv ignatu eceiv	ed For l <i>ire)</i> ed For l	_aborator	у Ву:	D/ TI	ATE: ME: ATE:								IB		<del></del>		



## VOLATILE ANALYTICAL REPORT

Client : Blasland, Bouck & Lee

Account # : 10624

Site : LMC-Court Street

Date Received: 18-DEC-97 Matrix: Water

Date Sampled: 18-DEC-97 Method: SW846 8260

Units : UG/L

Galson ID: Client ID:	L40635-4 BAKER TANK #S1496	L40635-5 TRIP BLANK	QCC122297-1 Method Blank
Vinyl Chloride	28.	<10	<10
Chloroethane	<10	<10	<10
1,1-Dichloroethane	68.	<5	<5
1,2-Dichloroethene (total)	38.	<5	<5
1,1,1-Trichloroethane	<5	<5	<5
Trichloroethene	<5	<5	<5
Benzene	<5	<5	<5
Toluene	<5	<5	<5
Ethylbenzene	<5	<5	<5
Xylene (total)	<5	<5	<5
Dilution Factor	1	1	1
Analysis Date	12/22/97	12/22/97	12/22/97

Approved by : PJT

Date : 29-DEC-97
QC by : 70/05
Date : 10/30/4/
NYS DOH # : 11626



#### METALS ANALYTICAL REPORT



Client : Blasland, Bouck & Lee

Account # : 10624

: LMC-Court Street Site

Matrix : Water Date Received: 18-DEC-97 Method: EPA 200.7 Date Sampled : 18-DEC-97

Galson ID: Client ID:		L40635-1 BAKER TANK #82	L40635-2 BAKER TANK #EGS500EA	L40635-3 BAKER TANK #S1460
Arsenic	mg/l	<0.005	<0.005	<0.005
Chromium	mg/l	<0.005	<0.005	<0.005
Copper	mg/1	<0.01	<0.01	<0.01
Iron	mg/l	<0.05	0.19	0.15
Lead	mg/l	<0.0015	<0.0015	<0.0015
Nickel	mg/l	<0.02	<0.02	<0.02
Selenium	mg/l	<0.0025	<0.0025	<0.0025
Silver	mg/l	<0.005	<0.005	<0.005
Thallium	mg/l	<0.005	<0.005	<0.005
Vanadium	mg/l	<0.015	<0.015	<0.015
Zinc	mg/l	<0.01	<0.01	<0.01

Approved by : Karen S. Becker

Date : 23/DEC-97
QC by : 10/20/19

NYS DOH # : 11626





#### METALS ANALYTICAL REPORT

: Blasland, Bouck & Lee
Account # : 10624
Site

Date Received: 18-DEC-97 Matrix : Water Date Sampled : 18-DEC-97 Method: EPA 200.7

Galson ID: Client ID:	Units	L40635-4 BAKER TANK #S1496	QM971223-1 BL <b>AN</b> K	
Arsenic	mg/l	<0.005	<0.01	
Chromium	mg/l	<0.005	<0.01	
Copper	mg/l	<0.01	<0.02	
Iron	mg/l	1.1	<0.1	
Lead	mg/l	<0.0015	<0.003	
Nickel	mg/1	<0.02	<0.04	
Selenium	mg/1	<0.0025	<0.005	
Silver	mg/l	<0.005	<0.01	
Thallium	mg/l	<0.005	<0.01	
Vanadium	mg/l	<0.015	<0.03	
7	mg/1	<0.01	<0.02	

Approved by : Karen S. Becker

Date : 237DEC-97
QC by
Date : / / 3//7
NYS DOH # : 11626



#### INORGANIC ANALYTICAL REPORT



Client : Blasland, Bouck & Lee

Account # : 10624

Site : LMC-Court Street

Date Received: 18-DEC-97

Date Sampled : 18-DEC-97

Matrix : Water

Galson ID: Client ID:	Method	Units	L40635-1 BAKER TANK #82	L40635-2 BAKER TANK i	L40635-3 #EGS500EA BAKER TANK #S1
pH * T. Dissolved Solid	EPA 150.1	SU	7.74	7.77	7.64
	s 160.1	mg/L	420	330	470

Approved by : LM

Date : 24-DEC-97
QC by : 737
Date : 11626

Footnotes:

\* "Overaged"; sample analyzed after 15 minute hold time.





#### INORGANIC ANALYTICAL REPORT

Client : Blasland, Bouck & Lee

Account # : 10624

Site : LMC-Court Street

Date Received: 18-DEC-97 Matrix: Water

Units

Date Sampled: 18-DEC-97

Galson ID:

L40635-4

Client ID:

BAKER TANK #S1496

pH \* EPA 150.1 SU 7.52 T. Dissolved Solids 160.1 mg/L 570

Method

Approved by : LM

Date : 24-DEC-97
QC by : The Date : 13/2x/45

NYS DOH # Footnotes:

\* "Overaged"; sample analyzed after 15 minute hold time.



#### VOLATILE ANALYTICAL REPORT

Galson Laboratories

Laboratories : Blasland, Bouck & Lee

Account # : 10624

Site : LMC-Court Street

Date Received : 18-DEC-97
Date Sampled : 18-DEC-97

Matrix : Water

Method: SW846 8260

Units : UG/L

Galson ID: Client ID:	L40635-1 BAKER TANK #82	L40635-2 BAKER TANK #EGS500EA	L40635-3 BAKER TANK #S1460
Citent ID:	BAKER TANK #82	BAKER TANK PEGSSOOEA	BARER TANK #51400
Vinyl Chloride	7. J	<10	12.
Chloroethane	6. J	16.	<10
1,1-Dichloroethane	25.	36.	29.
1,2-Dichloroethene (total)	23.	25.	18.
1,1,1-Trichloroethane	4. J	8.	<5
Trichloroethene	<5	1. J	<5
Benzene	<5	<5	<5
Toluene	<5	<5	<5
Ethylbenzene	<5	<5	<5
Xylene (total)	<5	<5	<b>&lt;</b> 5
Dilution Factor	1	1	1
Analysis Date	12/22/97	12/22/97	12/22/97

Approved by : PJT

Date : 29-DEC-97
QC by : 1050
Date : //3/9
NYS DOH # : 11626

Footnotes:

J : Estimated value. Value is below quantitation limit.



#### 2A WATER VOLATILE SURROGATE RECOVERY

Lab Name: GALSON LABORATORIES Contract:

Lab Code: Case No.: 1 SAS No.: SDG No.: L40635

	SMC1	SMC2	SMC3	OTHER	TOT
SAMPLE NO.	(TOL)#	(BFB)#	(DCE)#	OTHER	OUT
=======================================	======	======	======	======	===
Method Blank-QCC122297-1	97	99	89	CA1222	0
TRIP BLANK	103	92	90	CA1222	0
BAKER TANK #82	102	92	91	CA1222	0
BAKER TANK #EGS500EA	102	90	96	CA1222	0
BAKER TANK #S1460	101	92	90	CA1222	0
BAKER TANK #S1496	101	90	90	CA1222	0
		****			
		·			
		<del></del>			
	ļ ———				
		<del></del>	***************************************		
			-		
					<del></del>
	l				

QC LIMITS SMC1 (TOL) = Toluene-d8
SMC2 (BFB) = Bromofluorobenzene
SMC3 (DCE) = 1,2-Dichloroethane-d4 (88-110) (86-115) (76 - 114)

<sup>#</sup> Column to be used to flag recovery values
\* Values outside of QC limits
D Surrogate diluted out

GALSON	C	Compan	y Nam	ie				Turn-A	Around	Time	vice 🛪 (	كذءسا	ح اء:	1/2	[48	Pag	e	1	of			
LABORATORIES 6601 Kirkville Road E. Syracuse, NY 130	rasi –	roject N				عع	The	Date re	* Rush equeste	Servic ed by: _	e 1/2/9	18-A	$\sim$		PA	RAN	, -	RS	FOR	ANA	LYSI	3
315-432-0506 800-950-0506			31.5	<b>3</b> 8,c	<u> </u>			Fax#(				20 eg	+ 268	ļ	1 .							
Send Report to: Pat Furr/Wayne (	X & Le	e,Inc	٤		Send	i Inv																
	<b>-</b>						P.O. #					rski 1980 –		k	1.5	775						
SAMPLE ID	Date	Time	Comp.	Aqueous	Soil	Other	C	hain (		ust/		CO		Voc's	Metals	/HO	<u> </u>					
Baker Tank No. 82	12/18	15 30		( x										X	X	×						
Bakertank No. EGS SOCEA		1540		$\times \times$			nd, Bu	ouck &	Lee		L.+()	635 .	4	X	×	×						
Bakntank No. S 1460		1550	>	( X			7, <b>3</b> -, Bo	uck & l	LOG		L406	$f_{\perp}^{\alpha} = e^{2i}f_{\perp}$ .		X	X	X						
BakerTank No, S1496	1	1600		XX	1_		nd. B	anak §	( Per	. A september 19	e de	)6 35-4. MO1 407	and a segment	X'	7	×						
TripBlank		ļ	i i Blas	atus Slar	itossi id j	1968 1970	97 Wa wok 8	ter Lee	Ыh	MEK L40	1885-5 835-5	10 Tet 10	- 4 <sub>3</sub>	X								
								: 1: -														
															125							
DELLA DICO	L							. ,														
REMARKS: For voc's or stated previous	ily d	y 6.	J. F	10 24	<b> </b>	cur	ردم	zee if BBL	C C	pu	lan	elin'	S	To	tal C	ont	aine	ers -	16	Plu	×5 <del>1</del>	rup biant
SAMPLER'S NAME: Wayne De	Carr	·		SI	IGNA	TURE	E: <b>W</b>	an we	De	Car	<u> </u>	Voc	Pres				U	——- Р		AU	NA	
SAMPLES RELINQUISHED		<i></i>				SA	AMPLE:	RECEI	VED E	BY:			tody Se									N.A.
SIGNATURE: waynetselar/TIM	TE: \$\frac{1}{5}\text{TE:}	12/18/90	SIG	NAT			borator	, D.,,	TI	ATE: ME: ATE:		<u> </u>	ment C		° C		 ГЅ	T		□ <i>N</i> TM		
SIGNATURE: TIM	1E: TE:		(Sig	nature eivec	<del>e)</del> d For	La	borator	/	TII DA	ME: ATE:	7/18/5				_	,··	<del></del>				<u>,                                    </u>	
SIGN, E: TIN	<u>"                                     </u>	<del></del>	(Sigi	PLY	UIU	4	AXX	r 🔽	TI	ME: 5	John											

DATE: 11/28/97

Upstate Laboratories, Inc.

nalysis Results

eport Number: 32597150

Client I.D.: LAIDLAW ENV. SVCS. (NE), INC. LOCKHEED MARTIN
Sampled by: Client FRAC TANKER 1 1445H 11/21/97 G

APPROVAL:

QC: PE 10170

ULI I.D	.: 32	597 <b>150</b>	Matrix:	Water

PAI	RAMETERS	RESULTS	DATE ANAL.	KEY	FILE#
·	рн	7.690	11/21/97	17	WB7797
	Total Dissolved Solids	325mg/l	11/21/97		WB9693
Total	Arsenic by furnace method	0.002 mg/1	11/24/97		MA9193
Total	Chromium	0.01mg/1	11/24/97		MA9192
Total	Copper	< 0.02 mg/1	11/24/97		MA9192
Total	Iron	0.52mg/1	11/24/97		MA9192
Total	Lead	< 0.003 mg/1	11/24/97		MA9192
Total	Nickel	< 0.01 mg/1	11/24/97		MA9192
Total	Selenium by furnace method	0.001mg/1	11/22/97		MA9188
Total	Silver	0.03 mg/1	11/24/97		MA9192
Total	Thallium by furnace method	< 0.003 mg/1	11/22/97		MA9187
Total	Vanadium	0.08mg/1	11/24/97		MA9192
Total	Zinc	0.01mg/l	11/24/97		MA9192
•	ICL Volatiles by EPA Method 8240				
	Vinyl Chloride	110ug/l	11/24/97		VM1686
	Chloroethane	<3uq/1	11/24/97		VM1686
	1,1-Dichloroethane	130ug/1	11/24/97		VM1686
	trans-1,2-Dichloroethene	<3ug/l	11/24/97		VM1686
	cis-1,2-Dichloroethene	240ug/1	11/24/97		VM1686
	1,1,1-Trichloroethane	8ug/1	11/24/97		VM1686
	Trichloroethene	<3uq/1	11/24/97		VM1686
	Benzene	<3uq/l	11/24/97		VM1686
	Toluene	5ug/1	11/24/97		VM1686
	Ethylbenzene	6ug/1	11/24/97		VM1686
	m-Xylene and p-Xylene	3ug/1	11/24/97		VM1686
	o-Xylene	3ug/1	11/24/97		VM1686

DATE: 11/28/97

Upstate Laboratories, Inc.

\nalysis Results

Sampled by: Client

Report Number: 32897058

Client I.D.: LAIDLAW BNV. SVCS. (NE), INC. LOCKHEED MARTIN

FRAC TANKER 2 1045H 11/24/97 G

APPROVAL Q.

---- ULI I.D.: 32897058 Matrix: Water

PA	RAMETERS	RESULTS	DATE ANAL.	KBA	FILE#
	Н	7.3su	77.704.00		
	Total Dissolved Solids	270mg/1	11/24/97	17	WB7797
Total	Arsenic by furnace method	0.003mg/l	11/25/97		WB9710
Total	Chromium	_	11/24/97		MA9193
Total	Copper	0.01mg/1	11/24/97		MA9192
Total	Iron	0.04mg/l	11/24/97		MA9192
Total		1.9 mg/1	11/24/97		MA9192
	Lead	0.007mg/1	11/25/97		MA9194
Total	Nickel	< 0.01 mg/1	11/24/97		MA9192
Total	Selenium by furnace method	< 0.001 mg/1	11/25/97		MA9198
Total	Silver	0.03 mg/1	11/24/97		MA9192
Total	Thallium by furnace method	< 0.003 mg/1	11/25/97		MA9187
Total	Vanadium	0.08mg/1	11/24/97		MA9192
Total	Zinc	0.08mg/l	11/24/97		MA9192
-	ICL Volatiles by EPA Method 8240				
	Vinyl Chloride	44ug/l	11/24/97		VM1686
	Chloroethane	<3ug/l	11/24/97		VM1686
	1,1-Dichloroethane	110ug/1	11/24/97		VM1686
	trans-1,2-Dichloroethene	<3ug/1	11/24/97		VM1686
	cis-1,2-Dichloroethene	120ug/1	11/24/97		VM1686
	1,1,1-Trichloroethane	6ug/l	11/24/97		VM1686
	Trichloroethene	<3ug/l	11/24/97		VM1686
	Benzene	<3ug/1	11/24/97		VM1686
	Toluene	21ug/1	11/24/97		
	Ethylbenzene	<3ug/l	11/24/97		VM1686
	m-Xylene and p-Xylene	3ug/1	11/24/97		VM1686
	o-Xylene	<3ug/1	•		VM1686
	<b>4</b>	42 m3 \ T	11/24/97		VM1586

Upstato Laboratories, Inc.

Analysis Results

Report Number: 33097174

Client I.D.: LAIDLAW BHV. SVCS. (NE), INC. LOCKHEED MARTIN CORP Sampled by: Client

QC: LW/DV/SC\_ Lab I.D.: 10170

COURT STREET SOIL PILE 1 1400H 11/26/97 C

APPROVAL: PFE \_

บีน	ī ī.p.: 33097174	Matrix: Soil			
PAI	RAMETERS	RESULTS	DATE ANAL.	KEY	file#
	рН	7.960	12/03/97	•••	WB979
	Flash Point	>60degC	12/02/97		WB978;
	Total Solids	80%	11/26/97		WB9747
1	RCRA Reactivity				
	Reactive Sulfide	<5Gmg/kg	12/02/97		WB976
	Reactive Cyanide	<1.0mg/kg	12/02/97		WB975
CLP	Arsenic	<0.5mg/1	11/02/97		MA921
CLP	Barium	2.0mg/l	12/02/97		HA921
LP	Cadmi um	<0.005mg/l	12/02/97		MA921
LP.	Chromium	<0.05mmg/l	12/02/97		MA921
LP	Lead	<0.1mg/I	12/02/97		NA921
LP	Mercury	< 0.0004 mg/1	12/03/97		MA922
LP	Selenium	<0.5mg/1	12/02/97		MA921
LP.	Silver	<0.05mg/1	12/02/97		MA921
	TCL Volatiles by EPA Method 8240				
Ψ.	Chloromethane	<4ug/kg dw	12/04/97		VM170
	Bromomethane	<4ug/kg dw	12/04/97		V2M1.70
	Vinyl Chloride	<3ug/kg dw	12/04/97		VM170
	Chloroethane	<4ug/kg dw	12/04/97		VM170
	Methylene Chloride	Sug/kg dw	12/04/97	44	VM170
	Acetone	<13ug/kg dw	12/04/97		VM170
	Carbon Disulfide	<4ug/kg dw	12/04/97		VM170
	1,1-Dighlorosthene	<4ug/kg dw	12/04/97		VM170
	1,1-Dighloroethane	<4ug/kg dw	12/04/97		VM170
	trans-1,2-Dichloroathene	<4ug/kg dw	12/04/97		VM170
	cis-1,2-Dichlorosthene	<4ug/kg dw	12/04/97		VM1.70
	Chloroform	<4ug/kg dw	12/04/97		VM170
	1,2-Dichlorosthans	<4ug/kg dw	12/04/97		VM170
	2-Butanone	<13ug/kg.dw	12/04/97		VM170
	1,1,1-Trichloroethane	<4ug/kg dw	12/04/97		VM170
	Carbon Tetrachloride	<4ug/kg dw	12/04/97		VM17
	Bromodichloromethana	<4ug/kg dw	12/04/97		VM170
	1,2-Dichloropropane	<4ug/kg dw	12/04/97		VM17
	cis-1,3-Dichloropropene	<4ug/kg dw	12/04/97		VX170
	Trichloroethene	<4ug/kg dw	12/04/97		VX17
	Dibromochloromethane	<4ug/kg dw	12/04/97		VX170
			12/04/97		VM170

dw = Dry weight