

Construction Completion Report

Soil Vapor Intrusion Mitigation System Installation
Buildings 5, 6, and 6A

Location:

Former Emerson Power Transmission Facility
620 South Aurora Street
Ithaca, New York 14850
NYSDEC Site No. 755010

Prepared on Behalf of:

Shift Capital
3400 J Street, Suite #G11
Philadelphia, Pennsylvania 19134

LaBella Project No. 2241173

Revision No.	Date Submitted	Summary of Revision	NYSDEC Approval Date
--	12/24/2025	Original Report / Submission	Modifications Requested in Letter Dated 1/8/26
01	1/16/2026	Address comments and modifications requested in NYSDEC letter dated 1/8/26	





CERTIFICATION

"I, Daniel P. Noll, certify that I am currently a NYS registered professional engineer and that this Construction Completion Report was prepared in accordance with all applicable statutes and regulations and in substantial conformance with the DER Technical Guidance for Site Investigation and Remediation (DER-10)."



NYS Prof. Engineer # 081996

January 16, 2026
Date

Signature



Table of Contents

1.0	INTRODUCTION	1
2.0	BACKGROUND.....	1
2.1	Site History & Background	1
2.2	Project Background.....	1
2.3	Buildings 5, 6, and 6A Description & Features.....	2
2.4	Prior Remedial Measures.....	2
3.0	OBJECTIVE.....	2
4.0	DESCRIPTION OF REMEDIAL ACTIONS PERFORMED.....	3
4.1	Pre-Design Assessment (for SSDS).....	3
4.2	SVI Mitigation System Installation - General.....	3
4.3	Ventilation System	3
4.4	Sealing Measures	4
5.0	SUMMARY OF SVI MITIGATION SYSTEM CONSTRUCTION	4
5.1	Construction Oversight.....	4
5.2	System Characteristics	4
5.2.1	System 1 – Sub-Slab (Floor) Mitigation System	4
5.2.2	System 2 – Below-Grade Wall Mitigation System.....	5
5.2.3	System 3 – Tunnel Mitigation System.....	6
5.2.4	General System Characteristics - Electrical.....	6
5.2.5	General System Characteristics - Exhaust	6
5.2.6	General System Characteristics - Instrumentation and Control	6
5.3	System Monitoring.....	6
5.4	Groundwater Monitoring Well	7
5.5	Encountering of Trapped Stormwater.....	7
5.6	Restoration.....	7
6.0	MATERIALS MANAGEMENT	7
6.1	Soil / Fill	7
7.0	PERFORMANCE TESTING	8
7.1	PFE Testing	8
7.1.1	System 1 – Sub-Slab (Floor) Mitigation System	8
7.1.2	System 2 – Below-Grade Wall Mitigation System.....	10
7.2	Indoor Air Testing.....	11
8.0	OPERATION	11
8.1	Ventilation System	11
8.2	SVI Mitigation Systems – General Operation.....	12
9.0	CONCLUSION	12



FIGURE

1 Site Plan

DRAWINGS – SOIL VAPOR INTRUSION MITIGATION SYSTEM

SVIM-00 Notes and Photos (As-Built)
SVIM-01 Basement (Lower Level) Layout (As-Built)
SVIM-02 Main Level Layout (As-Built)
SVIM-03 Second Floor / Roof Layout (As-Built)
SVIM-04 Sub-Slab Pressure Field Extension Testing
SVIM-05 Below-Grade Wall Pressure Field Extension Testing

APPENDIX

1 Spec Sheets for Blower, Fans, and Monitoring Gauges



COMMON / FREQUENT ACRONYMS AND ABBREVIATIONS

CCR – Construction Completion Report
DEC – Department of Environmental Conservation
EP-## - Extraction Point (ID)
ft – feet
FTEMP-## - Temporary Floor Monitoring Point (ID)
in – inch
IRM – Interim Remedial Measure
MH-## - Manhole (ID)
MP-## - Monitoring Point (ID)
NYSDEC – New York State Department of Environmental Conservation
NYSDOH – New York State Department of Health
O&M – Operation & Maintenance
PFE – Pressure Field Extension
PID – Photoionization Detector
ppb – Parts Per Billion
PRR – Periodic Review Report
SF – Square Feet
SMP – Site Management Plan
SSDS – Sub-Slab Depressurization System
SVI – Soil Vapor Intrusion
USEPA – United States Environmental Protection Agency
VOC – Volatile Organic Compound
“wc – inches of Water Column
WEP-## - Wall Extraction Point (ID)
WMP-## - Wall Monitoring Point (ID)
WTEMP-## - Temporary Wall Monitoring Point (ID)



1.0 INTRODUCTION

LaBella Associates, D.P.C. (“LaBella”) was retained by Shift Capital to install soil vapor intrusion (SVI) mitigation systems for Buildings 5, 6, and the northern portion of 6A, at the Former Emerson Power Transmission Facility, located at 620 South Aurora Street, in the City of Ithaca, Tompkins County, New York, hereinafter referred to as the “Site” (refer to Figure 1).

Note: A Work Plan for the installation of the Sub-Slab Depressurization System installation was not provided prior to the work due to the expedited timeframe; however, the scope of the SVI mitigation systems’ installation was in accordance with the information shared with the NYSDEC on October 24, 2025.

2.0 BACKGROUND

2.1 Site History & Background

Historical investigation and remediation activities have occurred at the Site. An Interim Site Management Plan (SMP), prepared by WSP USA Inc. (“WSP”) and dated October 2022, outlines the institutional and engineering controls, inspections, monitoring, maintenance, and reporting requirements for the Site. The Interim SMP identifies the potential for soil vapor intrusion to impact site-related redevelopment activities, which must be addressed prior to use/occupancy. For a complete description of Site history and background, refer to the Interim SMP prepared by WSP (dated October 2022).

As of 2024, Shift Capital has acquired the Site and is in the process of redeveloping the Site.

2.2 Project Background

Shift Capital is redeveloping the Lower Level (Basement) of Buildings 5, 6, and 6A for commercial use by a tenant.

Vapor intrusion assessment activities conducted in 2013, 2023, and 2025 in Buildings 5, 6, and 6A have indicated a requirement for further monitoring (at minimum) and/or mitigation. WSP submitted a Vapor Intrusion Assessment Work Plan for Buildings 5, 6, and 6A, dated August 6, 2025 (hereinafter referred to as the “Work Plan”), outlining the plan to obtain representative vapor intrusion data from Buildings 5, 6, and 6A following redevelopment and prior to occupancy.

The Work Plan was implemented on September 5, 2025, with results indicating a need for ‘Mitigation’ according to the NYSDOH Decision Matrices, as well as the concentration of trichloroethene (TCE) in Indoor Air exceeding the NYSDOH Indoor Air Guideline Value of 2 ug/m³.

Based on the results returned by the September 5, 2025 sampling event, WSP implemented a Pathway Assessment sampling event (including vapor sampling of the tunnel, manholes, wall, and other floor openings/drains) on September 19, 2025. The results of the Pathway Assessment indicated that the tunnel connecting Building 5 to Building 35 and the adjacent wall area are contributing to the vapor intrusion and indoor air quality concern identified in Buildings 5, 6, and the northern portion of 6A.

Based on the findings of the pre-occupancy vapor intrusion assessment performed September 5, 2025, and the Pathway Assessment results from the September 19, 2025 sampling event, it was determined that Mitigation followed by another round of vapor intrusion assessment/testing would be completed prior to the occupancy of Buildings 5, 6, and 6A.



This CCR summarizes the installation of SVI mitigation systems within Building 5, 6, and the northern portion of 6A, at the Site. Vapor intrusion assessment/testing results are reported by WSP under separate cover.

2.3 Buildings 5, 6, and 6A Description & Features

Buildings 5, 6, and 6A consist of contiguous space within the primary Site building. Numerous other interconnected buildings comprise the primary Site building. The location of Building 5, 6, and 6A are depicted on the attached Figure 1 and Drawing SVIM-01.

The space being redeveloped for use by a commercial tenant includes the Lower Level (Basement) of Buildings 5, 6, and 6A only. Each of Building 5, 6, and 6A also have a Main Level, which is currently unoccupied/vacant. Building 5 also contains unoccupied/vacant second, third, and fourth floors.

The Lower Level of Building 5, 6, and 6A has been isolated from adjoining interconnected Buildings with newly constructed air-tight demising walls. A barrier has been erected to seal the tunnel connecting Building 5 to Building 35.

2.4 Prior Remedial Measures

This CCR documents the first IRM dedicated to SVI mitigation of interior spaces of the Site buildings. Previous IRMs, remedial actions, institutional and engineering controls, and monitoring requirements for the Site are described in the Interim SMP (October 2022).

3.0 OBJECTIVE

The primary objective of this IRM was to mitigate chlorinated VOC impacts identified in indoor air samples collected in the Lower Level (Basement) of Buildings 5 and 6 in (most recently) September 2025. This objective was accomplished via the installation of an active ventilation system for the Lower Level of Buildings 5, 6, and 6A, and the installation of three SVI mitigation systems within portions of Buildings 5 and 6:

- SVI Mitigation System 1 – Sub-Slab (Floor) Mitigation System
- SVI Mitigation System 2 – Below-Grade Wall Mitigation System
- SVI Mitigation System 3 – Tunnel Mitigation System

The Site is mostly unoccupied, with Buildings 5, 6, and 6A entirely unoccupied (prior to and during system installation) except for occasional activity from the Building Owner's maintenance staff and/or construction crews performing various redevelopment activities. As such, the completion of intrusive work such as installation of the SVI Mitigation Systems represented a minimal disturbance to the Site. However, occupancy of the Lower Level of Buildings 5, 6, and 6A was imminent as of October 2025. Swift action was therefore necessary to prevent delay to the impending occupancy of the space. Hence the lack of a formal Work Plan for this IRM, with the scope of the SVI mitigation systems' installation shared with the NYSDEC on October 24, 2025.

The overall objective for the Site is its continued redevelopment for future mixed use (primarily commercial and residential) and safe occupancy. The need for additional SVI mitigation systems elsewhere on-site is to be determined by the results of future Building-specific SVI evaluation, as outlined in the Interim SMP: *“An SVI evaluation work plan shall be submitted to the NYSDEC prior to a change of use that involves modifications to existing buildings and/or construction of new buildings.”*



4.0 DESCRIPTION OF REMEDIAL ACTIONS PERFORMED

The following sub-sections summarize the remedial actions performed at the Site in relation to the mitigation of SVI in Building 5, 6, and 6A.

4.1 Pre-Design Assessment (for SSDS)

LaBella's subcontractor, Mitigation Tech of Brockport, New York ("Mitigation Tech"), visited the Site on April 2-3, 2025, to perform preliminary sub-slab air communication testing and a general building condition assessment of Buildings 5, 6, and 6A. Sub-slab air communication testing was utilized to design the most efficient system configuration.

The air communication testing included drilling test holes in representative sub-slab areas to create and measure vacuum influence. A known vacuum was applied to potential extraction/suction points to observe differential pressure measurements at various test points to estimate the expected radius of influence for typical extraction/suction points.

Volumetric airflow analysis was used to determine the number of extraction points supportable by particular blower types. Test holes were installed at representative areas of the slab to determine that sub-slab material was consistent. All test holes were repaired with urethane caulk applied over a closed cell backer rod. Based on the pre-design assessment, Mitigation Tech suggested appropriate locations for fan, extraction points/cavities, and other mitigation system components.

The final design is a result of weighing key elements (blower/fan type, extraction point location, pipe diameter, etc.) against the cost and feasibility of different construction strategies and materials. Blower/fan maintenance, noise, and operating cost are considered in system design.

4.2 SVI Mitigation System Installation - General

Mitigation Tech and LaBella performed all aspects of SVI mitigation system installation/construction, except electrical connection and some sealing procedures (which were completed by the Building Owner's maintenance personnel and separate electrical contractor).

Two 4"-diameter PVC and one 6"-diameter PVC conveyance (header) pipe systems connect extraction points to roof mounted blower/fans. For minimum impact to existing building condition/layout, riser pipes were installed adjacent to steel structural members and horizontal pipe was installed as close to ceiling and established raceways as practicable. Work was coordinated with the Building Owner to minimize disturbance.

Further information specific to the construction characteristics of the SVI Mitigation Systems are included in Section 5.2 and on the attached Drawings SVIM-00 through SVIM-03.

4.3 Ventilation System

To comply with building code requirements, a ventilation system was designed by an architect and HVAC contractor for the entirety of the Lower Level of Building 5, 6, and 6A. The ventilation system includes the following components:

- 1) Supply Air Intake
- 2) Ventilation Fan
- 3) Power Switch

The location and size of the supply air intake and ventilation/exhaust fan were selected to achieve ventilation of the entirety of the Lower Level of Building 5, 6, and 6A (20,357 SF at 0.06 CFM per SF, total of 1,220 CFM).



The ventilation system is actuated by a wall mounted toggle switch on the wall behind the area designated by the tenant as the cash wrap/check-out counter to limit access and accidental shut-down. The ventilation system is designed to operate at all times (24/7/365). The ventilation system was started on November 5, 2025.

4.4 Sealing Measures

Polyurethane sealants were applied to accessible floor cracks and slab penetrations to enhance the barrier between sub-slab and ambient air and improve the efficiency of the sub-slab depressurization system (SSDS). Materials used for sealing included Sika Sikaflex 1c-SI self-leveling joint sealant, and Sika 1a Sealant.

The tunnel connecting Building 5 to Building 35 was sealed by framing and drywall with perimeter sealant/caulk applied at the edges. A sealed access hatch is installed in the newly constructed demising wall.

5.0 SUMMARY OF SVI MITIGATION SYSTEM CONSTRUCTION

Field activities associated with the installation/construction of the SVI mitigation systems occurred from October 27 through November 6, 2025, with subsequent completion and final documentary inspections occurring November 21 and December 3, 2025.

All work was in accordance with the NYSDOH document, “*Guidance for Evaluating Soil Vapor Intrusion in the State of New York, October 2006*” and the document “*Soil Gas Mitigation Standards for existing Multifamily, School, Commercial and Mixed-use Buildings*” (ANSI/AARST SGM-MFLB-2023).

5.1 Construction Oversight

LaBella was periodically on-site during system installation activities performed by Mitigation Tech. LaBella’s tasks included in-field design/engineering support, documenting the activities being performed, observation of material(s) encountered during extraction point installation, ensuring materials were properly handled, taking representative photographs of the system for use in the preparation of the As-Built, and collecting pressure differential (vacuum) data. Air monitoring during construction was not required due to the space being unoccupied, the limited disturbance involved, and ventilation of the space during mitigation system installation activities.

LaBella’s observations made during construction oversight are included throughout this report. Representative photographs documenting the construction and installation activities are included on Drawing SVIM-00.

5.2 System Characteristics

Each SVI mitigation system consists of a roof mounted blower or fan connected by manifold piping to vapor extraction points. The systems were constructed using principles and equipment typically used for radon mitigation in buildings as detailed in the USEPA document 402-K-03-007 (May 2006), and the final NYSDOH *Guidance for Evaluating Soil Vapor Intrusion in the State of New York* (October 2006). The systems were installed as permanent, integral additions to the Buildings.

The following subsections describe the characteristics of each System installed in the Lower Level (Basement) of Buildings 5, 6, and 6A (Project Area).

5.2.1 System 1 – Sub-Slab (Floor) Mitigation System

SVI Mitigation System 1 refers to the sub-slab (floor) mitigation system (also known as a sub-slab depressurization system – SSDS) installed in the Project Area.



System 1 consists of thirteen (13) extraction points and risers (identified as EP-01 through EP-13). The extraction points consist of suction cavities excavated through core holes and subsequently sealed in place with urethane caulk. The suction cavities were created by the removal of approximately one (1) cubic foot of sub-slab material. Removed material was containerized on-site (refer to Section 6.0).

Conveyance pipe (riser) consists of 3"-diameter SCH 40 PVC pipe, connected to overhead / horizontal 4"-diameter SCH 40 PVC trunk lines installed near the ceiling. All risers and conveyance piping are secured by metal brackets.

Conveyance piping continues to a roof mounted blower system (OBAR SYSTEMS Obar 89 Radial Blower, spec sheet included in Appendix 1) with exhaust directed down wind. Vent pipes were installed at a pitch that ensures that any rainwater or condensation within the piping drains downward into the ground beneath the slab. Piping is independently supported (i.e., not supported from existing building mechanical systems). Piping is labeled at each level as "Sub-Slab Depressurization System". The overhead / horizontal pipe grid is suspended directly to structure and positioned no lower than existing mechanical improvements.

The Obar 89 Radial Blower (exhaust fan) was field selected for specific performance properties based on the requirements of pressure field extension testing. The system has an exterior disconnect switch.

At the time of System 1 start-up, in-pipe vacuum (measured at EP-10) was approximately 0.46" wc.

5.2.2 System 2 – Below-Grade Wall Mitigation System

SVI Mitigation System 2 refers to the below-grade wall mitigation system installed along the interior (eastern) wall of the Project Area.

System 2 consists of three (3) extraction points and risers (identified as WEP-01, WEP-02, and MH-36). The two (2) wall extraction points ("WEP") consist of suction cavities installed via core holes and subsequently sealed in place with urethane caulk. The suction cavities were created by the removal of approximately one (1) cubic foot of material from behind the wall. Removed material was containerized on-site (refer to Section 6.0). The third extraction point connected to System 2 (MH-36) is designed to collect vapors from beneath the cover of Manhole 36 on the interior (eastern) wall of Building 6.

Noticeable air flow was observed behind the wall at WEP-02. The air was screened with a PPB Rae PID which detected no vapors (0 ppb).

Conveyance pipe for System 2 consists of 2.5"-diameter SCH 40 PVC pipe (riser) connected to MH-36 and 4"-diameter SCH 40 PVC connective piping, then connected to overhead / horizontal 4"-diameter SCH 40 PVC piping installed near the ceiling. All risers and conveyance piping are secured by metal brackets. The 2.5"-diameter piping connected to MH-36 includes a valve for controlling air flow from MH-36. A flow restrictor is installed in the last 90° elbow adjacent to WEP-02 to balance the system, due to the increased volume of air present behind the wall of Building 6A (where WEP-02 is located).

Conveyance piping continues to a roof mounted exhaust fan (FANTECH Rn4-EC fan, spec sheet included in Appendix 1) with exhaust directed down wind. Vent pipes were installed at a pitch that ensures that any rainwater or condensation within the piping drains downward into the ground beneath the slab. Piping is independently supported (i.e., not supported from existing building mechanical systems). Piping is labeled at each level as "Sub-Slab Depressurization System".

The Fantech Rn4-EC (exhaust fan) was field selected for specific performance properties based on the findings of air communication testing performed on the below-grade interior wall at the start of system installation.

At the time of System 2 start-up, in-pipe vacuum (measured at WEP-02) was approximately 0.91" wc.



5.2.3 System 3 – Tunnel Mitigation System

SVI Mitigation System 3 refers to the ventilation system installed where the tunnel connecting Building 5 to Building 35 is located on the interior (eastern) wall of the Project Area.

System 3 consists of one (1) collection point and riser. The collection point consists of 6”-diameter SCH 40 PVC pipe penetrating the recently installed air-tight demising wall (drywall and access hatch with perimeter sealant/caulk) surrounding the tunnel opening into Building 5. The collection point connected to System 3 is designed to collect and ventilate vapors from the tunnel connecting Building 5 to Building 35.

Conveyance pipe for System 3 consists of 6”-diameter SCH 40 PVC pipe connected to overhead / horizontal 6”-diameter SCH 40 PVC piping installed near the ceiling. All conveyance piping is secured by metal brackets.

Conveyance piping continues to a roof mounted exhaust fan (RADONAWAY RP-380 fan, spec sheet included in Appendix 1) with exhaust directed down wind. Vent pipes were installed at a pitch that ensures that any rainwater or condensation within the piping drains downward into the ground beneath the slab. Piping is independently supported (i.e., not supported from existing building mechanical systems). Piping is labeled at each level as “Sub-Slab Depressurization System”.

The Radonaway RP-380 (exhaust fan) was selected for its size and performance properties, including consideration of the size and volume of air in the tunnel, and ability to produce a negative pressure environment inside the tunnel relative to Building 5.

At the time of System 3 start-up, in-pipe vacuum was approximately 0.40” wc.

5.2.4 General System Characteristics - Electrical

The fans and blower are controlled from a dedicated circuit (Circuit Breaker No. 9) located in the electrical panel (breaker box) on the main level of Building 5, column G49.

5.2.5 General System Characteristics - Exhaust

No doors, windows, or air intakes are present within ten (10) feet of the exhaust point of each system. The fans are mounted with rubber Fernco couplings for ease of future replacement.

5.2.6 General System Characteristics - Instrumentation and Control

There is no centralized control for the SVI mitigation systems 1 - 3. Blower/fans can be turned off either from the adjacent positioned disconnect or at the marked breaker. Each system is equipped with a vacuum indicator mounted in the storage room in Building 6A. The vacuum indicators (gauges) consist of dial type Magnahelic Model 2001 (refer to spec sheet included in Appendix 1). The gauges can be inspected by observing the position of the needle. The gauges are designed primarily to give a simple visual check that vacuum is present in-pipe for each system, specifically by observation that the needle is at or near the position of the mark. The indicator is marked at the level observed by Mitigation Tech on November 26, 2025.

Audible alarms are also present and connected to the gauges. The alarms will sound upon loss of vacuum. These alarms are powered from a circuit separate from the circuit of the rooftop blower/fans.

5.3 System Monitoring

Sub-slab and below-grade wall vacuum monitoring points were installed during system construction. Vacuum monitoring points FMP-01, FMP-02, FMP-03, FMP-04, and WMP-01 consist of direct drill Vapor Pin® model points installed per manufacturer’s instructions. The vapor pins installed through



the floor slab feature a removable stainless steel protective lid. Vacuum monitoring point WMP-02 consists of a hole drilled through the foundation wall sealed with a closed-cell backer rod.

The vacuum monitoring points were established to aid in original system design and confirmatory testing to prove effectiveness. Their future use shall be for recertification of system effectiveness and, if necessary, future sub-slab sampling.

For additional information pertaining to system monitoring refer to the separate document (Operations & Maintenance Plan, prepared by LaBella and dated December 2025) which is to be appended to the existing Interim SMP.

5.4 Groundwater Monitoring Well

Groundwater monitoring well WSP-MW-03B is located in the Project Area. The monitoring well was not altered or affected by SVI mitigation system installation activities. At the time of mitigation system installation activities, the well was sealed; however, the screws that secure the cover were missing.

5.5 Encountering of Trapped Stormwater

While performing System 2 (Below-Grade Wall) installation activities, apparent stormwater trapped behind the wall was encountered at one discrete location on the northernmost end of the approximate extent of the system's area of influence. The location where stormwater was encountered is identified on Drawing SVIM-01.

Roof leaks in the vicinity of the Project Area result in water infiltration on upper floors. An access hatch / manhole on the Main Level is located immediately adjacent to the area where water was encountered. Stormwater from occasional rain events has been observed entering the access hatch / manhole, representing the likely source of trapped water encountered during system installation activities. The building Owner has taken temporary measures to limit the volume of stormwater entering the hatch / manhole in question, with the condition anticipated to improve further in the future as site redevelopment continues.

The limited volume of water observed showed no field evidence of impairment (no odor or sheen observed). The water was dried with cloths and otherwise left to evaporate. An attempt to drain more water from behind the wall by drilling a second (larger) hole below the original resulted in no additional water seeping from the wall.

5.6 Restoration

Temporary monitoring points (holes) drilled through the foundation slab and below-grade wall were patched with ready-mix concrete by Mitigation Tech.

The Owner repaired roof penetrations where conveyance piping emerges and connects to the roof-mounted blower/fans.

6.0 MATERIALS MANAGEMENT

6.1 Soil / Fill

Sub-slab and below-grade soil/fill material generated during system installation activities (specifically, material removed as part of the extraction point installation process) was containerized in a 55-gallon steel drum, labeled, and transferred to the designated on-site storage location. WSP assumed responsibility for proper characterization and disposal of soil/fill material generated during system installation activities.



Note: Soil/fill encountered during system installation activities exhibited no field evidence of impairment (no odors, discoloration, staining, etc.).

7.0 PERFORMANCE TESTING

System effectiveness (performance testing) consisted of the following:

- 1) Pressure Field Extension (PFE) testing (i.e., measurement of vacuum sub-slab and behind the below-grade wall); and,
- 2) Indoor Air Testing.

7.1 PFE Testing

Multiple rounds of PFE testing were conducted during and after system installation to verify reproducibility and consistency of system performance.

7.1.1 System 1 – Sub-Slab (Floor) Mitigation System

PFE testing of System 1 (sub-slab vacuum measurement) occurred on the following dates, with results reported for each date. PFE testing locations for System 1 are depicted on Drawing SVIM-04.

November 6, 2025

The following table summarizes PFE testing results upon completion of system installation and start-up. PFE testing locations are depicted on Drawing SVIM-04.

Test Point ID	Location	Type	Result ("wc)	Note
FMP-01	Building 5 – East	Vapor Pin	-0.017	
FMP-02	Building 6 – Center	Vapor Pin	-0.071	
FMP-03	Building 6A – East (North)	Vapor Pin	-0.027	
FMP-04	Building 6A – Storage	Vapor Pin	-0.022	
FMP-05	Building 6A – Restroom	Vapor Pin	-0.003	Variable results
FMP-06	Building 6 – Dressing Rm	Vapor Pin	-0.004	Variable results
FMP-07	Building 6A – East (South)	Vapor Pin	0.000	Outside of area to be mitigated by design
FTemp-01	Building 5 – Northeast	Temporary Hole	-0.011	
FTemp-02	Building 5 – Northwest	Temporary Hole	-0.003	Variable results
FTemp-03	Building 5 – Northwest	Temporary Hole	0.000	Variable results
FTemp-06	Building 5 – West	Temporary Hole	-0.012	Variable results
FTemp-08	Building 6A – West (North)	Temporary Hole	-0.054	

Variable results observed on the northwestern perimeter of the Project Area and outside edge of the building likely a result of proximity to outside and high winds at time of testing. 'Variable results' defined as rapid and significant changes in measured vacuum (for example, result changing from +0.007 to -0.005).



November 21, 2025

The following table summarizes PFE testing results approximately two (2) weeks after the completion of system installation and start-up. PFE testing locations for System 1 are depicted on Drawing SVIM-04.

Test Point ID	Location	Type	Result ("wc)	Note
FMP-01	Building 5 – East	Vapor Pin	-0.016	
FMP-02	Building 6 – Center	Vapor Pin	-0.098	
FMP-03	Building 6A – East (North)	Vapor Pin	-0.020	
FMP-04	Building 6A – Storage	Vapor Pin	-0.022	
FMP-05	Building 6A – Restroom	Vapor Pin	+0.010	
FMP-06	Building 6 – Dressing Rm	Vapor Pin	+0.002	
FMP-07	Building 6A – East (South)	Vapor Pin	0.000	Outside of area to be mitigated by design
FTemp-01	Building 5 – Northeast	Temporary Hole	-0.004	
FTemp-02	Building 5 – Northwest	Temporary Hole	+0.008	
FTemp-03	Building 5 – Northwest	Temporary Hole	0.000	
FTemp-04	Building 5 – Northwest	Temporary Hole	+0.002	
FTemp-05	Building 5 – West	Temporary Hole	-0.003	
FTemp-06	Building 5 – West	Temporary Hole	-0.002	
FTemp-07	Building 6 – West	Temporary Hole	-0.016	
FTemp-08	Building 6A – West (North)	Temporary Hole	-0.055	

Upon conclusion of PFE testing on November 21, 2025, temporary holes (FTemp-01 through FTemp-08) were patched with concrete.

December 3, 2025

The following table summarizes PFE testing results approximately one (1) month after the completion of system installation and start-up. PFE testing locations for System 1 are depicted on Drawing SVIM-04.

Test Point ID	Location	Type	Result ("wc)	Note
FMP-01	Building 5 – East	Vapor Pin	-0.009	Future Monitoring Point
FMP-02	Building 6 – Center	Vapor Pin	-0.093	Future Monitoring Point



Test Point ID	Location	Type	Result ("wc)	Note
FMP-03	Building 6A – East (North)	Vapor Pin	-0.025	Future Monitoring Point
FMP-04	Building 6A – Storage	Vapor Pin	-0.020	Future Monitoring Point
FMP-05	Building 6A – Restroom	Vapor Pin	+0.002	
FMP-06	Building 6 – Dressing Rm	Vapor Pin	+0.006	

Based on the variable PFE testing results observed in the northwestern portion of Building 5, the Dressing Room, and the Restroom (including sometimes positive pressure), those areas have been excluded from the limits of the mitigation extent shown on the Drawings. Note that extraction points are located in the Dressing Room, Utility Room, and Restroom.

7.1.2 System 2 – Below-Grade Wall Mitigation System

PFE testing of System 2 (measurement of vacuum behind the below-grade wall) occurred on the following dates, with results reported for each date.

November 6, 2025

The following table summarizes PFE testing results upon completion of system installation and start-up. PFE testing locations for System 2 are depicted on Drawing SVIM-05.

Test Point ID	Location	Type	Result ("wc)	Note
WMP-01	Building 5 – N of Tunnel	Temporary Hole	-0.023	
WMP-02	Building 6 – South	Permanent Hole	-0.020	
WTemp-01	Building 5 – N of Tunnel	Temporary Hole	-0.009	Near area of water
WTemp-02	Building 5 – S of Tunnel	Temporary Hole	-0.020	
WTemp-03	Building 6 – MH-36	Temporary Hole	-0.030	Valve open
WTemp-04	Building 6A	Temporary Hole	-0.004	

Upon conclusion of PFE testing on November 6, 2025, temporary hole WTemp-04 was patched with concrete.

November 21, 2025

The following table summarizes PFE testing results approximately two (2) weeks after the completion of system installation and start-up. PFE testing locations for System 2 are depicted on Drawing SVIM-05.

Test Point ID	Location	Type	Result ("wc)	Note
WMP-01	Building 5 – N of Tunnel	Temporary Hole	-0.030	
WMP-02	Building 6 – South	Permanent Hole	-0.013	
WTemp-01	Building 5 – N of Tunnel	Temporary Hole	-0.005	
WTemp-02	Building 5 – S of Tunnel	Temporary Hole	-0.030	



Test Point ID	Location	Type	Result ("wc)	Note
WTemp-03	Building 6 – MH-36	Temporary Hole	-0.041	Valve open

Upon conclusion of PFE testing on November 21, 2025, temporary hole WTemp-02 was patched with concrete.

December 3, 2025

The following table summarizes PFE testing results approximately one (1) month after the completion of system installation and start-up. PFE testing locations for System 2 are depicted on Drawing SVIM-05.

Test Point ID	Location	Type	Result ("wc)	Note
WMP-01	Building 5 – N of Tunnel	Vapor Pin	-0.035	Future Monitoring Point
WMP-02	Building 6 – South	Permanent Hole	-0.012	Future Monitoring Point
WTemp-01	Building 5 – N of Tunnel	Temporary Hole	-0.009	
WTemp-03	Building 6 – MH-36	Temporary Hole	-0.038	Valve open

Based on the consistent results observed the entirety of the eastern (interior) wall of Building 5, 6, and the northern portion of 6A are included in the mitigation extent on the Drawings.

7.2 Indoor Air Testing

Post-construction (pre-occupancy) air testing was performed by WSP on November 12, 2025, and December 10, 2025. All indoor air sampling results indicate the Project Area meets NYSDOH SVI-related criteria for occupancy.

Refer to the separate report prepared by WSP, also dated January 16, 2026, and entitled *Buildings 5, 6, and 6A Vapor Intrusion Sampling Results – September, November, December 2025 (Revised)*, for additional information related to the pre-occupancy indoor air testing performed.

8.0 OPERATION

What follows is an abbreviated summary of key construction characteristics and requirements for the operation of the ventilation and SVI mitigation systems. For complete Operations & Maintenance instructions, refer to the separate document (Operations & Maintenance Plan, prepared by LaBella and dated December 2025) which is to be appended to the existing Interim SMP.

8.1 Ventilation System

To comply with building code requirements, a ventilation system was designed by an architect and HVAC contractor for the entirety of the Lower Level (Basement) of Building 5, 6, and 6A. The ventilation system is designed to operate at all times (24/7/365). The ventilation system was started on November 5, 2025.

If ventilation system shutdown is required, or the ventilation system requires maintenance, the building owner and design engineer is to be promptly notified.



8.2 SVI Mitigation Systems – General Operation

The SVI mitigation systems were started on November 6, 2025. Note the following:

- The blower and fans are to be kept in continuous operation (24/7/365).
- Fans restart automatically in the event of power loss.
- In the event of unusual fan noise, audible alarm activation, failure to start, physical damage, repeated circuit breaker trip, or any other issue, the design engineer (LaBella) is to be notified as promptly as possible.
- The Building Owner or their designated person (i.e., maintenance staff) is to regularly inspect (at least monthly) vacuum indicators (gauges) to verify that in-pipe vacuum, indicated by a mark on the wall at the gauge, has not changed significantly from the position of the mark. Gauge is inspected by observing the needle inside the gauge. Monthly inspections are to be documented in accordance with the Operations & Maintenance (O&M) Manual.
- An annual inspection of the systems must be performed by a NYS licensed Professional Engineer (PE), or someone acting under the direction of a PE, to ensure that the systems are operating properly. The annual inspection is to include a visual assessment of the accessible portions of the system (rooftop blower/fans, visible system piping, and system gauges). The exhaust blower/fans and points should be inspected to verify that they are not obstructed and that no air intakes have been located nearby. Annual inspections are to be documented in accordance with the O&M Manual.
- Normal system operation requires unchanged structural conditions. Any changes in structure, HVAC systems, slab conditions, etc., are to be evaluated for impact on the SVI mitigation system operation.

9.0 CONCLUSION

The project consisted of the successful installation of an active ventilation system for the Lower Level of Buildings 5, 6, and 6A, and the installation of three SVI mitigation systems within portions of Buildings 5, 6, and 6A:

- SVI Mitigation System 1 – Sub-Slab (Floor) Mitigation System
- SVI Mitigation System 2 – Below-Grade Wall Mitigation System
- SVI Mitigation System 3 – Tunnel Mitigation System

The performance of the systems was evaluated by PFE and indoor air testing, with all results satisfactory for occupancy of the Project Area.

One (1) 55-gallon drum of soil/fill generated by system construction/installation was transferred to the designated on-site storage location. WSP assumed responsibility for proper characterization and disposal of soil/fill material generated during system installation activities.

The need for additional SVI mitigation systems elsewhere on-site is to be determined by the results of future Building-specific SVI evaluation, as outlined in the Interim SMP: *“An SVI evaluation work plan shall be submitted to the NYSDEC prior to a change of use that involves modifications to existing buildings and/or construction of new buildings.”*


B:\GLOBAL\PROJECTS\SHIFT CAPITAL\2241173.01 - SVI MITIGATIONS BLDGS 5 AND 6\11_REPORTS\CCR\REPORT.755010.2026-01-16.SVI_MITIGATION_BLDGS_5-6_CCR.DOCX



FIGURE

Drafter: CB Reviewer: DB/DN

Path: B:\GLOBAL\Projects\SHH\Captal\2241173_01 - SVI Mitigations Bldg 5 and 6\06_Drawing\Environmental\FIG 2025_12_09_FIG1_SitePlan.mxd



SOUTHWORKS
620 SOUTH AURORA STREET
ITHACA, NEW YORK 14850

FORMER EMERSON POWER
TRANSMISSION FACILITY
NYSDEC SITE NO. 755010

SVI MITIGATION
BUILDINGS 5, 6, AND 6A



1 inch = 250 feet
 Intended to print in 11" x 17" size.
 DATE: December 2025

Legend

- Building 5-6-6A Basement
- Site Boundary
- OU-1 Boundary
- Parcel Boundaries


Site Plan

[2241173]
 [FIGURE 1]

NOTES:
 1. Aerial photograph via EagleView CONNECTExplorer, accessed December 9, 2025, and may not represent current conditions.
 2. Site and parcel boundaries via Tompkins County tax maps and should be considered approximate.



DRAWINGS



NOTES:

1. **SYSTEM 1 (FLOOR)** - OBAR 89 RADIAL BLOWER
2. **SYSTEM 2 (WALL)** - FANTECH RN4-EC FAN
3. **SYSTEM 3 (TUNNEL)** - RADONAWAY RP-380 FAN
4. ALL EXHAUST POINTS MINIMUM 10' FROM ANY AIR INTAKE, WINDOW, OR DOOR.
5. DISCHARGE IS DIRECT TO THE ATMOSPHERE, ABOVE THE ROOF LINE.

- LEGEND**
- SYSTEM 1 (FLOOR) - OBAR 89 RADIAL BLOWER
 - SYSTEM 2 (WALL) - FANTECH RN4-EC FAN
 - SYSTEM 3 (TUNNEL) - RADONAWAY RP-380 FAN

B:\BL\BLA\Projects\2241173 - SVIM Implementation\03 - Drawing\Environmental\CAD\Plots\14-54-890_14-54-891_VIM_CDR_A3_SVIM.rvt

NO.	REVISION	BY	DATE
1			
2			
...			
...			



PROJECT/CLIENT
SOUTHWORKS
 620 SOUTH AURORA STREET
 ITHACA, NEW YORK 14850
SHIFT CAPITAL
 3400 J STREET, SUITE #G11
 PHILADELPHIA, PENNSYLVANIA 19134

DRAWING TITLE
 SOIL VAPOR INTRUSION MITIGATION
 BUILDINGS 5, 6, AND 6A
 SECOND FLOOR / ROOF LAYOUT

ISSUED FOR
 CCR (AS-BUILT)

DESIGNED BY: DPN/DB
DRAWN BY: DB
REVIEWED BY: DPN
DATE: DECEMBER 2025
SCALE: 1/8" = 1'-0"

PROJECT/DRAWING NUMBER
 2241173

SVIM-03



APPENDIX 1

Spec Sheets for Blower, Fans, and Monitoring Gauges

THE OBAR GBR89 COMPACT RADIAL BLOWER



Based on 25 years of experience and 2 years of research and development, the patent pending GBR series of compact radial blowers provide the perfect combination of performance and design.

PERFORMANCE

- GBR89 HA 14" WC at 100CFM max flow 500 CFM.
- Built in speed control to customize performance.
- Condensate bypass built in.
- 12 month warranty 40,000 hr sealed bearings.



GBR89 WITH ROOF MOUNT

DESIGN

- Our modular design means the blower and manifold assembly can be removed and replaced as a unit. This makes repairs cost effective and easy and allows contractors to upgrade systems simply by swapping assemblies.
- The GBR series is based on a bypass blower designed to handle combustible materials.
- The housing is not required to be air tight so you can add gauges and alarms without compromising the system.
- Built in condensate bypass.
- Built in speed control.
- Quick disconnect electrical harness.
- All UL listed components including UL listed enclosure for outside use.
- Wall fastening lugs included.
- GBR series roof and wall mounts available to quickly configure the blowers for your installation while providing a custom built look.
- Compact design 18"x 16"x 10" weighing only 26 lbs.
- 4" schedule 40 inlet and 6" schedule 40 exhaust.

Enclosure Specifications

Rating:

Ingress Protection (EN 60529): 66/67

Electrical insulation: Totally insulated

Halogen free (DIN/VDE 0472, Part 815): yes


UV resistance: UL 508

Flammability Rating (UL 746 C 5): complies with UL 508

Glow Wire Test (IEC 695-2-1) °C: 960

NEMA Class: UL Type 4, 4X, 6, 6P, 12 and 13

Certificates: Underwriters Laboratories




High Voltage Brushless DC Blowers

Nautilair (TM) 8.9" (226mm) Variable Speed Blower

240 Volt AC Input, Single Phase, High Output

Nautilair



		Part/ Model Number		
Specification	Units	150240	150241	150242
Speed Control	-	Mechanical	0-10 VDC	PWM

Notes:

- **Input Voltage Range:** 216 - 264 Volts AC RMS, 50/60 Hz, single phase.
 - **Input Current:** 10 amps AC RMS
 - **Operating Temperature (Ambient Air and Working Air):** 0°C to 50°C
 - **Storage Temperature:** -40°C to 85°C
 - **Dielectric Testing:** 1800 Volts AC RMS 60 Hz applied for one second between input pins and ground, 3mA leakage maximum.
 - **Speed Control Methods:** PWM (Pulse Width Modulation). Speed control input signal of 15 - 45 VDC @ 500 Hz - 10 kHz, and tachometer output (2 Pulses / Revolution).
Optional tachometer output (3 Pulses / Revolution).
 - **0 to 10 VDC** with a speed control input current of 5 mA to 20 mA at 10 VDC Input with multi-turn potentiometer set to minimum resistance (fully clockwise).
Mechanical: A potentiometer is available for speed control of the blower. The potentiometer can be preset for a specific speed. Access for speed adjustment located in motor housing. 4-20mA speed control available.
 - **Approximate Weight:** 9.3 Lbs. / 4.2 Kg.
 - **Option Card available for Customization**
 - **Regulatory Agency Certification:** Underwriters Laboratories Inc. UL507 Recognized under File E94403 and CSA C22.2#133 under File LR43448
 - **Design Features:** Designed to provide variable airflow for low NOx & CO emission in high efficiency gas fired combustion systems. Built with non-sparking materials. Blower housing assembly constructed of die cast aluminum. Impeller constructed from hardened aluminum. Rubber isolation mounts built into blower construction to dampen vibration within the motor. Two piece blower housing assembly sealed with O-ring gasket for combustion applications. Customer is responsible to check for any leakage once the blower is installed into the final application.
 - **Miscellaneous:** Blower inlet, discharge, and all motor cooling inlet and discharge vents must not be obstructed. Motor ventilation air to be free of oils and other foreign particles, (i.e. breathing quality air). Blower is to be mounted so ventilation air cannot be re-circulated.
- POWER CONNECTION (3 CAVITY):** Blower connector, AMP Universal MATE-N-LOK, part no. 1-480701-0.
- POWER CONNECTION (5 CAVITY):** Blower connector, AMP Universal MATE-N-LOK, part no. 350810-1.
- SPEED CONNECTION (5 CAVITY):** Blower connector, Molex Mini-Fit Jr., part no. 39-01-4057.
- Mating harnesses available upon request.

This document is for informational purposes only and should not be considered as a binding description of the products or their performance in all applications. The performance data on this page depicts typical performance under controlled laboratory conditions. AMETEK is not responsible for blowers driven beyond factory specified speed, temperature, pressure, flow or without proper alignment. Actual performance will vary depending on the operating environment and application. AMETEK products are not designed for and should not be used in medical life support applications. AMETEK reserves the right to revise its products without notification. The above characteristics represent standard products. For product designed to meet specific applications, contact AMETEK Technical & Industrial Products Sales department.

AMETEK TECHNICAL & INDUSTRIAL PRODUCTS

627 Lake Street, Kent OH 44240


USA: +1 251-256-6601 - Europe: +44 (0) 845 366 9664 - Asia: +86 21 5763 1258

www.ametektip.com

B 47

AMETEK
PRECISION MOTION CONTROL

Typical Performance




Data presented represents blower performance at STANDARD AIR DENSITY, .075 lb/ft³ (29.92" Hg, Sea Level, 68° F)
 Vacuum performance available upon request.

This document is for informational purposes only and should not be considered as a binding description of the products or their performance in all applications. The performance data on this page depicts typical performance under controlled laboratory conditions. AMETEK is not responsible for blowers driven beyond factory specified speed, temperature, pressure, flow or without proper alignment. Actual performance will vary depending on the operating environment and application. AMETEK products are not designed for and should not be used in medical life support applications. AMETEK reserves the right to revise its products without notification. The above characteristics represent standard products. For product designed to meet specific applications, contact AMETEK Technical & Industrial Products Sales department.

GBR89 HA tested at full voltage with 8 feet of 4" inlet (Blue Lines) and 6" Inlet (Green lines)

Maximum airflow with no exhaust piping and 8' of 6" piping is 529 CFM

GBR89 MA tested with speed control set to half the wattage consumption (Red Line)



Rn 4EC-4 Inline Radon Fan

Item Number: 99923

Variant: 120V 1~ 60Hz



- Use for **High Suction, High Airflow** applications
- Equipped with EC Motor
- Speed Control Included
- LDVI™ Couplings Included
- Airtight Housing Guaranteed
- Large Electrical Box
- Zero Leakage

Active radon mitigation systems employ specialized fans to exhaust radioactive radon gas from underneath building structures via a sealed pipe system. These systems are designed to remove radon gas before it migrates into the building envelope.

As the most powerful model in Fantech's family of Radon Mitigation fans, the **Rn4EC** can create 4.3" of suction while moving 20 cfm, as well as move 490 cfm when operating at only 0.5" of suction. High air flow, high suction.

Rn4EC features an electronically commutated (EC) motor. Inherently efficient and operationally stable at full and reduced speeds, the EC motor arms the radon professional with installation methods not previously practical. Integrated control system allows for "dialling in" the fan speed necessary to achieve either the required sub-slab depressurization or required system air flow rate. For demand-controlled systems, the potentiometer can be removed from the wiring terminal block to accommodate an externally-provided 0-10Vdc speed command. The **Rn 4-4EC** is constructed with UL certified, UV protected polycarbonate material. The inlet and outlet pieces of the fan's housing are vibration welded for 100% leak-proof housing construction. Totally enclosed motors are designed with extra moisture protection in various radon applications. Performance certified by **HVI**; safety certified by **UL**.



Technical parameters

Nominal data		
Voltage (nominal)	120	V
Frequency	60	Hz
Phase(s)	1~	
Input power	169	W
Input current	2.1	A

Impeller speed	4,084	r.p.m.
Air flow	max 555.0	cfm

Protection/Classification


Enclosure class, motor	IP54
Insulation class	B
Certificate	HVI, cULus

Dimensions and weights

Weight	7.3	lb
--------	-----	----

Performance curve


in. wg.



Hydraulic data

Required air flow	-
Required static pressure	-
Working air flow	-
Working static pressure	-
Air density	0.075 lb/ft ³
Power	-
Fan control - RPM	-
Current	-
SFP	-
Control voltage	-
Supply voltage	-


Dimensions



Model	A	B	C	D	E	F	G
Rn2EC	4 15/32 (114)	10 (254)	1 1/4 (32)	9 1/4 (235)	-	-	-
Rn4EC-3	5 7/8 (149)	11 1/2 (292)	1 1/4 (32)	9 1/4 (235)	4 (102)	3 1/2 (89)	6 (152)
Rn4EC-4	5 7/8 (149)	11 1/2 (292)	1 1/4 (32)	9 1/4 (235)	4 (102)	4 1/2 (114)	6 (152)

Dimensions in inches (mm).

Wiring



Documents

- 142001 Rn2EC-Rn4-EC OIPM EN FR.PDF



RP PRO SERIES FAN

Radon and Vapor Intrusion Mitigation Fans

All RadonAway® fans are specifically designed for radon and soil gas mitigation. RP Series Fans provide superb performance, run ultra-quiet and are attractive. They are ideal for most Active Soil Depressurization (ASD) systems where loose to moderate gravel or soil density exists.

Vapor Tite™ Technology & Eternalast™

Vapor Tite™ sealing technology is an induction welding process where the housing is permanently bonded together, inhibiting radon and soil gas leakage.

Eternalast™ polycarbonate plastic housing protects the fan from color fade over time, keeping the exterior coloration brilliant throughout the system duration.

Features

- Eternalast™ polycarbonate plastic housing
- ETL Listed for indoor or outdoor use
- HVI Certified fan performance
- Rated for commercial and residential use
- Seams sealed to inhibit radon and soil gas leakage (RP140 & RP145 fans)
- Energy efficient
- Water-hardened motorized impeller
- Thermally protected motor
- Ultra-quiet operation



Made in USA with U.S. and imported parts.



ETL Listed



All RadonAway® inline radon fans are covered by our 5-year, hassle-free warranty.



RP140 Only





RP PRO SERIES

TECHNICAL SPECIFICATIONS

MODEL	P/N	FAN DUCT DIAMETER	WATTS	RECOM. MAX. OP. PRESSURE "WC	TYPICAL CFM vs. STATIC PRESSURE WC					
					0"	.2"	.5"	1.0"	1.5"	2.0"
RP140†♦	28460	4"	17-21	0.7	138	110*	66*	-	-	-
RP145♦	28461	4"	34-66	1.7	169	150*	124*	81*	42	4
RP260	28462	6"	47-65	1.3	251	210*	157	70	-	-
RP265	28463	6"	96-136	2.3	375	340*	282*	204*	140	70
RP380	28464	8"*	90-145	2.0	541	510*	461*	347*	235	107

*NOTE: The RP380 is designed for higher flow, low resistance applications for either 6 inch or 8 inch duct. *HVI Certified Values. †Energy Star® Rated. ♦Vapor Tite™ fans.




All RadonAway® inline radon fans are covered by our 5-year, hassle-free warranty.



RP140 Only

PERFORMANCE CURVE



FAN DIMENSIONS



MODEL	A	B	C
RP140	4.5"	9.7"	8.5"
RP145	4.5"	9.7"	8.5"
RP260	6"	11.75"	8.6"
RP265	6"	11.75"	8.6"
RP380	8"*	13.41"	10.53"



MAGNEHELIC® DIFFERENTIAL PRESSURE GAGES

Indicate Positive, Negative or Differential, Accurate within 1%


CALIBRATION SERVICES AVAILABLE



Standard Magnehelic® gage



High Accuracy Magnehelic® gage
Shown with optional -SS bezel



Select the **Series 2000 Magnehelic® Differential Pressure Gages** for a versatile low differential pressure gage with a wide choice of 81 models and 27 options to choose from. Using Dwyer's simple, frictionless Magnehelic® gage movement, it quickly indicates air or non-corrosive gas pressures—either positive, negative (vacuum) or differential. The design resists shock, vibration, over-pressures and is weatherproof to IP67.

Select the -HA High Accuracy Magnehelic® gage option for an accuracy within 1% of full-scale. Also included with the -HA option at no extra cost are a mirrored scale overlay and a 6 point calibration certificate.

BENEFITS/FEATURES

- Easy to read gage through undistorted plastic face permits viewing from far away
- Patented design provides quick response to pressure changes means no delay in assessing critical situations
- Durable and rugged housing and high-quality components combine to provide long-service life and minimized down-time
- High accuracy option is twice as accurate as the standard Magnehelic® gage

APPLICATIONS

- Filter monitoring
- Air velocity with Dwyer® pitot tube
- Blower vacuum monitoring
- Fan pressure indication
- Duct, room or building pressures
- Clean room positive pressure indication

ACCESSORIES

Model	Description
A-432	Portable kit; combine carrying case with any Magnehelic® gage of standard range, except high pressure connection. Includes 9 ft (2.7 m) of 3/16" ID rubber tubing, standhang bracket and terminal tube with holder
A-605	Air filter gage accessory kit; adapts any standard Magnehelic® gage for use as an air filter gage. Includes aluminum surface mounting bracket with screws, two 5 ft (1.5 m) lengths of 1/4" aluminum tubing, two static pressure tips and two molded plastic vent valves, integral compression fittings on both tips and valves
A-605B	Air filter gage accessory kit; air filter kit with two plastic open/close valves, two 4" steel static tips, plastic tubing and mounting flange
A-605C	Air filter gage accessory kit; air filter kit with two plastic open/close valves, two plastic static tips, plastic tubing and mounting flange



A-432



A-605

SPECIFICATIONS

Service: Air and non-combustible, compatible gases (natural gas option available).
Note: May be used with hydrogen. Order a Buna-N diaphragm. Pressures must be less than 35 psi.

Wetted Materials: Consult factory.

Housing: Die cast aluminum case and bezel, with acrylic cover. Exterior finish is coated gray to withstand 168 hour salt spray corrosion test.

Accuracy: ±2% (-HA model ±1) of FS (±3% (-HA ±1.5%) on -0, -100PA, -125PA, -10MM and ±4% (-HA ±2%) on -00, -60PA, -6MM ranges), throughout range at 70°F (21.1°C).

Pressure Limits: -20 in Hg to 15 psig (-0.677 to 1.034 bar); MP option: 35 psig (2.41 bar); HP option: 80 psig (5.52 bar).

Enclosure Rating: IP67.

Overpressure: Relief plug opens at approximately 25 psig (1.72 bar), standard gages only.

Temperature Limits: 20 to 140°F* (-6.67 to 60°C). -20°F (-28°C) with low temperature option.

Size: 4" (101.6 mm) diameter dial face.

Mounting Orientation: Diaphragm in vertical position. Consult factory for other position orientations.

Process Connections: 1/8" female NPT duplicate high and low pressure taps - one pair side and one pair back.

Weight: 1 lb 2 oz (510 g), MP & HP 2 lb 2 oz (963 g).

Standard Accessories: Two 1/8" NPT plugs for duplicate pressure taps, two 1/8" pipe thread to rubber tubing adaptor, and three flush mounting adapters with screws. (Mounting and snap ring retainer substituted for three adapters in MP & HP gage accessories.)

Compliance: Meets the technical requirements of EU Directive 2011/65/EU (RoHS II). **Note:** -SP models not RoHS approved.

*Low temperature models available as special options.

Note: For applications with high cycle rate within gage total pressure rating, next higher rating is recommended. See Medium and High pressure options.

USA: California Proposition 65


WARNING: This product can expose you to chemicals including Lead, which is known to the State of California to cause cancer and birth defects or other reproductive harm. For more information go to www.P65Warnings.ca.gov.

Over Protection Note: See page 21 (Series 2000)



HIGH ACCURACY MAGNEHELIC® DIFFERENTIAL PRESSURE GAGE

CALIBRATION SERVICES AVAILABLE



6-point calibration certificate included

OPTIONS - HIGH ACCURACY MAGNEHELIC® GAGE	
To order add suffix:	Description
-HA	High accuracy Magnehelic® gage. Accuracy within 1% and weatherproof. Also includes mirrored scale overlay and a six point calibration certificate
-SS	Corrosion resistant brushed 304 stainless steel bezel

Accuracy Specifications: See page 20 (Series 2000)

ADDITIONAL GAGE OPTIONS



OPTIONS - OTHER OPTIONAL BEZELS	
To order add suffix:	Description
-CB	Chrome bezel option: A chrome plated aluminum bezel for an aesthetically pleasing finish when mounting on metal surfaces such as control panels.
-SB	Stainless steel bezel option: 304 stainless steel electro polished Ra 16 finished bezel.
-SS	Corrosion resistant brushed 304 stainless steel bezel



LED set point indicator

Adjustable signal flag

OPTIONS - LED SET POINT INDICATOR	
To order add suffix:	Description
-SP	Bright red LED on right scale shows when set point is reached. Field adjustable from gage face, unit operates on 12-24 VDC. Set point indicator option comes with medium pressure (MP) bezel.

Note: 4-13/16" hole for flush mounting.



Transparent overlay

Mirrored scale overlay

OPTIONS - ADJUSTABLE SIGNAL FLAG	
To order add suffix:	Description
-ASF	Integral with plastic gage cover. Available for most models except those with medium or high pressure construction. Can be ordered with gage or separate.

OPTIONS - TRANSPARENT OVERLAYS	
To order add suffix:	Description
-G	Green (to highlight and emphasize critical pressures)
-R	Red (to highlight and emphasize critical pressures)
-Y	Yellow (to highlight and emphasize critical pressures)



Integrated mounting plate

OPTIONS - MIRRORED SCALE OVERLAY	
To order add suffix:	Description
-M	A mirrored scale overlay is also available to assist in reducing parallax error.

OPTIONS - INTEGRATED MOUNTING PLATE	
To order add suffix:	Description
-AHU1	Furnished with attached surface mounting plate
-AHU2	Furnished with attached surface mounting plate and including A-481 installer kit (2 plastic static pressure tips and 7' of PVC tubing)



OPTIONS - FOR HIGH STATE PRESSURE APPLICATIONS	
To order add suffix:	Description
-HP	High pressure option: for pressures to 80 psig
-MP	Medium pressure option: for pressures to 35 psig

OPTIONS	
To order add suffix:	Description
-FC	Factory calibration certificate
-LT	Low temperatures to -20°F (-28°C)
-NIST	NIST traceable calibration certificate

USA: California Proposition 65
WARNING: This product can expose you to chemicals including Lead, which is known to the State of California to cause cancer and birth defects or other reproductive harm. For more information go to www.P65Warnings.ca.gov.