

FINAL

Interim Remedial Measures (IRM) Interim Site Management Plan (ISMP)

**ITT Corporation
Town of Gates, New York
(Site #8-28-112)**

Date: August 2011

Revision: O

New York State Department of Environmental Conservation

Division of Environmental Remediation, Region 8

6274 East Avon-Lima Road, Avon, New York 14414-9519

Phone: (585) 226-5353 • Fax: (585) 226-8139

Website: www.dec.ny.gov



Joe Martens
Commissioner

August 15, 2011

Ms. Teresa P. Olmsted
ITT Corporation
1054 N. Tustin Avenue
Anaheim, CA 92807

Dear Ms. Olmsted:

**Re: Interim Remedial Measures (IRM) Interim Site Management Plan; August 2011
Former ITT Rochester Form Machine Facility
Site # 8-28-112
Town of Gates, Monroe County**

The New York State Department of Environmental Conservation (NYSDEC) has completed its review of the above-referenced Interim Remedial Measures (IRM) Interim Site Management Plan (ISMP) dated August 2011 and has determined that the IRM ISMP substantially addresses the requirements of the Superfund Order. This document is hereby approved.

Please distribute bound hard copies of the approved IRM ISMP as follows:

- Frank Sowers (2 copies);
- Katie Fish (1 copy); and
- The document repository at the Gates Public Library (1 copy). Note that the Gates Public Library has recently moved. The new address is 902 Elmgrove Road, Rochester, NY 14624.

Thank you for your cooperation in this matter and please contact me at (585) 226-5357 if you have any questions.

Sincerely,

Frank Sowers, P.E.
Environmental Engineer 2

ec:

B. Putzig

S. Tucker

J. Danzinger

J. Kosmala

M. Peters

M. Distler

M. Desmond

G. Swenson

K. Fish

L. Hall

TABLE OF CONTENTS

List of Figures.....	i
List of Appendices	i
1. Introduction	1
1.1 Site Background.....	1
1.2 Summary of Remedial Investigations and Findings.....	1
2. Monitoring Plan	4
2.1 Sample Types and Locations.....	4
2.2 Sample Collection Methodology	4
2.2.1 Sub-slab sampling procedures	4
2.2.2 Indoor air sampling procedures	4
2.2.3 Ambient air sampling procedures	5
2.4 Building Inspection	5
3. Sample Analysis.....	6
3.1 Quality Assurance/Quality Control.....	6
4. Schedule.....	7
5. Health and Safety	8
6. Data Evaluation and Reporting.....	9

LIST OF TABLES

Table 1. Typical Year Schedule.....	7
-------------------------------------	---

LIST OF FIGURES

1	Former AMSF Building Tenant Space Layout
2	Former AMSF Building - Proposed Vapor Intrusion Monitoring Locations

LIST OF APPENDICES

A	Field Forms
B	Current Completed Building Survey and Chemical Inventory
C	Quality Control Document
D	Job Safety Analysis

1. INTRODUCTION

A Remedial Investigation/Feasibility Study (RI/FS)¹ is being performed at the Former ITT Rochester Form Machine (RFM) Facility (#8-28-112) located at 40 Pixley Industrial Parkway in the Town of Gates, New York. The RI/FS is being performed pursuant to the Order on Consent (B8-0614-02-05) between the New York State Department of Environmental Conservation (NYSDEC) and ITT Corporation (ITT) dated August 19, 2003 (Consent Order), with an effective date of August 29, 2003, and last amended on September 29, 2006.

This Interim Remedial Measures (IRM) Interim Site Management Plant (ISMP) was prepared by O'Brien & Gere Engineers, Inc. (OBG), on behalf of ITT, at the request of NYSDEC². The purpose of this IRM ISMP is to formally document the details of the IRM (*i.e.*, vapor intrusion monitoring) to be implemented at the former Alliance Metal Stamping and Fabricating (AMSF) building located at 12 Pixley Industrial Parkway adjacent to the Former ITT RFM Facility. Specifically, the IRM consists of vapor intrusion monitoring at the Bright Raven (BR) and E-Z Movers tenant spaces located in the northwest portion of the former AMSF building. This ISMP can be updated and modified as needed.

1.1 SITE BACKGROUND

The former ITT RFM facility (Site) consists of a 45,500 square foot one-story building located on approximately three acres of property in the Town of Gates, New York. The property is located approximately ¾ mile north of the Little Black Creek and 2 ¼ miles to the southwest of the Erie Canal. The property is bordered to the north by a movie theater complex; to the south by a vacant lot; to the east by the former AMSF property; and to the west by the Batesville Casket Company property.

The former ITT RFM Facility manufactured aluminum components primarily for the automotive industry. Former operations included drilling and machining, alkali cleaning, tube forming, aluminum brazing and welding³.

The former AMSF building is comprised of the original building structure, constructed in 1950, as well as three attached additions, constructed in 1972, 1979, and 1988 (Figure 1). The entire floor space of the building is currently approximately 125,000 square feet. The foundations are slabs-on-grade (that is, no basement or crawlspace). The foundation slab on the north end of the building is approximately two to three feet above grade, while the south end slab is approximately at grade (approximately 563 – 565 feet above sea level). Operations formerly conducted at the former AMSF building included stamping, forming, cleaning, grinding, painting and deburring of metals. The exact date AMSF ceased operations is not known to ITT, but the air permits for the site were surrendered in 1995. The building is currently owned by Maguire Family Properties (MFP) and is currently occupied by various commercial tenants with offices and operations including manufacturing, storage, and recreation. Figure 1 illustrates the currently configured tenant spaces. As illustrated in the figure, the BR and E-Z Movers spaces are both located in the northwest corner of the building within the 1979 addition.

1.2 SUMMARY OF REMEDIAL INVESTIGATIONS AND FINDINGS

Phase I of the RI was implemented in 2004 and 2005 at the former ITT RFM Facility. Upon completion of these RI investigation activities, data gaps were identified. An RI Phase II Work Plan Addendum⁴ was approved by NYSDEC and implementation began in November 2007. A modification⁵ to the RI Phase II Work Plan Addendum was submitted to the NYSDEC on January 7, 2008 and approved by the NYSDEC in a letter dated January 14,

¹ "Remedial Investigation/Feasibility Study Work Plan," May 2004, O'Brien & Gere Engineers, Inc.

² This IRM ISMP was requested by Frank Sowers (NYSDEC) in an email dated January 7, 2011.

³ "Final Report on Ground Water Investigation, ITT Industries, Fluid Handling System," March 2000, Golder Associates

⁴ "Remedial Investigation Phase II Work Plan Addendum," August 2007, O'Brien & Gere Engineers, Inc.

⁵ "RI Phase II Work Plan Addendum Proposed Modification" January 2008, O'Brien & Gere Engineers, Inc. (approved by NYSDEC in a letter dated January 14, 2008).

2008. A second modification⁶ to the RI Phase II Work Plan Addendum was submitted to the NYSDEC on September 4, 2009 and approved by the NYSDEC in a letter dated September 14, 2009. A third modification⁷ to the RI Phase II Work Plan Addendum was submitted to the NYSDEC on February 12, 2010 and approved by the NYSDEC in a letter dated February 17, 2010.

As part of the Phase I and II RI, OBG and ITT conducted a vapor intrusion evaluation at the former AMSF building. Vapor intrusion sampling events were conducted in different areas at the former AMSF building by OBG in August 2004, February 2005, March 2008, and April 2009. In addition to the sampling events, a comprehensive building evaluation was performed at the former AMSF facility in January 2008. An evaluation of the vapor intrusion sampling results and building evaluation was submitted to the NYSDEC, New York State Department of Health (NYSDOH), and Monroe County Department of Public Health (MCDOPH) on September 22, 2009⁸.

Based on the results of the sub-slab sampling conducted in March 2008, mitigation of the BR and E-Z Movers tenant spaces within the former AMSF building was recommended under the NYSDOH Guidance⁹ as discussed with the NYSDEC during a conference call on September 11, 2008. Although indoor air concentrations at these locations were not detected above levels of concern, as determined by NYSDOH, mitigation measures would prevent future potential soil vapor intrusion issues. Subsequently, OBG and ITT conducted sub-slab depressurization (SSD) mitigation system pre-design testing at the BR and E-Z Movers tenant spaces in March 2009. A technical memorandum summarizing the pre-design testing was also submitted to the NYSDEC on September 22, 2009¹⁰.

During the September 11, 2008 conference call, NYSDEC required additional vapor intrusion sampling in the TCS Industries (TCS) and Universal Equipment (Universal) tenant spaces. OBG/ITT proposed to conduct the sampling in accordance with the above referenced NYSDEC-approved Work Plan Addendum (August 2007) and to analyze the samples for the compounds that were evaluated for other vapor intrusion investigations for this site. Subsequently, on April 23, 2009, counsel for MFP sent a letter to counsel for ITT¹¹. In that letter, MFP informed ITT that they were denying ITT and its consultants access to the property to conduct the additional vapor intrusion sampling unless the analysis of the sub-slab and indoor air samples were restricted to the following six compounds only: 1,1,1-trichloroethane (TCA), tetrachloroethene (PCE), 1,1-dichloroethane (DCA), 1,1, dichloroethene (1,1-DCE), cis-1,2-dichloroethene (cis-1,2-DCE), and trichloroethene (TCE). OBG/ITT submitted a work plan modification to the NYSDEC dated April 24, 2009¹² describing the limitations imposed on ITT by MFP and requesting approval to analyze for the limited number of compounds. NYSDEC approved the modification in a letter dated April 24, 2009¹³. The sampling was conducted on April 30, 2009 with the oversight of the NYSDOH project manager.

Based on the results of vapor intrusion sampling conducted on April 30, 2009 of the balance of the former AMSF building, mitigation was also recommended for the TCS and Universal tenant spaces. At present, NYSDEC has agreed to limit the scope of the IRM ISMP to the BR and E-Z Movers tenant spaces until the final remedial plan for the site is documented in the Record of Decision.

⁶ "RI Phase II Work Plan Addendum Proposed Modification 2 Revised" September 2009, O'Brien & Gere Engineers, Inc. (approved by NYSDEC in a letter dated September 14, 2009).

⁷ "RI Phase II Work Plan Addendum Proposed Modification 3" February 12, 2010, O'Brien & Gere Engineers, Inc. (approved by NYSDEC in a letter dated February 17, 2010).

⁸ "Results of Vapor Intrusion Sampling at the Former AMSF Building, 12 Pixley Industrial Parkway (NYSDEC Site # 8-28-112)," September 22, 2009, O'Brien & Gere Engineers, Inc.

⁹ "Guidance for Evaluating Soil Vapor Intrusion in the State of New York", NYSDOH, October 2006.

¹⁰ "Results of Sub-Slab Depressurization Mitigation System Pre-Design Testing in the Northwest Corner of the Former AMSF Building, 12 Pixley Industrial Parkway Gates, New York," September 22, 2009, O'Brien & Gere Engineers, Inc.

¹¹ Letter from Paul Sylvestri, MFP attorney, to Michael Peters, ITT attorney, dated April 23, 2009.

¹² Letter from Mark Distler of OBG to Frank Sowers of NYSDEC, dated April 24, 2009.

¹³ Letter from Frank Sowers of NYSDEC to Mark Distler of OBG, dated April 24, 2009.

Subsequently, NYSDEC and NYSDOH convened a meeting with ITT and MFP on January 27, 2010 to discuss building-wide mitigation options. At that meeting, NYSDEC presented the option of monitoring indoor air and building slab conditions in lieu of mitigation.

OBG, on behalf of ITT, conducted a review of vapor intrusion mitigation options for the former AMSF building and recommended monitoring of the BR and E-Z-Movers tenant spaces at the former AMSF building be conducted each heating season to verify vapor intrusion is still not occurring. This recommendation was presented by OBG, on behalf of ITT, to the NYSDEC in a letter dated December 9, 2010¹⁴ and approved by the NYSDEC in an email dated January 7, 2011¹⁵. On February 18, 2011, MFP provided a written concurrence for the IRM.¹⁶

It should be noted that in the above referenced email (January 2011) the NYSDEC requested the annual monitoring begin in the 2010-2011 heating season. NYSDEC gave permission to conduct the 2010-2011 heating season monitoring prior to the submittal of this ISMP. OBG and ITT notified NYSDEC¹⁷ of its intention to conduct the 2010-2011 monitoring, and provided pertinent monitoring details pending submittal and approval of this ISMP. NYSDEC approved the monitoring in a March 16 email from Frank Sowers and the initial monitoring event was conducted March 31 and April 1, 2011. A technical memorandum summarizing the results of the 2010-2011 monitoring event was submitted to the NYSDEC on June 15, 2011.

¹⁴ Letter from Mark Dister of OBG to Frank Sowers of NYSDEC, dated December 9, 2010.

¹⁵ Email from Frank Sowers of NYSDEC to Mark Distler of OBG, dated January 7, 2011.

¹⁶ Letter from Paul Sylvestri, MFP attorney, to Michael Peters, ITT attorney, dated February 18, 2011.

¹⁷ Letter from Mark Distler of OBG to Frank Sowers of NYSDEC, dated March 10, 2011.

2. MONITORING PLAN

The objective of the IRM ISMP is to monitor the potential for vapor intrusion at the BR and E-Z Movers tenant spaces in the former AMSF building, to verify vapor intrusion is still not occurring. To accomplish this objective, changes in soil vapor levels and building conditions will be identified and documented. Therefore, monitoring activities will consist of annual vapor intrusion sampling and building inspection, as described below.

2.1 SAMPLE TYPES AND LOCATIONS

Sub-slab and indoor air samples will be collected in the BR and E-Z -Movers tenant spaces to identify changes in soil vapor levels and to verify vapor intrusion is not occurring. Sampling will include collection of sub-slab and indoor air sample pairs. In addition, one ambient air sample per sample day will be collected upwind of the building and one duplicate sub-slab sample will be collected as part of each annual sampling event. Proposed sub-slab and indoor air vapor intrusion monitoring locations are presented in Figure 2 and include AMSF-04, AMSF-05, AMSF-06, AMSF-07, and AMSF-08, assuming AMSF-08 is accessible. In addition, during the next annual monitoring event (2011-2012), a sub-slab sample will be collected at location AMSF-22 which was located approximately 2 feet away from the former AMSF-08-SS sample location because AMSF-08 was not accessible during the 2010-2011 annual monitoring event.

2.2 SAMPLE COLLECTION METHODOLOGY

All sample collection procedures will be conducted in accordance with the NYSDOH October 2006 final vapor intrusion guidance. Example field forms (sample collection field form and a building survey form) are provided in Attachment A. Each annual sampling event will be conducted in December, which will allow for an additional round of sampling within the same heating season, if warranted. The following provides additional details and clarifications to the methods.

2.2.1 Sub-slab sampling procedures

Temporary sub-slab sampling points (holes) will be installed through the concrete floor at the locations shown on Figure 2. Upon completion of sampling, caulk will be used to seal the sampling points. During each successive sampling event, the caulk will be removed from the hole to allow for sub-slab sampling. For circumstances where the previous sampling point is not accessible, a new sampling point will be drilled as close as practical to the previous point.

The following procedures for sub-slab sample collection will be followed:

- A section of ¼-inch food-grade Teflon[®] or polyethylene tubing will be inserted through a hole drilled through the slab. The tubing inlet will be installed approximately ¼-inch below the underside of the slab. The annular space between the hole and tubing will be sealed using 100% beeswax or permagum grout.
- The tubing will be purged using a polyethylene 60 cubic centimeter (cc) syringe and the purged air will be released to the outdoor air. One to three tubing volumes will be purged prior to sample collection at a rate no greater than 0.2 liters per minute (lpm). The tubing will then be connected to a sample canister.
- A sample of sub-slab soil vapor will be collected over an 8-hour period, utilizing individually-certified clean 6-liter pre-evacuated canisters. The required sampling rate will be maintained by laboratory-supplied constant-differential low-volume flow controllers. Vacuum readings of the canisters will be obtained and documented prior to sample collection and upon completion of sampling. Sample identifications, vacuum readings, flow controller identification numbers, and other relevant information will be recorded on field forms provided in Appendix A.

2.2.2 Indoor air sampling procedures

Indoor air samples will be collected into individually-certified clean 6-liter pre-evacuated canisters with inlets positioned at approximately three to five feet above the slab (breathing zone), and during the same 8-hour period as the sub-slab sample.

The sampling rate will be maintained by laboratory-supplied constant-differential low-volume flow controllers. Vacuum readings of the canisters will be obtained and documented prior to sample collection and upon completion of sampling. Sample identification, vacuum readings, flow controller identification numbers, and other relevant information will be recorded on field forms provided in Appendix A.

2.2.3 Ambient air sampling procedures

The ambient air sample will be collected in the same manner as the indoor air samples. Sample identification, vacuum readings, flow controller identification numbers, and other relevant information will be recorded on field forms provided in Appendix A.

2.4 BUILDING INSPECTION

In addition and prior to the sampling described above, a building inspection (limited to the BR and EZ-Mover tenant spaces), consisting of the completion of a building survey, chemical inventory and slab inspection, will be conducted in each tenant space and documented on the field forms. The slab, where accessible, will be inspected and identified slab cracks and slab penetrations (*e.g.*, utility conduits) will be measured (length, width and depth), noted on a figure, and photographed. Any unsealed penetrations or slab cracks that appear to penetrate the slab will be sealed with polyurethane chalk. If sealing is warranted, the sampling will be postponed and rescheduled for approximately four weeks after the sealing. A baseline slab inspection was conducted in March/April 2011 so that changes in slab conditions can be observed during the first sampling event under this ISMP (2011-2012 heating season). The most recent completed building survey, chemical inventory, and slab inspection forms are provided in Appendix B.

3. SAMPLE ANALYSIS

Samples (canisters) will be delivered under routine Chain-of-Custody protocols to Test America of Burlington, Vermont, which is certified by the Environmental Laboratory Approval Program (ELAP) and certified by NYSDOH for United States Environmental Protection Agency (USEPA) Method TO-15. All samples will be collected in canisters that are individually-certified clean. Samples will be analyzed via Method TO-15 for the following target compounds.

- TCA
- PCE
- DCA
- 1,1-DCE
- cis-1,2-DCE
- TCE

Analytical QA/QC requirements of Method TO-15 will be followed by the laboratory. Data will be validated and a data usability summary report (DUSR) will be prepared. Data qualifiers will be identified in the result tables, figures and in subsequent reporting.

3.1 QUALITY ASSURANCE/QUALITY CONTROL

Duplicate samples will be collected as part of each annual sampling event. Analytical QA/QC requirements of Method TO-15 will be followed by the laboratory. As described above, data will be validated and a DUSR will be prepared. A quality control document, including minimum reporting (quantitation) limits, is provided in Appendix C.

4. SCHEDULE

Sampling will be conducted each year until mitigation or monitoring is no longer warranted and/or as directed by the NYSDEC. A typical year schedule is provided in Table 1 below. Additional sample collection, as may be required by NYSDEC or NYSDOH, will be scheduled for completion prior to the end of the heating season.

Table 1. Typical Year Schedule

Activity	Anticipated Time Frame
Slab Inspection and Sealing	November 1 – December 15
Sample Collection	November 1 – December 15 (if sealing is not warranted) December 1 – January 15 (if sealing is warranted)
Submit Preliminary Data and Draft Property Owner Result Letter to NYSDEC	Within 4 weeks of sample collection
Submit Validated Results to NYSDEC	Within 8 weeks of sample collection
Submit Validated Results and Result Letter to the Property Owner	Within 30 days of ITT receiving validated results (DUSR)
Submit EDD to the NYSDEC	No more than 90-days after the laboratory data has been submitted to ITT or its consultant(s)
Conduct Second Round of Sampling	By March 31 (submission time frames for the second round of sampling will be similar to the first round)

5. HEALTH AND SAFETY

A job safety analysis (JSA) form is provided in Appendix D which describes potential physical, environmental and chemical hazards and the minimum hazards control requirements for the activities described in this IRM ISMP. Site personnel performing fieldwork will conduct a project safety orientation which will focus on the JSA prior to initiating site activities. Emergency contacts and a hospital route map are also included in Appendix D.

6. DATA EVALUATION AND REPORTING

Previous sub-slab and indoor air sampling was conducted in the BR and E-Z Movers tenant spaces. Sampling results from previous sampling events indicated that there were elevated levels of TCA and PCE in sub-slab samples collected in the former AMSF building. TCE was also detected at elevated levels in sub-slab and indoor air at the former AMSF building. Monitoring results will be evaluated to assess potential vapor intrusion. The interpretation of the results will be based on various factors including the NYSDOH Soil Vapor/Indoor Air matrices.


A draft letter to the property owner will be prepared and promptly submitted to NYSDEC and NYSDOH for review and comment. Pursuant to Article 27, Title 24 of New York State Environmental Conservation Law, results will be delivered to the property owner within 30 days after receipt of validated data. Therefore, these efforts will be scheduled in order to meet that statutory deadline. The letter will consist of the following:

- Sampling program overview
- Data evaluation (including Tables and Figures)
- Laboratory reports (result pages) and Chain-of-Custody Forms
- Results and discussion
- Conclusions and recommendations

If monitoring indicates vapor intrusion is occurring, further evaluation may be warranted at that time, which would require coordination with the NYSDEC, NYSDOH, and current property owner. Such evaluation may result in confirmation sampling and/or interim or permanent corrective measures.

The draft property owner result letter including analytical results, in the form of summary tables, laboratory reports, figure of sampling locations, and field forms, will be submitted to NYSDEC and NYSDOH approximately four weeks after sample collection. A copy of the DUSR, described in Section 3, will be submitted to NYSDEC and NYSDOH approximately four weeks after sample collection. A copy of the final property owner result letter will be submitted to the NYSDEC and NYSDOH in the monthly progress report. In addition to including the final result letter in the monthly progress report, the data will also be submitted in the NYSDEC-approved Electronic Data Deliverable (EDD) format. The EDD will be submitted to NYSDEC after data validation occurs but in no event more than 90 days after the data has been submitted to ITT or its consultant(s).

*Former AMSF Building
Tenant Space Layout*



This document was developed in color. Reproduction in B/W may not represent the data as intended.

FIGURE 1




LEGEND

- 1972 ADDITION
- 1979 ADDITION
- 1988 ADDITION
- ORIGINAL BUILDING

NOTES:
ADDITION BOUNDARIES ARE APPROXIMATE

FORMER AMSF
BUILDING TENANT
SPACE LAYOUT


12 PIXLEY
INDUSTRIAL PARKWAY
GATES, NEW YORK



SEPTEMBER 2009
3356/35273



*Former AMSF Building
Proposed Vapor Intrusion
Monitoring Locations*





Sample locations are approximate.
Tenant spaces are approximate.
This document was developed in color. Reproduction in B/W may not represent the data as intended.

FIGURE 2




LEGEND

-  PROPOSED SUB-SLAB/INDOOR AIR SAMPLE PAIR
-  PROPOSED 2011-2012 MONITORING EVENT SUB-SLAB SAMPLE

FORMER ITT ROCHESTER FORM
MACHINE FACILITY
TOWN OF GATES, NEW YORK
SITE #8-28-112

FORMER AMSF BUILDING - PROPOSED VAPOR INTRUSION MONITORING LOCATIONS



MAY 2011
3356.35273

Field Forms



Indoor Air Quality Building Survey

Date: _____

Collector: _____

Affiliation: _____

Access Contact: _____

Phone: _____

Best time to contact: _____

Address: _____

Tax ID: _____

Owner ☐ Renter ☐ Other ☐

Access Agreement Signed?: _____

Date built _____

Yrs. of residence _____

No. of occupants _____

Building type:

Residential ☐

Commercial ☐

School ☐

Church ☐

Industrial ☐

Other _____

Check all that apply:

Ranch ☐

Cape ☐

3-Family ☐

Raised Ranch ☐

Colonial ☐

Mobile Home ☐

2-Family ☐

Duplex ☐

Other (specify) _____

Apartments ☐

Condominium ☐

Above grade building construction

Wood frame ☐

Brick ☐

Poured concrete ☐

Concrete block ☐

Stone ☐

Other _____

Foundation construction

Fieldstone ☐

Poured concrete ☐

Solid top concrete block ☐

Open top concrete block ☐

Slab on grade ☐

Other _____

Is the owner aware of any additions made to the original design of the structure? (please specify)

Utilities

Sewer:

Public ☐

Private ☐

Other _____

Water:

Public ☐

Private ☐

Other _____

Spring ☐

Well ☐

Hot water heater type:

Gas ☐

Oil ☐

Electric ☐

Other _____

Heating, ventilation, and air conditioning systems

Primary heat type:

Hot air ☐

Hot water ☐

Steam radiator ☐

Electric ☐

Other _____

Fuel type (heat):

Natural gas ☐

Fuel oil ☐

Electric ☐

Wood ☐

Other _____

Secondary heat type:

Kerosene ☐

Wood stove ☐

Electric ☐

Propane ☐

Other _____

Ventilation types:

Attic fan ☐

Kitchen hood ☐

Bathroom fan ☐

Other _____

Whole house fan ☐

Air filtration ☐

Induced fireplace ☐

Other _____

Air conditioning:

Window units ☐

Furnace unit ☐

Electric ☐

Other _____

Basement type

None ☐ Half ☐ Vented crawlspace ☐ Other _____
Full ☐ Slab on grade ☐ Unvented crawlspace ☐ _____

If slab on grade, is there a garage with occupied space above? _____

Basement depth below grade (feet)

Front _____ Rear _____ Side 1 _____ Side 2 _____

Basement characteristics

General:

No. of rooms ☐
Bathroom ☐
Basement use _____
Storage _____
Game/Craft Room _____

Floor:

Earth ☐
Concrete ☐
Tile ☐
Carpet ☐
Other _____

Walls:

Finished ☐
Unfinished ☐
Painted ☐
Sheetrock ☐
Other _____

Paneling ☐
Tile ☐
Insulated ☐
Uninsulated ☐

Check if present:

Fireplace ☐
Sump pump ☐
Floor drains ☐
Interior walls ☐

Elevator ☐
Ash cleanout ☐
Water damage ☐
Jacuzzi/hot tub ☐

French drain ☐
Floor cracks ☐
Wall cracks ☐
Other _____

Does the basement have a moisture problem? _____
Does the basement ever flood? (specify frequency) _____
Is there water in the sump or drains? _____
Is there evidence of possible mold? _____
Does the basement have a radon system installed? No _____
Has there been recent purchases of furnishings (carpets, rugs, linoleum, tile, or furniture) or remodeling (new construction, roofing, or floor stripping? (please specify) _____

Chemical usage, exposure and storage

Identify occupant hobbies:

Painting ☐
Stained glass ☐
Jewelry making ☐

Electronics ☐
Woodworking ☐
Furniture refinishing ☐

Model making ☐
Auto repair ☐
Other _____

Where in the structure are these hobbies conducted? _____
Does the occupants' job require chemical exposure? _____
If so, where are the occupants clothes cleaned? _____

Has the structure been fumigated in the last year? _____
If so, is fumigation regularly performed? (how often) _____
Are pesticides frequently applied to lawn or garden? _____
If so, are they stored on the property? _____

Are dry-cleaned clothes kept in vicinity of sampling? _____
Is there smoking in the building? _____
Have cleaning products been used recently (when & type) _____
If so, are they stored on the property? _____
Has painting/staining been done recently? _____

Change in occupancy?

If yes, identify new tenant:

Change in construction?

If yes, describe:

Change in air handling systems?

If yes, describe:

Comments

Is there any other information about the structural features of this building, the habits of its occupants or potential sources for chemical contaminants to the indoor air that may be of importance in facilitating the evaluation of the indoor air quality of the building?

Sampling Locations (sketch plan views)

Basement

First Floor

Outdoor (indicate wind direction)



Identify chemicals stored in the basement/1st floor living space, or garage if structure is slab on grade (include fuels, solvents, cleaners, etc.) Copy as necessary.

[illegible]

Slab Inspection Checklist

Structure Address: _____

Date of Visit: _____

Structure ID #: _____

Team: _____

Slab Area* ID: _____

Length: _____

Width: _____

Depth: _____

Distance from _____ * wall in feet: _____

Distance from _____ * wall in feet: _____

Is the slab area new? ☐ Yes ☐ NoIf not, does it appear to be getting bigger? ☐ Yes ☐ No ☐ NAShould it be sealed? ☐ Yes ☐ NoWas it sealed during this visit? ☐ Yes ☐ No ☐ NAWas it documented with a photo? ☐ Yes ☐ NoWas it identified on the drawing? ☐ Yes ☐ No

Slab Area* ID: _____

Length: _____

Width: _____

Depth: _____

Distance from _____ * wall in feet: _____

Distance from _____ * wall in feet: _____

Is the slab area new? ☐ Yes ☐ NoIf not, does it appear to be getting bigger? ☐ Yes ☐ No ☐ NAShould it be sealed? ☐ Yes ☐ NoWas it sealed during this visit? ☐ Yes ☐ No ☐ NAWas it documented with a photo? ☐ Yes ☐ NoWas it identified on the drawing? ☐ Yes ☐ No

Slab Area* ID: _____

Length: _____

Width: _____

Depth: _____

Distance from _____ * wall in feet: _____

Distance from _____ * wall in feet: _____

Is the slab area new? ☐ Yes ☐ NoIf not, does it appear to be getting bigger? ☐ Yes ☐ No ☐ NAShould it be sealed? ☐ Yes ☐ NoWas it sealed during this visit? ☐ Yes ☐ No ☐ NAWas it documented with a photo? ☐ Yes ☐ NoWas it identified on the drawing? ☐ Yes ☐ No

*Note that this can be a penetration, breach, trench, hole or other.

* Identify wall using compass direction or other identification (e.g. corresponding letter on drawing) so that the slab area can be found during subsequent visits.



Vapor Intrusion Sampling Form

Project # _____	Date _____
Project Name _____	Collector _____
<u>Structure Location</u>	<u>Sample Locations</u>
Property ID: _____	_____
PID/FID meter ID _____	_____
Sample Duration (Intended) _____	_____

<u>Indoor Air Sample</u>	<u>Sub-structure Sample</u>	Circle Sample Type: <u>Indoor Air</u>
		<u>SS-DUP</u> <u>Ambient</u> <u>IA-DUP</u>
Sample ID _____	Sample ID _____	Sample ID _____
Canister ID _____	Canister ID _____	Canister ID _____
Flow Controller ID _____	Flow Controller ID _____	Flow Controller ID _____
Date/Time start _____	Date/Time start _____	Date/Time start _____
Date/Time end _____	Date/Time end _____	Date/Time end _____
Gauge prior to start _____	Gauge prior to start _____	Gauge prior to start _____
Start vacuum _____	Start vacuum _____	Start vacuum _____
End vacuum _____	End vacuum _____	End vacuum _____
Complete all that apply:	Complete all that apply:	Complete all that apply:
Air temperature (°F) _____	Air temperature (°F) _____	Air temperature (°F) _____
PID/FID reading _____	PID/FID reading _____	PID/FID reading _____
in. tubing used _____	in. tubing used _____	in. tubing used _____
Tubing purged? _____	Tubing purged? _____	Tubing purged? _____
<u>For indoor location:</u>	<u>For indoor location:</u>	<u>For outdoor location:</u>
Noticeable odor _____	Noticeable odor _____	Noticeable odor _____
Intake height above floor (in) _____	Floor slab depth _____	Distance to road (ft) _____
Floor surface type _____	Intake depth below floor (in) _____	Direction to closest building (degrees) _____
Room _____	Floor surface type _____	Distance to closest building (ft) _____
Story/level _____	Room _____	Intake height above ground level (in) _____
_____	Story/level _____	_____

Building Survey and Chemical Inventory Form Completed? _____

Photographs Taken? _____

Comments: _____

Analytical method required _____

Laboratory used _____

*Current Completed Building
Survey and Chemical
Inventory*



Indoor Air Quality
Building Survey

Date: 3/31/11

Collector: Christy Rosenbaker / Chris
Affiliation: CBS

Tenant: B & Z Mowers
Phone: _____
Best time to contact: _____

Address: 12 Ryley Industrial Pkwy McKenzie
Tax ID: _____

Owner ☐ Renter ☒ Other ☐

Access Agreement Signed?: Yes

Date built: 1972 Building type: Residential ☐ School ☐ Industrial ☐
Yrs. of residence: Not Applicable Commercial ☒ Church ☐ Other ☐
No. of occupants: 12 No. of occupants: _____

Check all that apply:

Ranch ☐ Raised Ranch ☐ 2-Family ☐ Apartments ☐
Cape ☐ Colonial ☐ Duplex ☐ Condominium ☐
3-Family ☐ Mobile Home ☐ Other (specify) Commercial - Manufacturing & Storage

Above grade building construction

Wood frame ☐ Poured concrete ☐ Stone ☐
Brick ☐ Concrete block ☒ Other ☐

Foundation construction

Fieldstone ☐ Solid top concrete block ☐ Slab on grade ☒
Poured concrete ☐ Open top concrete block ☐ Other ☐

Is the owner aware of any additions made to the original design of the structure? (please specify)

1979 & 1988

Utilities

Sewer: Public ☒ Private ☐ Other ☐
Water: Public ☒ Private ☐ Other ☐
Spring ☐ Well ☐

Heating, ventilation, and air conditioning systems

Primary heat type:

Hot air ☒ Office
Hot water ☐
Steam radiator ☐
Electric ☐
Other Space heaters (warehouse)

Fuel type (heat):

Natural gas ☒
Fuel oil ☐
Electric ☐
Wood ☐
Other ☐

Secondary heat type:

Kerosene ☐
Wood stove ☐
Electric ☐
Propane ☐
Other ☐

Ventilation types:

Attic fan ☐
Kitchen hood ☐
Bathroom fan ☐
Other Exhaust fans

Whole house fan ☐
Air filtration ☐
Induced fireplace ☐
Other ☐

Air conditioning:

Window units ☐
Furnace unit ☐
Electric ☐
Other ☐

Basement type

None ☐ Half ☐ Vented crawlspace ☐ Other _____
 Full ☐ Slab on grade ☒ Unvented crawlspace ☐

If slab on grade, is there a garage with occupied space above? _____

Basement depth below grade (feet)

Front _____ Rear _____ Side 1 _____ Side 2 _____

Basement characteristics

General:

No. of rooms ☐
 Bathroom ☐
 Basement use _____

Floor:

Earth ☐
 Concrete ☐
 Tile ☐
 Carpet ☐
 Other _____

Walls:

Finished ☐
 Unfinished ☐
 Painted ☐
 Sheetrock ☐
 Other _____

Paneling ☐
 Tile ☐
 Insulated ☐
 Uninsulated ☐

Check if present:

Fireplace ☐
 Sump pump ☐
 Floor drains ☐
 Interior walls ☐

Elevator ☐
 Ash cleanout ☐
 Water damage ☐
 Jacuzzi/hot tub ☐

French drain ☐
 Floor cracks ☐
 Wall cracks ☐
 Other _____

Does the basement have a moisture problem? _____
 Does the basement ever flood? (specify frequency) _____
 Is there water in the sump or drains? _____
 Is there evidence of possible mold? _____
 Does the basement have a radon system installed? No
 Has there been recent purchases of furnishings (carpets, rugs, linoleum, tile, or furniture) or remodeling (new construction, roofing, or floor stripping)? (please specify) _____

Chemical usage, exposure and storage

Identify occupant hobbies:

Painting ☒
 Stained glass ☐
 Jewelry making ☐

Electronics ☐
 Woodworking ☐
 Furniture refinishing ☐

Model making ☐
 Auto repair ☒
 Other _____

Where in the structure are these hobbies conducted?
 Does the occupants' job require chemical exposure?
 If so, where are the occupants clothes cleaned?

Has the structure been fumigated in the last year?
 If so, is fumigation regularly performed? (how often)
 Are pesticides frequently applied to lawn or garden?
 If so, are they stored on the property?

Are dry-cleaned clothes kept in vicinity of sampling?
 Is there smoking in the building?
 Have cleaning products been used recently (when & type)
 If so, are they stored on the property?
 Has painting/staining been done recently?

Minor Activities - Repair Damages (furniture)

Where have a room off of the office area

No
Not Applicable

Unknown

Unknown

No

No

No

Minor - Touch-up

Change in occupancy?

If yes, identify new tenant:

Change in construction?

If yes, describe:

Change in air handling systems?

If yes, describe:

No
No
No

Comments

Is there any other information about the structural features of this building, the habits of its occupants or potential sources for chemical contaminants to the indoor air that may be of importance in facilitating the evaluation of the indoor air quality of the building?

Sampling Locations (sketch plan views)


Basement

Not Applicable

First Floor

Outdoor (indicate wind direction)

See First Floor



Identify chemicals stored in the basement/1st floor living space, or garage if structure is slab on grade (include fuels, solvents, cleaners, etc.) Copy as necessary.

[illegible]



O'BRIEN & GERE

AMSE

SUBJECT

EZ Movers Chem Inventory -WH

SHEET

1 of 1

BY

CLR

DATE

3/3/11

JOB NO.

35273

PRODUCT	Quantity	106 Ppb	117
Gasoline	2 gal	106 Ppb	117
Gear Oil	~10 gal + 8 gal	844	0
Various Lube Oil	~5 gal + 1.5 gal	844	0
Grass & Weed Killer (Bonide)	2 1-GAL	2051-5948	25-263
Concentrated Cleaner/Degreaser (Enforcer)	1- GAL	2051-5948	
Non Chlorinated Brake Cleaner (Autobrake)	14 oz	2051-5948	
WD40	13.2 oz		
Starting Fluid (Johnsen's)	10.7 oz		
CRC Oil Contact Cleaner	11 oz		
Rustoleum Protective Enamel Spray Paint	12 oz		
Spray & Go Lacquer High Gloss	12 oz (x2)		
E-Zoil Brake Antifreeze & Lubricant	14		
Marvel Air Tool Oil	~16 oz		
Rustoleum Rusty Metal Primer	8 oz		
Camel Universal Cement (Contains chlorinated solvent not identified)	4 oz + 1 qt	2446	263
HP Lube Grease w/ Teflon	1 oz		
Pb Blaster	11 oz		
Power Steering Fluid (PartsMaster)	3 oz		
Mopar Limited Slip Additive	4 oz		
DAP Tex Plus (Form Sealant)	12 oz		
Permatex Copper Anti-seize Lube	~4 oz		
Kilz Sealer/Primer Spray Paint	13 oz		
Castle Squeek Brake silencer	2 oz		
CRC De-squeak	11.25 oz		
Castle Muscle Grease	10.5 oz		
Permatex Spray & Gasket Sealant (MeCl)	4.7 oz		
2 Cycle Engine Oil	16 oz		
Loctite RTV Silicone	6.5 oz		
Permatex Form a Gasket Sealant	4 oz x 24		
Permatex Super Weather Strip Adhesive	5 oz		
Permatex High Temp RTV Silicone	3 oz		
Felpro RTV Silicone	0.5 oz		
SilGlyde O-ring Assembly	4 oz		



RMSF

SUBJECT

EZ Movers Chem Inventory - WH

SHEET

2

BY

CLR

DATE

3/31/11

JOB NO.

35273

Product	Quantity	(10.6) PPb (11.7)	
Mineral Spirits	1 GAL (x2)	2051-5948	75-203
Windex	32 oz	↓	↓
Raid Wasp & Hornet (shelf 2)	14 oz	1770-3029	3-2548
Combat Ant Killing Granules	16 oz		
Hotshot Starting Fluid	7.8 oz		
Valvoline Multipurpose Grease	1 lb		
Quikrete Concrete Sealant	1 GAL		
Red Devil Polyurethane O	32 oz		
Checkrux Instant Enamel	1 GAL		
Rustoleum High Performance	2 GAL		
Metal Primer			
Rustoleum Protective Enamel	1 GAL (x2)		
Rustoleum Latex Pt.	8 oz H&G (x2)		
Ac Spray Stain	13 oz	2264-3495	29-582
Gunk Engine Bright	19.2 oz (x2)		
Castle White Lithium Grease	12 oz (x2)		
Krylon Interior/Exterior Spray Paint	12 oz (x2)		
DAP			
Pedros Bike Lust Silicone Polish	12 oz		
Gold Eagle All Purpose Cleaner	19 oz		
Rustoleum Undercoating	15 oz		
Espree Wheel Restorer	14 oz		
Prestone Stop Leaks	11 oz		
Chevron Fuel Additive	20 oz		
Ac Spray			
Pyrrol Engine Cleaner/Degreaser	15 oz		
Plastikote Touch up Paint	6 oz (x2) (x3)		
Western Enamel Paint	12 oz		
Naval Jelly Rust Dissolver	8 oz		
Pink Spray Cleaner	18 oz		
SA-200 SPARTAN SD-20 (degreaser)	110 oz 34 oz		
Spray Way Super Quick Tack	17 oz		
3M Super Super 77 Spray Adhesive	16.5 oz		
Castle Tire Bead Sealer	19.5 oz		
Seal-n Multipurpose Adhesive	4.5 oz		



O'BRIEN & GERE

MMSE

SUBJECT	SHEET	BY	DATE	JOB NO.
CE Movers Chem Inventory -WH	3	CER	3/31/11	35273

Product	Quantity	(10.6) PDB	(11.7)
Dupli Color Auto Paint	8 oz	2099-6709	937-4200
Power Service Diesel 911	32 oz		
NAPA Polyester Body Filler	3 lbs		
Permatex Body Filler	27 oz		
USC Duraglas (Fiberglass Filler)	8 qt		
Institutional Window Cleaner	16 oz		
Park's Concrete Cleaner	1 GAL		
Krylon Inter/Exter Spray PAINT	12 oz (x4)	1692-2252	0-215
Dap Tuff & Easy	12 oz (x2)		
Color Place Spray PAINT	10 oz (#4) (x2)		
Dupli Color Engine Enamel	12 oz		
Miracle Spray Enamel	10 oz		
Plastikote Body Shop Paint	11 oz		
Burford's Engine Paint	11 oz (x2)		
Color DeCor Spray Enamel	10 oz		
Acme Acrylic Enamel	11 oz (x2)		
Dydo Co Epoxy Paint	11 oz (x2)		
Tempo Chrome Spray	12 oz (x2)		
Liquid Nails Adhesive	10.5 oz	2351-2457	181-255
Dap Dunks Putty 53	2 lbs 2 lbs		
Duro Star Red Putty 9001	3 lbs		
Echo Orange Degreaser	1 GAL	Q37-590	390-937
Carpet Tire Road Sealer	1 qt	1910-2800	
Terry's Top Coat	16 oz (x2)		
Shawin Williams Semi-Gloss Latex Paint	1 qt		
Behr Premium Plus Latex	1 qt		
Regalatum			
Painter's Touch Multi Purpose Spray Paint	12 oz		
Mirror X	1 GAL (x2)		
Murtle Wax Car Wash	2 Qts.		
Simple Green Degreaser	1 GAL		
Zep Carpet Cleaner	64 oz		
Trailmobile Cleaner	1 GAL		
Fluores Lubricator Diesel Conditioner	~1/2 GAL		
BAF Color Brightener	1 GAL		



O'BRIEN & GERE

AMSF

SUBJECT

EZ Moves Chem Inventory WH

SHEET

4

BY

CUL

DATE

3/3/11

JOB NO.

35273

Product	Quantity	(10.6) PPb (11.7)
Bar Top Dressing	1 GAL	
Wesley's Bleach White ^{SHARP 8}	32 oz (X2)	1417-1658 0-0
Muriatic Acid Soap	1 GAL	
Pledge Furniture Polish	12.5 oz	
Chamberlain Perf. Wax	9 oz	
Hydrogen Peroxide	16 oz	
Orange Glo Hardwood Cleaner	24 oz	
Lime-away Tub & Tile Cleaner	32 oz	
Air Care Scent Remover	~32 oz	
Lysol Cleaning Fluid	1 GAL	
Famucall Spray Protectant	8 oz	
Mop & Glo	64 oz	
CLR	28 oz	
Clorox Clean Up	32 oz	
Buy Tar (Turtle Wax)	16 oz	
Windex	24 oz	
Turtle Wax Wax (spray)	20 oz	
Mat's Meguiar's Vinyl Rubber Protectant	24 oz	
Windex Multi Task	32 oz	
Woolite	32 oz	
Westmanne Plastic Polish	32 oz	
Raid Ant & Roach	12 oz	
Scrub Scrub Foaming Cleanser	25 oz	
Isopropyl Rubbing Alcohol	1 pt.	
Round up Extended Control	1.3 GAL	
Ortho Home Defense	1 GAL	
Windex Outdoor	32 oz	
Clorox Bleach	3 qt	
Peak Windshield Washer	1 GAL	



O'BRIEN & GERE

AMSC

SUBJECT	OFFICE	SHEET	BY	DATE	JOB NO.
E2 Movers Chem Inventory 03	Office	5	CLR	3/31/11	35213

Product	Quantity	(10.4)	ADP (11.7)
Mohawk Tune Finish For Wood	13oz (x12)	1862-1955 2504	91-042
Mohawk Beasiv NL	1 qt	1694	0
Mohawk Super Brush Putty	13oz	1920	0
Krylon Polyurethane	11oz (x3)	2249-2402	0
Dow Great Stuff	16oz	2528	0
Kiwi Picked All Rain Stain Repellent	4 1/4 oz	2003	0
Mohawk Buena Balm	4oz	2217	0
Premier Rain Stain Shield	5 1/2 oz	2187	0
Gorilla Super Glue	5.5 oz	2111	0
Eliners Wood Filler	3 1/4 oz (x2)	2045	0
Tibet Almond Stick	1 stick (x2) (x3)	2222	0
Scotch Multi Purpose Spray Adhesive	4 1/2 oz (x5)	1779-2038	0
Dap Contact Cement	3 oz	2315	0
10m Cat Gel Mouse Attractant	1 oz	2070	0
Liquid Wool Lube	16oz	1930 2022	0
Turpentine	1 qt		0
Star Brite Teak Oil	16oz		0
Spurrier Furniture Polish	17.5 oz		0
Big White Out	7oz		0
CHARLOCK	2oz		0
Old English Scratch Cover	8oz		0
Bos Smith Insta set accelerator	2 oz		0
Dadcon Spray Adhesive	6 1/4 oz		0
Benz Tick Repellent	4oz		0
Dap Caulking Compound	32oz		0
Henry Carpeta Vinyl Adhesive	1 qt		0
Osmo Carpenters Glue	3 1/2 2 1/2 qts @		0
Rightbond liquid Liquid Hide Glue	3 qts		0
Min Wax Wood Finish	8oz (x16)	1545-1845	0 443
Old Masters Penetrating Stain	8oz (x3)		0 430
Min Wax Polyurethane	16oz		0
Misc Stain (no Brand / label)	~3 ps.		0
Klean Strip Stripper	1 qt.		0



Indoor Air Quality
Building Survey

Date: 4/1/2011

Collector: C. Rosenbaker / C. Almy
Affiliation: OBG

Tenant: Bright Raven
Phone: _____
Best time to contact: _____

Address: 12 Dixley Industrial Pkwy
Tax ID: _____

Owner ☐ Renter ☒ Other ☐

Access Agreement Signed?: yes

Date built 1972, 794 88 add Building type:
Yrs. of residence NA (not applicable) Residential ☐
No. of occupants Varies Commercial ☒

School ☐ Church ☐ Industrial ☐
Other ☐

Check all that apply:

Ranch ☐
Cape ☐
3-Family ☐

Raised Ranch ☐
Colonial ☐
Mobile Home ☐

2-Family ☐
Duplex ☐
Other (specify) Commercial - Gymnastics Studio

Apartments ☐
Condominium ☐

Above grade building construction

Wood frame ☐
Brick ☐

Poured concrete ☐
Concrete block ☒

Stone ☐
Other ☐

Foundation construction

Fieldstone ☐
Poured concrete ☐

Solid top concrete block ☐
Open top concrete block ☐

Slab on grade ☒
Other ☐

Is the owner aware of any additions made to the original design of the structure? (please specify)

Yes 1979 & 1988

Utilities

Sewer:

Public ☒
Private ☐
Other ☐

Water:

Public ☒
Private ☐
Other ☐

Spring ☐
Well ☐

Heating, ventilation, and air conditioning systems

Primary heat type:

Hot air ☐
Hot water ☐
Steam radiator ☐
Electric ☐
Other Space Heaters

Fuel type (heat):

Natural gas ☒
Fuel oil ☐
Electric ☐
Wood ☐
Other ☐

Secondary heat type:

Kerosene ☐
Wood stove ☐
Electric ☐
Propane ☐
Other ☐

Ventilation types:

Attic fan ☐
Kitchen hood ☐
Bathroom fan ☐
Other Exhaust fans

Whole house fan ☐

Air filtration ☐
Induced fireplace ☐
Other ☐

Air conditioning:

Window units ☐
Furnance unit ☐
Electric ☐
Other Ceiling Mounted

Basement type

None ☐ Half ☐ Vented crawlspace ☐ Other _____
 Full ☐ Slab on grade ☒ Unvented crawlspace ☐

If slab on grade, is there a garage with occupied space above? _____

Basement depth below grade (feet) NA - Not Applicable
 Front _____ Rear _____ Side 1 _____ Side 2 _____

Basement characteristics NA - Not Applicable

<u>General:</u>	<u>Floor:</u>	<u>Walls:</u>	
No. of rooms <input type="checkbox"/>	Earth <input type="checkbox"/>	Finished <input type="checkbox"/>	Paneling <input type="checkbox"/>
Bathroom <input type="checkbox"/>	Concrete <input type="checkbox"/>	Unfinished <input type="checkbox"/>	Tile <input type="checkbox"/>
Basement use _____	Tile <input type="checkbox"/>	Painted <input type="checkbox"/>	Insulated <input type="checkbox"/>
_____	Carpet <input type="checkbox"/>	Sheetrock <input type="checkbox"/>	Uninsulated <input type="checkbox"/>
_____	Other _____	Other _____	

Check if present:

Fireplace <input type="checkbox"/>	Elevator <input type="checkbox"/>	French drain <input type="checkbox"/>
Sump pump <input type="checkbox"/>	Ash cleanout <input type="checkbox"/>	Floor cracks <input type="checkbox"/>
Floor drains <input type="checkbox"/>	Water damage <input type="checkbox"/>	Wall cracks <input type="checkbox"/>
Interior walls <input type="checkbox"/>	Jacuzzi/hot tub <input type="checkbox"/>	Other _____

Does the basement have a moisture problem? _____
 Does the basement ever flood? (specify frequency) _____
 Is there water in the sump or drains? _____
 Is there evidence of possible mold? _____
 Does the basement have a radon system installed? NO CR _____
 Has there been recent purchases of furnishings (carpets, rugs, linoleum, tile, or furniture) or remodeling (new construction, roofing, or floor stripping)? (please specify) _____

Chemical usage, exposure and storage

Identify occupant hobbies: Not Applicable

Painting <input type="checkbox"/>	Electronics <input type="checkbox"/>	Model making <input type="checkbox"/>
Stained glass <input type="checkbox"/>	Woodworking <input type="checkbox"/>	Auto repair <input type="checkbox"/>
Jewelry making <input type="checkbox"/>	Furniture refinishing <input type="checkbox"/>	Other _____

Where in the structure are these hobbies conducted? Not Applicable
 Does the occupants' job require chemical exposure? No - Gymnastics Studio
 If so, where are the occupants clothes cleaned? Not Applicable

Has the structure been fumigated in the last year? Unknown
 If so, is fumigation regularly performed? (how often) _____
 Are pesticides frequently applied to lawn or garden? Unknown
 If so, are they stored on the property? _____

Are dry-cleaned clothes kept in vicinity of sampling? No
 Is there smoking in the building? No
 Have cleaning products been used recently (when & type)? Yes - Time Wise Cleaning during sampling
 If so, are they stored on the property? adjacent tenant space (Time Wise)
 Has painting/staining been done recently? No

Change in occupancy?

If yes, identify new tenant:

Change in construction?

If yes, describe:

Change in air handling systems?

If yes, describe:

No

No

No

Comments

Is there any other information about the structural features of this building, the habits of its occupants or potential sources for chemical contaminants to the indoor air that may be of importance in facilitating the evaluation of the indoor air quality of the building?


TimeWise Cleaning was cleaning the hallway outside of BR during sample set-up (3/31/11). According to the TimeWise representative - standard household products were used to clean the floors. When we returned to the site on 4/1/11 to collect the samples a sign was posted @ restrooms adjacent to sample location AREA 7, that the floors had been waxed.

Sampling Locations (sketch plan views)

Basement

NA

First Floor



Outdoor (indicate wind direction)

See First Floor

See Attached

Identify chemicals stored in the basement/1st floor living space, or garage if structure is slab on grade (include fuels, solvents, cleaners, etc.) Copy as necessary.



O'BRIEN & GERE

SUBJECT

SHEET

BY

DATE

JOB NO.

BRIGHT RAVEN CHEMICAL INVENTORY

1 of 1

EMA

4/1/11

35273

PRODUCT	QUANTITY	QTY (10.6)	PP6	(11.7)
Home Select Glass Cleaner	81 x 22oz	906		0
GREAT VALUE Glass cleaner	7 x 22oz	1057		
Lucky Hand Soap	5 x 13.5oz	813		
Lysol Disinfectant Spray	2 x 19oz	964		
Clorox Disinfecting Wipes	75 WIPES	1007		
409	32oz	1139		
Plena Furniture Polish	12.5oz	915		
Goo Gone	2 x 12oz	953		
Spot Shot odor/stain Eliminator	22oz	997		
Krylon clear Polyurethane	11.25oz	1090		
Teco Liquid Ant Batts	6 STATIONS	900		
MISTY HD Adhesive Spray	12oz	965		
SCOTCH SAND RUG PROTECTOR	14oz	985		
Liquid Wrench	11oz	788		
HH-66 Vinyl Cement	8oz	650		
THIRST PENETRATING OIL	12oz	860		
Hoover Carpet Deodorant	16oz	915		
Resolve Stain Remover	3 x 22oz	960		
EXTING Flat Paint	1 GAL	850		
WD-40	11oz	650		
ZIP Floor Finish	1 GAL	715		
BEHR Paint/Primer 1/1	1 GAL	700		
BEHR Semi Gloss Enamel	1 PT	270		
IVORY SNOW Detergent	25oz	810		

Slab Inspection Checklist

Structure Address: 12 RILEY IND. PKWY GATES NY

Date of Visit: 3/31/11

Structure ID #: E2-MOVERS

Team: EMA/CLR

Slab Area* ID: A

Length: ~8"

Width: ~2"

Depth: ~1"

Distance from 10 * wall in feet: 10'-8"

Distance from 14 * wall in feet: 9'-1"

Is the slab area new? ☒ Yes ☐ No

If not, does it appear to be getting bigger? ☐ Yes ☐ No ☒ NA

*BROKEN CONCRETE
AROUND FLOOR DRAIN*

Should it be sealed? ☐ Yes ☐ No

Was it sealed during this visit? ☐ Yes ☒ No ☐ NA

Was it documented with a photo? ☒ Yes ☐ No

Was it identified on the drawing? ☒ Yes ☐ No

Slab Area* ID: B

Length: ~3"Ø

Width: NA

Depth: ~3/4"

Distance from 1 * wall in feet: 18'-4"

Distance from 15 * wall in feet: 24'-1"

Is the slab area new? ☒ Yes ☐ No

If not, does it appear to be getting bigger? ☐ Yes ☐ No ☒ NA

*BROKEN CONCRETE
ADJACENT TO
EXPANSION JOINT*

Should it be sealed? ☐ Yes ☐ No

Was it sealed during this visit? ☐ Yes ☒ No ☐ NA

Was it documented with a photo? ☒ Yes ☐ No

Was it identified on the drawing? ☒ Yes ☐ No

Slab Area* ID: _____

Length: _____

Width: _____

Depth: _____

Distance from _____ * wall in feet: _____

Distance from _____ * wall in feet: _____

Is the slab area new? ☐ Yes ☐ No

If not, does it appear to be getting bigger? ☐ Yes ☐ No ☐ NA

Should it be sealed? ☐ Yes ☐ No

Was it sealed during this visit? ☐ Yes ☐ No ☐ NA

Was it documented with a photo? ☐ Yes ☐ No

Was it identified on the drawing? ☐ Yes ☐ No

*Note that this can be a penetration, breach, trench, hole or other.

*Identify wall using compass direction or other identification (e.g. corresponding letter on drawing) so that the slab area can be found during subsequent visits.



Slab Inspection Checklist

Structure Address: 127 HALEY RD. PLWYDate of Visit: 4/1/11Structure ID #: BRIGHT RAVENTeam: MAICERSlab Area* ID: CLength: ~5 1/2'Width: up to 1/4'Depth: up to 1/4'Distance from 14 * wall in feet: ~8'-8"Distance from 16 * wall in feet: 47'-6"Is the slab area new? ☒ Yes ☐ NoIf not, does it appear to be getting bigger? ☐ Yes ☐ No ☒ NAShould it be sealed? ☐ Yes ☐ NoWas it sealed during this visit? ☐ Yes ☒ No ☐ NAWas it documented with a photo? ☒ Yes ☐ NoWas it identified on the drawing? ☒ Yes ☐ NoSlab Area* ID: DLength: ~150'Width: up to 3/8"Depth: up to 1/2Distance from 17 * wall in feet: 0

Distance from _____ * wall in feet: _____

Is the slab area new? ☐ Yes ☐ NoIf not, does it appear to be getting bigger? ☐ Yes ☐ No ☐ NAShould it be sealed? ☐ Yes ☐ NoWas it sealed during this visit? ☐ Yes ☐ No ☐ NAWas it documented with a photo? ☐ Yes ☐ NoWas it identified on the drawing? ☐ Yes ☐ No

Slab Area* ID: _____

Length: _____

Width: _____

Depth: _____

Distance from _____ * wall in feet: _____


Distance from _____ * wall in feet: _____

Is the slab area new? ☐ Yes ☐ NoIf not, does it appear to be getting bigger? ☐ Yes ☐ No ☐ NAShould it be sealed? ☐ Yes ☐ NoWas it sealed during this visit? ☐ Yes ☐ No ☐ NAWas it documented with a photo? ☐ Yes ☐ NoWas it identified on the drawing? ☐ Yes ☐ No

*Note that this can be a penetration, breach, trench, hole or other.

*Identify wall using compass direction or other identification (e.g. corresponding letter on drawing) so that the slab area can be found during subsequent visits.

Floodwall
interior



- LEGEND**
- S — SEWER
 - G — NATURAL GAS
 - W — WATER
 - E — ELECTRICAL
 - HVAC — HVAC DUCT
 - RD — ROOF DRAIN
 - G — PIPE/DUCT DOWN
 - O — PIPE/DUCT UP
 - — EXISTING WALL
 - — WINDOW
 - — DOOR
 - — STAIRWAY
 - (HWT) — HOT WATER TANK
 - H — VERTICAL SUPPORT COLUMN
 - HEATER — CEILING MOUNTED HEATER
 - A/C — CEILING MOUNTED AIR CONDITIONER
 - — CIRCUIT BREAKER PANEL
 - FD — FLOOR DRAIN (FD)
 - Δ — ASBESTOS SAMPLE ID NUMBER (+/- RESULT)

BUILDING FLOOR PLAN
 EZ-MOVERS AREA — 5,539 SQ. FT.
 BRIGHT RAVEN AREA — 11,131 SQ. FT.

IT IS A VIOLATION OF LAW FOR ANY PERSON, UNLESS ACTING UNDER THE DIRECTION OF A LICENSED ENGINEER, TO ALTER THIS DOCUMENT.

THIS DRAWING WAS PREPARED AT THE SCALE INDICATED IN THE TITLE BLOCK. INACCURACIES IN THE STATED SCALE MAY BE INTRODUCED WHEN DRAWINGS ARE REPRODUCED BY ANY MEANS. USE THE GRAPHIC SCALE BAR IN THE TITLE BLOCK TO DETERMINE THE ACTUAL SCALE OF THIS DRAWING.

IN CHARGE OF _____	1/16"=1'-0"	16 8 0 16 32
DESIGNED BY _____ CHECKED BY _____		
DRAWN BY _____		

NO.	DATE	REVISION	INIT.

O'BRIEN & GERE 2009 © O'Brien & Gere Engineers, Inc.	FORMER AMSF BUILDING GATES, NEW YORK VAPOR INTRUSION PROGRAM	FLOOR PLAN OF NORTHWEST TENANTS 12 PIXLEY INDUSTRIAL PKWY GATES, NEW YORK	FILE NO.	FIGURE 2
			3356.35273-004	
			DATE	
			SEPTEMBER 2009	

Quality Control Document

TABLE OF CONTENTS

1. Introduction.....	1
2. Project Description	2
2.1 Project Scope.....	2
2.1.1 Laboratory Analysis	2
2.1.2 Data Validation.....	2
2.1.2 Documentation.....	3
3. Data Quality Objectives and Criteria	4
4. Project Organization and Responsibility	5
4.1 O'Brien & Gere Key Personnel.....	5
4.1.1 O'Brien & Gere Project Officer	5
4.1.2 O'Brien & Gere Project Manager	5
4.1.3 O'Brien & Gere Task Manager	5
4.1.4 O'Brien & Gere QA Officer	5
4.1.5 Field Sampling Personnel	5
4.2. Laboratory Management.....	5
4.2.1 Laboratory Project Manager.....	5
5. Sampling Handling and Custody- check to add water	6
5.1 Sample Custody and Procedures	6
5.2 Sample Preparation.....	6
5.3 Field Custody Procedures.....	6
5.4 Chain-of-Custody Procedures	7
5.5 Laboratory Chain-of-Custody Procedures.....	8
5.6 Final Evidence Files.....	8
6. Laboratory QA/QC procedures	10
6.1 GC/MS tuning.....	10
6.2 Calibration.....	10
6.3 Blanks	10
6.4 Internal Standards Performance	10
6.5 Laboratory Control/Laboratory Control Duplicate Samples	10
6.6 Analyte Identification and Quantitation.....	10
6.7 Corrective Action.....	10
6.8 Preventive Maintenance.....	11
7. Field QA/QC Procedures.....	12
7.1 Field Duplicate Samples	12
7.2 Field Blanks	12
8. Data Validation and Usability.....	13
8.1 Validation procedures.....	13

8.2 Assignment of Qualifiers	13
8.3 Data Usability Evaluation	14
8.4 Data Validation Report	14
9. References	16

LIST OF TABLES

1. Field Sampling Summary
2. Laboratory QIs and Regulatory Guidance for VOCs by USEPA Method TO-15 in Vapor Intrusion Samples
3. VOCs using USEPA Method TO-15 Quality Control Requirements and Corrective Actions

QCD DOCUMENT DISTRIBUTION

1. ITT Representative
2. Guy Swenson, C.P.G. – O'Brien & Gere
3. Mark Distler – O'Brien & Gere
4. Karen Storne – O'Brien & Gere
5. Don Dawicki – TA Burlington

1. INTRODUCTION

This Quality Control Document (QCD) has been developed by O'Brien & Gere for vapor intrusion monitoring at the former Alliance Metal Stamping and Fabricating (AMSF) building located at 12 Pixley Industrial Parkway adjacent to the Former ITT Corporation (ITT) Rochester Form Machine (RFM) Facility in the Town of Gates, New York (the Site). This QCD is provided as a part of the Interim Remedial Measures (IRM) Interim Site Management Plan (ISMP) (O'Brien & Gere 2011).

This QCD presents the objectives and quality assurance/quality control (QA/QC) activities with vapor intrusion sampling and analysis of samples from the Site. The procedures in this QCD will be followed by personnel participating in the field sampling and in the laboratory analyses of samples.

2. PROJECT DESCRIPTION

This section describes the general scope of work and project objectives for the activities to be performed at the Site. Additional information is presented in the IRM ISMP.

2.1 PROJECT SCOPE

The purpose of these sampling activities is to monitor sub-slab and indoor air concentrations at the Bright Raven (BR) and EZ-Movers tenant spaces located in the northwest portion of the former AMSF building to verify that vapor intrusion is not occurring. Previous sub-slab air sampling indicated that soil vapor was not found to be intruding into the indoor air at levels that can be detected or are of concern. As approved by the New York State Department of Environmental Conservation (NYSDEC), monitoring will be performed in lieu of mitigation. Pursuant to New York State Department of Health (NYSDOH) vapor intrusion guidance, monitoring of indoor air is an option for buildings where vapor intrusion is not already occurring.

The results from each monitoring event will be compared to the current NYSDOH Soil Vapor/Indoor Air matrices (NYSDOH 2006).

2.1.1 Laboratory Analysis

The sub-slab vapor, indoor air and ambient air samples will be submitted to TestAmerica Burlington (TA Burlington) of Burlington, Vermont for volatile organic compound (VOC) analysis.

Table 1 presents the analytical methods, sample canisters, volumes and holding times.

One field duplicate will be collected as part of the monitoring event. A field blank will not be collected.

The target analytes are listed in Table 2.

The QC requirements and corrective actions listed in Table 3, which supplements the method requirements, are to be followed by the laboratory.

For the sub-slab vapor, indoor air and ambient air samples, the laboratory will report the results to the QL levels, which are listed in Table 2. The most recent QLs will be reported by the laboratory. Table 2 also presents the current NYSDOH guidance values, which will be used to evaluate the analytical data.

The laboratory will provide individually certified-clean canisters for the investigation, prepared in accordance with method and NYSDOH requirements.

Communications with O'Brien & Gere will be documented by the laboratory in the data packages.

Sub-slab vapor, indoor air and ambient air data will be reported to O'Brien & Gere in accordance with QCD deliverable requirements.

The laboratory will provide two copies of the data packages and the electronic deliverables within 21 days from the receipt of the last sample at the laboratory.

2.1.2 Data Validation

Data validation will be performed on the sub-slab vapor, indoor air and ambient air data collected for the monitoring event. O'Brien & Gere data validators will provide data validation services.

Data will be evaluated during validation using the QA/QC criteria established in the method, the quality control requirements and corrective actions listed in Table 3, and laboratory established criteria, where applicable.

Sample data will be qualified based on excursions from QA/QC criteria specified in the method and Table 3 of this QCD. Data affected by excursions will be qualified using the following data validation guidance document or the most current document and professional judgment:

- USEPA. 2006 [Reviewed 2009]. *Validating Volatile Organic Analysis of Ambient Air in canister by Method TO-15. SOP HW-31, Revision 4*. Albany, New York

The application of these validation guidelines will be modified to reflect method and QCD requirements.

Upon request of the data validator, the laboratory will provide additional or supplemental information within three working days of the request during the validation process.

The specific data quality requirements including precision, accuracy, representativeness, completeness, comparability, and sensitivity will be assessed during data validation. Data usability with respect to the data quality objectives (DQOs) and data uses will be compared to the project requirements. In the event that the completeness objective of 95 percent is not achieved, samples will be re-collected at the discretion of the O'Brien & Gere Project Manager.

The Data Usability Summary Report (DUSR) will summarize the data quality for the monitoring event.

2.1.2 Documentation

Data will be managed in a relational data base management system (DBMS). Laboratory analytical data will be provided in electronic disk deliverable (EDD) format for direct upload into the DBMS. Upon completion of data validation and no later than 90 days following receipt of the data from the laboratory, an EDD will be submitted to the NYSDEC in the prescribed format.

The findings of the monitoring event will be documented and submitted to the NYSDEC and NYSDOH.

The field logs, data packages, validation information and sampling records will be included in the project files, which will be archived by O'Brien & Gere for a period of ten years.

3. DATA QUALITY OBJECTIVES AND CRITERIA

This section describes the general scope of work and project objectives for the activities to be performed at the Site. Additional information is presented in the ISMP

The process consists of the following seven iterative steps for the DQO process:

Step 1 - State the Problem – The purpose of these sampling activities is to monitor sub-slab vapor and indoor air concentrations to verify that vapor intrusion is not occurring. Previous sub-slab air sampling determined that vapor intrusion was not occurring but that the potential for vapor intrusion exists. Monitoring will be performed in lieu of mitigation. Constituents of Concern (COCs) for the Site are 1,1,1-trichloroethane (TCA), tetrachloroethene (PCE), 1,1-dichloroethane (DCA), 1,1-dichloroethene (1,1-DCE), cis-1,2-dichloroethene (cis-1,2-DCE), and trichloroethene (TCE).

Step 2 - Identify the Goal of the Study – The activities defined in this QCD will be utilized to monitor sub-slab and indoor air concentrations to verify that vapor intrusion is not occurring at the Site. The results from the monitoring event will be compared to the NYSDOH guideline values presented in Table 2 and actions taken will be based on various factors including the decision matrices presented in the NYSDOH Vapor Intrusion guidance.

Step 3 - Identify Information Inputs (the data types that will be required before project decisions can be made) - The primary required data types will be analytical results from the BR and EZ Mover tenant spaces; sub-slab vapor samples will be collected near the center of the floor, away from cracks or openings in the floor, and away from sub-slab utilities, indoor air samples will be collected at approximately three to five feet above the slab and one ambient air sample will be collected outside of the building.

Step 4 - Define the Boundaries of the Study (the spatial and temporal features pertinent for decision making) - Sample collection will be performed at the former AMSF building located at 12 Pixley Industrial Parkway adjacent to the Former ITT RFM Facility in the Town of Gates, New York. The former ITT RFM facility consists of a 45,500 square foot one-story building located on approximately three acres of property. The property is located approximately ¾-mile north of the Little Black Creek and 2 ¼-miles to the southwest of the Erie Canal. The property is bordered to the north by a movie theater complex; to the south by a vacant lot; to the east by the former AMSF property; and to the west by the Batesville Casket Company property. Sampling will be conducted each year until monitoring is no longer warranted and/or as directed by the NYSDEC. Additional sample collection, as may be required by NYSDEC or NYSDOH, will be scheduled for completion prior to the end of the heating season. Refer to Section 4 of the IRM ISMP for a typical year schedule.

Step 5 - Develop the Analytic Approach (how will the study results be analyzed and conclusions made from the data) – The results from the monitoring event will be compared to the NYSDOH guideline values presented in Table 2 and actions taken will be based on various factors including the decision matrices presented in the NYSDOH Vapor Intrusion guidance. Actions may include continuing the monitoring process, discontinuing the monitoring process, mitigation, or another appropriate action that will be determined at a future date.

Step 6 - Specify Performance or Acceptance Criteria (performance or acceptance criteria that the collected data will need to achieve) - Data must be of known quality to withstand scientific and legal challenges relative to its intended purpose. Completeness is the measure of the amount of valid data obtained from a measurement system compared to the amount expected to be obtained under normal conditions. If the completeness objective of 95 percent is not met, additional sampling may be justified.

Step 7 - Develop the Plan for Obtaining Data - The sub-slab vapor, indoor air and ambient air samples will be collected and analyzed as described in the ISMP and this QCD.

To meet the DQOs for this investigation, the sub-slab vapor, indoor air and ambient air results will be compared to the NYSDOH guideline values referenced in Table 2 of this QCD.

4. PROJECT ORGANIZATION AND RESPONSIBILITY

O'Brien & Gere will be responsible for project management and sample collection.

4.1 O'BRIEN & GERE KEY PERSONNEL

4.1.1 O'Brien & Gere Project Officer

Steve Roland is the O'Brien & Gere Project Officer and has overall responsibility for meeting the stated project objectives. In addition, he is responsible for providing the O'Brien & Gere Project Manager and Task Manager with access to O'Brien & Gere corporate resources.

4.1.2 O'Brien & Gere Project Manager

Guy Swenson, C.P.G. is the O'Brien & Gere Project Manager and is responsible for implementing the project and has the authority to commit the resources necessary to meet project objectives and requirements.

4.1.3 O'Brien & Gere Task Manager

Mark Distler is the O'Brien & Gere Task Manager and will be responsible for meeting the technical objectives and for directing and coordinating the day-to-day activities while field activities are underway.

4.1.4 O'Brien & Gere QA Officer

Karen Storne is the O'Brien & Gere QA Officer (QAO) for this project. She will manage and be responsible for QA/QC review of data generated during the investigation. Data processing and validation will be overseen and reviewed by the O'Brien & Gere QAO. If QA problems or deficiencies requiring special action are identified, the O'Brien & Gere QAO, Project Manager, and Task Manager will determine the appropriate corrective action. The QAO will then be responsible for follow-up and oversight of corrective action implementation, to the satisfaction of the client and the NYSDOH and NYSDEC representatives.

The QAO may perform data validation activities or may designate additional data validators to work under her direction.

4.1.5 Field Sampling Personnel

O'Brien & Gere field sampling personnel will be responsible for collection, packaging, preservation, and shipping of environmental samples in accordance with the QCD and applicable NYS requirements.

4.2. LABORATORY MANAGEMENT

The air samples will be submitted to TA Burlington of Burlington, Vermont.

4.2.1 Laboratory Project Manager

Don Dawicki is the Laboratory Project Manager for the investigation and will be responsible for:

- Coordinating laboratory analysis
- Supervising in-house chain-of-custody
- Scheduling sample analysis
- Overseeing data review
- Overseeing preparation of analytical reports.

It will be the responsibility of the Laboratory Project Manager to approve final analytical reports prior to submission to O'Brien & Gere.

5. SAMPLING HANDLING AND CUSTODY- CHECK TO ADD WATER

5.1 SAMPLE CUSTODY AND PROCEDURES

Chain-of-custody procedures will be instituted and followed throughout the investigation. These procedures include field custody, laboratory custody, and evidence files. Samples are physical evidence and will be handled according to strict chain-of-custody protocols. The O'Brien & Gere Project Manager must be prepared to produce documentation that traces the samples from the field to the laboratory and through analysis. USEPA has defined custody of evidence as follows:

- In actual possession
- In view after being in physical possession
- In a locked laboratory
- In a secure, restricted area.

5.2 SAMPLE PREPARATION

Individually certified-clean sample SUMMA™ canisters will be provided by TA Burlington for sub-slab vapor, indoor air and ambient air collection. The laboratory that certifies the canisters as clean must also conduct the analysis of the samples. The laboratory will provide the chain-of-custody document, which will follow the canister to the field and back to the laboratory.

Immediately after collection, canisters will be labeled.

Table 1 lists the proper sample canister to be used, sample collection information and holding times. If field storage is required, the samples will be stored in a secured storage facility.

5.3 FIELD CUSTODY PROCEDURES

The field sampler is personally responsible for the care and custody of the sample until transferred.

A sample field form and building survey/chemical inventory form will be used to note information regarding collection of samples and any observations. Corrections will be made by drawing a single line through the incorrect data and initialing and dating the correction that was made to the side of the error.

The following information will be recorded in the field forms by the field sampling team:

- Project name, date, location;
- Weather conditions;
- Project number, client name, and Site name;
- Name and title of field crew members;
- Sample media;
- Sample collection method, including equipment utilized;
- Number and volume of samples collected;
- Sample locations;
- Date and start and end time of sample collection;
- Sample and QA/QC identification numbers;
- Canister and flow controller serial numbers;
- Field observations, as applicable;
- Field measurements made and equipment used;

- Initial and final field vacuum readings;
- Dates and method of sample shipments.

A completed sample identification label or tag that will be uniquely numbered, will be attached to each investigative sample and the sample placed in a shipping container. The identification on the label/tag must be sufficient to enable cross-reference with the sample field form. The sample label/tag will be recorded using waterproof, non-erasable ink and will be attached to the sample container.

The sample labels/tags will contain the following information:

- Sample number identification;
- Project number;
- Date and time of sample collection;
- Type of sample matrix;
- Initials of the sampler;
- Space for laboratory sample number (only on the sample tag); and
- Types of analysis to be performed.

5.4 CHAIN-OF-CUSTODY PROCEDURES

Chain-of-custody records will be completed during sample collection. The chain-of-custody record will contain the following information:

- Laboratory name and address;
- Project identification and number;
- Sample description;
- Time/date sampling start and stop;
- Required parameters and analysis;
- Sample matrix;
- Sampler signature, date, and time.

The investigator must record the appropriate information on the chain-of-custody document for each sampling location.

The field sampling team will transport or ship the sample container or box via an overnight delivery service or hand deliver to TA Burlington as described in this QCD. Sample shipments will not be left at an unsecured or questionable drop-off location.

Samples will remain in the custody of the sampler until transfer of custody is completed. Transfer consists of:

- Delivery of samples to the Laboratory Sample Custodian or transfer to container or box via an overnight delivery service; and/or
- Signature of the Laboratory Sample Custodian on the chain-of-custody form as receiving the samples and signature of sampler as relinquishing the samples.

The chain-of-custody document will be completed by the field sampler and provided for each sample container or box. When transferring the possession of samples, individuals relinquishing and receiving will sign, date, and note the time on the chain-of-custody. Custody of samples must be continuous between parties and time gaps must not be present. Each shipment of samples to the laboratory must have its own chain-of-custody record with the contents of the shipment, method of shipment, name of courier, and other pertinent information written on the record. The original record accompanies the shipment and the copies are kept with the field

forms and distributed to the O'Brien & Gere Project Manager. Freight bills, postal service receipts, and bills of lading will be retained as permanent documentation.

If a carrier is used to take samples between the sampler and the laboratory, the air bill number must be written on the chain-of-custody.

Samples will be shipped or transported within 24 hours of being collected and will arrive at the laboratory no later than 72 hours after sample collection. The maximum time canisters can be held on-site prior to sample collection is 15 days after shipment of the canister by the laboratory.

5.5 LABORATORY CHAIN-OF-CUSTODY PROCEDURES

Laboratory custody procedures continue when the samples are received by the laboratory. When the samples arrive at the laboratory, the Laboratory Sample Custodian will sign the courier's air bill or bill of lading (unless hand-delivered). If the samples were shipped, the courier's air bill number will be attached to the sample container or box and the air bill number will be written on the chain-of-custody form. If the container or box arrives at the laboratory after hours, an external chain-of-custody will be properly filled out and will accompany the container or box until the laboratory receives the container or box.

The Laboratory Sample Custodian's duties and responsibilities upon sample receipt will be to:

- Document receipt of samples by signing the record with the date and time of sample receipt.
- Inspect sample shipping containers for the presence or absence of custody seals (only if shipped via overnight courier) and for container integrity.
- Sign the appropriate forms or documents, verify, and record the agreement or disagreement of information on sample documents and, if there are discrepancies, record the problem and notify the O'Brien & Gere Project Manager.
- Assign a number for each sample upon receipt. That sample number will be placed on the sample label which will remain attached to the sample canister.
- Log sample information into the laboratory sample tracking system.
- Label sample with a unique, sequential laboratory sample number.
- Place samples in the sample storage area that is a secure, limited-access storage.

The laboratory will immediately contact the O'Brien & Gere Project Manager if issues pertaining to sample condition or documentation are detected (e.g., broken security seal; compromised sample containers; chain-of-custody information in disagreement with sample labels).

5.6 FINAL EVIDENCE FILES

The final evidence file will be the central repository for documents that constitute evidence relevant to sampling and analysis activities as described in this QCD. O'Brien & Gere is the custodian of the evidence file and maintains the contents of evidence files for the Site, including relevant records, field forms, logs, field notebooks, pictures, subcontractor reports, and data reviews.

Copies of the laboratory data packages will be stored by the laboratory for incorporation into the sample file. The Laboratory Project Manager will be responsible for laboratory data packages.

Upon completion of the analyses, the O'Brien & Gere Project Manager will begin assimilating the field and laboratory data. In this way, the file for the samples will be generated. The final file for the samples will be stored at O'Brien & Gere and will consist of the following, as applicable:

- Laboratory data packages, including summary and raw data from the analysis of environmental and QC samples, chromatograms, mass spectra, calibration data, work sheets, and sample preparation log
- Chain-of-custody records

- Data validation reports
- Field forms and data
- Pictures and drawings
- Progress and QA reports
- Contractor and subcontractor reports
- Correspondence.

The evidence file must be maintained in a secured, limited access area until submittals for the project have been reviewed and approved, and for a minimum of ten years past the submittal date of the final report.

6. LABORATORY QA/QC PROCEDURES

A brief description of laboratory QA/QC analyses is presented in the following sections.

6.1 GAS CHROMATOGRAPHY/MASS SPECTROMETRY (GC-MS) TUNING

Tuning and performance criteria are established to verify mass resolution, identification, and to some degree, instrument sensitivity. These criteria are not sample specific; conformance is determined using standard materials. Therefore, these criteria should be met in all circumstances.

6.2 CALIBRATION

Compliance requirements for satisfactory instrument calibration are established to verify that the instrument is capable of producing acceptable quantitative data. Initial calibration demonstrates that the instrument is capable of acceptable performance at the beginning of analysis, and continuing calibration and performance checks document satisfactory maintenance and adjustment of the instrument on a day-to-day basis.

6.3 BLANKS

Corrective action procedures are implemented for blank analyses if target compounds are detected at concentrations greater than the requirements presented in corrective action Table 3 and the method. The criteria for evaluation of blanks apply to any blank associated with a group of samples. If problems with a blank exist, data associated with the project must be carefully evaluated to determine whether or not there is an inherent variability in the data for the project, or if the problem is an isolated occurrence not affecting other data.

6.4 INTERNAL STANDARDS PERFORMANCE

Internal standards, which are compounds not found in environmental samples, will be spiked into samples, blanks, and laboratory control samples (LCSs) at the time of sample preparation for applicable methods. Internal standards should meet the criteria specified in the corrective action tables.

6.5 LABORATORY CONTROL/LABORATORY CONTROL DUPLICATE SAMPLES

Laboratory control samples (LCSs) and laboratory control duplicate samples (LCSDs) are standard solutions that consist of known concentrations of the complete list of target analytes spiked into laboratory analyte-free matrix. They are prepared or purchased from a certified manufacturer from a source independent from the calibration standards to provide an independent verification of the calibration procedure. These QC samples are then prepared and analyzed following the same procedures employed for environmental sample analysis to assess method accuracy independently of sample matrix effects. Percentage recoveries are evaluated to assess the efficiency of the preparation and analysis method independent of environmental sample matrix effects. If performed by the laboratory, the LCSD is evaluated for laboratory precision.

6.6 ANALYTE IDENTIFICATION AND QUANTITATION

The objective of the qualitative criteria is to minimize the number of erroneous identifications of compounds. An erroneous identification can either be a false positive (reporting a compound present when it is not) or a false negative (not reporting a compound that is present). The identification criteria can be applied much more easily in detecting false positives than false negatives. Negatives, or non-detected compounds, on the other hand represent an absence of data and are, therefore, much more difficult to assess. The objective for quantitative requirements is to maximize the accuracy of data and sensitivity of the instrument. Unless sample screening indicates the presence of high concentration target analytes, samples are analyzed undiluted to maximize sensitivity. Samples are reanalyzed at the appropriate dilution when concentrations exceed the linear calibration range to maximize accuracy.

6.7 CORRECTIVE ACTION

Generally, the following corrective actions are taken by the laboratory. When calibration, instrument performance, and blank criteria are not met, the cause of the problem is located and corrected. The analytical

system is then recalibrated. Sample analysis does not begin until calibration, instrument performance, and blank criteria are met. When reference standard analyses are out of control, the analyses of these samples are investigated. Depending on the results of the overall QC program for the sample set, the data may be accepted, accepted with qualification, or determined to be unusable.

6.8 PREVENTIVE MAINTENANCE

Preventative maintenance procedures are carried out on laboratory equipment in accordance with the laboratory procedures. Maintenance activities involving laboratory equipment are recorded in laboratory documents.

7. FIELD QA/QC PROCEDURES

A brief description of field QA/QC samples is presented in the following sections.

7.1 FIELD DUPLICATE SAMPLES

Collection of field duplicate samples provides for the evaluation of the laboratory's precision performance by comparing analytical results of two samples from the same location. They are also collected to evaluate field sample collection precision procedures. Samples are collected from one location and sent to the laboratory blind (with two different sample identifications).

7.2 FIELD BLANKS

Field blanks will not be collected for this project.

8. DATA VALIDATION AND USABILITY

Data validation will be performed on the data from the samples collected during each monitoring event. Data validators from O'Brien & Gere will provide data validation services.

Upon request by the data validator, the laboratory will provide additional or supplemental information within 3 working days of the request.

8.1 VALIDATION PROCEDURES

Full validation will be performed on the analytical data generated for this project for each analytical method.

Data will be evaluated during validation using the QA/QC criteria (including holding times and calibration) established in the analytical methods, the quality control requirements and corrective actions listed in Table 3 and laboratory or method established control limits, where applicable.

Full data validation consists of a review of data summary forms and raw analytical data that are provided in the data packages. During the full validation, data validators will recalculate selected laboratory sample calculations using raw data when verifying sample results. In addition, data validators will review selected raw data to verify that compound identification was performed correctly and transcription errors are not present.

The following QA/QC information will be included in the validation:

- QCD compliance
- Chain-of-custody record
- Sample collection
- Holding times
- Calibrations
- Blank analysis
- LCS/LCSD analysis
- Field duplicate analysis
- Internal standards performance
- GC/MS instrument performance check
- Target analyte quantitation, identification, and quantitation limits (QLs)
- Documentation completeness

8.2 ASSIGNMENT OF QUALIFIERS

Data affected by excursions from the previously described QA/QC criteria will be qualified using the following data validation guidance document, or the most current document, and professional judgment:

- USEPA. 2006 [Reviewed 2009]. Validating Volatile Organic Analysis of Ambient Air in canister by Method TO-15. SOP HW-31, Revision 4. Albany, New York

The application of these validation guidelines will be modified to reflect method and QCD requirements.

The validation approach to be taken by O'Brien & Gere will be a conservative one; qualifiers will be applied to sample data to indicate minor excursions detected in comparison to method and validation criteria. In this way, data associated with any type of excursion will be identified to the data user. Major excursions will result in data being rejected, indicating that the data are considered unusable for either quantitative or qualitative purposes. Minor excursions will result in sample data being qualified as approximate.

Utilizing USEPA guidance and professional judgment, the following qualifiers will be used in this data validation:

- "U" – Indicates that the analyte was analyzed for, but was not detected.
- "J" – Indicates that the result should be considered to be an estimated value. This qualifier is used when the data validation process identifies a deficiency in the data generation process.
- "UJ" – Indicates that the sample-specific reporting limit for the analyte in this sample should be considered approximate. This qualifier is used when the data validation process identifies a deficiency in the data generation process.
- "R" – Indicates that the reporting limit or sample result has been determined to be unusable due to a major deficiency in the data generation process. The data should not be used for any qualitative or quantitative purposes.

8.3 DATA USABILITY EVALUATION

The specific data quality requirements including precision, accuracy, representativeness, comparability, sensitivity, and completeness will be assessed during data validation. Data usability with respect to the DQOs and data uses will be compared to the project requirements. In the event that the completeness objective of 95 percent is not achieved, samples may be re-collected at the discretion of the O'Brien & Gere Project Manager.

Based on the QA/QC information review and the qualifiers assigned to the analytical data, an overall evaluation of the data's usability will be performed. Data usability is defined as the percentage of data that remains unqualified or is qualified as approximate or non-detected due to blank contamination, divided by the data reported by the laboratory times 100. The percent usability excludes the data qualified as rejected due to major QA/QC excursions. The non-usable data is defined as the percentage of the data qualified as rejected divided by the data reported by the laboratory times 100. The data usability will be provided for each type of analysis performed.

The data usability evaluation considers the data parameters of precision, sensitivity, accuracy, representativeness, comparability, and completeness which are described as follows:

- Precision is evaluated through the review of LCS/LCSD samples.
- Sensitivity is evaluated through the review of QLS.
- Accuracy is evaluated through the review of internal standards, LCS/LCSD recoveries, calibration, and instrument performance checks.
- Representativeness is evaluated through the review of holding times, sample preparation, blank analysis, and target compound identification and quantification.
- Comparability is evaluated through the review of the analytical methods and reporting procedures for consistency.
- Completeness is defined as the overall percentage of sample results that are determined to be usable.

8.4 DATA VALIDATION REPORT

The DUSR will contain separate QA sections in which data quality information collected during each monitoring event is summarized. The DUSR will include the following:

- Guidelines used to evaluate the data;
- Data qualifiers applied to sample results;
- Summary of samples collected and analyses performed;
- Narrative that identifies major and minor analysis excursions detected for each parameter evaluated for each analysis;

- Additional issues and information that may be beneficial to the data user;
- Data summary forms.

The DUSR will be prepared under the direction of the QAO and will include the report on the usability of the data.

9. REFERENCES

NYSDOH 2006. *Guidance for Evaluating Soil Vapor Intrusion in the State of New York*, NYSDOH, October 2006.

USEPA. 1999. *Compendium Method TO-15: Determination of Volatile Organic Compounds (VOCs) in Air Collected in Specially-Prepared Canisters and Analyzed by Gas Chromatography/Mass Spectrometry (GC/MS)*. Cincinnati, Ohio.

USEPA. 2006a. *Validating Volatile Organic Analysis of Ambient Air in canister by Method TO-15. SOP HW-31, Revision 4*. Albany, New York.

USEPA. 2006b. *Guidance for the Data Quality Objectives Process* (EPA QA/G-4), Washington, D.C.

Table 1. Field Sampling Summary

Parameter (Method)	Matrix	Sample Containers and Volumes	Preservation	Holding Times	Number of Investigative Samples (per year)	QC Sample Frequency	
						Field Duplicate	Field Blank
VOCs (USEPA Method TO15) ¹	Indoor Air Samples	6.0 Liter SUMMA [®] vacuum canisters	None	Analysis within 30 days from collection to analysis.	5	None	None
		Sampling for 8 hours		Used and un-used canisters must be returned to the laboratory within 15 days of shipment of the canisters to the sampling location.			
		Individually certified- clean Canisters					
VOCs (USEPA Method TO15) ¹	Ambient Air Samples	6.0 Liter SUMMA [®] vacuum canisters	None	Analysis within 30 days from collection to analysis.	1	None	None
		Sampling for 8 hours		Used and un-used canisters must be returned to the laboratory within 15 days of shipment of the canisters to the sampling location.			
		Individually certified- clean Canisters					
VOCs (USEPA Method TO15) ¹	Sub-Slab Vapor Samples	6.0 Liter SUMMA [®] vacuum canisters	None	Analysis within 30 days from collection to analysis.	5	1	None
		Sampling for 8 hours		Used and un-used canisters must be returned to the laboratory within 15 days of shipment of the canisters to the sampling location.			
		Individually certified- clean Canisters					

NOTES:

* Indicates that field blanks are not required for this project.

VOCs indicates volatile organic compounds.

1. USEPA. 1999. *Compendium Method TO-15: Determination of Volatile Organic Compounds (VOCs) in Air Collected in Specially-Prepared Canisters and Analyzed by Gas Chromatography/Mass Spectrometry (GC/MS)*. Cincinnati, Ohio.

Source: O'Brien & Gere

Table 2. Laboratory QLs and Regulatory Guidance for VOCs by USEPA Method TO-15 in Vapor Intrusion Samples

Table 2. Laboratory QLs and Regulatory Guidance for VOCs by USEPA Method TO-15 in Vapor Intrusion Samples

Target Compounds	CAS Number	Sub-slab Vapor Sample		Indoor Air and Ambient Air Samples	
		Laboratory QL (ug/m ³)	Laboratory QL (ppbv)	Laboratory QL (ug/m ³)	Laboratory QL (ppbv)
1,1-Dichloroethane (1,1-DCA)	75-34-3	0.81	0.2	0.16	0.04
1,1-Dichloroethene (1,1-DCE)	75-35-4	0.79	0.2	0.16	0.04
cis- 1,2-Dichloroethene (cis-1,2-DCE)	156-59-2	0.79	0.2	0.16	0.04
Tetrachloroethene (PCE)	127-18-4	1.4	0.2	0.27	0.04
1,1,1-Trichloroethane (TCA)	71-55-6	1.1	0.2	0.22	0.04
Trichloroethene (TCE)	79-01-6	1.1	0.2	0.21	0.04

Notes:

QLs indicates practical quantitation limits.

ppbv indicates parts per billion by volume.

µg/m³ indicates micrograms per cubic meter.

QLs obtained from TA Burlington and are current as of May 2011 for use on NYS Sites.

The laboratory will report the results to the QL concentration.

Target compound list resource - project target list.

NA indicates not available

Method reference:

1. USEPA. 1999. *Compendium Method TO-15: Determination of Volatile Organic Compounds (VOCs) in Air Collected in Specially-Prepared Canisters and Analyzed by Gas Chromatography/Mass Spectrometry (GC/MS)*. Cincinnati, Ohio.

TABLE 3. VOCs USING USEPA METHOD TO-15 QUALITY CONTROL REQUIREMENTS AND CORRECTIVE ACTIONS

Table 3. VOCs Using USEPA Method TO-15 Quality Control Requirements and Corrective Actions

Audit	Frequency	Control Limits	Corrective Action
Holding Times	Samples must be analyzed within holding time. Used and un-used canisters must be returned to the laboratory within 15 days of shipment of the canisters to the sampling location.	Analyze within 30 days of sample collection. Preservation of sample containers is not required.	If holding times are exceeded for initial or re-analyses required, notify QAO since re-sampling may be required. Document corrective action in the case narrative
Canister Preparation	<ol style="list-style-type: none"> 1. Canisters are equipped with a laboratory preset regulator, pressure gauge, critical orifice, stainless steel frit dust filter over the orifice, and specially prepared interior surfaces. 2. The flow controller (regulator) is preset at the laboratory for sample collection periods and the collection period is identified for each canister. 3. Canisters are shipped to the site at sub-atmospheric pressure approximating negative (-) 30 inches of mercury. 4. The laboratory evacuates the canister to approximately – 30 inches of Hg prior to shipping. 		
Sample Collection Using Canisters	<ol style="list-style-type: none"> 1. Samples will be collected for sample duration of 8 hours. 2. The backpressure is primarily a factor of the length of the tubing from the sampling point to the canister, the interior diameter of the tubing, the construction of the sampling probe, and the soil type. 3. If the backpressure constraint is greater than the vacuum in the canister, sample collection will not occur. 4. When possible, the system backpressure should be evaluated prior to sampling. 5. The method by which the ambient pressure and temperature will be obtained must be either weather station or portable instrument for exterior samples. 		
Canister Leak Test Evaluation Prior to Collection	All canisters are leak tested prior to each sampling.	The difference between the initial canister pressure and the final canister pressure, read at least 24 hours apart must not be greater than 0.5 in Hg.	If canister leak check criterion is exceeded and the canister was used for sample collection, notify QAO since re-sampling may be required. Document communications and corrective action in the case narrative.
Canister Pressure Evaluation Prior to Collection	Canister pressure must be recorded by lab prior to shipment to the client (approximately -30 inches of mercury), and by field after sample collection. The pressure must be recorded by lab upon receipt.	The difference between the initial canister pressure recorded at the laboratory and the subsequent pressure reading prior to sample collection at the field location must not be greater than 10 in Hg.	<ol style="list-style-type: none"> 1. If canister pressure is exceeded notify QAO since re-sampling may be required. 2. Document communications and corrective action in the case narrative.

TABLE 3. VOCs USING USEPA METHOD TO-15 QUALITY CONTROL REQUIREMENTS AND CORRECTIVE ACTIONS

Audit	Frequency	Control Limits	Corrective Action
Canister Leak Test Evaluation After Collection	Canister pressure should be recorded by the field after sample collection, and by the lab upon receipt at the lab.	<p>The difference between the pressure recorded in the field after sample collection and the pressure recorded by the lab upon sample receipt must not be greater than 10 in Hg.</p> <p>If pressure difference is exceeded, documentation instructing the lab to analyze the sample must be provided.</p>	<ol style="list-style-type: none"> 1. If canister pressure is exceeded notify QAO since re-sampling may be required. 2. Document communications and corrective action in the case narrative.
Canister Filling	The canisters should be filled to a minimum of -15 in Hg, but ideally filled to between -5 in Hg and -2 in Hg when collection of sample is completed.	Canisters used for sample collection should be filled properly.	<ol style="list-style-type: none"> 1. If canister filling requirement is exceeded notify QAO since re-sampling may be required. 2. Document communications and corrective action in the case narrative.
Canister Cleaning	<ol style="list-style-type: none"> 1. Canisters must be clean and free of any contaminants before sample collection. 2. Canisters will be individually certified. It is recommended that canisters are individually certified for low level, indoor air samples (<0.5 ug/m3). 3. The same laboratory that certifies the canisters as clean must analyze the sample canisters. 4. Certification should be provided in the data package. The laboratory must document which canisters are associated with each batch certification. 	<ol style="list-style-type: none"> 1. Canisters are cleaned using either humid zero nitrogen cleaning procedures as described in USEPA Method TO-15 or the canisters are heated in an isothermal oven or by use of heating bands. 2. Batch certified: 1 of the canisters per batch of 12 (8.3%) are analyzed by TO-15. 3. Clean canisters do not contain analytes above or equal to the quantitation limit (QL). 4. Any canister that has not tested clean will not be used. 	<ol style="list-style-type: none"> 1. If canister cleaning requirement is exceeded notify QAO since re-sampling may be required. 2. Document communications and corrective action in the case narrative.

TABLE 3. VOCs USING USEPA METHOD TO-15 QUALITY CONTROL REQUIREMENTS AND CORRECTIVE ACTIONS

Audit	Frequency	Control Limits	Corrective Action
GC/MS tuning	Once every 24 hours prior to initial calibration and calibration verification.	<ol style="list-style-type: none"> 1. Tune key ions and abundance criteria listed in USEPA Method TO-15 must be met for all ions and analyses must be performed within 24 hours of injection of the tune. 2. Part of the tune peak will not be background subtracted to meet tune criteria. 3. Documentation of all tune analyses and evaluations must be included in the data packages. 	<ol style="list-style-type: none"> 1. Tune the mass spectrometer. 2. Document corrective action in the case narrative - samples must not be analyzed until control limit criteria have been met.
Analytical Sequence	Analytical sequence is defined as analyses performed within a 24-hour period.	Not applicable	Not applicable
Initial Calibration (IC)	Prior to sample analysis and when calibration verification criteria are not met. Initial calibration will contain all target analytes in each standard.	<ol style="list-style-type: none"> 1. Minimally five concentrations of standards bracketing the expected concentration range for all compounds of interest. One standard must be at or below the QL. 2. The %RSD must be less than or equal to 30 for all target analytes or calibration coefficient of greater than 0.990 for calibration curves. The following exception is allowed: Up to two analytes can exceed 30% RSD but must be less than or equal to 40%. 3. Minimum relative response factor (RRF) of ≥ 0.05. 4. If used, tracer gas should be included in calibration. 5. Quantitation of analyses will utilize the initial calibration results. 	<ol style="list-style-type: none"> 1. Identify and correct problem. 2. Recalibrate instrument. Samples must not be analyzed until initial calibration criteria are met.
Calibration Verification (CCV)	<p>Every 24 hours, following tune.</p> <p>Calibration verification will contain all target analytes in each standard at a concentration that is representative of the midpoint of the initial calibration.</p>	<ol style="list-style-type: none"> 1. The percent difference must be less than or equal to 30 for all target analytes 2. Minimum RRF of ≥ 0.05. 	<ol style="list-style-type: none"> 1. Reanalyze. 2. If criteria are still not met, identify and correct problem and recalibrate. Samples must not be analyzed until continuing calibration criteria are met.

TABLE 3. VOCs USING USEPA METHOD TO-15 QUALITY CONTROL REQUIREMENTS AND CORRECTIVE ACTIONS

Audit	Frequency	Control Limits	Corrective Action
Method Blank Analysis	<p>Prepared with each analytical sequence of 24-hour period.</p> <p>The method blank is an unused, certified canister that has not left the laboratory. The blank canister is pressurized with humidified, ultra-pure zero air and carried through the same analytical procedure as a field sample. The injected aliquot of the blank must contain the same amount of internal standards that are added to each sample.</p>	<ol style="list-style-type: none"> 1. The laboratory method blank should be analyzed after the calibration standard and before any samples are analyzed. 2. The blank can not contain any target analyte at a concentration greater than the QL or analytes with elution characteristics and mass spectral features that would interfere with identification and measurement of a method analyte. 	<ol style="list-style-type: none"> 3. Reanalyze blank. 4. If limits are still exceeded, investigate and correct problem. Otherwise, flag data indicating blank contamination was detected. 5. Document corrective action in the case narrative.
Field/ Equipment Blank Analysis (when requested)	<p>Laboratory-supplied clean canister for each batch of canisters.</p> <p>Collected one per sampling day and/or one after every 20 samples, if required.</p> <p>Canister blank may not be required for a project.</p>	<p>The blank can not contain any target analyte at a concentration greater than the QL or analytes with elution characteristics and mass spectral features that would interfere with identification and measurement of a method analyte.</p>	<ol style="list-style-type: none"> 1. Investigate problem. 2. Document in the case narrative.
Internal Standards	<p>Samples, blanks, LCSs must be spiked with method specified internal standards.</p> <p>Add sufficient internal standard equivalent to 10 ppbv in the sample.</p>	<ol style="list-style-type: none"> 1. The area response for each internal standard must be within ± 40 percent of the mean area response of the internal standard in the most recent valid calibration verification. 2. The retention time for each of the internal standards in the blanks must be within ± 0.33 minutes between the analysis and the most recent valid calibration verification. 	<ol style="list-style-type: none"> 1. Reanalyze. 2. If recovery is still outside criteria, report both analyses. 3. Document corrective action in the case narrative.

TABLE 3. VOCs USING USEPA METHOD TO-15 QUALITY CONTROL REQUIREMENTS AND CORRECTIVE ACTIONS

Audit	Frequency	Control Limits	Corrective Action
Laboratory Control Sample (LCS)	<p>Every 20 samples, one per analysis sequence.</p> <p>LCS will contain all target analytes in each calibration standard, using a second source, at a concentration that is near a midpoint calibration standard.</p>	<p>Recovery within laboratory control limits. For compounds without established laboratory control limits, 70-130% recovery will be used.</p> <p>The lowest acceptable control limits for recovery will be 10%.</p>	<p>If recovery failures are above control limits and these compounds are not detected in the associated samples above the MDL or QL, corrective action is not required.</p> <p>If recovery failures are below control limits, reanalyze LCS and examine results of other QC analyses.</p> <p>If other QC criteria have not been met, stop analysis, locate and correct problem, recalibrate instrument and reanalyze samples since last satisfactory LCS.</p> <p>Document corrective action in the case narrative.</p>
Field Duplicate Analysis	<p>One per 20 samples, or as collected during the project.</p>	<p>Within 25 relative percent difference (RPD) for air samples.</p> <p>For sample results that are less than or equal to five times the QL, the criterion of plus or minus two times the QL will be applied to evaluate field duplicates.</p>	<p>No corrective action required of the laboratory since the laboratory will not know the identity of the field duplicate samples. If these criteria are not met, sample results will be evaluated on a case-by-case basis.</p>
Sample Batching	<p>The laboratory will batch project samples together along with QC samples specified from the project.</p> <p>Non-project information will not be included in the data packages.</p>	<p>Not applicable</p>	<p>Not applicable</p>
Sample Analysis	<p>All Canister samples should be at temperature equilibrium in the laboratory.</p>	<p>Not applicable</p>	<p>Not applicable</p>
Sample Dilution	<p>Automatic dilution of samples is permitted to obtain an aliquot of sample from the canister.</p> <p>Samples must be diluted and re-analyzed when concentrations exceed the highest calibration standard.</p>	<p>Makeup air should only be humidified ultra pure air. Air source must be same as that used for method blank preparation.</p> <p>Dilution will keep the concentration in the upper half of the initial calibration range.</p>	<p>Not applicable</p>

TABLE 3. VOCs USING USEPA METHOD TO-15 QUALITY CONTROL REQUIREMENTS AND CORRECTIVE ACTIONS

Audit	Frequency	Control Limits	Corrective Action
Laboratory Control Limits	1. Generated with results for an analyte from a minimum of 20 sample analyses. The average of the sample results and the standard deviation are calculated. The internal warning limits are established at 2 times the standard deviation and the control limits are established at 3 times the standard deviation. The control limits are updated annually.	Not applicable	Not applicable
Deliverables	<ol style="list-style-type: none"> 1. Data deliverables must be provided to document each audit item for easy reference and inspection. 2. An example calculation will be provided for each type of analysis, for each type of matrix in the data package using samples from the project. 3. Any laboratory abbreviations or notations presented in the raw data or summary information will be explained or referenced in the case narrative. 4. Final spiking concentrations will be presented in summary form. 5. Run logs will be provided in the data packages. 6. Canister pressures prior to shipment and upon receipt, canister certification documentation and leak check evaluation documentation must be included in the data package. 	Not applicable	Provide missing or additional deliverables for validation purposes.

TABLE 3. VOCs USING USEPA METHOD TO-15 QUALITY CONTROL REQUIREMENTS AND CORRECTIVE ACTIONS

Audit	Frequency	Control Limits	Corrective Action
Method Requirements	The laboratory will perform the method as presented in this table and will adhere to the requirements presented herein. Otherwise the laboratory will specifically note any procedures that differ from the method or the table in the data package case narrative.	Not applicable	Not applicable

Notes:

Data validation will be performed in accordance with QA/QC criteria established in the QCD and this table and the analytical methods that are currently used by the laboratory. Excursions from QA/QC criteria will be qualified based on guidance provided in the QCD and this table.

Communications with O'Brien & Gere will be documented and referenced in the data packages.

Source: O'Brien & Gere

Job Safety Analysis

This JSA template is most suitable for site surveys, sampling, test trenching, drilling/boring, water studies, wildlife studies, etc.

JSA Title:	Vapor Intrusion Sampling	Client Name:	ITT Corporation
Project Name:	Former ITT Rochester Form Machine	Client Project Manager:	Lisa Hall
Project Number:	35273	OBG Project Manager:	Guy Swenson
Project Location:	12 Pixley Industrial Parkway Rochester, NY 14624		
Project Phone No.:	NA	Prepared By:	Scott Tucker
Project Fax No.:	NA	Revision Date:	
Scope of Work covered by this JSA (identify subcontractors covered by this JSA)	O'Brien & Gere employees will install sampling ports through a building concrete slab using a drill hammer. Ports will be sampled with summa canisters. Upon completion of sampling, sample ports will be sealed.		
Key Hazards (Focus on Highly Hazardous Tasks)	Operation of hammer drill		
Minimum Safety Equipment	<i>(additional safety equipment may be required for specific hazards identified in the following sections)</i> <input type="checkbox"/> Hard Hat <input checked="" type="checkbox"/> Safety Glasses <input checked="" type="checkbox"/> Safety Shoes <input type="checkbox"/> Cut-Resistant Gloves <input checked="" type="checkbox"/> Ear Protection <input type="checkbox"/> Other (specify): •		
Pre-Work Documentation & Certifications	Documentation and Certifications	To Be Submitted or Provided By.....	
	<input type="checkbox"/> Drug Testing (<input type="checkbox"/> alcohol testing is also required)		
	<input checked="" type="checkbox"/> Project Safety Plan or Job Safety Analysis (JSA)		
	<input type="checkbox"/> Client/Facility Contractor Safety Orientation		
	<input type="checkbox"/> Project/O'Brien & Gere Safety Orientation <input checked="" type="checkbox"/> Other (describe below): • Verification of Hazwoper Medical Surveillance • OSHA 40-hr Hazwoper with current 8-hr Refresher •		

Individuals Must Sign The Last Page After Reviewing This JSA.

HAZARD		HAZARD CONTROLS (check all that apply and comment as required)	
ELEVATED WORK			
<input checked="" type="checkbox"/> NA	FALLS > 6' or within 15' of a ROOF OR MEZZANINE EDGE where the fall is >6'	<input type="checkbox"/> Existing Guardrails <input type="checkbox"/> Hole Covers Marked "HOLE" <input type="checkbox"/> Fall Restraint <input type="checkbox"/> Temporary Guardrails <input type="checkbox"/> Manlifts used for elevated work <input type="checkbox"/> _____ <input type="checkbox"/> Warning Line 15' from Edge <input type="checkbox"/> Fall Arrest w/ harness/lanyard (identify tie-off points)	Fall Protection Comments (describe equipment used):
<input checked="" type="checkbox"/> NA	LADDERS / STAIRS <input type="checkbox"/> Extension Ladders <input type="checkbox"/> Step Ladders <input type="checkbox"/> Fixed Ladders <input type="checkbox"/> Stairs	<input type="checkbox"/> Employees training in safe ladder use at toolbox safety meeting <input type="checkbox"/> Extension ladders are properly footed, secured at top, and setup at proper angle <input type="checkbox"/> Stepladders are set on level ground or properly shimmed with spreaders locked. <input type="checkbox"/> Stairs have proper rise over run and stairs >4 steps or 4' have guardrails.	LADDERS/STAIRS COMMENTS:
EXCAVATIONS / TRENCHING (includes test trenches)			
<input checked="" type="checkbox"/> NA	<input type="checkbox"/> Max Depth ≥ 20' <input type="checkbox"/> Max Depth ≥ 5' <input type="checkbox"/> Max Depth <5' with potential cave-in hazard <input type="checkbox"/> Potential permit-required confined space at depth ≥	<input type="checkbox"/> Excavation Competent Person Name: _____ Company _____ <input type="checkbox"/> Sloping & shoring for excavations ≥20' are approved by a professional engineer <input type="checkbox"/> Sloping & shoring for excavations ≥5' when persons are exposed to cave-in. (specify below) <input type="checkbox"/> Sloping & shoring for shallow (<5') excavations with cave-in hazard (specify below) <input type="checkbox"/> O'Brien & Gere <i>Daily Excavation Checklist</i> to be completed by the Competent Person.	

HAZARD		HAZARD CONTROLS (check all that apply and comment as required)
<input type="checkbox"/> 4' <input type="checkbox"/> Underground utilities <input type="checkbox"/> Structures/foundations <input type="checkbox"/> Falls into excavations <input type="checkbox"/> Other:	<input type="checkbox"/> Excavations \geq 4' are classified as a non-permit confined space <input type="checkbox"/> Excavations \geq 4' are classified as Alternate Entry or Permit-Required (see confined space) <input type="checkbox"/> Underground utilities have been identified and marked. <input type="checkbox"/> Local "dig safe" organization has been notified for utility locations in public areas or rights of way. Number: _____ Date: _____ <input type="checkbox"/> Hand digging within 3' of utility locations. <input type="checkbox"/> Soft-dig/vacuum dig within _____' of utility locations. <input type="checkbox"/> Excavations are protected by perimeter fencing (not barricade tape): <input type="checkbox"/> rigid fence - chain link or wood <input type="checkbox"/> safety fence 6' from edge.) EXCAVATION COMMENTS:	
CONFINED SPACES		
<input type="checkbox"/> No <u>Serious</u> Hazards <input type="checkbox"/> Toxic Atmosphere <input type="checkbox"/> carbon monoxide <input type="checkbox"/> hydrogen sulfide <input type="checkbox"/> <input checked="" type="checkbox"/> <input type="checkbox"/> Flammable Atmosphere <input checked="" type="checkbox"/> <input type="checkbox"/> Low Oxygen <input checked="" type="checkbox"/> <input type="checkbox"/> Combustible dust <input checked="" type="checkbox"/> <input type="checkbox"/> Drowning - high water level or <u>potential</u> for sudden changes in flow or level <input type="checkbox"/> Other Serious Hazard:	<input type="checkbox"/> Confined space is altered so that it is no longer a confined space. (describe below) <input type="checkbox"/> Confined space is downgraded to a non-permit confined space. (identify which spaces below) <input type="checkbox"/> Alternate Entry is used. (Identify which space qualify for confined space entry below) <input type="checkbox"/> Full permit-required confined space entry is used due to presence of serious hazards. <input type="checkbox"/> Rescue team has been notified (<input type="checkbox"/> Paid FD <input type="checkbox"/> Volunteer FD <input type="checkbox"/> Plant Rescue) Rescue Team: _____ Phone Number: _____ <input type="checkbox"/> All entrants and attendants for Alternate Entry and Permit-Required Entry have confined space entry training. CONFINED SPACE COMMENTS:	
OVERHEAD POWERLINES		
<input checked="" type="checkbox"/> <input type="checkbox"/> OVERHEAD POWER LINES _____ KV _____ ft above ground <input checked="" type="checkbox"/> <input type="checkbox"/> _____ KV _____ ft above ground <input checked="" type="checkbox"/> <input type="checkbox"/> NA	<input type="checkbox"/> Request to de-energize lines will be submitted for work within 20' of power lines. Request sent to: _____ Date: _____ <input type="checkbox"/> No one will be permitted to work <10' to power lines without lines being de-energized. <input type="checkbox"/> Project persons are informed of 20' safety zone around energized power lines. <input type="checkbox"/> Project persons are informed of additional restrictions required when working \leq 20' but >10': <input type="checkbox"/> Dedicated spotter for all elevated work or operation of equipment that can contact lines <input type="checkbox"/> Barricades setup at 20' from base of power lines to establish a "restricted work area." <input type="checkbox"/> "Power Line Safety Permit" required to work within 20' of power lines. <input type="checkbox"/> Power lines are shielded and/or marked with high visibility material POWER LINE COMMENTS:	
DRILLING / BORING - All self-propelled rigs including trailer-mounted drilling/boring equipment.		
<input checked="" type="checkbox"/> <input type="checkbox"/> Struck By, Run-Over, Caught In Between (pinch points), Roll Over, Hot Work (open flame) Fluid Leaks <input type="checkbox"/> Drilling/Boring Rig: specify type(s) below: _____ _____ _____ <input checked="" type="checkbox"/> <input type="checkbox"/> NA	<input type="checkbox"/> Qualified persons operate all drilling/boring equipment. Qualifications were determined by: <input type="checkbox"/> Work Experience Summary on company letterhead or email with company email address. <input type="checkbox"/> Other (describe): _____ <input type="checkbox"/> Equipment will be inspected upon mobilization by: _____. NOTE - Inspections will include (but not be limited to) the following: leaks, defective safety equipment, and loose/unsecured parts that could fall during operation) <input type="checkbox"/> Operators will be reminded of seatbelt use by: _____ <input type="checkbox"/> High visibility vests are required for: _____ <input type="checkbox"/> Cut-resistant gloves are required when handling cable, rods, and other sharp or "splintery" materials <input type="checkbox"/> Chemical-resistant gloves and clothing are required while handling grout, cement, chemicals, or contaminated materials including soil or groundwater. (Refer to "Environmental Hazards" section for more information.) <input type="checkbox"/> Operators and helpers will maintain a safe distance to moving parts. All those working near moving or rotating parts will secure loose hair, clothing, and equipment. All those working near the rods/casings are instructed to not put themselves in a position where they could get hurt if the rods/casings should turn or drop. <input type="checkbox"/> Drill rods, casings, and other equipment will be stored neatly when not in use and secured to prevent them from falling on, or rolling into, site personnel. <input type="checkbox"/> The area will be cleared of rope, cords, weed-block fabric , or similar material that could	

HAZARD		HAZARD CONTROLS (check all that apply and comment as required)
		<p>become wrapped around the auger, entangle someone and then pull them into the auger.</p> <p><input type="checkbox"/> Fall protection will be worn whenever (if) the drilling/boring mast must be climbed above 6'. (Tie-off Points are specified: <input type="checkbox"/> in "Comments" below <input type="checkbox"/> in the "Fall Protection" section)</p> <p><input type="checkbox"/> Masts located within 20' of an overhead power line will only be lowered or raised with a dedicated spotter. (Refer to the "Overhead Powerlines" section of this JSA for additional safety precautions)</p> <p><input type="checkbox"/> Drill rigs will only be moved with masts lowered.</p> <p><input type="checkbox"/> Masts will be erected with outriggers fully extended when equipped with outriggers.</p> <p><input type="checkbox"/> Outriggers will be placed on a firm, stable surface or will be cribbed to prevent sinking of outriggers and collapse of the drilling/boring rig.</p> <p><input type="checkbox"/> Drilling on sloped surfaces will be conducted such that the drilling/boring equipment remains stable and otherwise in accordance with requirements outlined below in Drilling/Boring comments.</p> <p><input type="checkbox"/> Damage to underground utilities will be prevented by cribbing outriggers to spread the load or relocated outriggers so they are not placed on utilities.</p> <p><input type="checkbox"/> Procedures for responding to natural gas emissions (explosive vapors) are: <input type="checkbox"/> Outlined in "Comments" below. <input type="checkbox"/> Outlined in an attached procedure.</p> <p><input type="checkbox"/> Procedures for drilling/boring from a barge or otherwise working over water are: <input type="checkbox"/> Outlined in "Comments" below. <input type="checkbox"/> in the "Working Over Water" section.</p> <p><input type="checkbox"/> Drilling/boring equipment will be de-energized and locked-out prior to maintenance.</p> <p><input type="checkbox"/> Site personnel working in the area surrounding the drilling/boring rig have will be informed where the emergency shutoff in the event of an emergency. Specify the location of the shutoff in the "Comments" section below.</p> <p><input type="checkbox"/> Spill equipment is available for fuel and hydraulic fluid leaks. Location; _____</p> <p>DRILLING/BORING COMMENTS:</p>
HEAVY EQUIPMENT (other than drilling/boring rigs)		
<input checked="" type="checkbox"/> NA	<p>Struck By, Run-Over, Caught In Between (pinch points), Roll Over, Fluid Leaks</p> <p><input type="checkbox"/> Excavator</p> <p><input type="checkbox"/> Dump Truck</p> <p><input type="checkbox"/> mini Skid Steer (bobcat)</p> <p><input type="checkbox"/> mini Excavator</p> <p><input type="checkbox"/> Gator/Off-Road Vehicle</p> <p><input type="checkbox"/> Other: _____</p> <p><input type="checkbox"/> Other: _____</p> <p><input type="checkbox"/> Manlift - specify type(s): _____</p>	<p><input type="checkbox"/> Qualified persons operate all heavy equipment. Qualifications were determined by: <input type="checkbox"/> Work Experience Summary on company letterhead or email w/ company email address. <input type="checkbox"/> Other (describe): _____</p> <p><input type="checkbox"/> Equipment will be inspected upon mobilization by: _____.</p> <p>(NOTE - All leaks or defective safety equipment <u>must</u> be repaired before use.)</p> <p><input type="checkbox"/> Operators are required to wear seatbelts for all equipment provided with seatbelts.</p> <p><input type="checkbox"/> High visibility vests are required for: _____</p> <p><input type="checkbox"/> Operators will review manufacturer's safety guidelines for all equipment operated on slopes including Gators® and similar ATVs/4x4's.</p> <p>(In the "Comments" section below, specify the maximum slope for each piece of equipment that will be operated on slopes. This may be completed upon mobilization.)</p> <p><input type="checkbox"/> Dump trucks, 4x4's, or other haul vehicles will not be loaded beyond manufacturer capacities or weight limits established by state and local authorities for transportation.</p> <p><input type="checkbox"/> Counterweight swing radius will be barricaded.</p> <p><input type="checkbox"/> Operators and helpers will maintain a safe distance to moving parts. All those working near moving or rotating parts will secure loose hair, clothing, and equipment.</p> <p><input type="checkbox"/> Fall protection will be worn by all those in manlifts (scissor lifts are excepted: <input type="checkbox"/> Yes <input type="checkbox"/> NO)</p> <p><input type="checkbox"/> Spill equipment is available for fuel and hydraulic fluid leaks. Location; _____</p> <p>HEAVY EQUIPMENT COMMENTS:</p>
POWER TOOLS, HAND TOOLS & AUGERS, EXTENSION CORDS, & ELECTROFISHING (FISH SHOCKING) EQUIPMENT		
<input type="checkbox"/> NA	<p>eye injury, hand/arm cuts, electrical shock, strains, foot injuries, dust</p> <p><input type="checkbox"/> Misc Handtools (shovels, hammers, trowels, etc.)</p> <p><input type="checkbox"/> Chainsaws (Clearing & Grubbing)</p> <p><input type="checkbox"/> Sharp hand-tools (knives, cutters, scissors)</p> <p><input type="checkbox"/> Electrofishing (Fish Shocking) Equipment</p> <p><input type="checkbox"/> Hand Augers - Iwan or</p>	<p><input checked="" type="checkbox"/> All tools and electrical cords in-use will be inspected daily by: X Users <input type="checkbox"/> Site Supervisor/Safety Coordinator <input type="checkbox"/> Other: _____</p> <p><input checked="" type="checkbox"/> Only the right tools will be used in a manner for which they were designed.</p> <p><input checked="" type="checkbox"/> GFCIs will be used on all extension cords and 120v power tools.</p> <p><input checked="" type="checkbox"/> All extension cords are in good condition with no cuts through outer insulation, ground plugs are present, and no "vinyl tape" repairs. (Only <u>12 gauge</u> extension cords may be repaired.)</p> <p><input type="checkbox"/> Face shield and safety glasses used (required for chain saws and chemical handling)</p> <p><input type="checkbox"/> Kevlar chaps and jacket (required for all chainsaw work)</p> <p><input type="checkbox"/> Cut-resistant gloves are worn whenever cutting tools are used.</p> <p><input type="checkbox"/> Safety cutters or scissors are required for all cutting activities (no fixed-blade knives).</p> <p><input checked="" type="checkbox"/> Hearing protection required for which tools or areas: _____</p>


HAZARD	HAZARD CONTROLS (check all that apply and comment as required)
<p>Spiral type</p> <p><input type="checkbox"/> Hand Sampler - Split Spoon or Thin Wall</p> <p><input type="checkbox"/> Hand Probe (GeoProbe) with ____ lb weight</p> <p><input type="checkbox"/> Manual Cathead Hoist with ____ lb weight</p> <p><input type="checkbox"/> Motorized Cathead Hoist with ____ lb weight</p> <p><input type="checkbox"/> Light-weight Motorized Auger drills (not truck-mounted)</p> <p><input type="checkbox"/> Manhole Lifting Devices (specify in Comments)</p> <p><input checked="" type="checkbox"/> Other (specify): Hammer Drill</p>	<p><input type="checkbox"/> All hand augers and sampling probes will be inspected and verified to be in good conditions with ALL parts required by the manufacturer. Inspections will be completed by: <input type="checkbox"/> Users <input type="checkbox"/> Site Supervisor/Safety Coordinator <input type="checkbox"/> Other: _____</p> <p><input type="checkbox"/> Persons using sampling probes equipped with manual slide hammers are physically capable of handling the weight without difficulty and keep hands clear of pinch-points.</p> <p><input type="checkbox"/> Persons using manual and motorized cathead hoists have been trained on how to operate them in accordance with manufacturer guidelines. (Identify qualified persons by name in the "Comments" Section below.)</p> <p><input type="checkbox"/> Electrofishing equipment will be inspected and verified to be in good conditions with ALL parts required by the manufacturer and exterior cords have no cuts through outer insulation and no "vinyl tape" repairs. Inspections will be completed by: <input type="checkbox"/> Users <input type="checkbox"/> Site Supervisor/Safety Coordinator <input type="checkbox"/> Other: _____</p> <p><input type="checkbox"/> Persons using Electrofishing Equipment have been trained on how to operate it in accordance with manufacturer guidelines. (Identify qualified persons by name in the "Comments" Section below.)</p> <p><input type="checkbox"/> Electrofishing will be discontinued if the public approaches within 100'</p> <p><input type="checkbox"/> Electrofishing boats will be marked with "Danger Electricity" signs (or equivalent) that can be read at a distance of 150'.</p> <p><input type="checkbox"/> All electrofishing team members wear electrically-rated rubber gloves that are inspected daily by users and replaced every 6 months. Use leather or other cut-resistant gloves to protect the rubber gloves. (Similar to NFPA 70E requirements.)</p> <p><input type="checkbox"/> All electrofishing team members wear chest or hip waders to insulate the wearer from electrical shock.</p> <p><input type="checkbox"/> Net handles for nets used during electrofishing will be nonconductive and long enough to keep hands out of the water.</p> <p><input type="checkbox"/> The positive electrode (anode) on portable electroshockers is equipped with a manual switch that stops the current when released and is not "bypassed" with a hold-down mechanism (i.e., tape)</p> <p><input type="checkbox"/> At least two (2) persons on each Electrofishing boat or location are trained in CPR.</p> <p><input type="checkbox"/> All personnel involved in electrofishing know the location of the emergency shutoff switch.</p> <p><input type="checkbox"/> Backpack electrofishing equipment is equipped with a tilt switch that stops the current if the operator falls.</p> <p>POWER TOOLS, HAND TOOLS & AUGERS, EXTENSION CORDS, & ELECTROFISHING COMMENTS:</p>
WORKING OVER/NEAR WATER OR ON ICE	
<p>drowning, hypothermia (winter months), spills to surface waterways, fall through ice</p> <p><input type="checkbox"/> Barge-mounted drilling/boring rigs</p> <p><input type="checkbox"/> Sampling from a boat</p> <p><input type="checkbox"/> Boat required for site access</p> <p><input type="checkbox"/> Work on an ice covered body of water</p> <p><input type="checkbox"/> Other:</p> <p><input checked="" type="checkbox"/> NA</p>	<p><input type="checkbox"/> 100% Fall Protection while working over water or when otherwise exposed to a drowning hazard. (Describe how fall protection will be implemented, Tie-off points, and the equipment that will be used. <input type="checkbox"/> in "Comments" below <input type="checkbox"/> in the "Fall Protection" section)</p> <p><input type="checkbox"/> A "safety observer" will remain on shore with the ability to contact emergency response personnel and communicate with those on boats/barges.</p> <p><input type="checkbox"/> USG-approved flotation vests will be used.</p> <p><input type="checkbox"/> Ring-buoy with 90' of rope and placed within 100' of site personnel.</p> <p><input type="checkbox"/> Rescue skiff will be staged such that one person can immediately launch the skiff.</p> <p><input type="checkbox"/> At least one person will be available to launch and operate the rescue skiff. NOTE - "Safety Observer" may launch rescue skiff after making emergency response notification(s).</p> <p><input type="checkbox"/> Ice Safety - Core samples will be taken every 100' on lakes or 50' on rivers to evaluate the thickness and quality of ice (i.e., <i>clear/blue ice</i> = best quality, <i>white/opaque ice</i> = moderate quality/use caution, <i>gray/slushy ice</i> = poor quality/unsafe).</p> <p><input type="checkbox"/> Ice Safety - Conservative load estimates are established for static and/or moving loads as appropriate for the type of work being conducted. Load estimates are explained: <input type="checkbox"/> in "Comments" below <input type="checkbox"/> in an attached document</p> <p><input type="checkbox"/> Spill Control - Floating booms will be used around barges, shore-based heavy equipment, or other locations where hydraulic fluid may leak from equipment into surface water.</p> <p><input type="checkbox"/> Spill Control - Silt curtains will be suspended below floating booms.</p> <p><input type="checkbox"/> Boats and Barges will not be operated above their weight capacity.</p> <p><input type="checkbox"/> Boats and barges operated (or potentially operated) in bad weather will be operated below their weight capacity by ____% (suggest at least 25%).</p> <p><input type="checkbox"/> Boat and barge emergency calls - Weather resistant radios that broadcast on Coast Guard frequencies (Channel 16 VHF/FM or 2182 MHz) will be available for emergency calls.</p> <p><input type="checkbox"/> Boat or barge-based operations will be discontinued when NOAA issues a small craft</p>

HAZARD		HAZARD CONTROLS (check all that apply and comment as required)
		<p>advisory or when sustained wind speeds of 20 mph are observed and create dangerous wave or boat/barge handling conditions.</p> <p><input type="checkbox"/> NOAA Weather Radio Receiver will be used to monitor weather conditions that may affect boat or barge-based activities.</p> <p>WORKING OVER WATER COMMENTS:</p>
MANUAL MATERIAL HANDLING / MATERIAL STORAGE / HOUSEKEEPING		
<input checked="" type="checkbox"/> NA	<p>back or shoulder strain, struck by falling objects, trips and falls, incompatible materials (fire or explosion)</p> <p><input type="checkbox"/> hvy manual lifting (>50 lbs)</p> <p><input type="checkbox"/> chemical storage</p> <p><input type="checkbox"/> compressed gas storage</p> <p><input type="checkbox"/> Tall storage greater than 2 pallets stacked.</p> <p><input type="checkbox"/> Material & equipment laydown areas</p> <p><input type="checkbox"/> Trash & debris removal</p> <p><input type="checkbox"/> Temporary cords & hoses placed across walkways</p> <p><input type="checkbox"/></p> <p><input type="checkbox"/></p> <p><input type="checkbox"/></p>	<p><input type="checkbox"/> Mechanical lifting equipment used to reduce manual material handling: (<input type="checkbox"/> Forklift/Lull <input type="checkbox"/> Heavy Equipment <input type="checkbox"/> Dolly <input type="checkbox"/> _____)</p> <p><input type="checkbox"/> Manual lifting more than 75 lbs by a single person will be avoided.</p> <p><input type="checkbox"/> Good manual lifting techniques will be reviewed with the following trades/persons prior to site work: _____</p> <p><input type="checkbox"/> "Hay Hook" style manhole removal tools will NOT be used to remove manhole covers.</p> <p><input type="checkbox"/> "Hay Hook" style manhole removal tools will be used AND the justification why an alternate, lower-stress removal tool is not available is in the "Comments" section below.</p> <p><input type="checkbox"/> Incompatible chemicals will be separated by 20' or a concrete block wall.</p> <p><input type="checkbox"/> Secondary containment will be provided for the following chemicals: _____</p> <p><input type="checkbox"/> Safety equipment will be located near chemical storage.</p> <p><input type="checkbox"/> Spill Kit <input type="checkbox"/> Emergency Shower <input type="checkbox"/> Eyewash <input type="checkbox"/> Drench Hose <input type="checkbox"/> Splash PPE</p> <p><input type="checkbox"/> Flammable gases and oxygen will be separated by 20'.</p> <p><input type="checkbox"/> All compressed gas cylinders will be transported vertically and secured upright.</p> <p><input type="checkbox"/> Equipment and materials will be stacked in laydown areas with aisles as necessary for safe access. All un-used equipment & materials will be returned to laydown areas daily. Designated laydown areas: _____</p> <p><input type="checkbox"/> Materials will not be stacked greater than 2 pallets high without being secured.</p> <p><input type="checkbox"/> Trash and debris will be removed daily and placed in designated containers. Specify debris segregation and location of disposal containers below.</p> <p><input type="checkbox"/> Hoses & Cords will be run out of walkways (e.g., within 6" of walls or 7.5' overhead) whenever possible or will be clearly marked by cones or barricades.</p> <p><input type="checkbox"/> All chemical containers will be labeled per Hazard Communication requirements.</p> <p>MATERIAL HANDLING & HOUSEKEEPING COMMENTS:</p>
ROADWAY, RAILROAD, & SIDEWALK OBSTRUCTION		
<input checked="" type="checkbox"/> NA	<p><input type="checkbox"/> Vehicle accidents</p> <p><input type="checkbox"/> Pedestrians struck by vehicles or heavy equipment</p> <p><input type="checkbox"/> Pedestrians falls</p> <p><input type="checkbox"/> Pedestrian struck-by falling objects</p> <p><input type="checkbox"/> Railroad accidents</p>	<p><input type="checkbox"/> DOT signal devices will be used to re-route vehicles around excavations or busy site entrances/exits that affect road traffic.</p> <p><input type="checkbox"/> Roadway Flaggers will be used and have DOT Flagger Training</p> <p><input type="checkbox"/> Pedestrian traffic will be safely routed around or over excavations.</p> <p><input type="checkbox"/> Pedestrian traffic will be safely routed around or under overhead work.</p> <p><input type="checkbox"/> Railroad owner notified for permission to work on the railroad right-of-way.</p> <p><input type="checkbox"/> Railroad flagger is required for work in the right-of-way.</p> <p><input type="checkbox"/> Equipment, materials, and personnel may not be closer than 15' to the nearest railroad rail if the railroad flagger or the flagger's signal is not visible.</p> <p><input type="checkbox"/> Derailer(s)/bumper(s) will be installed on railroad tracks to isolate the work area.</p> <p>ROADWAY, RAILROAD, & SIDEWALK COMMENTS:</p>
BIOLOGICAL HAZARDS		
<input checked="" type="checkbox"/> NA	<p>Infection, Lyme Disease, West Nile Virus, Eastern Equine Encephalitis (EEE), Severe Rash, Allergic Reaction, Venom effects</p> <p><input type="checkbox"/> Ticks</p> <p><input type="checkbox"/> Mosquitoes (EEE, WNV, etc)</p> <p><input type="checkbox"/> Venomous Snakes</p> <p><input type="checkbox"/> Venomous Spiders</p> <p><input type="checkbox"/> Poison Ivy, Oak, or Sumac</p>	<p><input type="checkbox"/> Use DEET (25%-98%) repellent on skin for protection against mosquitoes, ticks, and similar insects. Use higher concentrations for heavily infested areas.</p> <p><input type="checkbox"/> Use Permethrin repellent on clothing in areas heavily infested with ticks, chiggers, etc.</p> <p><input type="checkbox"/> All site personnel will be instructed on how to identify poison ivy, sumac, and oak. (O'Brien & Gere Field Identification Guide or equiv. has been posted? <input type="checkbox"/> YES <input type="checkbox"/> NO)</p> <p><input type="checkbox"/> Poison ivy barrier creams (e.g., Ivy Block) will be used on exposed skin prior to the workday.</p> <p><input type="checkbox"/> Poison ivy neutralizing wipes or rubbing alcohol will be used on hands and exposed skin following work activities or incidents where contact with poison ivy/oak/sumac is suspected.</p> <p><input type="checkbox"/> Protective coveralls (such as Tyvek) will be used to prevent contact with ticks or poison ivy.</p> <p><input type="checkbox"/> All site personnel will be instructed on how to identify venomous snakes indigenous to the area. List venomous snakes of concern in the "Comments" section below. (O'Brien & Gere Field Identification Guide or equiv. has been posted? <input type="checkbox"/> YES <input type="checkbox"/> NO)</p>

HAZARD	HAZARD CONTROLS (check all that apply and comment as required)																										
<input type="checkbox"/> Bees & Wasps <input type="checkbox"/> Fire Ants <input type="checkbox"/> Other (identify below):	<input type="checkbox"/> All field personnel with a potential to encounter venomous snakes will wear: <input type="checkbox"/> Snake Chaps AND/OR <input type="checkbox"/> High Leather Safety Boots (NOT ankle-high boots/shoes) <input type="checkbox"/> All site personnel will be instructed on how to identify venomous spiders indigenous to the area. List venomous spiders of concern in the "Comments" section below. (O'Brien & Gere Field Identification Guide or equiv. has been posted? <input type="checkbox"/> YES <input type="checkbox"/> NO) <input type="checkbox"/> Site personnel with known allergies to bee/wasp stings, fire ant bites, or other insect bites carry an "EpiPen" or equivalent medication prescribed for treating allergic reaction. BIOLOGICAL HAZARDS COMMENTS:																										
ENVIRONMENTAL & CHEMICAL HAZARDS / HAZARDOUS WASTE SITE WORK																											
<p>Exposure to hazardous vapors or dust, contact with contaminated materials, fire, explosion.</p> <p>Contaminants of Concern and hazardous chemicals include:</p> <input checked="" type="checkbox"/> volatile organic compounds (describe: Chlorinated volatile organic compounds) <input type="checkbox"/> semivolatile organic cmpds (describe: _____) <input type="checkbox"/> metal dusts (describe: _____) <input type="checkbox"/> PCBs <input type="checkbox"/> Caustic (NaOH) <input type="checkbox"/> Acid (H2SO4, HCL) <input type="checkbox"/> <input type="checkbox"/>	<input type="checkbox"/> Site workers with a potential for contact with contaminated materials and work in Level C PPE will have OSHA 40-hour training, current 8-hour refresher, and medical exam. <input type="checkbox"/> Site workers with minimal contact with contaminated materials and no work in Level C PPE will have OSHA 40-hour OR 24-hour training, current 8-hour refresher, and medical exam. <input type="checkbox"/> Foremen or Supervisors overseeing field crews will have 8-hour OSHA Supervisor training. <input type="checkbox"/> No intrusive work activities or areas are anticipated with current scope of work. <input checked="" type="checkbox"/> Intrusive work activities include: <u>Penetrating building slab with hammer drill</u> <input type="checkbox"/> The perimeter of intrusive work areas are identified by: _____ <input checked="" type="checkbox"/> Decontamination of personnel or equipment is <u>not</u> anticipated with the current scope of work. <input type="checkbox"/> Decontamination of personnel and small tools will be conducted as follows: _____ <input type="checkbox"/> Decontamination of heavy equipment will be conducted as follows: _____ <input type="checkbox"/> Heavy equipment leaving the site will be inspected by: _____ <input checked="" type="checkbox"/> Work area monitoring is not anticipated with the current scope of work. <input type="checkbox"/> Work area air monitoring will be conducted per attached air monitoring plan & action levels. <input type="checkbox"/> Work Area Air Monitoring as follows for: <input type="checkbox"/> Dust, <input type="checkbox"/> VOCs, <input type="checkbox"/> Other: _____ (NOTE - Insert additional or revise existing response actions as appropriate) <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 20%;">Action Levels</th> <th>Description & Response Actions</th> </tr> </thead> <tbody> <tr> <td></td> <td>1. <u>Level C PPE</u> - Tyvek, boot covers, nitrile gloves, half or full face w/ respirator with _____ cartridges changed (<input type="checkbox"/> daily, <input type="checkbox"/> _____) OR</td> </tr> <tr> <td></td> <td>2. Reduce contaminant concentrations below action level(s).</td> </tr> <tr> <td></td> <td>1. <u>Level B PPE</u> - Same as above except with a supplied air respirator OR</td> </tr> <tr> <td></td> <td>2. Reduce contaminant(s) below Level B action level(s).</td> </tr> <tr> <td></td> <td>1. STOP work</td> </tr> </tbody> </table> <input checked="" type="checkbox"/> Community Air Monitoring is not anticipated with the current scope of work. <input type="checkbox"/> Community Air Monitoring is required per the attached air monitoring plan & action levels. <input type="checkbox"/> Community Area Air Monitoring as follows for: <input type="checkbox"/> Dust, <input type="checkbox"/> VOCs, <input type="checkbox"/> Other: _____ (NOTE - Insert additional or revise existing response actions as appropriate) <table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 20%;">Action Levels</th> <th>Description & Response Actions</th> </tr> </thead> <tbody> <tr> <td></td> <td>1. If dust or odors are observed leaving the site perimeter, then dust/odor controls must be implemented.</td> </tr> <tr> <td></td> <td>2. If dust/odor controls fail to prevent dust/odor emissions from leaving the site, then STOP work and notify the client contact.</td> </tr> <tr> <td></td> <td>1. Use dust/odor suppression techniques outlined in the "Comments" section.</td> </tr> <tr> <td></td> <td>2. Evaluate additional techniques or controls if necessary.</td> </tr> <tr> <td></td> <td>3. Notify the client contact.</td> </tr> <tr> <td></td> <td>1. STOP work</td> </tr> </tbody> </table>	Action Levels	Description & Response Actions		1. <u>Level C PPE</u> - Tyvek, boot covers, nitrile gloves, half or full face w/ respirator with _____ cartridges changed (<input type="checkbox"/> daily, <input type="checkbox"/> _____) OR		2. Reduce contaminant concentrations below action level(s).		1. <u>Level B PPE</u> - Same as above except with a supplied air respirator OR		2. Reduce contaminant(s) below Level B action level(s).		1. STOP work	Action Levels	Description & Response Actions		1. If dust or odors are observed leaving the site perimeter, then dust/odor controls must be implemented.		2. If dust/odor controls fail to prevent dust/odor emissions from leaving the site, then STOP work and notify the client contact.		1. Use dust/odor suppression techniques outlined in the "Comments" section.		2. Evaluate additional techniques or controls if necessary.		3. Notify the client contact.		1. STOP work
Action Levels	Description & Response Actions																										
	1. <u>Level C PPE</u> - Tyvek, boot covers, nitrile gloves, half or full face w/ respirator with _____ cartridges changed (<input type="checkbox"/> daily, <input type="checkbox"/> _____) OR																										
	2. Reduce contaminant concentrations below action level(s).																										
	1. <u>Level B PPE</u> - Same as above except with a supplied air respirator OR																										
	2. Reduce contaminant(s) below Level B action level(s).																										
	1. STOP work																										
Action Levels	Description & Response Actions																										
	1. If dust or odors are observed leaving the site perimeter, then dust/odor controls must be implemented.																										
	2. If dust/odor controls fail to prevent dust/odor emissions from leaving the site, then STOP work and notify the client contact.																										
	1. Use dust/odor suppression techniques outlined in the "Comments" section.																										
	2. Evaluate additional techniques or controls if necessary.																										
	3. Notify the client contact.																										
	1. STOP work																										
<input type="checkbox"/> NA	<p>(many other hazardous waste and chemical hazards are covered elsewhere in this JSA)</p> <p>ENVIRONMENTAL & CHEMICAL HAZARD COMMENTS: Exposure to VOCs will be very limited, as once sub-slab hole is open, it will be sealed within minutes with a sample probe and peragum.</p>																										

Post Emergency Response Information On-Site or Retain Near Work Area

EMERGENCY RESPONSE			
(911 Service is Available <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No Cell Phone Required <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No)			
Alternate Emergency Number (if not "911"):			
Site Address:	12 Pixley Industrial Parkway, Rochester, New York 14624		
Muster Point in case of site evacuation:	Former ITT Rochester Form Machine Facility, 30 Pixley Industrial Parkway		
Emergency Medical Treatment - Hospital Name:	Strong Memorial Hospital	Number:	585-275-2100
Hospital Address:	601 Elmwood Ave, Rochester, NY		(911)
Non-Emergency Med. Treatment - Clinic Name:	XpressCare Medical at Westside	Number:	585-429-9777
Occupational Clinic Address:	1637 Howard Road, Rochester, NY		(911)
Fire Department Name	Gates Fire Department	Number:	585-426-2720 (911)
Spill Response:	NYSDEC	Number:	800-457-7362
Client Representative Name:	Lisa Hall	Office Number:	714-630-3175 ext.15
		Cell Number:	714-337-6278
O'Brien & Gere Project Manager Name:	Guy Swenson	Office Number:	315-956-6342
		Cell Number:	315-506-3063
O'Brien & Gere Corporate H&S Name:	Jeff Parsons	Office Number:	315-956-6871
		Cell Number:	315-391-0638
Contact Name:		Office Number:	
		Cell Number:	
Contact Name:		Office Number:	
		Cell Number:	
EMERGENCY RESPONSE COMMENTS: <ol style="list-style-type: none"> Upon occurrence of any injury, fire, explosion, major spill (beyond incidental), property damage >\$1,000, or near-miss that could have resulted in a fatality or disabling injury, IMMEDIATELY NOTIFY the O'Brien & Gere Project Manager, O'Brien & Gere Manager of Corporate H&S, and the Client Representative. Complete an <i>Incident Report</i> within 24 hours and submit to the O'Brien & Gere Manager of Corporate H&S for review. First Aid and CPR supplies are located in the First Aid kit in the vehicle. Spill Supplies are not needed for this task. Emergency numbers and Hospital Route Map are posted below. 			



PRE-WORK JSA for Environmental Investigations

Revised: May 17, 2011

Page 8 of 8

Individuals who are performing work covered by this JSA have received a **project-specific safety orientation** that includes a review of the safety requirements outlined in this JSA. The undersigned individuals acknowledge that they have read this JSA and/or reviewed this JSA with the Project Supervisor, Superintendent, or Foreman and agree to comply with safety requirements outlined herein. The undersigned individuals understand that these safety requirements are not "all-inclusive" and that they will be expected to follow any additional safe work practices applicable or customary to their specific scope of work or trade.

[illegible]

360° Engineering and Project Delivery Solutions

All materials printed on recycled paper. 

