

The electronic version of this file/report should have the file name:

Type of document.Spill Number.Year-Month.File *Year-Year* or Report name.pdf

letter.\_\_\_\_\_.\_\_\_\_\_.\_\_\_\_\_.File spillfile\_\_\_\_\_.pdf

report.hw905013.2002-03-01.Decommissioning<sup>NG</sup>.pdf  
REPORT

Project Site numbers will be proceeded by the following:

Municipal Brownfields - b

Superfund - hw

Spills - sp

ERP - e

VCP - v

BCP - c

non-releasable - put .nf.pdf

Example: letter.sp9875693.1998-01.Filespillfile.nf.pdf

905013

9/18



RECEIVED  
MAR 23 2002  
NICKY REC'D  
REL UNREL

**SOIL VAPOR EXTRACTION /  
AIR SPARGING SYSTEM  
DECOMMISSIONING REPORT**

For the:

**MACHIAS GRAVEL PIT SITE**  
*Machias, New York*

3/02

Prepared For:

**MOTOROLA CORPORATION  
4000 COMMERCIAL AVENUE  
NORTHBROOK, ILLINOIS 60062**

Prepared By:

**ENVIROGEN, Inc.  
480 NEPONSET STREET  
CANTON, MA 02021**

March 2002

Copyright © Envirogen, Inc. 2002

**SOIL VAPOR EXTRACTION /  
AIR SPARGING SYSTEM  
DECOMMISSIONING REPORT**

**TABLE OF CONTENTS**

<b>1.0</b>	<b>INTRODUCTION.....</b>	<b>1</b>
<b>2.0</b>	<b>BACKGROUND .....</b>	<b>1</b>
<b>3.0</b>	<b>SUMMARY OF AS/SVE SYSTEM OPERATION &amp; PERFORMANCE.....</b>	<b>1</b>
<b>4.0</b>	<b>SUMMARY OF SYSTEM DECOMMISSIONING.....</b>	<b>2</b>
4.1	WELL DECOMMISSIONING .....	2
4.2	SYSTEM DECONSTRUCTION & DEMOBILIZATION.....	2
<b>5.0</b>	<b>FINAL CLOSURE STATUS .....</b>	<b>3</b>

**TABLES**

Table 1	SVE System Operation Data
Table 2	SVE Wellhead Data
Table 3	AS System Operation Data

**FIGURES**

Figure 1	Site Plan with Decommissioned SVE/AS Well Locations
Figure 2a	VOC Discharge Rate vs. Time of Operation
Figure 2b	Cumulative Pounds of VOCs Removed vs. Time of Operation

**APPENDICES**

Appendix A	Well Decommissioning Records
Appendix B	Electrical Termination Inspection Certificate
Appendix C	Drum Shipment Bill of Lading

## 1.0 INTRODUCTION

This final closure report summarizes the operation and decommissioning of the soil vapor extraction (SVE) and air sparging (AS) system at the Machias Gravel Pit Site (the Site) in Machias, New York. Envirogen prepared this report on behalf of Motorola Corporation in accordance with the environmental services contract under Envirogen Project No. 10781. This report includes an overview of the background related to the SVE/AS system, a summary of system operation and performance between full system startup on December 22, 1993 and system shutdown on December 27, 1999, and a summary of the final system decommissioning and demobilization conducted in October and December 2001.

## 2.0 BACKGROUND

Envirogen's involvement at the Site began while doing business as Vapex Environmental Technologies, Inc. in 1992. Vapex assessed the feasibility of employing in-situ SVE/AS technologies to remove VOCs, primarily trichloroethylene (TCE) and trichloroethane (TCA), from vadose and saturated zone soils and groundwater at the Site. After conducting pilot studies in June 1993, Envirogen developed a conceptual design and then constructed a full-scale SVE/AS system between September and December 1993. The final construction included the installation of 16 SVE wells connected by above ground piping to a 25-horsepower rotary lobe blower package that discharged extracted vapors to two 1,000 pound vapor-phase carbon vessels, and 39 AS wells connected by above ground piping and flexible hose to a 30-horsepower rotary screw air compressor system. Envirogen started operation of the SVE system on December 22, 1993, and started operation of the AS system on January 13, 1994.

## 3.0 SUMMARY OF AS/SVE SYSTEM OPERATION & PERFORMANCE

Envirogen operated, maintained, and monitored the SVE/AS system following initial startup. Initial operation of the SVE/AS system achieved high VOC removal rates. Over the first two years of operation, the system effectively removed approximately 207 pounds of VOCs as TCE. During this period, VOC concentrations in soil vapor declined until reaching an asymptotic level associated with mass transfer limitations (i.e., reduced concentrations of VOCs adsorbed to soil particles resulted in slower transfer to soil vapor due to low concentration gradients). Evidence of mass transfer limitations included low or non-detectable VOC concentrations extracted during SVE operation and little to no rebound in VOC concentrations after extended periods of system inactivity. Envirogen continued operation of the SVE/AS system until the end of 1999 to satisfy a directive given by the New York State Department of Environmental Conservation (NYSDEC). Ultimately, between initial start up of the SVE/AS system on December 22, 1993 and final shutdown on December 27, 1999, the SVE/AS system removed an approximate total of 207 pounds of VOC mass (as TCE).

Following shutdown of the SVE/AS system, HSI Geotrans, the groundwater consultant for the site, continued periodic groundwater monitoring at the Site to evaluate whether groundwater concentrations remained below site closure criteria. In May 2001, Envirogen dismantled the above ground SVE/AS manifold piping to facilitate drill rig access for a soil-sampling event that HSI Geotrans planned to conduct, per request by NYSDEC, in order to demonstrate that Site soils remained below New York State criteria. The results indicated closure actions could

proceed, and following NYSDEC's approval, Envirogen initiated field efforts to decommission the SVE/AS system.

#### 4.0 SUMMARY OF SYSTEM DECOMMISSIONING

##### 4.1 WELL DECOMMISSIONING

Envirogen arrived on-site on Monday, October 29, 2001 to begin system deconstruction and well decommissioning. Envirogen contracted Buffalo Drilling, Inc, a licensed drilling contractor based in Clarence, NY, to decommission the 16 SVE wells and the 39 AS wells. Envirogen provided direction and oversight during the decommissioning activities.

Since the construction of the wells (1" PVC pipe at depths up to 80 feet below ground surface for the AS wells) made both pulling and full-depth over-drilling impractical, Envirogen opted to grout the wells in place. Well decommissioning by this method consisted of using a tremie pipe to pour a grout mixture consisting of Type I Portland cement with approximately four percent bentonite from the bottom of the well up to five feet below ground surface. Envirogen conducted breathing zone monitoring with a photoionization detector equipped with an 11.7 eV lamp (calibrated to isobutylene) during grout injection for health and safety purposes. All readings taken during grout injection, which likely displaced soil vapor, indicated non-detectable concentrations. Envirogen also completed well decommissioning records for each well, which are included in Appendix A.

After completing initial grouting at each well and allowing the grout to settle, Buffalo Drilling rechecked the levels of grout and topped it off where required. Following grouting procedures, Buffalo Drilling over drilled the PVC riser pipe with hollow stem augers to five feet below ground surface. Buffalo Drilling transferred the cut sections of PVC to a 20 cubic yard roll-off container brought on-site for containment of demolition debris. Buffalo Drilling completed the decommissioning of each well by filling the borehole with clean backfill and native soil and compacting the backfill to match surface grade.

Three of the grouted wells (AS18, VW6/AS13, AS22) had steel casings that extended deeper into the subsurface than expected. After unsuccessfully attempting to pull the steel casings with the drill rig, Buffalo Drilling and Envirogen concurred that rescheduling a future date to return with a backhoe would be necessary. On December 7, 2001, Envirogen and Buffalo Drilling returned with a backhoe and proceeded to excavate the soil around the wells to a depth slightly greater than five feet. Buffalo Drilling cut the steel casings at a depth of five feet, covered each well with bentonite chips, and backfilled and compacted the excavation above the grout seal with clean backfill and native soils to match surface grade. The steel riser was disposed of off site as solid waste.

##### 4.2 SYSTEM DECONSTRUCTION & DEMOBILIZATION

Envirogen began deconstruction of system equipment and ancillary piping in conjunction with the oversight work associated with the well decommissioning activities. On Thursday, November 1, 2001, Envirogen removed the SVE/AS manifold and ancillary piping to the

decommissioned wells. In addition, a local electrician terminated the electrical service supplying the SVE/AS equipment inside the treatment building. Once the power was disconnected, the wiring and circuitry to the remediation equipment was dismantled. The electrical inspector from the Town of Machias met with Envirogen on-site following completion of the electrical termination to inspect and certify that the electrical panel was left in proper condition in accordance with local electrical codes. Appendix B contains a copy of the inspection certificate.

A total of five 55-gallon drums containing water discharged from the air sparging system's desiccant dryers and two 55-gallon drums containing spent vapor-phase carbon utilized by the SVE system remained on-site from the former SVE/AS operation. Envirogen arranged for Safety-Kleen Corporation of Lackawanna, NY to sample the drums on November 1, 2001 to create a waste profile for disposal purposes.

On Friday, November 2, 2001, Envirogen transferred the remaining deconstruction debris and other non-salvageable equipment from the site into the roll-off container. Waste Management picked up the container and transported it to the Waste Management landfill in Chaffee, NY for disposal as solid waste.

Completion of system demobilization took place during December 6 and 7, 2001. On December 6, 2001, Envirogen met with Safety Kleen for pickup of the five water drums and two spent carbon drums. Based on the analytical results from samples collected on November 1, 2001, Safety-Kleen prepared a profile characterizing both materials as non-hazardous / non-regulated waste materials and completed a Bill of Lading to accompany the drums during transport. Prior to pickup, Envirogen coordinated with Mayor Douglas Law to obtain his signature as a representative of the Town of Machias (the Generator) on the Bill of Lading. Safety-Kleen transported the seven drums (total) to a Safety-Kleen disposal facility located in Smithfield, KY. Envirogen returned the original Generator copy of the Bill of Lading to the Town office for their record keeping. Appendix C contains a copy of the Bill of Lading.

On December 7, 2001, Envirogen met with Buffalo Drilling to complete decommissioning of the three remaining SVE/AS wells as discussed in the previous section. In addition, Envirogen utilized Buffalo Drilling's backhoe and operator to move the heavy SVE/AS equipment skids from the treatment building and load them onto a common carrier's tractor for transport off-site.

## 5.0 FINAL CLOSURE STATUS

The decommissioning and demobilization activities concluded Envirogen's involvement with the Site. Post-shutdown groundwater monitoring will continue and the remaining documentation will be submitted to NYSDEC to finalize site closure.





**TABLE 1**  
**SVE SYSTEM OPERATION DATA**

MACHIAS GRAVEL PIT - MACHIAS, NY

ENVIROGEN Project No. 10781

Date	Time	Operating Time (days)	Total System Flow (cfm)	Influent Concentration* (ppm)	Effluent Concentration* (ppm)	TCE Discharge Rate (lbs/day)	Incremental TCE Removed by SVES (lbs)	Cumulative TCE Removed by SVES (lbs)	Comments
23-Dec-93	10:00 AM	0.0	287	18.9	ND	2.656	0.0	0	Start up.
29-Dec-93	08:00 AM	6.8	NA	NA	NA	0.000	18.2	18	System down due to ice buildup in lines.
29-Dec-93	12:00 PM	7.0	285	16.8	ND	2.349	0.0	18	Final data after restarting.
10-Jan-94	10:30 AM	18.9	NA	NA	NA	0.000	28.0	46	System down due to ice buildup in lines.
12-Jan-94	04:00 PM	18.9	425	18.9	ND	3.940	0.0	46	Start up data; winterized lines.
13-Jan-94	09:00 AM	19.6	405	21.0	ND	4.167	2.9	49	Site check data before optimization of SVES wells.
13-Jan-94	03:00 PM	19.8	408	NM	NM	0.000	0.5	50	Final data after optimization of SVES wells.
17-Jan-94		23.8	NA	NA	NA	0.000	0.0	50	System down due to overloaded transformer.
25-Jan-94	10:30 AM	23.8	390	NM	NM	0.000	0.0	50	System data with new transformer before optimization.
25-Jan-94	01:15 PM	23.9	387	7.4	ND	1.394	0.2	50	System data after optimization of SVES wells.
03-Feb-94	11:00 AM	32.7	417	12.6	ND	2.577	17.4	67	System down due to low amp setting.
03-Feb-94	03:00 PM	32.8	405	11.3	NM	2.252	0.3	67	System data after optimization of SVES wells.
15-Feb-94	11:00 AM	36.3	NA	NA	NA	0.000	7.8	75	System down; motor starter fuse blown.
16-Feb-94	09:30 AM	36.3	412	8.2	ND	1.657	0.0	75	System data after restart w/new fuse.
16-Feb-94	01:30 PM	36.4	400	8.8	ND	1.736	0.3	75	System data after optimization of SVES wells.
22-Feb-94		42.6	NA	NA	NA	0.000	10.7	86	System down: B.Bruiere shut off.
28-Feb-94	11:30 AM	42.6	442	8.2	ND	1.776	0.0	86	System data after restart.
28-Feb-94	03:45 PM	42.7	414	7.5	ND	1.527	0.2	86	System data after optimization of SVES wells.
14-Mar-94	11:30 AM	56.5	412	5.0	ND	1.017	17.5	104	Initial site check data.
14-Mar-94	01:30 PM	56.6	418	5.7	ND	1.163	0.1	104	System data after optimization of SVES wells.
25-Mar-94	10:30 AM	67.4	418	1.9	ND	0.387	8.4	112	Initial site check data.
25-Mar-94	01:30 PM	67.4	404	4.4	ND	0.874	0.0	112	System data after optimization of SVES wells.
21-Apr-94	11:00 AM	94.4	399	0.5	ND	0.098	13.1	125	Initial site check data.
22-Apr-94	12:40 PM	95.4	405	0.5	ND	0.099	0.1	126	System data after optimization of SVES wells.
23-May-94	10:05 AM	126.3	387	1.5	ND	0.285	5.9	132	Initial site check data.
23-May-94	12:15 PM	126.4	389	1.2	ND	0.229	0.0	132	System data after optimization of SVES wells.
27-Jul-94		126.4	NA	NA	NA	0.000	0.0	132	Shut off system until building ventilated.
22-Sep-94	11:15 AM	191.9	425	ND	ND	0.000	0.0	132	System data after restart.
27-Oct-94	03:30 PM	227.1	429	0.6	ND	0.126	2.2	134	Site check data.
17-Nov-94	03:00 PM	248.1	444	0.8	ND	0.131	2.7	136	Site check data.
15-Dec-94	02:30 PM	276.1	432	ND	ND	0.000	1.8	138	Site check data.
25-Jan-95	02:30 PM	317.1	448	0.9	0.6	0.198	4.1	142	Site check data.
28-Feb-95	12:00 PM	351.0	436	ND	ND	0.000	3.4	146	Site check data.
23-Mar-95	06:30 AM	373.7	NA	NA	NA	0.000	0.0	146	System down due to compressor malfunction.
19-Apr-95	04:30 PM	373.3	473	0.2	ND	0.046	0.0	146	System restart data after annual maintenance.

**TABLE 1**  
**SVE SYSTEM OPERATION DATA**

MACHIAS GRAVEL PIT - MACHIAS, NY

ENVIROGEN Project No. 10781

Date	Time	Operating Time (days)	Total System Flow (cfm)	Influent Concentration* (ppm)	Effluent Concentration* (ppm)	TCE Discharge Rate (lbs/day)	Incremental TCE Removed by SVES (lbs)	Cumulative TCE Removed by SVES (lbs)	Comments
17-May-95	11:30 AM	391.4	450	ND	ND	0.000	0.4	146	Site check data.
28-Jun-95	12:00 PM	433.5	454	1	1	0.223	4.7	151	Site check data.
26-Jul-95	12:00 PM	461.5	448	2	2	0.439	9.3	160	Site check data.
23-Aug-95	12:00 PM	489.5	447	ND	ND	0.000	6.2	166	Site check data.
29-Sep-95	12:00 PM	526.5	439	ND	ND	0.000	0.0	166	Site check data.
03-Nov-95	03:00 PM	547.4	447	ND	ND	0.000	0.0	166	Blower down. Changed belts and restarted.
01-Dec-95	12:00 PM	575.3	386	3	0.5	0.569	7.9	174	System up. Reconfigured AS system.
24-Jan-96	12:00 PM	628.4	459	-	1	0.225	21.1	195	System down. Removed carbon and restarted.
04-Mar-96	12:00 PM	668.4	454	-	NM	0.000	4.5	200	System down due to electrical problem. Repaired.
02-Apr-96	12:00 PM	681.6	446	-	ND	0.000	0.0	200	Annual compressor maintenance.
28-May-96	12:00 PM	737.6	446	-	ND	0.000	0.0	200	AS unit down. Met with Allan Rabideau from UB.
24-Jun-96	12:00 PM	764.6	NA	-	NA	0.000	0.0	200	Shut system down for University of Buffalo study
02-Jul-96	12:00 PM	764.6	NA	-	NA	0.000	0.0	200	Static soil gas survey. System down.
12-Aug-96	10:25 AM	764.6	NA	-	NA	0.000	0.0	200	Site visit. System remained down.
17-Sep-96	12:00 PM	784.6	483	-	ND	0.000	0.0	200	Restarted SVE and AS defensive line
21-Oct-96	02:20 PM	798.7	492	-	0.5	0.121	2.1	202	
13-Nov-96	03:56 PM	821.8	488	-	ND	0.000	1.4	203	AS down (11/13/96) faulty safety valve - restarted 11/18/96
24-Nov-96	12:00 AM	832.1	488	-	NM	0.000	0.0	203	SVE down due to faulty float switch
10-Dec-96	02:09 PM	832.1	463	-	NM	0.000	0.0	203	SVE down (11/24/96) faulty float switch - restarted 12/10/96
16-Jan-97	11:56 AM	855.1	NA	-	NM	0.000	0.0	203	SVE and AS down (12/31/96) A/W separator frozen solid.
20-Feb-97	09:45 AM	856.0	439	-	ND	0.000	0.0	203	Systems still down. SVE and AS systems restarted.
02-Apr-97	10:38 AM	897.0	487	-	NM	0.000	0.0	203	SVE system up. AS down. Shut system down for University of Buffalo study.
12-Nov-97	10:00 AM	897.0	492	-	ND	0.000	0.0	203	Full System restart (down since April 2, 1997 for University of Buffalo Study)
15-Jan-98	12:00 PM	961.1	462	-	ND	0.000	0.0	203	System Up - Run time clock on blower does not appear to work
19-Feb-98	12:00 PM	982.1	436	-	ND	0.000	0.0	203	SVE blower down (approx 2 weeks). Tripped overloads
04-Mar-98	12:00 PM	995.1	NM	-	NM	0.000	0.0	203	System Up. Maintenance Site check. Replaced Discharge Stack
17-Apr-98	12:00 PM	1039.1	465	-	ND	0.000	0.0	203	SVE system up. AS down.
15-May-98	12:00 PM	1049.1	NA	-	NA	0.000	0.0	203	System down on 4/27/98 - Blower removed for maintenance
05-Aug-98	04:30 PM	1049.1	NA	-	NA	0.000	0.0	203	System still down. Blower being repaired.
23-Sep-98	11:12 AM	1081.1	141	-	1.4	0.097	1.5	205	System restarted on 8/22/98. System up on arrival.
29-Oct-98	10:47 AM	1117.0	99	-	ND	0.000	1.7	206	System up on arrival.
15-Dec-98	12:00 PM	1164.1	99	-	ND	0.000	0.0	206	System up on arrival.
02-Feb-99	10:40 AM	1213.0	99	-	ND	0.000	0.0	206	System up on arrival.
08-Mar-99	09:00 AM	1242.0	NM	-	NM	NM	NM	206	System up on arrival. - shut down for one month rebound test
15-Apr-99	09:00 PM	1242.2	279	-	ND	0.000	0.0	206	System down since 3/8/99. Restart.
21-Apr-99	06:08 PM	1248.1	278	-	NM	NM	NM	206	System up on arrival - remained up while AS system being repaired

**TABLE 1**  
**SVE SYSTEM OPERATION DATA**

MACHIAS GRAVEL PIT - MACHIAS, NY

ENVIROGEN Project No. 10781

Date	Time	Operating Time (days)	Total System Flow (cfm)	Influent Concentration* (ppm)	Effluent Concentration* (ppm)	TCE Discharge Rate (lbs/day)	Incremental TCE Removed by SVES (lbs)	Cumulative TCE Removed by SVES (lbs)	Comments
18-May-99	06:32 PM	1275.1	275	-	ND	0.000	0.0	206	System up on arrival. - shut down for one month rebound test
17-Jun-99	04:24 PM	1275.1	277	-	ND	0.000	0.0	206	System down since 5/18/99. Restart.
16-Jul-99	01:40 PM	1304.0	279	-	NM	NM	NM	206	SVE System up. AS down. Restart.
12-Aug-99	02:05 PM	1331.0	275	-	0.5	0.067	0.9	207	System up on arrival. Shut down for one month rebound test
15-Sep-99	12:00 AM	1331.0	277	-	NM	0.000	0.0	207	Restarted by Knox Air 9/15/99
23-Sep-99	03:00 PM	1338.4	277	-	ND	0.000	0.2	207	System up on arrival.
14-Oct-99	03:00 PM	1359.4	284	-	ND	0.000	0.0	207	System up on arrival. Shut down for one month rebound test
15-Nov-99	01:50 PM	1359.5	314	-	1.1	0.170	0.0	207	System down since 10/14/99. Restart 11/16/99 after maintenance
28-Dec-99	12:25 PM	1401.7	NM	-	NM	NM	NM	207	System down on arrival since 12/27/99. Left off permanently.

P:\Motorola-Machias,NY\10781\reports\OPCOND.xls

\* Concentrations were measured with a Thermo 580B OVM equipped with a photoionization detector (PID), which utilizes a 10.6 eV lamp, and are reported as trichloroethylene (TCE).

ND Not detectable.

NM Not measured.

NA Not applicable, system down.

\* Carbon removed. Influent concentration not applicable.

**TABLE 2**  
**SVE WELLHEAD DATA**

MACHIAS GRAVEL PIT - MACHIAS, NY

ENVIROGEN Project No. 10781

DATE	VW1		VW2		VW3		VW4		VW5		VW6		VW7		VW8		VW9	
	VAC. ("H2O)	CONC. (ppm)	VAC. ("H2O)	CONC. (ppm)	VAC. ("H2O)	CONC. (ppm)	VAC. ("H2O)	CONC. (ppm)	VAC. ("H2O)	CONC. (ppm)	VAC. ("H2O)	CONC. (ppm)	VAC. ("H2O)	CONC. (ppm)	VAC. ("H2O)	CONC. (ppm)	VAC. ("H2O)	CONC. (ppm)
12/15/93*	ND	40	ND	52	ND	20	ND	6	ND	18	ND	21	ND	92	ND	9	ND	42
1/13/94**	15	10	22	33	34	9	37	9	5	3	32	10	52	80	58	4	55	21
1/25/94	15	7	22	22	34	6	37	5	5	5	32	9	52	52	59	4	56	18
2/3/94	15	9	22	26	34	6	37	9	5	4	32	7	52	76	59	1	56	27
2/16/94	15	6	22	23	34	6	37	8	5	4	32	8	40	57	50	7	48	23
2/28/94	15	7	22	26	34	4	37	8	5	3	32	7	40	64	46	6	43	27
3/14/94	15	4	22	15	34	3	37	6	5	2	31	3	40	23	45	3	45	14
3/25/94	15	3	22	3	34	4	37	3	4	1	32	3	45	2	48	4	45	3
4/21/94	12	ND	22	5	34	ND	37	3	3	ND	32	ND	57	19	55	3	52	13
5/23/94	7	1	25	4	34	1	36	1	3	1	30	1	58	8	63	1	31	5
9/21/94*	ND	ND	ND	5	ND	ND	ND	2	ND	ND	ND	ND	ND	7	40	ND	ND	9
9/22/94	15	NM	22	NM	34	NM	35	NM	6	NM	31	NM	40	NM	40	NM	40	NM
10/27/94	15	1	22	5	35	1	40	2	4	ND	31	2	39	5	45	2	43	6
11/17/94	15	1	22	2	35	ND	40	1	5	1	30	1	40	4	45	1	42	4
12/15/94	18	ND	23	ND	36	ND	40	1	6	ND	31	ND	40	4	45	ND	43	4
1/25/95	16	1	23	4	39	ND	40	1	6	ND	30	ND	40	4	45	1	43	5
2/28/95	16	NM	23	1	40	ND	40	ND	5	ND	15	ND	40	2	45	ND	44	3
4/19/95*	18	4	28	12	35	5	42	9	5	4	31	10	36	5	42	4	40	2
05/17/95	18	ND	30	ND	37	2	44	ND	4	ND	31	ND	38	1	43	ND	41	2
06/28/95	17.5	ND	30	ND	36	ND	43	ND	2.5	ND	31	ND	37	ND	43	ND	40	ND
09/29/95	14	ND	22	4	34	ND	37	ND	3	ND	35	ND	44	2	50	ND	46	3
12/01/95	15	3	22	3	NM	NM	37	4	5	2	32	2	45	4	55	6	50	4
05/28/96	19	ND	27	3	49	ND	42	ND	6	1	40	ND	50	ND	56	1	56	3
7/3/98*	0	1	0	1	0	1	0	2	0	1	0	1	0	4	0	4	0	1
10/21/96	15	ND	22	11	34	ND	37	ND	5	ND	30	0.5	34	0.5	39	0.5	36	2
11/13/96	15	ND	30	ND	34	ND	37	NM	5	ND	30	ND	35	ND	44	ND	40	ND
12/10/96	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM
01/16/97	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM
02/20/97*	15	1	22	7	34	ND	37	1	5	1	32	1	51	1	55	1	50	4
04/02/97	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM
11/12/97*	15	ND	22	ND	27	ND	35	ND	5	ND	25	ND	28	ND	36	ND	34	1
02/19/98	18	ND	32	ND	43	ND	51	ND	5	ND	36	ND	45	ND	50	ND	48	ND
09/23/98	13	ND	23	4	32	ND	41	ND	5	ND	28	ND	32	ND	41	ND	38	ND
12/15/98	15	ND	22	4	32	ND	37	ND	5	ND	28	ND	34	ND	44	ND	48	ND
04/15/99	15	ND	22	ND	30	ND	40	ND	5	ND	30	ND	35	ND	40	ND	40	ND
05/18/99	NM	ND	NM	ND	NM	ND	NM	ND	NM	ND	NM	ND	NM	ND	NM	ND	NM	ND
06/17/99	15	ND	22	ND	34	ND	40	ND	5	ND	29	ND	32	ND	40	ND	38	ND
07/15/99	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM
08/12/99	NM	ND	NM	10	NM	ND	NM	ND	NM	ND	NM	ND	NM	ND	NM	ND	NM	ND
09/23/99	15	ND	22	3	NM	NM	36	ND	5	ND	26	ND	28	ND	38	ND	35	ND
10/14/99	13	ND	17	8	NM	NM	27	ND	3	ND	19	ND	20	ND	28	ND	26	ND
11/15/99*	15	ND	25	5	ND	0.55	32	ND	5	ND	20	ND	25	ND	32	ND	30	ND
12/28/99	NM	ND	NM	4	NM	2.55	NM	ND	NM	ND	NM	ND	NM	ND	NM	ND	NM	ND

**TABLE 2**  
**SVE WELLHEAD DATA**

MACHIAS GRAVEL PIT - MACHIAS, NY

ENVIROGEN Project No. 10781

	VW10		VW11		VW12		VW13		VW14		VW15		VW16		VW17	
DATE	VAC. ("H <sub>2</sub> O)	CONC. (ppm)	VAC. ("H <sub>2</sub> O)	CONC. (ppm)	VAC. ("H <sub>2</sub> O)	CONC. (ppm)	VAC. ("H <sub>2</sub> O)	CONC. (ppm)	VAC. ("H <sub>2</sub> O)	CONC. (ppm)	VAC. ("H <sub>2</sub> O)	CONC. (ppm)	VAC. ("H <sub>2</sub> O)	CONC. (ppm)	VAC. ("H <sub>2</sub> O)	CONC. (ppm)
12/15/93*	ND	8	ND	15	ND	20	ND	24	ND	4	ND	7	ND	1	ND	45
1/13/94**	12	7	39	21	51	13	6	11	OFF	OFF	58	9	12	1	43	24
1/25/94	12	6	38	14	54	6	6	7	OFF	OFF	60	5	12	3	43	16
2/3/94	12	5	39	23	52	6	6	7	NM	NM	58	8	12	1	43	19
2/16/94	12	4	38	16	45	6	6	6	9	1	50	10	12	1	35	17
2/28/94	12	5	35	18	40	3	6	6	8	1	45	6	11	ND	40	21
3/14/94	12	3	39	9	40	3	6	3	8	1	51	7	12	1	40	11
3/25/94	12	1	39	1	43	3	5	1	9	1	47	NM	11	1	41	2
4/21/94	9	ND	39	3	51	ND	6	ND	9	ND	54	3	12	ND	43	8
5/23/94	7	1	41	2	58	2	2	1	10	1	63	2	13	2	49	2
9/21/94*	ND	ND	ND	2	ND	ND	ND	2	ND	ND	ND	ND	ND	ND	ND	5
9/22/94	12	NM	35	NM	40	NM	6	NM	8	NM	45	NM	11	NM	40	NM
10/27/94	7	1	35	2	35	1	4	2	6	ND	45	2	11	ND	36	3
11/17/94	8	1	35	1	34	1	3	1	7	1	44	1	11	ND	37	1
12/15/94	8	ND	36	1	36	ND	4	ND	5	ND	45	1	11	ND	38	ND
1/25/95	8	ND	38	1	38	ND	5	ND	8	ND	45	1	12	ND	38	2
2/28/95	5	ND	38	ND	39	ND	5	ND	7	ND	45	ND	12	ND	38	ND
4/19/95*	10	2	36	1	37	2	6	2	10	1	41	1	13	21	35	11
05/17/95	10	ND	37	ND	38	ND	5	ND	5.5	ND	43	ND	10	ND	36	ND
06/28/95	10	ND	36	ND	36	ND	5.5	ND	9.5	ND	43	ND	12.5	ND	35	ND
09/29/95	6	ND	38	1	37	ND	2	ND	9	ND	42	ND	11	ND	42	1
12/01/95	12	2	38	3	50	3	3	4	9	5	52	5	43	4	NM	NM
05/28/96	16	1	23	1	50	1	10	1	65	ND	56	1	15	1	50	1
7/3/96*	0	1	0	1	0	1	0	3	0	11	0	2	0	6	0	1
10/21/96	12	2	31	0.5	32	ND	6	ND	9	ND	38	ND	12	ND	33	0.5
11/13/96	12	ND	35	ND	35	ND	6	ND	9	NM	35	ND	12	NM	35	ND
12/10/96	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM
01/16/97	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM
2/20/97*	12	ND	38	1	47	ND	6	ND	0	ND	45	92[a]	12	ND	43	1
04/02/97	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM	NM
11/12/97*	12	ND	29	ND	30	ND	6	ND	9	ND	32	2	12	ND	29	ND
02/19/98	11	ND	44	ND	44	ND	7	ND	6	ND	50	ND	12	ND	44	ND
09/23/98	14	ND	32	ND	32	ND	8	ND	10	ND	45	ND	10	ND	32	ND
12/15/98	12	ND	34	ND	35	ND	6	ND	9	ND	35	ND	12	ND	33	ND
04/15/99	12	ND	35	ND	35	ND	6	ND	9	ND	40	ND	12	ND	35	ND
05/18/99	NM	ND	NM	ND	NM	ND	NM	ND	NM	ND	NM	ND	NM	ND	NM	ND
06/17/99	12	ND	35	ND	35	ND	6	ND	9	ND	40	ND	12	ND	35	ND
07/15/99	NM	NM	NM	NM	NM	NM	NM	NM	9	ND	40	ND	12	ND	NM	NM
08/12/99	NM	ND	NM	ND	NM	ND	NM	ND	NM	ND	NM	ND	NM	ND	NM	ND
09/23/99	12	ND	32	ND	32	ND	6	ND	8	ND	36	ND	12	ND	31	ND
10/14/99	10	ND	22	ND	22	ND	4	ND	ND	ND	27	ND	10	ND	22	ND
11/15/99*	10	ND	25	ND	25	ND	6	ND	9	ND	30	ND	12	ND	25	ND
12/28/99	NM	ND	NM	ND	NM	ND	NM	ND	NM	ND	NM	ND	NM	ND	NM	ND

NOTE: Concentrations were measured with a Thermo 580B OVM equipped with a photoionization detector (PID), which utilizes a 10.6 eV lamp, and are reported as trichloroethylene (TCE).

\* Static vapor concentrations - Dynamic vacuum measurements after system reactivated.

\*\* Air sparging system inactive.

NM Not measured.

OFF VW14 off due to pipeline freezing; heat trace and insulation installed 2/3/94.

ND Not detected.

[a] Concentration may be due to PVC glue vapors collected in the well head after repair during last site check. The lateral was full of ice and blocked, so the well was not being vented.

VAC. Vacuum, reported as inches of water column ("H<sub>2</sub>O).

Conc. Concentration.

P:\Molm\10781\reports\WELL DATA.XLS

**TABLE 3**  
**AS SYSTEM OPERATION DATA**

MACHIAS GRAVEL PIT - MACHIAS, NY  
ENVIROGEN Project No. 10781

Date	Operating Time (hrs)	Operating Well Config.*	Total Pressure (psi)	Compressor Air Outlet Temperature (deg F)	Perimeter System Pressure (psi)	Module System Pressure (psi)	Defense System Pressure (psi)	Comments
13-Jan-94	0.0	1, 2a, 3	95	NM	55	50	50	Start up of AS system.
17-Jan-94	110.1	1, 2a, 3	-	-	-	-	-	- System down due to overloaded transformer.
25-Jan-94	110.1	1, 2a, 3	90	175	60	52	50	System data with new transformer.
03-Feb-94	323.6	1, 2a, 3	90	177	50	50	50	Site check data.
16-Feb-94	612.0	1, 2a, 3	-	-	-	-	-	- System down; blower motor starter fuse blown.
16-Feb-94	615.4	1, 2a, 3	95	185	43	50	54	System data 4 hrs after restart.
28-Feb-94	687.9	1, 2a, 3	-	-	-	-	-	- <del>System down</del> on High Outlet Air Temp Alarm.
28-Feb-94	690.6	1, 2a, 3	100	170	50	50	50	System data 4 hrs after restart (timer change).
14-Mar-94	1,021.5	1, 2a, 3	97	177	45	56	55	Site check data.
25-Mar-94	1,237.7	1, 2a, 3	-	-	-	-	-	- System down on High Outlet Air Temp Alarm.
25-Mar-94	1,238.9	1, 2a, 3	90	175	45	50	54	Site check data.
13-Apr-94	1,693.7	1, 2a, 3	-	-	-	-	-	- System down on High Outlet Air Temp Alarm.
21-Apr-94	1,693.7	1, 2b, 3	-	-	50	60	60	System data after restart.
22-Apr-94	1,723.6	1, 2b, 3	-	-	-	-	-	- <del>System down</del> on High Outlet Air Temp Alarm.
23-May-94	1,723.6	1, 2b, 3	-	-	-	-	-	- Site check data.
25-May-94	1,755.3	1, 2b, 3	-	-	-	-	-	- System down on High Outlet Air Temp Alarm.
22-Sep-94	1,755.3	1, 2b, 3	-	180	50	50	50	System data after restart. System was down since May
27-Oct-94	2,654.6	1, 2c, 3	65	175	50	50	50	Site check data.
17-Nov-94	3,155.0	1, 2c, 3	-	180	-	-	-	- Site check data.
15-Dec-94	3,829.0	1, 2c, 3	-	175	40	60	58	Site check data.
25-Jan-95	4,810.3	1, 2c, 3	75	175	55	50	55	Site check data.
28-Feb-95	5,626.0	1, 2c, 3	-	180	-	-	-	- No adjustments made.
23-Mar-95	5,920.0	1, 2c, 3	-	-	-	-	-	- System down due to compressor malfunction.
19-Apr-95	5,920.0	1, 2+, 3	-	175	-	-	-	- System restart data after annual maintenance.
17-May-95	6,330.6	1, 2+, 3	-	185	45	60	60	No adjustments made.
28-Jun-95	7,170.0	1, 2+, 3	-	180	40	60	60	System down. Restarted. No adjustments made.
26-Jul-95	7,539.0	1, 2a, 3	70	202	48	70	70	System down. Reconfigured groups and restarted.
23-Aug-95	8,203.0	1, 2a, 3	-	-	-	-	-	- System down. Repaired by Knox Air on 8/24/95.
29-Sep-95	9,064.0	1, 2a, 3	60	180	50	45	60	Quick connects need replacement.
01-Dec-95	10,161.9	1, 2b, 3	65	175	40	65	60	Reconfigured to 2b. Replaced quick connects.
02-Apr-96	11,485.0	1, 2a, 3	-	174	40	40	35	Annual maintenance. Reconfigured to 2a.
28-May-96	11,856.2	1, 2a, 3	-	174	40	40	35	AS system down. Restarted (System was down approx 5 weeks) prior
24-Jun-96	11,948.6	-	0	-	-	-	-	- System shut down for University of Buffalo study
03-Jul-96	11,948.6	-	0	-	-	-	-	- System shut down for University of Buffalo study
12-Aug-96	11,948.6	-	0	-	-	-	-	- System shut down for University of Buffalo study
17-Sep-96	11,948.6	3	90	173	-	-	NM	System restarted - Defensive only
21-Oct-96	12,768.0	1, 2a, 3	100	180	40	38	45	Operating Perimeter, Module (2a), and Defensive AS
13-Nov-96	13,322.4	1, 2a, 3	NM	175	37	44	38	AS down - faulty safety valve, restarted 11/18/96

**TABLE 3**  
**AS SYSTEM OPERATION DATA**

MACHIAS GRAVEL PIT - MACHIAS, NY  
ENVIROGEN Project No. 10781

Date	Operating Time (hrs)	Operating Well Config.*	Total Pressure (psi)	Compressor Air Outlet Temperature (deg F)	Perimeter System Pressure (psi)	Module System Pressure (psi)	Defense System Pressure (psi)	Comments
10-Dec-96	13,702.7	1, 2a, 3	NM	NM	NM	NM	NM	AS down, SVE system interlock shut down, 11/24/96, restarted on 12/10/96
16-Jan-97	14,588.7	1, 2a, 3	NM	NM	NM	NM	NM	AS down. SVE down because A/W separator frozen solid.
20-Feb-97	14,588.8	1, 2a, 3	NM	170	37	45	35	AS and SVE restarted.
02-Apr-97	14,701.1	-	NM	NM	NM	NM	NM	AS down on high temp alarm, SVE shut off for University of Buffalo study.
12-Nov-97	14,702.5	1, 2a, 3	100	175	31	44	37	Full System Restart (system had been down since April, 1997 for University of Buffalo study)
15-Jan-98	16,233.1	1, 2a, 3	99	NM	NM	NM	NM	AS System up.
19-Feb-98	17,076.5	1, 2a, 3	100	185	42	42	41	AS System up on arrival. SVE blower was down.
04-Mar-98	NM	1, 2a, 3	NM	NM	NM	NM	NM	AS System up. Maintenance site check.
17-Apr-98	17,819.9	1, 2a, 3	100	187	30	46	40	AS System down - high temperature alarm. Restarted
15-May-98	NM	1, 2a, 3	NM	NM	NM	NM	NM	AS System down. SVE blower taken off-line for maintenance.
23-Sep-98	19,088.0	1, 2a, 3	NM	170	26	26	26	AS System not maintaining pressure and flow while perimeter leg is on.
29-Oct-98	19,952.0	1, 2a, 3	NM	165	25	27	27	AS System up. Mechanical timers for Defense and Module zones non-functional
15-Dec-98	21,076.9	1, 2a, 3	NM	155	NM	NM	NM	AS System up. Mechanical timers for Defense and Module zones replaced
02-Feb-99	21,417.5	1, 2a, 3	NM	155	NM	NM	NM	AS System down - high temperature alarm. Annual maintenance. Restarted
08-Mar-99	22,111.2	1, 2a, 3	NM	NM	NM	NM	NM	AS System off for repairs - AS/SVES left off for one month rebound test
15-Apr-99	22,114.5	1, 2a, 3	NM	197	50	50	50	AS System down - new alternate schedule. Repairs made. Restarted
21-Apr-99	22,202.8	1, 2a, 3	NM	195	40	50	50	AS System off for repair of compressor drying towers. Restarted
18-May-99	22,848.3	1, 2a, 3	NM	205	40	58	50	AS System up. AS/SVES left off for one month rebound test
17-Jun-99	22,849.5	1, 2a, 3	NM	165	40	50	50	AS System down from previous month. Reconfigured to 2b. Restarted
16-Jul-99	23,083.8	1, 2b, 3	NM	212	25	30	55	AS System down 4.5 days with High Temp alarm. Restarted
12-Aug-99	23,707.0	1, 2b, 3	NM	210	25	NM	55	AS System down 25 hours. Restart by Knox Air. Shut down for one month
23-Sep-99	23,884.0	1, 2b, 3	NM	175	45	57	32	AS System up. Restarted by Knox Air 9/15/99.
14-Oct-99	24,388.4	1, 2b, 3	NM	188	30	30	NM	AS System up. Defense System pressure gauge broken. Shut down for one month
15-Nov-99	24,391.0	1, 2c, 3	NM	185	36	33	NM	AS System down from previous month. Reconfigured to 2c. Restarted
28-Dec-99	25,402.7	1, 2c, 3	NM	NM	NM	NM	NM	AS System down since 12/27/99. Remained off permanently.

\* Configuration 1 consists of all Perimeter AS wells : 1, 2, 3, 4, 5, 6, 12, 18, 24, 30, 31, 32, 33 & 34.

Configuration 2 consists of three subgroups of the Module AS wells.

2a consists of AS7, 10, 13, 14, 19, 22, 26 & 29.

2b consists of AS8, 15, 20, 21, 22, 23, 25, 27 & 28.

2c consists of AS9, 11, 13, 16, 17, 27 & 28.

2+ consists of AS9, 11, 14, 20, 22, 23 & 27

NOTE: Some of the wells in these subgroups overlapped and could be reconfigured as necessary for optimization.

Configuration 3 consists of all Defense AS wells : 35, 36, 37, 38 & 39.

+ Mobile group = AS9, 11, 14, 20, 22, 23, 25 & 27.

NM not measured

P:\Motorola-Machias, NY\10781\reports\ASOPER.xls





VW1 AS6  
 AS7  
 VW6 AS13  
 AS12  
 VW5 AS18  
 AS19  
 VW11 AS25  
 AS24  
 AS30 VW10  
 AS31  
 AS32  
 VW12 AS33  
 AS34  
 VW13  
 AS2  
 AS8  
 AS9 VW3  
 AS14  
 AS21  
 AS26  
 AS27  
 AS2  
 AS3  
 AS10  
 AS16  
 AS17  
 AS4 VW4 AS5  
 VW8 AS11  
 AS15  
 AS22  
 AS28  
 AS29  
 VW9 AS23  
 AS36  
 VW15 AS37  
 AS38  
 AS39 VW16

EQUIPMENT GARAGE

VERY ROAD

N

NOTES 1) ALL INFORMATION ON THIS DRAWING IS APPROXIMATE.


REV.	DATE:	BY:	DESCRIPTION:	CHK'D.	APP'D.
 <b>ENVIROGEN</b> New Solutions to Hazardous Waste Problems			DRAWN BY: DAF CHK'D BY: GTM	SCALE: APPR. 1" = 30' DATE: 1/9/02	
TITLE: SITE PLAN WITH DECOMMISSIONED SVE/AS WELL LOCATIONS <b>FIGURE 1</b>			ENVIROGEN PROJECT NO. 10781 SITE: MACHIAS GRAVEL PIT MACHIAS, N.Y.		
SIZE:	DRAWING NO. A10781-1			REV.	

FIGURE 2A

VOC Discharge Rate vs. Time of Operation  
Machias Gravel Pit - Machias, NY





FIGURE 2B





# WELL DECOMMISSIONING RECORD

## NYSDEC NPL Sites

Site Name: <u>MACHIAS GRAVEL PIT</u>	Well I.D.: <u>A529</u>
Site Location: <u>VERY ROAD, MACHIAS NY</u>	Driller:
Drilling Co.: <u>BUFFALO DRILLING</u>	Inspector: <u>JASON LACASSE</u>
	Date: <u>10-29-01</u>

### DECOMMISSIONING DATA

(Fill in all that apply)

#### OVERDRILLING

Interval Drilled  
 Drilling Method(s)  
 Borehole Dia. (in.)  
 Temporary Casing Installed? (y/n)  
 Depth temporary casing installed  
 Casing type/dia. (in.)  
 Method of installing

5 FT
HSA
4.25
N/A
N/A
N/A
N/A

#### CASING PULLING

Method employed  
 Casing retrieved (feet)  
 Casing type/dia. (in.)

N/A
-----

#### CASING PERFORATING

Equipment used  
 Number of perforations/foot  
 Size of perforations  
 Interval perforated

N/A
-----



#### GROUTING

Interval grouted (FBLS)  
 # of batches prepared  
 For each batch record:  
 Quantity of water used (gal.)  
 Quantity of cement used (lbs.)  
 Cement type  
 Quantity of bentonite used (lbs.)  
 Quantity of calcium chloride used (lbs.)  
 Volume of grout prepared (gal.)  
 Volume of grout used (gal.)

1 of 1
36
100 lbs 370
TYPE 1
5-8
—
55
8

### WELL SCHEMATIC\*

Depth  
(feet)



COMMENTS: FILL w/ grout till well over  
flowed - topped off well w/ grout

\* Sketch in all relevant decommissioning data, including:  
 interval overdrilled, interval grouted, casing left in hole,  
 well stickup, etc.

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: MACHIAS GRAVEL PIT

Well I.D.: AS 23

Site Location: VERY ROAD, MACHIAS NY

Driller:

Drilling Co.: BUFFALO DRILLING

Inspector: JASON LACASSE

Date: 10-29-01

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
Drilling Method(s)  
Borehole Dia. (in.)  
Temporary Casing Installed? (y/n)  
Depth temporary casing installed  
Casing type/dia. (in.)  
Method of installing

5 FT  
H.S.A  
4.25  
N/A  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
Casing retrieved (feet)  
Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
Number of perforations/foot  
Size of perforations  
Interval perforated

N/A


### GROUTING

Interval grouted (FBLs)  
# of batches prepared  
For each batch record:  
Quantity of water used (gal.)  
Quantity of cement used (lbs.)  
Cement type  
Quantity of bentonite used (lbs.)  
Quantity of calcium chloride used (lbs.)  
Volume of grout prepared (gal.)  
Volume of grout used (gal.)

1 OF 1  
36  
375  
TYPE 1  
5-8  
55  
6

## WELL SCHEMATIC\*

Depth (feet) Backfill to 0'



COMMENTS: Filled w/ grout till well  
OVERFLOW - 2 - TOPPED OFF WITH GROUT

\* Sketch in all relevant decommissioning data, including:  
interval overdrilled, interval grouted, casing left in hole,  
well stickup, etc.

# WELL DECOMMISSIONING RECORD

## NYSDEC NPL Sites

Site Name: <u>MACHIAS GRAVEL PIT</u>	Well I.D.: <u>VW 9</u>
Site Location: <u>VERY ROAD, MACHIAS NY</u>	Driller:
Drilling Co.: <u>BUFFALO DRILLING</u>	Inspector: <u>JASON LACASSE</u>
Date: <u>10-29-01</u>	

### DECOMMISSIONING DATA

(Fill in all that apply)

#### OVERDRILLING

Interval Drilled  
 Drilling Method(s)  
 Borehole Dia. (in.)  
 Temporary Casing Installed? (y/n)  
 Depth temporary casing installed  
 Casing type/dia. (in.)  
 Method of installing

5 FT  
H-S/A  
4.25  
N/A  
N/A  
N/A

#### CASING PULLING

Method employed  
 Casing retrieved (feet)  
 Casing type/dia. (in.)

N/A

#### CASING PERFORATING

Equipment used  
 Number of perforations/foot  
 Size of perforations  
 Interval perforated

N/A


#### GROUTING

Interval grouted (FBLs)  
 # of batches prepared  
 For each batch record:  
 Quantity of water used (gal.)  
 Quantity of cement used (lbs.)  
 Cement type  
 Quantity of bentonite used (lbs.)  
 Quantity of calcium chloride used (lbs.)  
 Volume of grout prepared (gal.)  
 Volume of grout used (gal.)

1 OF 1  
36  
346  
TYPE 1  
5-8  
55  
15

### WELL SCHEMATIC\*

Depth  
(feet)



COMMENTS: Filled well w/ grout till  
well over flowed - topped off w/ grout

\* Sketch in all relevant decommissioning data, including:  
 interval overdrilled, interval grouted, casing left in hole,  
 well stickup, etc.

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: MACHIAS GRAVEL PIT

Site Location: VERY ROAD, MACHIAS NY

Drilling Co.: BUFFALO DRILLING

Well I.D.: AS 17

Driller:

Inspector: JASON LACASSE

Date: 10-29-01

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
Drilling Method(s)  
Borehole Dia. (in.)  
Temporary Casing Installed? (y/n)  
Depth temporary casing installed  
Casing type/dia. (in.)  
Method of installing

3 FT  
H.S.A.  
4.25  
N/A  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
Casing retrieved (feet)  
Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
Number of perforations/foot  
Size of perforations  
Interval perforated

N/A

### GROUTING


Interval grouted (FBLs)  
# of batches prepared  
For each batch record:  
Quantity of water used (gal.)  
Quantity of cement used (lbs.)  
Cement type  
Quantity of bentonite used (lbs.)  
Quantity of calcium chloride used (lbs.)  
Volume of grout prepared (gal.)  
Volume of grout used (gal.)

10 F  
36  
100  
TYPE 1  
5  
—  
55  
6

## WELL SCHEMATIC\*

Depth  
(feet)

0  
1  
2  
3  
4  
5  
6  
7  
8  
9  
10



COMMENTS: Filled well w/ grout till  
over flowed - topped off well w/ grout

\* Sketch in all relevant decommissioning data, including:  
interval overdrilled, interval grouted, casing left in hole,  
well pickup, etc.



# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: MACHIAS GRAVEL PIT

Site Location: VERY ROAD, MACHIAS NY

Drilling Co.: BUFFALO DRILLING

Well I.D.: A5 / 6

Driller:

Inspector: JASON LACASSE

Date: 10-29-01

OVER DRILL 11-1-01

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled

Drilling Method(s)

Borehole Dia. (in.)

Temporary Casing Installed? (y/n)

Depth temporary casing installed

Casing type/dia. (in.)

Method of installing

5 FT  
HSA  
4.25"  
N/A  
N/A  
N/A

### CASING PULLING

Method employed

Casing retrieved (feet)

Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used

Number of perforations/foot

Size of perforations

Interval perforated

N/A

### GROUTING

Interval grouted (FBLs)

# of batches prepared

For each batch record:

Quantity of water used (gal.)

Quantity of cement used (lbs.)

Cement type

Quantity of bentonite used (lbs.)

Quantity of calcium chloride used (lbs.)

Volume of grout prepared (gal.)


Volume of grout used (gal.)

1 OF 1  
36  
100  
TYPE 1  
5  
55  
6

## WELL SCHEMATIC\*

Depth  
(feet)

0  
1  
2  
3  
4  
5  
6  
7  
8  
9  
10



COMMENTS: FILL W/ GROUT TILL  
OVER FLOWED - TOPPED OFF WELL W/ GROUT

\* Sketch in all relevant decommissioning data, including:  
interval overdrilled, interval grouted, casing left in hole,  
well pickup, etc.

Drilling Contractor

Department Representative

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: MACHIAS GRAVEL PIT

Well I.D.: AS 28

Site Location: VERY ROAD, MACHIAS NY

Driller:

Drilling Co.: BUFFALO DRILLING

Inspector: JASON LACASSE

Date: 10-29-01

OVERDRILL 10-31-01

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
Drilling Method(s)  
Borehole Dia. (in.)  
Temporary Casing Installed? (y/n)  
Depth temporary casing installed  
Casing type/dia. (in.)  
Method of installing

5 FT  
HLSA  
4.25  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
Casing retrieved (feet)  
Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
Number of perforations/foot  
Size of perforations  
Interval perforated

N/A


### GROUTING

Interval grouted (FBLS)  
# of batches prepared  
For each batch record:  
Quantity of water used (gal.)  
Quantity of cement used (lbs.)  
Cement type  
Quantity of bentonite used (lbs.)  
Quantity of calcium chloride used (lbs.)  
Volume of grout prepared (gal.)  
Volume of grout used (gal.)

1  
36  
100  
Type 1  
5  
—  
55  
7

## WELL SCHEMATIC\*

Depth  
(feet)



BUCKET  
TO 0'

COMMENTS: OBSTRUCTION IN WELL COULDN'T PUT PIPE  
DOWN TO FILL WELL Poured IN THROUGH A 5 gal BUCKET  
Till well over flowed w/ grout

\* Sketch in all relevant decommissioning data, including:  
interval overdrilled, interval grouted, casing left in hole,  
well pickup, etc.

Drilling Contractor

Department Representative

# WELL DECOMMISSIONING RECORD

## NYSDEC NPL Sites

Site Name: <u>MACHIAS GRAVEL PIT</u>	Well I.D.: <u>VW 13</u>
Site Location: <u>VERY ROAD, MACHIAS NY</u>	Driller:
Drilling Co.: <u>BUFFALO DRILLING</u>	Inspector: <u>JASON LACASSE</u>
	Date: <u>10-29-01</u>

### DECOMMISSIONING DATA

(Fill in all that apply)

#### OVERDRILLING

Interval Drilled  
 Drilling Method(s)  
 Borehole Dia. (in.)  
 Temporary Casing Installed? (y/n)  
 Depth temporary casing installed  
 Casing type/dia. (in.)  
 Method of installing

5 FT
HSA
4.25
N/A
N/A
N/A
N/A

#### CASING PULLING

Method employed  
 Casing retrieved (feet)  
 Casing type/dia. (in.)

N/A
-----

#### CASING PERFORATING

Equipment used  
 Number of perforations/foot  
 Size of perforations  
 Interval perforated

N/A
-----



#### GROUTING

Interval grouted (FBLs)  
 # of batches prepared  
 For each batch record:  
 Quantity of water used (gal.)  
 Quantity of cement used (lbs.)  
 Cement type  
 Quantity of bentonite used (lbs.)  
 Quantity of calcium chloride used (lbs.)  
 Volume of grout prepared (gal.)  
 Volume of grout used (gal.)

2
31
100
TYPE 1
5
—
415
15

### WELL SCHEMATIC\*

Depth  
(feet)



COMMENTS: FILLED WITH GROUT TILL  
WELL WORK FLOWED - TOP OF WITH GROUT

\* Sketch in all relevant decommissioning data, including:  
 interval overdrilled, interval grouted, casing left in hole,  
 well pickup, etc.

Drilling Contractor

Department Representative

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: MACHIAS GRAVEL PIT

Well I.D.: AS 341

Site Location: VERY ROAD, MACHIAS NY

Driller:

Drilling Co.: BUFFALO DRILLING

Inspector: JASON LACASSE

Date: 10-29-01

OVER DRILL 10-31-01

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
Drilling Method(s)  
Borehole Dia. (in.)  
Temporary Casing Installed? (y/n)  
Depth temporary casing installed  
Casing type/dia. (in.)  
Method of installing

5 FT  
H.S.A  
4.25  
N/A  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
Casing retrieved (feet)  
Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
Number of perforations/foot  
Size of perforations  
Interval perforated

N/A



### GROUTING

Interval grouted (FBLs)  
# of batches prepared  
For each batch record:  
Quantity of water used (gal.)  
Quantity of cement used (lbs.)  
Cement type  
Quantity of bentonite used (lbs.)  
Quantity of calcium chloride used (lbs.)  
Volume of grout prepared (gal.)  
Volume of grout used (gal.)

2  
31  
100  
TYPE I  
5  
415  
7

## WELL SCHEMATIC\*

Depth  
(feet)



COMMENTS: Filled well w/grout till  
over flow - topped off w/grout

\* Sketch in all relevant decommissioning data, including:  
interval overdrilled, interval grouted, casing left in hole,  
well stickup, etc.

Drilling Contractor

Department Representative

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: MACHIAS GRAVEL PIT

Well I.D.: AS 33

Site Location: VERY ROAD, MACHIAS NY

Driller:

Drilling Co.: BUFFALO DRILLING

Inspector: JASON LACASSE

Date: 10-24-01

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
Drilling Method(s)  
Borehole Dia. (in.)  
Temporary Casing Installed? (y/n)  
Depth temporary casing installed  
Casing type/dia. (in.)  
Method of installing

5 FT  
HSA  
4.25  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
Casing retrieved (feet)  
Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
Number of perforations/foot  
Size of perforations  
Interval perforated

N/A

### GROUTING

Interval grouted (FBLs)  
# of batches prepared  
For each batch record:  
Quantity of water used (gal.)  
Quantity of cement used (lbs.)  
Cement type  
Quantity of bentonite used (lbs.)  
Quantity of calcium chloride used (lbs.)  
Volume of grout prepared (gal.)  
Volume of grout used (gal.)

2  
31  
100  
TYPE 1  
5  
—  
45  
6

## WELL SCHEMATIC\*

Depth  
(feet)



COMMENTS: FILLED W/ GROUT TILL W/ 11  
OVER FLOWED & TOPPED OFF W/ GROUT

\* Sketch in all relevant decommissioning data, including:  
interval overdrilled, interval grouted, casing left in hole,  
well stickup, etc.

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: MACHIAS GRAVEL PIT

Well I.D.: VW 12

Site Location: VERY ROAD, MACHIAS NY

Driller:

Drilling Co.: BUFFALO DRILLING

Inspector: JASON LACASSE

Date: 10-29-01

OVERDRILL 10-30-01

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
Drilling Method(s)  
Borehole Dia. (in.)  
Temporary Casing Installed? (y/n)  
Depth temporary casing installed  
Casing type/dia. (in.)  
Method of installing

5 FT  
HSA  
4.25  
NO  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
Casing retrieved (feet)  
Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
Number of perforations/foot  
Size of perforations  
Interval perforated

N/A


### GROUTING

Interval grouted (FBLs)  
# of batches prepared  
For each batch record:  
Quantity of water used (gal.)  
Quantity of cement used (lbs.)  
Cement type  
Quantity of bentonite used (lbs.)  
Quantity of calcium chloride used (lbs.)  
Volume of grout prepared (gal.)  
Volume of grout used (gal.)

2  
31  
100  
TYPE 1  
15  
—  
45  
15

## WELL SCHEMATIC\*

Depth  
(feet)



COMMENTS: Killed well with grout

711 over flowed - topped off with  
w/grout

\* Sketch in all relevant decommissioning data, including:  
interval overdrilled, interval grouted, casing left in hole,  
well stickup, etc.

Drilling Contractor

Department Representative

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: <u>MACHIAS GRAVEL PIT</u>	Well I.D.: <u>AS 27</u>
Site Location: <u>VERY ROAD, MACHIAS NY</u>	Driller:
Drilling Co.: <u>BUFFALO DRILLING</u>	Inspector: <u>JASON LACASSE</u>
	Date: <u>00-29-01</u>

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
 Drilling Method(s)  
 Borehole Dia. (in.)  
 Temporary Casing Installed? (y/n)  
 Depth temporary casing installed  
 Casing type/dia. (in.)  
 Method of installing

5 ft  
H.S.A.  
4.25  
N/A  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
 Casing retrieved (feet)  
 Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
 Number of perforations/foot  
 Size of perforations  
 Interval perforated


N/A

### GROUTING

Interval grouted (FBLS)  
 # of batches prepared  
 For each batch record:  
 Quantity of water used (gal.)  
 Quantity of cement used (lbs.)  
 Cement type  
 Quantity of bentonite used (lbs.)  
 Quantity of calcium chloride used (lbs.)  
 Volume of grout prepared (gal.)  
 Volume of grout used (gal.)

3  
31  
100  
TYPE 1  
0.5  
—  
45  
7

## WELL SCHEMATIC\*



COMMENTS: Fill with water w/ grout till  
over flow - topped off w/ grout

\* Sketch in all relevant decommissioning data, including:  
 interval overdrilled, interval grouted, casing left in hole,  
 well stickup, etc.

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: MACHIAS GRAVEL PIT

Well I.D.: A9 21

Site Location: VERY ROAD, MACHIAS NY

Driller:

Drilling Co.: BUFFALO DRILLING

Inspector: JASON LACASSE

Date: 10-29-01

Overdrill 11-1-01

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
Drilling Method(s)  
Borehole Dia. (in.)  
Temporary Casing Installed? (y/n)  
Depth temporary casing installed  
Casing type/dia. (in.)  
Method of installing

5 FT  
H.S.A.  
4.25  
N/A  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
Casing retrieved (feet)  
Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
Number of perforations/foot  
Size of perforations  
Interval perforated

N/A


### GROUTING

Interval grouted (FBLs)  
# of batches prepared  
For each batch record:  
Quantity of water used (gal.)  
Quantity of cement used (lbs.)  
Cement type  
Quantity of bentonite used (lbs.)  
Quantity of calcium chloride used (lbs.)  
Volume of grout prepared (gal.)  
Volume of grout used (gal.)

3  
31  
100  
TYPE 1  
15  
—  
45  
6

## WELL SCHEMATIC\*

Depth  
(feet)



BACKRILL  
TOO!

grout

OVER  
DRILL

COMMENTS: Fill well w/grout till over  
flavor - topped off well w/grout

\* Sketch in all relevant decommissioning data, including:  
interval overdrilled, interval grouted, casing left in hole,  
well stickup, etc.

Drilling Contractor

Department Representative



# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: <u>MACHIAS GRAVEL PIT</u>	Well I.D.: <u>A 5 2 6</u>
Site Location: <u>VERY ROAD, MACHIAS NY</u>	Driller:
Drilling Co.: <u>BUFFALO DRILLING</u>	Inspector: <u>JASON LACASSE</u>
	Date: <u>10-29-01</u>

01072 DR11 11-1-01

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
Drilling Method(s)  
Borehole Dia. (in.)  
Temporary Casing Installed? (y/n)  
Depth temporary casing installed  
Casing type/dia. (in.)  
Method of installing

5 FT
H.S.A.
4.25
N/A
N/A
N/A
N/A

### CASING PULLING

Method employed  
Casing retrieved (feet)  
Casing type/dia. (in.)

N/A
-----

### CASING PERFORATING

Equipment used  
Number of perforations/foot  
Size of perforations  
Interval perforated

N/A
-----



### GROUTING

Interval grouted (FBLs)  
# of batches prepared  
For each batch record:  
Quantity of water used (gal.)  
Quantity of cement used (lbs.)  
Cement type  
Quantity of bentonite used (lbs.)  
Quantity of calcium chloride used (lbs.)  
Volume of grout prepared (gal.)  
Volume of grout used (gal.)

3
31
100
TYPE 1
15
-
45
+

## WELL SCHEMATIC\*

Depth  
(feet)



COMMENTS: FILL WITH W/ GROUT IN  
OVER FLOWED - TOPPED OFF W/ GROUT

\* Sketch in all relevant decommissioning data, including:  
interval overdrilled, interval grouted, casing left in hole,  
well stickup, etc.

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: MACHIAS GRAVEL PIT

Well I.D.: AS 32

Site Location: VERY ROAD, MACHIAS NY

Driller:

Drilling Co.: BUFFALO DRILLING

Inspector: JASON LACASSE

Date: 10-29-01

OVER DRILL 10-31-01

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
Drilling Method(s)  
Borehole Dia. (in.)  
Temporary Casing Installed? (y/n)  
Depth temporary casing installed  
Casing type/dia. (in.)  
Method of installing

5-8  
HSA  
4.25  
N/A  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
Casing retrieved (feet)  
Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
Number of perforations/foot  
Size of perforations  
Interval perforated

N/A

### GROUTING


Interval grouted (FBLs)  
# of batches prepared  
For each batch record:  
Quantity of water used (gal.)  
Quantity of cement used (lbs.)  
Cement type  
Quantity of bentonite used (lbs.)  
Quantity of calcium chloride used (lbs.)  
Volume of grout prepared (gal.)  
Volume of grout used (gal.)

3  
31  
100  
Type 1  
15  
-  
45  
7

## WELL SCHEMATIC\*

Depth  
(feet)

0  
1  
2  
3  
4  
5  
6  
7  
8  
9  
10



COMMENTS: FILLED W/ GROUT TILL WELL  
OVERFLOW - TOPPED OFF WELL  
W/ MORE GROUT

\* Sketch in all relevant decommissioning data, including:  
interval overdrilled, interval grouted, casing left in hole,  
well stickup, etc.

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: MACHIAS GRAVEL PIT

Well I.D.: VW 11

Site Location: VERY ROAD, MACHIAS NY

Driller:

Drilling Co.: BUFFALO DRILLING

Inspector: JASON LACASSE

Date: 10-29-01

OVERDRILL 11-1-01

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
Drilling Method(s)  
Borehole Dia. (in.)  
Temporary Casing Installed? (y/n)  
Depth temporary casing installed  
Casing type/dia. (in.)  
Method of installing

5 FT  
H.S.A.  
4.25  
N/A  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
Casing retrieved (feet)  
Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
Number of perforations/foot  
Size of perforations  
Interval perforated

N/A


### GROUTING

Interval grouted (FBLs)  
# of batches prepared  
For each batch record:  
Quantity of water used (gal.)  
Quantity of cement used (lbs.)  
Cement type  
Quantity of bentonite used (lbs.)  
Quantity of calcium chloride used (lbs.)  
Volume of grout prepared (gal.)  
Volume of grout used (gal.)

3  
31  
100  
TYPE 1  
15  
—  
45  
12

## WELL SCHEMATIC\*

Depth  
(feet)



BACKFILL TO 0'

GROUT AT 0'

OVER DRILL

COMMENTS: Fill w/grout till well over  
flowed - topped off w/grout

\* Sketch in all relevant decommissioning data, including:  
interval overdrilled, interval grouted, casing left in hole,  
well stickup, etc.

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: <u>MACHIAS GRAVEL PIT</u>	Well I.D.: <u>VW 11 AS 29</u>
Site Location: <u>VERY ROAD, MACHIAS NY</u>	Driller:
Drilling Co.: <u>BUFFALO DRILLING</u>	Inspector: <u>JASON LACASSE</u>
	Date: <u>10-29-01</u>

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
Drilling Method(s)  
Borehole Dia. (in.)  
Temporary Casing Installed? (y/n)  
Depth temporary casing installed  
Casing type/dia. (in.)  
Method of installing

5 FT  
HSA.  
4.25  
N/A  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
Casing retrieved (feet)  
Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
Number of perforations/foot  
Size of perforations  
Interval perforated

N/A

### GROUTING


Interval grouted (FBLs)  
# of batches prepared  
For each batch record:  
Quantity of water used (gal.)  
Quantity of cement used (lbs.)  
Cement type  
Quantity of bentonite used (lbs.)  
Quantity of calcium chloride used (lbs.)  
Volume of grout prepared (gal.)  
Volume of grout used (gal.)

3  
31  
100  
TYPE 1  
5  
—  
45  
7

## WELL SCHEMATIC\*

Depth  
(feet)

0  
1  
2  
3  
4  
5  
6  
7  
8  
9  
10



COMMENTS: Fill 150' well w/ grout till  
over flowed / topped off w/ grout

\* Sketch in all relevant decommissioning data, including:  
interval overdrilled, interval grouted, casing left in hole,  
well stickup, etc.

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: <u>MACHIAS GRAVEL PIT</u>	Well I.D.: <u>A 5 31</u>
Site Location: <u>VERY ROAD, MACHIAS NY</u>	Driller:
Drilling Co.: <u>BUFFALO DRILLING</u>	Inspector: <u>JASON LACASSE</u>
	Date: <u>10-30-01</u>

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
 Drilling Method(s)  
 Borehole Dia. (in.)  
 Temporary Casing Installed? (y/n)  
 Depth temporary casing installed  
 Casing type/dia. (in.)  
 Method of installing

5 FT  
H.S.A.  
4.25  
N/A  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
 Casing retrieved (feet)  
 Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
 Number of perforations/foot  
 Size of perforations  
 Interval perforated

N/A



### GROUTING

Interval grouted (FBLs)  
 # of batches prepared  
 For each batch record:  
 Quantity of water used (gal.)  
 Quantity of cement used (lbs.)  
 Cement type  
 Quantity of bentonite used (lbs.)  
 Quantity of calcium chloride used (lbs.)  
 Volume of grout prepared (gal.)  
 Volume of grout used (gal.)

4  
31  
376  
TYPE 1  
0.5  
—  
45  
7 EST.

## WELL SCHEMATIC\*

Depth  
(feet)



COMMENTS: Filled well till over flow w/ grout  
TOP OFF WELL w/ grout

\* Sketch in all relevant decommissioning data, including:  
 interval overdrilled, interval grouted, casing left in hole,  
 well stickup, etc.

Drilling Contractor

Department Representative

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: MACHIAS GRAVEL PIT

Well I.D.: A5 30

Site Location: VERY ROAD, MACHIAS NY

Driller:

Drilling Co.: BUFFALO DRILLING

Inspector: JASON LACASSE

Date: 10-30-01

OVER DRILL 10-31-01

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
Drilling Method(s)  
Borehole Dia. (in.)  
Temporary Casing Installed? (y/n)  
Depth temporary casing installed  
Casing type/dia. (in.)  
Method of installing

5 FT  
N.S.D.  
4.25  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
Casing retrieved (feet)  
Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
Number of perforations/foot  
Size of perforations  
Interval perforated

N/A

### GROUTING


Interval grouted (FBLs)  
# of batches prepared  
For each batch record:  
Quantity of water used (gal.)  
Quantity of cement used (lbs.)  
Cement type  
Quantity of bentonite used (lbs.)  
Quantity of calcium chloride used (lbs.)  
Volume of grout prepared (gal.)  
Volume of grout used (gal.)

4  
31  
376  
TYPE 1  
5-185  
—  
45  
7.4

## WELL SCHEMATIC\*

Depth  
(feet)

0  
1  
2  
3  
4  
5  
6  
7  
8  
9  
10



COMMENTS: Filled till well over flowed w/ grout

tapped off w/ grout

\* Sketch in all relevant decommissioning data, including:  
interval overdrilled, interval grouted, casing left in hole,  
well stickup, etc.

Drilling Contractor

Department Representative

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: MACHIAS GRAVEL PIT

Well I.D.: VW-10

Site Location: VERY ROAD, MACHIAS NY

Driller:

Drilling Co.: BUFFALO DRILLING

Inspector: JASON LACASSE

Date: 10-30-01

OVERDRILL 10-31-01

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled

Drilling Method(s)

Borehole Dia. (in.)

Temporary Casing Installed? (y/n)

Depth temporary casing installed

Casing type/dia. (in.)

Method of installing

5 FT  
HSA  
4.25  
N/A  
N/A  
N/A  
N/A

### CASING PULLING

Method employed

Casing retrieved (feet)

Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used

Number of perforations/foot

Size of perforations

Interval perforated

N/A

### GROUTING

Interval grouted (FBLs)

# of batches prepared

For each batch record:

Quantity of water used (gal.)

Quantity of cement used (lbs.)

Cement type

Quantity of bentonite used (lbs.)

Quantity of calcium chloride used (lbs.)

Volume of grout prepared (gal.)


Volume of grout used (gal.)

41  
31  
376  
Type 1  
015  
45  
13-14 EST

## WELL SCHEMATIC\*

Depth  
(feet)

0  
1  
2  
3  
4  
5  
6  
7  
8  
9  
10



COMMENTS: Filled till well over flowed w/grout  
topped off w/grout

\* Sketch in all relevant decommissioning data, including:  
interval overdrilled, interval grouted, casing left in hole,  
well stickup, etc.

Drilling Contractor

Department Representative

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: <u>MACHIAS GRAVEL PIT</u>	Well I.D.: <u>AS-24</u>
Site Location: <u>VERY ROAD, MACHIAS NY</u>	Driller:
Drilling Co.: <u>BUFFALO DRILLING</u>	Inspector: <u>JASON LACASSE</u>
	Date: <u>10-30-01</u>

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
Drilling Method(s)  
Borehole Dia. (in.)  
Temporary Casing Installed? (y/n)  
Depth temporary casing installed  
Casing type/dia. (in.)  
Method of installing

5 FT  
H.S.A.  
4.25"  
N/A  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
Casing retrieved (feet)  
Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
Number of perforations/foot  
Size of perforations  
Interval perforated

N/A


### GROUTING

Interval grouted (FBLs)  
# of batches prepared  
For each batch record:  
Quantity of water used (gal.)  
Quantity of cement used (lbs.)  
Cement type  
Quantity of bentonite used (lbs.)  
Quantity of calcium chloride used (lbs.)  
Volume of grout prepared (gal.)  
Volume of grout used (gal.)

2  
31  
376  
Type 1  
015  
—  
45  
7.35

## WELL SCHEMATIC\*

Depth  
(feet)



BACK  
FILL TO  
0'

GROUT  
OVER  
DRILL

COMMENTS: Filled till well over flowed  
w/ grout - topped off w/ more grout

\* Sketch in all relevant decommissioning data, including:  
interval overdrilled, interval grouted, casing left in hole,  
well stickup, etc.

Drilling Contractor

Department Representative



# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: MACHIAS GRAVEL PIT

Well I.D.: VW 5

Site Location: VERY ROAD, MACHIAS NY

Driller:

Drilling Co.: BUFFALO DRILLING

Inspector: JASON LACASSE

Date: 10-30-01

OVER DRILL 10-31-01

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled

Drilling Method(s)

Borehole Dia. (in.)

Temporary Casing Installed? (y/n)

Depth temporary casing installed

Casing type/dia. (in.)

Method of installing

5 FT  
H.S.A.  
4.25  
N/A  
N/A  
N/A  
N/A

### CASING PULLING

Method employed

Casing retrieved (feet)

Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used

Number of perforations/foot

Size of perforations

Interval perforated

N/A

### GROUTING

Interval grouted (FBLs)

# of batches prepared

For each batch record:

Quantity of water used (gal.)

Quantity of cement used (lbs.)

Cement type

Quantity of bentonite used (lbs.)

Quantity of calcium chloride used (lbs.)

Volume of grout prepared (gal.)


Volume of grout used (gal.)

41.5  
31  
376  
TYPE 1  
115  
—  
45  
EST

## WELL SCHEMATIC\*

Depth  
(feet)

0  
1  
2  
3  
4  
5  
6  
7  
8  
9  
10



COMMENTS: filled well till over flowed w/

grout - 10 gal from BATCH 4 - ALL OF BATCH 5

topped off well w/ 9 gal - rest of batch 5

rest of batch 5 was used for grout.

\* Sketch in all relevant decommissioning data, including:  
interval overdrilled, interval grouted, casing left in hole,  
well pickup, etc.

Drilling Contractor

Department Representative

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: MACHIAS GRAVEL PIT

Well I.D.: AS 19

Site Location: VERY ROAD, MACHIAS NY

Driller:

Drilling Co.: BUFFALO DRILLING

Inspector: JASON LACASSE

Date: 10-30-01

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
Drilling Method(s)  
Borehole Dia. (in.)  
Temporary Casing Installed? (y/n)  
Depth temporary casing installed  
Casing type/dia. (in.)  
Method of installing

5 FT  
H.S.A.  
4.25  
N/A  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
Casing retrieved (feet)  
Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
Number of perforations/foot  
Size of perforations  
Interval perforated

N/A


### GROUTING

Interval grouted (FBLs)  
# of batches prepared  
For each batch record:  
Quantity of water used (gal.)  
Quantity of cement used (lbs.)  
Cement type  
Quantity of bentonite used (lbs.)  
Quantity of calcium chloride used (lbs.)  
Volume of grout prepared (gal.)  
Volume of grout used (gal.)

6  
31  
376  
TYPE 1  
5  
—  
45  
7.5

## WELL SCHEMATIC\*

Depth  
(feet)



COMMENTS: FILLED FILL WELL OVERFLOWED W/  
GROUT - TOPPED OFF W/ GROUT

\* Sketch in all relevant decommissioning data, including:  
interval overdrilled, interval grouted, casing left in hole,  
well stickup, etc.

Drilling Contractor

Department Representative

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: MACHIAS GRAVEL PIT

Well I.D.: AS 10

Site Location: VERY ROAD, MACHIAS NY

Driller:

Drilling Co.: BUFFALO DRILLING

Inspector: JASON LACASSE

Date: 10-30-01

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
Drilling Method(s)  
Borehole Dia. (in.)  
Temporary Casing Installed? (y/n)  
Depth temporary casing installed  
Casing type/dia. (in.)  
Method of installing

5 FT  
HSA  
4.25  
N/A  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
Casing retrieved (feet)  
Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
Number of perforations/foot  
Size of perforations  
Interval perforated

N/A


### GROUTING

Interval grouted (FBLS)  
# of batches prepared  
For each batch record:  
Quantity of water used (gal.)  
Quantity of cement used (lbs.)  
Cement type  
Quantity of bentonite used (lbs.)  
Quantity of calcium chloride used (lbs.)  
Volume of grout prepared (gal.)  
Volume of grout used (gal.)

6  
31  
376  
TYPE 1  
0.5  
—  
45  
EST

## WELL SCHEMATIC\*

Depth  
(feet)



COMMENTS: FILLED WELL TILL OVER FLOWED

W/ GROUT - TOPPED OFF W/ GROUT

\* Sketch in all relevant decommissioning data, including:  
interval overdrilled, interval grouted, casing left in hole,  
well stickup, etc.

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: <u>MACHIAS GRAVEL PIT</u>	Well I.D.: <u>AS 6</u>
Site Location: <u>VERY ROAD, MACHIAS NY</u>	Driller:
Drilling Co.: <u>BUFFALO DRILLING</u>	Inspector: <u>JASON LACASSE</u>
	Date: <u>10-30-01</u>

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
 Drilling Method(s)  
 Borehole Dia. (in.)  
 Temporary Casing Installed? (y/n)  
 Depth temporary casing installed  
 Casing type/dia. (in.)  
 Method of installing

5 FT  
HSA.  
4.25  
N/A  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
 Casing retrieved (feet)  
 Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
 Number of perforations/foot  
 Size of perforations  
 Interval perforated


N/A

### GROUTING

Interval grouted (FBLS)  
 # of batches prepared  
 For each batch record:  
 Quantity of water used (gal.)  
 Quantity of cement used (lbs.)  
 Cement type  
 Quantity of bentonite used (lbs.)  
 Quantity of calcium chloride used (lbs.)  
 Volume of grout prepared (gal.)  
 Volume of grout used (gal.)

6  
31  
376  
Type 1  
0.5  
—  
45  
7.45

## WELL SCHEMATIC\*



COMMENTS: FILLED w/ till over flowed w/ grout

tapped off w/ grout

\* Sketch in all relevant decommissioning data, including:  
 interval overdrilled, interval grouted, casing left in hole,  
 well stickup, etc.

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: <u>MACHIAS GRAVEL PIT</u>	Well I.D.: <u>VW 1</u>
Site Location: <u>VERY ROAD, MACHIAS NY</u>	Driller:
Drilling Co.: <u>BUFFALO DRILLING</u>	Inspector: <u>JASON LACASSE</u>
	Date: <u>10-30-01</u>

NYC DE 11 10-31-01

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
 Drilling Method(s)  
 Borehole Dia. (in.)  
 Temporary Casing Installed? (y/n)  
 Depth temporary casing installed  
 Casing type/dia. (in.)  
 Method of installing

5 FT  
HSA  
4.25  
N/A  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
 Casing retrieved (feet)  
 Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
 Number of perforations/foot  
 Size of perforations  
 Interval perforated

N/A


### GROUTING

Interval grouted (FBLs)  
 # of batches prepared  
 For each batch record:  
 Quantity of water used (gal.)  
 Quantity of cement used (lbs.)  
 Cement type  
 Quantity of bentonite used (lbs.)  
 Quantity of calcium chloride used (lbs.)  
 Volume of grout prepared (gal.)  
 Volume of grout used (gal.)

6  
31  
376  
TYPE 1  
0.5  
—  
45  
AT-BEST

## WELL SCHEMATIC\*

Depth  
(feet)



BACKFILL  
100'

COMMENTS: FILLED TILL WELL OVER FLOWED  
W/ GROUT - TOPPED OFF WELL W/ GROUT

\* Sketch in all relevant decommissioning data, including:  
 interval overdrilled, interval grouted, casing left in hole,  
 well stickup, etc.

Drilling Contractor

Department Representative

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: <u>MACHIAS GRAVEL PIT</u>	Well I.D.: <u>AS 7</u>
Site Location: <u>VERY ROAD, MACHIAS NY</u>	Driller:
Drilling Co.: <u>BUFFALO DRILLING</u>	Inspector: <u>JASON LACASSE</u>
	Date: <u>10-30-01</u>

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
Drilling Method(s)  
Borehole Dia. (in.)  
Temporary Casing Installed? (y/n)  
Depth temporary casing installed  
Casing type/dia. (in.)  
Method of installing

5 FT  
H.S.A.  
4.25  
N/A  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
Casing retrieved (feet)  
Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
Number of perforations/foot  
Size of perforations  
Interval perforated


N/A

### GROUTING

Interval grouted (FBLs)  
# of batches prepared  
For each batch record:  
Quantity of water used (gal.)  
Quantity of cement used (lbs.)  
Cement type  
Quantity of bentonite used (lbs.)  
Quantity of calcium chloride used (lbs.)  
Volume of grout prepared (gal.)  
Volume of grout used (gal.)

6  
31  
376  
TYPE 1  
115  
—  
45  
7 EST

## WELL SCHEMATIC\*



COMMENTS: Filled well till over flowed w/  
grout - topped off w/ grout

\* Sketch in all relevant decommissioning data, including:  
interval overdrilled, interval grouted, casing left in hole,  
well stickup, etc.

Drilling Contractor

Department Representative

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: <u>MACHIAS GRAVEL PIT</u>	Well I.D.: <u>ASB</u>
Site Location: <u>VERY ROAD, MACHIAS NY</u>	Driller:
Drilling Co.: <u>BUFFALO DRILLING</u>	Inspector: <u>JASON LACASSE</u>
Date: <u>10-30-01</u>	

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
 Drilling Method(s)  
 Borehole Dia. (in.)  
 Temporary Casing Installed? (y/n)  
 Depth temporary casing installed  
 Casing type/dia. (in.)  
 Method of installing

5 FT
M.S.A.
4.25
N/A
N/A
N/A
N/A

### CASING PULLING

Method employed  
 Casing retrieved (feet)  
 Casing type/dia. (in.)

N/A
N/A
N/A

### CASING PERFORATING

Equipment used  
 Number of perforations/foot  
 Size of perforations  
 Interval perforated

N/A
N/A
N/A


### GROUTING

Interval grouted (FBLs)  
 # of batches prepared  
 For each batch record:  
 Quantity of water used (gal.)  
 Quantity of cement used (lbs.)  
 Cement type  
 Quantity of bentonite used (lbs.)  
 Quantity of calcium chloride used (lbs.)  
 Volume of grout prepared (gal.)  
 Volume of grout used (gal.)

7
31
396
TYPE 1
0.5
—
45
FEET

## WELL SCHEMATIC\*

Depth  
(feet)



COMMENTS: ENTERED WELL TILL OVER FLOWED  
W/ GROUT - TOPPED OFF WELL W/ GROUT

\* Sketch in all relevant decommissioning data, including:  
 interval overdrilled, interval grouted, casing left in hole,  
 well stickup, etc.

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: MACHIAS GRAVEL PIT

Well I.D.: AS 1

Site Location: VERY ROAD, MACHIAS NY

Driller:

Drilling Co.: BUFFALO DRILLING

Inspector: JASON LACASSE

Date: 10-30-01

OVERDRILL 10-31-01

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
Drilling Method(s)  
Borehole Dia. (in.)  
Temporary Casing Installed? (y/n)  
Depth temporary casing installed  
Casing type/dia. (in.)  
Method of installing

5 FT  
N.S.A.  
4.25  
N/A  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
Casing retrieved (feet)  
Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
Number of perforations/foot  
Size of perforations  
Interval perforated

N/A


### GROUTING

Interval grouted (FBLs)  
# of batches prepared  
For each batch record:  
Quantity of water used (gal.)  
Quantity of cement used (lbs.)  
Cement type  
Quantity of bentonite used (lbs.)  
Quantity of calcium chloride used (lbs.)  
Volume of grout prepared (gal.)  
Volume of grout used (gal.)

7  
31  
396  
TYPE 1  
45  
—  
45  
7

## WELL SCHEMATIC\*

Depth  
(feet)



BACK-FILL TO 0'

4.5'

GROUT OVER DRILL

COMMENTS: FILL ON WELL TILL GROUT FLOWED  
W/GROUT - TOPPED OFF W/GROUT

\* Sketch in all relevant decommissioning data, including:  
interval overdrilled, interval grouted, casing left in hole,  
well stickup, etc.

Drilling Contractor

Department Representative



# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: MACHIAS GRAVEL PIT

Well I.D.: VW 2

Site Location: VERY ROAD, MACHIAS NY

Driller:

Drilling Co.: BUFFALO DRILLING

Inspector: JASON LACASSE

Date: 10-30-01

OVER DRILL 10-31-01

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
Drilling Method(s)  
Borehole Dia. (in.)  
Temporary Casing Installed? (y/n)  
Depth temporary casing installed  
Casing type/dia. (in.)  
Method of installing

5 FT  
H.S.A.  
4.25  
N/A  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
Casing retrieved (feet)  
Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
Number of perforations/foot  
Size of perforations  
Interval perforated

N/A


### GROUTING

Interval grouted (FBS)  
# of batches prepared  
For each batch record:  
Quantity of water used (gal.)  
Quantity of cement used (lbs.)  
Cement type  
Quantity of bentonite used (lbs.)  
Quantity of calcium chloride used (lbs.)  
Volume of grout prepared (gal.)  
Volume of grout used (gal.)

7  
31  
376  
type 1  
5  
—  
45  
1547 FBT

## WELL SCHEMATIC

Depth  
(feet)



COMMENTS: Filled well till over flowed

W/ grout - topped off w/ grout

\* Sketch in all relevant decommissioning data, including:  
interval overdrilled, interval grouted, casing left in hole,  
well stickup, etc.

Drilling Contractor

Department Representative

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: MACHIAS GRAVEL PIT	Well I.D.: AS 2
Site Location: VERY ROAD, MACHIAS NY	Driller:
Drilling Co.: BUFFALO DRILLING	Inspector: JASON LACASSE
Date: 10-30-01	OVERDRILL 10-31-01

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
Drilling Method(s)  
Borehole Dia. (in.)  
Temporary Casing Installed? (y/n)  
Depth temporary casing installed  
Casing type/dia. (in.)  
Method of installing

5 FT  
H.S.A.  
4.25  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
Casing retrieved (feet)  
Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
Number of perforations/foot  
Size of perforations  
Interval perforated

N/A

### GROUTING


Interval grouted (FBLs)  
# of batches prepared  
For each batch record:  
Quantity of water used (gal.)  
Quantity of cement used (lbs.)  
Cement type  
Quantity of bentonite used (lbs.)  
Quantity of calcium chloride used (lbs.)  
Volume of grout prepared (gal.)  
Volume of grout used (gal.)

7  
31  
376  
Type 1  
15  
45  
7.57

## WELL SCHEMATIC\*

Depth  
(feet)

0  
1  
2  
3  
4  
5  
6  
7  
8  
9  
10



COMMENTS: Filled w/ grout till over flowed  
Topped off w/ grout - topped off  
w/ grout

\* Sketch in all relevant decommissioning data, including:  
interval overdrilled, interval grouted, casing left in hole,  
well stickup, etc.

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: <u>MACHIAS GRAVEL PIT</u>	Well I.D.: <u>VW 3</u>
Site Location: <u>VERY ROAD, MACHIAS NY</u>	Driller:
Drilling Co.: <u>BUFFALO DRILLING</u>	Inspector: <u>JASON LACASSE</u>
	Date: <u>10-30-01</u>

OVER DRILL 10-31-01

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
Drilling Method(s)  
Borehole Dia. (in.)  
Temporary Casing Installed? (y/n)  
Depth temporary casing installed  
Casing type/dia. (in.)  
Method of installing

5 FT  
HSA  
4.25  
N/A  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
Casing retrieved (feet)  
Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
Number of perforations/foot  
Size of perforations  
Interval perforated

N/A


### GROUTING

Interval grouted (FBLs)  
# of batches prepared  
For each batch record:  
Quantity of water used (gal.)  
Quantity of cement used (lbs.)  
Cement type  
Quantity of bentonite used (lbs.)  
Quantity of calcium chloride used (lbs.)  
Volume of grout prepared (gal.)  
Volume of grout used (gal.)

7  
31  
376  
Type 1  
115  
—  
45  
16-17 FST

## WELL SCHEMATIC\*

Depth  
(feet)



BACKFILL  
100'

0.5'

Grout

OVER DRILL

COMMENTS: Filled w/grout till well  
OVER FLOWED 16-17 gal of grout from  
Batch 7. ~~WAS NOT~~ Tapped off  
w/grout

\* Sketch in all relevant decommissioning data, including:  
interval overdrilled, interval grouted, casing left in hole,  
well stickup, etc.

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: <u>MACHIAS GRAVEL PIT</u>	Well I.D.: <u>AS 9</u>
Site Location: <u>VERY ROAD, MACHIAS NY</u>	Driller:
Drilling Co.: <u>BUFFALO DRILLING</u>	Inspector: <u>JASON LACASSE</u>
	Date: <u>10-30-01</u>

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
 Drilling Method(s)  
 Borehole Dia. (in.)  
 Temporary Casing Installed? (y/n)  
 Depth temporary casing installed  
 Casing type/dia. (in.)  
 Method of installing

5 FT
H.S.A.
4.25
N/A
N/A
N/A
N/A

### CASING PULLING

Method employed  
 Casing retrieved (feet)  
 Casing type/dia. (in.)

N/A
N/A

### CASING PERFORATING

Equipment used  
 Number of perforations/foot  
 Size of perforations  
 Interval perforated


N/A
N/A
N/A

### GROUTING

Interval grouted (FBLS)  
 # of batches prepared  
 For each batch record:  
 Quantity of water used (gal.)  
 Quantity of cement used (lbs.)  
 Cement type  
 Quantity of bentonite used (lbs.)  
 Quantity of calcium chloride used (lbs.)  
 Volume of grout prepared (gal.)  
 Volume of grout used (gal.)

8
31
376
TYPE 1
15-8
45
7 FT

## WELL SCHEMATIC\*



COMMENTS: WELL FILLED W/ GROUT TILL

OVER FLOWED - TOPPED OFF W/ GROUT

\* Sketch in all relevant decommissioning data, including:  
 interval overdrilled, interval grouted, casing left in hole,  
 well stickup, etc.

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: <u>MACHIAS GRAVEL PIT</u>	Well I.D.: <u>AS 3</u>
Site Location: <u>VERY ROAD, MACHIAS NY</u>	Driller:
Drilling Co.: <u>BUFFALO DRILLING</u>	Inspector: <u>JASON LACASSE</u>
	Date: <u>10-30-01</u>

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
 Drilling Method(s)  
 Borehole Dia. (in.)  
 Temporary Casing Installed? (y/n)  
 Depth temporary casing installed  
 Casing type/dia. (in.)  
 Method of installing

5 FT  
 H.S.A.  
 4.25  
 N/A  
 N/A  
 N/A  
 N/A

### CASING PULLING

Method employed  
 Casing retrieved (feet)  
 Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
 Number of perforations/foot  
 Size of perforations  
 Interval perforated

N/A

### GROUTING


Interval grouted (FBLs)  
 # of batches prepared  
 For each batch record:  
 Quantity of water used (gal.)  
 Quantity of cement used (lbs.)  
 Cement type  
 Quantity of bentonite used (lbs.)  
 Quantity of calcium chloride used (lbs.)  
 Volume of grout prepared (gal.)  
 Volume of grout used (gal.)

8  
 31  
 376  
 Type 1  
 15-8  
 —  
 45  
 7 EST

## WELL SCHEMATIC\*

Depth  
 (feet)

BACKFILL  
 TO 0'



COMMENTS: Fill w/ grout till over  
Flow 50 - top of n/g grout

\* Sketch in all relevant decommissioning data, including:  
 interval overdrilled, interval grouted, casing left in hole,  
 well stickup, etc.

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: MACHIAS GRAVEL PIT

Well I.D.: AS 10

Site Location: VERY ROAD, MACHIAS NY

Driller:

Drilling Co.: BUFFALO DRILLING

Inspector: JASON LACASSE

Date: 10-30-01

OVER DRILL 10-31-01

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
Drilling Method(s)  
Borehole Dia. (in.)  
Temporary Casing Installed? (y/n)  
Depth temporary casing installed  
Casing type/dia. (in.)  
Method of installing

5 FT  
HSA  
4.25  
N/A  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
Casing retrieved (feet)  
Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
Number of perforations/foot  
Size of perforations  
Interval perforated

N/A

### GROUTING

Interval grouted (FBLS)  
# of batches prepared  
For each batch record:  
Quantity of water used (gal.)  
Quantity of cement used (lbs.)  
Cement type  
Quantity of bentonite used (lbs.)  
Quantity of calcium chloride used (lbs.)  
Volume of grout prepared (gal.)  
Volume of grout used (gal.)

8  
31  
376  
TYPE 1  
15-8  
45  
7 EST

## WELL SCHEMATIC\*

Depth  
(feet)

BACKFILL  
TO 0'

GROUT IN  
RISER

0  
1  
2  
3  
4  
5  
6  
7  
8  
9  
10



COMMENTS: filled well w/ grout till over  
flowed - topped off w/ grout

\* Sketch in all relevant decommissioning data, including:  
interval overdrilled, interval grouted, casing left in hole,  
well stickup, etc.

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: <u>MACHIAS GRAVEL PIT</u>	Well I.D.: <u>AS 15</u>
Site Location: <u>VERY ROAD, MACHIAS NY</u>	Driller:
Drilling Co.: <u>BUFFALO DRILLING</u>	Inspector: <u>JASON LACASSE</u>
	Date: <u>10-30-01</u>

OVERDRILL 10-31-01

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
 Drilling Method(s)  
 Borehole Dia. (in.)  
 Temporary Casing Installed? (y/n)  
 Depth temporary casing installed  
 Casing type/dia. (in.)  
 Method of installing

5 FT
FLSA
4.25
N/A
N/A
N/A
N/A

### CASING PULLING

Method employed  
 Casing retrieved (feet)  
 Casing type/dia. (in.)

N/A
N/A
N/A

### CASING PERFORATING

Equipment used  
 Number of perforations/foot  
 Size of perforations  
 Interval perforated

N/A
N/A
N/A

### GROUTING


Interval grouted (FBS)  
 # of batches prepared  
 For each batch record:  
 Quantity of water used (gal.)  
 Quantity of cement used (lbs.)  
 Cement type  
 Quantity of bentonite used (lbs.)  
 Quantity of calcium chloride used (lbs.)  
 Volume of grout prepared (gal.)  
 Volume of grout used (gal.)

8
31
376
TYPE 1
5-8
45
7 BT

## WELL SCHEMATIC\*

Depth  
(feet)

0
1
2
3
4
5
6
7
8
9
10



COMMENTS: Filled well w/grout till  
OVER Flowed - ripped off w/grout

\* Sketch in all relevant decommissioning data, including:  
 interval overdrilled, interval grouted, casing left in hole,  
 well stickup, etc.

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: MACHIAS GRAVEL PIT	Well I.D.: VW 7
Site Location: VERY ROAD, MACHIAS NY	Driller:
Drilling Co.: BUFFALO DRILLING	Inspector: JASON LACASSE
Date: 10-30-01	

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
 Drilling Method(s)  
 Borehole Dia. (in.)  
 Temporary Casing Installed? (y/n)  
 Depth temporary casing installed  
 Casing type/dia. (in.)  
 Method of installing

5 FT  
 H.S.A.  
 4.25  
 N/A  
 N/A  
 N/A  
 N/A

### CASING PULLING

Method employed  
 Casing retrieved (feet)  
 Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
 Number of perforations/foot  
 Size of perforations  
 Interval perforated

N/A


### GROUTING

Interval grouted (FBLs)  
 # of batches prepared  
 For each batch record:  
 Quantity of water used (gal.)  
 Quantity of cement used (lbs.)  
 Cement type  
 Quantity of bentonite used (lbs.)  
 Quantity of calcium chloride used (lbs.)  
 Volume of grout prepared (gal.)  
 Volume of grout used (gal.)

8  
 31  
 376  
 Type 1  
 15-9  
 —  
 45  
 17-14 EST

## WELL SCHEMATIC\*

Depth  
(feet)



COMMENTS: Fill well till overflowed w/  
 grout - topped off w/ grout

\* Sketch in all relevant decommissioning data, including:  
 interval overdrilled, interval grouted, casing left in hole,  
 well stickup, etc.



# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: MACHIAS GRAVEL PIT

Well I.D.: AS 14

Site Location: VERY ROAD, MACHIAS NY

Driller:

Drilling Co.: BUFFALO DRILLING

Inspector: JASON LACASSE

Date: 10-30-01

OVERDRILL 11-1-01

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
Drilling Method(s)  
Borehole Dia. (in.)  
Temporary Casing Installed? (y/n)  
Depth temporary casing installed  
Casing type/dia. (in.)  
Method of installing

5 FT  
H.S.A  
4.25  
N/A  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
Casing retrieved (feet)  
Casing type/dia. (in)

N/A  
N/A

### CASING PERFORATING

Equipment used  
Number of perforations/foot  
Size of perforations  
Interval perforated

N/A  
N/A  
N/A  
N/A

### GROUTING


Interval grouted (FBLS)  
# of batches prepared  
For each batch record:  
Quantity of water used (gal.)  
Quantity of cement used (lbs.)  
Cement type  
Quantity of bentonite used (lbs.)  
Quantity of calcium chloride used (lbs.)  
Volume of grout prepared (gal.)  
Volume of grout used (gal.)

48  
31  
376  
TYPE 1  
115-8  
—  
45  
7 BT

## WELL SCHEMATIC\*

Depth  
(feet)

0  
1  
2  
3  
4  
5  
6  
7  
8  
9  
10



COMMENTS: well filled w/grout till over

flashed - topped off w/grout

\* Sketch in all relevant decommissioning data, including:  
interval overdrilled, interval grouted, casing left in hole,  
well stickup, etc.

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: <u>MACHIAS GRAVEL PIT</u>	Well I.D.: <u>AS 11</u>
Site Location: <u>VERY ROAD, MACHIAS NY</u>	Driller:
Drilling Co.: <u>BUFFALO DRILLING</u>	Inspector: <u>JASON LACASSE</u>
	Date: <u>10-30-01</u>

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
Drilling Method(s)  
Borehole Dia. (in.)  
Temporary Casing Installed? (y/n)  
Depth temporary casing installed  
Casing type/dia. (in.)  
Method of installing

5 FT  
H. S.A.  
4.25  
N/A  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
Casing retrieved (feet)  
Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
Number of perforations/foot  
Size of perforations  
Interval perforated

N/A



### GROUTING

Interval grouted (FBLs)  
# of batches prepared  
For each batch record:  
Quantity of water used (gal.)  
Quantity of cement used (lbs.)  
Cement type  
Quantity of bentonite used (lbs.)  
Quantity of calcium chloride used (lbs.)  
Volume of grout prepared (gal.)  
Volume of grout used (gal.)

9  
31  
376  
TYPE 1  
158  
-  
45  
74631

## WELL SCHEMATIC\*

Depth  
(feet)



COMMENTS: Filled w/ grout till OVER FLOWED  
TOGGED OFF w/ grout

\* Sketch in all relevant decommissioning data, including:  
interval overdrilled, interval grouted, casing left in hole,  
well stickup, etc.

Drilling Contractor

Department Representative

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: <u>MACHIAS GRAVEL PIT</u>	Well I.D.: <u>VW 8</u>
Site Location: <u>VERY ROAD, MACHIAS NY</u>	Driller:
Drilling Co.: <u>BUFFALO DRILLING</u>	Inspector: <u>JASON LACASSE</u>
	Date: <u>10-30-01</u>

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
Drilling Method(s)  
Borehole Dia. (in.)  
Temporary Casing Installed? (y/n)  
Depth temporary casing installed  
Casing type/dia. (in.)  
Method of installing

5 FT  
H.S.A.  
4.25  
N/A  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
Casing retrieved (feet)  
Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
Number of perforations/foot  
Size of perforations  
Interval perforated

N/A


### GROUTING

Interval grouted (FBLs)  
# of batches prepared  
For each batch record:  
Quantity of water used (gal.)  
Quantity of cement used (lbs.)  
Cement type  
Quantity of bentonite used (lbs.)  
Quantity of calcium chloride used (lbs.)  
Volume of grout prepared (gal.)  
Volume of grout used (gal.)

9  
31  
376  
TYPE 1  
15-8  
—  
45  
12 EST

## WELL SCHEMATIC\*

Depth  
(feet)



COMMENTS: Finish well w/grout till  
over-blown - top of well w/grout

\* Sketch in all relevant decommissioning data, including:  
interval overdrilled, interval grouted, casing left in hole,  
well stickup, etc.

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: MACHIAS GRAVEL PIT

Well I.D.: AS 4

Site Location: VERY ROAD, MACHIAS NY

Driller:

Drilling Co.: BUFFALO DRILLING

Inspector: JASON LACASSE

Date: 10-30-01

OVER DRILL 11-1-01

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
Drilling Method(s)  
Borehole Dia. (in.)  
Temporary Casing Installed? (y/n)  
Depth temporary casing installed  
Casing type/dia. (in.)  
Method of installing

5 FT  
HSA  
4.25  
N/A  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
Casing retrieved (feet)  
Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
Number of perforations/foot  
Size of perforations  
Interval perforated

N/A



### GROUTING

Interval grouted (FBLs)  
# of batches prepared  
For each batch record:  
Quantity of water used (gal.)  
Quantity of cement used (lbs.)  
Cement type  
Quantity of bentonite used (lbs.)  
Quantity of calcium chloride used (lbs.)  
Volume of grout prepared (gal.)  
Volume of grout used (gal.)

9  
31  
376  
Type 1  
15.8  
—  
45  
7 EST

## WELL SCHEMATIC\*

Depth  
(feet)



COMMENTS: Fill on well w/ grout till  
over flowed - topped off w/ grout

\* Sketch in all relevant decommissioning data, including:  
interval overdrilled, interval grouted, casing left in hole,  
well pickup, etc.

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: MACHIAS GRAVEL PIT

Well I.D.: VW4

Site Location: VERY ROAD, MACHIAS NY

Driller:

Drilling Co.: BUFFALO DRILLING

Inspector: JASON LACASSE

Date: 10-30-01

OVER DRILLED 11-1-01

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
Drilling Method(s)  
Borehole Dia. (in.)  
Temporary Casing Installed? (y/n)  
Depth temporary casing installed  
Casing type/dia. (in.)  
Method of installing

5 FT  
HSA.  
4.25  
N/A  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
Casing retrieved (feet)  
Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
Number of perforations/foot  
Size of perforations  
Interval perforated

N/A



### GROUTING

Interval grouted (FBS)  
# of batches prepared  
For each batch record:  
Quantity of water used (gal.)  
Quantity of cement used (lbs.)  
Cement type  
Quantity of bentonite used (lbs.)  
Quantity of calcium chloride used (lbs.)  
Volume of grout prepared (gal.)  
Volume of grout used (gal.)

9  
31  
376  
TYPE 1  
154  
—  
45  
1987

## WELL SCHEMATIC\*

Depth  
(feet)



COMMENTS: FILL ON WELL W/ GROUT TILL OVER  
FLOWED - TOPPED OFF W/ GROUT

\* Sketch in all relevant decommissioning data, including:  
interval overdrilled, interval grouted, casing left in hole,  
well stickup, etc.

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: <u>MACHIAS GRAVEL PIT</u>	Well I.D.: <u>A.S. 5</u>
Site Location: <u>VERY ROAD, MACHIAS NY</u>	Driller:
Drilling Co.: <u>BUFFALO DRILLING</u>	Inspector: <u>JASON LACASSE</u>
Date: <u>10-30-07</u>	

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
 Drilling Method(s)  
 Borehole Dia. (in.)  
 Temporary Casing Installed? (y/n)  
 Depth temporary casing installed  
 Casing type/dia. (in.)  
 Method of installing

5 FT  
HSA  
4.25  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
 Casing retrieved (feet)  
 Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
 Number of perforations/foot  
 Size of perforations  
 Interval perforated


N/A

### GROUTING

Interval grouted (FBLs)  
 # of batches prepared  
 For each batch record:  
 Quantity of water used (gal.)  
 Quantity of cement used (lbs.)  
 Cement type  
 Quantity of bentonite used (lbs.)  
 Quantity of calcium chloride used (lbs.)  
 Volume of grout prepared (gal.)  
 Volume of grout used (gal.)

11  
31  
396  
TYPE 1  
0.5-9  
45  
10 GALLONS

## WELL SCHEMATIC\*



COMMENTS: WELL HAS BLOCKAGE ABOUT 4' DOWN  
POURED GROUT DOWN WELL W/BUCKET - TO PROOF  
WELL W/ GROUT

\* Sketch in all relevant decommissioning data, including:  
 interval overdrilled, interval grouted, casing left in hole,  
 well stickup, etc.

Drilling Contractor

Department Representative

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: MACHIAS GRAVEL PIT	Well I.D.: AS 35
Site Location: VERY ROAD, MACHIAS NY	Driller:
Drilling Co.: BUFFALO DRILLING	Inspector: JASON LACASSE
	Date: 10-30-01

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
Drilling Method(s)  
Borehole Dia. (in.)  
Temporary Casing Installed? (y/n)  
Depth temporary casing installed  
Casing type/dia. (in.)  
Method of installing

5 FT
H.S.A.
4.25
N/A
N/A
N/A
N/A

### CASING PULLING

Method employed  
Casing retrieved (feet)  
Casing type/dia. (in.)

N/A
N/A
N/A

### CASING PERFORATING

Equipment used  
Number of perforations/foot  
Size of perforations  
Interval perforated

N/A
N/A
N/A


### GROUTING

Interval grouted (FBLS)  
# of batches prepared  
For each batch record:  
Quantity of water used (gal.)  
Quantity of cement used (lbs.)  
Cement type  
Quantity of bentonite used (lbs.)  
Quantity of calcium chloride used (lbs.)  
Volume of grout prepared (gal.)  
Volume of grout used (gal.)

11
31
376
Type 1
0.5-8
—
45
7.31

## WELL SCHEMATIC\*

Depth  
(feet)



COMMENTS: FILL TILL WELL ONLY FLOWED

W/ GROUT TOPPED OFF W/ GROUT

\* Sketch in all relevant decommissioning data, including:  
interval overdrilled, interval grouted, casing left in hole,  
well stickup, etc.

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: <u>MACHIAS GRAVEL PIT</u>	Well I.D.: <u>VW14</u>
Site Location: <u>VERY ROAD, MACHIAS NY</u>	Driller:
Drilling Co.: <u>BUFFALO DRILLING</u>	Inspector: <u>JASON LACASSE</u>
Date: <u>10-30-01</u>	

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
 Drilling Method(s)  
 Borehole Dia. (in.)  
 Temporary Casing Installed? (y/n)  
 Depth temporary casing installed  
 Casing type/dia. (in.)  
 Method of installing

5 FT  
MSA.  
4.25  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
 Casing retrieved (feet)  
 Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
 Number of perforations/foot  
 Size of perforations  
 Interval perforated

N/A


### GROUTING

Interval grouted (FBLs)  
 # of batches prepared  
 For each batch record:  
 Quantity of water used (gal.)  
 Quantity of cement used (lbs.)  
 Cement type  
 Quantity of bentonite used (lbs.)  
 Quantity of calcium chloride used (lbs.)  
 Volume of grout prepared (gal.)  
 Volume of grout used (gal.)

11  
31  
376  
TYPE 1  
115-6  
—  
45  
18 CST

## WELL SCHEMATIC\*

Depth  
(feet)



COMMENTS: fill w/ grout till over  
Flow 50 - 100 ft off w/ grout

\* Sketch in all relevant decommissioning data, including:  
 interval overdrilled, interval grouted, casing left in hole,  
 well stickup, etc.



# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: <u>MACHIAS GRAVEL PIT</u>	Well I.D.: <u>AS 39</u>
Site Location: <u>VERY ROAD, MACHIAS NY</u>	Driller:
Drilling Co.: <u>BUFFALO DRILLING</u>	Inspector: <u>JASON LACASSE</u>
	Date: <u>10-30-01</u>

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
 Drilling Method(s)  
 Borehole Dia. (in.)  
 Temporary Casing Installed? (y/n)  
 Depth temporary casing installed  
 Casing type/dia. (in.)  
 Method of installing

5 FT  
HSA  
4.25  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
 Casing retrieved (feet)  
 Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
 Number of perforations/foot  
 Size of perforations  
 Interval perforated

N/A



### GROUTING

Interval grouted (FBLS)  
 # of batches prepared  
 For each batch record:  
 Quantity of water used (gal.)  
 Quantity of cement used (lbs.)  
 Cement type  
 Quantity of bentonite used (lbs.)  
 Quantity of calcium chloride used (lbs.)  
 Volume of grout prepared (gal.)  
 Volume of grout used (gal.)

10  
31  
396  
Type 1  
858  
—  
45  
8-965

## WELL SCHEMATIC\*

Depth  
(feet)



COMMENTS: FILL W/ GROUT TILL WELL OVER

FLOWED - TOPPED OFF W/ GROUT

\* Sketch in all relevant decommissioning data, including:  
 interval overdrilled, interval grouted, casing left in hole,  
 well stickup, etc.

Drilling Contractor

Department Representative

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: MACHIAS GRAVEL PIT

Well I.D.: VW16

Site Location: VERY ROAD, MACHIAS NY

Driller:

Drilling Co.: BUFFALO DRILLING

Inspector: JASON LACASSE

Date: 10-30-01

OVER DRILL 11-01-01

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled

Drilling Method(s)

Borehole Dia. (in.)

Temporary Casing Installed? (y/n)

Depth temporary casing installed

Casing type/dia. (in.)

Method of installing

5 FT  
H.S.A.  
4.25  
N/A  
N/A  
N/A  
N/A

### CASING PULLING

Method employed

Casing retrieved (feet)

Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used

Number of perforations/foot

Size of perforations

Interval perforated

N/A

### GROUTING

Interval grouted (FBLs)

# of batches prepared

For each batch record:

Quantity of water used (gal.)

Quantity of cement used (lbs.)

Cement type

Quantity of bentonite used (lbs.)

Quantity of calcium chloride used (lbs.)

Volume of grout prepared (gal.)


Volume of grout used (gal.)

12  
31  
376  
Type 1  
15-8  
—  
45  
17 BT

## WELL SCHEMATIC\*

Depth  
(feet)

0  
1  
2  
3  
4  
5  
6  
7  
8  
9  
10



COMMENTS: FILL WELL w/ GROUT TILL OVER FLOW

TOPPED OFF w/ GROUT

\* Sketch in all relevant decommissioning data, including:  
interval overdrilled, interval grouted, casing left in hole,  
well stickup, etc.

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: <u>MACHIAS GRAVEL PIT</u>	Well I.D.: <u>A5 38</u>
Site Location: <u>VERY ROAD, MACHIAS NY</u>	Driller:
Drilling Co.: <u>BUFFALO DRILLING</u>	Inspector: <u>JASON LACASSE</u>
Date: <u>10-30-01</u>	

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
 Drilling Method(s)  
 Borehole Dia. (in.)  
 Temporary Casing Installed? (y/n)  
 Depth temporary casing installed  
 Casing type/dia. (in.)  
 Method of installing

5 FT  
HSA  
4.25  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
 Casing retrieved (feet)  
 Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
 Number of perforations/foot  
 Size of perforations  
 Interval perforated

N/A


### GROUTING

Interval grouted (FBLs)  
 # of batches prepared  
 For each batch record:  
 Quantity of water used (gal.)  
 Quantity of cement used (lbs.)  
 Cement type  
 Quantity of bentonite used (lbs.)  
 Quantity of calcium chloride used (lbs.)  
 Volume of grout prepared (gal.)  
 Volume of grout used (gal.)

10  
31  
376  
TYPE 1  
0.526  
—  
45  
6-7 BT

## WELL SCHEMATIC\*

Depth  
(feet)



BACK FILL  
TO 0'

2.01

2.00

OVER  
DRILL

COMMENTS: Filled well w/ grout till over  
FLOWN - topped off w/ grout

\* Sketch in all relevant decommissioning data, including:  
 interval overdrilled, interval grouted, casing left in hole,  
 well stickup, etc.

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: <u>MACHIAS GRAVEL PIT</u>	Well I.D.: <u>VW 15</u>
Site Location: <u>VERY ROAD, MACHIAS NY</u>	Driller:
Drilling Co.: <u>BUFFALO DRILLING</u>	Inspector: <u>JASON LACASSE</u>
	Date: <u>10-30-01</u>

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
 Drilling Method(s)  
 Borehole Dia. (in.)  
 Temporary Casing Installed? (y/n)  
 Depth temporary casing installed  
 Casing type/dia. (in.)  
 Method of installing

5 FT  
HSA.  
4.25  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
 Casing retrieved (feet)  
 Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
 Number of perforations/foot  
 Size of perforations  
 Interval perforated

N/A


### GROUTING

Interval grouted (FBLs)  
 # of batches prepared  
 For each batch record:  
 Quantity of water used (gal.)  
 Quantity of cement used (lbs.)  
 Cement type  
 Quantity of bentonite used (lbs.)  
 Quantity of calcium chloride used (lbs.)  
 Volume of grout prepared (gal.)  
 Volume of grout used (gal.)

18  
31  
376  
TYX-1  
5.0  
45  
2.55

## WELL SCHEMATIC\*

Depth  
(feet)



COMMENTS: FILLED W/ GROUT TH W/  
2.55 FLOWED FILL W/ GROUT

\* Sketch in all relevant decommissioning data, including:  
 interval overdrilled, interval grouted, casing left in hole,  
 well stickup, etc.

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: <u>MACHIAS GRAVEL PIT</u>	Well I.D.: <u>AB 37</u>
Site Location: <u>VERY ROAD, MACHIAS NY</u>	Driller:
Drilling Co.: <u>BUFFALO DRILLING</u>	Inspector: <u>JASON LACASSE</u>
	Date: <u>10-30-07</u>

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
 Drilling Method(s)  
 Borehole Dia. (in.)  
 Temporary Casing Installed? (y/n)  
 Depth temporary casing installed  
 Casing type/dia. (in.)  
 Method of installing

5 FT  
 HSA  
 4.25  
 N/A  
 N/A  
 N/A  
 N/A

### CASING PULLING

Method employed  
 Casing retrieved (feet)  
 Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
 Number of perforations/foot  
 Size of perforations  
 Interval perforated

N/A



### GROUTING

Interval grouted (FBLs)  
 # of batches prepared  
 For each batch record:  
 Quantity of water used (gal.)  
 Quantity of cement used (lbs.)  
 Cement type  
 Quantity of bentonite used (lbs.)  
 Quantity of calcium chloride used (lbs.)  
 Volume of grout prepared (gal.)  
 Volume of grout used (gal.)

12  
 31  
 376  
 Type 1  
 154  
 —  
 415  
 635

## WELL SCHEMATIC\*

Depth  
 (feet)



COMMENTS: FILLED W/ GROUT TO TOP OF WELL  
OVER FLOWED - TOPPED OFF WELL W/ GROUT

\* Sketch in all relevant decommissioning data, including:  
 interval overdrilled, interval grouted, casing left in hole,  
 well stickup, etc.

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: <u>MACHIAS GRAVEL PIT</u>	Well I.D.: <u>AS 36</u>
Site Location: <u>VERY ROAD, MACHIAS NY</u>	Driller:
Drilling Co.: <u>BUFFALO DRILLING</u>	Inspector: <u>JASON LACASSE</u>
	Date: <u>10-31-07</u>

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
Drilling Method(s)  
Borehole Dia. (in.)  
Temporary Casing Installed? (y/n)  
Depth temporary casing installed  
Casing type/dia. (in.)  
Method of installing

5 ft  
H.S.A.  
1.25  
N/A  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
Casing retrieved (feet)  
Casing type/dia. (in.)

N/A

### CASING PERFORATING

Equipment used  
Number of perforations/foot  
Size of perforations  
Interval perforated


N/A

### GROUTING

Interval grouted (FBLs)  
# of batches prepared  
For each batch record:  
Quantity of water used (gal.)  
Quantity of cement used (lbs.)  
Cement type  
Quantity of bentonite used (lbs.)  
Quantity of calcium chloride used (lbs.)  
Volume of grout prepared (gal.)  
Volume of grout used (gal.)

12  
31  
376  
Typ 51  
58  
—  
45  
654

## WELL SCHEMATIC\*



COMMENTS: FILL 50' w/ grout fill well  
OVER FLOW - TOPPED OFF w/ grout

\* Sketch in all relevant decommissioning data, including:  
interval overdrilled, interval grouted, casing left in hole,  
well stickup, etc.

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: MACHIAS GRAVEL PIT

Well I.D.: AS-20

Site Location: VERY ROAD, MACHIAS NY

Driller:

Drilling Co.: BUFFALO DRILLING

Inspector: JASON LACASSE

Date: 10-30-01

OVERDRILL 11-1-01

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
Drilling Method(s)  
Borehole Dia. (in.)  
Temporary Casing Installed? (y/n)  
Depth temporary casing installed  
Casing type/dia. (in.)  
Method of installing

5 FT  
HSA.  
4.25  
N/A  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
Casing retrieved (feet)  
Casing type/dia. (in.)

WHIP LINE & CHAIN  
5 FT  
6"

### CASING PERFORATING

Equipment used  
Number of perforations/foot  
Size of perforations  
Interval perforated

N/A


### GROUTING

Interval grouted (FBLs)  
# of batches prepared  
For each batch record:  
Quantity of water used (gal.)  
Quantity of cement used (lbs.)  
Cement type  
Quantity of bentonite used (lbs.)  
Quantity of calcium chloride used (lbs.)  
Volume of grout prepared (gal.)  
Volume of grout used (gal.)

8  
31  
396  
TYPE 1  
15-8  
-  
45  
75

## WELL SCHEMATIC\*

Depth Backfill 1100'  
(feet)



COMMENTS: FILLED WELL W/ GROUT TILL  
OVER FLOWED - WELLS ARE SET IN  
CASING TOPPED OFF W/ GROUT

\* Sketch in all relevant decommissioning data, including:  
interval overdrilled, interval grouted, casing left in hole,  
well stickup, etc.

Drilling Contractor

Department Representative

# WELL DECOMMISSIONING RECORD

NYSDEC NPL Sites

Site Name: MACHIAS GRAVEL PIT

Well I.D.: WW-17

Site Location: VERY ROAD, MACHIAS NY

Driller:

Drilling Co.: BUFFALO DRILLING

Inspector: JASON LACASSE

Date: 10-30-01

## DECOMMISSIONING DATA

(Fill in all that apply)

### OVERDRILLING

Interval Drilled  
Drilling Method(s)  
Borehole Dia. (in.)  
Temporary Casing Installed? (y/n)  
Depth temporary casing installed  
Casing type/dia. (in.)  
Method of installing

5 FT  
HSA  
4.25  
N/A  
N/A  
N/A  
N/A

### CASING PULLING

Method employed  
Casing retrieved (feet)  
Casing type/dia. (in.)

Whip Line & Chain  
5 FT  
6"

### CASING PERFORATING

Equipment used  
Number of perforations/foot  
Size of perforations  
Interval perforated

N/A


### GROUTING

Interval grouted (FBLs)  
# of batches prepared  
For each batch record:  
Quantity of water used (gal.)  
Quantity of cement used (lbs.)  
Cement type  
Quantity of bentonite used (lbs.)  
Quantity of calcium chloride used (lbs.)  
Volume of grout prepared (gal.)  
Volume of grout used (gal.)

89  
31  
396  
Type 1  
15-8  
45  
19.5

## WELL SCHEMATIC\*

Depth  
(feet)



COMMENTS: Filled w/grout till well  
OVER FLOWED 12 gal EST. FROM BATCH  
9, 7 gal EST FROM BATCH 9- WELL SET  
IN CASING topped off w/grout

\* Sketch in all relevant decommissioning data, including:  
interval overdrilled, interval grouted, casing left in hole,  
well stickup, etc.

Drilling Contractor

Department Representative





BY THIS CERTIFICATE OF COMPLIANCE THE  
**NEW YORK BOARD OF FIRE UNDERWRITERS**  
BUREAU OF ELECTRICITY  
40 FULTON STREET - NEW YORK, NY 10038

CERTIFIES THAT

Upon the application of

upon premises owned by

ENVIROGEN INC - GLEN MEADER  
480 NEPONSET ST  
CANTON MA. 02021

\* MOTOSCOLA  
VERY RD  
MACHIAS, NY 14101

Located at VERY RD MACHIAS, NY 14101

Application Number: 1027410

Certificate Number: 1027410

Section: Block: Lot: 18 Building Permit: BDC: B 580

Described as a Commercial occupancy, wherein the premises electrical system consisting of electrical devices and wiring, described below, located in/on the premises at:

First Floor,

was inspected in accordance with the National Electrical Code and the detail of the installation, as set forth below, was found to be in compliance therewith on the 19th Day of November, 2001.

Name	QTY	Rate	Rating	Circuit	Type
------	-----	------	--------	---------	------

Additional Charges

REMOVAL OF COMPRESSOR

seal

## THE NEW YORK BOARD OF FIRE UNDERWRITERS

DO NOT WRITE HERE - FOR OFFICE USE ONLY

BUILDING PERMIT NO.

CITY OR VILLAGE

Machias

ZIP CODE

14101

TOWNSHIP

COUNTY

STREET AND NO. OR ROAD

Verg Rd.

POLE NUMBER

18

BETWEEN WHAT TWO CROSS STREETS IS PREMISES LOCATED?

SECTION

BLOCK

LOT

OCCUPANT'S NAME

Motowala

BUILDING OCCUPANCY

Machias Travel Rst

OWNER'S NAME AND ADDRESS

HOME TELEPHONE NUMBER

CURRENT SUPPLIED BY

N.M.

FROM THEIR

OFFICE

WORK TELEPHONE NUMBER

BUILDING IS

NEW ☐OLD ☐

WORK IS

NEW ☐ADDITIONAL ☐DEFECTS REMOVED ☐

## LIST BELOW ALL EQUIPMENT WHICH YOU INSTALLED

Location	NUMBER OF OUTLETS				No. of Fixtures & Lamp Receptacles		MOTORS			HEATERS		BRANCH CIRCUITS		OFFICE USE ONLY INSPECTION
	Ceiling	Side Wall	Attach't Recept's	Switch	Pendant	Bracket	No.	Type	H.P. Each	No.	Watts Each	No.	A.W.G. Gauge	
OUT-SIDE														11/1/01 13:00 F. B. B.
SUB-BASE														
BASE-MENT														
1st FL.														
2nd FL.														
3rd FL.														

REMARKS: LIST OTHER ELECTRICAL DEVICES NOT SET FORTH ABOVE.

Removed feed lines from compressor &amp; Dryer from panel box.

THIS APPLICATION IS INTENDED TO COVER THE ABOVE-LISTED EQUIPMENT TO BE INSPECTED, BUT IF AT TIME OF INSPECTION, THERE IS FOUND ADDITIONAL EQUIPMENT NOT ABOVE LISTED, YOU ARE AUTHORIZED TO MAKE THE INSPECTION AND ADJUST THE FEE TO COVER THE ADDITIONAL EQUIPMENT, AS PROVIDED BY THE APPLICANT.

SIZE OF MAINS		FEEDERS	
CHARACTER OF WORK		<input type="checkbox"/> EXPOSED	
		<input type="checkbox"/> CONCEALED	
DATE WORK TO BE STARTED		DATE COMPLETED	
SERVICE ENTERS BUILDING		<input type="checkbox"/> UNDERGROUND	
<input type="checkbox"/> OVERHEAD			

Applicant affirms that there is not an application for electrical inspection pending with a qualified electrical inspection authority, for the installation listed herein.

This application is valid for a period not exceeding one year from the date received by the Board.

DATE INSPECTION REQUESTED ON (OR AS NEAR AS POSSIBLE):

MUST ENTER APPLICANT'S IDENTIFICATION NUMBER

AVOID DELAYS BY GIVING FULL AND ACCURATE INFORMATION. ALL SPACES MUST BE FILLED IN OR APPLICATION MAY BE RETURNED.

## PRINT NAME AND ADDRESS

NAME OF APPLICANT

ENVIRONMENTAL INC. (Dawn Mader)

DATE OF APPLICATION

11/1/01

STREET ADDRESS

480 N. PUNSET ST.

CITY OR POST OFFICE

CANTON, MA

ZIP CODE

02021

TELEPHONE NO.

1-781-821-5560

LICENSE NO. WHEN APPLICABLE

☐ 40 Fulton Street  
NEW YORK, NY 10038  
(212) 227-3700

☐ 111 Washington Ave.  
SUITE 704  
ALBANY, NY 12210  
(518) 463-2122

☐ 3291 Lake Shore Road  
BUFFALO, NY 14219  
(716) 827-1155

☐ 803 West Avenue  
SUITE 106  
ROCHESTER, NY 14611  
(716) 436-4460

☐ 202 Arterial Road  
SYRACUSE, NY 13206  
(315) 463-8552

THE NEW YORK BOARD OF FIRE UNDERWRITERS



# BILL OF LADING/MANIFEST

1. Shipper's US EPA ID No. (If Applicable)

NYD981187107

Document No.

9.3.303

2. Page 1 of 1

35796

3. Shipper's Name and Mailing Address

TOWN OF MACHIAS  
PO BOX 87  
ATTN: DOUGLAS LAW  
MACHIAS  
NY 14101

4. Shipper's Phone (716) 353-8207

5. Transporter 1 Company Name

SAFETY-KLEEN SYSTEMS, INC

6.

US EPA ID Number

SCR0000075150

A. Transporter's Phone

716 826-8931

7. Transporter 2 Company Name

8.

US EPA ID Number

B. Transporter's Phone

9. Designated Facility Name and Site Address 000658  
SAFETY-KLEEN SYSTEMS, INC.  
3700 LAGRANGE ROAD  
SMITHFIELD KY 40068

10.

US EPA ID Number

KYD053348108

C. Facility's Phone

502 845-2453

11. Shipping Name and Description

HM

12. Containers

No.

Type

13. Total Quantity

14. Unit Wt/Vol

a. OILY WATER  
(NOT USDOT OR USEPA HAZARDOUS MATERIAL)

005 DM

01250

P

b. NON REGULATED SOLID

002 DM

00800

P

c.

d.

15. Special Handling Instruction and Additional Information

EMERGENCY RESP 800-468-1760 (24 HR). IF UNDELIVERABLE RETURN TO GENERATOR.  
SK CORP AUTHORIZED TO RETAIN LICENSED SUBSEQUENT CARRIERS AS NECESSARY.

SKDOT# A: 5776 B: 25383 C: D:

NY LIC# 92865AT

16a. US DOT HAZARDOUS MATERIALS SHIPPER'S CERTIFICATION:

This is to certify that the above-named materials are properly classified, described, packaged, marked and labeled and are in proper condition for transportation according to the applicable regulations of the Department of Transportation.

Printed/Typed Name

Signature required here if US DOT regulated

Month Day Year

16b. NON-REGULATED SHIPPER'S CERTIFICATION: I certify the materials described above on this form are not subject to federal regulations for Transportation or Disposal.

Printed/Typed Name

Sign here if material is not DOT regulated

Month Day Year

17. Transporter 1 Acknowledgement of Receipt of Materials

Printed/Typed Name

KARL BAKER

Signature

Karl Baker

Month Day Year

12 06 01

18. Transporter 2 Acknowledgement of Receipt of Materials

Printed/Typed Name

Signature

Month Day Year

12 06 01

19. Discrepancy Indication Space

20. Facility Owner or Operator: Certification of receipt of materials covered by this form except as noted in Item 19.

Printed/Typed Name

Signature

Month Day Year

IN EVENT OF EMERGENCY CALL  
1-800-468-1760 (24 hours)

GENERATOR'S COPY