

Progress Report for September 2010

**National Fuel Gas Distribution Corporation - Dunkirk Former MGP Site
Order on Consent – Index No. A8-0634-02-10
Site No. 9-07-035**

NYSDEC Project Manager – William Ottaway
NYSDOH Project Manager – Cameron O'Connor
National Fuel Project Manager – Tanya Alexander

Field Activities

- Sampled groundwater and measured water levels at all four SC site monitoring wells on September 9, 2010.

Deliverables

- None this period.

Planned October 2010 Activities

- Measure second round of water levels at SC monitoring wells.
- Validate SC soil and groundwater sampling laboratory data packages.

Schedule Deviations

- None this period.

Work Plan Modifications

- None this period.

CPP and Community Activities

- None this period.

Problems Encountered/Efforts to Mitigate Delays

- None this period.

**National Fuel – Dunkirk Former MGP Site
ACO Milestone Schedule**

Activity / Event	Projected Date	Actual Date
NYSDEC ACO Effective Date	-	6/19/10
SC Work Plan Approved	-	6/19/10
Submit Citizen Participation letter of intent to DEC	7/9/10	7/9/10
Field Investigation Program Start ¹	7/13/10	7/13/10
Field Investigation Program Complete ¹	Sept-10	10/4/10²
Draft SC Report Submitted to DEC	Dec-10	
	-	

Note:

1. Field investigation activities schedule is based on the detailed schedule outlined in a June 28, 2010 e-mail from ARCADIS to NYSDEC.
2. Actual completion date reflects the collection of the second round of groundwater measurements. All other field activities were completed prior to the end of September 2010.