

DUNLOP TIRE CORPORATION
TONAWANDA, NEW YORK

**CONCEPTUAL INTERIM REMEDIAL MEASURE CLOSURE PLAN
FOR
INACTIVE WASTE SITES NO's 915018 A, B & C**

Submitted to:

NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION
270 MICHIGAN AVENUE
BUFFALO, NEW YORK 14203

NOVEMBER 1992

Prepared By:
URS Consultants, Inc.
282 Delaware Avenue
Buffalo, New York 14202

**DUNLOP TIRE CORPORATION
TONAWANDA, NEW YORK**

**CONCEPTUAL INTERIM REMEDIAL MEASURE CLOSURE PLAN
FOR
INACTIVE WASTE SITES NUMBERS 915018 A, B AND C**

**SUBMITTED TO
NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION
270 MICHIGAN AVENUE
BUFFALO, NEW YORK 14203**

NOVEMBER 1992

PREPARED BY:

**URS CONSULTANTS, INC.
282 DELAWARE AVENUE
BUFFALO, NEW YORK 14202**

TABLE OF CONTENTS

		<u>Page No.</u>
1.0	Introduction	1
2.0	Existing Cover Assessment	1
2.1	Disposal Site A	1
2.2	Disposal Site B	2
2.3	Disposal Site C	2
3.0	Cover Construction and Certification Summary	3
3.1	Cover Construction	3
3.2	Borrow Source Characterization	3
3.3	Construction Quality Assurance (CQA) Testing	4
4.0	Remedial Action Approach	5
4.1	Disposal Site A Plan	5
4.2	Disposal Site B Plan	7
4.3	Disposal Site C Plan	8
5.0	Conclusion	8

LIST OF TABLES

<u>Table No.</u>	<u>Title</u>	<u>Page No.</u>
1.	Field Compaction and Laboratory Testing Data Summary	T1-1
2.	Dunlop Clay Borrow Source and Existing Clay Cover Test Data Summary	T2-1
3.	Dunlop Clay Borrow Material Proctor Compaction and Permeability Test Data	T3-1
4.	Certification QA/QC Testing Requirements, Borrow Source and Cap Construction	T4-1

LIST OF FIGURES

<u>Figure No.</u>	<u>Title</u>	<u>Page No.</u>
1.	Cover Thickness Map, Fill Areas A and B	F-1
2.	Cover Thickness Map, Fill Area C	F-2
3.	Fill Thickness Map, Southern Portion of Fill Area C	F-3

LIST OF FIGURES (Continued)

	<u>Page No.</u>
4. Moisture Density Compaction Window/Onsite Clay Borrow	F-4
5. Remedial Action Approach, Areas A and B	F-5
6. Remedial Action Approach, Area C	F-6

LIST OF APPENDICES

Appendix A.1	Material Quality and Permeability Test Data, Undisturbed Cover From Area 'A' and Area 'C'
Appendix A.2	Material Quality and Permeability Test Data, Clay Borrow Area East of Settling Pond and Area 'A' Clay Stockpile
Appendix A.3	Clay Borrow Compaction and Test Pad Data
Appendix B	Test Boring Logs
Appendix C	Infiltration Calculations

1.0 INTRODUCTION

This report presents revised conceptual design plans for the closure of the above referenced waste disposal sites based on discussion with NYSDEC - Region 9 on June 16, 1992 and NYSDEC's October 30, 1992 comments on the previous submittal entitled "Conceptual Design Approach For Closure of Inactive Waste Sites No's. 915018, A, B, & C, August 1992". The remediation approach outlined reflects the limited extent of contaminant migration offsite and is consistent with an Interim Remedial Measure Closure. Results of laboratory and field testing, including a field demonstration test program utilizing onsite low permeability soil suitable for cover, are provided in support of the proposed final cover design.

2.0 EXISTING COVER ASSESSMENT

Investigation to determine the type and thickness of cover soil was performed by URS during December 1991. Shallow probe samples were obtained on a 50-foot grid spacing, located by survey, within each disposal area. Samples were collected at approximately 250 test locations using hand augers and were described in the field by the URS geologist. Thickness of soil cover and descriptions of material classification and vegetation types at individual bore locations were recorded. The location of sampling points and interpolation of cover thickness are shown in Figure 1 (Disposal Sites A and B) and Figure 2 (Disposal Area C). The thickness of fill material along the southern portion of Disposal Site C is depicted in Figure 3. Results are discussed by disposal area in the following paragraphs:

2.1 Disposal Site A

Major fill-area A can be characterized as consisting of a southern area containing thick (> 12 inches) clayey cover soil, and central and northern areas with minimal and discontinuous cover interspersed with isolated pockets of thicker clayey cover.

Separating the southern area from the remainder of the disposal site is a low east-west swale which becomes more pronounced along the western perimeter of the site in the vicinity of sampling locations SW-2 and SS-102. Water ponded in the vicinity of SW-2, at the time of this

investigation, appeared to be derived from seepage through waste exposed in the swale which receives drainage from low areas west of Building No. 2 (Figure 1).

The presence of a 4 to 8 foot thick clay mound (from recent construction excavation activities) within the central area of the site precluded testing of this area. Samples of the clay mound soil (to be used for site cover), and undisturbed block samples of the clayey cover within the southern area of the site, were obtained for laboratory classification and permeability testing (Figure 1). The results of this testing (Appendices A.1, and A.2) indicate permeability of the existing cover to be equal to, and less than 1×10^{-7} cm/s demonstrating the suitability of the existing onsite soil for low-permeability cover.

2.2 Disposal Site B

The majority of Disposal Site B, east of survey line 2+00E and south of survey line 1+00N (north quadrant), will be covered by an asphalt parking surface which will provide an effective barrier for this area (Figure 1). Consequently, investigation of cover thickness in this area, which coincides with an existing gravel parking area, was not performed.

Cover thickness in the remaining northern and southwestern portion of the site was found to be highly variable with most test locations reporting less than 6 inches of cover. Although the surface cover appears to be continuous, waste materials were visible along the slope of the discharge drain leading to the plant settling pond. Thickest cover depths were reported toward the settling pond on the northwestern corner of Site B.

2.3 Disposal Site C

This area includes the main disposal mound and an outlying island of fill immediately west of the site (Figure 2). In both areas, a continuous layer of soil was found covering waste materials. In general, most of the area (approximately 65%) contains 6 inches or more of soil cover with isolated areas having up to 24 inches of soil. Thinnest cover thickness was found along the edge of the main fill area where slope grades steepen. Samples of the clayey cover were obtained for laboratory classification, which demonstrated soil properties similar to those

defined for the borrow stockpile and borrow areas (Figure 2 and Appendix A.1). Probes of waste depth along the southern margin of Area C revealed the existence of a 50 to 75 foot wide perimeter zone which contained waste material less than 12 inches thick (Figure 3).

3.0 COVER CONSTRUCTION AND CERTIFICATION SUMMARY

3.1 Cover Construction

On July 21, 1992, test pads were constructed using locally available clayey soils (described in the following section) in several configurations and compaction modes. Table 1 summarizes the test data which is presented in Appendix A.3. In constructing the 18-inch test pad made from a single lift of clay, a sheepsfoot roller was employed for final compaction. That roller produced a noticeably higher result for field measurement of in-place density, as well as a lab test of 4×10^{-8} cm/sec permeability. Those results indicate that the sheepsfoot roller compactor is the equipment of choice for compacting the proposed 18" cover for these sites.

The sheepsfoot compactor used in the test pad construction weighed approximately 25,000 lbs., had 6-inch long feet, and was equipped with a vibrator. In order to achieve an average permeability coefficient of 1×10^{-7} cm/sec, or less, in the final cover, the weight of the compactor will be increased and the foot depth will be 8-inches.

3.2 Borrow Source Characterization

Clayey soil suitable for placement as low permeability cover is currently stockpiled within Disposal Site A (Figure 1). This material, consisting of approximately 1,200 cy of soil, is from a recent foundation excavation and is free of foreign material. This soil will be supplemented by the excavation of onsite sources of similar origin and quality. These sources include clay soil placed as cover within the waste areas, and excavation of borrow from an area designated east of the settling pond (Figure 1). Total estimated volume of low permeability soil from all sources is 22,000 cy.

The uniformity and consistency of the onsite clay sources is demonstrated in test boring

records (Appendix B), and laboratory test data as presented in Appendices A.1 - A.3 and summarized in Tables 2 and 3. Coarse fragments greater than 3-inches in diameter were not present in the soil. Material characterization tests performed on samples from the Area A clay stockpile, and the proposed clay borrow area east of the settling pond (Table 2), confirm the similarity of these source materials. Consequently, remolded laboratory tests and tests performed on 'undisturbed' soil cores from demonstration test pads (Table 3) are representative of both the stockpile and proposed borrow area materials.

3.3 Construction Quality Assurance (COA) Testing:

- o Material for low permeability cover will be placed at sufficient thickness to produce a compacted layer 18 inches thick. Clay soil will be placed using a dozer or pan and subsequently compacted using a medium to heavy weight (30,000 to 50,000 pound) sheepsfoot roller with 8-9 inch depth feet. Refer to the demonstration test pad results (Appendix A.3) to substantiate the compaction of a single 18 inch lift using 4 to 6 roller passes which achieved an average permeability of 1×10^{-7} cm/sec or less.

- o The moisture content of the soil and resulting compacted density will be tested during placement to insure the material lies within the window of acceptable values necessary to achieve the required permeability result. The window delineated in Figure 4 defines the acceptable moisture-density range for compaction of the onsite clay material. Limits for the test window were established based on laboratory permeability results from remolded compaction samples and were confirmed by the results from undisturbed cores taken from the field demonstration test pads (Tables 1 and 3).

The lower limit for field compaction requires a minimum 95 percent of Standard Proctor maximum density. Acceptable water content ranges from 2 to 3 percent drier than, to 3 to 6 percent wetter than optimum moisture as referenced to Standard and Modified Proctor results, respectively. For application of this approach see EPA/625/4-89/022 - Chapter 6.0 Requirements for Hazardous

Waste Landfill Design and Construction.

- o Certification QA/QC testing requirements will be conducted in accordance with Table 4.

4.0 REMEDIAL ACTION APPROACH

The specifics of the Interim Remedial Measures to be implemented for each area are presented in the following sections.

4.1 Disposal Site A Plan

- o No action is required for the southern portion of major fill-area A (Figure 5) where clay cover thickness exceeds 12 inches, vegetation is well established, and the surface is sufficiently sloped for drainage. Laboratory test data (Table 2) from undisturbed samples of the clay cover indicate hydraulic conductivities of 1×10^{-7} cm/s and less, and fine content in excess of 76 percent. The area encompasses approximately 1.2 acres.
- o No action, with provision for additional groundwater monitoring and/or test pitting is required for Minor Waste Area 'A'. Investigation (including test pit excavation (URS Report 4/92) and hand auger probing, has demonstrated 2 to 3 feet of clayey cover (from settling pond excavation) throughout most of the area. The western margin of the area is diversely vegetated with mature trees. A monitoring well is to be installed downgradient of this area to monitor long-term groundwater quality and evaluate the need for future action. To determine the parameters included in the long-term monitoring program, two waste samples will be collected and analyzed for TCLP parameters.
- o Regrade the east-west swale separating the southern from the central and northern disposal areas. Low-lying areas east of the site can be effectively drained by extending the cover on the southern portion of site and diverting the drainage

southwest into the plant settling pond. Any waste materials removed from the drain are to be placed within the main fill area.

To address waste contaminant migration the swale will be lined with the same compacted clay soil used for site cover, and vegetated as necessary to prevent erosion. The integrity of the protective cover, including the swale area, will be inspected and maintained throughout the closure period in accordance with the Post-Closure Maintenance/Repair Plan to be developed during design.

During construction, the Contractor will be required to submit for approval a Sedimentation Control Plan. This plan will address the problems of short term contaminant migration resulting from disturbance of the soils.

NYSDEC Division of Water will be contacted during design to address potential impacts to the existing settling pond's SPDES permit.

- o A portion of the northerly and easterly parts of fill-area A will be paved to provide needed tractor-trailer staging for this expanding production facility (Figure 5). Pavement will consist of 8 inches of stone over prepared subbase with 4-inches of Type #6 binder. The existing access roadway will be expanded, covering part of the easterly portion of the area. Grades will be established to provide for surface water drainage away from unpaved areas into strategically located catch basins connected to the existing storm drain system, which leads to the settling pond.
- o The northern portion of waste area 'A' will be excavated and incorporated into central waste area 'A' (Figure 5).
- o Central waste area 'A' will be contoured as necessary to facilitate site drainage, cover placement, and erosion control.
- o Sufficient clay borrow will be added to regraded central area 'A' (including

drainage swale) to constitute a continuous compacted clay soil layer 18 inches thick. This will be covered with 6 inches of soil amenable to plant growth.

- o Recontoured and disturbed areas will be seeded and mulched.
- o Due to the presence of impermeable underlying soils, the site A closure does not warrant the installation of a leachate or groundwater collection/treatment system.

4.2 Disposal Site B Plan

- o The gravel parking area and access road to Gate No. 3 will be paved with 8" of stone overlaid with 2-inches of Type #3 binder and 1-inch of top surface. Surface drainage will be directed to catch basins and discharged into the waterway feeding the settling pond. Post-closure monitoring will be conducted to determine effectiveness.
- o Rather than, pulling back waste exposed in the drainage ditch, the discharge pipe will be extended halfway to the settling pond, the discharge drain will be backfilled with common borrow soil, and surface prepared for cover (Figure 5).
- o The waste from the southern portion of area 'B' will be excavated and incorporate it into northern area 'B' or central area 'A' (Figure 5).
- o The northern waste area 'B' will be contoured for drainage and sufficient soil will be added to constitute a continuous layer of compacted clay 18 inches thick with a 6 inch cover of soil amenable to plant growth. Other suitable cover material, including use of gunite concrete applications, may be substituted for steep slopes at the time of final design.
- o Recontoured and disturbed areas will be seeded and mulched.
- o Due to the presence of impermeable underlying soils, the site B closure does not

warrant the installation of a leachate or groundwater collection/treatment system.

4.3 Disposal Site C Plan

- o The shallow fill from the southern margin of the site will be removed and a swale for east-west drainage will be established (Figures 3 and 6). This swale will discharge into the north-south trending drainage ditch which flows into the Town of Tonawanda storm sewer via a culvert. The topsoil, fill, and clayey subsoil materials will be segregated for site grading and cover purposes.
- o The outlying fill pile west of the site will be excavated and incorporate it into the main fill area (Figure 6). The topsoil will be segregated for cover placement.
- o The existing cover material from the main fill area will be removal and stockpiled. The area will be contoured removed and stockpiled as necessary for site drainage and the northern fill edge will be regraded to achieve an acceptable slope for cover placement and erosion control. Minimal disturbance to the adjacent wetland areas (less than one acre) is anticipated.
- o Sufficient soil will be added to constitute a continuous layer of compacted clay borrow 18 inches thick with a 6 inch cover of soil amenable to plant growth.
- o Recontoured and disturbed areas will be seeded and mulched.
- o Due to the presence of impermeable underlying soils, the site C closure does not warrant the installation of a leachate or groundwater collection/treatment system.

5.0 CONCLUSION

Dunlop's initial proposal of 12-inches of uncompacted subsoil and 6 inches of soil capable of supporting vegetation was protective of the environment. The additional work proposed in this Interim Remedial design is only directed at providing the Department and public with further

assurances that a protective condition will be achieved and maintained.

Moreover, the proposed cover of 18 inches of compacted clay soil and 6 inches of soil capable of supporting grass, in combination with the regrading and drainage improvements, will result in approximately 97% of all precipitation being kept from the wastes (3% annual average percolation) as shown by the HELP model infiltration analysis presented in Appendix C. The cost of this proposal is estimated to be \$500,000. If Dunlop were needlessly forced to place an additional 24 inches of uncompacted intermediate cover, it would have to spend an additional \$325,000 to purchase and place the material.

In addition, because of the resulting standing head of soil water in the intermediate cover directly overlying the compacted clay, the annual average percolation into the waste would more than double (Appendix C). There is no hydraulic benefit, therefore to the intermediate cover. Also, since a Post-Closure Maintenance/Repair Plan will be prepared and implemented, the integrity of the clay will be maintained without the need for an intermediate cover.

TABLES

TABLE 1

FIELD COMPACTION AND LABORATORY TEST DATA SUMMARY

6" List Test Pad	Field Moisture-Density Data			Laboratory Test Data					
	In-place Density (pcf)	In-place Moisture (%)	% Compaction (Modified Proctor)	Moisture Content (%)	Entire Core	Dry Unit Wt (PCF)		Permeability (Cm/S)	
						Trimmed Sample	Density Adjusted	Trimmed Sample	Density Adjusted
(A) Bottom Lift	113.2 116.3	13.0 13.6	90.2 92.7	16.0++	116.5	109.4	114.9	1.7x10 ⁵	1.6x10 ⁸
(B) Middle Lift	115.8 117.6	13.9 13.1	92.3 93.7	15.8++	122.5	111.8	113.1	2.6x10 ⁵	9.9x10 ⁸
(C) Top Lift	115.9 116.7	13.2 14.1	92.4 93.1	16.3++	117.6	111.7		7.9x10 ⁸	
9" List Test Pad	Field Moisture-Density Data			Laboratory Test Data					
	In-place Density (pcf)	In-place Moisture (%)	% Compaction (Modified Proctor)	Moisture Content (%)	Entire Core	Dry Unit Wt (PCF)		Permeability (Cm/S)	
						Trimmed Sample	Density Adjusted	Trimmed Sample	Density Adjusted
(A) Bottom Lift	114.3 115.0	14.6 14.6	91.1 91.7	14.6++	119.2	111.3	113.1	1.1x10 ⁵	5.9x10 ⁸
(B) Top Lift	14.1 116.4	14.0 13.2	91.0 92.8						

TABLE 1 - Continued

18" List Test Pad	In-place Density (pcf)	In-place Moisture (%)	% Compaction (Modified Proctor)	Moisture Content (%)	Entire Core	Dry Unit Wt (PCF)		Permeability (Cm/S)	
						Trimmed Sample	Density Adjusted	Trimmed Sample	Density Adjusted
(A) Dozer Compaction	115.4	14.9	92.0	15.7+	123.1	109.5		1.1×10^{-7}	
	117.3	12.9	93.5	15.4++					
				16.8++	123.4	108.2	110.7	7.1×10^{-5}	4.1×10^{-8}
(B) Sheepsfoot Compaction - 6" Depth Reading	120.5	12.0	96.1	16.4+	130.9	114.9		2.1×10^{-8}	
	121.4	12.9	96.7	16.0++					
	121.2	11.2	96.6						
	117.3	12.2	93.5						

+ Moisture content test specimen trimmings.

++ Average moisture content from test core intervals.

TABLE 2

DUNLOP CLAY BORROW SOURCE AND EXISTING CLAY COVER
TEST DATA SUMMARY

Clay Borrow Source	Grain Size (%)				Atterberg Limits			Wc%	Permeability K (cm/s)
	Gravel*	Sand	Silt	Clay	LL	PL	PI		
N+65/W+0 0-2.5'	2	12	23	63				19.0	
2.5-9.0'	2	10	25	63	34	17	17	18.4	
N+65/W+50 0-2.5'	2	17	24	57	46	21	25	25.2	
2.5-9.0'	1	9	24	66				23.7	
N+65/W+100 0-2.0'	3	14	23	60				18.2	
2.7-6.5'	1	6	26	67	37	20	17	20.9	
N+65/W+150 0-2.5	2	10	23	65				20.0	
2.5-8.5	1	9	23	67	35	17	18	15.1	
N+130/Q+50 0-2.5	2	13	17	68				21.4	
3-9.0	1	10	24	65	40	20	20	22.1	
N+130/W+100 0-2.0	2	15	26	61				23.9	
3-8.0	2	11	25	62	38	18	20	25.3	
Clay Soil Stockpile									
DLP-A-GS #1	10	14	24	42	32	18	14		
DLP-A-GS #2	0	10	35	55	45	22	23		
DUN SP #1	5	10	25	60	34	18	16	4.6	
In-Place Cover/Waste Area A									
DLP-A-SS #1	4	18	37	41	37	21	16		7.5×10^{-8}
DLP-A-SS #2	0.2	10	36	54	45	22	23		1.1×10^{-7}
In-Place Cover/Waste Area C									
STA 5+50N/4+00E 0-2.5 ft	13	16	23	48				21.0	
STA 6+00N/6+50E 0-1.2 ft	8	16	19	68				22.4	
STA 4+50N/7+00E 0-1.7 ft	6	18	19	57				21.8	
STA 2+00N/4+00E 0-2.8 ft	3	12	22	63				18.9	

* Gravel size does not exceed 3 inches in diameter

TABLE 3

DUNLOP CLAY BORROW MATERIAL
PROCTOR COMPACTION AND PERMEABILITY TEST DATA

COMPOSITE SAMPLE DUN SP #1 (See Table 2)

Moisture - Density Test		Proctor Point Moisture - Density Permeability		
Max. Dry Density (pcf)	Opt. Water Content (%)	Dry Unit Wt (pcf)	Water Content (%)	K (cm/s)
(A) Standard Proctor	15.4	108.0	9.8	8.3×10^{-8}
115.6		111.5	12.9	7.2×10^{-7}
		116.1	14.8	2.4×10^{-8}
		114.5	16.8	2.4×10^{-8}
		111.2	18.5	1.6×10^{-8}
(B) Modified Proctor	12.2	121.1	9	1.3×10^{-8}
125.4		123.8	10.6	8.8×10^{-9}
		124.9	12.2	5.2×10^{-9}
		123.5	13.6	5.2×10^{-9}

TABLE 4


CERTIFICATION QA/QC TESTING REQUIREMENTS
BORROW SOURCE AND CAP CONSTRUCTION

	PARAMETER	FREQUENCY	TEST METHOD
(A) Source Testing	Grain Size Moisture Content Atterberg Limits Moisture - Density Lab Permeability	1 Test per 2,500 cy 1 Test per 1,000 cy 1 Test per 1,000 cy 1 Test per 5,000 cy or change in material 1 Test per Proctor	ASTM D-422 ASTM 0-3017 ASTM D-4318 ASTM D-698 EM 110-2 1906 or ASTM D-5084
(B) Construction Testing*	Density Moisture Content Undisturbed Permeability**	9 Tests/Acre/Lift 9 Tests/Acre/Lift 1 Test/Acre/Lift	


* Field test results will be compared to, and evaluated against, quality control testing and demonstration test pad confirmation results.

** Test to be performed on representative specimen from mid-section of shelby tube core.

FIGURES




P-1




LEGEND

- 1985 AES SURFACE WATER SAMPLE LOCATION
- ▲ 1985 AES DITCH SAMPLE LOCATION
- X 1981 ERIE COUNTY/AES SURFACE WATER SAMPLE LOCATION
- ⊙ 1982 USGS/AES SOIL SAMPLE LOCATION
- ⊗ OVERBURDEN MONITORING WELL LOCATION (URS, 1991)
- TEST PIT LOCATION (APPROXIMATE) (URS, 1991)
- TEST TRENCH LOCATION (URS, 1991)
- SURFACE SEDIMENT LOCATION (URS, 1991)
- ESTIMATED LIMITS OF FILL-AREA C (URS, 1991)
- ESTIMATED LIMITS OF FILL-AREA C (CRA, 1983)
- 12— CONTOUR OF COVER THICKNESS (INCHES)
- ⊕12 HAND AUGER LOCATION AND COVER THICKNESS (INCHES)
- CLAY CAP GEOTECHNICAL SAMPLING LOCATIONS (URS, JULY 1992)



SCALE IN FEET




LEGEND

- 1985 AES SURFACE WATER SAMPLE LOCATION
- ▲ 1985 AES DITCH SAMPLE LOCATION
- X 1981 ERIE COUNTY/AES SURFACE WATER SAMPLE LOCATION
- ⊙ 1982 USGS/AES SOIL SAMPLE LOCATION
- ⊕ BEDROCK MONITORING WELL LOCATION
1982 AES SOIL SAMPLE LOCATIONS,
1983 AES GROUNDWATER SAMPLE LOCATION
- ⊗ OVERBURDEN MONITORING WELL LOCATION
1982 AES SOIL SAMPLE LOCATION
1983 AES GROUNDWATER SAMPLE LOCATION
- ⊠ TEST HOLE LOCATION (CRA, 1983)
- ⊗ OVERBURDEN MONITORING WELL LOCATION (URS, 1991)
- TEST PIT LOCATION (APPROXIMATE) (URS, 1991)
- TEST TRENCH LOCATION (URS, 1991)
- SURFACE SEDIMENT LOCATION (URS, 1991)
- ▣ ESTIMATED LIMITS OF FILL-AREA C (URS, 1991)
- ESTIMATED LIMITS OF FILL-AREA C (CRA, 1983)
- 12— CONTOUR OF FILL THICKNESS (INCHES)
- ⊕_{1/2} HAND AUGER LOCATION AND FILL THICKNESS (INCHES)




**FILL THICKNESS MAP
SOUTHERN PORTION OF FILL AREA C**

FIGURE 3



F-4




A-4555/B

URS
CONSULTANTS, INC.

**REMEDIAL ACTION APPROACH
AREAS A & B**

FIGURE 5



LEGEND

 ESTIMATED LIMITS OF FILL AREA C (URS, 1991)

APPENDIX A.1
MATERIAL QUALITY
AND PERMEABILITY TEST DATA
UNDISTURBED COVER FROM AREA 'A'
AND AREA 'C'

CH



AN INTERNATIONAL PROFESSIONAL SERVICES CORPORATION

January 28, 1992

URS CONSULTANTS, INC.

282 DELAWARE AVENUE
BUFFALO, NEW YORK 14202-1805
(716) 856-5638
FAX: (716) 856-2545

ATLANTA
BOSTON
BUFFALO
CLEVELAND
COLUMBUS
DENVER
NEW YORK
PARAMUS, NY
NEW ORLEANS
SAN FRANCISCO
SAN MATEO
SEATTLE
SPRINGFIELD
WASHINGTON, DC

Mr. Daniel J. Pyanowski
Environmental & Services Engineer
Dunlop Tire Corporation
P.O. Box 1109
Buffalo, New York 14240

RE: DUNLOP TIRE CORPORATION
INVESTIGATION OF HAZARDOUS WASTE SITES
GEOTECHNICAL TESTING RESULTS

Dear Mr. Pyanowski:

Enclosed are three (3) copies of the Empire Soil Laboratory report for soil samples collected by URS on January 6, 1992. Laboratory tests were performed on the following samples to determine their suitability as capping material for Waste Site A:

- DLP-A-SS #1 Undisturbed block samples of clay (cap) soil from southern portions of Site A.
- DLP-A-SS #2
- DLP-A-GS #1 Grab samples from clay borrow pile within northern area of Site A.
- DLP-A-GS #2

The approximate locations from which these samples were obtained are shown in Figure 1. Grain size analysis of the four samples indicate a silty clay soil (USCS: CL - lean clay as per ASTM Designation 2487-85) with a moderate to low plasticity. The high percentage of fines (74 to 89 percent finer than 0.074 mm) confirms the inherent impervious nature of both the existing clay cap and recent onsite borrow material slated for use as cover on the remainder of Site A.

Permeability tests performed on the two undisturbed 'cap' samples, provided further confirmation of the low permeability of the in-place cover soil. Hydraulic conductivity values of 1×10^{-7} cm/sec and less are derived for test results extrapolated to an effective hydraulic gradient of 1.0 which best simulates actual field conditions.

Please let me know if you have questions or comments, or if you require additional copies.

Very truly yours,

URS CONSULTANTS, INC.

Charles W. Hurley
Charles W. Hurley
Project Manager

CWH/DRL/ys
Enc.
1-28-92L.DP

cc: Mr. John Gorton - URS
Mr. Duane Lenhardt - URS
Mr. Mike Gutmann - URS
File: 35246.00 (1000)



JAN 24 1992

GEOTECHNICAL TESTING REPORT
DUNLOP TIRE CORPORATION
BUFFALO, NEW YORK

FOR:
URS CONSULTANTS, INC.
BUFFALO, NEW YORK

JOB NO. G008.008
JANUARY, 1992

EMPIRE

SOILS INVESTIGATIONS INC

Corporate Offices:

140 TELEGRAPH ROAD • P.O. BOX 297 • MIDDLEPORT, NY 14105 • 716/735 3502 FAX 716/735

January 22, 1991

Mr. Duane R. Lenhardt, PhD
URS Consultants, Inc.
282 Delaware Avenue
Buffalo, New York 14202-1805

Dear Mr. Lenhardt:

**SUBJECT: GEOTECHNICAL TESTING
DUNLOP TIRE CORPORATION, BUFFALO, NEW YORK**

Transmitted herewith are the results of geotechnical testing performed on two (2) undisturbed block samples and two (2) bag samples of soil from the subject project. The work was performed in accord with your telephone conversation and with a letter to Mr. Kevin Czaja on January 7, 1992.

Cylindrical permeability test specimens were trimmed from the block samples. The remaining portion of the block samples have been resealed with cheesecloth and wax and is currently being stored in our wet room.

Trimmings from the block samples and a portion of the material from the bag samples were used for grain size distribution test (ASTM D422) and Atterberg Limits test (ASTM D4318). Individual test reports for these tests are presented in Appendix A.

The permeability tests were performed in accordance with ASTM Designation D 5084 using a backpressure of about 80 psi. Each specimen was subjected to two successive differential pressures, the second one approximately half the magnitude of the first. For material behaving in accord with Darcy's Law, the two test runs should have resulted in close to the same permeability. For these samples compliance with Darcy's Law was not particularly good. This could be due to preferential flow along the path of rootlets noted in the specimens. Examinations of the specimens after testing also indicated a tendency to blocky structure of the soil. The results of the permeability test are contained in Appendix B.



-2-

It has been a pleasure working with your firm again on this interesting project. Should you have any questions or in case we may be of further service, do not hesitate to contact the undersigned at 716-735-3400.

Respectfully submitted,

EMPIRE SOILS INVESTIGATIONS, INC.

A handwritten signature in cursive script that reads "Jorgen F. Christiansen".

Jorgen F. Christiansen, PE
Director, Geotechnical Testing


JFC/srk

ENCLOSURES



APPENDIX A
GRAIN SIZE DISTRIBUTION
ATTERBERG LIMITS

GRAIN SIZE DISTRIBUTION TEST REPORT




Test	% +3"	% GRAVEL	% SAND	% SILT	% CLAY
● 1	0.0	4.3	18.3	36.6	40.8

LL	PI	D ₈₅	D ₆₀	D ₅₀	D ₃₀	D ₁₅	D ₁₀	C _c	C _u
● 37	16	0.25		0.01					

MATERIAL DESCRIPTION	USCS	AASHTO
● BROWN CLAY AND SILT, Ltls Sand, tr gravel, ORGNCS	CL	

Project No.: G008.008 Project: DUNLOP TIRE CORPORATION ● Location: DLP-A-SS #1 Date: JANUARY 16, 1992	Remarks: CLIENT: URS CONSULTANTS LAB NO. 1123.001
--	---


LIQUID AND PLASTIC LIMITS TEST REPORT



Location + Description	LL	PL	PI	-200	ASTM D 2487-85
● OLP-A-SS #1	37	21	16	77.37	CL, Lean clay with sand

<p>Project No.: G008.00B Project: DUNLOP TIRE CORPORATION</p> <p>Client: URS CONSULTANTS, INC. Location:</p> <p>Date: JAN. 16, 1992</p>	<p>Remarks:</p> <p>MATERIAL SIEVED THRU #40 SIEVE</p> <p>LAB NO. 1123.001</p>
<p>LIQUID AND PLASTIC LIMITS TEST REPORT</p> <p>EMPIRE SOILS INVESTIGATIONS, INC</p>	
<p>Fig. No. 1</p>	

GRAIN SIZE DISTRIBUTION TEST REPORT



Test	% +3"	% GRAVEL	% SAND	% SILT	% CLAY
● 2	0.0	0.2	10.3	35.5	54.0

LL	PI	D ₈₅	D ₆₀	D ₅₀	D ₃₀	D ₁₅	D ₁₀	C _c	C _u
● 45	23			0.00					

MATERIAL DESCRIPTION	USCS	AASHTO
● BROWN CLAY AND SILT, Lt. Sand, tr gravel. ORGNCS	CL	

Project No.: G008.00B
 Project: DUNLOP TIRE CORPORATION
 ● Location: DLP-A-SS #2

Date: JANUARY 16, 1992


Remarks:
 CLIENT: URS CONSULTANTS

LAB NO. 1123.002

GRAIN SIZE DISTRIBUTION TEST REPORT
EMPIRE SOILS INVESTIGATIONS, INC

Figure No. 1

LIQUID AND PLASTIC LIMITS TEST REPORT



Location + Description	LL	PL	PI	-200	ASTM D 2487-85
● DLP-A-SS #2	45	22	23	89.50	CL, Lean clay

Project No.: G008.008
 Project: DUNLOP TIRE CORPORATION
 Client: URS CONSULTANTS, INC.
 Location:
 Date: JAN. 16, 1992

Remarks:
 MATERIAL SIEVED THRU
 #40 SIEVE
 LAB NO. 1123.002





APPENDIX B
PERMEABILITY TESTS

1123.001

TEST DATA:

SAMPLE DATA:

Specimen Height (cm):	<u>5.67</u>	Sample Identification:	<u>LAB NO. 1123.001</u>
Specimen Diameter (cm):	<u>7.26</u>	DLP-A-SS#1	<u>(8+50E/7+00N)</u>
Dry Unit Weight (pcf):	<u>105.2</u>	Visual Description:	<u>Brown & Grey SILT &</u>
Moisture Content Before Test (%):	<u>18.4</u>		<u>CLAY, trace Topsoil & rootlets</u>
Moisture Content After Test (%):	<u>19.3</u>	Remarks:	<u>Blocky structure, but no</u>
Cell Confining Pressure (psi):	<u>95.0</u>		<u>open fissures observed.</u>
Test Pressure (psi):	<u>85.9</u> <u>83.1</u>	Maximum Dry Density	
Back Pressure (psi):	<u>80.2</u> <u>79.8</u>	(ASTM D _____) (pcf):	
Differential Head (psi):	<u>5.7</u> <u>3.3</u>	Optimum Moisture Content (%):	
Flow Rate ($\Delta V/t$) (cm ³ /sec)	<u>3.19×10^{-4}</u> <u>1.38×10^{-4}</u>	Percent Compaction:	
Permeability (cm/sec):	<u>1.04×10^{-7}</u> <u>7.51×10^{-8}</u>	Permeameter Type:	<u>FLEXIBLE WALL</u>



PERMEABILITY TEST REPORT

DUNLOP TIRE CORPORATION
BUFFALO, NEW YORK



DR BY: JFC	CK'D: JFC	DATE: JAN, 1992	PROJ. NO. G008.008
------------	-----------	-----------------	--------------------

1123.002

TEST DATA:

SAMPLE DATA:

Specimen Height (cm):	6.24	Sample Identification:	LAB NO. 1123.002
Specimen Diameter (cm):	7.28	DLP-A-SS#2	(7+50E/8+00N)
Dry Unit Weight (pcf):	99.9	Visual Description:	Mottled Brown SILT & CLAY, trace rootlets
Moisture Content Before Test (%):	22.3	Remarks:	Blocky structure, but no open fissures observed.
Moisture Content After Test (%):	22.9	Maximum Dry Density	(ASTM D _____) (pcf): _____
Cell Confining Pressure (psi):	95.0	Optimum Moisture Content (%):	_____
Test Pressure (psi):	85.5 82.1	Percent Compaction:	_____
Back Pressure (psi):	81.3 80.1	Permeameter Type:	FLEXIBLE WALL
Differential Head (psi):	4.2 2.0		
Flow Rate ($\Delta V/t$) (cm ³ /sec)	0.476×10^{-4} 1.80×10^{-4}		
Permeability (cm/sec):	0.229×10^{-7} 1.69×10^{-7}		



PERMEABILITY TEST REPORT

DUNLOP TIRE CORPORATION
 BUFFALO, NEW YORK

DR BY: JFC CK'D: JFC DATE: JAN, 1992 PROJ. NO. G008.008

GZA-GEOENVIRONMENTAL OF NEW YORK
364 Nagel Drive
Buffalo, New York 14225
(716) 685-2300

FACSIMILE COVER SHEET

To: *CHUCK HURLEY*

From: *ROB REDENBACH*

Date: *8/11/92*

Time: *11:42*

File No.: *R6007.00*

Fax Number:

(716) 856-2545

GZA's Fax No.:

(716) 685-3629

Number of Pages Including Cover Sheet:

19

Regarding:

LABORATORY TEST DATA FOR BAG SAMPLES
COLLECTED FROM UNDISTURBED "AREA C" COVER

Comments:

HARD COPY TO FOLLOW.
**SAMPLE NUMBERS ASSIGNED BY GZA BECAUSE*
OF DUPLICATED STATION LOCATIONS. IF THESE
POSE ANY PROBLEMS PLEASE NOTIFY US ASAP.

GEOTECHNICAL LABORATORY TESTING DATA SUMMARY


PROJECT NAME: GEOTECHNICAL SAMPLE ANALYSIS, DUNLOP SITE
 PROJECT NO. R6007.00

PROJECT ENGINEER: D.R. LENHARDT

MATERIAL SOURCE: AREA C, DUNLOP SITE, TOWNSHAND, N.Y.
 DATE ASSIGNED: 7/24/92

WORK ORDER NO. 1662

IDENTIFICATION			WATER CONTENT %	ATTERBERG LIMITS			GRAIN SIZE ANALYSIS		MOISTURE-DENSITY RELATIONSHIP (Modified)		PERMEABILITY TEST					LABORATORY LOG AND SOIL DESCRIPTION
SAMPLE STA.	SAMPLE NUMBER	DEPTH ft.		LL %	PL %	PI	SIEVE -200 %	HYD. -2 _p %	MAX. DRY DENSITY pcf	OPT. WATER CONTENT %	PERMEABILITY cm/sec.	TYPE OF TEST	e_c psf	DRY UNIT WT pcf	WATER CONTENT %	
5+50N 4+00E	07232-5	0.0-2.5	21.0				71	35							Very Dark Gray to Reddish Brown Silty Clay with Sand (CL-ML)	
6+00N 6+50E	07232-6	0.0-1.2	22.4				86	47							Dark Reddish Brown Lean Clay, trace Organics (CL)	
4+50N 7+00E	07232-7	0.0-1.7	21.8				77	37							Very Dark Gray to Reddish Brown Lean Clay with Sand, trace Organics (CL)	
2+00N 4+00E	07232-8	0.8-2.8	18.9				85	40							Dark Gray to Reddish Brown Lean Clay with Sand, trace Waste (CL)	



GRAVEL		SAND		SILT OR CLAY	
COARSE	FINE	COARSE	MEDIUM	FINE	


TEST NO	MATERIAL SOURCE	SAMPLE DESCRIPTION
D 422	Sample Location: 5-30N, 4-00E	Very Dark Gray to Reddish Brown Silty Clay with Sand (CL-ML)

GEOTECHNICAL SAMPLE ANALYSIS
DUNLOP SITE
GRADATION TESTS

EXPLOR. NO. Area D
 SAMPLE NO. 0722-9
 DEPTH 0.0-1.8 ft.
 TECH. JAB
 REVIEWER RAR

WORK ORDER NO. 4892
 DATE 5/3/92
 FILE #0007.00

GZA Geoenvironmental of New York
 Engineers and Scientists




GEOTECHNICAL SAMPLE ANALYSIS
DUNLOP SITE
GRADATION TESTS

EXPLOR. NO. Area 5
 SAMPLE NO. 07/20-8
 DEPTH 0.0-1.2 ft.
 TECH. REVIEWER RJA

WORK ORDER NO. 1588
 DATE 7/30/88
 FILE #007.00

GZA Geoenvironmental of New York
 Engineers and Scientists

TEST NO.	MATERIAL SOURCE	SAMPLE DESCRIPTION
0 42	Sample Location: B-00R, B40E	Dark Reddish Brown Lean Clay, trace Organics (CL)




EXPLOR. NO. AREA D
 SAMPLE NO. 07836-7
 DEPTH 0.0-4.7 ft.
 TECH. NA
 REVIEWER RJA

WORK ORDER NO. 4802
 DATE 7/20/88
 FILE 80007.00

GEOTECHNICAL SAMPLE ANALYSIS
DUNLOP SITE
GRADATION TESTS

TEST NO.	MATERIAL SOURCE	SAMPLE DESCRIPTION
0 2	Sample Location: 4-BOR, 7+0CE	Very Dark Gray to Reddish Brown Lean Clay with Sand, trace Organics (CL)



GRAVEL		SAND			SILT OR CLAY
COARSE	FINE	COARSE	MEDIUM	FINE	

TEST NO	MATERIAL SOURCE	SAMPLE DESCRIPTION
0 42	Sample Location: 2+00N, 4+00E	Dark Gray to Reddish Brown Lean Clay with Sand, trace Nests (CL)

GEOTECHNICAL SAMPLE ANALYSIS
DUNLOP SITE
GRADATION TESTS

EXPLOR. NO. Area C
 SAMPLE NO. 0723-3
 DEPTH 0.9-1.5 ft.
 TECH. JM
 REVIEWER RAN

WORK ORDER NO. 8888
 DATE 7/30/92
 FILE 80007.00

GZA Geoenvironmental of New York
 Engineers and Scientists

APPENDIX A.2

MATERIAL QUALITY

AND PERMEABILITY TEST DATA

CLAY BORROW AREA EAST OF SETTLING POND

AND AREA 'A' CLAY STOCKPILE

CH

URS

AN INTERNATIONAL PROFESSIONAL SERVICES ORGANIZATION

January 28, 1992

URS CONSULTANTS, INC.

282 DELAWARE AVENUE
BUFFALO, NEW YORK 14202-1805
(716) 856-5636
FAX: (716) 856-2545

ATLANTA
BOSTON
BUFFALO
CLEVELAND
COLUMBUS
DENVER
NEW YORK
PARAMUS, NJ
NEW ORLEANS
SAN FRANCISCO
SAN MATEO
SEATTLE
WASHINGTON, DC

Mr. Daniel J. Pyanowski
Environmental & Services Engineer
Dunlop Tire Corporation
P.O. Box 1109
Buffalo, New York 14240

RE: DUNLOP TIRE CORPORATION
INVESTIGATION OF HAZARDOUS WASTE SITES
GEOTECHNICAL TESTING RESULTS

Dear Mr. Pyanowski:

Enclosed are three (3) copies of the Empire Soil Laboratory report for soil samples collected by URS on January 6, 1992. Laboratory tests were performed on the following samples to determine their suitability as capping material for Waste Site A:


- DLP-A-SS #1 Undisturbed block samples of clay (cap) soil from southern portions of Site A.
- DLP-A-SS #2
- DLP-A-GS #1 Grab samples from clay borrow pile within northern area of Site A.
- DLP-A-GS #2

The approximate locations from which these samples were obtained are shown in Figure 1. Grain size analysis of the four samples indicate a silty clay soil (USCS: CL - lean clay as per ASTM Designation 2487-85) with a moderate to low plasticity. The high percentage of fines (74 to 89 percent finer than 0.074 mm) confirms the inherent impervious nature of both the existing clay cap and recent onsite borrow material slated for use as cover on the remainder of Site A.

Permeability tests performed on the two undisturbed 'cap' samples, provided further confirmation of the low permeability of the in-place cover soil. Hydraulic conductivity values of 1×10^{-7} cm/sec and less are derived for test results extrapolated to an effective hydraulic gradient of 1.0 which best simulates actual field conditions.

Please let me know if you have questions or comments, or if you require additional copies.

Very truly yours,

URS CONSULTANTS, INC.

Charles W. Hurley
Project Manager

CWH/DRL/ys
Enc.
1-28-92L.DP

cc: Mr. John Gorton - URS
Mr. Duane Lenhardt - URS
Mr. Mike Gutmann - URS
File: 35246.00 (1000)



JAN 24 1992

GEOTECHNICAL TESTING REPORT
DUNLOP TIRE CORPORATION
BUFFALO, NEW YORK

FOR:
URS CONSULTANTS, INC.
BUFFALO, NEW YORK

JOB NO. G008.008
JANUARY, 1992

EMPIRE

SOILS INVESTIGATIONS INC

Corporate Offices:

140 TELEGRAPH ROAD • P O BOX 297 • MIDDLEPORT, NY 14105 • 716/735-3502 FAX 716/735-3503

January 22, 1991

Mr. Duane R. Lenhardt, PhD
URS Consultants, Inc.
282 Delaware Avenue
Buffalo, New York 14202-1805

Dear Mr. Lenhardt:

**SUBJECT: GEOTECHNICAL TESTING
DUNLOP TIRE CORPORATION, BUFFALO, NEW YORK**

Transmitted herewith are the results of geotechnical testing performed on two (2) undisturbed block samples and two (2) bag samples of soil from the subject project. The work was performed in accord with your telephone conversation and with a letter to Mr. Kevin Czaja on January 7, 1992.

Cylindrical permeability test specimens were trimmed from the block samples. The remaining portion of the block samples have been resealed with cheesecloth and wax and is currently being stored in our wet room.

Trimmings from the block samples and a portion of the material from the bag samples were used for grain size distribution test (ASTM D422) and Atterberg Limits test (ASTM D4318). Individual test reports for these tests are presented in Appendix A.

The permeability tests were performed in accordance with ASTM Designation D 5084 using a backpressure of about 80 psi. Each specimen was subjected to two successive differential pressures, the second one approximately half the magnitude of the first. For material behaving in accord with Darcy's Law, the two test runs should have resulted in close to the same permeability. For these samples compliance with Darcy's Law was not particularly good. This could be due to preferential flow along the path of rootlets noted in the specimens. Examinations of the specimens after testing also indicated a tendency to blocky structure of the soil. The results of the permeability test are contained in Appendix B.



-2-

It has been a pleasure working with your firm again on this interesting project. Should you have any questions or in case we may be of further service, do not hesitate to contact the undersigned at 716-735-3400.

Respectfully submitted,

EMPIRE SOILS INVESTIGATIONS, INC.

A handwritten signature in cursive script that reads "Jorgen F. Christiansen".

Jorgen F. Christiansen, PE
Director, Geotechnical Testing


JFC/srk

ENCLOSURES



APPENDIX A
GRAIN SIZE DISTRIBUTION
ATTERBERG LIMITS

GRAIN SIZE DISTRIBUTION TEST REPORT



Test	% +3"	% GRAVEL	% SAND	% SILT	% CLAY
● 3	0.0	14.1	11.9	32.9	41.1


LL	PI	D ₈₅	D ₆₀	D ₅₀	D ₃₀	D ₁₅	D ₁₀	C _c	C _u
● 32	14	3.59		0.01					

MATERIAL DESCRIPTION	USCS	AASHTO
● BROWN CLAY, Some Silt, little gravel & sand	CL	

Project No.: G008.00B
 Project: DUNLOP TIRE CORPORATION
 ● Location: DLP-A-GS #1
 Date: JANUARY 16, 1992

Remarks:
 CLIENT: URS CONSULTANTS
 LAB NO. 1123.003

LIQUID AND PLASTIC LIMITS TEST REPORT



Location + Description	LL	PL	PI	-200	ASTM D 2487-85
● DLP-A-GS #1	32	18	14	74.05	CL. Lean clay with gravel

Project No.: G008.008
 Project: DUNLOP TIRE CORPORATION
 Client: URS CONSULTANTS, INC.
 Location:
 Date: JAN. 16, 1992


Remarks:

MATERIAL SIEVED THRU
 #40 SIEVE
 LAB NO. 1123.003

LIQUID AND PLASTIC LIMITS TEST REPORT
EMPIRE SOILS INVESTIGATIONS, INC

Fig. No. 1

GRAIN SIZE DISTRIBUTION TEST REPORT




Test	% +3"	% GRAVEL	% SAND	% SILT	% CLAY
● 4	0.0	3.0	9.5	35.6	51.9

LL	PI	D ₈₅	D ₆₀	D ₅₀	D ₃₀	D ₁₅	D ₁₀	C _c	C _u
● 34	16			0.00					

MATERIAL DESCRIPTION	USCS	AASHTO
● BROWN CLAY AND SILT, trace sand & gravel	CL	

Project No.: G008.008 Project: DUNLOP TIRE CORPORATION ● Location: DLP-A-GS #2 Date: JANUARY 16, 1992	Remarks: CLIENT: URS CONSULTANTS LAB NO. 1123.004
--	---

LIQUID AND PLASTIC LIMITS TEST REPORT



Location + Description	LL	PL	PI	-200	ASTM D 2487-85
● DLP-A-GS #2	34	18	16	87.50	CL, Lean clay

Project No.: G008.008 Project: DUNLOP TIRE CORPORATION Client: URS CONSULTANTS, INC. Location: Date: JAN. 16, 1992	Remarks: MATERIAL SIEVED THRU #40 SIEVE LAB NO. 1123.004
LIQUID AND PLASTIC LIMITS TEST REPORT EMPIRE SOILS INVESTIGATIONS, INC	
Fig. No. 1	

GZA-GEOENVIRONMENTAL OF NEW YORK
364 Nagel Drive
Buffalo, New York 14225
(716) 685-2300

FACSIMILE COVER SHEET

To: CHUCK HURLEY

From: ROB REDENBACH

Date: 8/11/92

Time: 11:42

File No.: 26007.00

Fax Number:

(716) 856-2545

GZA's Fax No.:

(716) 685-3629

Number of Pages Including Cover Sheet:

19

Regarding:

LABORATORY TEST DATA FOR BAG SAMPLES

COLLECTED FROM "BORROW PIT" EAST OF SETTLING POND

Comments:

HARD COPY TO FOLLOW.

*SAMPLE NUMBERS ASSIGNED BY GZA BECAUSE

OF DUPLICATED STATION LOCATIONS. IF THESE

POSE ANY PROBLEMS PLEASE NOTIFY US ASAP.

GEOTECHNICAL LABORATORY TESTING DATA SUMMARY


PROJECT NAME: GEOTECHNICAL SAMPLE ANALYSIS, DUNLOP SITE
PROJECT NO. R6007.00

PROJECT ENGINEER: D.R. LENHARDT

MATERIAL SOURCE: BORROW PIT, DUNLOP SITE, TOMAMANDA, N.Y.
DATE ASSIGNED: 7/26/92

WORK ORDER NO. 1662

IDENTIFICATION			WATER CONTENT %	ATTERBERG LIMITS			GRAIN SIZE ANALYSIS		MOISTURE-DENSITY RELATIONSHIP (Modified)		PERMEABILITY TEST					LABORATORY LOG AND SOIL DESCRIPTION
SAMPLE STA.	SAMPLE NUMBER	DEPTH ft.		LL %	PL %	PI	SIEVE -200 %	HYD. -2 _p %	MAX. DRY DENSITY pcf	OPT. WATER CONTENT %	PERMEABILITY cm/sec.	TYPE OF TEST	σ_c pcf	DRY UNIT WT pcf	WATER CONTENT %	
N+65 W+0	07222-6	0.0-2.5	19.0				86	41							Reddish Brown to Black Lean Clay, trace Waste, trace Organics (CL)	
N+65 W+0	07222-7	2.5-9.0	18.4	36	17	17	88	39							Reddish Brown Lean Clay (CL)	
N+65 W+50	07222-8	0.0-2.0	25.2				81	35							Black to Reddish Brown Lean Clay with Sand, trace Organics (CL)	
N+65 W+50	07212-1	3.0-9.0	23.7	46	21	25	90	42							Light Reddish Brown Lean Clay, trace Organics (CL)	
N+65 W+100	07222-1	0.0-2.0	18.2				83	38							Reddish Brown to Black Lean Clay with Sand, trace Organics (CL)	
N+65 W+100	07222-2	2.7-6.5	20.9	37	20	17	93	45							Dark Brown Lean Clay, trace Organics (CL)	
N+65 W+150	07222-3	0.0-2.5	20.0				88	41							Reddish Brown Lean Clay, trace Organics (CL)	
N+65 W+150	07222-4	2.5-8.5	15.1	35	17	18	90	41							Reddish Brown Lean Clay, trace Organics (CL)	
N+130 W+50	07232-1	0.0-2.5	21.4				85	40							Reddish Brown to Black Lean Clay with Sand, trace Organics (CL)	
N+130 W+50	07232-2	3.0-9.0	22.1	40	20	20	89	41							Reddish Brown Lean Clay, trace Organics (CL)	
N+130 W+100	07232-3	0.0-2.0	23.9				87	37							Black to Reddish Brown Lean Clay, trace Organics (CL)	
N+130 W+100	07232-4	3.0-8.0	25.3	38	18	20	87	38							Brown Lean Clay, trace Organics (CL)	



GRAVEL		SAND			SILT OR CLAY	
COARSE	FINE	COARSE	MEDIUM	FINE		

TEST NO	MATERIAL SOURCE	SAMPLE DESCRIPTION
D 42	Sample Location: #00, #0	Reddish Brown to Black Lean Clay, trace S&S, trace Organics. (CL)


GEOTECHNICAL SAMPLE ANALYSIS

DUNLOP SITE
GRADATION TESTS

EXPLOR. NO. BORROW PIT
 SAMPLE NO. 0720-8
 DEPTH 0.0-8.8 ft.
 TECH.
 REVIEWER
 MBR

WORK ORDER
 NO. 5828
 DATE 7/28/82
 FILE #0007.00

GZA Geoenvironmental of New York
 Engineers and Scientists



GRAVEL		SAND			SILT OR CLAY	
COARSE	FINE	COARSE	MEDIUM	FINE		

TEST NO.	MATERIAL SOURCE	SAMPLE DESCRIPTION
0 482	Sample Location: N+00, W+0	Reddish Brown Lean Clay (CL)


GEOTECHNICAL SAMPLE ANALYSIS

DUNLOP SITE

GRADATION TESTS

EXPLOR. NO. BORROW PIT
 SAMPLE NO. 0788-7
 DEPTH 2.0-3.0 ft.
 TECH. REVIEWER RAN

WORK ORDER NO. 1888
 DATE 7/30/88
 FILE #0097.00




GEOTECHNICAL SAMPLE ANALYSIS
DUNLOP SITE
GRADATION TESTS

EXPLOR. NO. Borehole P16
 SAMPLE NO. 8728-8
 DEPTH 0.0-0.8 ft.
 TECH. NO.
 REVIEWER RAN

WORK ORDER NO. 8728-8
 DATE 7/26/88
 FILE 88007.00

TEST NO.	MATERIAL SOURCE	SAMPLE DESCRIPTION
0 8	Sample Location: N-85, W-80	Black to Reddish Brown Lean Clay with Sand, trace Organics (CL)



GEOTECHNICAL SAMPLE ANALYSIS


DUNLOP SITE

GRADATION TESTS

EXPLOR. NO. BORROW PILE
 SAMPLE NO. D7818-1
 DEPTH 3.0-5.0 ft.
 TECH. REVIEWER N/A

WORK ORDER NO. 1580
 DATE 7/20/88
 FILE 88007.00

TEST NO.	MATERIAL SOURCE	SAMPLE DESCRIPTION
D 42	Sample Location: N482, W480	Light Reddish Brown Lean Clay, trace Organics (L)



GEOTECHNICAL SAMPLE ANALYSIS


DUNLOP SITE

GRADATION TESTS

EXPLOR. NO. BORING #16
 SAMPLE NO. 0700-1
 DEPTH 8.0-8.5 ft.
 TECH. REVIEWER MM

WORK ORDER NO. 4988
 DATE 7/28/92
 FILE #8007.00

TEST NO.	MATERIAL SOURCE	SAMPLE DESCRIPTION
0 422	Sample Location: E-02, N+100	Reddish Brown to Black Lean Clay with Sand, trace Organics (CL)




EXPLOR. NO. BORROW PIT
 SAMPLE NO. 07002-8
 DEPTH 8.7-9.8 ft.
 TECH. JM
 REVIEWER RAN

WORK ORDER NO. 8888
 DATE 7/30/98
 FILE 98007.00

GEOTECHNICAL SAMPLE ANALYSIS
DUNLOP SITE
GRADATION TESTS

TEST NO.	MATERIAL SOURCE	SAMPLE DESCRIPTION
D 42	Sample Location: B-03, N=100	Dark Brown Lean Clay, trace organics (CL)




GEOTECHNICAL SAMPLE ANALYSIS
DUNLOP SITE
GRADATION TESTS

EXPLOR. NO. Banner Plat
 SAMPLE NO. 0728-3
 DEPTH 0.0-0.5 ft.
 TECH. MAM
 REVIEWER MAM

WORK ORDER NO. 1088
 DATE 7/28/92
 FILE R0807.00

GZA Geoenvironmental of New York
Engineers and Scientists




TEST NO. D 42	MATERIAL SOURCE Sample Location: N+00, N+100	SAMPLE DESCRIPTION Reddish Brown Lean Clay, trace Organics (U)
------------------	--	---

GEOTECHNICAL SAMPLE ANALYSIS
DUNLOP SITE
GRADATION TESTS

EXPLOR. NO. BORING PIT
SAMPLE NO. 07004
DEPTH 8'-0" B 16'
TECH. M
REVIEWER RAR

WORK ORDER NO. 1000
DATE 7/28/92
FILE 80007.00




GEOTECHNICAL SAMPLE ANALYSIS
DUNLOP SITE
GRADATION TESTS

EXPLOR. NO. 80909 P1E
 SAMPLE NO. 07208-1
 DEPTH 0.0-0.8 1ft.
 TECH. MAN
 REVIEWER MAN

WORK ORDER NO. 4888
 DATE 7/28/98
 FILE R0007.00

GZA GeoEnvironmental of New York
 Engineers and Scientists




GEOTECHNICAL SAMPLE ANALYSIS
DUNLOP SITE
GRADATION TESTS

EXPLOR. NO. 07300-0-116
 SAMPLE NO. 07300-0-116
 DEPTH 3-0-9.0 ft.
 TECH. REV. MS
 REVIEWER RAN

WORK ORDER NO. 1888
 DATE 7/30/88
 FILE 80007.00

GZA (Geoenvironmental) of New York
 Engineers and Scientists

TEST NO.	MATERIAL SOURCE	SAMPLE DESCRIPTION
0 42	Sample Location: H-120, W-80	Reddish Brown Lean Clay, trace Organics (CL)




GEOTECHNICAL SAMPLE ANALYSIS
DUNLOP SITE
GRADATION TESTS

EXPLOR. NO. Borehole #11
 SAMPLE NO. 07808-9
 DEPTH 0.0-0.0 ft.
 TECH. M
 REVIEWER MJA

WORK ORDER NO. 1588
 DATE 7/28/98
 FILE 98007.00

GZA Geoenvironmental of New York
 Engineers and Scientists



GEOTECHNICAL SAMPLE ANALYSIS
DUNLOP SITE
GRADATION TESTS

EXPLOR. NO. **Borrow Pit**
 SAMPLE NO. **07228-4**
 DEPTH **3.0-6.0 ft.**
 TECH. **MM**
 REVIEWER **MM**

WORK ORDER NO. **4588**
 DATE **7/26/88**
 FILE NO. **07.00**

TEST NO	MATERIAL SOURCE	SAMPLE DESCRIPTION
0 48	Sample Location: W-120, W-100	Brown Lean Clay, trace Organics (CL)

APPENDIX A.3
CLAY BORROW COMPACTION
AND
TEST PAD DATA

DEMONSTRATION TEST PROGRAM SUMMARY

(A) Introduction

Demonstration tests of onsite clay soil were performed to assess construction methods and parameters for cover placement. Material used in the test program was obtained from the clay stockpile in Waste Area 'A'. Data characterizing the properties of the stockpile and borrow area soil are provided in Appendix A.2. The test program consisted of two related phases: (1) laboratory test on remolded samples, and (2) demonstration test on constructed test pads.

(B) Program Description

(1) Compaction and Remolded Permeability Testing:

- o Representative samples of the clay stockpile were tested for material properties and compaction response by Standard and Modified Proctor Compaction (ASTM D1557-91).
- o Permeability values were subsequently determined for each respective compaction point by maintaining corresponding unit weight in flexible wall perimeters (ASTM D5084-90).

(2) Demonstration Test Pads:

- o Three test pads were constructed consisting of: (1) three 6-inch lifts, (2) two 9-inch lifts, and (3) one 18-inch lift. Soil placed in the 6-inch and 9-inch lifts was compacted by 10 passes of a D-6 dozer, while the 18-inch lift was compacted by the dozer and the use of a 24,000 pound vibratory sheepsfoot roller (4 to 6 passes).
- o Following compaction, the lift surface was proofrolled with a smooth-drum roller and moisture-density were measured at 2 locations using a

nuclear densimeter.

- o Prior to placement of the next lift, two undisturbed cores of the lift were obtained by pushing 3" diameter Shelby tubes to the depth of the lift. Samples were sealed and forwarded to GZA's laboratory for hydraulic conductivity determination (ASTM D5084-90).

(C) Analysis of Test Results

(1) Compaction and Remolded Permeability:

(i) Gradation - Compaction Results. Grain size analysis and Atterberg limits were determined on a composite sample (DUN SP#1) taken from the area A soil stockpile. Material parameters confirmed a high content of fines (85%) and clay (35%) with low plasticity properties (ML-CL) consistent with samples obtained from the proposed borrow area (Appendix A.2).

Maximum compacted densities of 125.4 pcf at 12.2% moisture, and 116.4 pcf at 15.4% moisture, were determined by Modified and Standard Proctor compaction procedures (Figure 4).

(ii) Remolded Permeability Results. Remolded permeability tests were performed for each of the five (5) Modified and Standard compaction points to define moisture-density/permeability relationships for the proposed onsite borrow soil. Hydraulic conductivity values ranging from 8.3×10^{-8} to 5.2×10^{-9} cm/s were recorded for 9 of the 10 compaction points. Samples were remolded between 5% drier than, to 3% wetter than, optimum moisture (Figure 4). One test, prepared on the dry side of optimum, produced a permeability greater than 1×10^{-7} cm/s.

These results demonstrate that low permeabilities can be achieved over a relatively wide range of moisture-density conditions.

(2) Demonstration Test Pads:

(i) Field Compaction Results. Measurements of moisture and density performed on the test lifts during construction are summarized in Table 1. In-place moisture content ranged from 11.2% to 14.9%. In-place densities obtained by dozer compaction ranged from 113.2 pcf to 117.6 pcf, equivalent to a modified maximum density of between 90.2% and 93.7%.

Compaction of the 18-inch lift using a medium weight sheepsfoot roller with 6-inch feet produced a 3 to 4 percent increase in lift density over dozer compaction alone (Table 1). Densimeter readings recorded at 6- and 12-inch depths were equivalent using the sheepsfoot roller suggesting good compaction at depth.

(ii) Permeability Test on Soil Core. Soil cores from the respective lifts were tested in the lab following extrusion from the Shelby tube and sample trimming. Measurement of test core dimensions following testing indicated that the prepared lab samples were 2% to 5% less dense than corresponding densimeter measurements taken in the field. This implies possible 'bulking' of the sample during test handling, or systematic error in field measurements. Hydraulic conductivity values for the 6-inch lifts, and upper 6 inches of the 9-inch and 18-inch lifts, ranged from 10^{-5} to 10^{-7} cm/s for dozer compaction. The core sample from the sheepsfoot roller test produced a considerably lower permeability of 2×10^{-8} cm/s.

Following initial permeability testing, the density of the test specimens was increased to reflect corresponding field measurements of density, and the samples retested. All retested samples produced permeabilities in the 10^{-8} cm/s range representing a 2- to 3-order of magnitude reduction in permeability for an average 3 pcf increase in density.

Results of this testing confirm a significant increase in compaction and reduction of permeability using the sheepsfoot roller. The compaction data further demonstrate effective compaction of the upper 6 inches using dozer compaction, and enhanced compaction of the 18-inch lift using the sheepsfoot roller.

TABLE 1
FIELD COMPACTION TEST DATA SUMMARY

(1)

<u>6" Lift Test Pad</u>	In-place Density (pcf)	In-place Moisture (%)	% Compaction (Modified Proctor)
(A) Bottom Lift	113.2	13.0	90.2
	116.3	13.6	92.7
(B) Middle Lift	115.8	13.9	92.3
	117.6	13.1	93.7
(C) Top Lift	115.9	13.2	92.4
	116.7	14.1	93.1

(2)

<u>9" Lift Test Pad</u>	In-place Density (pcf)	In-place Moisture (%)	% Compaction (Modified Proctor)
(A) Bottom Lift	114.3	14.6	91.1
	115.0	14.6	91.7
(B) Top Lift	114.1	14.0	91.0
	116.4	13.2	92.8

(3)

<u>18" Lift Test Pad</u>	In-place Density (pcf)	In-place Moisture (%)	% Compaction (Modified Proctor)	
(A) Dozer Compaction	115.4	14.9	92.0	
	117.3	12.9	93.5	
(B) Sheepsfoot Compaction	- 6" Depth Reading	120.5	12.0	96.1
		121.4	12.9	96.7
	- 12" Depth Reading	121.2	11.2	96.6
		117.3	12.2	93.5

GZA
GeoEnvironmental
of New York

Engineers and
Scientists

June 30, 1992
File: R6007

JUL 1 1992
35246
(1000)



URS Consultants, Inc.
282 Delaware Avenue
Buffalo, New York 14202-1805

Attention: Mr. Duane Lenhardt

Re: Geotechnical Sample Analysis, Dunlop Site

Dear Mr. Lenhardt:

GZA GeoEnvironmental of New York (GZA) in accordance with our proposal dated June 22, 1992 has laboratory tested one bulk sample designated as DUN SP#1 and delivered to GZA's Buffalo office by URS Consultants, Inc. (URS).

Bulk sample no. DUN SP#1 was tested for as received moisture content, liquid and plastic limits, grain size analysis, moisture-density relationship, and permeability following ASTM procedures. Enclosed are a copy of a geotechnical laboratory testing data summary sheet, associated data plots and test procedures.

After you have reviewed these data, please do not hesitate to contact the undersigned if you have any questions or require any additional information. GZA appreciates the opportunity to work with you on this project and we look forward to a continued association.

Very truly yours,

GZA GEOENVIRONMENTAL OF NEW YORK

Robert A. Redenbach

Robert A. Redenbach
Senior Engineering Technician

Donald R. McMahon

Donald R. McMahon, P.E.
Associate Principal

RAR

Enclosures

~~CONFIDENTIAL~~

Distribution	
FILE	

GEOTECHNICAL LABORATORY TEST PROCEDURES

GEOTECHNICAL SAMPLE ANALYSIS DUNLOP SITE TONAWANDA, N.Y. File No. R6007.00

1. The following tests were performed with the noted ASTM test designation:

<u>TEST</u>	<u>ASTM DESIGNATION</u>
Moisture Content	D 2216-90
Liquid and Plastic Limits	D 4318-84 (method A)
Grain Size Analysis	D 422-63 (see Item 2)
Moisture Density Relationships	D 1557-91
Permeability Test	D 5084-90 (see Item 3)

2. Test Procedures for Combined Sieve and Hydrometer Analysis

When both sieve and hydrometer analyses are required a combined mechanical analysis is performed. This procedure is, in part, similar to ASTM's D 2217-66 (wet preparation of soil sample for grain-size analysis and determination of soil constants-B).

A representative portion of the minus No. 4 material was mixed with water so as to form a thin homogeneous slurry. The fines suspended in this slurry were then decanted over a No. 200 sieve into an empty hydrometer jar, and the mixing-decanting process repeated until most of the fines had been removed. Coarser fractions remaining after the decantation were then oven dried and sieved through a nest of sieves (Nos. 10, 20, 40, 60, 100, and 200). Any material passing the No. 200 sieve was added to the hydrometer jar containing the finer fraction.

Hydrometer analysis of these fines was performed in the conventional manner.

3. Test Procedures for Permeability Test

Permeability tests were performed on samples reconstituted to specified densities approximately equivalent to the dry density of the five points obtained from the modified Proctor test (ASTM D 1557-91 Method A) at the corresponding water content.

Reconstituted test specimens were prepared in a manner similar to that described in "Special Procedures for Testing of Soil and Rock for Engineering Purposes" STP 479, ASTM 5th Edition, pages 101-103. The specimens were reconstituted in 2.8-inch diameter by 2.5-inch long sample formers. A specific amount of soil at the appropriate water content was weighed in five equal portions. Each portion was tamped by means of a mechanical tamping foot to a specified height in the mold. After five layers were compacted the samples were weighed, dimensioned, and their

GEOTECHNICAL LABORATORY TEST PROCEDURES - FILE NO. R6007.00

unit weight verified. After verification of the unit weight, the test samples were placed on a previously de-aired, modified triaxial cell base and porous stone. A membrane was added and the samples sealed top and bottom by 'O' rings.

The samples were back pressured under a small effective stress to create complete saturation of the samples. The chamber pressure was then increased such that the desired effective stress was obtained to prevent volume change of the samples. This effective stress was allowed to act for about 24 hours.

After the saturation phase, the response of the soil samples were checked by increasing the cell pressure and monitoring the pore pressure. Where required, additional back pressure was applied so as to achieve a pore pressure response equal to or greater than 95 percent. When the desired saturation was achieved, the samples were attached to the permeability apparatus and tested in accordance with ASTM procedure D 5084-90, "Measurement of Hydraulic Conductivity of Saturated Porous Materials Using a Flexible Wall Permeameter". During the test, measurements of flow vs. time were recorded with the permeability value reported being the average of several consistent values obtained during the test.

LEGEND FOR GEOTECHNICAL
LABORATORY DATA SUMMARY SHEET

WATER CONTENT (ASTM D 2216)

% = WATER CONTENT IN PERCENT

ATTERBERG LIMITS (ASTM D 4318)

LL % = LIQUID LIMIT IN PERCENT

PL % = PLASTIC LIMIT IN PERCENT

PI = PLASTICITY INDEX

GRAIN SIZE ANALYSIS (ASTM D 422)

SIEVE -200 % = PERCENT FINES, MATERIAL FINER THAN NO. 200 SIEVE
(0.074 MM)

HYD. -2 μ % = PERCENT FINER THAN 2 MICRONS

MOISTURE-DENSITY RELATIONSHIP (Modified) (ASTM D 1557)

MAX. DRY DENSITY pcf = MAXIMUM DRY DENSITY IN POUNDS PER CUBIC FOOT

OPT. WATER CONTENT % = OPTIMUM WATER CONTENT IN PERCENT

PERMEABILITY TEST (ASTM D 5084)

PERMEABILITY cm/sec. = PERMEABILITY MEASURED IN CENTIMETERS PER
SECOND

TYPE OF TEST Kr = RECONSTITUTED (REMOLDED) SAMPLE
 K = UNDISTURBED SAMPLE

$\bar{\sigma}_c$ psf = EFFECTIVE CONFINING PRESSURE DURING
PERMEABILITY TEST IN POUNDS PER SQUARE FOOT

DRY UNIT WT. pcf = DRY DENSITY OF TEST SAMPLE IN POUNDS PER CUBIC
FOOT

WATER CONTENT % = WATER CONTENT OF TEST SAMPLE IN PERCENT

GEOTECHNICAL LABORATORY TESTING DATA SUMMARY

PROJECT NAME: GEOTECHNICAL SAMPLE ANALYSIS, DUNLOP SITE
 PROJECT NO. R6007.00

PROJECT ENGINEER: D.R. LENHARDT


MATERIAL SOURCE: DUNLOP SITE, TONAWANDA, N.Y.
 DATE ASSIGNED: 6/23/92

WORK ORDER NO. 1639

IDENTIFICATION			WATER CONTENT	ATTERBERG LIMITS			GRAIN SIZE ANALYSIS		MOISTURE-DENSITY RELATIONSHIP (Modified)		PERMEABILITY TEST					LABORATORY LOG AND SOIL DESCRIPTION
SAMPLE TYPE	SAMPLE NUMBER	DEPTH ft.	%	LL %	PL %	PI	SIEVE -200 %	HYD. -2 μ %	MAX. DRY DENSITY pcf	OPT. WATER CONTENT %	PERMEABILITY cm/sec.	TYPE OF TEST	$\bar{\sigma}_c$ psf	DRY UNIT WT pcf	WATER CONTENT %	
Bulk Sample	DUN SP#1		4.6	34	18	16	85	35	125.4	12.2	1.3xEE-08	Kr	4176	121.1	9.0	Brown Lean Clay with Sand (CL)
											8.8xEE-09	Kr	4176	123.8	10.6	
											5.2xEE-09	Kr	2880	124.9	12.2	
											5.2xEE-09	Kr	1440	123.5	13.6	
											1.1xEE-08	Kr	432	116.8	16.2	


GRAIN SIZE DISTRIBUTION

U.S. STANDARD SIEVE SIZE



COBBLES	GRAVEL COARSE FINE	SAND COARSE MEDIUM FINE	SILT OR CLAY
---------	-----------------------	----------------------------	--------------

COMPACTION



SOIL PROPERTIES	
SOIL DESCRIPTION	Brown Lean Clay with Sand (CL)
OPT. WATER CONTENT	12.2 %
MAX. DRY UNIT WT.	126.4 pcf
LIQUID LIMIT	34 %
PLASTIC LIMIT	18 %
SPECIFIC GRAVITY	

COMPACTION PROCEDURE	
ASTM TEST	D1557-81 PROCEDURE A
AASHTO TEST	PROCEDURE
MOLD HEIGHT	4.75 in. MOLD DIA. 4 in.
NO. LAYERS	5 BLOWS/LAYER 25
HANNER WT.	10 lbs. DROP HEIGHT 18 in.

GEO TECHNICAL SAMPLE ANALYSIS DUNLOP SITE COMPACTION-GRADATION TESTS		
EXPLOR. NO.	Bulk Sample	WORK ORDER NO.
SAMPLE NO.	DUN SP-1	1630
DEPTH		DATE
TECH.	MGL/RAR	8/25/82
REVIEWER	RAR	FILE
		R6007.00

GZA-GEOENVIRONMENTAL OF NEW YORK
 364 Nagel Drive
 Buffalo, New York 14225
 (716) 685-2300

FACSIMILE COVER SHEET

To: *STEVE MOELLER*

From: *ROBERT REGENBACH*

Date: *8/12/92*

Time:

File No.: *RG007.00*

Fax Number: *(716) 856-2545*

GZA's Fax No.:
(716) 685-3629


Number of Pages Including Cover Sheet:
3

Regarding: *LABORATORY TEST DATA FOR SAMPLE DUN SP#1*
STANDARD PROCTOR & PERMEABILITY DATA.


Comments: *HARD COPY TO FOLLOW*

GRAIN SIZE DISTRIBUTION

U.S. STANDARD SIEVE SIZE



COMPACTION



SOIL PROPERTIES	
SOIL DESCRIPTION: Brown Lean Clay with Sand (CL)	
OPT. WATER CONTENT 15.4 %	MAX. DRY UNIT WT. 115.6 pcf
LIQUID LIMIT 34 %	PLASTIC LIMIT 18 % GRAVITY

COMPACTION PROCEDURE	
ASTM TEST	D998-81 PROCEDURE A
AASHTO TEST	PROCEDURE
MOLD HEIGHT	4.75 in. MOLD DIA. 4 in.
NO. LAYERS	3 BLOWS/LAYER 25
HAMMER WT.	5.5 lbs. DROP HEIGHT 18 in.

GEO TECHNICAL SAMPLE ANALYSIS	
DUNLOP SITE	
COMPACTION-GRADATION TESTS	
EXPLOR. NO. Bulk Sample	WORK ORDER NO. 1839
SAMPLE NO. DUN 89/1	DATE 7/18/89
DEPTH	TECH. RAR
REVIEWER	RAR
	FILE R6007.00

GEOTECHNICAL LABORATORY TESTING DATA SUMMARY

PROJECT NAME: GEOTECHNICAL SAMPLE ANALYSIS, DUNLOP SITE
PROJECT NO. B6007.00

PROJECT ENGINEER: D.R. LENHARDT

MATERIAL SOURCE: DUNLOP SITE, TONAWANDA, N.Y.
DATE ASSIGNED: 7/13/92

WORK ORDER NO. 1639

IDENTIFICATION			WATER CONTENT %	ATTERBERG LIMITS			GRAIN SIZE ANALYSIS		MOISTURE-DENSITY RELATIONSHIP (Standard)		PERMEABILITY TEST					LABORATORY LOG AND SOIL DESCRIPTION	
SAMPLE TYPE	SAMPLE NUMBER	DEPTH ft.		LL %	PL %	PI	SIEVE -200 %	HYD. -2 μ %	MAX. DRY DENSITY pcf	OPT. WATER CONTENT %	PERMEABILITY cm/sec.	TYPE OF TEST	σ_c psf	DRY UNIT WT pcf	WATER CONTENT %		
Bulk Sample	DUN SP#1		4.6	34	18	16	85	35	115.6	15.4	8.3xEE-08	Kr	1296	108.0	9.8	Brown Lean Clay with Sand (CL)	
	DUN SP#1											7.2xEE-07	Kr	720	111.5		12.9
	DUN SP#1											2.4xEE-08	Kr	864	116.1		14.8
	DUN SP#1											2.4xEE-08	Kr	432	114.5		16.8
	DUN SP#1											1.6xEE-08	Kr	288	111.2		18.5
	DUN SP#1											9.3xEE-07	Kr	720	111.6		12.4

GZA-GEOENVIRONMENTAL OF NEW YORK
 364 Nagel Drive
 Buffalo, New York 14225
 (716) 685-2300

FACSIMILE COVER SHEET

To: *CHUCK HURLEY*

From: *ROB REDENBACH*

Date: *8/12/92*

Time: *15:03*

File No.: *R6007.00*

Fax Number:
(716) 856-2545

GZA's Fax No.:
(716) 685-3629

Number of Pages Including Cover Sheet:

5

Regarding: *LABORATORY TEST DATA FOR SHELBY TUBE SAMPLES*
FROM TEST PADS

Comments: *HARD COPY TO FOLLOW*

GZA
GeoEnvironmental
of New York

Engineers and
Scientists

July 22, 1992
File: R6007

URS Consultants, Inc.
282 Delaware Avenue
Buffalo, New York 14202-1805



Attention: Mr. Duane Lenhardt

Re: Geotechnical Sample Analysis, Dunlop Site

Dear Mr. Lenhardt:

364 Nagel Drive
Buffalo, New York
14225
716-685-2300
FAX 716-685-3629

GZA GeoEnvironmental of New York (GZA) is in receipt of 14 Shelby tube samples collected from the Dunlop Site project and delivered to our Buffalo office by URS Consultants, Inc. (URS). Below is a list of information pertaining to the Shelby tubes that you requested.

<u>TEST PAD NO.</u>	<u>SAMPLE NO.</u>	<u>LIFT NO.</u>	<u>RECOVERY</u>
1	ST#1	1	5"
1	ST#2	1	5"
1	ST#1	2	7"
1	ST#2	2	8"
1	ST#1	3	7"
1	ST#2	3	7"
2	ST#1	-	17"
2	ST#2	-	13"
2	ST#3	1	18"
2	ST#4	1	17"
3	ST#1	1	9.5"
3	ST#2	1	9"
3	ST#1	2	9"
3	ST#2	2	8"

GZA will store the Shelby tube samples until a testing program is defined by URS.

Very truly yours,

GZA GEOENVIRONMENTAL OF NEW YORK

Robert A. Redenbach

Robert A. Redenbach
Senior Engineering Technician

GEOTECHNICAL LABORATORY TESTING DATA SUMMARY

PROJECT NAME: GEOTECHNICAL SAMPLE ANALYSIS, DUNLOP SITE
PROJECT NO. R6007.00

PROJECT ENGINEER: D.R. LENHARDT

MATERIAL SOURCE: DUNLOP SITE, TOMAHAWKA, N.Y.
DATE ASSIGNED: 7/23/92

WORK ORDER NO. 1661

IDENTIFICATION			WATER CONTENT	ATTERBERG LIMITS			GRAIN SIZE ANALYSIS		MOISTURE-DENSITY RELATIONSHIP (Modified)		PERMEABILITY TEST					LABORATORY LOG AND SOIL DESCRIPTION				
TEST PAD AND LIFT NO.	SAMPLE NUMBER	DEPTH ft.	%	LL %	PL %	PI	SIEVE -200 %	HYD. -2% %	MAX. DRY DENSITY pcf	OPT. WATER CONTENT %	PERMEABILITY cm/sec.	TYPE OF TEST	$\frac{e}{e_c}$ pcf	DRY UNIT WT pcf	WATER CONTENT %					
TP#1 LIFT#1	ST#1	0.0-0.46		Average Total Unit Weight (0.0 - 0.46') = 116.5 PCF (1)											Reddish Brown Lean Clay with Sand (CL)					
	ST#1	0.2-0.4												1.7xEE-05		K	432	109.4	16.0	
	ST#1	0.2-0.4														1.6xEE-08	K	3312	114.9	17.9
TP#1 LIFT#2	ST#2	0.0-0.61		Average Total Unit Weight (0.0 - 0.61') = 122.5 PCF											Reddish Brown Lean Clay with Sand (CL) gradient equal to 29 gradient equal to 15					
	ST#2	0.0-0.1	16.1																	
	ST#2	0.2-0.4														2.6xEE-05	K	432	111.8	15.6
	ST#2	0.2-0.4														1.1xEE-07	K	1872	113.1	17.6
	ST#2	0.2-0.4														9.9xEE-08	K	1872	113.1	17.6
TP#1 LIFT#3	ST#1	0.0-0.54		Average Total Unit Weight (0.0 - 0.54') = 117.6 PCF											Reddish Brown Lean Clay with Sand (CL)					
	ST#1	0.05-0.15	15.5																	
	ST#1	0.15-0.35														7.9xEE-08	K	576	111.7	16.3
	ST#1	0.35-0.45	16.2																	
															(1) = total unit weight includes max that penetrated into the top and bottom of the sample.					

08/12/92 15:03
 210 685 3229
 G2A SURFAC
 9.82

GEOTECHNICAL LABORATORY TESTING DATA SUMMARY

PROJECT NAME: GEOTECHNICAL SAMPLE ANALYSIS, DUNLOP SITE
 PROJECT NO. R6007.00 PROJECT ENGINEER: D.R. LENHARDT

MATERIAL SOURCE: DUNLOP SITE, TONAWANDA, N.Y.
 DATE ASSIGNED: 7/23/92 WORK ORDER NO. 1661

IDENTIFICATION			WATER CONTENT	ATTERBERG LIMITS			GRAIN SIZE ANALYSIS		MOISTURE-DENSITY RELATIONSHIP (Modified)		PERMEABILITY TEST					LABORATORY LOG AND SOIL DESCRIPTION
TEST PAD AND LIFT NO.	SAMPLE NUMBER	DEPTH ft.	%	LL %	PL %	PI	SIEVE -200 %	HYD. -2 μ %	MAX. DRY DENSITY pcf	OPT. WATER CONTENT %	PERMEABILITY cm/sec.	TYPE OF TEST	$\bar{\sigma}_c$ psf	DRY UNIT WT pcf	WATER CONTENT %	
TP#2	ST#1	0.0-0.43	Average Total Unit Weight (0.0 - 0.43') = 123.1 PCF													Reddish Brown Lean Clay (CL) gradient equal to 28 gradient equal to 15 * = water content of trimmings from portion tested for permeability
	ST#1	0.0-0.1	15.1													
	ST#1	0.2-0.4									1.3xEE-07	K	576	109.5	17.6	
	ST#1	0.2-0.4									1.1xEE-07	K	576	109.5	17.6	
	ST#1		*15.7													
TP#2 LIFT#1	ST#3	0.0-0.5	Average Total Unit Weight (0.0 - 0.5') = 130.9 PCF													Reddish Brown Lean Clay (CL) * = water content of trimmings from portion tested for permeability
	ST#3	0.0-0.1	15.2													
	ST#3	0.2-0.4									2.1xEE-08	K	432	114.9	16.3	
	ST#3		*16.4													
TP#2 LIFT#1	ST#3	0.5-1.0	Average Total Unit Weight (0.5 - 1.0') = 123.4 PCF													Reddish Brown Lean Clay (CL)
	ST#3	0.55-0.65	16.5													
	ST#3	0.75-0.92									7.1xEE-05	K	288	108.2	17.0	
	ST#3	0.75-0.92									4.1xEE-08	K	2736	110.7	18.5	
	ST#3	0.92-1.0	17.1													

GEOTECHNICAL LABORATORY TESTING DATA SUMMARY

PROJECT NAME: GEOTECHNICAL SAMPLE ANALYSIS, DUNLOP SITE
 PROJECT NO. R6007.00

PROJECT ENGINEER: D.R. LENHARDT

MATERIAL SOURCE: DUNLOP SITE, TONAWANDA, N.Y.
 DATE ASSIGNED: 7/23/92

WORK ORDER NO. 1661

IDENTIFICATION			WATER CONTENT %	ATTERBERG LIMITS			GRAIN SIZE ANALYSIS		MOISTURE-DENSITY RELATIONSHIP (Modified)		PERMEABILITY TEST					LABORATORY LOG AND SOIL DESCRIPTION
TEST PAD AND LIFT NO.	SAMPLE NUMBER	DEPTH ft.		LL %	PL %	PI	SIEVE -200 %	HYD. -2 μ %	MAX. DRY DENSITY pcf	OPT. WATER CONTENT %	PERMEABILITY cm/sec.	TYPE OF TEST	$\frac{1}{\sigma_c}$ pcf	DRY UNIT WT pcf	WATER CONTENT %	
TP#3 LIFT#2	ST#1	0.0-0.77	Average Total Unit Weight (0.0 - 0.77') = 119.2 PCF													Reddish Brown Lean Clay with Sand (CL)
	ST#1	0.0-0.1	15.5													
	ST#1	0.2-0.3	12.8													
	ST#1	0.45-0.65								1.1xEE-05	K	576	111.3	15.6		
	ST#1	0.45-0.65								5.9xEE-08	K	2304	113.1	17.8		

08/12/92 15:08
 8 712 635 7329
 GTR SURFALC
 P. 35



CONSULTANTS

MAKING TECHNOLOGY WORK

DAILY CONSTRUCTION REPORT

DATE JULY 21, 1992

S	M	<input checked="" type="checkbox"/>	W	TH	F	S
---	---	-------------------------------------	---	----	---	---

PROJECT DUNLOP REMEDIAL DESIGN
 JOB NO. 35246.02
 CLIENT DUJ-LOO TIRE
 CONTRACTOR NORTHEAST PAVING
 PROJECT MANAGER CHARLES W. HURLEY

WEATHER	Clear <input checked="" type="checkbox"/>	Overcast <input checked="" type="checkbox"/>	Rain <input checked="" type="checkbox"/>	Snow <input type="checkbox"/>
TEMP.	70-72	32-50	50-70	70-85
WIND	Still	Moddy <input checked="" type="checkbox"/>	High	Report No
HUMIDITY	Dry	Moddy <input checked="" type="checkbox"/>	Humid	<u>1</u>

AVERAGE FIELD FORCE				3
Name of Contractor	Non-manual	Manual	Remarks	
NORTHEAST PAVING		1 SUPERINTENDANT 2 OPERATORS		

VISITORS			
Time	Representing	Representing	Remarks
8AM	CHARLES HURLEY & DUANE LENHART	URS CONSULTANTS	SITE VISIT
9:20AM	JEFF BLOCK	EMPIRE SOILS	SOIL TECHNICIAN
1:00PM	GLENN MAY & DE SCIASCIA	NYSDEC	SITE VISIT
		NYSDEC	SITE VISIT

EQUIPMENT AT THE SITE
 1 TEN WHEELER OOMTRAC TRUCK, 1 CAT 950B FRONT END LOADER, CAT D6C DOZER, CAT CP563 SHEEPFOOT ROLLER W/ 6" TOES AND A CASE 602B SMOOTH ROLLER

CONSTRUCTION ACTIVITIES

I ARRIVED ON-SITE AT 8:00AM AND THE CONTRACTOR WAS ALREADY ON-SITE AND HAD ALREADY MOBILIZED THE ABOVE LISTED EQUIPMENT.

BY 8:30AM THE CONTRACTOR STARTED TO PREPARE THE SUBGRADE FOR TEST PADS # 1 & 2 BY GRUBBING AND LEVELING THE AREA SHOWN ON FIGURE 1 WITH THE D6C DOZER.

AT 8:45AM I INSPECTED THE STOCKPILE OF CAPPING MATERIAL. THE MATERIAL IS REDDISH BROWN CLAY WITH SOME SILT AND SOME STONES LESS THAN 2 INCHES IN DIAMETER.

BY 9:00AM THE CONTRACTOR STARTED TO COMPACT SUBGRADE WITH CAT CP563 SHEEPFOOT.

AT 9:20AM EMPIRE SOILS ARRIVED ON-SITE AND BY 9:45AM STARTED TO TAKE IN-PLACE DENSITY (1P03) TESTS ON THE SUBGRADE AFTER A TOTAL OF FOUR (4) OVERLAPPING PASSES WITH THE SHEEP FOOT.

BY THOMAS A OSTRANDER TITLE ENGINEER

DAILY CONSTRUCTION REPORT

(Continuation Sheet)

PROJECT DUNLOP REMEDIAL DESIGN REPORT NO. 1
JOB NO. 35246.02 DATE JULY 21, 1992

CONSTRUCTION ACTIVITIES (Continued)

AFTER 2 IPD'S IT WAS FOUND THAT THE COMPACTION WAS TOO LOW AND THE MOISTURE CONTENT WAS HIGH. THEREFORE, URS INSTRUCTED THE CONTRACTOR TO TAKE SIX (6) MORE ADDITIONAL PASSES WITH THE SHREFFOOT. REFER TO THE EMPIRE SOILS IPD TEST REPORT FOR RESULTS OF ALL IPD TEST PERFORMED TODAY. (TABLE 1)

AT THIS TIME, I WOULD LIKE TO NOTE THAT THE SUBGRADE IS A MIXTURE OF WASTE MATERIAL (BRICKS, MISCELLANEOUS DEBRIS, ASH) AND AMBIENT SOILS.

BY 10:15 AM THE CONTRACTOR WAS FINISHED WITH COMPACTING THE SUBGRADE (NOW A TOTAL OF 10 PASSES WITH THE ROLLER) WHEN FEASIBLE, WE TOOK 2 IPD TEST OF THE SUBGRADE. BOTH TESTS THE % COMPACTION WAS ~90%. DIANE LEHHAERT ^{STATED} THAT THOSE RESULTS WERE GOOD ENOUGH AND HE TOLD THE CONTRACTOR TO PROCEED WITH PLACING LIFT NO 1 FOR TEST PAD NO. 1 (A SIX (6) INCH LIFT).

AT 10:45 AM THE CONTRACTOR WAS FINISH PLACING LIFT NO. 1 FOR TEST PAD NO. 1, AND PROCEEDED TO COMPACT THIS 6 INCH LIFT BY TRACKING WITH THE OG DOZER (6 PASSES)

AT 11:20 AM DIANE LEHHAERT MADE THE CALL TO HAVE THE CONTRACTOR TO MOBILIZE A SMOOTH DRUM ROLLER TO COMPACT THE TOP 2 TO 3 INCH OF THE LIFT WHICH THE DOZER WAS JUST SCARIFYING, NOT COMPACTING. THE CONTRACTOR AGREED AND SAID IT WOULD TAKE APPROXIMATELY 1.5 HRS TO GET A ROLLER. THEREFORE, AT 11:30 AM THE CONTRACTOR STARTED TO PLACE TEST PAD NO. 2 18 INCH SINGLE LIFT.

BY 12:30 PM THE CONTRACTOR WAS FINISH PLACING THE TEST PAD AND THEN PROCEEDED TO BREAK FOR LUNCH.

SHEET 2 OF 6

BY THOMAS A OSTRANDER TITLE ENGINEER

DAILY CONSTRUCTION REPORT

(Continuation Sheet)

PROJECT DUNLOP REMEDIATION DESIGN REPORT NO. 1
JOB NO. 3524602 DATE JULY 21, 1992

CONSTRUCTION ACTIVITIES (Continued)

BY 1:15 PM, THE CONTRACTOR STARTED COMPACTING TEST PAD NO. 2 18 INCH LIFT BY TRACKING WITH THE DOZER (6 PASSES)

AT 1:30 PM THE SMOOTH ROLLER ARRIVED ON SITE AND THE CONTRACTOR USED THIS ROLLER TO MAKE 2 PASSES ON EACH OF THE TEST PADS TO FINISH COMPACTING THEM.

WHEN IT WAS FEASIBLE, I INSTRUCTED EMPIRE TO TEST BOTH TEST PADS WITH 2 IPDS EACH. ALL FOUR (4) IPDS PASSED AND WE PUSH A SET OF 2 SHELBY TUBES PER TEST PAD (ONE SHELBY TUBE TO BE TESTED AND THE SECOND TO BE A BACKUP).

AT 2:05 PM THE CONTRACTOR PROCEEDED TO PLACE AND COMPACT THE SECOND 6 INCH ON TEST PAD NO. 1 AND BY 2:45 PM I INSTRUCTED EMPIRE TO TAKE 2 IPD TEST ON THIS LIFT NO. 2. ONE OF THE TWO TESTS FAILED COMPACTION, THEREFORE INSTRUCTED THE CONTRACTOR TO TAKE TWO (2) MORE ADDITIONAL PASSES WITH THE SMOOTH ROLLER.

WHEN FEASIBLE, WE RETESTED TEST PAD NO. 1 LIFT NO. 2; THIS TIME BOTH TESTS PASSED. SO WE PROCEEDED TO PUSH SHELBY TUBES.

FOLLOW THAT AT 3:00 PM THE CONTRACTOR STARTED TO PLACE AND COMPACT LIFT NO. 3 (THE FINAL 6 INCH LIFT) ON TEST PAD NO. 1.

BY 3:45 PM I HAD EMPIRE TAKE 2 IPD TESTS ON THIS LIFT; BOTH OF WHICH PASSED. NEXT WE PUSHED THE FINAL SHELBY TUBES FOR THIS TEST PAD NO. 1.

SHEET 3 OF 6

BY THOMAS A OSTRANDER TITLE ENGINEER

DAILY CONSTRUCTION REPORT

(Continuation Sheet)

PROJECT OUNLOP REMEDIAL DESIGN REPORT NO. 1
JOB NO. 35246.02 DATE JULY 21, 1992

CONSTRUCTION ACTIVITIES (Continued)

PER DUANE LANZHARDT REQUEST, THE CONTRACTOR PROCEEDED TO RECOMPACT TEST PAD NO. 2 WITH 4 PASSES WITH THE SHEEPFOOT AND 2 MORE PASSES OF THE SMOOTH ROLLER TO SEE WHAT EFFECT IT WOULD HAVE ON THE TEST PAD (AT 4:10 PM).

BY 4:20 PM EMPIRE WAS ABLE TO TAKE A TOTAL OF FOUR (4) IPO TEST AT TWO (2) LOCATION. TWO (2) OF THE TEST WERE TAKEN AT 6 INCH IN DEPTH AND THE OTHER 2 WERE AT THE FULL DEPTH POSSIBLE WITH THE TROXLER. ALL TESTS PASSED. THEREFORE WE PROCEEDED TO PUSH TO MORE SHELBY TUBES ON THIS PAD PER DUANE LANZHARDT REQUEST.

NEXT URS CHECKED THE THICKNESSES ON THE TEST PADS, WHICH WERE:

TEST PAD NO. 1 : 1.65'
TEST PAD NO. 2 : 1.5'

IN SUMMARY, THE FOLLOWING WAS THE NECESSARY COMPACTING METHODS UTILIZED:

- A. SUBGRADE = 10 PASSES WITH CAT 563 SHEEPFOOT ROLLER
- B. TEST PAD NO. 1 = 6 PASSES WITH CAT 06C DORRER
2 PASSES WITH CASE 602B SMOOTH ROLLER
- C. TEST PAD NO. 1 FOR ADDITIONAL COMPACTION :
2 MORE PASSES WITH SMOOTH ROLLER
- D. TEST PAD NO. 2 = 6 PASSES WITH CAT 06C DORRER
= 2 PASSES WITH SMOOTH ROLLER
- E. TEST PAD NO. 2 WITH ADDITIONAL COMPACTION FOR COMPARISON = 4 PASSES SHEEP FOOT
= 2 PASSES WITH SMOOTH ROLLER

I LEFT THE SITE AT 5:20 PM.

SHEET 4 OF 6

BY THOMAS A OSTRANDER TITLE ENGINEER

PROJECT DUNLOP REMEDIAL DESIGN

SHEET NO. OF

SUBJECT SITE FIGURE

JOB NO. 35296.02

MADE BY TAO DATE 7.21.92

NOT TO SCALE

CHKD. BY DATE




FIGURE 1
SITE LOCATION MAP

FIELD IN-PLACE DENSITY TEST REPORT

TABLE 1



- 5 KNABNER ROAD, P.O. BOX 2199, BALLSTON SPA, NY 12020 518/899-7491
- 9-5167 SOUTH PARK AVENUE, P.O. BOX 0913, HAMBURG, NY 14075 716/849-8110
- 105 CORONA AVENUE, GROTON, NY 13073 807/898-5881
- 140 TELEGRAPH ROAD, P.O. BOX 297, MIDDLEPORT, NY 14108 716/735-3802
- 4297 WITMER ROAD, B.P.O. BOX 188, NIAGARA FALLS, NY 14305-0188 716/297-6281
- 535 SUMMIT POINT DRIVE, HENRIETTA, NY 14467 716/358-1880
- 35 NATIONAL ROAD, EDISON, NJ 08817 908/287-2224
- MORGANTOWN BUS. PARK, P.O. BOX 188, MORGANTOWN, PA 18543 215/298-8057

Project: ENCOR TIRE CO. Report No: _____

Client: URS Date: 7-21-92

Contractor: _____ Job No.: ET-92 -

Test No.	Date of Test	Depth or Elevation	In-place Density (pcf)	In-place Moisture (%)	% Compaction	Proctor Code	Location and Remarks
1	7-21	5'9"	110.2	16.9	87.8		SW CORNER OF TEST PAD AREA SUBGRADE
2			112.2	15.7	89.4		RETEST OF NO. 1
3			109.3	17.7	87.1		CENTER OF PAD
4		6" AS5	113.2	13.0	90.2		PAD #1 TEST PAD NO. 1 LIFT NO. 1 (6")
5			116.3	13.6	92.7		" SHELBY TUBE LOCATION
6		8" AS5	115.4	14.9	92.0		PAD #2 TEST PAD NO. 2 18" LIFT
7			117.3	12.9	93.5		" SHELBY TUBE LOCATION
8		1'4" AS5	115.8	13.9	92.3		PAD #7 TEST PAD NO. 1 LIFT NO. 2 (6")
9			112.6	17.1	93.7		" SHELBY TUBE LOCATION
10		18" AS4	115.9	13.2	92.9		" TEST PAD NO. 1 LIFT NO. 3 (6")
11			116.7	16.1	93.1		" SHELBY TUBE LOCATION
12			121.2	11.2	96.6		PAD #2 TEST TAKEN AT 12" DEPTH TEST PAD NO. 2 18" LIFT
13			117.3	12.2	93.5		" SHELBY TUBE LOCATION AFTER ADDITIONAL COMPACTION
Proctor Code	Maximum Density (pcf)	Optimum Moisture (%)	Material Type and Source				
1254	125.4	12.2	PROCTOR CURVE INFORMATION				
14	121.5	12.0	96.1%	→ PAD #2 TEST TAKEN AT 6" DEPTH (6 INCH)			
15	121.4	10.9	96.7	→ " TEST TAKEN AT 6" DEPTH (6 INCH)			

Respectfully submitted

Remarks: _____

EMPIRE SOILS INVESTIGATIONS, INC.

Technician Time: 9:15 - 5:30

Technician: _____



CONSULTANTS

MAKING TECHNOLOGY WORK

DAILY CONSTRUCTION REPORT

DATE JULY 22, 1992

S	M	T	W	TH	F	S
			X			

PROJECT DUNLOP REMEDIAL DESIGN
 JOB NO. 35246.02
 CLIENT DUNLOP TIRE
 CONTRACTOR NORTHEAST PAVING
 PROJECT MANAGER CHARLES W. HURLEY

WEATHER	Site Sun X	Clear X	Overcast	Rain	Snow
TEMP.	To 32	32-50	50-70	70-85	85 up
WIND	Still	Moder X	High	Report No.	
HUMIDITY	Dry	Moder	Humid X	2	

AVERAGE FIELD FORCE				2
Name of Contractor	Non-manual	Manual	Remarks	
NORTHEAST PAVING		2 OPERATORS		
VISITORS				
Time	Representing	Representing	Remarks	
7:30 PM	DUANE LEHMAN	URS CONSULTING	SITE VISIT	
8 AM	GLENN MAY	NYSORC	SITE VISIT	
9 AM	JEFF BLOCK	EMPIRE SOILS	SOIL TECHNICIAN	

EQUIPMENT AT THE SITE
 1 TEN WHEELED PUMP TRUCK, CAT 950B FRONT END LOADER, CAT D6C DOZER, CAT CP563 SHEEPFOOT ROLLER W/ 6" TOES AND A CASE 6020 SMOOTH ROLLER

CONSTRUCTION ACTIVITIES

I ARRIVED ON SITE AT 7:30 AM AND THE CONTRACTOR ARRIVED BY 7:45 AM.

AT 8 AM THE CONTRACTOR PROCEEDED TO GRUB AND LEVEL THE PROPOSED LOCATION FOR TEST PAD NO. 3 (TWO 9 INCH LIFTS). REFER TO FIGURE 1 THE LOCATION.

BY 8:40 AM NE PAVING STARTED TO COMPACT THE SUBGRADE WITH THE SHEEPFOOT, WHILE IT WAS BEING COMPACTED, IT WAS DETERMINED THAT THE LOCATION WAS TOO SATURATED WITH WATER. THEREFORE, DUANE LEHMAN DECIDED TO RELOCATE TEST PAD NO. 3 NEAR TEST PADS NO 1 & 2 (REFER TO FIGURE 1).

AT 9:15 AM THE CONTRACTOR STARTED TO GRUB AND LEVEL THE NEW LOCATION FOR TEST PAD NO. 3

BY THOMAS A. OSTANDER TITLE ENGINEER

DAILY CONSTRUCTION REPORT

(Continuation Sheet)

PROJECT DUNLOP REMEDIAL DESIGN REPORT NO. 2
JOB NO. 35246.02 DATE JULY 22, 1992

CONSTRUCTION ACTIVITIES (Continued)

By 9:35AM THE CONTRACTOR PROCEEDED TO COMPACT THE SUBGRADE WITH 10 PASSES WITH THE SHEEPFOOT. WHEN FEASIBLE, I INSTRUCTED EMPIRE TO TAKE A IPD TEST OF THE SUBGRADE. THE RESULT WAS 69% COMPACTION AND 23% MOISTURE, BUT DUANE LENHART SAID THAT EVEN WITH MORE COMPACTION THE RESULTS WOULD NOT IMPROVE DUE TO THE PRESENCE OF WASTE IN THE SUBGRADE. THEREFORE HE GAVE THE GO AHEAD FOR THE CONTRACTOR TO START PLACING LIFT NO.1 OF LOW PERM SOIL FOR TEST PAD NO.3. (9 INCH)

AT 10:30AM THE CONTRACTOR STARTED TO COMPACT LIFT NO.1 WITH 6 PASSES WITH THE DGC DOZEN AND 2 PASSES WITH THE SMOOTH ROLLER.

BY 10:45AM EMPIRE TOOK TWO (2) IPDS; THEY PASSED. REFER TO EMPIRE IPD TEST REPORT FOR DETAIL ON TODAY IPD TESTS. (TABLE 1) THEN THE CONTRACTOR PROCEEDED TO TAKE 4 ADDITIONAL PASSES WITH THE DOZEN AND 2 PASSES WITH THE SMOOTH ROLLER PER DUANE'S REQUEST. BEFORE THE CONTRACTOR PROCEEDED WITH THAT, WE TOOK 2 SHRELBY TUBES.

EMPIRE RETESTED LIFT NO.1. THE RESULT WERE NOT MUCH DIFFERENT FROM THE FIRST RESULTS.

AT 11:05AM THE CONTRACTOR STARTED TO PLACE LIFT NO.2 ON TEST PAD NO.3. WHEN THE CONTRACTOR WAS FINISHED COMPACTING THIS LIFT AT 11:35AM, EMPIRE TESTED IT. WE HAD OUR FAILING % COMPACTION RESULT; THEREFORE I INSTRUCTED THE CONTRACTOR TO TAKE TWO (2) ADDITIONAL PASSES WITH THE SMOOTH ROLLER. WHEN FEASIBLE, WE RETESTED THE LIFT AND THIS TIME BOTH IPD TESTS PASSED. THEN WE PUSHED 2 SHRELBY TUBES IN THIS FINAL LIFT.

SHEET 2 OF 5

BY THOMAS A OSTRANDER TITLE ENGINEER

DAILY CONSTRUCTION REPORT

(Continuation Sheet)

PROJECT DUNLOP REMEDIAL DESIGN REPORT NO. 2
JOB NO. 35296.02 DATE JULY 22, 1992

CONSTRUCTION ACTIVITIES (Continued)

AT 11:45AM THE CONTRACTOR PROCEEDED THE RECOMPACT THE LIFT WITH 4 ADDITIONAL PASSES WITH THE SHEEPFOOT AND 2 PASSES WITH THE SMOOTH ROLLER. WHEN FEASIBLE, EMPIRE TOOK 2 IPP TESTS. THE IPP TEST RESULTS WERE PASSING, AND WERE NOT MUCH DIFFERENT FROM THE FIRST TESTS FOR THIS LIFT.

AT 12:15PM EMPIRE SOIL LEFT THE SITE AND AT 12:45PM I LEFT THE SITE FOR LUNCH ONLY AFTER FINISHING PREPPING THE SHELBY TUBES FOR TRANSPORT.

SUMMARY OF COMPACTION METHODS

SUBGRADE : 10 PASSES WITH CAT CP563
SHEEPFOOT ROLLER

TEST PAD NO. 3 9 INCH LIFTS : 6 PASSES WITH
CAT DGC DOZER (TRACKING)
2 PASSES WITH CASE 602B
SMOOTH ROLLER

SHEET 3 OF 5

BY THOMAS A OSTRANDER TITLE ENGINEER

PROJECT DUNLOP REMEDIAL DESIGN

SHEET NO. OF

SUBJECT SITE FIGURE

JOB NO. 35296.02

MADE BY TAO DATE 7.22.92

NOT TO SCALE

CHKD. BY DATE




FIGURE 1
SITE LOCATION MAP

FIELD IN-PLACE DENSITY TEST REPORT



- 1 KNAGNER ROAD, P.O. BOX 2122, BALLSTON SPA, NY 12020 518/882-7491
- 9-9127 SOUTH PARK AVENUE, P.O. BOX 2812, HAMBURG, NY 14075 716/442-8110
- 102 CORONA AVENUE, GROTON, NY 13073 827/822-6221
- 149 TELEGRAPH ROAD, P.O. BOX 257, MIDDLEPORT, NY 14105 716/735-8582
- 4827 WITMER ROAD, S.P.O. BOX 122, NIAGARA FALLS, NY 14050-0122 716/257-8221
- 225 SUMMIT POINT DRIVE, HENRIETTA, NY 14457 716/255-1222
- 22 NATIONAL ROAD, EDISON, NJ 08817 908/257-2224
- MORGANTOWN BUS. PARK, P.O. BOX 122, MORGANTOWN, PA 15063 212/225-2227

Project: Duchess Twp Co. Report No: _____
 Client: URS Date: 7.22.92
 Contractor: NORTHEAST PAVING Job No.: RT-92-

Test No.	Date of Test	Depth or Elevation	In-place Density (pcf)	In-place Moisture (%)	% Compaction	Proctor Code	Location and Remarks
1	7-22	SC	86.6	23.2	69.0		PAO # 3 - SURF SUBGRADE
2		9" A SC	114.3	14.6	91.1	"	LIFT No. 1 TEST PAO No. 3
3		↓	115.0	14.6	91.7	"	SHELBY TUBE LOCATION 9 INCH LIFT
4		↓	115.0	15.3	91.7	"	TEST PAO No. 3 LIFT No. 1
5		↓	114.4	15.4	91.2	"	AFTER ADDITIONAL COMPACTION
6		18" A SC	112.5	14.2	89.7	"	TEST PAO No. 3 LIFT No. 2
7		↓	114.1	14.0	91.0	"	RETEST OF # 6 9 INCH LIFT
8		↓	114.4	13.2	92.8	"	
9		↓	116.7	13.0	93.1	"	TEST PAO No. 3 LIFT No. 2
10		↓	114.2	12.1	91.0	"	AFTER ADDITIONAL COMPACTION

Proctor Code	Maximum Density (pcf)	Optimum Moisture (%)	Material Type and Source
	125.4	12.2	Round off of same data Proctor Information

Respectfully submitted,

Remarks: A REP. OF THE CLIENT WAS EMPIRE SOILS INVESTIGATIONS, INC.

PRESENT - INFORMED ME ALL TEST RESULTS.

Technician Time: 4:00 12:30

Technician: J. J. [Signature]

APPENDIX B
TEST BORING LOGS

URS CONSULTANTS, Inc.

TEST BORING LOG

BORING NO. OMW-A3

PROJECT: DUNLOP

SHEET NO. 1 OF 1

CLIENT: DUNLOP

JOB NO.: 35246

BORING CONTRACTOR: BUFFALO DRILLING CO.

BORING LOCATION: FILL AREA A

GROUND WATER:

CAS. SAMP CORE TUBE

GROUND ELEVATION: 595.427 FT

DATE TIME LEV TYPE TYPE

SS

DATE STARTED: 4/25/91

DIA.

2 IN

DATE FINISHED: 4/26/91

WT.

140 LB

DRILLER: CHARLES NICOMETI

FALL

30 IN

GEOLOGIST: MICHAEL GUTMANN

* POCKET PENETROMETER READING

REVIEWED BY: DUANE LEONARDI

DEPTH FT	STRATA	SAMPLE				RECOVERY ROD %	COLOR	CONSISTENCY HARDNESS	DESCRIPTION MATERIAL DESCRIPTION	CLASS USCS	H N U	REMARKS
		NO.	TYPE	BLOWS PER 6"								
2	[Hand-drawn stratigraphic column with patterns: cross-hatch, diagonal lines, and solid fill]	1	SS	2 5	2 6	70	BRN AND RED/BRN	LOOSE	FILL 6" TOPSOIL WITH GRAVEL & C & D LUMP. SOME CLAY	SM	0	SOME ROOTS MOIST
		2	SS	2 6	4 12	60	RED/ BRN MOTTLED	MEDIUM STIFF	SILTY CLAY TRACE FINE GRAVEL		0	SLIGHTLY MOIST
5		3	SS	14 22	14 24	80	YLW/ BRN AND GRAY	VERY STIFF	SOME DESICCATION CRACKS		0	MEDIUM PLASTICITY
		4	SS	12 32	22 40	90		HARD		CL	0	
10		5	SS	11 28	22 32	90					0	
		6	SS	9 30	22 38	80		VERY STIFF			0	
14		7	SS	13 18	14 21	75					0	
15		8	SS	7 16	11 18	95	RED/ BRN	VERY STIFF	SILTY CLAY TRACE FINE GRAVEL		0	MOIST MEDIUM PLASTICITY
		9	SS	5 15	11 14	90					0	
20		10	SS	5 11	7 11	90		STIFF		CL	0	
		11	SS	2 7	4 8	95		MEDIUM STIFF			0	
24		12	SS	4 7	5 8	100					0	
25								BOREHOLE COMPLETE AT 24 FEET				
30												
35												

COMMENTS

PROJECT NO.

35246.

BORING NO.

OMW-A3

URS CONSULTANTS, Inc.

TEST BORING LOG

BORING NO. OMW-82

PROJECT: DUNLOP

SHEET NO. 1 OF 1

CLIENT: DUNLOP

JOB NO.: 35246

BORING CONTRACTOR: BUFFALO DRILLING CO.

BORING LOCATION: FILL AREA B

GROUND WATER:

CAS SAMP CORE TUBE

GROUND ELEVATION: 583.777 FT

DATE TIME LEV TYPE TYPE

SS

DATE STARTED: 4/25/91

DIA. 2 IN

DATE FINISHED: 4/29/91

WT. 140 lb

DRILLER: CHARLES NICOMETS

FALL 30 IN

GEOLOGIST: MICHAEL GUTMANN

* POCKET PENETROMETER READING

REVIEWED BY: DUANE LENHARDT

DEPTH FT	STRATA	SAMPLE				DESCRIPTION				CLASS USCS	REMARKS
		NO.	TYPE	BLOWS PER 6"	RECOVERY ROD %	COLOR	CONSISTENCY HARDNESS	MATERIAL DESCRIPTION			
-5	SS	1	SS	1 7 7 5	60	BROWN RED	STIFF	SECT, SOME CLAY, TO SAM	ML	SOME ROOTS MOIST	
		2	SS	5 8 22 27	70	BROWN MOTTLED	STIFF	TRACE FINE GRAVEL		MEDIUM PLASTICITY	
5		3	SS	18 21 30 36	75	GRAY	STIFF	SOME DESICCATION CRACKS	CL	SLIGHTLY MOIST	
		4	SS	11 19 30 32	90						
10		5	SS	8 17 27 32	95						
		6	SS	6 12 17 21	100	RED/ GRN	STIFF	SILTY CLAY TRACE FINE GRAVEL		MOIST	
		7	SS	5 10 16 22	100				CL		
15		8	SS	3 6 14 16	100					MEDIUM PLASTICITY	
		9	SS	5 8 8 10	100						
18											
20								BOREHOLE COMPLETE AT 18 FEET			
25											
30											
35											

COMMENTS

PROJECT NO.

35246

BORING NO.

OMW-82

URS CONSULTANTS, Inc.

TEST BORING LOG
BORING NO. **OMW-83**

PROJECT: **DUNLOP**

SHEET NO. **1** OF **1**

CLIENT: **DUNLOP**

JOB NO.: **35246**

BORING CONTRACTOR: **BUFFALO DRILLING CO.**

BORING LOCATION: **FILL AREA A**

GROUND WATER:

CAS. SAMP CORE TUBE

GROUND ELEVATION: **577.847 FT**

DATE	TIME	LEV	TYPE	TYPE	SS	DATE STARTED: 4/30/91
				DIA.	2 IN.	DATE FINISHED: 4/30/91
				WT.	140 lb	DRILLER: KENNETH HUBER
				FALL	20 IN.	GEOLOGIST: MICHAEL GUTMANN
* POCKET PENETROMETER READING						REVIEWED BY: DUADE LEWANDT

DEPTH FT	STRATA	SAMPLE				DESCRIPTION				H U	REMARKS	
		NO.	TYPE	BLOWS PER 6"	RECOVERY RQD %	COLOR	CONSISTENCY HARDNESS	MATERIAL DESCRIPTION	CLASS UCCS			
5	[Cross-hatched]	1	SS	1 2 3 5	75	DARK BROWN TO RED/ BRN	LOOSE	FILL THIN (2 IN.) TOPSOIL COVER OVER DISTURBED SILTY CLAY, TRACE RED BRICK, SAND AND GRAVEL	ML SM	0	ROOTS MEDIUM PLASTIC VERY MOIST	
		2	SS	4 4 5 4	80		MEDIUM DENSE			0		
		3	SS	5 7 12 8	60					0		
		4	SS	2 3 4 2	70					0		
10	[Wavy lines]	5	SS	3 4 7 4	80	BLACK, RED/ BRN	MEDIUM STIFF	PEAT ORGANIC SILT WITH DECAYED PLANT MATTER MIXED WITH SILTY CLAY	OH CL	0	MEDIUM PLASTIC THIN CLAY SEAMS	
12		6	SS	3 4 5 7	90				CL	0	MOIST	
15	[Diagonal lines]	7	SS	2 3 4 7	100	RED/ BRN	MEDIUM STIFF	SILTY CLAY	CL	0	VERY MOIST	
16		8	SS	2 2 4 8	100						0	MEDIUM PLASTICITY
20												
25												
30												
35												
								BOREHOLE COMPLETE AT 16 FEET				

A-3205

COMMENTS

PROJECT NO. **35246.**
BORING NO. **OMW-83**

URS CONSULTANTS, Inc.

TEST BORING LOG

BORING NO. **OMW-C1**

PROJECT: **DUNLOP**

SHEET NO. **1 OF 1**

CLIENT: **DUNLOP**

JOB NO.: **35246**

BORING CONTRACTOR: **BUFFALO DRILLING CO.**

BORING LOCATION: **FILL AREA C**

GROUND WATER: _____ CAS. SAMP CORE TUBE

GROUND ELEVATION: **601.039 FT**

DATE	TIME	LEV	TYPE	TYPE	SS
				DIA.	2 IN.
				WT.	140 LB
				FALL	30 IN

DATE STARTED: **5/2/91**

DATE FINISHED: **5/2/91**

DRILLER: **CHARLES NICOMETE**

GEOLOGIST: **MICHAEL GUTMANN**

REVIEWED BY: **DJANE LEHARDT**

* POCKET PENETROMETER READING

DEPTH FT	STRATA	SAMPLE				DESCRIPTION			CLASS USCS	H N U	REMARKS
		NO.	TYPE	BLOWS PER 6"	RECOVERY ROD %	COLOR	CONSISTENCY HARDNESS	MATERIAL DESCRIPTION			
0.5	SS	1	SS	1 2 4 5	100	BLACK SOFT RED/BRN MOTTLED	ORGANIC SILT MEDIUM STIFF	OL	0	WET, WATER AT SURFACE	
4		2	SS	3 5 13 15	75	RED/BRN MOTTLED	SILTY CLAY TRACE FINE GRAVEL	CL	0	VERY MOIST HIGH PLASTICITY	
5	SS	3	SS	8 24 35 51	80	RED/BRN MOTTLED	HARD SILTY CLAY TRACE FINE GRAVEL		0	MOIST MEDIUM PLASTICITY	
10		4	SS	8 13 25 30	80	GRAY	VERY STIFF SOME DESICCATION CRACKS		0		
14		5	SS	9 25 37 55	100		HARD VERY STIFF		0	SLIGHTLY MOIST	
15	SS	6	SS	7 11 16 25	100		VERY STIFF		0		
18		7	SS	3 9 15 22	100		STIFF		0		
18	SS	8	SS	5 11 15 19	100	RED/BRN	VERY STIFF SILTY CLAY TRACE FINE GRAVEL	CL	0	MOIST MEDIUM PLASTICITY	
20		9	SS	6 10 15 18	100			CL	0		
25											
30											
35											
										BOREHOLE COMPLETE AT 18 FEET	

COMMENTS _____

PROJECT NO. **35246**
BORING NO. **OMW-C1**

PROJECT NO. **35246**
BORING NO. **OMW-C1**

URS CONSULTANTS, Inc.

TEST BORING LOG

BORING NO. OMW - C5

PROJECT: DUNLOP

SHEET NO. 1 OF 1

CLIENT: DUNLOP

JOB NO.: 35246

BORING CONTRACTOR: RUFFALO DAILLING CO.

BORING LOCATION: FILL AREA C

GROUND WATER:

CAS. SAMP CORE TUBE

GROUND ELEVATION: 601.389 FT

DATE

TIME

LEV

TYPE

TYPE

DATE STARTED: 4/30/91

DIA.

WT.

FALL

SS

2 IN

DATE FINISHED: 5/1/91

140 lb

DRILLER: CHARLES NICOMETE

30 IN

GEOLOGIST: MICHAEL GUTMANN

* POCKET PENETROMETER READING

REVIEWED BY: DUANE LENHART

DEPTH FT	STRATA	SAMPLE				RECOVERY ROD %	COLOR	CONSISTENCY HARDNESS	DESCRIPTION MATERIAL DESCRIPTION	CLASS USCS	H NU	REMARKS
		NO.	TYPE	BLOWS PER 6"								
2	[Pattern]	1	SS	3	4	70	BLACK AND BROWN	MEDIUM DENSE	FILL SANDY SILT, SOME CLAY SOME GRASS	SM	0	MOIST
				7	7							
5	[Pattern]	2	SS	4	7	75	RED- BROWN	STIFF	SILTY CLAY TRACE FINE GRAVEL FEW DESICCATION CRACKS		0	SLIGHTLY MOIST LOW PLASTICITY FEW ROOT STEMS
				12	13							
5	[Pattern]	3	SS	9	15	65	MOTTLED GRAY	VERY STIFF			0	
				19	21							
10	[Pattern]	4	SS	9	19	70					0	
				21	30							
10	[Pattern]	5	SS	9	15	60				CL	0	
				20	25							
10	[Pattern]	6	SS	9	13	70					0	MOIST
				20	21							
15	[Pattern]	7	SS	9	13	90					0	
				17	25							
16	[Pattern]	8	SS	12	12	95					0	
				15	24							
20	[Pattern]	9	SS	7	12	90	RED- BRN	VERY STIFF	SILTY CLAY TRACE FINE GRAVEL		0	SLIGHTLY MOIST
				14	18							
20	[Pattern]	10	SS	9	13	90					0	
				17	25							
25	[Pattern]	11	SS	10	18	100					0	
				23	21							
25	[Pattern]	12	SS	10	10	100		STIFF			0	
				10	13							
25	[Pattern]	13	SS	4	7	100					0	MEDIUM PLASTICITY
				11	11							
30	[Pattern]	14	SS	7	6	100					0	
				9	13							
30	[Pattern]	15	SS	7	7	100					0	
				10	11							
32	[Pattern]	16	SS	WGR	R	100	RED- BROWN	SOFT	SILTY CLAY		0	VERY MOIST HIGH PLASTICITY
32				3	4							
35									BOREHOLE COMPLETE AT 32 FEET			

COMMENTS

PROJECT NO.

35246

BORING NO.

OMW - C5

URS CONSULTANTS, Inc.

TEST BORING LOG

BORING NO. **OMW - C6**

PROJECT: **DUNLOP**

SHEET NO. **1** OF **1**

CLIENT: **DUNLOP**

JOB NO.: **35246**

BORING CONTRACTOR: **BUFFALO DRILLING CO.**

BORING LOCATION: **FILL AREA C**

GROUND WATER:

CAS. SAMP CORE TUBE

GROUND ELEVATION: **600.449 FT**

DATE TIME LEV TYPE

TYPE

SS

DATE STARTED: **5/2/91**

DIA.

2 IN

DATE FINISHED: **5/2/91**

WT.

140 LB

DRILLER: **CHUCK NICOMETZ**

FALL

30 IN

GEOLOGIST: **MICHAEL GUTMANN**

* POCKET PENETROMETER READING

REVIEWED BY: **DJAJE LENJARIST**

DEPTH FT	STRATA	SAMPLE				RECOVERY ROD %	COLOR	CONSISTENCY HARDNESS	DESCRIPTION MATERIAL DESCRIPTION	CLASS USCS	H N U	REMARKS	
		NO.	TYPE	BLOWS PER 6"									
2		1	SS	10 4	20 6	70	BLACK BROWN	MEDIUM DENSE	FILL SANDY SILT, SOME CLAY BLACK FRAGMENTS & SLAG	SM	0	VERY MOIST	
5		2	SS	5 16	16 22	90	RED/ BAN	VERY STIFF	SILTY CLAY TRACE FINE GRAVEL SOME DESICCATION CRACKS		0	SLIGHTLY MOIST	
		3	SS	7 30	14 50	100	MOTTLED GRAY				0		
		4	SS	12 29	27 4	100		HARD			CL	0	MEDIUM PLASTICITY
10		5	SS	15 29	24 36	90						0	SLIGHTLY MOIST
12		6	SS	8 24	17 35	90		VERY STIFF				0	
15		7	SS	11 22	17 29	100	RED/ BAN	VERY STIFF	SILTY CLAY TRACE FINE GRAVEL			0	MOIST
		8	SS	6 16	11 23	100					CL	0	
		9	SS	11 14	11 18	100						0	
20								BOREHOLE COMPLETE AT 18 FEET					
25													
30													
35													

COMMENTS

PROJECT NO.
BORING NO.

35246
OMW - C6

APPENDIX C

INFILTRATION CALCULATIONS

DUNLOP HELP INFILTRATION ANALYSIS, BY M.O. NOV 6, 1992
CASE 1A: 6" TOPSOIL(LDL-SOIL TYPE 3), 18" CLAY(BS)

FAIR GRASS

LAYER 1

LATERAL DRAINAGE LAYER

THICKNESS	=	6.00 INCHES
POROSITY	=	0.4570 VOL/VOL
FIELD CAPACITY	=	0.0831 VOL/VOL
WILTING POINT	=	0.0326 VOL/VOL
INITIAL SOIL WATER CONTENT	=	0.4556 VOL/VOL
SATURATED HYDRAULIC CONDUCTIVITY	=	0.009300000034 CM/SEC
SLOPE	=	2.00 PERCENT
DRAINAGE LENGTH	=	200.0 FEET

LAYER 2

BARRIER SOIL LINER

THICKNESS	=	18.00 INCHES
POROSITY	=	0.4300 VOL/VOL
FIELD CAPACITY	=	0.3663 VOL/VOL
WILTING POINT	=	0.2802 VOL/VOL
INITIAL SOIL WATER CONTENT	=	0.4300 VOL/VOL
SATURATED HYDRAULIC CONDUCTIVITY	=	0.000000100000 CM/SEC

GENERAL SIMULATION DATA

SCS RUNOFF CURVE NUMBER	=	56.74
TOTAL AREA OF COVER	=	43560. SQ FT
EVAPORATIVE ZONE DEPTH	=	20.00 INCHES
UPPER LIMIT VEG. STORAGE	=	2.7420 INCHES
INITIAL VEG. STORAGE	=	2.7398 INCHES

SOIL WATER CONTENT INITIALIZED BY PROGRAM.

CLIMATOLOGICAL DATA

SYNTHETIC RAINFALL WITH SYNTHETIC DAILY TEMPERATURES AND
SOLAR RADIATION FOR BUFFALO NEW YORK

MAXIMUM LEAF AREA INDEX = 2.00
START OF GROWING SEASON (JULIAN DATE) = 138
END OF GROWING SEASON (JULIAN DATE) = 279

NORMAL MEAN MONTHLY TEMPERATURES, DEGREES FAHRENHEIT

JAN/JUL	FEB/AUG	MAR/SEP	APR/OCT	MAY/NOV	JUN/DEC
-----	-----	-----	-----	-----	-----
23.50	24.50	33.00	45.40	56.10	66.00
70.70	68.90	62.10	51.50	40.30	28.80

AVERAGE MONTHLY VALUES IN INCHES FOR YEARS 1 THROUGH 5

	JAN/JUL	FEB/AUG	MAR/SEP	APR/OCT	MAY/NOV	JUN/DEC
-----	-----	-----	-----	-----	-----	-----
PRECIPITATION						
TOTALS	3.24	2.78	3.00	3.10	3.22	2.52
	2.97	3.67	2.91	2.87	4.35	3.33
STD. DEVIATIONS	0.56	0.64	1.20	0.97	0.86	0.72
	0.91	1.47	1.29	1.38	1.52	0.34
RUNOFF						
TOTALS	1.977	1.795	1.885	0.520	0.255	0.211
	0.171	0.212	0.247	0.367	1.995	1.866
STD. DEVIATIONS	0.936	0.535	1.362	0.558	0.102	0.065
	0.086	0.088	0.110	0.349	1.831	0.878
EVAPOTRANSPIRATION						
TOTALS	0.447	0.563	2.106	2.447	3.199	2.907
	3.166	3.380	2.125	1.819	0.869	0.511
STD. DEVIATIONS	0.119	0.136	0.227	0.771	0.747	0.684
	1.030	1.184	0.775	0.491	0.084	0.189
LATERAL DRAINAGE FROM LAYER 1						
TOTALS	0.2961	0.2611	0.2506	0.1578	0.1124	0.0607
	0.0132	0.0215	0.0091	0.0557	0.1784	0.2853
STD. DEVIATIONS	0.0065	0.0179	0.0112	0.0526	0.0306	0.0180

0.0107 0.0256 0.0138 0.0614 0.1003 0.0200

PERCOLATION FROM LAYER 2

TOTALS	0.1398	0.1265	0.1362	0.1252	0.1246	0.1130
	0.0380	0.0427	0.0388	0.0830	0.1201	0.1390
STD. DEVIATIONS	0.0005	0.0028	0.0009	0.0041	0.0032	0.0043
	0.0287	0.0433	0.0292	0.0405	0.0193	0.0016

AVERAGE ANNUAL TOTALS & (STD. DEVIATIONS) FOR YEARS 1 THROUGH 5

	(INCHES)	(CU. FT.)	PERCENT
PRECIPITATION	37.97 (1.831)	137824.	100.00
RUNOFF	11.500 (1.963)	41745.	30.29
EVAPOTRANSPIRATION	23.539 (1.593)	85447.	62.00
LATERAL DRAINAGE FROM LAYER 1	1.7019 (0.1278)	6178.	4.48
PERCOLATION FROM LAYER 2	1.2270 (0.0303)	4454.	3.23
CHANGE IN WATER STORAGE	0.000 (1.166)	0.	0.00

PEAK DAILY VALUES FOR YEARS 1 THROUGH 5

	(INCHES)	(CU. FT.)
PRECIPITATION	2.53	9183.9
RUNOFF	1.788	6489.6
LATERAL DRAINAGE FROM LAYER 1	0.0100	36.1
PERCOLATION FROM LAYER 2	0.0046	16.8
HEAD ON LAYER 2	6.4	
SNOW WATER	2.92	10597.0
MAXIMUM VEG. SOIL WATER (VOL/VOL)	0.4570	
MINIMUM VEG. SOIL WATER (VOL/VOL)	0.0214	

FINAL WATER STORAGE AT END OF YEAR 5

LAYER	(INCHES)	(VOL/VOL)
1	2.74	0.4570
2	7.74	0.4300
SNOW WATER	0.00	

DUNLOP HELP NFILTRATION ANALYSIS, BY M.O. NOV 6,1992
CASE 3A: 6" TOPSOIL(VPL), 24" FILL(LDL) - BOTH SOIL TYPE 3
18" CLAY(BS)

FAIR GRASS

LAYER 1

VERTICAL PERCOLATION LAYER

THICKNESS	=	6.00 INCHES
POROSITY	=	0.4570 VOL/VOL
FIELD CAPACITY	=	0.0831 VOL/VOL
WILTING POINT	=	0.0326 VOL/VOL
INITIAL SOIL WATER CONTENT	=	0.4004 VOL/VOL
SATURATED HYDRAULIC CONDUCTIVITY	=	0.009300000034 CM/SEC

LAYER 2

LATERAL DRAINAGE LAYER

THICKNESS	=	24.00 INCHES
POROSITY	=	0.4570 VOL/VOL
FIELD CAPACITY	=	0.0831 VOL/VOL
WILTING POINT	=	0.0326 VOL/VOL
INITIAL SOIL WATER CONTENT	=	0.4570 VOL/VOL
SATURATED HYDRAULIC CONDUCTIVITY	=	0.003100000089 CM/SEC
SLOPE	=	2.00 PERCENT
DRAINAGE LENGTH	=	200.0 FEET

LAYER 3

BARRIER SOIL LINER

THICKNESS	=	18.00 INCHES
POROSITY	=	0.4300 VOL/VOL
FIELD CAPACITY	=	0.3663 VOL/VOL
WILTING POINT	=	0.2802 VOL/VOL
INITIAL SOIL WATER CONTENT	=	0.4300 VOL/VOL
SATURATED HYDRAULIC CONDUCTIVITY	=	0.000000100000 CM/SEC

GENERAL SIMULATION DATA

SCS RUNOFF CURVE NUMBER = 56.74
 TOTAL AREA OF COVER = 43560. SQ FT
 EVAPORATIVE ZONE DEPTH = 20.00 INCHES
 UPPER LIMIT VEG. STORAGE = 9.1400 INCHES
 INITIAL VEG. STORAGE = 8.8176 INCHES
 SOIL WATER CONTENT INITIALIZED BY PROGRAM.

CLIMATOLOGICAL DATA

SYNTHETIC RAINFALL WITH SYNTHETIC DAILY TEMPERATURES AND
 SOLAR RADIATION FOR BUFFALO NEW YORK

MAXIMUM LEAF AREA INDEX = 2.00
 START OF GROWING SEASON (JULIAN DATE) = 138
 END OF GROWING SEASON (JULIAN DATE) = 279

NORMAL MEAN MONTHLY TEMPERATURES, DEGREES FAHRENHEIT

JAN/JUL	FEB/AUG	MAR/SEP	APR/OCT	MAY/NOV	JUN/DEC
23.50	24.50	33.00	45.40	56.10	66.00
70.70	68.90	62.10	51.50	40.30	28.80

AVERAGE MONTHLY VALUES IN INCHES FOR YEARS 1 THROUGH 5

	JAN/JUL	FEB/AUG	MAR/SEP	APR/OCT	MAY/NOV	JUN/DEC
PRECIPITATION						
TOTALS	3.24 2.97	2.78 3.67	3.00 2.91	3.10 2.87	3.22 4.35	2.52 3.33
STD. DEVIATIONS	0.56 0.91	0.64 1.47	1.20 1.29	0.97 1.38	0.86 1.52	0.72 0.34
RUNOFF						
TOTALS	0.193 0.000	0.306 0.000	0.832 0.000	0.018 0.000	0.000 0.000	0.000 0.035
STD. DEVIATIONS	0.221 0.000	0.430 0.000	0.802 0.000	0.040 0.000	0.000 0.000	0.000 0.079
EVAPOTRANSPIRATION						

TOTALS	0.442	0.562	2.080	2.451	3.196	2.926
	5.453	4.344	2.249	1.844	0.832	0.496
STD. DEVIATIONS	0.115	0.134	0.219	0.775	0.750	0.647
	0.427	1.122	0.646	0.330	0.071	0.176

LATERAL DRAINAGE FROM LAYER 2

TOTALS	1.1430	1.1112	1.3933	1.0164	0.8309	0.6524
	0.4837	0.2773	0.2213	0.2091	0.3041	0.6275
STD. DEVIATIONS	0.4254	0.2532	0.0538	0.1915	0.1204	0.0503
	0.0332	0.0428	0.0107	0.0116	0.1636	0.4698

PERCOLATION FROM LAYER 3

TOTALS	0.2537	0.2384	0.2710	0.2464	0.2413	0.2184
	0.1992	0.1654	0.1513	0.1523	0.1635	0.2059
STD. DEVIATIONS	0.0273	0.0153	0.0024	0.0094	0.0081	0.0063
	0.0052	0.0075	0.0021	0.0023	0.0259	0.0435

AVERAGE ANNUAL TOTALS & (STD. DEVIATIONS) FOR YEARS 1 THROUGH 5

	(INCHES)	(CU. FT.)	PERCENT
PRECIPITATION	37.97 (1.831)	137824.	100.00
RUNOFF	1.384 (0.408)	5024.	3.65
EVAPOTRANSPIRATION	26.875 (1.815)	97558.	70.78
LATERAL DRAINAGE FROM LAYER 2	8.2704 (0.8587)	30021.	21.78
PERCOLATION FROM LAYER 3	2.5066 (0.0715)	9099.	6.60
CHANGE IN WATER STORAGE	-1.069 (2.263)	-3879.	-2.81

PEAK DAILY VALUES FOR YEARS 1 THROUGH 5

	(INCHES)	(CU. FT.)
PRECIPITATION	2.53	9183.9
RUNOFF	0.891	3233.2

LATERAL DRAINAGE FROM LAYER 2	0.0529	192.2
PERCOLATION FROM LAYER 3	0.0091	33.2
HEAD ON LAYER 3	30.6	
SNOW WATER	2.99	10864.1
MAXIMUM VEG. SOIL WATER (VOL/VOL)	0.4570	
MINIMUM VEG. SOIL WATER (VOL/VOL)	0.0325	

FINAL WATER STORAGE AT END OF YEAR 5

<u>LAYER</u>	<u>(INCHES)</u>	<u>(VOL/VOL)</u>
1	0.99	0.1645
2	7.09	0.2954
3	7.74	0.4300
SNOW WATER	0.00	
