

915043



# **DRUM AND SOIL INTERIM REMEDIAL MEASURES CONTRACT**

---

## **FINAL REMEDIATION REPORT**

**PFOHL BROTHERS LANDFILL  
CHEEKTOWAGA (T)**

**SITE NO. 9-15-043  
ERIE (C)**

Prepared for:  
NEW YORK STATE  
DEPARTMENT OF ENVIRONMENTAL CONSERVATION  
50 Wolf Road, Albany, New York

*Michael D. Zagata - Commissioner*

---

**DIVISION OF HAZARDOUS WASTE REMEDIATION**

*Michael J. O'Toole, Jr. - Director*

**URS Consultants, Inc.**  
282 Delaware Avenue  
Buffalo, New York 14202


PFOHL BROTHERS LANDFILL  
W.A. D002340-15

DEC SITE NO. 9-15-043  
CHEEKTOWAGA, ERIE COUNTY, NEW YORK  
DRUM AND SOIL INTERIM REMEDIAL CONTRACT


**FINAL CONSTRUCTION CERTIFICATION**

Construction was completed in accordance with the contract documents prepared by the New York State Department of Environmental Conservation and entitled "Drum and Soil Interim Remedial Contract, Pfohl Brothers Landfill, Site No. 9-15-043, Cheektowaga, Erie County, New York", dated January 1992, and as included and approved by authorized Change Orders and construction record drawings/Post Remediation Report.


URS CONSULTANTS, INC.  
282 DELAWARE AVENUE  
BUFFALO, NEW YORK 14202-1805

Signature:   
Robert J. Hoffman  
URS Construction Manager

Date: 1/31/96



(seal)

Signature:   
James Lanzo, P.E.  
URS Operations Manager

Date: 1/31/96

STATE SUPERFUND WORK ASSIGNMENT

D002340-15

FINAL REMEDIATION REPORT

FOR

DRUM AND SOIL INTERIM REMEDIAL MEASURES CONTRACT

PFOHL BROTHERS LANDFILL

SITE NO. 9-15-043

CHEEKTOWAGA, ERIE COUNTY, NEW YORK

SUBMITTED BY:

URS CONSULTANTS, INC.

282 DELAWARE AVENUE

BUFFALO, NEW YORK 14202

JANUARY, 1996

## TABLE OF CONTENTS

	<u>PAGE NO.</u>	
1.0	Introduction . . . . .	1
1.1	General . . . . .	1
1.2	Site Location and History . . . . .	1
1.3	Purpose and Scope of IRM . . . . .	3
2.0	Health and Safety of Onsite Personnel . . . . .	4
3.0	IRM Construction Activities and Findings . . . . .	4
3.1	General . . . . .	5
	3.1.1 Contract Costs . . . . .	5
3.2	Site Preparation and Mobilization . . . . .	5
3.3	Construction of Site Facilities . . . . .	6
3.4	Removal and Storage of Drums . . . . .	7
	3.4.1 Findings and Remaining Work . . . . .	8
	3.4.2 Drums Containing Low Level Radioactive Material . . . . .	10
3.5	Excavation and Storage of Contaminated Soils . . . . .	10
	3.5.1 Findings and Remaining Work . . . . .	11
3.6	Collection, Storage and Disposal of Waste Water . . . . .	11
3.7	Testing Trenching . . . . .	11
	3.7.1 Findings and Remaining Work . . . . .	12
3.8	Excavation and Storage of Buried Tars . . . . .	13
	3.8.1 Findings and Remaining Work . . . . .	14
3.9	Air Monitoring . . . . .	14
	3.9.1 Documentation Air Monitoring . . . . .	14
	3.9.2 Real Time Air Monitoring . . . . .	16
3.10	Sampling and Analysis . . . . .	16
	3.10.1 General . . . . .	16

	3.10.2	Drummed Waste Sampling . . . . .	17
	3.10.3	Soil Sampling . . . . .	18
	3.10.4	Water Sampling . . . . .	18
	3.10.5	Confirmatory Sampling . . . . .	19
4.0		Potential Responsible Parties . . . . .	19
5.0		IRM Implementation Problems and Delays . . . . .	20
	5.1	Quality Assurance/Quality Control . . . . .	20
	5.2	Construction Problems . . . . .	20
6.0		Contractor Deficiencies and Corrective Actions . . . . .	21
	6.1	Monitoring Well Damage and Corrective Action Taken . . .	21
7.0		Documentation of IRM Construction Activities . . . . .	21
8.0		Summary and Condition of Remaining Facilities . . . . .	22

**LIST OF TABLES (following text)**

Table 3-1A	Engineering Estimate and Bid Tabulation
Table 3-1	Drum Recovery Total by Location
Table 3-2	Radiation Survey of Overpacked Drums
Table 3-3	Summary of test trenches as ordered by Engineer
Table 3-4	Summary of Sampling During IRM
Table 3-5	PRP Sample Summary
Table 3-6	Sampling Summary
Table 4-1	PRP Identified by Label

**LIST OF FIGURES**

Figure 3-1 Standard Drum Log

**LIST OF DRAWINGS**

Drawing No. 1	Drawing No. 1 - IRM Guidance Dwg. Area B&C, June 23, 1992 thru February 20, 1993
---------------	---

## **1.0 INTRODUCTION**

### **1.1 General**

An Interim Remedial Measures (IRM) project was recently completed at the Pfohl Brothers Landfill, a New York State Department of Environmental Conservation (NYSDEC) Superfund site (DEC Site No. 9-15-043). URS Consultants, hereafter referred to as Engineer, provided oversight and inspection services for this project under our NYSDEC Master Standby Contract, Work Assignment No. D002340-15. This report, prepared in accordance with URS Work Assignment, summarizes the remedial activities.

The remedial construction activities were performed by OHM Corporation of Clarence Center, New York, hereafter referred to as "Contractor". Included in this report is a description of the project site, the remedial construction activities performed at the site, and preliminary investigation findings resulting from the IRM project. A Final Construction Certification is also included in this report.

The report also contains discussions concerning problems associated with the implementation of the IRM and identifies contractual deviations and resolutions.

### **1.2 Site Location and History**

The Pfohl Brothers site is an inactive landfill is located along Aero Drive in the Town of Cheektowaga, Erie County, New York. The site is approximately 120 acres in size, and is located in a commercial/residential area northeast of the Buffalo International Airport. See attached Site Map - Figure No. 1.

The Pfohl Brothers Landfill was in operation from 1932 to 1971, and both industrial waste municipal garbage and construction and demolition debris were disposed of at the site. Reported industrial waste dumped at the site included phenolic tars, waste solvents, paints, thinners, pine tar pitch, cellulose, rubber and scrap metal. There is also documentation that the

landfill accepted sludges, capacitors with polychlorinated biphenyls (PCBs), and phenol tars with chlorinated benzenes and dioxins.

In June 1982 the United States Environmental Protection Agency (EPA) contracted Fred C. Hart Associates to perform a hazard ranking of the site. The report notes sampling of a seep on the northern boundary of the landfill indicated the presence of benzene and chlorinated benzenes. Additional sampling performed in February 1984 by Ecology and Environment, Inc. for the property owner's law firm revealed elevated levels of barium in a leachate seep sample. Polycyclic aromatic hydrocarbons (PAHs), phenols and elevated concentrations of nickel were detected in the site soils. This investigation also revealed elevated levels of heavy metals in the shallow groundwater.

In November 1986, the New York State Department of Health (NYSDOH) analyzed samples of leachate, soil and waste from surface drums containing tar-like material. Some of the drums were found to contain elevated levels of PAH's, and the soil contained PCB's and elevated concentrations of various heavy metals.

A State Superfund Remedial Investigation/Feasibility Study (RI/FS) was initiated in 1990 by NYSDEC contracted consultant, Camp Dresser & McKee (CDM). Under the RI/FS, the landfill was divided into three geographical areas, A, B, and C. Area A is located north of the New York State Thruway access ramp (not within the scope of the IRM), Area B is situated north of Aero Drive, and Area C lies to the south of Aero Drive.

The Phase I RI consisted of six major field activities, including a geophysical survey, sampling of surface water, leachate seep and sediments, gamma surveys, test pit investigations, soil boring installations, and groundwater testing. The final Phase I RI report was submitted to NYSDEC by CDM in July 31, 1990. The report concluded that the site poses a significant threat to the public health and/or the environment. Based upon the RI Report the site was classified as a "Class 2" by New York States Registry of Inactive Hazardous Waste Disposal Sites. This classification stipulates that further remedial action is required.

Phase II of the RI involves an offsite groundwater study directed by the DEC, which is ongoing.

### **1.3 Purpose and Scope of IRM**

In January 1992 the NYSDEC issued for bid the Contract Documents for the Pfohl Brothers Landfill Interim Remedial Contract. The need to perform an IRM action was based upon the imminent threat to public health and the surrounding environment. A summary of the proposed work items as outlined in the contract documents is as follows:

1. Submittals of the following plans: Health and Safety Plan, Chemical Quality Assurance Plan, Quality Control Plan, Contingency Plan addressing Community Notification Methods (including spill control) and Work and Waste Handling Plan, Sample Collection Plan and Surface Water Management Plan.
2. Submittal of Final Project Plans in accordance with Section 00500.9.2.
3. Attendance at a Pre-Construction Conference following Notice to Proceed.
4. Construction of concrete decontamination pads, drain systems and tank systems to remain on the site for future activities.
5. Construction of temporary surface runoff control and collection systems to prevent contaminated runoff from waterways or wetlands.
6. Design and construction of concrete staging areas for drums and contaminated soils.
7. Construction of on-site encapsulation cells for empty drums and dioxin contaminated waste.



8. Pick-up of loosely scattered drums within the 100-year flood plain. Excavation of drums, tar, contaminated soil from the IRM area; hauling and landfill of these materials to staging areas and/or encapsulation cells constructed on-site.
9. Sampling and testing of drum contents and contaminated soils. Off-site disposal of drums and visibly contaminated soils.
10. Backfilling the excavation to the original grades and seeding.
11. Test excavations in locations determined by the Engineer.

Deviations from these proposed work items are discussed in Section 7.0.

## **2.0 HEALTH AND SAFETY OF ONSITE PERSONNEL**

All work performed under this contract by the Contractor was in accordance with a Health and Safety Plan (HASP) as per Occupational Health and Safety Administration (OSHA) regulation 29 CFR 1910.120. The HASP was developed and implemented by the Contractor. NYSDEC reviewed and provided comments on the HASP prior to commencement of field activities. URS personnel worked under the OHM's HASP.

All field personnel, including URS, were trained and certified to work on inactive hazardous waste sites per OSHA 29 CFR 1910.120 regulations. In addition, all field personnel required medical surveillance per 29 CFR 1910.120 (F).

## **3.0 IRM CONSTRUCTION ACTIVITIES AND FINDINGS**

This section describes the implementation and operation of various IRM construction activities performed at the Pfohl Brothers site.

### **3.1 General**

The NYSDEC issued the Notice to Proceed to the OHM on June 25, 1992. The Contractor began site perimeter and support zone walkovers and perimeter baseline air monitoring on June 29, 1992. Mobilization of equipment to the site commenced on July 7, 1992. Work continued throughout the last half of 1992 and into early 1993. Final site demobilization was completed on February 26, 1993.

#### **3.1.1 Contract Costs**

The original negotiated contract cost for the Pfohl Brothers IRM was \$1,159,715 and included excavation of 900 full and 600 crushed drums, analytical costs, offsite disposal, and construction of an encapsulation cell. Table 3-1A presents the original engineering estimate and bid tabulation.

A total of three charge orders were issued to address the changing Scope of Work. These changes included the increase in the number of excavated drums to almost 3,000 with the associated increases in the costs of overpacks and analytical requirements. Costs for required work also decreased with the elimination of construction of the encapsulation cell and decision to not remove any excavated waste from the site. This latter decision was prompted by ongoing negotiations between the NYSDEC and the PRPs.

Change order Number 1 consisted of 1 item with a net increase in costs of \$5,700. Change Order Number No. 2 consisted of eight items, seven of which had associated cost increases and one cost decrease for a net increase of \$626,181. Change order No. 3 included 14 items with a net increase of \$860,359.

Final contracted costs were \$2,794,858.18.

### **3.2 Site Preparation and Mobilization**

Prior to commencement of remedial operations, the following site preparation and mobilization activities were performed by the Contractor:

- Clearing and grubbing for setup of facilities and access roads.
- Construction of access roads.
- Construction of parking and storage areas (support zone).
- Installation and connection of utility services (electric, telephone and sanitary facilities).
- Installation of a meteorological station.
- Installation of temporary facilities (i.e. trailers and security).

Support Zone in Area B and staging areas and decontamination stations in Areas B and C.

The grubbed brush, trees, roots, and wood debris were chipped and spread onsite.

Temporary haul roads were constructed to access the staging areas and the proposed encapsulation cell location. The roads were constructed with the following materials: a geotextile (Tyvar 3401) membrane, a six-inch layer of #6 surge stone, and a six-inch layer of #2 crusher-run stone. Parking and storage areas were constructed with the same material and procedures used in access road construction. Compaction of these areas was by bulldozer tracking.

### **3.3 Construction of Site Facilities**

As specified in the Contract Documents, the Contractor constructed the following site facilities prior to commencement of remedial activities. The Contractor submitted shop drawings for these facilities which were reviewed by the Engineer.

The site facilities in Area B and C included:

- Concrete staging areas for drums and contaminated soil, and
- Concrete decontamination pads

The Contractor originally constructed two reinforced concrete staging pads in both Area B and Area C, one for drums and one for soils in each respective Area. The staging pads were constructed in accordance to the Contract Documents. Each staging pad is sloped to a collection

sump. Due to an unanticipated increase in the number of drums encountered on the site additional drum staging areas were constructed in both Area B and Area C. These staging pads were constructed of plywood underlain by 60 mil HDPE which was placed above a subbase composed of crushed stone and geotextile. This item was authorized by Bulletin D-2. The concrete staging pad constructed in Area C to contain contaminated soils was also utilized for drum storage.

The decontamination pads for both Areas B and C were constructed in accordance with the Contract Documents. Each pad was equipped with a center collection sump draining to a below-grade 1000 gallon holding sump constructed of precast concrete.

### **3.4 Removal and Storage of Drums**

Drum removal and excavation activities at the site were conducted between September 1992 and February 1993. This item included removal of surface drums, loosely scattered drums within the 100 year flood plain, and excavation of buried drums. A total of 2928 drums were removed and placed in metal overpack drums. The majority of the overpacks were 85-gallons, although some 55-gallon and 110-gallon overpacks were also used.

Drum excavation and recovery operations were initiated in Area B. Removal of scattered surface drums and excavation of buried drums were performed concurrently by the Contractor. Prior to excavation, the Contractor located and staked the known drum clusters in the field. Excavation and removal activities were performed at known drum clusters as specified in Drawing 1 of the Contract Documents, other drum cluster areas discovered during site operations. Upon completion of drum removal activities in Area B, the Contractor implemented these same activities in Area C. The findings of the drum removal program and required further work are outlined in section 3.4.1.

Drum removal and overpacking was accomplished drum grapplers mounted on a CAT 215 backhoe or equivalent. Drums containing waste were placed in overpack drums, empty drums were staged on poly sheeting during removal activities and were ultimately buried onsite at locations designated on the Record Drawing. A total of 1619 empty drums were recovered

and buried. Drum overpacking operations were performed over poly sheeting or within a metal overpacking containment pan.

The Contractor logged every drum that was overpacked, carefully inspecting the drums for any markings and/or labels which could be used to identify potentially Responsible Parties (PRPs). This information, as well as other pertinent data about the drum was recorded on the drum logs. The standard drum log form used for this project is included as Figure 3-1. Each overpack was marked with an identification inventory number corresponding to the drum log. The identification inventory number indicates the location where the drum was found (i.e. 726-DC-14). Other pertinent information, such as PRP data (Section 4.0), was also marked on the outside of the overpack. The full overpacks were periodically transported to the drum staging pads for sampling. After sampling was completed every overpack was affixed with a metal tag inscribed with the drum identification number per contract specification.

In addition, 49 existing drums recovered during the previous CDM's RI test pit program, were sampled in accordance with Addendum No. 1 (Item #10) to the OHM Contract.

### **3.4.1 Findings and Remaining Work**

#### **Area B**

A total of 2144 drums were overpacked in Area B. Table 3-1 summarizes the drum recovery totals in Area B according to location.

As indicated by the table the largest concentration of drums was encountered on the west side of Area B at DC-9 and DC-14. Further exploratory work and drum removal is required along the west side of Area B, specifically within and around DC-14 and DC-13 and south of DC-9. Other drum suspect areas within Area B requiring further investigation have been identified on the IRM Guidance Drawing.

Three drum clusters not identified on Plate 1 of the contract documents were discovered and remediated during the course of the IRM activities in Area B. These areas were designated

DC-24, DC-25, and DC-26. A total of 362 drums were encountered and overpacked at DC-24. These drums were encountered less than one foot below grade to a depth of approximately eight feet. Elevated PID readings (100-400 ppm) were recorded from many of the drums from this cluster. Drum clusters DC-25 and DC-26 were smaller clusters, containing under 50 drums each.

With the exception of the west side of Area B all drums encountered within the 100 year flood plain were recovered.

### Area C

A total of 784 drums were overpacked in Area C. Table 3-1 summarizes the drum recovery totals in Area C according to location.

The two main concentrated areas of drums in Area C (DC-22 and DC-27) were delineated and removed during the IRM. One of these areas, DC-22, was specified in Plate 1 of the contract documents. A total of 180 drums were recovered and overpacked at DC-22. The other area, designated DC-27, was not specified in the contract documents as a known drum cluster but was encountered during test trenching. A total of 351 drums were recovered and overpacked at DC-27. Three other drum disposal areas were also investigated during the IRM, designated DSC-1, 2, and 3 on the Record Drawing. Two of these (DSC-1 and DSC-2) areas were encountered along the main access road.

A total of eight 30-gallon drums containing waste oil, sludge and spent filters were also recovered. These drums, labelled "Kendall", were found on the surface of the landfill, directly south of the Aero Drive quonset hut, site of the former J&J Electric Company.

Area C requires extensive investigation to delineate known drum disposal areas discovered during the IRM through visual observation of surface drums and test trenching results. The test trenching findings are summarized in Section 3.7.

### **3.4.2 Drums Containing Low Level Radioactive Material**

The Contractor encountered and overpacked a total of 15 drums that contained low level radioactive material. These drums were found in both Area B and Area C. A summary of these drums and their respective radiation readings are presented in Table 3-2.

### **3.5 Excavation and Storage of Contaminated Soils**

Contaminated soils encountered and recovered onsite were staged in designated areas as indicated on the record drawing. The soils were covered with a woven HDPE fabric which was anchored into tie-in trenches excavated around the soil staging areas. Analytical results from soil samples are included in Table 3-4.

#### **Area B**

A total of 285 cubic yards of contaminated soil was removed and staged in Area B with the majority being recovered from drum clusters DC-9 and DC-14. The soils were encountered below buried drums which had leaked their contents into the underlying soils. The drum contents were typically a dark brown to black, viscous to solid phenolic waste. The visually contaminated soil was removed from the excavation, and transferred to the concrete staging pad and covered with poly sheeting as a temporary measure before eventually being covered with a woven HDPE Fabric.

#### **Area C**

A total of 155 cubic yards of contaminated soil was removed and staged in Area C. As was the case in Area B, the contaminated soil was encountered and removed around and below areas of buried, leaking drums. The soil was removed from drum clusters DC-22 (45 cu. yd.) and DC-27 (110 cu. yd.). The soils were staged near their source, in the eastern portion of Area C since the concrete staging pad constructed for soils was used to stage drums.

### **3.5.1 Findings and Remaining Work**

Additional drum removal activities in both Area B and Area C (per Section 3.4.1) are likely to reveal areas of contaminated soils that would require delineation and removal. Additional soil removal required in Area C is specified below.

#### **Area C**

Additional contaminated soil delineation and removal is required at the southeast corner (DC-22) as indicated on the Record Drawing. The contaminated soil was encountered approximately 3 to 4 feet below ground level. The majority of the drums encountered at DC-22 (350 of 530 encountered) were crushed and empty increasing the likelihood of extensive soil contamination in this portion of Area C. Due to Contract time restraints, complete delineation and removal of contaminated soil at DC-22 during the IRM was waived after consultation with NYSDEC.

### **3.6 Collection, Storage and Disposal of Waste Water**

Two types of waste water was handled during the IRM, water generated from decontamination activities and groundwater pumped from excavations.

All of the waste water was stored in modular holding tanks prior to transport offsite. After sampling and submittal of the analytical data to the Engineer for review the waste water was transported under a waste manifest to Cecos International, Inc. of Niagara Falls, New York for disposal. A total of 160,680 gallons of non-hazardous waste water was shipped offsite for disposal.

### **3.7 Test Trenching**

Test trenching was conducted to locate and delineate drums, tars and related soil contamination. A summary of test trenching as ordered by the Engineer is included as Table 3-3. A total of 4,036 linear feet of trenching was performed during the IRM.



Trenching was also performed to establish a suitable location for the contract specified encapsulation cells. This trenching, performed in Area B, revealed unsuitable hydrological conditions (shallow water table) for construction of the encapsulation cells. The construction of the cells were therefore deleted from the IRM.

### **3.7.1 Findings and Remaining Work**

#### **Area B**

Test trenching in Area B revealed the presence of predominantly municipal waste and construction and demolition debris. A total of five (5) drums were encountered in the test trenches performed in Area B.

Further test trenching within unknown and suspect areas, as indicated on the IRM Record Drawing, is required to characterize the waste in these portions of Area B.

#### **Area C**

Test trenching in Area C revealed several areas of concern, some of which were addressed during the IRM, others identified as requiring further investigation and remediation. As indicated on the IRM Record Drawing, virtually all of Area C requires additional investigation.

The Area C test trenching revealed two main sources of contamination: (1) scattered clusters of buried (and surface) drums and (2) buried tars. Further work is required to remediate these areas. The two sources are discussed below.

Area C test trenching that resulted in remedial measures implemented during the IRM included:

- Test trench TT #22 data resulting in the drum and soil removal at DC-27, and
- TT #23 data resulting in the partial removal of the buried tars.

### Drum Sources

A summary of drums encountered in Area C test trenches is noted in the Description/Observation column of Table 3-3. In areas which required further delineation to determine their extent, drums were left in place.

Mounds of partially exposed surface drums exist within and around DC-19 and immediately north of the eastern end of test trench TT #21. These drums are situated within one of the suspect drum areas indicated on the IRM Record Drawing. Other surface drum clusters may exist.

### Buried Tars

Area C test trenches TT #23, TT #25, and TT #30 confirmed the existence of buried tars south of the Aero Drive quonset hut. The suspected tar area is identified in Figure 2-2 of the Contract Documents. A complete discussion of tar removal operations and remaining work is presented in Section 3.8.

### **3.8 Excavation and Storage of Buried Tars**

Test trenching in Area C revealed the existence of buried tars south of the Aero Drive quonset huts. A total of 111 cubic yards of tar stained material was removed from within and around TT #23 during the IRM. In this portion of the buried tar area, the tars were encountered six to eight feet below grade with an average thickness of two feet. The thickness of the tars appears to increase to the east. In some portions of the excavation the tars were covered with wood planking. The tar was intermixed with wood, insulation and other construction debris. The tars removed during the IRM are situated at are below the water table.

The excavated tars were staged in a bermed, HDPE lined containment area south of the excavation as indicated on the Record Drawing. The material was covered with a woven HDPE fabric and anchored into tie-in trenches.

A total of five drums, which were overpacked for sampling, containing a black glossy solid were encountered in the horizon above the tar at TT #23.

### **3.8.1 Findings and Remaining Work**

Test trench data within the tar area were used to approximate the extent of the tars, which is indicated on the Record Drawing. The trenching identified a thickening of the tars to the east, approaching nearly 6 feet at the east side of suspected buried tar area (TT#30). Further eastward trenching was not possible due to a one foot thick layer of surface concrete. Tar thickness was two feet or less on the west side (TT #23). Assuming an average tar thickness of 3 feet, approximately 600 cubic yards of tar remain in the delineated area. It is possible that the tars may extend farther east, beneath test trench #25. Assuming a 5 foot thick layer of tar in this area, an additional 1500 cubic yards may exist, bringing the buried tar volume estimate to approximately 2,100 cubic yards.

### **3.9 Air Monitoring**

Both real-time and documentation air monitoring were performed during the IRM. A discussion of each is presented below:

#### **3.9.1 Documentation Air Monitoring**

The Contractor performed an air monitoring program (AMP) in accordance with the HASP. The purpose of the AMP was to:

- determine the proper level of personnel protective equipment.
- document that the level of worker protection was adequate, and
- assess the migration of contaminants to off-site receptors as a result of site work.

The Contractor's AMP included real-time and documentation monitoring. Real-time air monitoring was performed to ascertain the proper level of personnel protection. Documentation monitoring, or perimeter sampling, entailed the collection of air samples at the site perimeter to determine if the IRM operations were affecting the quality of air beyond the site fenceline. Documentation sampling was performed two times per week at the working area perimeter based on conditions encountered (leaking drums, discolored soil, etc.) and/or as directed by the site Safety Officer.

Air sampling pumps were utilized to attain documentation samples for the following parameters:

- Semivolatiles by NIOSH Method 5517;
- Total nuisance dust by NIOSH Method 0500;
- PCB's by NYSDO4 Method 311-1 (for site perimeter monitoring) and NIOSH Method 5503 (for personnel monitoring).

Documentation air sampling was conducted at the site perimeter and within the active work zones on "high risk" personnel.

Site perimeter monitoring included daily sampling and analysis for PCB's, and total nuisance dust and semivolatiles conducted bi-weekly. It should be noted that PCB and semivolatile analysis was not specified in the Contract Documents. NYSDEC added PCB analysis and the contracted-specified total organic vapors testing was changed to semivolatiles. Site perimeter air monitoring involved collection of samples at one upwind location and three downwind locations. The PCB air monitoring results were submitted to NYSDEC within 24 hours of receipt from the Contractor's laboratory.

Documentation air sampling was also conducted on personnel within the active work zone twice a week. These individuals were monitored for total nuisance dust and semivolatiles.

Air monitoring samples were analyzed by Ecology and Environment, Inc. of Buffalo, New York.

### **3.9.2 Real Time Air Monitoring**

The following real-time instruments were used during the IRM:

- Mini Aerosol Monitor (Mini-RAM) for the measurement of total particulates.
- Organic vapor photoionizer (HNU Model PI-101) for the measurement of organic vapors.
- Combination explosimeter/oxygen meter (MSA Model 260) for the measurement of explosive atmospheres and oxygen concentration.
- Radiation survey meter (Ludlum Model 3) for the measurement of alpha, beta and gamma radiation.

Real-time air monitoring was performed at the active work areas, and at the exclusion zones (upwind and downwind) to measure volatile organic vapors and dust. Monitoring was conducted on a continuous basis when work was being performed and at the site perimeter at one-hour intervals for volatile substances.

### **3.10 Sampling and Analysis**

#### **3.10.1 General**

Sampling and analysis was performed in accordance to Section 00506 of the Contract Documents except where noted below. The Contractor submitted a Chemical Quality Assurance Sampling and Analysis Plan prior to commencement of work which was approved by NYSDEC. The results of the analytical testing are discussed in Section 4.0. Table 3-4 is a summary of the samples submitted for analysis during the IRM.

The Contractor utilized the following NYSDOH, ELAP, CLP certified laboratories:

- H2M Labs, Inc.  
Melville, New York

- Huntingdon Analytical Services (HAS)  
Middleport, New York
- Ecology and Environment, Inc.  
Buffalo, New York

The Contractor also utilized the following NYSDOH certified laboratory:

- Analytical Services Corporation (ASC), Findlay, Ohio

Ecology and Environment, Inc. performed analysis on air samples and wipe samples only, all other media was analyzed by H2M, HAS, or ASC or their subcontract laboratories.

The analytical data, with the exception of wipe sample results, was submitted to the Engineer for data review and validation.

### **3.10.2 Drummed Waste Sampling**

The Contractor collected two 8 oz. samples from each overpack drum. Upon delivery to the Contractor's onsite laboratory, one sample was subjected to a waste characterization, the second sample was retained for compositing. Waste characterization involved testing for ignitability, pH, water solubility and reactivity, peroxides, sulfides, cyanides, oxidizers, physical state, and phase determination. The results of the on-site characterization were used to identify compatible waste streams.

Composite waste samples were collected from groups of ten compatible drums, and analyzed for full (RCRA) waste characterization as specified in Appendix C of the Contract Documents. In addition, some drum composite samples were also analyzed for dioxin/furan isomers. Drum waste composite analyses were performed by either H2M, HAS, or ASC laboratories. All of the drum samples were not composited and analyzed when site activity ceased in 2/93. ASC performed analytical work only on samples shipped from 10/31/93.

In an attempt to identify Potentially Responsible Parties (PRP's) a total of 32 drums were individually sampled by the Contractor, as ordered by the Engineer, and analyzed for full NYSDEC CLP parameters, including library searches. These samples were also subjected to full RCRA waste characterization, dioxin and furan analysis. A summary of the PRP samples is presented in Table 3-5.

### **3.10.3 Soil Sampling**

The Contractor collected a total of eight soil samples during the IRM. These samples were collected from the bottom of excavations and from soil stockpiles. The samples were analyzed for CLP parameters, and/or dioxin and furan isomer. Table 3-6 includes the soil sample summary.

### **3.10.4 Water Sampling**

The Contractor collected a total of 15 water samples. These were either groundwater samples from excavation dewatering, or decontamination water samples. The purpose of the water sampling and analysis was to determine the disposal fate of the water (i.e. hazardous or nonhazardous waste). The samples were analyzed for parameters of the NYSDEC Superfund Target Compound List and RCRA waste characterization per Appendix C, C-1.36 of the Contract Documents. Samples collected from the dewatering operations in the tar excavation area, and associated decontamination water, were also subjected to analysis for dioxin and furan isomers.

The first groundwater samples collected (samples W-001 through W-005) were analyzed to characterize the groundwater for onsite treatment considerations. Onsite treatment was considered due to the high water table encountered in the sump excavations for the decon, drum and soils pads (one foot below grade at one location). Treatment of water onsite was not necessary because of the adequacy to contain the groundwater in the 50,000 gallon holding pools.

### **3.10.5 Confirmatory Sampling**

Confirmatory sampling was performed to document the effectiveness of the Contractors decontamination procedures. This included wipe samples of vehicles and heavy equipment that were used in the exclusion zone prior to their departure from the site. The Contractor provided a written certification of decontamination for each piece of equipment that left the site.

## **4.0 POTENTIAL RESPONSIBLE PARTIES**

Considering the large number of drums found at the site, there were relatively few Potential Responsible Parties (PRPs) identified from drum labels and markings. Labeled or marked drums that contained waste material were sampled and subject to PRP specified analyses as discussed in Section 3.10.2. PRPs identified by drum labels are is presented in Table 4-1. Label bearing drums were photographed by the Engineer.

In addition to the PRP's indicated in Table 4-1, another PRP was identified by a triangular (or "pie-shaped") perforation found on the top of many drums. Durez Chemical of North Tonawanda, New York, now a division of OxyChem of Niagara Falls, New York, is believed to be the generator of these "pie-shaped cut" drums. Durez is the only known local manufacturer that utilized this unique drum perforating system to allow rapid filling. A total of 374 waste-containing drums bearing the pie-shaped cut were found and overpacked. Numerous empty drums also had the pie-shaped cuts. These particular drums were generally found throughout both Area B and Area C, with the highest concentration found at DC-27 in Area C which had 117 waste containing drums with pie-shaped cuts.

The material contained in the "pie-shaped" drums was typically a dark brown to black phenolic waste in varying physical states, ranging from a solid to a sludge, or tar. A total of ten drums containing a pie-shaped cut were subjected to the contract specific PRP analyses. A summary of the detected compounds for these samples is presented in Table 5-3.

In October 1993 eight companies agreed to cooperate under the terms of an Order on Consent signed with the NYSDEC. Major work elements covered under this consent order



included continued investigation of suspected drum areas, removal and disposal of drums overpacked and staged during the IRM, and excavation and offsite disposal of contaminated soil and phenolic tars.

## **5.0 IRM IMPLEMENTATION PROBLEMS AND DELAYS**

### **5.1 Quality Assurance/Quality Control**

The Contractor's analytical laboratories failed to meet the Contract turnaround time of 35 days for virtually every sample submitted. The only exception was the submittal of the water data (decon and leachate) which met the required turnaround time, except for the dioxin data. Dioxin data for all media sampled was submitted well over the 35 day turnaround, in some cases submitted to the Engineer for review 90 days after submittal to the laboratory.

A problem regarding submittal of analytical data was the Contractor's refusal to release a portion of the RCRA characteristic data for the drum composite samples after he was directed to leave all drums onsite. Some samples (COM 204 to COM 211) were initially submitted for dioxin/furan analysis only. Samples from 1190 drums were composited and analyzed per contract requirements until this time. The remaining drums were sampled and had onsite waste characterization performed, but were not submitted for laboratory analysis until 10/31/93 (COM 161 to COM 168 were composited onsite but not submitted for analysis until 10/31/93).

All samples sent for analysis on 10/31/93 were sent to ASC, who performed the compositing and subsequent analysis. COM 204 to COM 211 were re-made by ASC for the RCRA characteristic analysis. None of the ASC data was submitted within the 35 day turnaround time. All data was received by 8/2/94.

### **5.2 Construction Problems**

The Contract documents originally estimated that 1500 drums, both full and crushed, were in the landfill, however, 4500 drums, 2928 full and 1619 crushed drums were actually recovered and secured. The recovery of the additional drums required construction of temporary

drum staging pads and additional sampling time. This problem, however, did not effect the project schedule because certain items were deleted from the contract.

## **6.0 CONTRACTOR DEFICIENCIES AND CORRECTIVE ACTIONS**

### **6.1 Monitoring Well Damage and Corrective Action Taken**

NYSDEC monitoring wells MW-2S and 2D were damaged by the Contractor during work at drum cluster DC-1, as documented in URS Deficiency Report #2. Monitoring well MW-2S was damaged beyond repair and MW-2D was repairable as determined by the Engineer after an inspection of the wells. The Contractor subcontracted Burlington Environmental, Inc. to repair the wells. Well MW-2S was replaced, and the original well abandoned in accordance with NYSDEC guidelines. Well MW-2D was repaired by excavating around the bent upper casing and replacing this upper portion with a new riser. Both the repair and replacement procedures were consistent with the original well construction specifications.

## **7.0 DOCUMENTATION OF IRM CONSTRUCTION ACTIVITIES**

The Engineer, acting as a representative of the NYSDEC, was responsible for inspection and documentation of all portions of the Contractor's operations. Documentation included the preparation of daily inspection reports, field change orders, computer data bases, quantity tables, minutes of meetings and general correspondence. The Engineer also processed and filed all submittals from the Contractor.

Photographic records of the Contractors operations was made by the Engineer using still photography and video taping. All phases of the IRM including pre-construction and mobilization, removal activities and demobilization were recorded. Photography was also used to document PRP drums identified by labels or markings.

## 8.0 SUMMARY AND CONDITION OF REMAINING FACILITIES

At the end of the IRM project, the following facilities remain onsite:

- Four concrete staging pads with sumps, two in Area B and two in Area C.
- Two concrete decontamination pads with holding tanks, one in each Area,
- Temporary drum staging pads constructed of plywood, four in Area B and two in Area C,
- An electrical panel in Area B presently powering light fixtures located in the support zones in Area B and Area C and,
- Two fenced compounds, one in each Area, containing drums generated by CDM's RI field activities. The Area B compound predates the IRM, the Area C compound was established during the IRM.

The concrete staging areas were in good condition upon completion of the IRM.

Both decontamination pads were in good condition upon completion of the IRM. The only required maintenance is the installation of splash panels at both pads.

# TABLES

## LIST OF TABLES

- 3-1A **Engineering Estimate and Bid Tabulation**
  
- 3-1 **Drum Recovery Total by Location**
  
- 3-2 **Radiation Survey of Overpacked Drums**
  
- 3-3 **Summary of Test Trenches as Ordered by the Engineers**
  
- 3-4 **Summary of Sampling During IRM**
  
- 3-5 **PRP Sample Summary**
  
- 3-6 **Soil Sampling Summary**
  
- 4-1 **PRP Identified by Drum Labels**

TABLE 3-1A  
 PFOHL BROTHERS, BIDS OPENED: 3-10-1992  
 ENGINEERING ESTIMATE AND BID TABULATION

ITEM NO.	DESCRIPTION	UNIT	QUANTITY	UNIT PRICE	ENGINEER ESTIMATE AMOUNT	OHM REMEDIATION SERVICE		SEVENSON ENV. SERVICES	
						UNIT PRICE	AMOUNT	UNIT PRICE	AMOUNT
OO501	SITE PREPARATION	L.S.	1		\$410,000.00		\$421,620.00		\$605,550.00
OO502	SITE FACILIT. AND SERVICES, O&M	MONTH	7.5	\$33,500.00	\$251,250.00		\$167,250.00	\$18,650.00	\$139,875.00
OO503	DRUM REMOVAL AND DISPOSAL PCB WASTES:								
A1.	<50 PPM	DRUM	80	\$640.00	\$51,200.00		\$42,240.00	\$270.00	\$21,600.00
A2.	50-500 PPM	DRUM	10	\$960.00	\$9,600.00		\$9,690.00	\$320.00	\$3,200.00
B1.	RCRA HAZ. MAT. DISPOSED OFF-SITE	DRUM	150	\$310.00	\$46,500.00		\$79,200.00	\$320.00	\$48,000.00
B2.	DISPOSAL-LANDFILL	DRUM	440	\$810.00	\$356,400.00		\$374,880.00	\$670.00	\$294,800.00
C.	RCRA HAZ. MAT. DISPOSED OFF-SITE	DRUM	160	\$195.00	\$31,200.00		\$56,480.00	\$160.00	\$25,600.00
D.	DISPOSAL-INCINERATION	DRUM	60	\$1,500.00	\$90,000.00		\$32,940.00	\$160.00	\$9,600.00
E.	LOW LEVEL RADIOACTIVE	DRUM	600	\$21.00	\$12,600.00		\$78,600.00	\$25.00	\$15,000.00
OO503.5.1	ENCAPSULATED RECR EMPTY DRUMS	DRUM	2,000	\$3.80	\$7,600.00		\$68,000.00	\$100.00	\$200,000.00
OO504	TEST TRENCH	C.Y.							
A.	EXCAVATED SOIL	TONS	160	\$180.00	\$28,800.00		\$12,480.00	\$60.00	\$9,600.00
B.1	TARS & DIOXIN/FURAN CONT. SOIL	TONS	190	\$420.00	\$79,800.00		\$54,150.00	\$230.00	\$43,700.00
B.2	OTHER RCRA SOIL-OFF SITE LFILL	TONS	130	\$1,500.00	\$195,000.00		\$171,860.00	\$1,700.00	\$221,000.00
C.	OTHER RCRA SOIL OFF-SITE INCIN.	TONS	20	\$1,100.00	\$22,000.00		\$81,040.00	\$60.00	\$1,200.00
D.	LOW LEVEL RADIOACTIVE SOIL	GAL	20,000	\$0.85	\$17,000.00		\$13,600.00	\$2.40	\$48,000.00
E.	HAZARDOUS AQUEOUS LIQUIDS	GAL	200,000	\$0.45	\$90,000.00		\$114,000.00	\$0.60	\$120,000.00
OO505	NON HAZARDOUS AQUEOUS LIQUIDS								
A.1	EARTHWORK	C.Y.	1,638	\$5.20	\$8,517.60		\$8,190.00	\$15.00	\$24,570.00
A.2	ON-SITE COMMON FILL	C.Y.	400	\$12.00	\$4,800.00		\$5,060.00	\$25.00	\$10,000.00
E.	OFF-SITE COMMON FILL	S.F.	180,000	\$0.21	\$37,800.00		\$10,800.00	\$0.07	\$12,600.00
OO506	SEED								
A.	SAMPLING AND ANALYSIS								
B.1.	SOIL SAMPLES	SAMPLE	120	\$2,100.00	\$252,000.00		\$157,200.00	\$1,500.00	\$180,000.00
B.2.	DIOXIN/FURAN SAMPLES-LIQUID	SAMPLE	20	\$1,800.00	\$36,000.00		\$14,800.00	\$650.00	\$13,000.00
C.	DIOXIN/FURAN SAMPLES-SOLID	SAMPLE	60	\$1,820.00	\$109,200.00		\$44,400.00	\$650.00	\$39,000.00
OO507	DRUM SAMPLING, IND. IDENTIF.	SAMPLE	60	\$1,960.00	\$117,600.00		\$87,000.00	\$2,150.00	\$129,000.00
OO508	ENCAPSULATION CELLS	C.Y.	280	\$89.00	\$24,920.00		\$109,200.00	\$300.00	\$84,000.00
	HEALTH & SAFETY	MONTH	7	\$32,500.00	\$227,500.00		\$77,000.00	\$25,000.00	\$175,000.00

TOTAL COST \$2,517,287.60 \$2,291,680.00 \$2,473,895.00

1 - Math error for bid #506B.2  
 2 - Altered bid item #503.2 - non-responsive  
 3 - Fax Bid - Rejected

EXHIBIT 3-1  
 PFOHL BROTHERS, BIDS OPENED: 3-10-1992  
 ENGINEERING ESTIMATE AND BID TABULATION

ITEM NO.	DESCRIPTION	UNIT	QUANTITY	UNIT PRICE	ENGINEER ESTIMATE AMOUNT	INTEGRATED WASTE SPECIAL		ENSR REMEDIATION & CONST.	
						UNIT PRICE	AMOUNT	UNIT PRICE	AMOUNT
OO501	SITE PREPARATION	L.S.	1		\$410,000.00		\$328,774.00		\$458,886.00
OO502	SITE FACILIT. AND SERVICES, O&M	MONTH	7.5	\$33,500.00	\$251,250.00		\$22,500.00	\$14,826.00	\$111,195.00
OO503	DRUM REMOVAL AND DISPOSAL PCB WASTES:								
A1.	<50 PPM	DRUM	80	\$640.00	\$51,200.00		\$30,560.00	\$357.00	\$28,560.00
A2.	50-500 PPM	DRUM	10	\$960.00	\$9,600.00		\$5,230.00	\$406.00	\$4,060.00
B1.	RCRA HAZ. MAT. DISPOSED OFF-SITE	DRUM	150	\$310.00	\$46,500.00		\$57,750.00	\$352.00	\$52,800.00
B2.	RCRA HAZ. MAT. DISPOSED OFF-SITE	DRUM	440	\$810.00	\$356,400.00		\$395,000.00	\$1,013.00	\$445,720.00
C.	DIOXIN/FURAN WASTE	DRUM	160	\$195.00	\$31,200.00		\$47,200.00	\$207.00	\$33,120.00
D.	LOW LEVEL RADIOACTIVE	DRUM	60	\$1,500.00	\$90,000.00		\$96,540.00	\$1,894.00	\$113,640.00
E.	ENCAPSULATED RECR. EMPTY DRUMS	DRUM	600	\$21.00	\$12,600.00		\$81,000.00	\$207.00	\$124,200.00
OO503.5.1	TEST TRENCH	C.Y.	2,000	\$3.80	\$7,600.00		\$244,000.00	\$27.00	\$54,000.00
OO504	EXCAVATED SOIL								
A.	TARS & DOXIN/FURAN CONT. SOIL	TONS	160	\$180.00	\$28,800.00		\$24,480.00	\$261.00	\$41,760.00
B.1	OTHER RCRA SOIL-OFF SITE LFILL	TONS	190	\$420.00	\$79,800.00		\$71,440.00	\$234.00	\$44,460.00
B.2	OTHER RCRA SOIL OFF-SITE INCIN.	TONS	130	\$1,500.00	\$195,000.00		\$423,150.00	\$1,335.00	\$173,550.00
C.	LOW LEVEL RADIOACTIVE SOIL	TONS	20	\$1,100.00	\$22,000.00		\$118,000.00	\$6,669.00	\$133,380.00
D.	HAZARDOUS AQUEOUS LIQUIDS	GAL	20,000	\$0.85	\$17,000.00		\$65,000.00	\$0.68	\$13,600.00
E.	NON HAZARDOUS AQUEOUS LIQUIDS	GAL	200,000	\$0.45	\$90,000.00		\$150,000.00	\$0.30	\$60,000.00
OO505	EARTHWORK								
A.1	ON-SITE COMMON FILL	C.Y.	1,638	\$5.20	\$8,517.60		\$30,303.00	\$5.68	\$9,303.84
A.2	OFF-SITE COMMON FILL	C.Y.	400	\$12.00	\$4,800.00		\$9,800.00	\$14.21	\$5,684.00
E.	SEED	S.F.	180,000	\$0.21	\$37,800.00		\$14,400.00	\$0.04	\$7,920.00
OO506	SAMPLING AND ANALYSIS								
A.	SOIL SAMPLES	SAMPLE	120	\$2,100.00	\$252,000.00		\$120,000.00	\$1,650.00	\$198,000.00
B.1.	DIOXIN/FURAN SAMPLES-LIQUID	SAMPLE	20	\$1,800.00	\$36,000.00		\$24,000.00	\$1,060.00	\$21,200.00
B.2.	DIOXIN/FURAN SAMPLES-SOLID	SAMPLE	60	\$1,820.00	\$109,200.00		\$72,000.00	\$1,060.00	\$63,600.00
C.	DRUM SAMPLING, IND. IDENTIF.	SAMPLE	60	\$1,960.00	\$117,600.00		\$30,000.00	\$2,039.00	\$122,340.00
OO507	ENCAPSULATION CELLS	C.Y.	280	\$89.00	\$24,920.00		\$115,640.00	\$181.00	\$50,680.00
OO508	HEALTH & SAFETY	MONTH	7	\$32,500.00	\$227,500.00		\$28,000.00	\$51,273.00	\$358,911.00
<b>TOTAL COST</b>						<b>\$2,517,287.60</b>	<b>\$2,605,767.00</b>		<b>\$2,730,569.84</b>

- 1 - Math error for bid #506B.2
- 2 - Altered bid item #503.2 - non-responsive
- 3 - Fax Bid - Rejected

TABLE 3-1A  
 PFOHL BROTHERS, BIDS OPENED: 3-10-1992  
 ENGINEERING ESTIMATE AND BID TABULATION

ITEM NO.	DESCRIPTION	UNIT	QUANTITY	UNIT PRICE	ENGINEER ESTIMATE AMOUNT	ALLWASH OF SYRACUSE INC. 3		WASTE ABATEMENT TECHNOLOGIE	
						UNIT PRICE	AMOUNT	UNIT PRICE	AMOUNT
OO501	SITE PREPARATION	L.S.	1		\$410,000.00				\$374,786.73
OO502	SITE FACILIT.AND SERVICES.O&M	MONTH	7.5	\$33,500.00	\$251,250.00	\$21,950.00	\$227,950.00	\$45,453.61	\$340,902.08
OO503	DRUM REMOVAL AND DISPOSAL PCB WASTES:								
A1.	<50 PPM	DRUM	80	\$640.00	\$51,200.00	\$545.00	\$43,600.00	\$411.21	\$32,896.80
A2.	50-500 PPM	DRUM	10	\$960.00	\$9,600.00	\$645.00	\$6,450.00	\$1,213.11	\$12,131.10
B1.	RCRA HAZ.MAT.DISPOSED OFF-SITE	DRUM	150	\$310.00	\$46,500.00	\$628.00	\$94,200.00	\$452.54	\$67,881.00
B2.	DISPOSAL-LANDFILL	DRUM	440	\$810.00	\$356,400.00	\$1,170.00	\$514,800.00	\$977.11	\$429,928.40
C.	DISPOSAL-INCINERATION	DRUM	160	\$195.00	\$31,200.00	\$450.00	\$72,000.00	\$182.57	\$29,211.20
D.	DIOXIN/FURAN WASTE	DRUM	60	\$1,500.00	\$90,000.00	\$2,175.00	\$130,500.00	\$2,400.68	\$144,040.80
E.	LOW LEVEL RADIOACTIVE	DRUM	600	\$21.00	\$12,600.00	\$85.00	\$51,000.00	\$16.57	\$9,942.00
OO503.5.1	ENCAPSULATED REGRA EMPTY DRUMS	DRUM	2,000	\$3.80	\$7,600.00	\$63.00	\$126,000.00	\$2.65	\$5,300.00
OO504	TEST TRENCH	C.Y.							
	EXCAVATED SOIL								
A.	TARS & DOXIN/FURAN CONT. SOIL	TONS	160	\$180.00	\$28,800.00	\$238.00	\$38,080.00	\$281.18	\$44,988.80
B.1	OTHER RCRA SOIL-OFF SITE LFILL	TONS	190	\$420.00	\$79,800.00	\$530.00	\$100,700.00	\$465.34	\$88,414.60
B.2	OTHER RCRA SOIL OFF-SITE INCIN.	TONS	130	\$1,500.00	\$195,000.00	\$2,130.00	\$276,900.00	\$2,114.63	\$274,901.90
C.	LOW LEVEL RADIOACTIVE SOIL	TONS	20	\$1,100.00	\$22,000.00	\$2,420.00	\$48,400.00	\$7,712.08	\$154,241.60
D.	HAZARDOUS AQUEOUS LIQUIDS	GAL	20,000	\$0.85	\$17,000.00	\$3.25	\$65,000.00	\$2.47	\$49,300.00
E.	NON HAZARDOUS AQUEOUS LIQUIDS	GAL	200,000	\$0.45	\$90,000.00	\$1.00	\$200,000.00	\$0.89	\$178,400.00
OO505	EARTHWORK								
A.1	ON-SITE COMMON FILL	C.Y.	1,638	\$5.20	\$8,517.60	\$30.50	\$49,959.00	\$1.18	\$1,932.84
A.2	OFF-SITE COMMON FILL	C.Y.	400	\$12.00	\$4,800.00	\$42.25	\$16,900.00	\$17.63	\$7,052.00
E.	SEED	S.F.	180,000	\$0.21	\$37,800.00	\$0.05	\$9,000.00	\$0.04	\$7,200.00
OO506	SAMPLING AND ANALYSIS								
A.	SOIL SAMPLES	SAMPLE	120	\$2,100.00	\$252,000.00	\$1,468.00	\$176,160.00	\$1,552.49	\$186,298.80
B1.	DIOXIN/FURAN SAMPLES-LIQUID	SAMPLE	20	\$1,800.00	\$36,000.00	\$1,210.00	\$24,200.00	\$1,573.79	\$31,475.80
B2.	DIOXIN/FURAN SAMPLES-SOLID	SAMPLE	60	\$1,820.00	\$109,200.00	\$1,210.00	\$72,600.00	\$1,573.79	\$94,427.40
C.	DRUM SAMPLING, IND.IDENTIF.	SAMPLE	60	\$1,960.00	\$117,600.00	\$3,710.00	\$222,600.00	\$3,874.83	\$232,489.80
OO507	ENCAPSULATION CELLS	C.Y.	280	\$89.00	\$24,920.00	\$252.00	\$70,560.00	\$564.97	\$158,191.60
OO508	HEALTH & SAFETY	MONTH	7	\$32,500.00	\$227,500.00	\$32,650.00	\$228,550.00	\$40,295.31	\$282,067.17
<b>TOTAL COST</b>						\$2,517,287.60	\$3,030,734.00		\$3,238,402.42

1 - Math error for bid #506B.2  
 2 - Altered bid item #503.2 - non-responsive  
 3 - Fax Bid - Rejected



TABLE 3-1A  
 PFOHL BROTHERS, BIDS OPENED: 3-10-1992  
 ENGINEERING ESTIMATE AND BID TABULATION

ITEM NO.	DESCRIPTION	UNIT	QUANTITY	UNIT PRICE	ENGINEER ESTIMATE AMOUNT	OBG TECHNICAL SERVICES 1 <sup>2</sup>		ROY F. WESTON INC.	
						UNIT PRICE	AMOUNT	UNIT PRICE	AMOUNT
OO501	SITE PREPARATION	L.S.	1		\$410,000.00		\$297,050.00		\$431,427.00
OO502	SITE FACILIT.AND SERVICES,O&M	MONTH	7.5	\$33,500.00	\$251,250.00	\$123,418.00	\$925,635.00	\$55,085.25	\$413,139.38
OO503	DRUM REMOVAL AND DISPOSAL PCB WASTES:								
A1.	<50 PPM	DRUM	80	\$640.00	\$51,200.00	\$593.00	\$47,440.00	\$580.00	\$46,400.00
A2.	50-500 PPM	DRUM	10	\$960.00	\$9,600.00	\$593.00	\$5,930.00	\$1,555.00	\$15,550.00
B1.	RCRA HAZ.MAT.DISPOSED OFF-SITE	DRUM	150	\$310.00	\$46,500.00	\$544.00	\$81,600.00	\$452.00	\$67,800.00
B2.	DISPOSAL-LANDFILL	DRUM	440	\$810.00	\$356,400.00		\$405,460.00	\$1,385.00	\$609,400.00
C.	RCRA HAZ.MAT.DISPOSED OFF-SITE	DRUM	160	\$195.00	\$31,200.00	\$532.40	\$85,184.00	\$301.00	\$48,160.00
D.	DISPOSAL-INCINERATION	DRUM	60	\$1,500.00	\$90,000.00	\$1,704.00	\$102,240.00	\$1,799.00	\$107,940.00
E.	LOW LEVEL RADIOACTIVE	DRUM	600	\$21.00	\$12,600.00	\$10.00	\$6,000.00	\$300.00	\$180,000.00
OO503.5.1	ENCAPSULATED RCRA EMPTY DRUMS	DRUM	2,000	\$3.80	\$7,600.00	\$15.80	\$31,600.00	\$15.70	\$31,400.00
OO504	TEST TRENCH	C.Y.							
	EXCAVATED SOIL								
A.	TARS & DOXIN/FURAN CONT. SOIL	TONS	160	\$180.00	\$28,800.00	\$130.00	\$20,800.00	\$98.00	\$15,680.00
B.1	OTHER RCRA SOIL-OFF SITE LFILL	TONS	190	\$420.00	\$79,800.00	\$278.00	\$52,820.00	\$370.00	\$70,300.00
B.2	OTHER RCRA SOIL OFF-SITE INCIN.	TONS	130	\$1,500.00	\$195,000.00	\$992.00	\$128,960.00	\$1,456.00	\$189,280.00
C.	LOW LEVEL RADIOACTIVE SOIL	TONS	20	\$1,100.00	\$22,000.00	\$6,474.00	\$129,480.00	\$6,008.00	\$120,160.00
D.	HAZARDOUS AQUEOUS LIQUIDS	GAL	20,000	\$0.85	\$17,000.00	\$0.78	\$15,600.00	\$13.70	\$274,000.00
E.	NON HAZARDOUS AQUEOUS LIQUIDS	GAL	200,000	\$0.45	\$90,000.00	\$0.37	\$74,000.00	\$1.00	\$200,000.00
OO505	EARTHWORK								
A.1	ON-SITE COMMON FILL	C.Y.	1,638	\$5.20	\$8,517.60	\$4.10	\$6,715.80	\$15.89	\$26,027.82
A.2	OFF-SITE COMMON FILL	C.Y.	400	\$12.00	\$4,800.00	\$9.00	\$3,600.00	\$25.45	\$10,180.00
E.	SEED	S.F.	180,000	\$0.21	\$37,800.00	\$0.79	\$142,200.00	\$0.04	\$7,200.00
OO506	SAMPLING AND ANALYSIS								
A.	SOIL SAMPLES	SAMPLE	120	\$2,100.00	\$252,000.00	\$2,389.00	\$286,680.00	\$1,520.00	\$182,400.00
B1.	DIOXIN/FURAN SAMPLES-LIQUID	SAMPLE	20	\$1,800.00	\$36,000.00	\$1,331.00	\$26,620.00	\$1,050.00	\$21,000.00
B2.	DIOXIN/FURAN SAMPLES-SOLID	SAMPLE	60	\$1,820.00	\$109,200.00	\$1,331.00	\$79,860.00	\$1,050.00	\$63,000.00
C.	DRUM SAMPLING, IND.IDENTIF.	SAMPLE	60	\$1,960.00	\$117,600.00	\$4,114.00	\$246,840.00	\$4,753.00	\$285,180.00
OO507	ENCAPSULATION CELLS	C.Y.	280	\$89.00	\$24,920.00	\$29.00	\$8,120.00	\$359.55	\$100,674.00
OO508	HEALTH & SAFETY	MONTH	7	\$32,500.00	\$227,500.00	\$34,575.00	\$242,025.00	\$52,321.54	\$366,250.78
<b>TOTAL COST</b>						\$2,517,287.60	\$3,452,459.80		\$3,882,548.98

1 - Math error for bid #506B.2

2 - Altered bid item #503.2 - non-responsive

3 - Fax Bid - Rejected

TABLE 3-1A  
 PFOHL BROTHERS, BIDS OPENED: 3-10-1992  
 ENGINEERING ESTIMATE AND BID TABULATION

ITEM NO.	DESCRIPTION	UNIT	QUANTITY	UNIT PRICE	ENGINEER ESTIMATE AMOUNT	LAIDLAW ENV. SERVICES		THERMOCOR INC.	
						UNIT PRICE	AMOUNT	UNIT PRICE	AMOUNT
OO501	SITE PREPARATION	L.S.	1		\$410,000.00		\$308,610.00		\$334,000.00
OO502	SITE FACILIT. AND SERVICES, O&M	MONTH	7.5	\$33,500.00	\$251,250.00		\$1,358,625.00	\$59,000.00	\$442,500.00
OO503	DRUM REMOVAL AND DISPOSAL PCB WASTES:								
A1.	<50 PPM	DRUM	80	\$640.00	\$51,200.00		\$44,400.00	\$670.00	\$53,600.00
A2.	50-500 PPM	DRUM	10	\$960.00	\$9,600.00		\$11,400.00	\$670.00	\$6,700.00
B1.	RCRA HAZ. MAT. DISPOSED OFF-SITE	DRUM	150	\$310.00	\$46,500.00		\$75,000.00	\$600.00	\$90,000.00
B2.	DISPOSAL-LANDFILL	DRUM	440	\$810.00	\$356,400.00		\$497,200.00	\$1,400.00	\$616,000.00
C.	RCRA HAZ. MAT. DISPOSED OFF-SITE	DRUM	160	\$195.00	\$31,200.00		\$55,200.00	\$850.00	\$136,000.00
D.	DISPOSAL-INCINERATION	DRUM	60	\$1,500.00	\$90,000.00		\$72,000.00	\$2,400.00	\$144,000.00
E.	DIOXIN/FURAN WASTE	DRUM	600	\$21.00	\$12,600.00		\$2,100.00	\$250.00	\$150,000.00
OO503.5.1	LOW LEVEL RADIOACTIVE	DRUM	2,000	\$3.80	\$7,600.00		\$31,000.00	\$54.00	\$108,000.00
OO504	ENCAPSULATED RECRE. EMPTY DRUMS	C.Y.							
	TEST TRENCH	C.Y.	2,000	\$3.80	\$7,600.00		\$31,000.00	\$54.00	\$108,000.00
	EXCAVATED SOIL	TONS	160	\$180.00	\$28,800.00		\$10,120.00	\$280.00	\$44,800.00
A.	TARS & DOXIN/FURAN CONT. SOIL	TONS	190	\$420.00	\$79,800.00		\$83,600.00	\$600.00	\$114,000.00
B.1	OTHER RCRA SOIL-OFF SITE LFILL	TONS	130	\$1,500.00	\$195,000.00		\$240,500.00	\$2,600.00	\$338,000.00
B.2	OTHER RCRA SOIL OFF-SITE INCIN.	TONS	20	\$1,100.00	\$22,000.00		\$52,000.00	\$7,800.00	\$156,000.00
C.	LOW LEVEL RADIOACTIVE SOIL	GAL	20,000	\$0.85	\$17,000.00		\$33,000.00	\$5.00	\$100,000.00
D.	HAZARDOUS AQUEOUS LIQUIDS	GAL	200,000	\$0.45	\$90,000.00		\$100,000.00	\$1.40	\$280,000.00
E.	NON HAZARDOUS AQUEOUS LIQUIDS	GAL							
OO505	EARTHWORK								
A.1	ON-SITE COMMON FILL	C.Y.	1,638	\$5.20	\$8,517.60		\$11,302.20	\$50.00	\$81,900.00
A.2	OFF-SITE COMMON FILL	C.Y.	400	\$12.00	\$4,800.00		\$6,640.00	\$50.00	\$20,000.00
E.	SEED	S.F.	180,000	\$0.21	\$37,800.00		\$18,000.00	\$0.10	\$18,000.00
OO506	SAMPLING AND ANALYSIS								
A.	SOIL SAMPLES	SAMPLE	120	\$2,100.00	\$252,000.00		\$396,000.00	\$2,026.00	\$243,120.00
B.1.	DIOXIN/FURAN SAMPLES-LIQUID	SAMPLE	20	\$1,800.00	\$36,000.00		\$55,000.00	\$1,700.00	\$34,000.00
B.2.	DIOXIN/FURAN SAMPLES-SOLID	SAMPLE	60	\$1,820.00	\$109,200.00		\$165,000.00	\$1,700.00	\$102,000.00
C.	DRUM SAMPLING, IND. IDENTIF.	SAMPLE	60	\$1,960.00	\$117,600.00		\$231,000.00	\$2,070.00	\$124,200.00
OO507	ENCAPSULATION CELLS	C.Y.	280	\$89.00	\$24,920.00		\$14,000.00	\$480.00	\$134,400.00
OO508	HEALTH & SAFETY	MONTH	7	\$32,500.00	\$227,500.00		\$352,625.00	\$64,300.00	\$450,100.00

TOTAL COST \$2,517,287.60 \$4,224,322.20 \$4,321,320.00

1 - Math error for bid #506B.2  
 2 - Altered bid item #503.2 - non-responsive  
 3 - Fax Bid - Rejected

TABLE 3-1  
DRUM RECOVERY TOTALS - AREA B AND C

Location Area B	Area	Logged for Overpack	Empty Drums	Drum Total
DC-1		0	1	1
DC-2		1	9	10
DC-3		4	5	9
DC-4		6	12	18
DC-5		69	62	131
DC-6		22	17	39
DC-7		0	0	0
DC-8		1	0	1
DC-9		670	127	797
DC-10		197	51	248
DC-11		0	0	0
DC-12		0	0	0
DC-13		75	0	75
DC-14		544	229	773
DC-24		362	9	371
DC-25		15	33	48
DC-26		12	0	12
Drum Sweep B		166	0	166
AREA B - SUBTOTAL		2144	555	2699
Location Area C		Logged for Overpack	Empty Drums	Drum Total
DC-18		5	0	0
DC-22		180	350	530
DC-27		351	93	444
Drum Sweep C		248	621	861
AREA C - SUBTOTAL		784	1064	1835
TOTAL B AND C		2928	1619	4534

Table 3-2  
Pfohl Brothers Landfill IRM  
Radiation Survey of Overpacked Drums

Drum Log #	Location	Radiation Reading Before Overpacking(CPM)	Radiation Reading 1 Foot from sidewall of Overpack (mREM/hr)	Radiation Reading Directy Above (<2") Overpack (mREM/hr)
2102-DSB	Easternmost Area B Drum Pad (Plywood Constr.)	400	0.06	0.06
2103-DSB	Easternmost Area B Drum Pad (Plywood Constr.)	400	BG	BG
2104-DSB	Easternmost Area B Drum Pad (Plywood Constr.)	600	BG	BG
2105-DSB	Easternmost Area B Drum Pad (Plywood Constr.)	600	BG	BG
2106-DSB	Easternmost Area B Drum Pad (Plywood Constr.)	250	BG	BG
2335-DSC	Area C Concrete Drum Pad	300	BG	BG
2470-DC27	Area C Concrete Drum Pad	90	BG	BG
2471-DC27	Area C Concrete Drum Pad	60	BG	BG
2488-DC27	Area C Concrete Soils Pad	90	BG	BG
2489-DC27	Area C Concrete Soils Pad	60	BG	BG
2490-DC27	Area C Concrete Soils Pad	90	BG	BG
2540-DC27	Area C Concrete Soils Pad	60	BG	BG
2542-DC27	Area C Concrete Drum Pad	70	BG	BG
2543-DC27	Area C Concrete Soils Pad	70	BG	BG
2593-DC27	Area C Concrete Drum Pad	60	BG	BG

CDM Drums in fenced in compound<sup>1</sup>

Drum #	Location	Distance from Drum (ft)*					
		8	6	2	1	0.5	0.1
#6	Fenced Drum Compound	BG	0.06	0.18	0.25	0.4	0.5
#7	Fenced Drum Compound	BG	0.06	0.18	0.25	1.2	5.0

NOTE: Radiation readings recorded in mREM/hr with a Ludlum Model 2 survey meter equipped with a Model 44-9 detector.

BG - Background (.05 mREM/hr or 30 CPM) as determined by OHM during initial survey (7/6-9/92).

CPM - Counts per minute.

\* - From sidewall of drum

<sup>1</sup> - Located by CDM during the 1990 RI.

**Table 3-3  
Summary of Test Trenching as  
Ordered by the Engineer**

REASON	ID	LOCATION	GRID	DATE	DIMENSIONS WxDxL	VOLUME	DESCRIPTION/OBSERVATIONS
Encapsulation cell	Test Trench #1	Station #1 Station #2 Area "B"	AM, 24	27/Aug/92 27/Aug/92	3'x15'x15' 3'x16'x15'	25.00 26.67	Ash, glass, C&D, ground unstable water at 10' clay at 16'
Encapsulation cell	Test Trench #2	Area "B"	AN, 23	27/Aug/92	3'x16'x30'	53.33	Ash, glass, C&D, ground unstable water at 10' clay at 16'
Encapsulation cell	Test Trench #3	Area "B"	AF, 29	27/Aug/92	3'x10'x100'	111.11	Ash, glass, C&D, ground unstable water at ~3'
Exploratory trench	Test Trench #4	Area "B" East Berm	AF, 57-59	/Sept/92	3'x10'x120'	133.33	Ash, glass, C&D, ground unstable water at ~5'
Exploratory trench	Test Trench #5	Area "B" East Berm	AH, 58-59	/Sept/92	3'x10'x80'	88.89	Ash, glass, C&D, ground unstable water at ~5'
Encapsulation cell	Test Trench #6	Area "B" CDM TP-26	AE, 42	15/SEPT/92	3'x10'x20'	22.22	Ash, glass, C&D, ground unstable water at 4'. Clay at 10'
Encapsulation cell	Test Trench #7	Area "B"	AE, 44	15/SEPT/92	3'x10'x14'	15.56	Ash, glass, C&D, ground unstable water at ~4' Clay at 10' (One drum encountered.)
Encapsulation cell	Test Trench #8	Area "B"	AE, 46	15/SEPT/92	3'x10'x10'	11.11	Ash, glass, C&D, ground unstable water at 4' Clay at 9'
Encapsulation cell	Test Trench #9	Area "B" CDM TP-26	AE, 41	15/SEPT/92	3'x10'x12'	13.33	Ash, glass, C&D, ground unstable water at 4' Clay at 9-12'
Drum Cluster Delineation	Test Trench #10	DC-7 Area "B"	AW, 38	17/SEPT/92	3'x6'x12'	8.00	Ash, glass, C&D, ground unstable water at ~2'
Drum Cluster Delineation	Test Trench #11	DC-7 Area "B"	AX, 38	17/SEPT/92	3'x6'x14'	9.33	Ash, glass, C&D, ground unstable water at ~2'
Drum Cluster Delineation	Test Trench #12	DC-7 Area "B"	AY, 36	17/SEPT/92	3'x6'x11'	7.33	Ash, glass, C&D, ground unstable water at ~2'
Drum Cluster Delineation	Test Trench #13	DC-8 Area "B"	AY, 26-27	17/SEPT/92	3'x6'x105'	70.00	Ash, glass, C&D, ground unstable water at ~3'
Suspicious Mound	Test Trench #14	Area "B"	AT, 20	5/NOV/92	3'x8'x9' 3'x3'x23'	8.00 7.67	Clay to a depth of 8', Fill below
Exploratory Trench	Test Trench #15	Area "B" NW Corner	AAF, 8-9	6/NOV/92	3'x3'x38'	12.67	Spotty groundwater at ~3'. One MT drum.
Exploratory Trench	Test Trench #16	Area "B" NW Corner	AAF, 8	6/NOV/92	3'x3'x19'	6.33	Clay at 3'. One exposed drum with waste.
Exploratory Trench	Test Trench #17	Area "B" NW Corner	AAE, 8	6/NOV/92	3'x3'x21'	7.00	No drums, fill to 3'.

**Table 3-3  
Summary of Test Trenching as  
Ordered by the Engineer**

REASON	ID	LOCATION	GRID	DATE	DIMENSIONS WxDxL	VOLUME	DESCRIPTION/OBSERVATIONS
Exploratory Trench	Test Trench #18	Area "B" NW Corner	AAC, 9	6/NOV/92	3'x3'x48'	16.00	Two MT drums, Fill to 3'.
Exploratory Trench	Test Trench #19	Area "B" NW Corner	AAE, 11	6/NOV/92	3'x3'x31'	10.33	Two drums, one w/black waste Clay at 3'.
Exploratory Trench	Test Trench #20	Area "C" East Berm (DC-23)	Q, 58 South to H, 52	15/DEC/92	3'x3'x44' 3'x5'x39' 3'x8'x50' 3'x2'x15'	98.00 21.67 44.44 3.33	Fill depth: 2-9' increases to the south, spotty groundwater at 9' at south end. Approximately 10 drums encountered within DC-23. One drum (2335) contained a low level (300 cpm) radioactive material.
Exploratory Trench	Test Trench #21	Area "C"	R, 32 East to U, 45	16/DEC/92	3'x2'x679'	150.89	Refuse fill (domestic & industrial) from west end (Grid 32-R) to grid 42-U. Clay and concrete fill to east end. Two (2) drums containing black solid encountered at grids 33,34-R. Four (4) drums encountered below site road Grid 40,41-T). One of these drums had a pie shaped cut.
Exploratory Trench	Test Trench #22 (Southernly delineation from CDM TP-#11)	Area "C" (Southernly delineation from CDM TP-11)	U, 48 South to S, 47	17/DEC/92	3'x5'x118 3'x5'x41' 3'x5'x79	65.56 22.78 43.89	Large concentrations of drums encountered at southern end of trench. Later designated DC-27. An estimated 50 drums slated for removal.
Exploratory Trench	Test Trench #23 (Suspected Tar Pit Area)	Area "C" (Suspected tar pit)	X, 43 & 44	17/DEC/92	3'x5'x69' 3'x5'x40'	38.33 22.22	Black fine grained material at 4' depth. Appears to be dioxin tar deposits. Lateral extent not delineated due to groundwater at 4.5'. Eight drums containing a black tarry waste encountered in trench.
Exploratory Trench	Test Trench #24 (Delineation of drums encoun- tered in CDM TP-#22)	Area "C" (Delineation of CDM TP-22)	O & P, 40 & 41	21/DEC/92	3'x2'x66' 3'x2'x52' 3'x2'x72' 3'x6'x10'	14.67 11.56 16.00 6.67	Approximately ten (10) drums containing a black solid to tarry material encountered (south of TP-22).
Exploratory Trench	Test Trench #25	Area "C" (Northernly delineation of TP-11)	U, 47 NW to X, 44	21/DEC/92	3'x4'x121' 3'x4'x108'	53.78 48.00	Approximately 12 drums containing black solid to tarry material encountered in trench south of Quanset hut fence. Exposed drums on north face of this trench. Trace amount of brown floating product on groundwater. Groundwater at 3'. 25 drums subsequently overpacked.
Drum Cluster Delineation	DC-18	Area "C"	S, 26	18/DEC/92	3'x2'x134'	29.78	Six (6) drums encountered in SE corner. Drums overpacked.
Drum Cluster Delineation	DC-19	Area "C"	M, 30 South to I, 30	18/DEC/92 and 20/DEC/92	3'x2'x248'	55.11	Encountered approximately 10 drums, concentrated at south end of trench. Also just east of trench.
Drum Cluster Delineation	DC-20	Area "C"	U, 31 & 32	18/DEC/92	3'x2'x230'	51.11	Encounter approximately twelve (12) drums in NE corner that contained a black shiny solid (typical solidified tar).

Table 3-3  
Summary of Test Trenching as  
Ordered by the Engineer

REASON	ID	LOCATION	GRID	DATE	DIMENSIONS WxDxL	VOLUME	DESCRIPTION/OBSERVATIONS
Exploratory Trench (J. White recommendation)	Test Trench #26	Area "C"	Z, 48 South to W, 48	21/JAN/93	3'x2'x100'	22.22	Three separate trenches east of Aero Drive Quonset hut. Native material with the exception of a 35' section directly east of the small metal frame building. No drums encountered. Material was a light brown silty clay.
Exploratory Trench (NE delineation of DC-27)	Test Trench #27	Area "C"	W, 51 North to X, 51	21/JAN/93	3'x2'x51'	11.33	Fill to grid X, 51. Native material from here north. No drums encountered. Groundwater 1' below grade.
Exploratory Trench (J. White recommendation)	Test Trench #28	Area "C"	Q, 49 West to P, 44	25/JAN/93	3'x13'x10' 3'x9'x168' 3'x13'x19'	14.44 168.00 25.55	Concrete and clay (light brown) fill over a black older refuse type fill (cinders, bottles and soil). Concrete and clay fill thins to the west from 9' to 3'. Groundwater at ~12' below grade. Three (3) drums encountered and overpacked. A grey greasy waste encountered in two of the three drums. Drums encountered 4-5' below grade at grid Q, 46.
Exploratory Trench	Test Trench #29	Area "C"	V, 40 South to T, 41	25/JAN/93	3'x3'x150'	50.00	Trench contained mainly industrial waste; (rubber, plastic) and black fine grained material. Some of this material had PID readings of 15 ppm. A sample of this material was taken on 01/26/93, designated S-170. No drums found in this trench.
Tar Pit Delineation Trenches	Test Trench #30	Area "C"	Grids 45 and 46 W and V	5/FEB/93	3'x3'x54'	18.00	Northern most east-west trench. Tars at ~3' below grade, shallower at east end at edge of concrete. 5 ppm on Hnu at east end.
" "	" "	" "	" "	" "	3'x8'x64'	56.89	North-South trench adjacent to tar removal area. Tar 7' to 9', natural (clay) at 9'. Product on groundwater.
" "	" "	" "	" "	" "	3'x7'x35'	27.22	East-West trench due east of heavily contaminated area that was remediated. Tars 5-7'. Gray clay at 7'.
" "	" "	" "	" "	" "	3'x8'x21'	18.67	Clay at 7'. No tars.
" "	" "	" "	" "	" "	3'x5'x9'		Tars 4-9'. Gray clay at 9'.
<b>TOTAL</b>					<b>4036 LF</b>	<b>1873.330 CY</b>	

Volume is in yds;

TABLE 3-4  
PFOHL BROTHERS LANDFILL  
SUMMARY OF SAMPLES SUBMITTED FOR ANALYSIS

COMPOSITE NUMBER	SAMPLE NUMBERS	ANALYTICAL SCHEDULE	URS BOOK NUMBER	SAMPLE DESCRIPTION/LOCATION	DATE SENT OUT	DATE RECEIVED	DATE ACCEPTED/REJECTED	ACCEPTED/REJECTED * REASON
	W-001	F	001	Waters	8-18-92	8-31-92	9/8/92	ACCEPTED
	W-002	F	001	Waters	8-18-92	8-31-92	9/8/92	ACCEPTED
	W-003	F	001	Waters	8-18-92	8-31-92	10/27/92	ACCEPTED
	W-004	F	001	Waters	8-18-92	8-31-92	10/27/92	ACCEPTED
	W-005	F	001	Waters	8-18-92	8-31-92	10/27/92	ACCEPTED
	W-006	F	002	BP-01	10-14-92	10-22-92	10/27/92	ACCEPTED
	W-007	F	002	BP-02	10-14-92	10-22-92	10/27/92	ACCEPTED
	PRP-008	A	004	023-DC5	10-20-92	12-3-92	13/0/95	ACCEPTED
	PRP-009	A	004	024-DC5	10-20-92	12-3-92	13/0/95	ACCEPTED
	PRP-009	D	003	024-DC5	10-20-92	2/9/93	2/23/93	ACCEPTED
	PRP-010	A	004	024-DC5	10-20-92	12-3-92	13/0/95	ACCEPTED
	PRP-010	D	004	091-DC9	10-20-92	12-3-92	13/0/95	ACCEPTED
	PRP-010	D	003	091-DC9	10-20-92	2/9/93	2/23/93	ACCEPTED
	PRP-010	D	003A	091-DC9	10-20-92	12-3-92	13/0/95	ACCEPTED
	PRP-011	A	004	578-DC14	10-20-92	12-3-92	13/0/95	ACCEPTED
	PRP-011	B	004A	578-DC14	10-20-92	2/9/93	2/23/93	ACCEPTED
	PRP-011	D	003	578-DC14	10-20-92	12-3-92	13/0/95	ACCEPTED
	PRP-011	D	003A	578-DC14	10-20-92	2/9/93	2/23/93	ACCEPTED
	PRP-008, 009, 010, 011	B	007	Resampled for TCLP/RCRA	11-24-92	12-22-92	10/6/93	ACCEPTED
	S-012, 013, 014	A	004	DC-14(Lab Composite)	10-20-92	12-3-92	13/0/95	ACCEPTED
	S-012, 013, 014	D	003A	DC-14(Lab Composite)	10-20-92	12-3-92	13/0/95	ACCEPTED
	S-015	NA	NA	DC-14 Analytical Cancelled 10/21/92	10-20-92	NA	NA	NA
	S-016	A	004	DC-09	10-22-92	12-3-92	13/0/95	ACCEPTED
	S-016	A	004A	DC-09	10-22-92	2/9/93	2/23/93	ACCEPTED
	S-016	D	003	DC-09	10-22-92	12-3-92	13/0/95	ACCEPTED
	WP-017	G	NA	Wipe Sample from Case 1080	10-28-92	10/30/92	10/6/93	ACCEPTED
	WP-018	G	NA	Wipe Sample from Komatsu PL200	11/5/92	11/6/92	NA	NA
	S-020	D	003	SOILS STAGING PAD 'B' - DIOXINS ONLY	11-10-92	12-3-92	13/0/95	ACCEPTED
	PRP-021	A	006	094-DC9	11-10-92	12-18-92	2/8/93	ACCEPTED
	PRP-021	B	008	094-DC9	11-10-92	2/9/93	2/23/93	ACCEPTED
	PRP-021	D	003	094-DC9	11-10-92	12-28-92	10/6/93	ACCEPTED
	PRP-022	A	006	095-DC9	11-10-92	12-3-92	13/0/95	ACCEPTED
	PRP-022	A	004A	095-DC9	11-10-92	12-18-92	2/8/93	ACCEPTED
	PRP-022	B	006	095-DC9	11-10-92	12-28-92	10/6/93	ACCEPTED
	PRP-022	D	003	095-DC9	11-10-92	12-3-92	13/0/95	ACCEPTED
	WP-028	G	NA	Wipe Sample from I/R Roller	11-10-92	11/1/92	NA	NA
	WP-027	G	NA	Wipe Sample from OHM PU truck	11-10-92	12-3-92	13/0/95	ACCEPTED
	WP-028	G	NA	Wipe Sample from D4 Dozer	11/20/92	NA	NA	NA
	W-029	F	005	BP-03	NA	NA	NA	NA
COM-030		B	010	017, 021, 028, 029, 070, 072, 076, 092, 094, 155	11-24-92	12-14-92	12/2/92	ACCEPTED
COM-030		C/E	012/051	017, 021, 028, 029, 070, 072, 076, 092, 094, 155	12-1-92	1-21-93	6/7/93	ACCEPTED
COM-030		D	013	017, 021, 028, 029, 070, 072, 076, 092, 094, 155	12-1-92	2-4-93/6-2-93	6-3-93/12-8-94	ACCEPTED
COM-031		D	013A	017, 021, 028, 029, 070, 072, 076, 092, 094, 155	12-1-92	2-4-93	5/6/93	ACCEPTED
COM-031		B	010	105, 194, 198, 207, 210, 213, 214, 217, 219, 222	12-1-92	4/13/93	5/6/93	ACCEPTED
COM-031		C/E	012/051	105, 194, 198, 207, 210, 213, 214, 217, 219, 222	12-1-92	1-21-93	6/7/93	ACCEPTED
COM-032		B	010	016, 032, 042, 045, 048, 051, 097, 106, 107, 108	12-1-92	2-4-93/6-2-93	6-3-93/12-8-94	ACCEPTED
COM-032		C/E	012/051	016, 032, 042, 045, 048, 051, 097, 106, 107, 108	12-1-92	1-21-93	6/7/93	ACCEPTED
COM-032		C/E	012/051	016, 032, 042, 045, 048, 051, 097, 106, 107, 108	12-1-92	2-4-93/6-2-93	6-3-93/12-8-94	ACCEPTED

SCHEDULES  
A - ASP - TCLP/LIST (PRP & SOIL)  
B - RCRA - TCLP, RX, IGN, CORR., BTU, %HALOGEN, TS (PRP & COM)  
C - INCI - PCBs/COM  
D - DIOXIN/FURAN (PRP, COM, & SOIL)  
E - VOA, SVOA, METALS/COM - NOT REQUIRED BY CONTRACT  
F - SW-846 - VOA, SVOA, PEST/PCB, METALS, CN, IGN, REACT., CORR., BTU, %HALOGENATED, TS (WATERS)  
G - PCB WIPE TEST (EQUIPMENT)  
\* - Each sample must have ALL analytical schedules accepted before payment is approved.



TABLE 3-4  
PFOHL BROTHERS LANDFILL  
SUMMARY OF SAMPLES SUBMITTED FOR ANALYSIS

COMPOSITE NUMBER	SAMPLE NUMBERS	ANALYTICAL SCHEDULE	URS BOOK NUMBER	SAMPLE DESCRIPTION/LOCATION	DATE SENT OUT	DATE RECEIVED	DATE ACCEPTED/DIRECTED	ACCEPTED/REJECTED * REASON
COM-033	052, 057, 093, 096, 136, 148, 161, 179, 181, 206	B	010		12-1-92	1-21-93	6/7/93	ACCEPTED
COM-033	052, 057, 093, 096, 136, 148, 161, 179, 181, 206	C/E	012/051		12-1-92	2-4-93/6-2-93	6-3-93/12-8-94	ACCEPTED
COM-034	040, 041, 043, 046, 049, 058, 061, 100, 224, 232	B	010		12-1-92	1-21-93	6/7/93	ACCEPTED
COM-034	040, 041, 043, 046, 049, 058, 061, 100, 224, 232	C/E	012/051		12-1-92	2-4-93/6-2-93	6-3-93/12-8-94	ACCEPTED
COM-035	056, 069, 071, 087, 088, 101, 103, 109, 110, 111	B	010		12-1-92	1-21-93	6/7/93	ACCEPTED
COM-035	056, 069, 071, 087, 088, 101, 103, 109, 110, 111	C/E	012/051		12-1-92	2-4-93/6-2-93	6-3-93/12-8-94	ACCEPTED
COM-036	113, 114, 126, 142, 143, 144, 146, 147, 165, 168	B	010		12-1-92	1-21-93	6/7/93	ACCEPTED
COM-036	113, 114, 126, 142, 143, 144, 146, 147, 165, 168	C/E	012/051		12-1-92	2-4-93/6-2-93	6-3-93/12-8-94	ACCEPTED
COM-036	113, 114, 126, 142, 143, 144, 146, 147, 165, 168	D	013		12-1-92	4/13/93	5/6/93	ACCEPTED
COM-037	113, 114, 126, 142, 143, 144, 146, 147, 165, 168	D	013A		12-1-92	4/13/93	5/6/93	ACCEPTED
COM-037	004, 008, 173, 174, 177, 180, 185, 211, 218, 221	B	010		12-1-92	1-21-93	6/7/93	ACCEPTED
COM-037	004, 008, 173, 174, 177, 180, 185, 211, 218, 221	C/E	012/051		12-1-92	2-4-93/6-2-93	6-3-93/12-8-94	ACCEPTED
COM-038	012, 013, 015, 018, 019, 020, 025, 026, 027, 030	B	010		12-1-92	1-21-93	6/7/93	ACCEPTED
COM-038	012, 013, 015, 018, 019, 020, 025, 026, 027, 030	C/E	012/051		12-1-92	2-4-93/6-2-93	6-3-93/12-8-94	ACCEPTED
COM-039	054, 060, 064, 085, 121, 123, 128, 129, 158, 159	B	010		12-1-92	1-21-93	6/7/93	ACCEPTED
COM-039	054, 060, 064, 085, 121, 123, 128, 129, 158, 159	C/E	012/051		12-1-92	2-4-93/6-2-93	6-3-93/12-8-94	ACCEPTED
COM-039	054, 060, 064, 085, 121, 123, 128, 129, 158, 159	D	013		12-1-92	2-4-93	5/6/93	ACCEPTED
COM-040	170, 184, 187, 191, 195, 208, 209, 220, 223, 225	B	010		12-1-92	4/13/93	5/6/93	ACCEPTED
COM-040	170, 184, 187, 191, 195, 208, 209, 220, 223, 225	C/E	012/051		12-1-92	1-21-93	6/7/93	ACCEPTED
COM-041	007, 009, 037, 050, 127, 172, 183, 180, 231, 234	B	010		12-1-92	2-4-93/6-2-93	6-3-93/12-8-94	ACCEPTED
COM-041	007, 009, 037, 050, 127, 172, 183, 180, 231, 234	C/E	012/051		12-1-92	1-21-93	6/7/93	ACCEPTED
COM-042	033, 035, 089, 090, 122, 124, 186, 197, 226, 227	B	010		12-1-92	1-21-93	6/7/93	ACCEPTED
COM-042	033, 035, 089, 090, 122, 124, 186, 197, 226, 227	C/E	012/051		12-1-92	2-4-93/6-2-93	6-3-93/12-8-94	ACCEPTED
COM-043	062, 112, 116, 125, 130, 131, 135, 196, 202, 205	B	010		12-1-92	1-21-93	6/7/93	ACCEPTED
COM-043	062, 112, 116, 125, 130, 131, 135, 196, 202, 205	C/E	012/051		12-1-92	2-4-93/6-2-93	6-3-93/12-8-94	ACCEPTED
COM-044	119, 132, 134, 136, 139, 141, 145, 169, 201, 228	B	010		12-1-92	1-21-93	6/7/93	ACCEPTED
COM-044	119, 132, 134, 136, 139, 141, 145, 169, 201, 228	C/E	012/051		12-1-92	2-4-93/6-2-93	6-3-93/12-8-94	ACCEPTED
COM-045	152, 153, 154, 157, 160, 162, 163, 164, 166, 167	B	010		12-1-92	1-21-93	6/7/93	ACCEPTED
COM-045	152, 153, 154, 157, 160, 162, 163, 164, 166, 167	C/E	012/051		12-1-92	2-4-93/6-2-93	6-3-93/12-8-94	ACCEPTED
COM-046	WP-046	G	NA	Wipe Sample from D4 Dozer	12/2/93	12/3/92	NA	NA
COM-047	WP-047	G	NA	Wipe Sample from Herz Dump Truck	12/4/93	12/7/93	NA	NA
COM-048	104, 254, 257, 263, 266, 272, 275, 347, 350, 387	B	015		12-09-92	2/4/93	12/9/94	ACCEPTED
COM-048	104, 254, 257, 263, 266, 272, 275, 347, 350, 387	C/E	014/052		12-09-92	2/4/93/6/2/93	4-23-93/12-14-93	ACCEPTED
COM-049	237, 255, 262, 287, 298, 300, 307, 309, 345, 356	B	015		12-09-92	2/4/93	12/9/94	ACCEPTED
COM-049	237, 255, 262, 287, 298, 300, 307, 309, 345, 356	C	014/052		12-09-92	2/4/93/6/2/93	4-23-93/12-14-93	ACCEPTED
COM-050	003, 243, 246, 248, 273, 279, 313, 360, 370, 384	B	015		12-09-92	2/4/93	12/9/94	ACCEPTED
COM-050	003, 243, 246, 248, 273, 279, 313, 360, 370, 384	C/E	014/052		12-09-92	2/4/93/6/2/93	4-23-93/12-14-93	ACCEPTED
COM-050	003, 243, 246, 248, 273, 279, 313, 360, 370, 384	D	013		12-09-92	2/4/93	5/6/93	ACCEPTED
COM-051	247, 249, 260, 268, 269, 303, 320, 336, 352, 386	B	015		12-09-92	2/4/93	12/9/94	ACCEPTED
COM-051	247, 249, 260, 268, 269, 303, 320, 336, 352, 386	C/E	014/052		12-09-92	2/4/93/6/2/93	4-23-93/12-14-93	ACCEPTED
COM-052	010, 212, 244, 245, 264, 325, 326, 336, 366, 368	B	015		12-09-92	2/4/93	12/9/94	ACCEPTED
COM-052	010, 212, 244, 245, 264, 325, 326, 336, 366, 368	C/E	014/052		12-09-92	2/4/93/6/2/93	4-23-93/12-14-93	ACCEPTED
COM-053	312, 317, 318, 323, 334, 344, 354, 362, 378, 381	B	015		12-09-92	2/4/93	12/9/94	ACCEPTED
COM-053	312, 317, 318, 323, 334, 344, 354, 362, 378, 381	C/E	014/052		12-09-92	2/4/93/6/2/93	4-23-93/12-14-93	ACCEPTED
COM-054	253, 261, 274, 285, 286, 290, 304, 311, 315, 316	B	015		12-09-92	2/4/93	12/9/94	ACCEPTED
COM-054	253, 261, 274, 285, 286, 290, 304, 311, 315, 316	C/E	014/052		12-09-92	2/4/93/6/2/93	4-23-93/12-14-93	ACCEPTED

SCHEDULES  
A - ASP - TOLUENE LIST (PRP & SOIL)  
B - RCRA - TCLP, RX, IGN, CORR., BTU, %HALOGEN, TS (WATERS)  
C - INCI - PCBs(COM)  
D - DIOXIN/FURAN (PRP, COM, & SOIL)  
E - VOA, SVOA, METALS(COM) - NOT REQUIRED BY CONTRACT  
F - SW-846 - VOA, SVOA, PEST/PCB, METALS, CN, IGN, REACT., CORR., BTU, %HALOGENATED, TS (WATERS)  
G - PCB WIPE TEST (EQUIPMENT)  
\* - Each sample must have ALL analytical schedules accepted before payment is approved

TABLE 3-4  
PFOHL BROTHERS LANDFILL  
SUMMARY OF SAMPLES SUBMITTED FOR ANALYSIS

COMPOSITE NUMBER	SAMPLE NUMBERS	ANALYTICAL SCHEDULE	URS BOOK NUMBER	SAMPLE DESCRIPTION/LOCATION	DATE SENT OUT	DATE RECEIVED	DATE ACCEPTED/DIRECTED	DATE DATE	ACCEPTED/REJECTED * REASON
COM-055	171, 182, 322, 327, 335, 349, 359, 377, 382, 388	B	015		12-09-92	2/4/93	12/9/94		ACCEPTED
COM-055	171, 182, 322, 327, 335, 349, 359, 377, 382, 388	C/E	014/052		12-09-92	2/4/93/6/2/93	4-23-93/12-14-93		ACCEPTED
COM-056	235, 239, 241, 242, 252, 267, 343, 361, 363, 383	B	015	MS/MSD	12-09-92	2/4/93	12/9/94		ACCEPTED
COM-056	235, 239, 241, 242, 252, 267, 343, 361, 363, 383	C/E	014/052	MS/MSD	12-09-92	2/4/93	4-23-93/12-14-93		ACCEPTED
COM-057	034, 036, 055, 259, 278, 289, 302, 340, 341, 367	B	015		12-09-92	2/4/93	12/9/94		ACCEPTED
COM-057	034, 036, 055, 259, 278, 289, 302, 340, 341, 367	C/E	014/052		12-09-92	2/4/93/6/2/93	4-23-93/12-14-93		ACCEPTED
COM-058	S-058	A	016	058-DC22	12-09-92	2/5/93	5/11/93		ACCEPTED
COM-059	S-058	D	013	058-DC22	12-09-92	2/4/93	5/6/93		Audit response not received
COM-059	291, 256, 265, 276, 281, 282, 288, 294, 321, 328	B/C	041		12-09-92	3/17/93	9/30/93		ACCEPTED
COM-059	291, 256, 265, 276, 281, 282, 288, 294, 321, 328	E	053		12-15-92	6/4/93	12/13/93		ACCEPTED
COM-060	332, 342, 351, 358, 389, 392, 393, 394, 398, 406	B/C	041		12-15-92	3/17/93	9/30/93		ACCEPTED
COM-060	332, 342, 351, 358, 389, 392, 393, 394, 398, 406	E	053		12-15-92	6/4/93	12/13/93		ACCEPTED
COM-061	189, 314, 318, 324, 380, 386, 401, 404, 412, 413	B/C	041		12-15-92	6/2/93	9/30/93		ACCEPTED
COM-061	189, 314, 318, 324, 380, 386, 401, 404, 412, 413	E	053		12-15-92	6/4/93	12/13/93		ACCEPTED
COM-061	193, 314, 319, 324, 390, 396, 401, 404, 412, 413	D	017		12-15-92	3-2-93	4/17/93		Audit response not received
COM-062	215, 299, 395, 399, 405, 449, 457, 459, 462, 471	B/C	041		12-15-92	6/2/93	9/30/93		ACCEPTED
COM-062	215, 299, 395, 399, 405, 449, 457, 459, 462, 471	E	053		12-15-92	6/4/93	12/13/93		ACCEPTED
COM-063	435, 436, 450, 456, 458, 463, 483, 487, 513, 518	B/C	041		12-15-92	6/2/93	9/30/93		ACCEPTED
COM-063	435, 436, 450, 456, 458, 463, 483, 487, 513, 518	E	053		12-15-92	6/4/93	12/13/93		ACCEPTED
COM-064	417, 496, 487, 501, 503, 506, 507, 508, 522, 530	B/C	041		12-15-92	6/2/93	9/20/93		ACCEPTED
COM-064	417, 496, 487, 501, 503, 506, 507, 508, 522, 530	E	053		12-15-92	6/4/93	12/13/93		ACCEPTED
COM-065	415, 423, 445, 446, 472, 486, 514, 517, 524, 532	B/C	041		12-15-92	6/2/93	10/6/93		ACCEPTED
COM-065	415, 423, 445, 446, 472, 486, 514, 517, 524, 532	E	053		12-15-92	6/4/93	12/13/93		ACCEPTED
COM-066	256, 296, 329, 355, 385, 403, 410, 431, 438, 440	B/C	041		12-15-92	6/2/93	9/30/93		ACCEPTED
COM-066	256, 296, 329, 355, 385, 403, 410, 431, 438, 440	E	053		12-15-92	6/4/93	12/13/93		ACCEPTED
COM-067	414, 441, 447, 452, 453, 464, 465, 504, 520, 529	B/C	041		12-15-92	6/2/93	9/20/93		ACCEPTED
COM-067	414, 441, 447, 452, 453, 464, 465, 504, 520, 529	E	053		12-15-92	6/4/93	12/13/93		ACCEPTED
COM-068	149, 178, 250, 385, 421, 460, 474, 478, 523, 534	B/C	041		12-15-92	6/2/93	9/20/93		ACCEPTED
COM-068	149, 178, 250, 385, 421, 460, 474, 478, 523, 534	E	053		12-15-92	6/4/93	12/13/93		ACCEPTED
COM-069	PRP-069	A	018	920-DC14	12-15-92	3/2/93	12/8/94		ACCEPTED
COM-070	PRP-069	B	019/041	920-DC14	12-15-92	6/2/93	6/7/93		ACCEPTED
COM-071	PRP-069	D	017	920-DC14	12-15-92	3-2-93	4/19/93		Audit response not received
COM-071	W-070	F	008	CP-04	12-15-92	12-28-92	2/6/93		ACCEPTED
COM-071		B	041/044		12-17-92	6/2/93	9-20-93/9-30-93		ACCEPTED
COM-071		C/E	054		12-17-92	6/2/93	12/13/93		ACCEPTED
COM-072		B	041/044		12-17-92	6/2/93	9-20-93/9-30-93		ACCEPTED
COM-072		C/E	054		12-17-92	6/2/93	12/13/93		ACCEPTED

SCHEDULES  
A - ASP - TCL/ITAL LIST (PRP & SOIL)  
B - RCRA - TCLP, RX, IGN, CORR., BTU, %HALOGEN, TS (PRP & COM)  
C - INCIN - PCBs(COM)  
D - DIOXINFURAN (PRP, COM, & SOIL)

E - VOA, SVOA, METALS(COM) - NOT REQUIRED BY CONTRACT  
F - SW-846 - VOA, SVOA, PEST/PCB, METALS, CN, IGN, REACT., CORR., BTU, %HALOGENATED, TS (WATERS)  
G - PCB WIPE TEST (EQUIPMENT)  
\* - Each sample must have ALL analytical schedules accepted before payment is approved.

TABLE 3-4  
PFOHL BROTHERS LANDFILL  
SUMMARY OF SAMPLES SUBMITTED FOR ANALYSIS

COMPOSITE NUMBER	SAMPLE NUMBERS	ANALYTICAL SCHEDULE	URS BOOK NUMBER	SAMPLE DESCRIPTION/LOCATION	DATE SENT OUT	DATE RECEIVED	DATE ACCEPTED/REJECTED	ACCEPTED/REJECTED * REASON
COM-073	295, 468, 511, 519, 526, 527, 531, 542, 546, 552	B	041/044		12-17-92	6/2/93	9-20-93/9-30-93	ACCEPTED
COM-073	295, 468, 511, 519, 526, 527, 531, 542, 546, 552	C/E	054		12-17-92	6/2/93	9-20-93/9-30-93	ACCEPTED
COM-073	295, 468, 511, 519, 526, 527, 531, 542, 546, 552	D	034		12-17-92	4/30/93	9/8/93	ACCEPTED
COM-074	308, 369, 373, 419, 455, 477, 495, 500, 515, 521	B	041/044		12-17-92	6/2/93	9-20-93/9-30-93	ACCEPTED
COM-074	308, 369, 373, 419, 455, 477, 495, 500, 515, 521	C/E	054		12-17-92	6/2/93	12/13/93	ACCEPTED
COM-075	484, 490, 491, 494, 498, 505, 528, 533, 544, 548	B	041/044		12-17-92	6/2/93	9-20-93/9-16-93	ACCEPTED
COM-075	484, 490, 491, 494, 498, 505, 528, 533, 544, 548	C/E	054		12-17-92	6/2/93	12/13/93	ACCEPTED
COM-076	416, 427, 428, 432, 433, 434, 437, 475, 476, 480	B	041/044		12-17-92	6/2/93	9-20-93/9-16-93	ACCEPTED
COM-076	416, 427, 428, 432, 433, 434, 437, 475, 476, 480	C/E	054		12-17-92	6/2/93	12/13/93	ACCEPTED
COM-077	443, 451, 489, 525, 535, 537, 538, 545, 547, 549, MS/MSD	B	041/044		12-17-92	6/2/93	9-20-93/9-16-93	ACCEPTED
COM-077	443, 451, 489, 525, 535, 537, 538, 545, 547, 549, MS/MSD	C/E	054		12-17-92	6/2/93	12/13/93	ACCEPTED
	PRP-078	A	018	2276-DC22	12-17-92	3-11-93	12/8/94	ACCEPTED
	PRP-078	B	020/041	2276-DC22	12-17-92	6/2/93	5/24/93	ACCEPTED
	PRP-078	D	034	2276-DC22	12-17-92	4/30/93	9/8/93	ACCEPTED
COM-081	236, 238, 277, 284, 371, 402, 411, 422, 587, 623	B	045		12-29-92	6/2/93	9/30/93	ACCEPTED
COM-081	236, 238, 277, 284, 371, 402, 411, 422, 587, 623	B/C/E	055		12-29-92	6/2/93	12/8/94	ACCEPTED
COM-082	618, 621, 633, 636, 639, 640, 642, 652, 653, 657	B	045		12-29-92	6/2/93	9/30/93	ACCEPTED
COM-082	618, 621, 633, 636, 639, 640, 642, 652, 653, 657	B/C/E	055		12-29-92	6/2/93	12/8/94	ACCEPTED
COM-082	618, 621, 633, 636, 639, 640, 642, 652, 653, 657	D	035		12-29-92	4/30/93	9/8/93	ACCEPTED
COM-083	400, 601, 628, 631, 632, 635, 636, 502, 540, 602	B	045		12-29-92	6/2/93	9/30/93	ACCEPTED
COM-083	400, 601, 628, 631, 632, 635, 636, 502, 540, 602	B/C/E	055		12-29-92	6/2/93	12/8/94	ACCEPTED
COM-084	118, 120, 150, 176, 186, 229, 230, 251, 364, 376	B	045		12-29-92	6/2/93	9/30/93	ACCEPTED
COM-084	118, 120, 150, 176, 186, 229, 230, 251, 364, 376	B/C/E	055		12-29-92	6/2/93	12/8/94	ACCEPTED
COM-085	151, 203, 330, 337, 374, 485, 509, 568, 580, 590	B	045		12-29-92	6/2/93	9/21/93	ACCEPTED
COM-085	151, 203, 330, 337, 374, 485, 509, 568, 580, 590	B/C/E	055		12-29-92	6/2/93	12/8/94	ACCEPTED
COM-086	536, 541, 550, 553, 555, 643, 645, 646, 650, 656	B	045		12-29-92	6/2/93	10/6/93	ACCEPTED
COM-086	536, 541, 550, 553, 555, 643, 645, 646, 650, 656	B/C/E	055		12-29-92	6/2/93	12/8/94	ACCEPTED
COM-087	554, 572, 591, 599, 604, 608, 616, 625, 629, 634	B	045		12-29-92	6/2/93	9/21/93	ACCEPTED
COM-087	554, 572, 591, 599, 604, 608, 616, 625, 629, 634	B/C/E	055		12-29-92	6/2/93	12/8/94	ACCEPTED
COM-088	561, 563, 566, 567, 573, 576, 577, 600, 637, 641	B	045		12-29-92	6/2/93	12/8/94	ACCEPTED
COM-088	561, 563, 566, 567, 573, 576, 577, 600, 637, 641	B/C/E	055		12-29-92	6/2/93	9/21/93	ACCEPTED
COM-089	606, 607, 611, 613, 619, 620, 626, 654, 655, 659	B	045		12-29-92	6/2/93	9/21/93	ACCEPTED
COM-089	606, 607, 611, 613, 619, 620, 626, 654, 655, 659	B/C/E	055		12-29-92	6/2/93	12/8/94	ACCEPTED
COM-090	292, 407, 565, 570, 571, 574, 575, 579, 581, 582	B	045		12-29-92	6/2/93	10/6/93	ACCEPTED
COM-090	292, 407, 565, 570, 571, 574, 575, 579, 581, 582	B/C/E	055		12-29-92	6/2/93	12/8/94	ACCEPTED
COM-091	204, 310, 492, 499, 569, 585, 589, 593, 598, 648	B	045		12-29-92	6/2/93	9/21/93	ACCEPTED
COM-091	204, 310, 492, 499, 569, 585, 589, 593, 598, 648	B/C/E	055		12-29-92	6/2/93	12/8/94	ACCEPTED
	PRP-082	A	024	1609-DC24	12-29-92	3/29/93	5/24/93	ACCEPTED
	PRP-082	B	021/045/055	1609-DC24	12-29-92	6/2/93	10-8-93/12-8-94	ACCEPTED
	PRP-082	D	035	1609-DC24	12-29-92	4/30/93	9/8/93	ACCEPTED
	WP-093	G	NA	Wipe sample from RUPP loader	12/29/92	12/30/92	NA	ACCEPTED
	WP-094	G	NA	Wipe sample from RUPP loader	12/30/92	12/31/92	NA	ACCEPTED

SCHEDULES  
A - ASP - TCLUTAL LIST (PRP & SOIL)  
B - RCRA - TCLP, RX, IGN., CORR., BTU, %HALOGEN, TS (PRP & COM)  
C - INCIN - PCBs(COM)  
D - DIOXIN/FURAN (PRP, COM, & SOIL)  
E - VOA, SVOA, METALS(COM) - NOT REQUIRED BY CONTRACT  
F - SW-846 - VOA, SVOA, PEST/PCB, METALS, CN, IGN, REACT, CORR., BTU, %HALOGENATED, TS (WATERS)  
G - PCB WIPE TEST (EQUIPMENT)  
\* - Each sample must have ALL analytical schedules accepted before payment is approved.

TABLE 3-4  
PFOHL BROTHERS LANDFILL  
SUMMARY OF SAMPLES SUBMITTED FOR ANALYSIS

COMPOSITE NUMBER	SAMPLE NUMBERS	ANALYTICAL SCHEDULE	URS BOOK NUMBER	SAMPLE DESCRIPTION/LOCATION	DATE SENT OUT	DATE RECEIVED	DATE ACCEPTED/REJECTED	ACCEPTED/REJECTED REASON
COM-095	240, 357, 420, 539, 586, 596, 603, 675, 705, 781	B	047/050		1-4-93	6/2/93	9-17-93/6-2-93	ACCEPTED
COM-095	056	B/C/E	056		1-4-93	6/2/93	12/14/93	ACCEPTED
COM-096	331, 333, 425, 442, 660, 664, 703, 798, 805, 828	B	047/050		1-4-93	6/2/93	10-6-93/6-2-93	ACCEPTED
COM-096	056	B/C/E	056		1-4-93	6/2/93	12/14/93	ACCEPTED
COM-097	678, 711, 734, 742, 750, 754, 764, 765, 775, 776	B	047/050		1-4-93	6/2/93	10-6-93/6-2-93	ACCEPTED
COM-097	056	B/C/E	056		1-4-93	6/2/93	12/14/93	ACCEPTED
COM-098	740, 777, 789, 795, 796, 811, 819, 826, 827, 829	B	047/050		1-4-93	6/2/93	10-6-93/6-2-93	ACCEPTED
COM-098	056	B/C/E	056		1-4-93	6/2/93	12/14/93	ACCEPTED
COM-099	667, 717, 719, 724, 726, 727, 743, 762, 797, 813	B	047/050		1-4-93	6/2/93	9-17-93/6-2-93	ACCEPTED
COM-099	056	B/C/E	056		1-4-93	6/2/93	12/14/93	ACCEPTED
COM-100	192, 283, 728, 729, 737, 803, 809, 814, 831, 840	B	047/050		1-4-93	6/2/93	10-6-93/6-2-93	ACCEPTED
COM-100	056	B/C/E	056		1-4-93	6/2/93	12/14/93	ACCEPTED
COM-101	671, 686, 710, 716, 731, 736, 747, 769, 780, 784	B	047/050		1-4-93	6/2/93	10-6-93/6-2-93	ACCEPTED
COM-101	056	B/C/E	056		1-4-93	6/2/93	12/14/93	ACCEPTED
COM-102	551, 595, 609, 693, 694, 709, 714, 725, 730, 772	B	047/050		1-4-93	6/2/93	9-17-93/6-2-93	ACCEPTED
COM-102	056	B/C/E	056		1-4-93	6/2/93	12/14/93	ACCEPTED
COM-103	592, 661, 718, 723, 757, 781, 787, 788, 792, 830	B	047/050		1-4-93	6/2/93	10-6-93/6-2-93	ACCEPTED
COM-103	056	B/C/E	056		1-4-93	6/2/93	12/14/93	ACCEPTED
COM-104	662, 685, 666, 668, 670, 674, 692, 706, 712, 713	B	047/050		1-4-93	6/2/93	10-6-93/6-2-93	ACCEPTED
COM-104	056	B/C/E	056		1-4-93	6/2/93	12/14/93	ACCEPTED
COM-105	605, 614, 617, 627, 630, 647, 649, 758, 804, 815	B	047/050		1-4-93	6/2/93	9-17-93/6-2-93	ACCEPTED
COM-105	056	B/C/E	056		1-4-93	6/2/93	12/14/93	ACCEPTED
COM-106	688, 690, 733, 735, 738, 779, 818, 835, 836, 838	B	047/050		1-4-93	6/2/93	10-6-93/6-2-93	ACCEPTED
COM-106	056	B/C/E	056		1-4-93	6/2/93	12/14/93	ACCEPTED
COM-106	688, 690, 733, 735, 738, 779, 818, 835, 836, 838	D	031	Wipe sample from RUPP loader	1-4-93	4/13/93	12/8/94	ACCEPTED
COM-106	WP-107	D	NA		1-4-93	1/5/93	NA	NA
COM-106	WP-108	F	011	Water Sample Decon Pool Area B - BP-02	1-4-93	1/28/93	6/30/93	ACCEPTED
COM-109	679, 685, 739, 745, 759, 763, 767, 768, 773, 825	B	046/050		1-6-93	6/2/93	9-28-93/6-2-93	ACCEPTED
COM-109	057	B/C/E	057		1-6-93	6/2/93	12/10/93	ACCEPTED
COM-109	679, 685, 739, 745, 759, 763, 767, 768, 773, 825	D	036		1-6-93	4/30/93	12/8/94	ACCEPTED
COM-110	684, 686, 687, 697, 707, 741, 748, 774, 782, 810	B	046/050		1-6-93	6/2/93	9-28-93/6-2-93	ACCEPTED
COM-110	057	B/C/E	057		1-6-93	6/2/93	12/10/93	ACCEPTED
COM-111	673, 677, 681, 682, 683, 751, 755, 756, 806, 820	B	046/050		1-6-93	6/2/93	10-6-93/6-2-93	ACCEPTED
COM-111	057	B/C/E	057		1-6-93	6/2/93	12/10/93	ACCEPTED
COM-112	663, 676, 688, 699, 700, 702, 722, 801, 822, 823	B	046/050		1-6-93	6/2/93	9-28-93/6-2-93	ACCEPTED
COM-112	057	B/C/E	057		1-6-93	6/2/93	12/10/93	ACCEPTED
COM-113	689, 752, 770, 771, 786, 794, 816, 817, 821, 865	B	046/050		1-6-93	6/2/93	9-28-93/6-2-93	ACCEPTED
COM-113	057	B/C/E	057		1-6-93	6/2/93	12/10/93	ACCEPTED
COM-114	660, 746, 812, 850, 866, 867, 870, 872, 873, 886	B	046/050		1-6-93	6/2/93	9-28-93/6-2-93	ACCEPTED
COM-114	057	B/C/E	057		1-6-93	6/2/93	12/10/93	ACCEPTED
COM-115	001, 002, 102, 140, 175, 753, 845, 851, 871, 885	B	046/050		1-6-93	6/2/93	9-28-93/6-2-93	ACCEPTED
COM-115	057	B/C/E	057		1-6-93	6/2/93	12/10/93	ACCEPTED
COM-115	PRP-116	A	025	1792-DC24	1-6-93	3/29/93	5/17/93	Pest/PCB elevated CRQLs - no hits
COM-115	PRP-116	B	023/046/050	1792-DC24	1-6-93	3/23/93/6/2/93	3-24-93/6-2-93	ACCEPTED
COM-115	PRP-116	D	036	1792-DC24	1-6-93	4/30/93	12/8/94	ACCEPTED

SCHEDULES  
A - ASP - TCL/ITAL LIST (PRP & SOIL)  
B - RCRA - TCLP, BX, IGN., CORR., BTU, %HALOGEN, TS (PRP & COM)  
C - INCI - PCBs(COM)  
D - DIOXIN/FURAN (PRP, COM, & SOIL)  
E - VOA, SVOA, METALS(COM) - NOT REQUIRED BY CONTRACT  
F - SW-846 - VOA, SVOA, PEST/PCB, METALS, CN, IGN, REACT., CORR., BTU, %HALOGENATED, TS (WATERS)  
G - PCB WIPE TEST (EQUIPMENT)  
\* - Each sample must have ALL analytical schedules accepted before payment is approved.

TABLE 3-4  
PFOHL BROTHERS LANDFILL  
SUMMARY OF SAMPLES SUBMITTED FOR ANALYSIS

COMPOSITE NUMBER	SAMPLE NUMBERS	ANALYTICAL SCHEDULE	URS BOOK NUMBER	SAMPLE DESCRIPTION/LOCATION	DATE SENT OUT	DATE RECEIVED	DATE ACCEPTED/REJECTED	ACCEPTED/REJECTED REASON
COM-117	117, 301, 418, 454, 543, 557, 558, 778, 832, 837	B	0480050		1-12-93	6/2/93	9-29-93/6-2-93	ACCEPTED
COM-117	117, 301, 418, 454, 543, 557, 558, 778, 832, 837	B/E	058		1-12-93	6/2/93	12/8/94	ACCEPTED
COM-118	559, 562, 584, 612, 622, 624, 662, 901, 906, 921	B	0480050		1-12-93	6/2/93	9-29-93/6-2-93	ACCEPTED
COM-118	559, 562, 584, 612, 622, 624, 662, 901, 906, 921	B/E	058		1-12-93	6/2/93	12/8/94	ACCEPTED
COM-119	375, 466, 467, 556, 560, 564, 582, 615, 760, 909	B	0480050		1-12-93	6/2/93	9-29-93/6-2-93	ACCEPTED
COM-119	375, 466, 467, 556, 560, 564, 582, 615, 760, 909	B/E	058		1-12-93	6/2/93	12/8/94	ACCEPTED
COM-120	098, 099, 156, 270, 380, 409, 426, 708, 978, 982	B	0480050		1-12-93	6/2/93	10-6-93/6-2-93	ACCEPTED
COM-120	098, 099, 156, 270, 380, 409, 426, 708, 978, 982	B/E	058		1-12-93	6/2/93	12/8/94	ACCEPTED
COM-121	133, 200, 216, 233, 271, 280, 306, 874, 877, 922	B	0480050		1-12-93	6/2/93	10-6-93/6-2-93	ACCEPTED
COM-121	133, 200, 216, 233, 271, 280, 306, 874, 877, 922	B/E	058		1-12-93	6/2/93	12/8/94	ACCEPTED
COM-122	481, 721, 732, 749, 783, 799, 802, 855, 857, 897	B	0480050		1-12-93	6/2/93	9-29-93/6-2-93	ACCEPTED
COM-122	481, 721, 732, 749, 783, 799, 802, 855, 857, 897	B/E	058		1-12-93	6/2/93	12/8/94	ACCEPTED
COM-123	808, 842, 854, 868, 869, 876, 898, 944, 945, 959	B	0480050		1-12-93	6/2/93	9-29-93/6-2-93	ACCEPTED
COM-123	808, 842, 854, 868, 869, 876, 898, 944, 945, 959	B/E	058		1-12-93	6/2/93	12/8/94	ACCEPTED
COM-124	878, 879, 880, 881, 892, 893, 899, 900, 910, 914	B	0480050		1-12-93	6/2/93	9-29-93/6-2-93	ACCEPTED
COM-124	878, 879, 880, 881, 892, 893, 899, 900, 910, 914	B/E	058		1-12-93	6/2/93	12/8/94	ACCEPTED
COM-125	848, 852, 856, 859, 860, 861, 862, 863, 864, 842	B	0480050		1-12-93	6/2/93	9-29-93/6-2-93	ACCEPTED
COM-125	848, 852, 856, 859, 860, 861, 862, 863, 864, 842	B/E	058		1-12-93	6/2/93	12/8/94	ACCEPTED
COM-126	896, 905, 908, 911, 919, 953, 962, 984, 967, 970	B	0480050		1-12-93	6/2/93	9-29-93/6-2-93	ACCEPTED
COM-126	896, 905, 908, 911, 919, 953, 962, 984, 967, 970	B/E	058		1-12-93	6/2/93	12/8/94	ACCEPTED
COM-127	473, 669, 844, 847, 853, 858, 875, 916, 972, 1003	B	0480050		1-12-93	6/2/93	9-29-93/6-2-93	ACCEPTED
COM-127	473, 669, 844, 847, 853, 858, 875, 916, 972, 1003	B/E	058		1-12-93	6/2/93	12/8/94	ACCEPTED
COM-128	923, 937, 950, 954, 973, 974, 975, 992, 1032, 1037	B	0480050		1-12-93	6/2/93	9-29-93/6-2-93	ACCEPTED
COM-128	923, 937, 950, 954, 973, 974, 975, 992, 1032, 1037	B/E	058		1-12-93	6/2/93	12/8/94	ACCEPTED
COM-129	766, 785, 807, 841, 846, 907, 999, 1004, 1005, 1031	B/E	042		1-13-93	6/4/93	3/15/94	ACCEPTED
COM-130	917, 925, 927, 928, 935, 943, 956, 957, 963, 971	B/C/E	042		1-13-93	6/4/93	3/15/94	ACCEPTED
COM-131	951, 952, 960, 961, 965, 966, 968, 969, 988, 996	B/C/E	042		1-13-93	6/4/93	3/15/94	ACCEPTED
COM-132	977, 978, 979, 980, 981, 987, 987, 988, 1002, 1007	B/C/E	042		1-13-93	6/4/93	3/15/94	ACCEPTED
COM-133	891, 918, 924, 984, 994, 995, 1015, 1016, 1028, 1041	B/C/E	042		1-13-93	6/4/93	3/15/94	ACCEPTED
COM-134	1008, 1009, 1012, 1014, 1020, 1025, 1026, 1027, 1030, 1044	B/C/E	042		1-13-93	6/4/93	3/15/94	ACCEPTED
COM-135	913, 928, 928, 933, 934, 939, 940, 941, 946, 948	B/C/E	042		1-13-93	6/4/93	3/15/94	ACCEPTED
COM-136	913, 928, 928, 933, 934, 939, 940, 941, 946, 948	D	033		1-13-93	4/16/93	7/7/93	ACCEPTED
COM-136	913, 928, 928, 933, 934, 939, 940, 941, 946, 948	B/C/E	042		1-13-93	6/4/93	3/15/94	ACCEPTED
COM-137	904, 949, 1056, 1059, 1065, 1067, 1068, 1070, 1072, 1098	B/C/E	042		1-13-93	6/4/93	3/15/94	ACCEPTED
COM-138	1045, 1046, 1047, 1049, 1052, 1054, 1057, 1064, 1066, 1084	B/C/E	042		1-13-93	6/4/93	3/15/94	ACCEPTED
COM-139	444, 938, 947, 989, 1006, 1028, 1034, 1090, 1091, 1092	B/C/E	042		1-13-93	6/4/93	3/15/94	ACCEPTED
COM-140	955, 1048, 1051, 1053, 1055, 1060, 1061, 1086, 1088, 1097	B/C/E	042		1-13-93	6/4/93	3/15/94	ACCEPTED
COM-141	397, 1010, 1017, 1042, 1076, 1080, 1081, 1092, 1089, 1094	B/C/E	042		1-13-93	6/4/93	3/15/94	ACCEPTED
COM-142	695, 958, 1131, 1135, 1162, 1165, 1187, 1212, 1218, 1285	B/C/E	043		1-19-93	4/16/93	3/16/94	ACCEPTED
COM-142	695, 958, 1131, 1135, 1162, 1165, 1187, 1212, 1218, 1285	D	033		1-19-93	4/16/93	7/7/93	ACCEPTED
COM-143	863, 869, 890, 894, 895, 1023, 1075, 1101, 1116, 1123	B/C/E	043		1-19-93	6/4/93	3/16/94	ACCEPTED
COM-144	1089, 1104, 1128, 1137, 1144, 1246, 1286, 1287, 1288, 1293	B/C/E	043		1-19-93	6/4/93	3/16/94	ACCEPTED
COM-144	1089, 1104, 1128, 1137, 1144, 1246, 1286, 1287, 1288, 1293	D	033		1-19-93	4/16/93	7/7/93	ACCEPTED
COM-145	1146, 1227, 1228, 1243, 1245, 1250, 1312, 1317, 1344, 1352	B/C/E	043		1-19-93	6/4/93	3/16/94	ACCEPTED
COM-146	1204, 1208, 1240, 1248, 1316, 1322, 1327, 1331, 1335, 1353	B/C/E	043		1-19-93	6/4/93	3/16/94	ACCEPTED
COM-147	849, 1019, 1021, 1024, 1039, 1058, 1217, 1302, 1305, 1306	B/C/E	043		1-19-93	6/4/93	3/16/94	ACCEPTED
COM-148	1087, 1093, 1109, 1156, 1157, 1175, 1202, 1233, 1239, 1358	B/C/E	043		1-19-93	6/4/93	3/16/94	ACCEPTED
COM-149	1077, 1078, 1085, 1259, 1267, 1274, 1284, 1290, 1292, 1299	B/C/E	043		1-19-93	6/4/93	3/16/94	ACCEPTED
COM-150	1186, 1178, 1187, 1193, 1220, 1222, 1265, 1268, 1269, 1285	B/C/E	043		1-19-93	6/4/93	3/16/94	ACCEPTED
COM-151	1073, 1079, 1125, 1158, 1189, 1249, 1336, 1337, 1345, 1350	B/C/E	043		1-19-93	6/4/93	3/16/94	ACCEPTED
COM-152	1018, 1033, 1035, 1036, 1040, 1043, 1069, 1181, 1188, 1341	B/C/E	043		1-19-93	6/4/93	3/16/94	ACCEPTED
COM-153	1103, 1126, 1130, 1166, 1172, 1224, 1277, 1278, 1279, 1296	B/C/E	043		1-19-93	6/4/93	3/16/94	ACCEPTED

SCHEDULES  
A - ASP - TOLUENE LIST (PRP & SOIL)  
B - RCRA - TCLP, RX, IGN, CORR., BTU, %HALOGEN, TS (PRP & COM)  
C - INCIN - PCBs(COM)  
D - DIOXINFURAN (PRP, COM, & SOIL)

E - VOA, SVOA, METALS(COM) - NOT REQUIRED BY CONTRACT  
F - SW-846 - VOA, SVOA, PEST/PCB, METALS, CN, IGN, REACT., CORR., BTU, %HALOGENATED, TS (WATERS)  
G - PCB WIPE TEST (EQUIPMENT)  
\* - Each sample must have ALL analytical schedules accepted before payment is approved

TABLE 3-4  
PFOHL BROTHERS LANDFILL  
SUMMARY OF SAMPLES SUBMITTED FOR ANALYSIS

COMPOSITE NUMBER	SAMPLE NUMBERS	ANALYTICAL SCHEDULE	URS BOOK NUMBER	SAMPLE DESCRIPTION/LOCATION	DATE SENT OUT	DATE RECEIVED	DATE ACCEPTED/REJECTED	ACCEPTED/REJECTED * REASON
COM-154	043	B/C/E	043	1100, 1191, 1192, 1203, 1219, 1221, 1273, 1280, 1281, 1282	1-19-93	6/4/93	3/16/94	ACCEPTED
COM-155	049/050	B	049/050	1105, 1111, 1318, 1320, 1321, 1324, 1338, 1346, 1347, 1351	1-20-93	6/2/93	9-22-93/6-2-93	ACCEPTED
COM-155	059	B/C/E	059	1105, 1111, 1318, 1320, 1321, 1324, 1338, 1346, 1347, 1351	1-20-93	6/2/93	12/10/93	ACCEPTED
COM-156	049/050	B	049/050	1154, 1174, 1253, 1264, 1266, 1270, 1271, 1272, 1319, 1332	1-20-93	6/2/93	9-22-93/6-2-93	ACCEPTED
COM-156	059	B/C/E	059	1154, 1174, 1253, 1264, 1266, 1270, 1271, 1272, 1319, 1332	1-20-93	6/2/93	12/10/93	ACCEPTED
COM-157	049/050	B	049/050	1071, 1083, 1088, 1107, 1108, 1110, 1113, 1115, 1117, 1132	1-20-93	6/2/93	9-22-93/6-2-93	ACCEPTED
COM-157	059	B/C/E	059	1071, 1083, 1088, 1107, 1108, 1110, 1113, 1115, 1117, 1132	1-20-93	6/2/93	12/10/93	ACCEPTED
COM-158	049/050	B	049/050	1276, 1283, 1289, 1291, 1323, 1325, 1330, 1348, 1349, 1359	1-20-93	6/2/93	9-22-93/6-2-93	ACCEPTED
COM-158	059	B/C/E	059	1276, 1283, 1289, 1291, 1323, 1325, 1330, 1348, 1349, 1359	1-20-93	6/2/93	12/10/93	ACCEPTED
COM-159	049/050	B	049/050	1102, 1106, 1121, 1129, 1138, 1164, 1215, 1247, 1261, 1326	1-20-93	6/2/93	9-22-93/6-2-93	ACCEPTED
COM-159	059	B/C/E	059	1102, 1106, 1121, 1129, 1138, 1164, 1215, 1247, 1261, 1326	1-20-93	6/2/93	12/10/93	ACCEPTED
COM-160	049/050	B	049/050	1112, 1122, 1134, 1140, 1143, 1163, 1170, 1209, 1301, 1315	1-20-93	6/2/93	9-22-93/6-2-93	ACCEPTED
COM-160	059	B/C/E	059	1112, 1122, 1134, 1140, 1143, 1163, 1170, 1209, 1301, 1315	1-20-93	6/2/93	12/10/93	ACCEPTED
COM-161	062	B/C	062	1150, 1155, 1161, 1176, 1207, 1211, 1230, 1236, 1314, 1364	10/13/93	3/23/94	3/31/94	ACCEPTED
COM-162	062	B/C	062	1223, 1232, 1234, 1235, 1241, 1244, 1258, 1260, 1303, 1311	10/13/93	3/23/94	3/31/94	ACCEPTED
COM-163	062	B/C	062	1159, 1171, 1186, 1188, 1190, 1195, 1196, 1200, 1201, 1213	10/13/93	3/23/94	3/31/94	ACCEPTED
COM-164	062	B/C	062	1118, 1119, 1120, 1138, 1139, 1142, 1189, 1210, 1238, 1294	10/13/93	3/23/94	3/31/94	ACCEPTED
COM-165	062	B/C	062	1114, 1141, 1145, 1147, 1148, 1149, 1152, 1339, 1354, 1360	10/13/93	3/23/94	3/31/94	ACCEPTED
COM-166	062	B/C	062	1263, 1275, 1297, 1298, 1310, 1328, 1329, 1333, 1343, 1362	10/13/93	3/23/94	3/31/94	ACCEPTED
COM-167	062	B/C	062	1237, 1242, 1254, 1256, 1257, 1262, 1300, 1307, 1308, 1309	10/13/93	3/23/94	3/31/94	ACCEPTED
COM-168	062	B/C	062	1180, 1184, 1188, 1205, 1208, 1214, 1216, 1225, 1228, 1231	10/13/93	3/23/94	3/31/94	ACCEPTED
S-169		D	037	Tarry soil from T1#23	12/6/93	4/30/93	9/8/93	ACCEPTED
S-170		A	027	Black material from bottom of T1#29	12/6/93	4/30/93	5/24/93	ACCEPTED
S-170		B	038	Black material from bottom of T1#29	12/6/93	4/30/93	9/8/93	ACCEPTED
S-171		D	037	Composite of 1st 50 yds. from DC-27	2/1/93	4/30/93	130/95	ACCEPTED
S-172		A	027	100 yds composite from DC-27	2/1/93	4/30/93	5/24/93	ACCEPTED
S-172		D	038	100 yds composite from DC-27	2/1/93	4/30/93	12/8/94	ACCEPTED
PRP-173		A	027	2474-DC27	2/1/93	4/30/93	5/24/93	Pest/PCB elevated CRQLs - no hits
PRP-173		B	026	2474-DC27	2/1/93	4/30/93	12/8/94	ACCEPTED
PRP-173		D	038	2474-DC27	2/1/93	4/30/93	12/8/94	ACCEPTED
PRP-174		A	027	2036-DSC	2/1/93	4/30/93	5/24/93	Pest/PCB elevated CRQLs - no hits
PRP-174		B	026	2036-DSC	2/1/93	4/30/93	12/8/94	ACCEPTED
PRP-174		D	038	2036-DSC	2/1/93	4/30/93	12/8/94	ACCEPTED
PRP-175		A	027	2389-DSC	2/1/93	4/30/93	5/24/93	ACCEPTED
PRP-175		B	026	2389-DSC	2/1/93	4/30/93	12/8/94	ACCEPTED
PRP-175		D	038	2389-DSC	2/1/93	4/30/93	12/8/94	ACCEPTED
W-176		F	022	Leachate from 50K pool - Area C	2/8/93	3/23/93	3/24/93	ACCEPTED
W-177		D	033	Groundwater from T1#23	3/4/93	4/6/93	7/7/93	ACCEPTED
WP-178		G		Wipe sample from CAT 215	2/15/93	2/16/93	NA	NA
PRP-179		A	030	003-DC2	2/18/93	4/13/93	6/18/93	Pest/PCB elevated CRQLs - no hits
PRP-179		B	028/050	003-DC2	2/18/93	4/13/93	6-14-93/6-2-93	ACCEPTED
PRP-179		D	032	003-DC2	2/18/93	4/13/93	130/95	ACCEPTED
PRP-180		A	030	008-DC6	2/17/93	4/13/93	6/18/93	ACCEPTED
PRP-180		B	028/050	008-DC6	2/17/93	4/13/93	6-14-93/6-2-93	ACCEPTED
PRP-180		D	039	006-DC6	2/17/93	4/13/93	10/1/93	Suppressed ISS - no reanalysis/no hits
PRP-181		A	030	010-DC6	2/18/93	4/13/93	6/18/93	Pest/PCB elevated CRQLs - no hits
PRP-181		B	028/050	010-DC6	2/18/93	4/13/93	6-14-93/6-2-93	ACCEPTED
PRP-181		D	032	010-DC6	2/18/93	4/13/93	12/8/94	ACCEPTED
PRP-182		A	030	053-DC5	2/17/93	4/13/93	6-14-93/6-2-93	ACCEPTED
PRP-182		B	028/050	053-DC5	2/17/93	4/13/93	6-14-93/6-2-93	ACCEPTED
PRP-182		D	039	053-DC5	2/17/93	4/13/93	12/9/93	ACCEPTED
PRP-183		A	030	510-DC10	2/18/93	4/13/93	6/18/93	ACCEPTED
PRP-183		B	028/050	510-DC10	2/18/93	4/13/93	6-14-93/6-2-93	ACCEPTED
PRP-183		D	032	510-DC10	2/18/93	4/13/93	12/8/94	ACCEPTED
PRP-184		A	030	686-DC14	2/17/93	4/13/93	6/18/93	ACCEPTED
PRP-184		B	028/050	686-DC14	2/17/93	4/13/93	6-14-93/6-2-93	ACCEPTED
PRP-184		D	039	686-DC14	2/17/93	4/13/93	12/9/93	ACCEPTED
PRP-185		A	030	794-DC14	2/17/93	4/13/93	6/18/93	ACCEPTED
PRP-185		B	028/050	794-DC14	2/17/93	4/13/93	6-14-93/6-2-93	ACCEPTED
PRP-185		D	039	794-DC14	2/17/93	4/13/93	12/9/93	ACCEPTED
PRP-186		A	030	1708-DC24	2/18/93	4/13/93	6/18/93	Pest/PCB elevated CRQLs - no hits
PRP-186		B	028/050	1708-DC24	2/18/93	4/13/93	6-14-93/6-2-93	ACCEPTED
PRP-186		D	032	1708-DC24	2/18/93	4/13/93	12/8/94	ACCEPTED

SCHEDULES  
A - ASP, TC/LTAL LIST (PRP & SOIL)  
B - RCRA - TCLP, RX, IGN, CORR, BTU, %HALOGEN, TS (PRP & COM)  
C - INGIN - PCBs(COM)  
D - DIOXIN/FURAN (PRP, COM, & SOIL)

E - VOA, SVOA, METALS(COM) - NOT REQUIRED BY CONTRACT  
F - SW-846 - VOA, SVOA, PEST/PCB, METALS, CN, IGN, REACT, CORR, BTU, %HALOGENATED, TS (WATERS)  
G - PCB WIPE TEST (EQUIPMENT)  
\* - Each sample must have ALL analytical schedules accepted before payment is approved



TABLE 3-4  
PFOHL BROTHERS LANDFILL  
SUMMARY OF SAMPLES SUBMITTED FOR ANALYSIS

COMPOSITE NUMBER	SAMPLE NUMBERS	ANALYTICAL SCHEDULE	URS BOOK NUMBER	SAMPLE DESCRIPTION/LOCATION	DATE SENT OUT	DATE RECEIVED	DATE ACCEPTED/REJECTED	ACCEPTED/REJECTED * REASON
	PRP-187	A	030	1933-DSB	2/17/93	4/13/93	6/18/93	Pest/PCB elevated CRQLs - no hits
	PRP-187	B	028/050	1933-DSB	2/17/93	4/5/93/6/2/93	6-14-93/6-2-93	ACCEPTED
	PRP-187	D	039	1933-DSB	2/17/93	4/30/93	12/9/93	ACCEPTED
	PRP-188	A	030	002-DC3	2/17/93	4/13/93	6/18/93	ACCEPTED
	PRP-188	B	028/050	002-DC3	2/17/93	4/5/93/6/2/93	6-14-93/6-2-93	ACCEPTED
	PRP-188	D	039	002-DC3	2/17/93	4/30/93	12/9/93	ACCEPTED
	PRP-189	A	030	004-DC4	2/18/93	4/13/93	6/18/93	ACCEPTED
	PRP-189	B	028/050	004-DC4	2/18/93	4/5/93/6/2/93	6-14-93/6-2-93	ACCEPTED
	PRP-189	D	032	004-DC4	2/18/93	4/13/93	12/9/94	ACCEPTED
	PRP-190	A	030	346-DC10	2/18/93	4/13/93	6/18/93	ACCEPTED
	PRP-190	B	028/050	346-DC10	2/18/93	4/5/93/6/2/93	6-14-93/6-2-93	ACCEPTED
	PRP-190	D	032	346-DC10	2/18/93	4/13/93	12/9/94	ACCEPTED
	PRP-191	A	030	2020-DC13	2/17/93	4/13/93	6/18/93	ACCEPTED
	PRP-191	B	028/050	2020-DC13	2/17/93	4/5/93/6/2/93	6-14-93/6-2-93	ACCEPTED
	PRP-191	D	039	2020-DC13	2/17/93	4/30/93	12/9/93	ACCEPTED
	PRP-192	A	030	1502-DC25	2/18/93	4/13/93	6/18/93	ACCEPTED
	PRP-192	B	028/050	1502-DC25	2/18/93	4/5/93/6/2/93	6-14-93/6-2-93	ACCEPTED
	PRP-192	D	032	1502-DC25	2/18/93	4/13/93	12/9/94	ACCEPTED
	PRP-193	A	030	1514-DC26	2/18/93	4/13/93	6/18/93	ACCEPTED
	PRP-193	B	028/050	1514-DC26	2/18/93	4/5/93/6/2/93	6-14-93/6-2-93	ACCEPTED
	PRP-193	D	032	1514-DC26	2/18/93	4/13/93	12/9/94	ACCEPTED
	PRP-194	A	030	1896-DSB	2/18/93	4/13/93	6/18/93	ACCEPTED
	PRP-194	B	028/050	1896-DSB	2/18/93	4/5/93/6/2/93	6-14-93/6-2-93	ACCEPTED
	PRP-194	D	032	1896-DSB	2/18/93	4/13/93	12/9/94	ACCEPTED
	PRP-195	A	030	2091-DSB	2/17/93	4/13/93	6/18/93	ACCEPTED
	PRP-195	B	028/050	2091-DSB	2/17/93	4/5/93/6/2/93	6-14-93/6-2-93	ACCEPTED
	PRP-195	D	039	2091-DSB	2/17/93	4/30/93	12/9/93	ACCEPTED
	PRP-196	A	030	2351-DSC	2/18/93	4/13/93	6/18/93	ACCEPTED
	PRP-196	B	028/050	2351-DSC	2/18/93	4/5/93/6/2/93	6-14-93/6-2-93	ACCEPTED
	PRP-196	D	032	2351-DSC	2/18/93	4/13/93	12/9/94	ACCEPTED
	PRP-197	A	030	2497-DC27	2/18/93	4/13/93	6/18/93	ACCEPTED
	PRP-197	B	028/050	2497-DC27	2/18/93	4/5/93/6/2/93	6-14-93/6-2-93	ACCEPTED
	PRP-197	D	032	2497-DC27	2/18/93	4/13/93	12/9/94	ACCEPTED
	WP-202	G	NA	Wipe sample from CAT 215	2/24/93	2/25/93	NA	NA
	WP-203	G	NA	Wipe sample from CAT 963 loader	2/24/93	2/25/93	NA	NA
COM-204/6/286	2325 2348 2365 2369 2384 2764 2767 2417 2824 2836	B	062		10/31/93	3/23/94	12/20/94	ACCEPTED
COM-204/6/286	2325 2348 2365 2369 2384 2764 2767 2417 2824 2836	C	062		10/31/93	3/23/94	12/20/94	ACCEPTED
COM-204	2325 2348 2365 2369 2384 2764 2767 2417 2824 2836	D	033		10/31/93	4/16/93	7/7/93	ACCEPTED
COM-205/6/287	2123 2127 2137 2139 2198 2211 2240 2241 2244 2254	B	062		10/31/93	3/23/94	12/20/94	ACCEPTED
COM-205/6/287	2123 2127 2137 2139 2198 2211 2240 2241 2244 2254	C	062		10/31/93	3/23/94	12/20/94	ACCEPTED
COM-205	2123 2127 2137 2139 2198 2211 2240 2241 2244 2254	D	033		10/31/93	4/16/93	7/7/93	ACCEPTED
COM-206/6/288	2126 2128 2135 2148 2160 2174 2195 2202 2206 2209	B	062		10/31/93	3/23/94	12/20/94	ACCEPTED
COM-206/6/288	2126 2128 2135 2148 2160 2174 2195 2202 2206 2209	C	062		10/31/93	3/23/94	12/20/94	ACCEPTED
COM-206	2126 2128 2135 2148 2160 2174 2195 2202 2206 2209	D	033		10/31/93	4/16/93	7/7/93	ACCEPTED
COM-207/6/289	2203 2305 2309 2315 2323 2333 2333 2332 2333 2362 2366	B	062		10/31/93	3/23/94	12/20/94	ACCEPTED
COM-207/6/289	2203 2305 2309 2315 2323 2333 2333 2332 2333 2362 2366	C	062		10/31/93	3/23/94	12/20/94	ACCEPTED
COM-207	2203 2305 2309 2315 2323 2333 2333 2332 2333 2362 2366	D	033		10/31/93	4/16/93	7/7/93	ACCEPTED
COM-208/6/289	2307 2308 2310 2311 2317 2318 2319 2320 2321 2322	B	062		10/31/93	3/23/94	12/20/94	ACCEPTED
COM-208/6/289	2307 2308 2310 2311 2317 2318 2319 2320 2321 2322	C	062		10/31/93	3/23/94	12/20/94	ACCEPTED
COM-208	2307 2308 2310 2311 2317 2318 2319 2320 2321 2322	D	033		10/31/93	4/16/93	7/7/93	ACCEPTED
COM-209/6/289	2437 2444 2456 2468 2472 2505 2510 2517 2535 2617	B	062		10/31/93	3/23/94	12/20/94	ACCEPTED
COM-209/6/289	2437 2444 2456 2468 2472 2505 2510 2517 2535 2617	C	062		10/31/93	3/23/94	12/20/94	ACCEPTED
COM-209	2437 2444 2456 2468 2472 2505 2510 2517 2535 2617	D	033		10/31/93	4/16/93	7/7/93	ACCEPTED
COM-210/6/284	2527 2565 2586 2603 2605 2606 2610 2611 2614 2646	B	062		10/31/93	3/23/94	12/20/94	ACCEPTED
COM-210/6/284	2527 2565 2586 2603 2605 2606 2610 2611 2614 2646	C	062		10/31/93	3/23/94	12/20/94	ACCEPTED
COM-210	2527 2565 2586 2603 2605 2606 2610 2611 2614 2646	D	033		10/31/93	4/16/93	7/7/93	ACCEPTED
COM-211/6/285	2647 2648 2649 2650 2653 2669 2695 2700 2701 2703	B	062		10/31/93	3/23/94	12/20/94	ACCEPTED
COM-211/6/285	2647 2648 2649 2650 2653 2669 2695 2700 2701 2703	C	062		10/31/93	3/23/94	12/20/94	ACCEPTED
COM-211	2647 2648 2649 2650 2653 2669 2695 2700 2701 2703	D	033		10/31/93	4/16/93	7/7/93	ACCEPTED

SCHEDULES  
A - ASP - TOXIC LIST (PRP & SOIL)  
B - RCRA - TCLP, RX, IGN, CORR., BTU, %HALOGEN, TS (PRP & COM)  
C - INCI - PCBs(COM)  
D - DIOXIN/FURAN (PRP, COM, & SOIL)

E - VOA, SVOA, METALS(COM) - NOT REQUIRED BY CONTRACT  
F - SW-846 - VOA, SVOA, PEST/PCB, METALS, CN, IGN, REACT., CORR., BTU, %HALOGENATED, TS (WATERS)  
G - PCB WIPE TEST (EQUIPMENT)

\* - Each sample must have ALL analytical schedules accepted before payment is approved.

TABLE 3-4  
PFOHL BROTHERS LANDFILL  
SUMMARY OF SAMPLES SUBMITTED FOR ANALYSIS

COMPOSITE NUMBER	SAMPLE NUMBERS	ANALYTICAL SCHEDULE	URS BOOK NUMBER	SAMPLE DESCRIPTION/LOCATION	DATE SENT OUT	DATE RECEIVED	DATE ACCEPTED/REJECTED	ACCEPTED/REJECTED * REASON
	W-212	F	029	Composite water sample from decon pools Areas "B" and "C"	3/8/93	4/13/93	1/20/95	ACCEPTED
	W-212	D	033		3/8/93	4/16/93	7/7/93	ACCEPTED
	PPE-213	B			3/8/93			
	PPE-213	C			3/8/93			
	PPE-213	D			3/8/93			
	PPE-213	F	033		3/8/93	4/16/93	7/7/93	ACCEPTED
	WP-214	G	NA	Wipe sample from PL-200 Leachate seep	3/25/93	NA	NA	
	W-215	A	040		4/13/93	5/11/93	6/9/93	6/9/93
	W-215	B		Leachate seep	4/13/93			
	S-216	A	040	Sediment from Leachate seep	4/13/93	5/11/93	6/8/93	ACCEPTED
	S-216	B		Sediment from Leachate seep	4/13/93			
	S-216	D	060	Sediment from Leachate seep	4/13/93	6/25/93	1/30/95	Audit response not received
C6350	W-50K-001	D	061	Composite water sample from decon pools	4/22/93	6/25/93	9/20/93	Audit response not received
C6351		B/C	063	2823, 2825, 2833, 2835, 2839, 2842, 2845, 2846, 2847, 2848	10/31/93	3/25/94	12/20/94	ACCEPTED
C6352		B/C	063	2849, 2850, 2853, 2854, 2856, 2863, 2864, 2866, 2867	10/31/93	3/25/94	12/20/94	ACCEPTED
C6353		B/C	063	2867, 2874, 2875, 2882, 2883, 2885, 2886, 2887, 2888, 2889	10/31/93	3/25/94	12/20/94	ACCEPTED
C6354		B/C	063	2891, C105, C108, C107, C112, C113, C115, C120, C123, C126	10/31/93	3/25/94	12/20/94	ACCEPTED
C6355		B/C	063	C134, C138, C143, C147, 0038.2, 0059.2, 0704, 1313, 1334, C151	10/31/93	3/25/94	12/20/94	ACCEPTED
C6356		B/C	063	1409, 1416, 1417, 1421, 1424, 1429, 1432, 1434, 1437, 1440	10/31/93	3/25/94	12/20/94	ACCEPTED
C6357		B/C	063	1441, 1443, 1470, 1474, 1475, 1491, 1574, 1582, 1583, 1592	10/31/93	3/25/94	12/20/94	ACCEPTED
C6358		B/C	063	1597, 1600, 1615, 1637, 1640, 1641, 1665, 1678, 1681, 1691	10/31/93	3/25/94	12/20/94	ACCEPTED
C6359		B/C	063	1692, 1695, 1696, 1701, 1715, 1725, 1726, 1732, 1733, 1736	10/31/93	3/25/94	12/20/94	ACCEPTED
C6360		B/C	063	1744, 1788, 1752, 1755, 1757, 1766, 1768, 1770, 1771, 1776	10/31/93	3/25/94	12/20/94	ACCEPTED
C6361		B/C	063	1790, 1799, 1801, 1819, 1821, 1823, 1824, 1825, 1826, 1831	10/31/93	3/25/94	12/20/94	ACCEPTED
C6362		B/C	063	1835, 1840, 1841, 1842, 1843, 1847, 1854, 1858, 1859, 1861	10/31/93	3/25/94	12/20/94	ACCEPTED
C6363		B/C	063	1869, 1870, 1875, 1876, 1879, 1884, 1887, 1889, 1894, 1902	10/31/93	3/25/94	12/20/94	ACCEPTED
C6364		B/C	063	1911, 1913, 1914, 1920, 1924, 1927, 1932, 1946, 1956, 1966	10/31/93	3/25/94	12/20/94	ACCEPTED
C6365		B/C	063	1967, 1971, 1981, 1982, 1984, 1985, 1989, 1999, 2014, 2028	10/31/93	3/25/94	12/20/94	ACCEPTED
C6366		B/C	063	2027, 2032, 2050, 2078, 2084, 2095, 2093, 2094, 2097, 2098	10/31/93	3/25/94	12/20/94	ACCEPTED
C6367		B/C	063	2099, 2116, 2124, 2125, 2140, 2149, 2150, 2152, 2153, 2156	10/31/93	3/25/94	12/20/94	ACCEPTED
C6368		B/C	063	2157, 2158, 2163, 2169, 2172, 2173, 2176, 2180, 2181, 2184	10/31/93	3/25/94	12/20/94	ACCEPTED
C6369		B/C	063	2185, 2186, 2187, 2188, 2189, 2190, 2191, 2192, 2193, 2198	10/31/93	3/25/94	12/20/94	ACCEPTED
C6370		B/C	064	1444, 1455, 1472, 1488, 1511, 1520, 1533, 1535, 1654, 1657	10/31/93	4/11/94	6/20/94	ACCEPTED
C6371		B/C	064	1659, 1660, 1664, 1811, 2167, 2852, 2862, 0115, 2, 1372, 1373	10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6372		B/C	064	1378, 1388, 1389, 1392, 1398, 1400, 1406, 1410, 1412, 1447	10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6373		B/C	064	1451, 1452, 1458, 1460, 1461, 1462, 1463, 1465, 1467, 1469	10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6374		B/C	064	1471, 1478, 1479, 1481, 1489, 1484, 1492, 1493, 1497, 1499	10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED-PARTIAL
C6375		B/C	064	1499, 1500, 1501, 1503, 1504, 1505, 1506, 1507, 1508, 1510	10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6376		B/C	064	1516, 1517, 1518, 1521, 1522, 1524, 1530, 1537, 1538, 1539	10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6377		B/C	064	1540, 1541, 1542, 1543, 1545, 1546, 1548, 1550, 1551, 1553	10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6378		B/C	064	1554, 1558, 1557, 1558, 1559, 1560, 1561, 1562, 1563, 1564	10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6379		B/C	064	1565, 1567, 1569, 1571, 1572, 1573, 1575, 1577, 1585, 1586	10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6380		B/C	064	1587, 1588, 1614, 1629, 1650, 1652, 1653, 1656, 1663, 1589	10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6381		B/C	064	1765, 1787, 1808, 1810, 1817, 1828, 1852, 1865, 1897, 1899	10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6382		B/C	064	2046, 2058, 2059, 2327, 2410, 2590, 2716, 2760, 2841, 2851	10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6383		B/C	064	2855, 2858, 2860, 2861, 2869, C118, C131, 0065.1, 0199, 1151	10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6384		B/C	064	1160, 1167, 1177, 1178, 1184, 1251, 1252, 1255, 1355, 1163	10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6385		B/C	064	1356, 1367, 1363, 1366, 1367, 1370, 1380, 1381, 1382	10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6386		B/C	064	1383, 1384, 1385, 1391, 1393, 1394, 1395, 1398, 1397, 1401	10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6387		B/C	064	1405, 1407, 1414, 1418, 1419, 1420, 1422, 1425, 1427, 1415	10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6388		B/C	064	1428, 1430, 1436, 1445, 1446, 1448, 1449, 1550, 1453, 1454	10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6389		B/C	064	1458, 1457, 1459, 1464, 1466, 1473, 1476, 1477, 1480, 1492	10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6390		B/C	065	1483, 1485, 1497, 1490, 1494, 1495, 1512, 1515, 1523	10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6391		B/C	065	1525, 1526, 1527, 1528, 1529, 1531, 1532, 1534, 1536, 1547	10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6392		B/C	065	1568, 1570, 1578, 1580, 1581, 1584, 1591, 1593, 1594, 1597	10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6393		B/C	065	1596, 1598, 1599, 1601, 1602, 1603, 1604, 1605, 1606, 1607	10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6394		B/C	065	1608, 1610, 1611, 1612, 1613, 1616, 1617, 1619, 1620, 1622	10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6395		B/C	065	1623, 1625, 1626, 1627, 1628, 1630, 1631, 1632, 1633, 1634	10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6396		B/C	065	1635, 1639, 1642, 1644, 1646, 1647, 1648, 1655, 1666	10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6397		B/C	065	1667, 1668, 1669, 1670, 1671, 1672, 1673, 1674, 1675, 2847	10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6398		B/C	065	1676, 1677, 1679, 1680, 1682, 1683, 1684, 1686, 1688, 1687	10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6399		B/C	065	1688, 1689, 1690, 1693, 1694, 1697, 1698, 1699, 1700, 1702	10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED

SCHEDULES A - ASP - TCL/ITAL LIST (PRP & SOIL)  
 B - RCRA - TCLP, RX, IGH, CORR., BTU, %HALOGEN, TS (PRP & COM)  
 C - INCIN - PCBs(COM)  
 D - DIOXINFURAN (PRP, COM, & SOIL)

E - VOA, SVOA, METALS(COM) - NOT REQUIRED BY CONTRACT  
 F - SW-846 - VOA, SVOA, PEST/PCB, METALS, CN, IGH, REACT., CORR., BTU, %HALOGENATED, TS (WATERS)  
 G - PCB WIPE TEST (EQUIPMENT)  
 \* - Each sample must have ALL analytical schedules accepted before payment is approved



TABLE 3-4  
PFOHL BROTHERS LANDFILL  
SUMMARY OF SAMPLES SUBMITTED FOR ANALYSIS

COMPOSITE NUMBER	SAMPLE NUMBERS	ANALYTICAL SCHEDULE	URS BOOK NUMBER	SAMPLE DESCRIPTION/LOCATION	SENT OUT	DATE RECEIVED	DATE ACCEPTED/REJECTED	ACCEPTED/REJECTED*
C6300	1703, 1704, 1705, 1706, 1707, 1710, 1711, 1712, 1714, 1716	B/C	065		10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6301	1716, 1720, 1722, 1723, 1724, 1727, 1739, 1743, 1749, 1759	B/C	065		10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6302	1761, 1763, 1767, 1769, 1772, 1773, 1777, 1781, 1784, 1791	B/C	065		10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED-PARTIAL
C6303	1800, 1813, 1814, 1816, 1820, 1830, 1834, 1837, 1845, 1850	B/C	065		10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6304	1853, 1860, 1862, 1863, 1864, 1865, 1866, 1867, 1874, 1877	B/C	065		10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6305	1881, 1882, 1885, 1890, 1891, 1892, 1893, 1895, 1898, 1899	B/C	065		10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6306	1900, 1901, 1905, 1906, 1909, 1915, 1916, 1917, 1919, 1921	B/C	065		10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6307	1925, 1929, 1930, 1931, 1934, 1936, 1937, 1938, 1940, 1941	B/C	065		10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6308	1943, 1945, 1947, 1948, 1952, 1953, 1954, 1956, 1957, 1959	B/C	065		10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6309	1960, 1962, 1963, 1964, 1968, 1972, 1973, 1975, 1976, 1977	B/C	065		10/31/93	4/11/94	6/20/94 / 3/17/95	ACCEPTED
C6390	2436, 2452, 2454, 2464, 2469, 2481, 2487, 2496, 2501, 2502	B/C	066		12/01/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6391	2503, 2506, 2508, 2511, 2515, 2516, 2522, 2523, 2524, 2507	B/C	066		12/01/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6392	2529, 2539, 2531, 2592, 2597, 2600, 2601, 2602, 2619, 2625	B/C	066		12/01/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6393	2633, 2667, 2686, 2705, 2706, 2708, 2711, 2727, 2748, 2813	B/C	066		12/01/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6394	2843, 2881, C104, C128, 2872, 0800, 1229, 1413, 1426, 1433	B/C	066		12/01/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6395	1438, 1544, 1590, 1844, 1857, 1880, 1888, 1935, 1939, 1942	B/C	066		12/01/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6396	2051, 2060, 2064, 2065, 2075, 2114, 2119, 2121, 2171, 2346	B/C	066		12/09/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6397	2347, 2349, 2356, 2388, 2389, 2390, 2392, 2395, 2396	B/C	066		12/09/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6398	2397, 2398, 2399, 2401, 2402, 2406, 2407, 2408, 2420, 2425	B/C	066		12/09/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6399	2428, 2429, 2430, 2431, 2432, 2434, 2453, 2458, 2463, 2467	B/C	066		12/09/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6400	2525, 2571, 2585, 2591, 2607, 2615, 2620, 2634, 2651, 2674	B/C	066		12/09/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6401	2675, 2687, 2688, 2744, 2749, 2750, 2751, 2800, 2877, 2878	B/C	066		12/09/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6402	2890, C111, C114, C121, C143, 1439, 1458, 1876, 1944, 2373, 2382	B/C	066		12/09/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6403	2752, 2753, 2831, C127, C133, C145, C146, 1888	B/C	066		12/09/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6404	2419, 2459	B/C	066		12/09/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED-PARTIAL
C6405	1928, 1912	B/C	066		12/09/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6433	1304, 1379, 1133, 1645, 1740, 1832, 1886, 1897, 1907, 1910	B/C	066		12/09/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6434	1955, 1961, 1996, 2045, 2343, 2361, 2363, 2375, 2376, 2378	B/C	066		12/09/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED-PARTIAL
C6435	2427, 2513, 0912, 2044, 2177	B/C	066		12/09/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED-PARTIAL
C6370	2197, 2200, 2203, 2208, 2210, 2212, 2214, 2220, 2221, 2222	B/C	067		11/30/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6371	2224, 2225, 2228, 2228, 2228, 2230, 2232, 2233, 2234, 2235	B/C	067		11/30/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED-PARTIAL
C6372	2236, 2237, 2239, 2245, 2256, 2265, 2314, 2334, 2336, 2352	B/C	067		11/30/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6373	2354, 2355, 2356, 2370, 2418, 2423, 2426, 2451, 2475, 2484	B/C	067		11/30/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6374	2504, 2509, 2506, 2541, 2564, 2569, 2576, 2589, 2604, 2623	B/C	067		11/30/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6376	2710, 2718, 2721, 2722, 2723, 2724, 2729, 2730, 2732, 2734	B/C	067		11/30/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6377	2735, 2740, 2741, 2745, 2747, 2763, 2765, 2766, 2768, 2769	B/C	067		12/01/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6378	2769, 2770, 2791, 2793, 2784, 2795, 2796, 2797, 2799, 2803	B/C	067		12/01/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6379	2804, 2805, 2809, 2810, 2812, 2816, 2817, 2820, 2826, 2827	B/C	067		12/01/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6380	2828, 2829, 2830, 2832, 2837, 2838, 2840, 2844, 2879, 2884	B/C	067		12/01/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6381	C109, C109, C110, C116, C117, C122, C124, C125, C129, C132	B/C	067		12/01/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6382	C135, C136, C137, C139, C140, C141, C142, C144, C148, C150	B/C	067		12/01/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6383	C152, C153, 0137, 2, 1179, 1185, 1371, 1387, 1390, 1403, 1404	B/C	067		12/01/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6384	1408, 1411, 1423, 1431, 1435, 1442, 1468, 1513, 1638, 1643	B/C	067		12/01/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6385	1615, 1764, 1827, 1833, 1836, 1838, 1846, 1849, 1871, 1872	B/C	067		12/01/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6386	1873, 1949, 1950, 1951, 1969, 1970, 1991, 2048, 2053, 2061	B/C	067		12/01/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6387	2087, 2120, 2136, 2144, 2166, 2168, 2216, 2345, 2353, 2360	B/C	067		12/01/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6388	2367, 2383, 2386, 2394, 2404, 2413, 2411, 2414, 2416, 2435	B/C	067		12/01/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6389	2409, 2377, 2379, 2380, 2381, 2387, 2397, 2393, 2400, 2403	B/C	068		11/17/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6330	2412, 2415, 2424, 2433, 2438, 2439, 2440, 2441, 2442, 2443	B/C	068		11/17/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6332	2445, 2446, 2447, 2449, 2450, 2455, 2457, 2460, 2461, 2462	B/C	068		11/17/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6333	2465, 2466, 2473, 2476, 2477, 2478, 2479, 2480, 2482, 2483	B/C	068		11/17/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6334	2485, 2486, 2491, 2492, 2493, 2494, 2495, 2499, 2500, 2514	B/C	068		11/19/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED-PARTIAL
C6335	2512, 2517, 2520, 2521, 2530, 2532, 2533, 2534, 2536, 2537	B/C	068		11/19/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6336	2538, 2539, 2544, 2545, 2546, 2547, 2548, 2549, 2550, 2551	B/C	068		11/19/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6337	2552, 2553, 2554, 2555, 2556, 2557, 2558, 2559, 2560, 2561	B/C	068		11/19/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED

SCHEDULES  
A - ASP - TCL/TAI LIST (PRP & SOIL)  
B - RCRA - TCLP, RX, IGN., CORR., BTU, \*HALOGEN, TS (PRP & COM)  
C - INCI - PCBs(COM)  
D - DIOXIN/FURAN (PRP, COM, & SOIL)

E - VOA, SVOA, METALS(COM) - NOT REQUIRED BY CONTRACT  
F - SW-846 - VOA, SVOA, PESTICID, METALS, CN, IGN, REACT., CORR., BTU, \*HALOGENATED, TS (WATERS)  
G - PCB WIPE TEST (EQUIPMENT)

\* - Each sample must have ALL analytical schedules accepted before payment is approved

TABLE 3-4  
PFOHL BROTHERS LANDFILL  
SUMMARY OF SAMPLES SUBMITTED FOR ANALYSIS

COMPOSITE NUMBER	SAMPLE NUMBERS	ANALYTICAL SCHEDULE	URS BOOK NUMBER	SAMPLE DESCRIPTION/LOCATION	DATE SENT OUT	DATE RECEIVED	DATE ACCEPTED/DIRECTED	ACCEPTED/DIRECTED REASON
C6338	068	B/C	068	2562, 2563, 2566, 2567, 2568, 2570, 2572, 2573, 2574, 2575	11/19/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6339	068	B/C	068	2677, 2578, 2579, 2580, 2581, 2582, 2583, 2584, 2587, 2588	11/19/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6340	068	B/C	068	2594, 2595, 2596, 2598, 2599, 2608, 2609, 2612, 2613, 2616	11/19/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6341	068	B/C	068	2618, 2621, 2622, 2624, 2626, 2627, 2628, 2629, 2630, 2631	11/19/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6342	068	B/C	068	2636, 2637, 2638, 2640, 2641, 2642, 2643, 2645, 2651, 2652	11/19/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6343	068	B/C	068	2656, 2658, 2659, 2660, 2661, 2662, 2664, 2665, 2666, 2668	11/19/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6344	068	B/C	068	2670, 2671, 2673, 2676, 2677, 2678, 2679, 2680, 2682, 2683	11/19/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6345	068	B/C	068	2684, 2685, 2687, 2688, 2689, 2691, 2692, 2693, 2694, 2699	11/24/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6346	068	B/C	068	2704, 2707, 2712, 2714, 2715, 2717, 2719, 2726, 2731	11/24/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6347	068	B/C	068	2735, 2742, 2743, 2746, 2754, 2756, 2757, 2758, 2759, 2761	11/24/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6348	068	B/C	068	2762, 2775, 2776, 2777, 2779, 2783, 2786, 2787, 2798, 2801	11/24/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6349	068	B/C	068	2802, 2806, 2808, 2811, 2814, 2815, 2816, 2819, 2821, 2822	11/24/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6310	069	B/C	069	1979, 1990, 1996, 1997, 1998, 1999, 1999, 1999, 1999	10/29/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6311	069	B/C	069	2000, 2001, 2002, 2003, 2004, 2005, 2006, 2007, 2008, 2009	10/29/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6312	069	B/C	069	2010, 2012, 2013, 2015, 2016, 2017, 2018, 2019, 2021, 2022	10/29/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6313	069	B/C	069	2023, 2024, 2025, 2028, 2029, 2030, 2031, 2033, 2034, 2035	10/29/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6314	069	B/C	069	2036, 2037, 2038, 2039, 2040, 2041, 2042, 2043, 2049, 2052	10/29/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6315	069	B/C	069	2054, 2055, 2056, 2057, 2062, 2063, 2066, 2067, 2068, 2069	10/29/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6316	069	B/C	069	2070, 2071, 2072, 2073, 2074, 2076, 2077, 2079, 2080, 2081	10/29/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6317	069	B/C	069	2082, 2083, 2085, 2086, 2088, 2089, 2090, 2096, 2100, 2101	10/29/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6318	069	B/C	069	2107, 2108, 2109, 2110, 2111, 2113, 2115, 2117, 2118, 2122	10/29/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6319	069	B/C	069	2129, 2130, 2131, 2132, 2133, 2134, 2138, 2141, 2142, 2143	10/29/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6320	069	B/C	069	2145, 2146, 2147, 2151, 2154, 2155, 2159, 2161, 2162, 2164	10/29/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6321	069	B/C	069	2165, 2170, 2175, 2182, 2183, 2189, 2201, 2204, 2205, 2207	10/29/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6322	069	B/C	069	2213, 2215, 2217, 2218, 2219, 2223, 2231, 2238, 2242, 2245	10/29/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6323	069	B/C	069	2246, 2247, 2248, 2249, 2250, 2251, 2253, 2255, 2258, 2259	10/29/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6324	069	B/C	069	2260, 2261, 2262, 2263, 2264, 2266, 2267, 2268, 2270, 2271	11/02/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6325	069	B/C	069	2272, 2273, 2274, 2275, 2277, 2278, 2279, 2280, 2281, 2282	11/12/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6326	069	B/C	069	2290, 2293, 2294, 2295, 2296, 2297, 2298, 2299, 2301, 2302, 2304, 2312	11/16/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6327	069	B/C	069	2294, 2295, 2296, 2298, 2299, 2300, 2301, 2302, 2304, 2312	11/16/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6328	069	B/C	069	2330, 2331, 2324, 2326, 2328, 2329, 2337, 2338, 2339, 2340	11/16/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6329	069	B/C	069	2379, 2341, 2344, 2350, 2357, 2359, 2364, 2371, 2372	11/16/93	7/29/94	6/20/94 / 3/17/95	ACCEPTED
C6436	070	B/C	070	2178, 2179, 2227, 1851, 1778, 2095	12/13/93	8/2/94	12/9/94	ACCEPTED
C6438	070	B/C	070	479, 715, 720, 2739, 930, 986, 1153, 2, 1624, 1803, 1855	12/13/93	8/2/94	12/9/94	ACCEPTED
C6440	070	B/C	070	2890, 2892, 886, 1127, 1555, 1576, 1731, 1735, 1742, 1756	12/13/93	8/2/94	12/9/94	ACCEPTED
C6441	070	B/C	070	1780, 1797, 1829, 1839, 1923, 1928, 2720	12/13/93	8/2/94	12/9/94	ACCEPTED
C6442	070	B/C	070	2733, 2737, 2738, 2873, 780, 701	12/13/93	8/2/94	12/9/94	ACCEPTED
C6443	070	B/C	070	610, 903, 2421, 2422, 439, 844, 887, 902, 424	12/13/93	8/2/94	12/9/94	ACCEPTED
C6444	070	B/C	070	1806, 1812, 1549, 1566, 1578, 1751, 1762, 1778, 1794, 1802	12/13/93	8/2/94	12/9/94	ACCEPTED
C6445	070	B/C	070	1804, 1805, 1818, 1741, 2, 1750, 1760, 1775, 1786, 1795	12/13/93	8/2/94	12/9/94	ACCEPTED
C6446	070	B/C	070	1809, 1861, 1807, 1818, 1709, 1719, 1745, 1793, 1822, 1848	12/13/93	8/2/94	12/9/94	ACCEPTED
C6447	070	B/C	070	1066, 068, 078, 086, 1621, 1636, 1713, 1717, 1721, 1728	12/13/93	8/2/94	12/9/94	ACCEPTED
C6448	070	B/C	070	1729, 1730, 1734, 1737, 1738, 1746, 1747, 2, 1753, 1754, 1758	12/13/93	8/2/94	12/9/94	ACCEPTED
C6449	070	B/C	070	1774, 1783, 1785, 1788, 1789, 1796, 1798	12/13/93	8/2/94	12/9/94	ACCEPTED
C6450	070	B/C	070	074, 189, 391, 588, 744, 1050, 1063	12/13/93	8/2/94	12/9/94	ACCEPTED
C6451	070	B/C	070	1095, 1124, 1519, 1658, 1662, 1815	12/13/93	8/2/94	12/9/94	ACCEPTED
C6452	070	B/C	070	931, 1918, 2112, 2486, 2792, 2868, 2870	12/13/93	8/2/94	12/9/94	ACCEPTED
2194	070	B/C	070	2194		8/2/94	1/30/95	ACCEPTED
2405	070	B/C	070	2405		8/2/94	1/30/95	ACCEPTED

SCHEDULES  
A - ASP - TCL/ITAL LIST (PRP & SOIL)  
B - RCRA - TCLP, RX, IGN, CORR., BTU, %HALOGEN, TS (PRP & COM)  
C - INCIN - PCBs(COM)  
D - DIOXINFURAN (PRP, COM, & SOIL)

E - VOA, SVOA, METALS(COM) - NOT REQUIRED BY CONTRACT  
F - SW-846 - VOA, SVOA, PEST/PCB, METALS, CN, IGN, REACT., CORR., BTU, %HALOGENATED, TS (WATERS)  
G - PCB WIPE TEST (EQUIPMENT)

\* - Each sample must have ALL analytical schedules accepted before payment is approved.

TABLE 3-5  
PRP SAMPLE SUMMARY

Drum Cluster	# of Samples Taken	Drum ID #'s	# of Drums Overpacked at Cluster
DC-2	1	003	1
DC-3	1	002	4
DC-4	1	004	6
DC-5	4	023, 024, 053, 074	69
DC-6	2	006, 010	22
DC-9	2	091, 095	670
DC-10	2	510, 346	197
DC-13	1	2020	75
DC-14	4	578, 920, 686, 794	544
DC-22	1	2276	180
DC-24	3	1609, 1792, 1708	362
DC-25	1	1502	15
DC-26	1	1514	12
DC-27	2	2474, 2497	351
DSB	3	1933, 1896, 2091	166
DSC	3	2306, 2389, 2351	248
<b>TOTAL ---&gt;</b>	<b>32</b>		

DSB: Drum Sweep, Area B  
DSC: Drum Sweep, Area C

**TABLE 3-6  
SOIL SAMPLING SUMMARY**

Sample I.D.	Location	Analytical Schedule	Sample Type
S-012,013,014	DC-14	A, D	Composite (At Lab)
S-016	DC-9	A, D	Composite
S-020	Area B Soil Stockpile	D	Composite
S-058	DC-22*	A, D	Composite
S-169	TT#23*	D	Grab
S-170	TT#29	A, D	Composite
S-171	DC-27 spoils	D	Composite
S-172	DC-27 spoils	A, D	Composite

Analytical Schedules:

A: ASP-TCL/TAL List

D: Dioxin-Dioxinofuran

\*Soil contained free product

TABLE 4-1

PFOHL BROTHERS LANDFILL IRM

PRP's IDENTIFIED BY DRUM LABELS

<u>PRP</u>	<u>DRUM INVENTORY NUMBER(S)</u>
Roth Smelting	003-DC2
Ross & White Company	006-DC6, 010-DC6
Dow Chemical	053-DC5
American Lubrication	510-DC10
MD Products	686-DC14, 794-DC14
Celanese Chemical Company	1708-DC24
Wheelabrator Company	1933-DSB

Note: With the exception of drum 794-DC14, all the above drums were subject to PRP specific chemical analysis.

## **FIGURES**

 <b>OHM Corporation</b>	<b>DRUM INVENTORY LOG</b>	DRUM NO _____ PROJECT NUMBER _____ PAGE _____ OF _____
--	-----------------------------------	--

PROJECT LOCATION _____	LOGGER _____	DATE _____	
PROJECT CONTACT _____	SAMPLER _____	DATE _____	TIME _____
PHONE _____	WEATHER _____		

DRUM TYPE: FIBER <input type="checkbox"/>	POLY-LINED <input type="checkbox"/>	STEEL <input type="checkbox"/>	POLY <input type="checkbox"/>	STAINLESS STEEL <input type="checkbox"/>	NICKEL <input type="checkbox"/>
LD TYPE: RINGTOP <input type="checkbox"/>	CLOSED TOP <input type="checkbox"/>	SEAL: YES <input type="checkbox"/> NO <input type="checkbox"/>			
DRUM CONDITION: MEET DOT SPEC. <input type="checkbox"/>		GOOD <input type="checkbox"/>	FAIR <input type="checkbox"/>	POOR <input type="checkbox"/>	
DRUM SIZE: 110 <input type="checkbox"/> 85 <input type="checkbox"/> 55 <input type="checkbox"/> 42 <input type="checkbox"/> 30 <input type="checkbox"/> 16 <input type="checkbox"/> 10 <input type="checkbox"/> 5 <input type="checkbox"/> OTHER _____					
DRUM CONTENTS: VOLUME FULL <input type="checkbox"/> 75% <input type="checkbox"/> 50% <input type="checkbox"/> 25% <input type="checkbox"/> >25% <input type="checkbox"/> 10% MT <input type="checkbox"/>					
OVERPACKED: NO <input type="checkbox"/> YES <input type="checkbox"/> Overpack Type: POLY <input type="checkbox"/> STEEL <input type="checkbox"/> OVERPACK SIZE: 110 <input type="checkbox"/> 85 <input type="checkbox"/> 55 <input type="checkbox"/> 30 <input type="checkbox"/> 16 <input type="checkbox"/> 10 <input type="checkbox"/> 5 <input type="checkbox"/>					


	PHYS. STATE	COLOR	CLARITY	LAYER THICKNESS	DRUM CONDITION: BULGED <input type="checkbox"/>	CORRODED <input type="checkbox"/>	LEAKING <input type="checkbox"/>	DENTED <input type="checkbox"/>	AND EXTENT(%) _____%
LAYERS	L L S G S	USE STD COLORS	C C O		pH _____ SU _____ PID _____ ppm				
T	I Q I D		C L E A R		DOSIMETER _____				
M	S L U D G E		C L O U D Y		OTHER _____				
B			O P A Q U E		DRUM LABELS/MARKINGS _____				
					DOT HAZ _____ UN/NA _____				
MFG NAME _____									
CHEMICAL NAME _____									
ADDITIONAL INFORMATION _____									

<b>LABORATORY COMPATIBILITY DATA</b> <input type="checkbox"/> MARK IF PHYSICAL STATE AND COLOR MATCHES THE ABOVE INFORMATION. IF NOT, STOP ANALYSIS AND NOTIFY PROJECT CONTACT. FURTHER WORK WILL NOT BE PAID FOR.												COMPATIBILITY CAT: _____			
RADIATION: POS <input type="checkbox"/> NEG <input type="checkbox"/> _____ MREM/HR												ANALYSTS: _____			
												DATE PERFORMED: _____			
	PHYS. STATE	COLOR	CLARITY	WATER SOL	REACT	pH	HEX. SOL	PER	OXID	CN	SUL	BIEL-STEIN	FLASH POINT		
LAYERS	L L S G S	USE STD COLORS	C C O	SOLUBILITY SPSI DENSITY H OR L	A=AIR W=WATER	STD. UNIT	S OR I	+ OR -	+ OR -	+ OR -	+ OR -	+ OR -	<60°C  + OR -		
T	I Q I D		C L E A R												
M	S L U D G E		C L O U D Y												
B			O P A Q U E												
COMMENTS: _____															
PCB CONC. _____ PPM      FLASH POINT _____ °C      COMPATIBILITY COMP. BULK # _____															
DATA REVIEWER: _____      DATA REVIEW DATE: _____															
FIELD REVIEWER: _____      FIELD REVIEW DATE: _____															

TRANSFER NUMBER	TRANSFERS RELINQUISHED BY	TRANSFERS ACCEPTED BY	DATE	TIME
1				
2				
3				


AH - 9543

**FIGURE 3-1**



- NOTES**
1. ALL EXPOSED DRUMS REMOVED FROM 00 YEAR FLOOD PLAN (AS DEFINED BY AREA WITH 695 FOOT CONTOUR LINE)
  2. IN AREA 'B', ALL EXPOSED DRUMS HAVE BEEN REMOVED EXCEPT WHERE NOTED
  3. IN AREA 'C', ENTIRE AREA IS KNOWN OR IS SUSPECT OF HAVING EXPOSED DRUM AREAS AREAS WHERE THE PRESENCE OF DRUMS HAVE BEEN CONFIRMED ARE ENCIRCLED
  4. AERIAL PHOTOGRAPHY PROVIDED TO URS CONSULTANTS BY THE NYDEC THROUGH CAMP DRESSER & MOORE, BOSTON, MA. CORRELATION OF BASE MAPPING WAS NOT VERIFIED AS PART OF THIS PROJECT. DATE OF PHOTOGRAPHY IS UNKNOWN

- LEGEND**
- DELINEATED DRUM CLUSTER AREA
  - DELINEATED AREAS OF CONCENTRATED DRUMS (DRUM SWEEP AREAS)
  - DRUM CLUSTERS AS DEFINED BY CDM
  - CDM TEST PIT LOCATION
  - TEST TRENCH (TT-24)
  - TAR DELINEATION AREA
  - SUSPECT DRUM AREA



DATE	DESCRIPTION
1/2/92	SALED TO DEC FOR USE BY PPP
1/2/92	ADDED TT-30 AND REFINED CALL OUTS
1/2/92	

DESIGNED BY: JF  
 DRAWN BY: Kah


**URS** URS Consultants, Inc.  
 CONSULTING ENGINEERS  
 100 WEST STREET, SUITE 200  
 NEW YORK, NY 10038

NEW YORK STATE  
 DEPARTMENT OF ENVIRONMENTAL CONSERVATION  
 REGUL BROTHERS LANDFILL

PFOHL BROTHERS LANDFILL  
 0250 SITE NO. 00 5 247

IRM RECORD DWG. AREA B & C  
 JUNE 26 1992 THRU FEB 20, 1993





- NOTES:**
1. ALL EXPOSED DRUMS REMOVED FROM 100 YEAR FLOOD PLAN (AS DEFINED BY AREA WITHIN 695 FOOT CONTOUR LINE).
  2. IN AREA "B", ALL EXPOSED DRUMS HAVE BEEN REMOVED EXCEPT WHERE NOTED.
  3. IN AREA "C", ENTIRE AREA IS KNOWN OR IS SUSPECT OF HAVING EXPOSED DRUM AREAS. AREAS WHERE THE PRESENCE OF DRUMS HAVE BEEN CONFIRMED ARE ENCLOSED.
  4. AERIAL PHOTOGRAPHY PROVIDED TO URS CONSULTANTS BY THE NYSDEC THROUGH CAMP DRESSER & MCKEE, BOSTON, MA. COMPILATION OF BASE MAPPING WAS NOT VIEWED AS PART OF THIS PROJECT. DATE OF PHOTOGRAPHY IS UNKNOWN.

**WARNING:**  
 IT IS A VIOLATION OF SECTION 7209, SUBDIVISION 2, OF THE NEW YORK STATE EDUCATION LAW FOR ANY PERSON OTHER THAN WHOSE SEAL APPEARS ON THIS DRAWING TO ALTER IN ANY WAY AN ITEM ON THIS DRAWING. IF AN ITEM IS ALTERED, THE ALTERING ENGINEER SHALL AFFIX TO THE ITEM HIS SEAL AND THE NOTATION "ALTERED BY" FOLLOWED BY HIS SIGNATURE AND THE DATE OF SUCH ALTERATION, AND A SPECIFIC DESCRIPTION OF THE ALTERATION.

- LEGEND**
- DELINEATED DRUM CLUSTER AREA
  - DELINEATED AREAS OF CONCENTRATED DRUMS (DRUM SWEEP AREAS)
  - DRUM CLUSTERS AS DEFINED BY CDM
  - CDM TEST PIT LOCATION
  - TEST TRENCH (TT-24)
  - TAR DELINEATION AREA
  - SUSPECT DRUM AREA

100 0 100  
 SCALE IN FEET

NO.	DATE	DESCRIPTION	NO.	DATE	DESCRIPTION
1	1/23/93	ISSUED TO DEC FOR USE BY PRP'S			
2	1/24/93	ADDED TT-30 AND REFINED CALL OUTS			
3	1/26/93	ISSUED TO DEC AS FINAL			

DESIGNED BY: J.C.  
 DRAWN BY: K.A.H.  
 CHECKED BY: E.L.B.  
 PROJ. ENGR.: R.H.

**URS** URS Consultants, Inc.  
 CONSULTING ENGINEERS  
 BUFFALO NEW YORK  
 JOB No. 35242

NEW YORK STATE  
 DEPARTMENT OF ENVIRONMENTAL CONSERVATION  
 PFOHL BROTHERS LANDFILL  
 NEW YORK

PFOHL BROTHERS LANDFILL  
 NYSDEC SITE NO. 09-15-043

IRM RECORD DWG. AREA B & C  
 JUNE 26, 1992 THRU FEB. 20, 1993  
 DWG. NO. 1