

NYSDEC SUPERFUND STANDBY CONTRACT NO. D003493
ECOLOGY AND ENVIRONMENT ENGINEERING P.C. (EEEPCC)
STATUS REPORT FOR MARCH 2006

Mr. C's Dry Cleaner Site
Remedial Construction Management

NYSDEC P.M.: David Chiusano

Site No. 9-15-157

E & E P.M.: Michael Steffan

Work Assignment (WA) No. D003493-27.4

E & E Job No.: NY06

WORK COMPLETED DURING THIS REPORTING PERIOD

Task 1: Work Plan and Background Review:

1. Complete

Task 2: Pre-Award Services

1. All pre-award services under this task were completed in March 2001.

Task #3 Remedial Construction Management

1. The remedial construction management work and records are complete.

Task #4 Post Construction Operations and Maintenance Services - (October 2003 to October 2004)

1. Work for O & M services is complete under the task.

Task #5 - Soil Gas, Indoor Air Monitoring and Well Installation

1. All work is complete on the task.
2. SVII report issued to NYSDEC regarding the last round of indoor air quality sampling at the church. Results indicate PCE was below regulatory levels. Copies of the report issued to NYSDEC, NYSDEC - Region 9, and NYS Department of Health on February 10, 2005.
3. SVII air sampling performed at 27 Whaley Avenue on February 14, 2005. Results received in March 2005. Report prepared and issued to the Department on March 17, 2005. No further action required at the facility based on the analytical results.
4. Both facilities of mitigation system installation were reviewed in April 2005. No O&M maintenance work was required after inspection. O&M Inspection on both facilities was performed in October 2005 and will take place again in March 2006.

Task #6 - Post Construction Operations and Maintenance Services - (October 2004 to October 2005)

1. Conceptual costs for this next phase of O&M work submitted to the Department and accepted on January 6, 2005. The revised work plan and budget modification submitted by EEEPC on March 3, 2005. Acceptance by the Department received on March 31, 2005.
2. The March 2006 O&M report was issued to the Department on April 11, 2006. The highlights of the work performed in January include:
 1. Sampling for monthly compliance was performed on March 1, and March 13, 2006. The March 1, and 13, 2006 results indicated again the treatment system was in compliance with the discharge requirements under the permit. The primary contaminant - PCE was in compliance with the discharge permit (results (both sampling periods - 2.0 ug/L with compliance at 10 ug/L).
 2. OMEI established power washing the air stripper trays on a weekly basis.
 3. Future scheduling of complete tear-down and cleaning of the air stripper as a corrective action to be performed on a six month basis. Next scheduled cleaning to be in May and November 2006.
 4. The Agway air sparge and soil vapor extraction system continues to be operated and maintained. Future decisions on continued operation of the system to be determined by NYSDEC.

WORK PLANNED FOR NEXT MONTH - APRIL 2006

1. EEEPC to continue to provide oversight and reporting in April 2006 of the O&M work by O&M Enterprises, Inc. (OMEI) for the Department. Continue to monitor of differential pressures and review of the conditions of the trays of the air stripping unit to evaluate unit efficiency and additional unit cleaning. The next compliance sampling is schedule to be performed on April 3, 2006.
2. Issue the April 2006 O&M report no later than May 10, 2006.
3. EEEPC to continue submittal of the monthly overall project status reports for the Department.
4. Perform O&M review of the installed SVII mitigation systems at the Presbyterian Church and 27 Whaley Ave. and perform air sampling in each facility to evaluate systems effectiveness.

BUDGET STATUS

Task 1: Work Plan and Background Review

1. Currently no budget issues with this task. Work is complete.

Task 2: Pre-Award Services

1. Currently no budget issues with this task. Work is complete.

Monthly Progress Report
Mr. C's Dry Cleaner Site, Work Assignment 27.4
March 2006
Page 3 of 4

Task 3A: Remedial Construction Management

1. Budget modification costs accepted by the Department on April 22, 2003.

Task 3B: Oversight of Operation and Maintenance of Treatment Equipment

1. Work under budget. Construction project closure certification report still need submitted.

Task 4: 12 months of O&M services - (October 2003 to October 2004 & October 2004 to October 2005)

1. This task was added and approved to the work assignment on October 8, 2003. The work will be for all O&M and analytical services to maintain remedial system compliance for 12 months.
2. Next 12 months of O&M services (October 2004 to October 2005) approved by the Department on March 31, 2005.
3. Discussions initiated by EEEPC after review of the conditions of the concrete well pads on the library property. OMEI to schedule repairs with coordination with library staff in 2006.
4. Initiate discussion with the DEC project manager regarding O&M services for October 2005 to April 2006.

Task 4A: O&M services (2005-2006 until April 2006).

1. Prepare conceptual budget and prepare subcontracts for O&M, laboratory and utility services until April 2006. This will complete work under EEEPC Standby contract D003493. Once new EEEPC Contract is signed a new work assignment will need to be developed to continue O&M services at the Mr. C's site.
2. Once conceptual budget is approved, prepare and issue revised work assignment document and budget modification for final approval.

Task 5: Soil Gas and Well Installation

1. Task is complete. Due to expanded work with soil gas, IAQ work and analytical, an additional budget modification of the task to be requested in the 2004-2005 O&M request.
2. The two depressurization unit or mitigation treatment sites were reviewed with the property owners. Both systems continue to operate as planned. Next O&M inspection by EEEPC due at both locations in March 2006.

CHANGES TO ORIGINAL SCOPE OF WORK

1. Task 4 added to perform the next 12 months of O&M services. Budget amendment accepted by the Department 10/8/03.

Monthly Progress Report
Mr. C's Dry Cleaner Site, Work Assignment 27.4
March 2006
Page 4 of 4

2. Task 4A to be added to provide O&M services until April 2006.
3. Task 5 added additional soil gas and drilling work at the site.
4. EEPC to provide operation and maintenance services related to the Agway site operated by Matrix Environmental. The site formally housed heating fuel oil and gasoline and is currently being reviewed by the Spill Group of NYSDEC Region 9.

Previously stated changes that have not yet been formalized in the WA budget are:

1. None
2. Need to discuss change in the O&M work assignment over to the new EEPC contract to be issued in April 2006.

CHANGES TO THE SCHEDULE

1. Limited changes in the last 12 months of O&M work. Additional work added in May 2005 included O&M services at the former Agway site.

CHANGES TO PROJECT PERSONNEL

1. EEPC has made some limited staffing changes to the project in this year. The interim staff changes include Mr. Jim Mays and Mr. Jeff Kohler for performance of O & M services oversight.
2. M. Steffan is managing the project for EEPC and Mr. D. Miller is providing technical support and peer review for EEPC.