

**NYSDEC SUPERFUND STANDBY CONTRACT NO. D004442  
ECOLOGY AND ENVIRONMENT ENGINEERING P.C. (EEEPC)  
STATUS REPORT FOR FEBRUARY 2007**

**Mr. C's Dry Cleaners Site  
Remedial Construction Management**

**NYSDEC P.M.: Will Welling**

**Site No. 9-15-157**

**EEEPC P.M.: Michael Steffan**

**Work Assignment (WA) No. D004442-DC02**

**EEEPC Job No.: DC02**

**THE WORK COMPLETED DURING THIS REPORTING PERIOD**

**Task 1: Work Plan and Background Review:**

1. The work plan and budget was prepared and issued to NYSDEC on May 18, 2006.
2. The work plan and budget was approved by the Department on July 28, 2006 for \$153,219.  
The work plan is for operations, maintenance and monitoring (OM&M) services at the site from May 2006 to April 2007.
3. The task has been completed and closed.

**Task 2: Remedial Treatment System Site Management 2006 - 2007**

**Subtask 2.1 - Operations and Maintenance Services - 2006-2007**

1. The February 2007 OM&M report was issued to the Department on March 8, 2007. The highlights of the work performed in February 2007 include:
  - A. Sampling for monthly compliance was performed on February 6, 2007. The analytical results received on February 20, 2007, indicated compliance with groundwater contaminants
  - B. The remedial treatment system uptime in February 2007 was 100% and processed and treated 913,610 gallons of groundwater.
  - C. The level transducer in PW-7 was found to be defective. A new unit will be ordered and will be installed as soon as the replacement is received from the equipment manufacturer (early March).
2. The Agway site remedial treatment equipment continues to operate per the original operating conditions of the original installation by Matrix Environmental. Minor repairs to the compressor occurred in February 2007.

**Subtask 2.2 - Air Monitoring and Evaluation Services**

1. EEEPC coordinated and scheduled with the Presbyterian Church and the property owner at 27 Whaley Avenue and sampled the indoor air at both locations on June 26, 2006. Analytical results have been received from STL Burlington. A DUSR review was performed on the analytical data with all results within the precision, accuracy and completeness requirement per NYSDEC. A letter report will be prepared and issued to NYSDEC and NYSDOH.
2. EEEPC performed air sampling of the active Agway exhaust stack from the AS/SVE system on June 26, 2006. Analytical results have been received from STL Burlington. A DUSR review was performed on the analytical data with all results within the precision, accuracy and completeness requirement per NYSDEC. A letter report will be prepared and issued to NYSDEC.

**WORK PLANNED FOR NEXT MONTH - March 2007**

1. EEEPC to continue to provide oversight and reporting in March 2007 of the OM&M work by O&M Enterprises, Inc. (OMEI) for the Department. Continue to monitor of differential pressures and review of the conditions of the trays of the air stripping unit to evaluate unit efficiency and additional unit cleaning.
2. EEEPC to continue submittal of the monthly overall project status reports for the Department.
3. Finalize the First Presbyterian Church and 27 Whaley letter reports of SVII findings and submit.
4. Finalize the letter report of the analytical data for Agway site and review results with current operating condition of the remedial treatment system.
5. Begin discussion with the NYSDEC project manager for long term work assignment for O&M services with the Mr. C’s site.
6. Installation of the level transducer for well PW-7 upon receipt of the replacement equipment from the manufacturer (Esterline, Inc.).
7. Receipt of scope of work for long term work assignment for operations, maintenance and monitoring services for the Mr. C’s site from the NYSDEC project manager. The next work assignment is expected to start May 2007 and extend to April 2011. EEEPC project manager to initiate the internal paperwork to open work assignment to develop the 2007-2011 work plan, subcontractor procurement (OM&M and analytical services), and budget modification for the new work assignment. Submit work plan and budget modification to NYSDEC before end of March 2007.

**BUDGET STATUS**

**Task 1: Work Plan and Background Review**

1. The work plan and work assignment budget has been accepted. The new budget for the overall work assignment \$153,219.
2. EEEPC prepared a conceptual budget in January 2007 for discussions at a meeting held January 26, 2007 in Albany, NY in the preparation of a new scope of work and budget modification for long term OM&M services from May 2007 to April 2011.

**Monthly Progress Report - Mr. C's Dry Cleaners Site**  
**February 2007**  
**Page 3 of 3**

Task 2: Remedial Treatment System Site Management 2006 - 2007

1. Currently there no budget issues with this task. Work is on-going and should be completed at the end April 2007.

Budget on the individual task budgets are as follows:

<b>Task/Description</b>	<b>NYSDEC Original Budget</b>	<b>Current Expenditures As of 3/3/07</b>
<b>Task 1 - Work Plan</b>	\$5,814	\$ 5,790
<b><u>Task 2: Remedial Treatment System Site Management 2006 - 2007</u></b>	\$147,405	\$120,619
<b>Totals</b>	<b>\$153,219</b>	<b>\$126,409</b>

**CHANGES TO ORIGINAL SCOPE OF WORK**

1. None during this period.

**CHANGES TO THE SCHEDULE**

1. The schedule includes monthly O&M review with sampling performed monthly for compliance and weekly maintenance of the remedial treatment systems (Mr. C's and Agway).

**CHANGES TO PROJECT PERSONNEL**

1. None.