

**NYSDEC SUPERFUND STANDBY CONTRACT NO. D004442
ECOLOGY AND ENVIRONMENT ENGINEERING P.C.
STATUS REPORT FOR JUNE 2007**

Mr. C's Dry Cleaners Site OM&M Services	NYSDEC P.M.: Will Welling
Site No. 9-15-157	EEEEPC P.M.: Michael Steffan
Work Assignment (WA) No. D004442-13	EEEEPC Job No.: 002700.DC13

WORK COMPLETED DURING THIS REPORTING PERIOD

The work related to each task performed this period is as follows:

Task 1: Work Plan:

EEEEPC received comments and additional scope of work from NYSDEC and then submitted the revised work plan on April 26, 2007. The work assignment and budget as prepared was approved by NYSDEC on May 23, 2007. No further work is anticipated with Task 1 and is internally closed.

EEEEPC has opened the project and is continuing the OM&M reporting function and development of the Site Management Plan.

Task 2: Site Management:

Subtask 2.1.A - OM&M services.

The June 2007 OM&M report was issued on June 28, 2007. The remedial treatment system for Mr. C's was 99.2% operational for the month of June 2007. Approximately 755,060 gallons of groundwater was treated in the month of June. The analytical monitoring program for June indicated that all parameters analyzed were in compliance with the current SPDES Discharge Equivalency Permit. The Agway site continues to be operational. The July 2007 compliance sampling was performed on July 2, 2007.

The subcontracts for O&M Enterprises Inc. (OMEI) and Severn Trent Laboratories (STL) are still in place for the Mr. C's OM&M services until approved subcontracts for the Iyer Environmental Group (IYER-OM&M Services) and Mitkem Corporation (Mitkem – analytical) are completed and in place by EEEPC. These are expected to be complete with new subcontractor transition to be performed the week of July 16, 2007.

Subtask 2.1.B – Long-term Groundwater Monitoring Program

The field work is being scheduled by EEEPC staff for performance of the long-term groundwater monitoring program to begin August 6, 2007. Turn around time of analytical samples is 21 days from receipt of samples. Anticipated issuance of the monitoring report is October 2007.

**WA D004442.DC13 – Mr. C’s Dry Cleaners site
June 2007 Progress Report**

Subtask 2.1.C – Program Air Monitoring and Evaluation Services

The first work effort under this subtask is scheduled for the heating season of October 2009.

Subtask 2.1.D – Periodic Review Reports

The first work effort under this subtask is scheduled for the heating season of December 2007.

Subtask 2.2 – Site Management Plan

The SMP is currently under development by EEEPC. Draft Plan to be issued in early August 2007.

COST SUMMARY:

Task 1.1: As of the June 2007 reporting period, approximately \$5,980 of the \$6,000 task budget, or 99.6%, has been spent.

Task 2.1: As of the June 2007 reporting period, approximately \$10,686 of the \$664,026 task budget or 1.61% has been spent.

Task 2.2: As of the June 2007 reporting period, approximately \$5,660 of the \$22,103 task budget or 25.6% has been spent.

Table 1 presented below provides WA budgets by Task and Subtask and the current expenditures for each task by EEEPC.

Table 1 Budget vs. Actual Expenditures

Task/Description	NYSDEC Authorized Budget	Current Expenditures As of 6/30/07
Task 1 - Work Plan	\$6,000	\$5,980
Task 2: Site Management		
Subtask 2.1.A – OM&M Services	\$447,847	\$10,686
Subtask 2.1.B – LT Groundwater Monitor	\$168,297	\$0.00
Subtask 2.1.C – Program Air Monitoring	\$26,024	\$0.00
Subtask 2.1.D – Periodic Review Report	\$21,858	\$0.00
Subtask 2.2 – Site Management Plan	\$22,103	\$5,660
Totals	\$692,125	\$22,326

The overall budget vs. the actual expenditures is 3.23% complete.

CHANGES TO SCOPE OF WORK

No changes to the current approved WA.

**WA D004442.DC13 – Mr. C’s Dry Cleaners site
June 2007 Progress Report**

CHANGES TO PROJECT PERSONNEL

There have been no changes to project personnel.

WORK PLANNED FOR JULY 2007

1. Preparation of the draft SMP.
2. Preparation for the equipment and staff for the 1st round of long term groundwater monitoring effort for the WA.
3. Execution and activation of all subcontracts under the new work assignment.
4. Perform the OM&M compliance services at the Mr.C’s and Agway sites in July 2007.