

**NYSDEC SUPERFUND STANDBY CONTRACT NO. D004442
ECOLOGY AND ENVIRONMENT ENGINEERING P.C.
STATUS REPORT FOR MARCH 2010**

Mr. C's Dry Cleaners Site OM&M Services	NYSDEC P.M.: Will Welling
Site No. 9-15-157	EEEEPC P.M.: Michael Steffan
Work Assignment (WA) No. D004442-13	EEEEPC Job No.: 002700.DC13

WORK COMPLETED DURING THIS REPORTING PERIOD

The work related to each task performed this period is as follows:

Task 1: Work Plan:

No further work is anticipated with Task 1 and it is internally closed.

Task 2: Site Management:

Subtask 2.1.A - OM&M services.

The March 2010 OM&M report was issued on April 2, 2010. The remedial treatment system for Mr. C's site in November was operational 100%. Approximately 491,152 gallons of groundwater was treated in the month of March 2010. All contaminant parameters were in compliance with the site specific SPDES Equivalency Permit.

NYSDOT put on hold on the reconstruction of Main Street in East Aurora for the winter. Construction work occurred in front of the Mr. C's (586 Main Street) and former Agway site (566 Main Street). The DOT EIC was previously informed that no stockpiling of contractor equipment or materials could be performed on the Agway site because it is an active remedial site under the NYSDEC from a previous spill. EEEPC's O&M contractor will continue to report if any stockpiled construction equipment and materials cause issues with the OM&M services work at the Agway site.

Subtask 2.1.B – Long-term Groundwater Monitoring Program

Suggested monitoring well network improvements were submitted to NYSDEC on September 10, 2009 for discussion. The next long-term monitoring well sampling program is scheduled for May 2010.

Subtask 2.1.C – Program Air Monitoring and Evaluation Services

No services performed on the system this reporting period.

Subtask 2.1.D – Periodic Review Reports (PRR)

Met with NYSDEC PM on October 8, 2009 to review comments to the 2008 PRR. Comments received will be reflected in the submission of the 2009 PRR in April 2010.

Subtask 2.2 – Site Management Plan

Draft site specific SMP was issued on January 24, 2008 for review and comments by NYSDEC. Revisions to the SMP to be prepared according to the new format prepared by the NYSDEC PM.

**WA D004442.DC13 – Mr. C’s Dry Cleaners site
March 2010 Progress Report**

COST SUMMARY:

Table 1 presented below provides WA budgets by Task and Subtask and the current expenditures for each task by EEEPC.

Table 1 Budget vs. Actual Expenditures

Task/Description	NYSDEC Authorized Budget	Current Expenditures As of 3/27/10 (approx.)
Task 1 - Work Plan	\$6,000	\$5,980
Task 2: Site Management		
Subtask 2.1.A – OM&M Services	\$447,847	\$363,682
Subtask 2.1.B – LT Groundwater Monitor	\$168,297	\$69,419
Subtask 2.1.C – Program Air Monitoring	\$26,024	\$18,212
Subtask 2.1.D – Periodic Review Report	\$21,858	\$21,321
Subtask 2.2 – Site Management Plan	\$22,103	\$19,573
Totals	\$692,125	\$498,187

The overall budget vs. the actual expenditures is 72% complete.

CHANGES TO SCOPE OF WORK

- Additional inspections and repairs beyond normal maintenance are occurring with the Agway AS system and the low-flow groundwater pumping system. These costs will be evaluated with respect to the overall OM&M budget.
- Review of the groundwater monitoring well network for data gaps, wells to be decommissioned and new wells.
- Review of bio-augmentation program for use around the Mr. C’s site.
- If programs advance with monitoring well network improvements and bio-augmentation, then EEEPC would provide oversight and reporting for both programs.

CHANGES TO PROJECT PERSONNEL

There have been no changes to project personnel.

WORK PLANNED FOR April 2010 & Beyond

1. Perform the OM&M compliance services at the Mr.C’s and Agway sites and submit compliance report no later than the 10th day of the following reporting month.
2. Review and discussion with NYSDEC PM regarding repairs to the Agway treatment system as a result of construction activities have been completed along Main Street by NYSDOT and construction contractor.
3. Respond to any NYSDEC comments and finalize the Site Management Plan (SMP) and PRR based on client comments.
4. Review of the groundwater monitoring well network for data gaps, wells to be decommissioned and new wells. After review and acceptance by NYSDEC of proposed network improvements provide scope of work for NYSDEC to issue to Call-out contractor to perform work.

WA D004442.DC13 – Mr. C's Dry Cleaners site
March 2010 Progress Report

5. Review proposals of bio-augmentation around the Mr. C's site with NYSDEC representatives.
6. Perform the next round of long-term groundwater monitoring in May 2010.