

**NYSDEC SUPERFUND STANDBY CONTRACT NO. D004442
ECOLOGY AND ENVIRONMENT ENGINEERING P.C.
STATUS REPORT FOR JUNE 2010**

Mr. C's Dry Cleaners Site OM&M Services	NYSDEC P.M.: Will Welling
Site No. 9-15-157	EEEEPC P.M.: Michael Steffan
Work Assignment (WA) No. D004442-13	EEEEPC Job No.: 002700.DC13

WORK COMPLETED DURING THIS REPORTING PERIOD

The work related to each task performed this period is as follows:

Task 1: Work Plan:

No further work is anticipated with Task 1 and it is internally closed.

Task 2: Site Management:

Subtask 2.1.A - OM&M services.

- The June 2010 OM&M report was issued on July 9, 2010. The remedial treatment system for Mr. C's site in June was operational 100%. Approximately 268,627 gallons of groundwater was treated in the month of June 2010. Total flow was down due to pump problems with location RW-1 and PW-7. All contaminant analytical parameters were in compliance with the site specific SPDES Equivalency Permit.
- EEEPC's O&M contractor will continue to report if any stockpiled construction equipment and materials cause issues with the OM&M services work at the Agway site.

Subtask 2.1.B – Long-term Groundwater Monitoring Program

- Suggested monitoring well network improvements were submitted to NYSDEC on September 10, 2009 for discussion.
- The latest long-term monitoring well sampling was performed on May 7, 10-11, 2010. Analytical results due in 28 days after receipt of samples and report preparation and submittal three to four weeks after receipt of analytical data.

Subtask 2.1.C – Program Air Monitoring and Evaluation Services

- No services performed on the system this reporting period.

Subtask 2.1.D – Periodic Review Reports (PRR)

- The 2009 PRR was issued April 19, 2010.

Subtask 2.2 – Site Management Plan

- Draft site specific SMP was issued on January 24, 2008 for review and comments by NYSDEC. Revisions to the SMP to be prepared according to the new format prepared by the NYSDEC PM.

**WA D004442.DC13 – Mr. C's Dry Cleaners site
June 2010 Progress Report**

COST SUMMARY:

Table 1 presented below provides WA budgets by Task and Subtask and the current expenditures for each task by EEEPC.

Table 1 Budget vs. Actual Expenditures

Task/Description	NYSDEC Authorized Budget	Current Expenditures As of 7/3/10 (approx)
Task 1 - Work Plan	\$6,000	\$5,980
Task 2: Site Management		
Subtask 2.1.A – OM&M Services	\$447,847	\$387,408
Subtask 2.1.B – LT Groundwater Monitor	\$168,297	\$88,733
Subtask 2.1.C – Program Air Monitoring	\$26,024	\$18,212
Subtask 2.1.D – Periodic Review Report	\$21,858	\$22,278
Subtask 2.2 – Site Management Plan	\$22,103	\$19,590
Totals	\$692,125	\$549,209

The overall budget vs. the actual expenditures is 79.4% complete.

CHANGES TO SCOPE OF WORK

- Additional inspections and repairs beyond normal maintenance are occurring with the Agway AS system and the low-flow groundwater pumping system. These costs will be evaluated with respect to the overall OM&M budget.
- Review of the groundwater monitoring well network for data gaps, wells to be decommissioned and new wells.
- Review of bio-augmentation program for use around the Mr. C's site.
- If programs advance with monitoring well network improvements and bio-augmentation, then EEEPC would provide oversight and reporting for both programs.

CHANGES TO PROJECT PERSONNEL

There have been no changes to project personnel.

WORK PLANNED FOR July 2010 & Beyond

1. Perform the OM&M compliance services at the Mr.C's and Agway sites and submit compliance report no later than the 10th day of the following reporting month.
2. Review and discussion with NYSDEC PM regarding repairs to the Agway treatment system as a result of construction activities have been completed along Main Street by NYSDOT and construction contractor.
3. Respond to any NYSDEC comments and finalize the Site Management Plan (SMP) and PRR based on client comments.
4. Review of the groundwater monitoring well network for data gaps, wells to be decommissioned and new wells. After review and acceptance by NYSDEC of proposed network improvements provide scope of work for NYSDEC to issue to Call-out contractor to perform work.
5. Review proposals of bio-augmentation around the Mr. C's site with NYSDEC representatives.
6. Prepare and issue the long-term groundwater monitoring report July 2010.