

**NYSDEC STANDBY CONTRACT NO. D007617  
ECOLOGY AND ENVIRONMENT ENGINEERING P.C.  
STATUS REPORT FOR JUNE 2018**

<b>Mr. C's Dry Cleaners Site OM&amp;M Services</b>	<b>NYSDEC P.M.: Pranavi Ghugare</b>
<b>Site No. 9-15-157</b>	<b>EEEPC P.M.: Ashlee Patnode</b>
<b>Work Assignment (WA) No. D007617-11.1</b>	<b>EEEPC Job No.: 1703074.0011</b>

**WORK COMPLETED DURING THIS REPORTING PERIOD**

**Task 1 – Task 7:**

- These tasks are complete.

**Task 8 – RSO services**

- No work this period.

**Task 9: Groundwater Sampling and Reporting – Events 2017 & 2018**

- The next long-term groundwater monitoring event will occur in Fall 2018.

**Task 10: Annual PRR Reporting – Years 2017 & 2018**

- No work this period.

**Task 11 – Additional OM&M Services – June 2017 – February 2019**

- Treatment system was operational 91.67% of the time from June 4 to June 28, 2018.
- The pumping system includes only Pumping Wells PW-4 through PW-8 (West side of Whaley Avenue only).
- The monthly OM&M Report for May and June 2018 was prepared. These reports were combined due to corrective actions and sampling performed in June 2018.

**COST SUMMARY:**

Table 1 presented below provides WA budgets by Task and Subtask and the approximate expenditures for each task by EEEPC.

**Table 1 Budget vs. Approximate Expenditures – WA-11.2**

<b>Task/Description</b>	<b>NYSDEC Authorized Budget</b>	<b>Approx. Expenditures as of w/e 06/30/18</b>	<b>% Complete As of w/e 06/30/18</b>	<b>Expended in June 2018</b>
<b>Task 1: Scoping / Work Plan</b>	\$7,385	\$ 7,530	102%	Closed
<b>Task 2: Site Management Plan Updates and Revisions</b>	\$39,621	\$ 33,685	85%	\$ 0
<b>Task 3: Operations, Maintenance, and Monitoring Services</b>	\$379,597	\$418,316	110%	Closed

**WA D007617-11.2– Mr. C’s Dry Cleaners site  
June 2018 Progress Report**

<b>Task 4: Groundwater Sampling and Reporting</b>	\$175,227	\$ 139,563	80%	Closed
<b>Task 5: Annual PRR Reporting</b>	\$88,335	\$ 80,504	91%	Closed
<b>Task 6: Remedial System Optimization – Biorem., SVII, and SSDS</b>	\$313,343	\$ 347,487	111%	Closed
<b>Task 7: OM&amp;M ‘15 - ‘17</b>	\$350,856	\$ 376,964	107%	Closed
<b>Task 8: RSO ‘15 - ‘17</b>	\$144,088	\$ 104,033	72%	\$ 192.59
<b>Task 9: LT Groundwater Monitoring ‘17 &amp; ‘18</b>	\$97,669	\$ 77,674	80%	\$ 0
<b>Task 10: Annual PRR Reporting ‘17 &amp; ‘18</b>	\$37,032	\$ 17,472	47%	\$ 0
<b>Task 11: OM&amp;M Services ‘17- Feb. 2019</b>	\$319,689	\$ 119,374	37%	\$ 11,801.55
<b>Totals</b>	<b>\$1,952,842</b>	<b>\$1,722,600</b>	<b>88%</b>	<b>\$ 11,994.14</b>

**CHANGES TO SCOPE OF WORK**

- None this period.

**CHANGES TO PROJECT PERSONNEL**

- None this period.

**CHANGES TO PROJECT SCHEDULE**

- Overall work schedule at the site will extend into February 2019 as a result of groundwater treatment system restart and closure evaluation requirements of DER-10 (Phased pulsing program).

**Work Planned for June 2018 and beyond**

1. Perform the OM&M compliance services at the Mr. C’s site and submit compliance report the following reporting month.
2. Perform limited OM&M services at the Mr. C’s Treatment facility.
3. Support the NYSDEC / NYSDOH on the design and installation of two SSDS vapor mitigation system(s) based on the August 11, 2015 SVII Report and letter of support from NYSDOH – 23 and 31 Paine Avenue.