

**NYSDEC STANDBY CONTRACT NO. D007617
ECOLOGY AND ENVIRONMENT ENGINEERING AND GEOLOGY P.C. (E & E)
STATUS REPORT FOR JULY 2018**

Mr. C's Dry Cleaners Site OM&M Services	NYSDEC P.M.: Pranavi Ghugare
Site No. 9-15-157	E & E P.M.: Ashlee Patnode
Work Assignment (WA) No. D007617-11.1	E & E Job No.: 1703074.0011

WORK COMPLETED DURING THIS REPORTING PERIOD

Task 1 – Task 7:

- These tasks are complete.

Task 8 – RSO services

- No work this period.

Task 9: Groundwater Sampling and Reporting – Events 2017 & 2018

- The next long-term groundwater monitoring event will occur in Fall 2018.

Task 10: Annual PRR Reporting – Years 2017 & 2018

- No work this period.

Task 11 – Additional OM&M Services – June 2017 – February 2019

- Treatment system was operational 100% of the time from June 28 to July 30, 2018.
- The pumping system, which includes only Pumping Wells PW-4 through PW-8 (West side of Whaley Avenue only), was sampled on July 26, 2018.
- The monthly OM&M Report for July 2018 was prepared.

COST SUMMARY:

Table 1 presented below provides WA budgets by Task and Subtask and the approximate expenditures for each task by E & E.

Table 1 Budget vs. Approximate Expenditures – WA-11.2

Task/Description	NYSDEC Authorized Budget	Approx. Expenditures as of w/e 08/04/18	% Complete As of w/e 08/04/18	Expended in July 2018
Task 1: Scoping / Work Plan	\$7,385	\$ 7,530	102%	Closed
Task 2: Site Management Plan Updates and Revisions	\$39,621	\$ 33,685	85%	Closed
Task 3: Operations, Maintenance, and Monitoring Services	\$379,597	\$418,316	110%	Closed
Task 4: Groundwater Sampling and Reporting	\$175,227	\$ 139,563	80%	Closed
Task 5: Annual PRR Reporting	\$88,335	\$ 80,504	91%	Closed

**WA D007617-11.2– Mr. C’s Dry Cleaners site
July 2018 Progress Report**

Task/Description	NYSDEC Authorized Budget	Approx. Expenditures as of w/e 08/04/18	% Complete As of w/e 08/04/18	Expended in July 2018
Task 6: Remedial System Optimization – Biorem., SVII, and SSDS	\$313,343	\$ 347,487	111%	Closed
Task 7: OM&M ‘15 - ‘17	\$350,856	\$ 376,964	107%	Closed
Task 8: RSO ‘15 - ‘17	\$144,088	\$ 104,033	72%	\$ 0
Task 9: LT Groundwater Monitoring ‘17 & ‘18	\$97,669	\$ 77,674	80%	\$ 0
Task 10: Annual PRR Reporting ‘17 & ‘18	\$37,032	\$ 17,472	47%	\$ 0
Task 11: OM&M Services ‘17- Feb. 2019	\$319,689	\$ 140,226	44%	\$ 20,852
Totals	\$1,952,842	\$1,743,452	89%	\$ 20,852

CHANGES TO SCOPE OF WORK

- None this period.

CHANGES TO PROJECT PERSONNEL

- None this period.

CHANGES TO PROJECT SCHEDULE

- Overall work schedule at the site will extend into February 2019 as a result of groundwater treatment system restart and closure evaluation requirements of DER-10 (Phased pulsing program).

Work Planned for June 2018 and beyond

1. Perform the OM&M compliance services at the Mr. C’s site and submit compliance report the following reporting month.
2. Perform limited OM&M services at the Mr. C’s Treatment facility.
3. Support the NYSDEC / NYSDOH on the design and installation of two SSDS vapor mitigation system(s) based on the August 11, 2015 SVII Report and letter of support from NYSDOH – 23 and 31 Paine Avenue.