

**NYSDEC STANDBY ENGINEERING SERVICES CONTRACT NO. D009807
ECOLOGY AND ENVIRONMENT ENGINEERING AND GEOLOGY P.C. (E & E)
STATUS REPORT FOR MARCH 2021**

Mr. C's Dry Cleaners

NYSDEC P.M.: Payson Long

Site No. 9-15-157

E & E PM: Ashlee Smith

Work Assignment (WA) No. D009807-07

E & E Job No.: 1705007.0007

Progress Schedule Update

	Task / Milestone	Start Date from SOW	Finishing Date from SOW	Status (% Complete)	Projected Completion Date
1	Project Setup & SMP Updates	3/6/2020	3/6/2022	34%	3/6/2022
2	OM&M Services	3/6/2020	3/6/2022	50%	3/6/2022
3	LTGW Sampling	9/1/2020	12/31/2021	50%	12/31/2021
4	PRR/Annual Summary Report	3/6/2020	1/31/2022	50%	1/31/2022
5	Remedial Site Optimization	3/6/2020	3/6/2022	60%	3/6/2022

Accomplishments During This Reporting Period

Task 1 – Project Setup & SMP Updates

- E&E began drafting updates to the SMP for a section on Climate Change Vulnerability. These drafts will be provided to the DEC for review once complete.

Task 2 – OM&M Services

- IEG completed weekly O&M system inspections for the reporting period.
- Influent and effluent samples from the treatment system were collected by IEG on March 3, 2021.
- Summary of system OM&M and analytical results will be included in the monthly OM&M report.

Task 3 – LTGW Sampling

- None.

Task 4 – PRR/Annual Summary Report

- None.

Task 5 – Remedial Site Optimization

- E&E discussed the path forward outline with DEC. E&E will move forward with researching historical utility records, “hotspot” geoprobe at the Library and 19 Whaley, pressure testing the influent pipes to the treatment system to test for leaks, and SVI investigations in existing structures to access VOC concentrations.

Problems and Concerns

- None.

Project Changes in the Scope of Services

- None

Budget Status

Approx. Costs accrued through: 03/31/2021				
	Task	Budget	Costs to Date	Balance
1	Project Setup & SMP Updates	\$16,770	\$5,663	\$11,107
2	OM&M Services	\$276,320	\$87,752	\$188,568
3	LTGW Sampling	\$86,476	\$29,891	\$56,585
4	PRR/Annual Summary Report	\$39,527	\$25,851	\$13,676
5	Remedial Site Optimization	\$30,589	\$18,449	\$12,140
	Totals	\$449,682	\$167,607	\$282,075

Work Planned for Next Reporting Period

- Continue providing site management services and completing OM&M at the Site.
- Continue additional source area investigation including reaching out to property owners of Library and 19 Whaley to obtain permission to complete geoprobe sampling on properties, contacting utility companies for records of utility construction and repairs under Whaley, and developing plans for pressure testing influent pipes from recovering wells and performing additional SVI investigations.