

**NYSDEC STANDBY ENGINEERING SERVICES CONTRACT NO. D009807  
ECOLOGY AND ENVIRONMENT ENGINEERING AND GEOLOGY P.C. (E & E)  
STATUS REPORT FOR JANUARY 2022**

**Mr. C's Dry Cleaners**

**NYSDEC P.M.: Payson Long**

**Site No. 9-15-157**

**E & E PM: Rebecca Knappert**

**Work Assignment (WA) No. D009807-07**

**E & E Job No.: 1705007.0007**

**Progress Schedule Update**

	<b>Task / Milestone</b>	<b>Start Date from SOW</b>	<b>Finishing Date from SOW</b>	<b>Status (% Complete)</b>	<b>Projected Completion Date</b>
1	Project Setup & SMP Updates	3/6/2020	3/6/2022	70%	5/31/2022
2	OM&M Services	3/6/2020	3/6/2022	70%	5/31/2022
3	LTGW Sampling	9/1/2020	1/31/2022	100%	1/31/2022
4	PRR/Annual Summary Report	3/6/2020	1/31/2022	90%	2/28/2022
5	Remedial Site Optimization	3/6/2020	3/6/2022	70%	5/31/2022

**Accomplishments During This Reporting Period**

Task 1 – Project Setup & SMP Updates

- None.

Task 2 – OM&M Services

- IEG completed weekly O&M system inspections for the reporting period.
- Influent and effluent samples were collected from the treatment system by IEG on January 31, 2021.
- Summary of system OM&M and analytical results will be included in the monthly OM&M report.

Task 3 – LTGW Sampling

- Plume maps were completed for the annual summary report and RSO discussions.

Task 4 – PRR/Annual Summary Report

- The annual summary report was drafted and is being reviewed internally.

Task 5 – Remedial Site Optimization

- An RSO meeting took place to discuss options such as new well construction as well as increased SVI sampling.
- E&E revised the indoor air sampling plan to include additional properties.
- E&E planned RSO activities discussed at the meeting.

**Problems and Concerns**

- None.

**Project Changes in the Scope of Services**

- None

**Budget Status**

Approx. Costs accrued through:		1/31/2021		
	Task	Budget	Costs to Date	Balance
1	Project Setup & SMP Updates	\$16,770	\$7,332	\$9,438
2	OM&M Services	\$276,320	\$169,561	\$106,759
3	LTGW Sampling	\$86,476	\$49,554	\$36,922
4	PRR/Annual Summary Report	\$39,527	\$26,795	\$12,732
5	Remedial Site Optimization	\$30,589	\$29,291	\$1,298
	<b>Totals</b>	<b>\$449,682</b>	<b>\$282,533</b>	<b>\$167,149</b>

**Work Planned for Next Reporting Period**

- Continue providing site management services and completing OM&M at the Site.
- Continue additional source area investigation including indoor air sampling, planning well construction and sampling, contacting utility companies for records of utility construction and repairs under Whaley, and developing plans for pressure testing influent pipes from recovering wells and performing additional SVI investigations.
- Provide SMP edits to NYSDEC for review by late March.
- Conduct SVI sampling and SSDS inspections.