

**NYSDEC STANDBY ENGINEERING SERVICES CONTRACT NO. D009807  
 ECOLOGY AND ENVIRONMENT ENGINEERING AND GEOLOGY P.C. (E & E)  
 STATUS REPORT FOR JUNE 2022**

<b>Mr. C's Dry Cleaners</b>	<b>NYSDEC P.M.: Payson Long</b>
<b>Site No. 9-15-157</b>	<b>E &amp; E PM: Rebecca Knappert</b>
<b>Work Assignment (WA) No. D009807-07</b>	<b>E &amp; E Job No.: 1705007.0007</b>

**Progress Schedule Update**

	<b>Task / Milestone</b>	<b>Start Date from SOW</b>	<b>Finishing Date from SOW</b>	<b>Status (% Complete)</b>	<b>Projected Completion Date</b>
1	Project Setup & SMP Updates	3/6/2020	3/6/2022	100%	7/31/2022
2	OM&M Services	3/6/2020	3/6/2022	90%	7/31/2022
3	LTGW Sampling	9/1/2020	1/31/2022	100%	1/31/2022
4	PRR/Annual Summary Report	3/6/2020	1/31/2022	95%	7/31/2022
5	Remedial Site Optimization	3/6/2020	3/6/2022	90%	7/31/2022

**Accomplishments During This Reporting Period**

Task 1 – Project Setup & SMP Updates

- None.

Task 2 – OM&M Services

- E&E completed June system inspections and sampling.
- Influent and effluent samples were collected from the treatment system by IEG on March 10, 2022. Quarterly pumping well sampling was completed by E&E on April 4, 2022.
- Summary of system OM&M and analytical results will be included in the monthly OM&M report.
- E&E will send subcontracting bid summaries to NYSDEC in early July.

Task 3 – LTGW Sampling

- None.

Task 4 – PRR/Annual Summary Report

- None.

Task 5 – Remedial Site Optimization

- E&E planned RSO activities discussed at the January RSO meeting.
- E&E, NYSDOH, and NYSDEC discussed SVI sampling results and the need for a plan to move ahead with an SSDS design for 571 Main Street during the RSO meeting on June 28, 2022.
- E&E will provide tables to send in sampling letters to NYSDOH in early July.

### Problems and Concerns

- None.

### Project Changes in the Scope of Services

- Additional RSO tasks will be addressed in the task amendment for this project.

### Budget Status

Approx. Costs accrued through: **6/30/2022**

	Task	Budget	Costs to Date	Balance
1	Project Setup & SMP Updates	\$16,770	\$10,736	\$6,034
2	OM&M Services	\$276,320	\$243,609	\$32,711
3	LTGW Sampling	\$86,476	\$49,554	\$36,922
4	PRR/Annual Summary Report	\$39,527	\$27,501	\$12,026
5	Remedial Site Optimization	\$30,589	\$70,017	(\$39,428)
	<b>Totals</b>	<b>\$449,682</b>	<b>\$401,417</b>	<b>\$48,265</b>

### Work Planned for Next Reporting Period

- Continue providing site management services and completing OM&M at the Site.
- Continue additional source area investigation including planning well construction and sampling and moving forward with SSDS design/construction work for 571 Main Street.
- Provide final 2021 Annual report to NYSDEC for review in July.