



August 5, 2009

Mr. Salvatore Calandra
New York State Department of Environmental Conservation
Region 9
270 Michigan Avenue
Buffalo, New York 14202

RE: Niagara Falls US Armed Forces Reserve Center
9400 Porter Road
Niagara Falls, New York
Spill Number 0803478

I. INTRODUCTION

On behalf of the United States Army Reserve (USAR), 99th Regional Support Command, PARS Environmental, Inc. (PARS) is pleased to present the New York Department of Environmental Conservation (NYDEC) with this workplan to address the spill incident reported on June 24, 2008 (Spill Number 0803478).

The spill occurred at the US Armed Forces Reserve Center (USAFRC) located at 9400 Porter Road in Niagara Falls, New York, hereinafter the "Site." The Site is currently owned by the 77th Regional Readiness Command (RRC). A Site Location Map and Site Plan are included as Figure 1 and Figure 2, respectively.

II. BACKGROUND

On June 24, 2008, a milky white substance was discovered discharging from a 24" diameter corrugated metal pipe to an outfall located along the southeastern boundary of the Site (Outfall Number 005). The 24" diameter corrugated metal pipe runs approximately 260' from north to south along the southeastern boundary of the Site and discharges to a drainage ditch along Porter Road. This drainage ditch runs from east to west along the southern border of the Site, terminating at Cayuga Creek. The approximate location of the 24" diameter corrugated metal pipe, the outfall and the drainage ditch are depicted in Figure 2.

The 77th RRC conducted an investigation of the 24" diameter corrugated metal pipe and the drainage ditch in June 2008. An oily substance was videotaped flowing into the corrugated metal pipe from a six inch diameter cast iron pipe, which was subsequently sealed. A yellow substance was visible extending from the outfall into the drainage ditch.



On June 23, 2008, a sediment sample was collected from the 24" diameter corrugated metal pipe (adjacent to the 6" cast iron pipe). Additionally, a sample of the yellow substance was collected from the drainage ditch. Sample results showed that the yellow substance present in the ditch contained polychlorinated biphenyls (PCBs). Aroclor 1254 was detected in the sediment sample at a concentration of 220 milligrams per kilogram (mg/kg) and Aroclor 1254 was detected in the sample of the yellow substance at a concentration of 2.81 micrograms per liter (µg/L).

A soil investigation of the drainage ditch was performed in October 2008 and March 2009 to evaluate the extent of PCB soil impacts. Aroclor 1254 was detected in the soil samples collected from the drainage ditch at concentrations ranging from non-detect to 1,060 mg/kg. Additionally, Aroclor 1260 was detected in one soil sample (D7) at a concentration of 2.98 mg/kg. Based on the findings of the investigation, it was concluded that additional soil delineation was required to determine the extent of the PCB soil impacts. The locations of the soil samples collected in October 2008 and March 2009 are depicted in Figure 3. Analytical results for the investigation are summarized in Table 1 and the corresponding laboratory reports are included in Attachment I.

III. WORKPLAN SCOPE OF WORK

The NYSDEC has mandated that the 24" diameter corrugated metal pipe be cleaned out and that the impacted soil be excavated and replaced in the drainage ditch. A maximum contaminant level (MCL) of 1 mg/kg for PCB soil impacts has been established by the NYSDEC.

The following Scope of Work has been developed by the USAR, 99th Regional Support Command to investigate and cleanup the discharge to the drainage ditch. The NYSDEC will be notified a minimum of one week prior to initiating investigation and remediation activities proposed by the workplan. Permits will be obtained prior to performing any work at the Site. These permits may include, but may not be limited to, New York State Department of Transportation (NYSDOT) right-of-way (R/W) work permit and excavation permits.

A Health and Safety Plan (HASP) will be prepared in accordance with Occupational Safety and Health Administration (OSHA) requirements. All work will be performed in accordance with the applicable OSHA and New York State health and safety regulations, as well as the USACE Safety Manual EM-385-1-1.



Soil Delineation

Additional soil sampling will be performed at the Site to delineate PCB soil impacts in the drainage ditch. Fifteen (15) soil samples will be collected along the center line of drainage ditch at ten foot intervals to delineate the horizontal extent of the soil impacts. The proposed delineation will include nine samples west of the outfall and six samples east of the outfall. The proposed sample locations are depicted in Figure 3.

The samples will be collected with a properly decontaminated stainless steel hand trowel at a depth interval of 0.0 to 0.25 feet below ground surface. Samples will be containerized in laboratory supplied dedicated sample containers then placed on ice and maintained at the required temperature. The samples will be submitted under chain-of-custody to a NYS certified lab. Soil samples will be analyzed for PCBs using EPA Method 8082.

Pressurized Cleaning of Corrugated Pipe

A sewer jet truck will be used to clean the 24" diameter corrugated pipe. The hose jet will have a spinning head and will use water to clean the interior surface of the pipe. The sewer jet will make one pass through the pipe, working from north to south towards the outfall.

Water and any debris will be collected at the outfall and pumped into a temporary storage tank or vacuum truck. Access to the corrugated pipe will be achieved through an existing opening.

Upon completion of cleaning of the pipe, a composite sample of the water will be collected from the temporary storage tank. The composite sample will be analyzed for waste characterization parameters to determine the appropriate disposal method. The water and debris from the pipe will be disposed in accordance with state and federal regulations.

Soil Remediation

Prior to the excavation of PCB impacted soil, a utility mark out will be performed by calling the New York State One-Call or Dig Safe.

Impacted soil (PCB concentrations above 1 mg/kg) will be excavated from the drainage ditch using a backhoe/front end loader or vacuum truck. The boundaries of the excavation will be based on the results of soil delineation activities. It is estimated that approximately 80 tons of impacted soil will be excavated from the drainage ditch.



The excavated soil will be directly loaded into trucks or will be staged on polyethylene sheeting within the fence line of the Site. A composite sample will be collected and will be analyzed for waste characterization parameters to determine the appropriate disposal method. The PCB impacted soil will be disposed in accordance with state and federal regulations. Based on previous sample investigation activities, a portion of the excavated soil (concentrations greater than 50 mg/kg) will be disposed at a hazardous waste landfill permitted by the United States Environmental Protection Agency (USEPA) under Section 3004 of the Resource Conservation Recovery Act (RCRA).

Immediately after completion of excavation activities, post-excavation soil samples will be collected from the drainage ditch. Sampling will be performed in accordance with the sampling requirements under the Toxic Substance Control Act (40 CFR 761.130). The *Field Manual for Grid Sampling of PCB Spill Sites to Verify Cleanup* (Midwest Research Institute, May 1986) will be used for sample collection. Based on the expected boundaries of the excavation, it is assumed that ten composite post-excavation/confirmation samples will be collected from the drainage ditch. The samples will be collected with a properly decontaminated stainless steel hand trowel and will be containerized in laboratory supplied dedicated sample containers then placed on ice and maintained at the required temperature. The samples will be submitted under chain-of-custody to a NYS certified lab and will be analyzed for PCBs using EPA Method 8082.

The drainage ditch will be restored to pre-excavation conditions by backfilling the excavation with clean top soil. Additionally, the drainage ditch will be seeded and stabilized using straw or seed starter mats.

Remedial Action Report

A letter report will be prepared after the completion of the proposed investigation and remediation activities. The report will include a narrative of the investigation and remediation, as well as figures and tables. Photographs of cleanup activities, disposal documentation and laboratory analytical reports will be included as appendices to the letter report.



6A South Gold Drive
Robbinsville, NJ 08691

Tel: 609-890-7277
Fax: 609-890-9116

IV. SCHEDULE

The investigation and remediation activities will be implemented after the NYSDEC approves the proposed workplan. The following schedule is based on the completion time for tasks from the date of approval. It is estimated that the project will be completed in approximately 12 weeks from the date of authorization to proceed.

Task Description	Completion Date from Workplan Approval
Health and Safety Plan	1 week
Permits (NYSDOT work permits, etc.)	3-4 weeks
Soil Delineation/Data Review	6 weeks
Pressure Cleaning of Corrugated Pipe	8 weeks
Soil Remediation/Data Review/Site Restoration	10 weeks
Remedial Action Report	12 weeks

If you have any questions or comments regarding this proposed workplan, please do not hesitate to contact our office at 609-890-7277.

Sincerely,

PARS ENVIRONMENTAL, INC.

Kiran K. Gill, CIHM, MBA
President

Michael D. Moore, P.G.
Project Manager

Figures




FIGURE 1
SITE LOCATION MAP
9400 PORTER ROAD
NIAGARA FALLS, NEW YORK



PARS ENVIRONMENTAL, INC.
ROBBINSVILLE, NEW JERSEY

DR. BY: KN	SCALE: NOT TO SCALE	JOB No.: 722-04
CK'D. BY: MM	DATE: 8/4/09	FILE NO.: 722-04
REV. NO. -	REV. DATE: -	FIGURE NO.: 1





Table

Table 1
Soil Analytical Results
9400 Porter Road
Niagara Falls, New York

Sample Location		Outfall + 10E	Outfall + 20E	Outfall +10W	Outfall + 20W	B1	C1	E2
Laboratory Sample ID	Maximum	8J08014-01RE1	8J08014-02RE1	8J08014-03RE1	8J08014-04RE1	9C25002-01	9C25002-02	9C25002-09
Sample Date	Contaminant	10/10/2008	10/10/2008	10/10/2008	10/10/2008	3/24/2009	3/24/2009	3/24/2009
Sample Depth (ft)	Level	0.0-0.25	0.0-0.25	0.0-0.25	0.0-0.25	0.0-0.25	0.0-0.25	0.0-0.25
PCBs (mg/kg) EPA Method 8082		<u>16.7</u>	<u>16.4</u>	<u>32.4</u>	<u>5.45</u>	<u>37.1</u>	<u>1060</u>	<u>1.39</u>

Sample Location		C2	B2	B3	B4	D1	E1	E5
Laboratory Sample ID	Maximum	9C25002-03	9C25002-04	9C25002-05	9C25002-06	9C25002-07	9C25002-08	9C25002-15
Sample Date	Contaminant	3/24/2009	3/24/2009	3/24/2009	3/24/2009	3/24/2009	3/24/2009	3/24/2009
Sample Depth (ft)	Level	0.0-0.25	0.0-0.25	0.0-0.25	0.0-0.25	0.0-0.25	0.0-0.25	0.0-0.25
PCBs (mg/kg) EPA Method 8082		<u>607</u>	<u>12.9</u>	<u>359</u>	<u>144</u>	<u>1.56</u>	<u>13.5</u>	0.651

Table 1
Soil Analytical Results
9400 Porter Road
Niagara Falls, New York

Sample Location		D3	E3	D4	E4	D5	D7	E7
Laboratory Sample ID	Maximum	9C25002-10	9C25002-11	9C25002-12	9C25002-13	9C25002-14	9C25002-21	9C25002-22
Sample Date	Contaminant	3/24/2009	3/24/2009	3/24/2009	3/24/2009	3/24/2009	3/24/2009	3/24/2009
Sample Depth (ft)	Level	0.0-0.25	0.0-0.25	0.0-0.25	0.0-0.25	0.0-0.25	0.0-0.25	0.0-0.25
PCBs (mg/kg) EPA Method 8082		ND	<u>3.04</u>	0.648	0.747	ND	<u>6.81</u>	<u>9.73</u>

Sample Location		A1	A2	A3	D6	E6	D10	E10
Laboratory Sample ID	Maximum	9C25002-16	9C25002-17	9C25002-18	9C25002-19	9C25002-20	9C25002-27	9C25002-28
Sample Date	Contaminant	3/24/2009	3/24/2009	3/24/2009	3/24/2009	3/24/2009	3/24/2009	3/24/2009
Sample Depth (ft)	Level	0.0-0.25	0.0-0.25	0.0-0.25	0.0-0.25	0.0-0.25	0.0-0.25	0.0-0.25
PCBs (mg/kg) EPA Method 8082		<u>1.11</u>	<u>9.86</u>	<u>3.32</u>	0.597	<u>13.9</u>	ND	0.525

Table 1
Soil Analytical Results
9400 Porter Road
Niagara Falls, New York

Sample Location		D8	E8	D9	E9	F1	F2
Laboratory Sample ID	Maximum	9C25002-23	9C25002-24	9C25002-25	9C25002-26	9C25002-33	9C25002-34
Sample Date	Contaminant	3/24/2009	3/24/2009	3/24/2009	3/24/2009	3/24/2009	3/24/2009
Sample Depth (ft)	Level	0.0-0.25	0.0-0.25	0.0-0.25	0.0-0.25	0.0-0.25	0.0-0.25
<u>PCBs (mg/kg)</u> <u>EPA Method 8082</u>		<u>8.17</u>	<u>12.8</u>	ND	ND	<u>1.1</u>	<u>18.3</u>
Sample Location		A4	A5	A6	D2	DUP 1	DUP 2
Laboratory Sample ID	Maximum	9C25002-29	9C25002-30	9C25002-31	9C25002-32	9C25002-35RE1	9C25002-36
Sample Date	Contaminant	3/24/2009	3/24/2009	3/24/2009	3/24/2009	3/24/2009	3/24/2009
Sample Depth (ft)	Level	0.0-0.25	0.0-0.25	0.0-0.25	0.0-0.25	0.0-0.25	0.0-0.25
<u>PCBs (mg/kg)</u> <u>EPA Method 8082</u>		<u>19.3</u>	<u>2.17</u>	<u>32.4</u>	<u>5.45</u>	<u>21.7</u>	<u>10.3</u>

Table 1
Soil Analytical Results
9400 Porter Road
Niagara Falls, New York

Notes:

Samples detected at levels exceeding the Maximum Contaminant Level are shown in bold and underlined **thus**.

mg/kg Milligrams per kilogram

ND Non-detect

Sampling Information:

Samples were collected in 8 oz glass containers.

Samples were placed in iced coolers at approximately 4°C.

Attachment I

Investigation Laboratory Results

WASTE STREAM TECHNOLOGY, INC.

302 Grote Street
Buffalo, NY 14207
(716) 876-5290

Analytical Data Report
Report Date: 10/10/08
Work Order Number: 8J08014

Prepared For
Ken Paisley


Sevenson Environmental Services

2749 Lockport Road
Niagara Falls, NY 14302
Fax: (716) 285-4201

Site: Niagara Falls Airbase

Enclosed are the results of analyses for samples received by the laboratory on 10/08/08. If you have any questions concerning this report, please feel free to contact me.

Sincerely,



Brian S. Schepart, Ph.D., Laboratory Director

ENVIRONMENTAL LABORATORY ACCREDITATION CERTIFICATION NUMBERS
NYSDOH ELAP #11179 NJDEPE #73977 PADEP #68757 CTDPH #PH-0306 MADEP #M-NY068



Waste Stream Technology Inc.

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

Sevenson Environmental Services
2749 Lockport Road
Niagara Falls NY, 14302

Project: Niagara Falls
Project Number: Niagara Falls Airbase
Project Manager: Ken Paisley

Reported:
10/10/08 16:11

ANALYTICAL REPORT FOR SAMPLES

Sample ID	Laboratory ID	Matrix	Date Sampled	Date Received
Outfall + 10E	8J08014-01	Soil	10/08/08 08:15	10/08/08 11:45
Outfall + 20E	8J08014-02	Soil	10/08/08 08:20	10/08/08 11:45
Outfall + 10W	8J08014-03	Soil	10/08/08 08:25	10/08/08 11:45
Outfall + 20W	8J08014-04	Soil	10/08/08 08:30	10/08/08 11:45

Sevenson Environmental Services
2749 Lockport Road
Niagara Falls NY, 14302

Project: Niagara Falls
Project Number: Niagara Falls Airbase
Project Manager: Ken Paisley

Reported:
10/10/08 16:11

Polychlorinated Biphenyls by EPA Method 8082
Waste Stream Technology Inc.

Analyte	Result	Reporting Limit	Units	Dilution	Batch	Prepared	Analyzed	Method	Notes
Outfall + 10E (8J08014-01RE1) Soil Sampled: 10/08/08 08:15 Received: 10/08/08 11:45									
Aroclor 1016	ND	1650	ug/kg dry	500	AJ80905	10/09/08	10/10/08	8082	U
Aroclor 1221	ND	1650	"	"	"	"	"	"	U
Aroclor 1232	ND	1650	"	"	"	"	"	"	U
Aroclor 1242	ND	1650	"	"	"	"	"	"	U
Aroclor 1248	ND	1650	"	"	"	"	"	"	U
Aroclor 1254	16700	1650	"	"	"	"	"	"	
Aroclor 1260	ND	1650	"	"	"	"	"	"	U
Surrogate: Tetrachloro-meta-xylene		%	74-133	"	"	"	"	"	S-01, U
Surrogate: Decachlorobiphenyl		%	61-133	"	"	"	"	"	S-01, U
Outfall + 20E (8J08014-02RE1) Soil Sampled: 10/08/08 08:20 Received: 10/08/08 11:45									
Aroclor 1016	ND	1650	ug/kg dry	500	AJ80905	10/09/08	10/10/08	8082	U
Aroclor 1221	ND	1650	"	"	"	"	"	"	U
Aroclor 1232	ND	1650	"	"	"	"	"	"	U
Aroclor 1242	ND	1650	"	"	"	"	"	"	U
Aroclor 1248	ND	1650	"	"	"	"	"	"	U
Aroclor 1254	16400	1650	"	"	"	"	"	"	
Aroclor 1260	ND	1650	"	"	"	"	"	"	U
Surrogate: Tetrachloro-meta-xylene		%	74-133	"	"	"	"	"	S-01, U
Surrogate: Decachlorobiphenyl		%	61-133	"	"	"	"	"	S-01, U
Outfall + 10W (8J08014-03RE1) Soil Sampled: 10/08/08 08:25 Received: 10/08/08 11:45									
Aroclor 1016	ND	1650	ug/kg dry	500	AJ80905	10/09/08	10/10/08	8082	U
Aroclor 1221	ND	1650	"	"	"	"	"	"	U
Aroclor 1232	ND	1650	"	"	"	"	"	"	U
Aroclor 1242	ND	1650	"	"	"	"	"	"	U
Aroclor 1248	ND	1650	"	"	"	"	"	"	U
Aroclor 1254	32400	1650	"	"	"	"	"	"	
Aroclor 1260	ND	1650	"	"	"	"	"	"	U
Surrogate: Tetrachloro-meta-xylene		%	74-133	"	"	"	"	"	S-01, U
Surrogate: Decachlorobiphenyl		%	61-133	"	"	"	"	"	S-01, U

Waste Stream Technology Inc.

The results in this report apply to the samples analyzed in accordance with the chain of custody document. This analytical report must be reproduced in its entirety.

Sevenson Environmental Services
2749 Lockport Road
Niagara Falls NY, 14302

Project: Niagara Falls
Project Number: Niagara Falls Airbase
Project Manager: Ken Paisley

Reported:
10/10/08 16:11

Polychlorinated Biphenyls by EPA Method 8082
Waste Stream Technology Inc.

Analyte	Result	Reporting Limit	Units	Dilution	Batch	Prepared	Analyzed	Method	Notes
Outfall + 20W (8J08014-04RE2) Soil Sampled: 10/08/08 08:30 Received: 10/08/08 11:45									
Aroclor 1016	ND	165	ug/kg dry	50	AJ80905	10/09/08	10/10/08	8082	U
Aroclor 1221	ND	165	"	"	"	"	"	"	U
Aroclor 1232	ND	165	"	"	"	"	"	"	U
Aroclor 1242	ND	165	"	"	"	"	"	"	U
Aroclor 1248	ND	165	"	"	"	"	"	"	U
Aroclor 1254	5450	165	"	"	"	"	"	"	
Aroclor 1260	ND	165	"	"	"	"	"	"	U
Surrogate: Tetrachloro-meta-xylene		%	74-133		"	"	"	"	S-01, U
Surrogate: Decachlorobiphenyl		%	61-133		"	"	"	"	S-01, U

Sevenson Environmental Services
2749 Lockport Road
Niagara Falls NY, 14302

Project: Niagara Falls
Project Number: Niagara Falls Airbase
Project Manager: Ken Paisley

Reported:
10/10/08 16:11

Conventional Chemistry Parameters by EPA Methods
Waste Stream Technology Inc.

Analyte	Result	Reporting Limit	Units	Dilution	Batch	Prepared	Analyzed	Method	Notes
Outfall + 10E (8J08014-01) Soil Sampled: 10/08/08 08:15 Received: 10/08/08 11:45									
% Solids	60.5	0.1	%	1	AJ81007	10/09/08	10/10/08	% calculation	
Outfall + 20E (8J08014-02) Soil Sampled: 10/08/08 08:20 Received: 10/08/08 11:45									
% Solids	76.3	0.1	%	1	AJ81007	10/09/08	10/10/08	% calculation	
Outfall + 10W (8J08014-03) Soil Sampled: 10/08/08 08:25 Received: 10/08/08 11:45									
% Solids	29.4	0.1	%	1	AJ81007	10/09/08	10/10/08	% calculation	
Outfall + 20W (8J08014-04) Soil Sampled: 10/08/08 08:30 Received: 10/08/08 11:45									
% Solids	31.8	0.1	%	1	AJ81007	10/09/08	10/10/08	% calculation	

Sevenson Environmental Services
2749 Lockport Road
Niagara Falls NY, 14302

Project: Niagara Falls
Project Number: Niagara Falls Airbase
Project Manager: Ken Paisley

Reported:
10/10/08 16:11

Notes and Definitions

U Analyte included in the analysis, but not detected at or above the reporting limit.

S-01 The surrogate recovery for this sample is not available due to sample dilution required from high analyte concentration and/or matrix interferences.

DET Analyte DETECTED

ND Analyte NOT DETECTED at or above the reporting limit


NR Not Reported

dry Sample results reported on a dry weight basis

RPD Relative Percent Difference



ROAD



fence
x

X 20W

X 10W

Culvert

X 10E

120E



WASTE STREAM TECHNOLOGY, INC.

302 Grote Street
Buffalo, NY 14207
(716) 876-5290

Analytical Data Report
Report Date: 04/06/09
Work Order Number: 9C25002

Prepared For
Ken Paisley

Sevenson Environmental Services

2749 Lockport Road
Niagara Falls, NY 14302
Fax: (716) 285-4201

Site: NFAFB

Enclosed are the results of analyses for samples received by the laboratory on 03/24/09. If you have any questions concerning this report, please feel free to contact me.

Sincerely,



Brian S. Schepart, Ph.D., Laboratory Director

ENVIRONMENTAL LABORATORY ACCREDITATION CERTIFICATION NUMBERS
NYSDOH ELAP #11179 NJDEPE #73977 PADEP #68757 CTDPH #PH-0306 MADEP #M-NY068



Sevenson Environmental Services
2749 Lockport Road
Niagara Falls NY, 14302

Project: Niagara Falls
Project Number: NFAFB
Project Manager: Ken Paisley

Reported:
04/06/09 16:08

ANALYTICAL REPORT FOR SAMPLES

Sample ID	Laboratory ID	Matrix	Date Sampled	Date Received
B1	9C25002-01	Soil	03/24/09 09:35	03/24/09 16:25
C1	9C25002-02	Soil	03/24/09 09:37	03/24/09 16:25
C2	9C25002-03	Soil	03/24/09 09:38	03/24/09 16:25
B2	9C25002-04	Soil	03/24/09 09:40	03/24/09 16:25
B3	9C25002-05	Soil	03/24/09 09:41	03/24/09 16:25
B4	9C25002-06	Soil	03/24/09 09:43	03/24/09 16:25
D1	9C25002-07	Soil	03/24/09 09:48	03/24/09 16:25
E1	9C25002-08	Soil	03/24/09 09:50	03/24/09 16:25
E2	9C25002-09	Soil	03/24/09 09:54	03/24/09 16:25
D3	9C25002-10	Soil	03/24/09 09:55	03/24/09 16:25
E3	9C25002-11	Soil	03/24/09 09:57	03/24/09 16:25
D4	9C25002-12	Soil	03/24/09 10:00	03/24/09 16:25
E4	9C25002-13	Soil	03/24/09 10:01	03/24/09 16:25
D5	9C25002-14	Soil	03/24/09 10:07	03/24/09 16:25
E5	9C25002-15	Soil	03/24/09 10:08	03/24/09 16:25
A1	9C25002-16	Soil	03/24/09 09:59	03/24/09 16:25
A2	9C25002-17	Soil	03/24/09 10:05	03/24/09 16:25
A3	9C25002-18	Soil	03/24/09 10:06	03/24/09 16:25
D6	9C25002-19	Soil	03/24/09 10:13	03/24/09 16:25
E6	9C25002-20	Soil	03/24/09 10:15	03/24/09 16:25
D7	9C25002-21	Soil	03/24/09 10:17	03/24/09 16:25
E7	9C25002-22	Soil	03/24/09 10:19	03/24/09 16:25
D8	9C25002-23	Soil	03/24/09 10:22	03/24/09 16:25
E8	9C25002-24	Soil	03/24/09 10:23	03/24/09 16:25
D9	9C25002-25	Soil	03/24/09 10:28	03/24/09 16:25
E9	9C25002-26	Soil	03/24/09 10:30	03/24/09 16:25
D10	9C25002-27	Soil	03/24/09 10:35	03/24/09 16:25
E10	9C25002-28	Soil	03/24/09 10:37	03/24/09 16:25
A4	9C25002-29	Soil	03/24/09 10:25	03/24/09 16:25
A5	9C25002-30	Soil	03/24/09 10:32	03/24/09 16:25
A6	9C25002-31	Soil	03/24/09 10:38	03/24/09 16:25

Sevenson Environmental Services
2749 Lockport Road
Niagara Falls NY, 14302

Project: Niagara Falls
Project Number: NFAFB
Project Manager: Ken Paisley

Reported:
04/06/09 16:08

ANALYTICAL REPORT FOR SAMPLES

Sample ID	Laboratory ID	Matrix	Date Sampled	Date Received
D2	9C25002-32	Soil	03/24/09 09:53	03/24/09 16:25
F1	9C25002-33	Soil	03/24/09 09:45	03/24/09 16:25
F2	9C25002-34	Soil	03/24/09 09:46	03/24/09 16:25
DUP 1	9C25002-35	Soil	03/24/09 00:00	03/24/09 16:25
DUP 2	9C25002-36	Soil	03/24/09 00:00	03/24/09 16:25

Sevenson Environmental Services
2749 Lockport Road
Niagara Falls NY, 14302

Project: Niagara Falls
Project Number: NFAFB
Project Manager: Ken Paisley

Reported:
04/06/09 16:08

Polychlorinated Biphenyls by EPA Method 8082
Waste Stream Technology Inc.

Analyte	Result	Reporting Limit	Units	Dilution	Batch	Prepared	Analyzed	Method	Notes
B1 (9C25002-01) Soil Sampled: 03/24/09 09:35 Received: 03/24/09 16:25									
Aroclor 1016	ND	493	ug/kg dry	10	AC92604	03/26/09	03/26/09	8082	U
Aroclor 1221	ND	493	"	"	"	"	"	"	U
Aroclor 1232	ND	493	"	"	"	"	"	"	U
Aroclor 1242	ND	493	"	"	"	"	"	"	U
Aroclor 1248	ND	493	"	"	"	"	"	"	U
Aroclor 1254	37100	493	"	"	"	"	"	"	
Aroclor 1260	ND	493	"	"	"	"	"	"	U
<i>Surrogate: Tetrachloro-meta-xylene</i>		95.5 %	74-133		"	"	"	"	
<i>Surrogate: Decachlorobiphenyl</i>		104 %	61-133		"	"	"	"	
C1 (9C25002-02RE2) Soil Sampled: 03/24/09 09:37 Received: 03/24/09 16:25									
Aroclor 1016	ND	40900	ug/kg dry	1000	AC92604	03/26/09	03/30/09	8082	U
Aroclor 1221	ND	40900	"	"	"	"	"	"	U
Aroclor 1232	ND	40900	"	"	"	"	"	"	U
Aroclor 1242	ND	40900	"	"	"	"	"	"	U
Aroclor 1248	ND	40900	"	"	"	"	"	"	U
Aroclor 1254	1060000	40900	"	"	"	"	"	"	
Aroclor 1260	ND	40900	"	"	"	"	"	"	U
<i>Surrogate: Tetrachloro-meta-xylene</i>		%	74-133		"	"	"	"	S-06, U
<i>Surrogate: Decachlorobiphenyl</i>		%	61-133		"	"	"	"	S-06, U
C2 (9C25002-03RE1) Soil Sampled: 03/24/09 09:38 Received: 03/24/09 16:25									
Aroclor 1016	ND	9170	ug/kg dry	200	AC92604	03/26/09	03/28/09	8082	U
Aroclor 1221	ND	9170	"	"	"	"	"	"	U
Aroclor 1232	ND	9170	"	"	"	"	"	"	U
Aroclor 1242	ND	9170	"	"	"	"	"	"	U
Aroclor 1248	ND	9170	"	"	"	"	"	"	U
Aroclor 1254	607000	9170	"	"	"	"	"	"	
Aroclor 1260	ND	9170	"	"	"	"	"	"	U
<i>Surrogate: Tetrachloro-meta-xylene</i>		%	74-133		"	"	"	"	S-06, U
<i>Surrogate: Decachlorobiphenyl</i>		%	61-133		"	"	"	"	S-06, U

Sevenson Environmental Services
2749 Lockport Road
Niagara Falls NY, 14302

Project: Niagara Falls
Project Number: NFAFB
Project Manager: Ken Paisley

Reported:
04/06/09 16:08

Polychlorinated Biphenyls by EPA Method 8082
Waste Stream Technology Inc.

Analyte	Result	Reporting Limit	Units	Dilution	Batch	Prepared	Analyzed	Method	Notes
B2 (9C25002-04) Soil Sampled: 03/24/09 09:40 Received: 03/24/09 16:25									
Aroclor 1016	ND	454	ug/kg dry	10	AC92604	03/26/09	03/26/09	8082	U
Aroclor 1221	ND	454	"	"	"	"	"	"	U
Aroclor 1232	ND	454	"	"	"	"	"	"	U
Aroclor 1242	ND	454	"	"	"	"	"	"	U
Aroclor 1248	ND	454	"	"	"	"	"	"	U
Aroclor 1254	12900	454	"	"	"	"	"	"	
Aroclor 1260	ND	454	"	"	"	"	"	"	U
<i>Surrogate: Tetrachloro-meta-xylene</i>		101 %	74-133		"	"	"	"	
<i>Surrogate: Decachlorobiphenyl</i>		111 %	61-133		"	"	"	"	
B3 (9C25002-05RE1) Soil Sampled: 03/24/09 09:41 Received: 03/24/09 16:25									
Aroclor 1016	ND	4380	ug/kg dry	100	AC92604	03/26/09	03/28/09	8082	U
Aroclor 1221	ND	4380	"	"	"	"	"	"	U
Aroclor 1232	ND	4380	"	"	"	"	"	"	U
Aroclor 1242	ND	4380	"	"	"	"	"	"	U
Aroclor 1248	ND	4380	"	"	"	"	"	"	U
Aroclor 1254	359000	4380	"	"	"	"	"	"	
Aroclor 1260	ND	4380	"	"	"	"	"	"	U
<i>Surrogate: Tetrachloro-meta-xylene</i>		125 %	74-133		"	"	"	"	
<i>Surrogate: Decachlorobiphenyl</i>		163 %	61-133		"	"	"	"	S-04
B4 (9C25002-06RE1) Soil Sampled: 03/24/09 09:43 Received: 03/24/09 16:25									
Aroclor 1016	ND	2190	ug/kg dry	50	AC92604	03/26/09	03/28/09	8082	U
Aroclor 1221	ND	2190	"	"	"	"	"	"	U
Aroclor 1232	ND	2190	"	"	"	"	"	"	U
Aroclor 1242	ND	2190	"	"	"	"	"	"	U
Aroclor 1248	ND	2190	"	"	"	"	"	"	U
Aroclor 1254	144000	2190	"	"	"	"	"	"	
Aroclor 1260	ND	2190	"	"	"	"	"	"	U
<i>Surrogate: Tetrachloro-meta-xylene</i>		126 %	74-133		"	"	"	"	
<i>Surrogate: Decachlorobiphenyl</i>		155 %	61-133		"	"	"	"	S-04

Sevenson Environmental Services
2749 Lockport Road
Niagara Falls NY, 14302

Project: Niagara Falls
Project Number: NFAFB
Project Manager: Ken Paisley

Reported:
04/06/09 16:08

Polychlorinated Biphenyls by EPA Method 8082
Waste Stream Technology Inc.

Analyte	Result	Reporting Limit	Units	Dilution	Batch	Prepared	Analyzed	Method	Notes
D1 (9C25002-07) Soil Sampled: 03/24/09 09:48 Received: 03/24/09 16:25									
Aroclor 1016	ND	488	ug/kg dry	10	AC92604	03/26/09	03/26/09	8082	U
Aroclor 1221	ND	488	"	"	"	"	"	"	U
Aroclor 1232	ND	488	"	"	"	"	"	"	U
Aroclor 1242	ND	488	"	"	"	"	"	"	U
Aroclor 1248	ND	488	"	"	"	"	"	"	U
Aroclor 1254	1560	488	"	"	"	"	"	"	
Aroclor 1260	ND	488	"	"	"	"	"	"	U
<i>Surrogate: Tetrachloro-meta-xylene</i>		100 %	74-133		"	"	"	"	
<i>Surrogate: Decachlorobiphenyl</i>		109 %	61-133		"	"	"	"	
E1 (9C25002-08) Soil Sampled: 03/24/09 09:50 Received: 03/24/09 16:25									
Aroclor 1016	ND	471	ug/kg dry	10	AC92604	03/26/09	03/26/09	8082	U
Aroclor 1221	ND	471	"	"	"	"	"	"	U
Aroclor 1232	ND	471	"	"	"	"	"	"	U
Aroclor 1242	ND	471	"	"	"	"	"	"	U
Aroclor 1248	ND	471	"	"	"	"	"	"	U
Aroclor 1254	13500	471	"	"	"	"	"	"	
Aroclor 1260	ND	471	"	"	"	"	"	"	U
<i>Surrogate: Tetrachloro-meta-xylene</i>		98.6 %	74-133		"	"	"	"	
<i>Surrogate: Decachlorobiphenyl</i>		108 %	61-133		"	"	"	"	
E2 (9C25002-09) Soil Sampled: 03/24/09 09:54 Received: 03/24/09 16:25									
Aroclor 1016	ND	476	ug/kg dry	10	AC92604	03/26/09	03/26/09	8082	U
Aroclor 1221	ND	476	"	"	"	"	"	"	U
Aroclor 1232	ND	476	"	"	"	"	"	"	U
Aroclor 1242	ND	476	"	"	"	"	"	"	U
Aroclor 1248	ND	476	"	"	"	"	"	"	U
Aroclor 1254	1390	476	"	"	"	"	"	"	
Aroclor 1260	ND	476	"	"	"	"	"	"	U
<i>Surrogate: Tetrachloro-meta-xylene</i>		99.2 %	74-133		"	"	"	"	
<i>Surrogate: Decachlorobiphenyl</i>		109 %	61-133		"	"	"	"	

Sevenson Environmental Services
2749 Lockport Road
Niagara Falls NY, 14302

Project: Niagara Falls
Project Number: NFAFB
Project Manager: Ken Paisley

Reported:
04/06/09 16:08

Polychlorinated Biphenyls by EPA Method 8082
Waste Stream Technology Inc.

Analyte	Result	Reporting Limit	Units	Dilution	Batch	Prepared	Analyzed	Method	Notes
D3 (9C25002-10) Soil Sampled: 03/24/09 09:55 Received: 03/24/09 16:25									
Aroclor 1016	ND	478	ug/kg dry	10	AC92604	03/26/09	03/26/09	8082	U
Aroclor 1221	ND	478	"	"	"	"	"	"	U
Aroclor 1232	ND	478	"	"	"	"	"	"	U
Aroclor 1242	ND	478	"	"	"	"	"	"	U
Aroclor 1248	ND	478	"	"	"	"	"	"	U
Aroclor 1254	ND	478	"	"	"	"	"	"	U
Aroclor 1260	ND	478	"	"	"	"	"	"	U
Surrogate: Tetrachloro-meta-xylene		100 %	74-133		"	"	"	"	
Surrogate: Decachlorobiphenyl		112 %	61-133		"	"	"	"	
E3 (9C25002-11) Soil Sampled: 03/24/09 09:57 Received: 03/24/09 16:25									
Aroclor 1016	ND	483	ug/kg dry	10	AC92604	03/26/09	03/27/09	8082	U
Aroclor 1221	ND	483	"	"	"	"	"	"	U
Aroclor 1232	ND	483	"	"	"	"	"	"	U
Aroclor 1242	ND	483	"	"	"	"	"	"	U
Aroclor 1248	ND	483	"	"	"	"	"	"	U
Aroclor 1254	3040	483	"	"	"	"	"	"	
Aroclor 1260	ND	483	"	"	"	"	"	"	U
Surrogate: Tetrachloro-meta-xylene		101 %	74-133		"	"	"	"	
Surrogate: Decachlorobiphenyl		112 %	61-133		"	"	"	"	
D4 (9C25002-12) Soil Sampled: 03/24/09 10:00 Received: 03/24/09 16:25									
Aroclor 1016	ND	446	ug/kg dry	10	AC92604	03/26/09	03/27/09	8082	U
Aroclor 1221	ND	446	"	"	"	"	"	"	U
Aroclor 1232	ND	446	"	"	"	"	"	"	U
Aroclor 1242	ND	446	"	"	"	"	"	"	U
Aroclor 1248	ND	446	"	"	"	"	"	"	U
Aroclor 1254	648	446	"	"	"	"	"	"	
Aroclor 1260	ND	446	"	"	"	"	"	"	U
Surrogate: Tetrachloro-meta-xylene		102 %	74-133		"	"	"	"	
Surrogate: Decachlorobiphenyl		113 %	61-133		"	"	"	"	

Sevenson Environmental Services
2749 Lockport Road
Niagara Falls NY, 14302

Project: Niagara Falls
Project Number: NFAFB
Project Manager: Ken Paisley

Reported:
04/06/09 16:08

Polychlorinated Biphenyls by EPA Method 8082
Waste Stream Technology Inc.

Analyte	Result	Reporting Limit	Units	Dilution	Batch	Prepared	Analyzed	Method	Notes
E4 (9C25002-13) Soil Sampled: 03/24/09 10:01 Received: 03/24/09 16:25									
Aroclor 1016	ND	467	ug/kg dry	10	AC92604	03/26/09	03/27/09	8082	U
Aroclor 1221	ND	467	"	"	"	"	"	"	U
Aroclor 1232	ND	467	"	"	"	"	"	"	U
Aroclor 1242	ND	467	"	"	"	"	"	"	U
Aroclor 1248	ND	467	"	"	"	"	"	"	U
Aroclor 1254	747	467	"	"	"	"	"	"	
Aroclor 1260	ND	467	"	"	"	"	"	"	U
<i>Surrogate: Tetrachloro-meta-xylene</i>		99.3 %	74-133		"	"	"	"	
<i>Surrogate: Decachlorobiphenyl</i>		111 %	61-133		"	"	"	"	
D5 (9C25002-14) Soil Sampled: 03/24/09 10:07 Received: 03/24/09 16:25									
Aroclor 1016	ND	438	ug/kg dry	10	AC92604	03/26/09	03/27/09	8082	U
Aroclor 1221	ND	438	"	"	"	"	"	"	U
Aroclor 1232	ND	438	"	"	"	"	"	"	U
Aroclor 1242	ND	438	"	"	"	"	"	"	U
Aroclor 1248	ND	438	"	"	"	"	"	"	U
Aroclor 1254	ND	438	"	"	"	"	"	"	U
Aroclor 1260	ND	438	"	"	"	"	"	"	U
<i>Surrogate: Tetrachloro-meta-xylene</i>		100 %	74-133		"	"	"	"	
<i>Surrogate: Decachlorobiphenyl</i>		111 %	61-133		"	"	"	"	
E5 (9C25002-15) Soil Sampled: 03/24/09 10:08 Received: 03/24/09 16:25									
Aroclor 1016	ND	427	ug/kg dry	10	AC92604	03/26/09	03/27/09	8082	U
Aroclor 1221	ND	427	"	"	"	"	"	"	U
Aroclor 1232	ND	427	"	"	"	"	"	"	U
Aroclor 1242	ND	427	"	"	"	"	"	"	U
Aroclor 1248	ND	427	"	"	"	"	"	"	U
Aroclor 1254	651	427	"	"	"	"	"	"	
Aroclor 1260	ND	427	"	"	"	"	"	"	U
<i>Surrogate: Tetrachloro-meta-xylene</i>		101 %	74-133		"	"	"	"	
<i>Surrogate: Decachlorobiphenyl</i>		113 %	61-133		"	"	"	"	

Sevenson Environmental Services
2749 Lockport Road
Niagara Falls NY, 14302

Project: Niagara Falls
Project Number: NFAFB
Project Manager: Ken Paisley

Reported:
04/06/09 16:08

Polychlorinated Biphenyls by EPA Method 8082
Waste Stream Technology Inc.

Analyte	Result	Reporting Limit	Units	Dilution	Batch	Prepared	Analyzed	Method	Notes
A1 (9C25002-16) Soil Sampled: 03/24/09 09:59 Received: 03/24/09 16:25									
Aroclor 1016	ND	379	ug/kg dry	10	AC92604	03/26/09	03/27/09	8082	U
Aroclor 1221	ND	379	"	"	"	"	"	"	U
Aroclor 1232	ND	379	"	"	"	"	"	"	U
Aroclor 1242	ND	379	"	"	"	"	"	"	U
Aroclor 1248	ND	379	"	"	"	"	"	"	U
Aroclor 1254	1110	379	"	"	"	"	"	"	
Aroclor 1260	ND	379	"	"	"	"	"	"	U
<i>Surrogate: Tetrachloro-meta-xylene</i>		98.9 %	74-133		"	"	"	"	
<i>Surrogate: Decachlorobiphenyl</i>		112 %	61-133		"	"	"	"	
A2 (9C25002-17) Soil Sampled: 03/24/09 10:05 Received: 03/24/09 16:25									
Aroclor 1016	ND	469	ug/kg dry	10	AC92604	03/26/09	03/27/09	8082	U
Aroclor 1221	ND	469	"	"	"	"	"	"	U
Aroclor 1232	ND	469	"	"	"	"	"	"	U
Aroclor 1242	ND	469	"	"	"	"	"	"	U
Aroclor 1248	ND	469	"	"	"	"	"	"	U
Aroclor 1254	9860	469	"	"	"	"	"	"	
Aroclor 1260	ND	469	"	"	"	"	"	"	U
<i>Surrogate: Tetrachloro-meta-xylene</i>		99.7 %	74-133		"	"	"	"	
<i>Surrogate: Decachlorobiphenyl</i>		110 %	61-133		"	"	"	"	
A3 (9C25002-18) Soil Sampled: 03/24/09 10:06 Received: 03/24/09 16:25									
Aroclor 1016	ND	440	ug/kg dry	10	AC92604	03/26/09	03/27/09	8082	U
Aroclor 1221	ND	440	"	"	"	"	"	"	U
Aroclor 1232	ND	440	"	"	"	"	"	"	U
Aroclor 1242	ND	440	"	"	"	"	"	"	U
Aroclor 1248	ND	440	"	"	"	"	"	"	U
Aroclor 1254	3320	440	"	"	"	"	"	"	
Aroclor 1260	ND	440	"	"	"	"	"	"	U
<i>Surrogate: Tetrachloro-meta-xylene</i>		101 %	74-133		"	"	"	"	
<i>Surrogate: Decachlorobiphenyl</i>		111 %	61-133		"	"	"	"	

Sevenson Environmental Services
2749 Lockport Road
Niagara Falls NY, 14302

Project: Niagara Falls
Project Number: NFAFB
Project Manager: Ken Paisley

Reported:
04/06/09 16:08

Polychlorinated Biphenyls by EPA Method 8082
Waste Stream Technology Inc.

Analyte	Result	Reporting Limit	Units	Dilution	Batch	Prepared	Analyzed	Method	Notes
D6 (9C25002-19) Soil Sampled: 03/24/09 10:13 Received: 03/24/09 16:25									
Aroclor 1016	ND	416	ug/kg dry	10	AC92604	03/26/09	03/27/09	8082	U
Aroclor 1221	ND	416	"	"	"	"	"	"	U
Aroclor 1232	ND	416	"	"	"	"	"	"	U
Aroclor 1242	ND	416	"	"	"	"	"	"	U
Aroclor 1248	ND	416	"	"	"	"	"	"	U
Aroclor 1254	597	416	"	"	"	"	"	"	
Aroclor 1260	ND	416	"	"	"	"	"	"	U
<i>Surrogate: Tetrachloro-meta-xylene</i>		101 %	74-133		"	"	"	"	
<i>Surrogate: Decachlorobiphenyl</i>		113 %	61-133		"	"	"	"	
E6 (9C25002-20) Soil Sampled: 03/24/09 10:15 Received: 03/24/09 16:25									
Aroclor 1016	ND	474	ug/kg dry	10	AC92604	03/26/09	03/27/09	8082	U
Aroclor 1221	ND	474	"	"	"	"	"	"	U
Aroclor 1232	ND	474	"	"	"	"	"	"	U
Aroclor 1242	ND	474	"	"	"	"	"	"	U
Aroclor 1248	ND	474	"	"	"	"	"	"	U
Aroclor 1254	13900	474	"	"	"	"	"	"	
Aroclor 1260	ND	474	"	"	"	"	"	"	U
<i>Surrogate: Tetrachloro-meta-xylene</i>		102 %	74-133		"	"	"	"	
<i>Surrogate: Decachlorobiphenyl</i>		113 %	61-133		"	"	"	"	
D7 (9C25002-21) Soil Sampled: 03/24/09 10:17 Received: 03/24/09 16:25									
Aroclor 1016	ND	474	ug/kg dry	10	AC92604	03/26/09	03/27/09	8082	U
Aroclor 1221	ND	474	"	"	"	"	"	"	U
Aroclor 1232	ND	474	"	"	"	"	"	"	U
Aroclor 1242	ND	474	"	"	"	"	"	"	U
Aroclor 1248	ND	474	"	"	"	"	"	"	U
Aroclor 1254	3830	474	"	"	"	"	"	"	
Aroclor 1260	2980	474	"	"	"	"	"	"	
<i>Surrogate: Tetrachloro-meta-xylene</i>		101 %	74-133		"	"	"	"	
<i>Surrogate: Decachlorobiphenyl</i>		113 %	61-133		"	"	"	"	

Sevenson Environmental Services
2749 Lockport Road
Niagara Falls NY, 14302

Project: Niagara Falls
Project Number: NFAFB
Project Manager: Ken Paisley

Reported:
04/06/09 16:08

Polychlorinated Biphenyls by EPA Method 8082
Waste Stream Technology Inc.

Analyte	Result	Reporting Limit	Units	Dilution	Batch	Prepared	Analyzed	Method	Notes
E7 (9C25002-22) Soil Sampled: 03/24/09 10:19 Received: 03/24/09 16:25									
Aroclor 1016	ND	495	ug/kg dry	10	AC92604	03/26/09	03/27/09	8082	U
Aroclor 1221	ND	495	"	"	"	"	"	"	U
Aroclor 1232	ND	495	"	"	"	"	"	"	U
Aroclor 1242	ND	495	"	"	"	"	"	"	U
Aroclor 1248	ND	495	"	"	"	"	"	"	U
Aroclor 1254	9730	495	"	"	"	"	"	"	
Aroclor 1260	ND	495	"	"	"	"	"	"	U
<i>Surrogate: Tetrachloro-meta-xylene</i>		102 %	74-133		"	"	"	"	
<i>Surrogate: Decachlorobiphenyl</i>		113 %	61-133		"	"	"	"	
D8 (9C25002-23) Soil Sampled: 03/24/09 10:22 Received: 03/24/09 16:25									
Aroclor 1016	ND	398	ug/kg dry	10	AC92604	03/26/09	03/27/09	8082	U
Aroclor 1221	ND	398	"	"	"	"	"	"	U
Aroclor 1232	ND	398	"	"	"	"	"	"	U
Aroclor 1242	ND	398	"	"	"	"	"	"	U
Aroclor 1248	ND	398	"	"	"	"	"	"	U
Aroclor 1254	8170	398	"	"	"	"	"	"	
Aroclor 1260	ND	398	"	"	"	"	"	"	U
<i>Surrogate: Tetrachloro-meta-xylene</i>		102 %	74-133		"	"	"	"	
<i>Surrogate: Decachlorobiphenyl</i>		114 %	61-133		"	"	"	"	
E8 (9C25002-24) Soil Sampled: 03/24/09 10:23 Received: 03/24/09 16:25									
Aroclor 1016	ND	456	ug/kg dry	10	AC92604	03/26/09	03/27/09	8082	U
Aroclor 1221	ND	456	"	"	"	"	"	"	U
Aroclor 1232	ND	456	"	"	"	"	"	"	U
Aroclor 1242	ND	456	"	"	"	"	"	"	U
Aroclor 1248	ND	456	"	"	"	"	"	"	U
Aroclor 1254	12800	456	"	"	"	"	"	"	
Aroclor 1260	ND	456	"	"	"	"	"	"	U
<i>Surrogate: Tetrachloro-meta-xylene</i>		95.2 %	74-133		"	"	"	"	
<i>Surrogate: Decachlorobiphenyl</i>		108 %	61-133		"	"	"	"	

Sevenson Environmental Services
2749 Lockport Road
Niagara Falls NY, 14302

Project: Niagara Falls
Project Number: NFAFB
Project Manager: Ken Paisley

Reported:
04/06/09 16:08

Polychlorinated Biphenyls by EPA Method 8082
Waste Stream Technology Inc.

Analyte	Result	Reporting Limit	Units	Dilution	Batch	Prepared	Analyzed	Method	Notes
D9 (9C25002-25) Soil Sampled: 03/24/09 10:28 Received: 03/24/09 16:25									
Aroclor 1016	ND	465	ug/kg dry	10	AC92604	03/26/09	03/27/09	8082	U
Aroclor 1221	ND	465	"	"	"	"	"	"	U
Aroclor 1232	ND	465	"	"	"	"	"	"	U
Aroclor 1242	ND	465	"	"	"	"	"	"	U
Aroclor 1248	ND	465	"	"	"	"	"	"	U
Aroclor 1254	ND	465	"	"	"	"	"	"	U
Aroclor 1260	ND	465	"	"	"	"	"	"	U
Surrogate: Tetrachloro-meta-xylene		97.7 %	74-133		"	"	"	"	
Surrogate: Decachlorobiphenyl		107 %	61-133		"	"	"	"	
E9 (9C25002-26) Soil Sampled: 03/24/09 10:30 Received: 03/24/09 16:25									
Aroclor 1016	ND	351	ug/kg dry	10	AC92604	03/26/09	03/27/09	8082	U
Aroclor 1221	ND	351	"	"	"	"	"	"	U
Aroclor 1232	ND	351	"	"	"	"	"	"	U
Aroclor 1242	ND	351	"	"	"	"	"	"	U
Aroclor 1248	ND	351	"	"	"	"	"	"	U
Aroclor 1254	ND	351	"	"	"	"	"	"	U
Aroclor 1260	ND	351	"	"	"	"	"	"	U
Surrogate: Tetrachloro-meta-xylene		96.4 %	74-133		"	"	"	"	
Surrogate: Decachlorobiphenyl		108 %	61-133		"	"	"	"	
D10 (9C25002-27) Soil Sampled: 03/24/09 10:35 Received: 03/24/09 16:25									
Aroclor 1016	ND	467	ug/kg dry	10	AC92604	03/26/09	03/27/09	8082	U
Aroclor 1221	ND	467	"	"	"	"	"	"	U
Aroclor 1232	ND	467	"	"	"	"	"	"	U
Aroclor 1242	ND	467	"	"	"	"	"	"	U
Aroclor 1248	ND	467	"	"	"	"	"	"	U
Aroclor 1254	ND	467	"	"	"	"	"	"	U
Aroclor 1260	ND	467	"	"	"	"	"	"	U
Surrogate: Tetrachloro-meta-xylene		97.1 %	74-133		"	"	"	"	
Surrogate: Decachlorobiphenyl		107 %	61-133		"	"	"	"	

Sevenson Environmental Services
2749 Lockport Road
Niagara Falls NY, 14302

Project: Niagara Falls
Project Number: NFAFB
Project Manager: Ken Paisley

Reported:
04/06/09 16:08

Polychlorinated Biphenyls by EPA Method 8082
Waste Stream Technology Inc.

Analyte	Result	Reporting Limit	Units	Dilution	Batch	Prepared	Analyzed	Method	Notes
E10 (9C25002-28) Soil Sampled: 03/24/09 10:37 Received: 03/24/09 16:25									
Aroclor 1016	ND	419	ug/kg dry	10	AC92604	03/26/09	03/27/09	8082	U
Aroclor 1221	ND	419	"	"	"	"	"	"	U
Aroclor 1232	ND	419	"	"	"	"	"	"	U
Aroclor 1242	ND	419	"	"	"	"	"	"	U
Aroclor 1248	ND	419	"	"	"	"	"	"	U
Aroclor 1254	525	419	"	"	"	"	"	"	
Aroclor 1260	ND	419	"	"	"	"	"	"	U
<i>Surrogate: Tetrachloro-meta-xylene</i>		99.5 %	74-133		"	"	"	"	
<i>Surrogate: Decachlorobiphenyl</i>		110 %	61-133		"	"	"	"	
A4 (9C25002-29) Soil Sampled: 03/24/09 10:25 Received: 03/24/09 16:25									
Aroclor 1016	ND	495	ug/kg dry	10	AC92604	03/26/09	03/27/09	8082	U
Aroclor 1221	ND	495	"	"	"	"	"	"	U
Aroclor 1232	ND	495	"	"	"	"	"	"	U
Aroclor 1242	ND	495	"	"	"	"	"	"	U
Aroclor 1248	ND	495	"	"	"	"	"	"	U
Aroclor 1254	19300	495	"	"	"	"	"	"	
Aroclor 1260	ND	495	"	"	"	"	"	"	U
<i>Surrogate: Tetrachloro-meta-xylene</i>		98.2 %	74-133		"	"	"	"	
<i>Surrogate: Decachlorobiphenyl</i>		109 %	61-133		"	"	"	"	
A5 (9C25002-30) Soil Sampled: 03/24/09 10:32 Received: 03/24/09 16:25									
Aroclor 1016	ND	361	ug/kg dry	10	AC92604	03/26/09	03/27/09	8082	U
Aroclor 1221	ND	361	"	"	"	"	"	"	U
Aroclor 1232	ND	361	"	"	"	"	"	"	U
Aroclor 1242	ND	361	"	"	"	"	"	"	U
Aroclor 1248	ND	361	"	"	"	"	"	"	U
Aroclor 1254	2170	361	"	"	"	"	"	"	
Aroclor 1260	ND	361	"	"	"	"	"	"	U
<i>Surrogate: Tetrachloro-meta-xylene</i>		100 %	74-133		"	"	"	"	
<i>Surrogate: Decachlorobiphenyl</i>		111 %	61-133		"	"	"	"	

Sevenson Environmental Services
2749 Lockport Road
Niagara Falls NY, 14302

Project: Niagara Falls
Project Number: NFAFB
Project Manager: Ken Paisley

Reported:
04/06/09 16:08

Polychlorinated Biphenyls by EPA Method 8082
Waste Stream Technology Inc.

Analyte	Result	Reporting Limit	Units	Dilution	Batch	Prepared	Analyzed	Method	Notes
A6 (9C25002-31) Soil Sampled: 03/24/09 10:38 Received: 03/24/09 16:25									
Aroclor 1016	ND	409	ug/kg dry	10	AC92604	03/26/09	03/27/09	8082	U
Aroclor 1221	ND	409	"	"	"	"	"	"	U
Aroclor 1232	ND	409	"	"	"	"	"	"	U
Aroclor 1242	ND	409	"	"	"	"	"	"	U
Aroclor 1248	ND	409	"	"	"	"	"	"	U
Aroclor 1254	4050	409	"	"	"	"	"	"	
Aroclor 1260	ND	409	"	"	"	"	"	"	U
<i>Surrogate: Tetrachloro-meta-xylene</i>		98.6 %	74-133		"	"	"	"	
<i>Surrogate: Decachlorobiphenyl</i>		109 %	61-133		"	"	"	"	
D2 (9C25002-32) Soil Sampled: 03/24/09 09:53 Received: 03/24/09 16:25									
Aroclor 1016	ND	444	ug/kg dry	10	AC92604	03/26/09	03/27/09	8082	U
Aroclor 1221	ND	444	"	"	"	"	"	"	U
Aroclor 1232	ND	444	"	"	"	"	"	"	U
Aroclor 1242	ND	444	"	"	"	"	"	"	U
Aroclor 1248	ND	444	"	"	"	"	"	"	U
Aroclor 1254	4490	444	"	"	"	"	"	"	
Aroclor 1260	ND	444	"	"	"	"	"	"	U
<i>Surrogate: Tetrachloro-meta-xylene</i>		98.7 %	74-133		"	"	"	"	
<i>Surrogate: Decachlorobiphenyl</i>		109 %	61-133		"	"	"	"	
F1 (9C25002-33) Soil Sampled: 03/24/09 09:45 Received: 03/24/09 16:25									
Aroclor 1016	ND	355	ug/kg dry	10	AC92604	03/26/09	03/27/09	8082	U
Aroclor 1221	ND	355	"	"	"	"	"	"	U
Aroclor 1232	ND	355	"	"	"	"	"	"	U
Aroclor 1242	ND	355	"	"	"	"	"	"	U
Aroclor 1248	ND	355	"	"	"	"	"	"	U
Aroclor 1254	1100	355	"	"	"	"	"	"	
Aroclor 1260	ND	355	"	"	"	"	"	"	U
<i>Surrogate: Tetrachloro-meta-xylene</i>		97.8 %	74-133		"	"	"	"	
<i>Surrogate: Decachlorobiphenyl</i>		108 %	61-133		"	"	"	"	

Sevenson Environmental Services
2749 Lockport Road
Niagara Falls NY, 14302

Project: Niagara Falls
Project Number: NFAFB
Project Manager: Ken Paisley

Reported:
04/06/09 16:08

Polychlorinated Biphenyls by EPA Method 8082
Waste Stream Technology Inc.

Analyte	Result	Reporting Limit	Units	Dilution	Batch	Prepared	Analyzed	Method	Notes
F2 (9C25002-34) Soil Sampled: 03/24/09 09:46 Received: 03/24/09 16:25									
Aroclor 1016	ND	369	ug/kg dry	10	AC92604	03/26/09	03/27/09	8082	U
Aroclor 1221	ND	369	"	"	"	"	"	"	U
Aroclor 1232	ND	369	"	"	"	"	"	"	U
Aroclor 1242	ND	369	"	"	"	"	"	"	U
Aroclor 1248	ND	369	"	"	"	"	"	"	U
Aroclor 1254	18300	369	"	"	"	"	"	"	
Aroclor 1260	ND	369	"	"	"	"	"	"	U
<i>Surrogate: Tetrachloro-meta-xylene</i>		95.4 %	74-133		"	"	"	"	
<i>Surrogate: Decachlorobiphenyl</i>		102 %	61-133		"	"	"	"	
DUP 1 (9C25002-35RE1) Soil Sampled: 03/24/09 00:00 Received: 03/24/09 16:25									
Aroclor 1016	ND	404	ug/kg dry	10	AC92604	03/26/09	03/30/09	8082	U
Aroclor 1221	ND	404	"	"	"	"	"	"	U
Aroclor 1232	ND	404	"	"	"	"	"	"	U
Aroclor 1242	ND	404	"	"	"	"	"	"	U
Aroclor 1248	ND	404	"	"	"	"	"	"	U
Aroclor 1254	21700	404	"	"	"	"	"	"	
Aroclor 1260	ND	404	"	"	"	"	"	"	U
<i>Surrogate: Tetrachloro-meta-xylene</i>		83.3 %	74-133		"	"	"	"	
<i>Surrogate: Decachlorobiphenyl</i>		77.8 %	61-133		"	"	"	"	
DUP 2 (9C25002-36) Soil Sampled: 03/24/09 00:00 Received: 03/24/09 16:25									
Aroclor 1016	ND	452	ug/kg dry	10	AC92604	03/26/09	03/27/09	8082	U
Aroclor 1221	ND	452	"	"	"	"	"	"	U
Aroclor 1232	ND	452	"	"	"	"	"	"	U
Aroclor 1242	ND	452	"	"	"	"	"	"	U
Aroclor 1248	ND	452	"	"	"	"	"	"	U
Aroclor 1254	10300	452	"	"	"	"	"	"	
Aroclor 1260	ND	452	"	"	"	"	"	"	U
<i>Surrogate: Tetrachloro-meta-xylene</i>		98.9 %	74-133		"	"	"	"	
<i>Surrogate: Decachlorobiphenyl</i>		104 %	61-133		"	"	"	"	

Sevenson Environmental Services
2749 Lockport Road
Niagara Falls NY, 14302

Project: Niagara Falls
Project Number: NFAFB
Project Manager: Ken Paisley

Reported:
04/06/09 16:08

Conventional Chemistry Parameters by EPA Methods
Waste Stream Technology Inc.

Analyte	Result	Reporting Limit	Units	Dilution	Batch	Prepared	Analyzed	Method	Notes
B1 (9C25002-01) Soil Sampled: 03/24/09 09:35 Received: 03/24/09 16:25									
% Solids	62.4	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	
C1 (9C25002-02) Soil Sampled: 03/24/09 09:37 Received: 03/24/09 16:25									
% Solids	56.4	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	
C2 (9C25002-03) Soil Sampled: 03/24/09 09:38 Received: 03/24/09 16:25									
% Solids	70.7	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	
B2 (9C25002-04) Soil Sampled: 03/24/09 09:40 Received: 03/24/09 16:25									
% Solids	65.2	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	
B3 (9C25002-05) Soil Sampled: 03/24/09 09:41 Received: 03/24/09 16:25									
% Solids	49.2	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	
B4 (9C25002-06) Soil Sampled: 03/24/09 09:43 Received: 03/24/09 16:25									
% Solids	57.0	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	
D1 (9C25002-07) Soil Sampled: 03/24/09 09:48 Received: 03/24/09 16:25									
% Solids	43.4	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	
E1 (9C25002-08) Soil Sampled: 03/24/09 09:50 Received: 03/24/09 16:25									
% Solids	62.4	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	
E2 (9C25002-09) Soil Sampled: 03/24/09 09:54 Received: 03/24/09 16:25									
% Solids	55.3	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	

Sevenson Environmental Services
2749 Lockport Road
Niagara Falls NY, 14302

Project: Niagara Falls
Project Number: NFAFB
Project Manager: Ken Paisley

Reported:
04/06/09 16:08

Conventional Chemistry Parameters by EPA Methods
Waste Stream Technology Inc.

Analyte	Result	Reporting Limit	Units	Dilution	Batch	Prepared	Analyzed	Method	Notes
D3 (9C25002-10) Soil Sampled: 03/24/09 09:55 Received: 03/24/09 16:25									
% Solids	57.8	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	
E3 (9C25002-11) Soil Sampled: 03/24/09 09:57 Received: 03/24/09 16:25									
% Solids	44.0	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	
D4 (9C25002-12) Soil Sampled: 03/24/09 10:00 Received: 03/24/09 16:25									
% Solids	63.8	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	
E4 (9C25002-13) Soil Sampled: 03/24/09 10:01 Received: 03/24/09 16:25									
% Solids	57.6	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	
D5 (9C25002-14) Soil Sampled: 03/24/09 10:07 Received: 03/24/09 16:25									
% Solids	76.9	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	
E5 (9C25002-15) Soil Sampled: 03/24/09 10:08 Received: 03/24/09 16:25									
% Solids	61.2	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	
A1 (9C25002-16) Soil Sampled: 03/24/09 09:59 Received: 03/24/09 16:25									
% Solids	66.0	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	
A2 (9C25002-17) Soil Sampled: 03/24/09 10:05 Received: 03/24/09 16:25									
% Solids	53.1	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	
A3 (9C25002-18) Soil Sampled: 03/24/09 10:06 Received: 03/24/09 16:25									
% Solids	68.1	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	

Sevenson Environmental Services
2749 Lockport Road
Niagara Falls NY, 14302

Project: Niagara Falls
Project Number: NFAFB
Project Manager: Ken Paisley

Reported:
04/06/09 16:08

Conventional Chemistry Parameters by EPA Methods
Waste Stream Technology Inc.

Analyte	Result	Reporting Limit	Units	Dilution	Batch	Prepared	Analyzed	Method	Notes
D6 (9C25002-19) Soil Sampled: 03/24/09 10:13 Received: 03/24/09 16:25									
% Solids	56.9	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	
E6 (9C25002-20) Soil Sampled: 03/24/09 10:15 Received: 03/24/09 16:25									
% Solids	72.1	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	
D7 (9C25002-21) Soil Sampled: 03/24/09 10:17 Received: 03/24/09 16:25									
% Solids	77.2	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	
E7 (9C25002-22) Soil Sampled: 03/24/09 10:19 Received: 03/24/09 16:25									
% Solids	64.7	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	
D8 (9C25002-23) Soil Sampled: 03/24/09 10:22 Received: 03/24/09 16:25									
% Solids	75.7	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	
E8 (9C25002-24) Soil Sampled: 03/24/09 10:23 Received: 03/24/09 16:25									
% Solids	67.4	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	
D9 (9C25002-25) Soil Sampled: 03/24/09 10:28 Received: 03/24/09 16:25									
% Solids	82.3	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	
E9 (9C25002-26) Soil Sampled: 03/24/09 10:30 Received: 03/24/09 16:25									
% Solids	77.2	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	
D10 (9C25002-27) Soil Sampled: 03/24/09 10:35 Received: 03/24/09 16:25									
% Solids	81.5	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	

Sevenson Environmental Services
2749 Lockport Road
Niagara Falls NY, 14302

Project: Niagara Falls
Project Number: NFAFB
Project Manager: Ken Paisley

Reported:
04/06/09 16:08

Conventional Chemistry Parameters by EPA Methods
Waste Stream Technology Inc.

Analyte	Result	Reporting Limit	Units	Dilution	Batch	Prepared	Analyzed	Method	Notes
E10 (9C25002-28) Soil Sampled: 03/24/09 10:37 Received: 03/24/09 16:25									
% Solids	78.5	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	
A4 (9C25002-29) Soil Sampled: 03/24/09 10:25 Received: 03/24/09 16:25									
% Solids	72.8	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	
A5 (9C25002-30) Soil Sampled: 03/24/09 10:32 Received: 03/24/09 16:25									
% Solids	77.8	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	
A6 (9C25002-31) Soil Sampled: 03/24/09 10:38 Received: 03/24/09 16:25									
% Solids	73.6	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	
D2 (9C25002-32) Soil Sampled: 03/24/09 09:53 Received: 03/24/09 16:25									
% Solids	52.4	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	
F1 (9C25002-33) Soil Sampled: 03/24/09 09:45 Received: 03/24/09 16:25									
% Solids	50.6	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	
F2 (9C25002-34) Soil Sampled: 03/24/09 09:46 Received: 03/24/09 16:25									
% Solids	61.7	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	
DUP 1 (9C25002-35) Soil Sampled: 03/24/09 00:00 Received: 03/24/09 16:25									
% Solids	63.5	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	
DUP 2 (9C25002-36) Soil Sampled: 03/24/09 00:00 Received: 03/24/09 16:25									
% Solids	61.6	0.1	%	1	AC92703	03/26/09	03/27/09	% calculation	

Sevenson Environmental Services
2749 Lockport Road
Niagara Falls NY, 14302

Project: Niagara Falls
Project Number: NFAFB
Project Manager: Ken Paisley

Reported:
04/06/09 16:08

Notes and Definitions

U	Analyte included in the analysis, but not detected at or above the reporting limit.
S-06	The recovery of this surrogate is outside control limits due to sample dilution required from high analyte concentration and/or matrix interference's.
S-04	The surrogate recovery for this sample is outside of established control limits due to a sample matrix effect.
DET	Analyte DETECTED
ND	Analyte NOT DETECTED at or above the reporting limit
NR	Not Reported
dry	Sample results reported on a dry weight basis
RPD	Relative Percent Difference

REPORT ~~TO~~

Jeff Shirley
NF

CONTACT *Toll*

PH. # () 716 284-043

FAX # () 714 285-4201

BILL TO: 100 feet

PO #

1005/001

PROJECT DESCRIPTION

NFAFB

SAMPLE SIGNATURE

SAMPLE LD

TECHNOLOGY

Waste Stream Technology Inc.
302 Grote Street, Buffalo, NY 14207
(716) 876-5290 • FAX (716) 876-2412

DW	DRINKING WATER	SL	SLUDGE
GW	GROUND WATER	SO	SOIL
SW	SURFACE WATER	S	SOLID
WW	WASTE WATER	W	WIPE
O	OIL	OTHER	

OFFICE USE ONLY

GROUP # 9C25002

DUE DATE

TURN AROUND TIME:

QUOTATION NUMBER:

PAGE 1 OF 4

ARE SPECIAL DETECTION LIMITS
REQUIRED:
YES NO
If yes please attach requirements

Is a QC Package required:
YES NO
If yes please attach requirements

ANALYSES TO BE PERFORMED

TYPE OF CONTAINER/
COMMENTS:

OFFICE USE
ONLY
WST, I.D.

[illegible]

REMARKS: main PCB of concern is Aroclor 1254. Samples B1-4 have most chance of high concentrations along w/ c1 & c2. Previous samples in these locations showed ~220mg/Kg. Samples with results > 10mg/Kg must be returned to Falls for disposal @ jobsite.

RELINQUISHED BY:

DATE:

TIME:

RECEIVED BY:

DATE: _____

TIME:

RELINQUISHED BY:

DATE: _____

TIME-

RECEIVED BY:

DATE:

TIME-

CHAIN OF CUSTODY

WASTE STREAM

TECHNOLOGY

Waste Stream Technology Inc.
302 Grote Street, Buffalo, NY 14207
(716) 876-5290 • FAX (716) 876-2412

OFFICE USE ONLY

GROUP #

DUE DATE

PAGE 2 OF 4

REPORT TO:

Jeff Sharkey
NP

CONTACT

Jeff

PH. #

716-284-0411

FAX #

716-285-4201

BILL TO:

1001

PO #

10019001

PROJECT DESCRIPTION

NFAIS

SAMPLER SIGNATURE

SAMPLE ID

DW DRINKING WATER SL SLUDGE
GW GROUND WATER SO SOIL
SW SURFACE WATER S SOLID
WW WASTE WATER W WIPE
O OIL OTHER

TURN AROUND TIME:

3D

QUOTATION NUMBER:

ARE SPECIAL DETECTION LIMITS
REQUIRED:
YES NO
If yes please attach requirements

Is a QC Package required:
YES NO
If yes please attach requirements.

ANALYSES TO BE PERFORMED

DATE SAMPLED

TIME OF SAMPLING

SAMPLE TYPE

TOTAL NO. OF CONTAINERS
1001 PCS
1002

TYPE OF CONTAINER/
COMMENTS:

OFFICE USE
ONLY
WST. I.D.

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20
E3	3/24/09	0957	SO	1	X														
D4		1000		1	X														
E4		1001		1	X														
D5		1007		1	X														
E5		1008		1	X														
A1		0959		1	X														
A2		1005		1	X														
A3		1006		1	X														
D6		1013		1	X														
E6		1015		1	X														

REMARKS:

RELINQUISHED BY:

DATE:

3/24/09

TIME:

1625

RECEIVED BY:

Chris Jones

DATE:

3/24/09

TIME:

1425

RELINQUISHED BY:

DATE:

1/1

TIME:

1/1

RECEIVED BY:

Chris Jones

DATE:

1/1

TIME:

1/1

REPORT TO: Jeff Shirley
NF

CONTACT Jeff
PH. # 716-294-0431
FAX # 716-295-4201
BILL TO: 1001

PO # _____
10019001
PROJECT DESCRIPTION _____
NFAFB
SAMPLER SIGNATURE _____
SAMPLE ID _____

TECHNOLOGY
Waste Stream Technology Inc.
402 Grote Street, Buffalo, NY 14207
(716) 876-5290 • FAX (716) 876-2412

GROUP # 9.025-002
DUE DATE _____

PAGE 3 OF 4

ARE SPECIAL DETECTION LIMITS
REQUIRED: YES ☒ NO
If yes please attach requirements

Is a QC Package required:
YES NO
If yes please attach requirements.

TURN AROUND TIME:

QUOTATION NUMBER:

ANALYSES TO BE PERFORMED

TYPE OF CONTAINER/
COMMENTS:

OFFICE USE
ONLY
WST, I.D.

[illegible]

REMARKS:

RELINQUISHED ONLY:

RELINQUISHED BY:

DATE: _____

DATE: _____

TIME:

TIME:

RECEIVED BY:

RECEIVED BY:

DATE: _____

DATE: _____

TIME:

TIME:

CHAIN OF CUSTODY

REPORT TO: JF Shurley
NF

CONTACT: JF
 PH. # 716-285-0431
 FAX # 716-285-4201
 BILL TO: 1001

PG # 10019001
 PROJECT DESCRIPTION: NFAFB
 SAMPLER SIGNATURE: [Signature]
 SAMPLE ID: 24

WASTE STREAM

TECHNOLOGY
 Waste Stream Technology Inc.
 302 Grote Street, Buffalo, NY 14207
 (716) 876-5290 • FAX (716) 876-2412

OFFICE USE ONLY

GROUP # 9C25002

DUE DATE

TURN AROUND TIME:

SD

QUOTATION NUMBER:

PAGE 4 OF 4

ARE SPECIAL DETECTION LIMITS
 REQUIRED: NO
 If yes please attach requirements

Is a QC Package required:
 YES NO
 If yes please attach requirements.

DW DRINKING WATER SL SLUDGE
 GW GROUND WATER SO SOIL
 SW SURFACE WATER S SOLID
 WW WASTE WATER W WIPE
 O OIL OTHER

ANALYSES TO BE PERFORMED

DATE SAMPLED	TIME OF SAMPLING	SAMPLE TYPE	TOTAL NO. OF CONTAINERS											TYPE OF CONTAINER/ COMMENTS	OFFICE USE ONLY WST. I.D.
3/24/09	1038	SO	1	X										1x4oz	31
	1053		1	X											32
	0945		1	X											33
	0946		1	X											34
	-		1	X											35
	-		1	X											36

REMARKS:

RELINQUISHED BY: [Signature]
 RELINQUISHED BY:

DATE: 3/24/09 TIME: 1628
 DATE: / / TIME:

RECEIVED BY: [Signature]
 RECEIVED BY:

DATE: 3/24/09 TIME: 1625
 DATE: / / TIME: