

PROGRESS REPORT #22

Brownfield Cleanup Program Site No. C203138

PL Senior

1940 Turnbull Avenue, Bronx, New York

Period: February 1 through 28, 2023

Report Date: March 8, 2023

Introduction

In accordance with the New York State Department of Environmental Conservation (NYSDEC) Brownfield Cleanup Agreement (Index #C203138), dated September 22, 2020, this Progress Report was prepared by Roux Environmental Engineering and Geology, D.P.C. (Roux) to describe the Brownfield Cleanup Program (BCP) activities at the PL Senior Site, located at 1940 Turnbull Avenue, Bronx, New York (Site). PL Sara LLC is the BCP Volunteer.

I. BCP Activities Completed during the Reporting Period

Import of NYSDEC-approved stone and sand for backfill in the Track 2 and Track 4 areas.

CAMP was completed daily during all intrusive work. There were two exceedances during the reporting period. An exceedance occurred on February 3rd, 2023 and February 16th, 2023. Refer to Action Limit Reports for specific details.

II. BCP Activities Planned for the Next Reporting Period (March 2023)

Continued soil excavation and trucking offsite for disposal. Continue backfilling Track 2 excavation with imported NYSDEC-approved material. Soil excavation and backfilling of grids BDS-11, BDS-12, and BDS-13 within the Track 4 cleanup area.

III. Schedule and Changes to Scope of Work or Schedule

Provided in the table below is a summary of the current milestones completed to date in blue and the projected schedule milestones in gray.

BCP Project Milestones	Project Schedule
RIWP Approval	May 19, 2021
RI Field Work	May 26, 2021 – June 14, 2021
Preparation of Draft RI Report/Remedial Action Work Plan (RIR/RAWP)	June 2021 – July 2021
Submit draft RIR/RAWP to NYSDEC/NYSDOH for Review	August 3, 2021
Fact Sheet Issued and 45 Day Public Comment Period	September 23 – November 6, 2021
Comments Received from NYSDEC/NYSDOH	October 12, 2021

BCP Project Milestones	Project Schedule
Modify RIR/RAWP based on Comments	November 5 th and 16 th 2021
NYSDEC Prepared Decision Document and Approval	December 2021
NYSDEC Issues Fact Sheet Approving Construction	December 2021
Remediation Start Fact Sheet Mailing Completed	March 23, 2022
Construction Begins	June 1, 2022
Submittal Environmental Easement	August 3, 2022
Anticipated Submittal of Draft Site Management Plan	April 2023
Anticipated Submittal of Draft Final Engineering Report	April 2023
Certificate of Completion	May 2023

IV. Sampling and Other Data Received or Generated during the Reporting Period

Bottom endpoint sample results are currently being validated in accordance with the approved RIR/RAWP:

V. Deliverables Submitted during the Reporting Period

Daily and CAMP Reports.

VI. Percentage of Work Completion and Any Delays

Given our estimations, excavation from 0-10 feet within the anticipated extents of the Track 2 area is 100% complete, and excavation from 10-15 feet is approximately 100% complete. Excavation from the hazardous lead hotspot in the Track 4 area is 100% complete and from 0-2 feet across the non-hazardous Track 4 area remains approximately 25% complete.

VII. Citizen's Participation Plan Actions Taken during the Reporting Period

None.

VIII. Citizen's Participation Plan Actions Planned for the Next Reporting Period (March 2023)

None.