

MONTHLY STATUS REPORT #7

Reporting Period: September 10, 2022 through October 11, 2022

BCP Site No: C203151

Site Name: Copyrite Plastic Sheets

Site Address: 261 Grand Concourse, Bronx, New York 10451

This Report summarized the activities conducted at the Copyrite Plastic Sheets Site from September 10, 2022 to October 11, 2022.

Progress Update:

- Supplemental Remedial Investigation Work Plan (SRIWP) was approved by the NYSDEC and NYSDOH on October 3, 2022.
- 7-day notification was provided to NYSDEC and NYSDOH prior to implementation of the SRIWP.
- No work has occurred on site since the last Monthly Status Report.

Problems or Delays Encountered:

Schedule has changed.

Citizen Participation Activities for Reporting Period:

None

Citizen Participation Activities for Next Reporting Period:

None.

Planned Activities for the Next Reporting Period:

Implementation of SRIWP starting on October 19, 2022.

Final RIR submittal to NYSDEC.

Project Schedule

Scope of Work	Timeline
Remedial Investigation Work Plan (RIWP) Approval	Completed
Notice of No Objection (NNO) by Office of Environmental Remediation	Completed
Change of Use (Demo and Foundation Element Installation)	Completed
Remedial Investigation (RI)	Completed
Draft RIR Submittal to NYSDEC	Completed
Supplemental RI	Completed
Final RIR and RAWP Submittal to NYSDEC	November 2022
45-day Public Comment Period for RIR and RAWP Initiation	December 2022
Public Comment Period for RIR and RAWP Ends	January/February 2023
Final RIR and RAWP Submitted/DEC Approves and Issues Decision Document	February 2023
Issue Remedial/Construction Notice Fact Sheet	February 2023
Begin Implementation of RAWP	March 2023
Site Management Plan (SMP) and Final Engineering Report Submittal to NYSDEC	2023-2024
Certificate of Completion and Fact Sheet	2024