

t: +1.347.871.0750 f: +1.347.402.7735 info@vektorconsultants.com www.vektorconsultants.com

#### **MONTHLY STATUS REPORT #24**

Reporting Period: February 10, 2024 through March 12, 2024

**BCP Site No: C203151** 

Site Name: Copyrite Plastic Sheets

Site Address: 261 Grand Concourse, Bronx, New York 10451

This Report summarized the activities conducted at the Copyrite Plastic Sheets Site from February 10, 2024 through March 12, 2024.

### **Progress Update:**

- No work has occurred on site.
- Fact sheet for AST removal was issued by NYSDEC.

#### **Problems or Delays Encountered:**

Aboveground Storage Tank removal activities delayed due to site conditions as basement was flooded with rain water. Aboveground Storage Tank removal activities will be scheduled at a later date with prior notification to the NYSDEC.

# **Citizen Participation Activities for Reporting Period:**

None

# **Citizen Participation Activities for Next Reporting Period:**

None

#### **Planned Activities for the Next Reporting Period:**

RIR for 315 Grand Concourse and 270 Walton to be finalized. RAWP to be finalized for all three lots (aka the Site).



# **Project Schedule**

| Scope of Work   | Timeline   |
|---|------------|
| Remedial Investigation Work Plan (RIWP) Approval  | Completed  |
| Notice of No Objection (NNO) by Office of Environmental Remediation                     | Completed  |
| Change of Use (Demo and Foundation Element Installation)                                | Completed  |
| Remedial Investigation (RI)   | Completed  |
| Draft RIR Submittal to NYSDEC   | Completed  |
| Supplemental RI   | Completed  |
| Final RIR Submittal to NYSDEC   | Completed  |
| Major Amendment Submitted to NYSDEC   | Completed  |
| Draft RAWP Submittal to NYSDEC  | Completed  |
| 45-day Public Comment Period for RIR and RAWP Initiation                                | Completed  |
| Public Comment Period for RIR and RAWP Ends   | Completed  |
| Final RIR and RAWP Submittal  | Completed  |
| Issue Remedial/Construction Notice Fact Sheet/DEC Approves and Issues Decision Document | April 2024 |
| Begin Implementation of RAWP  | May 2024   |
| Site Management Plan (SMP) and Final Engineering Report Submittal to NYSDEC             | 2025       |
| Certificate of Completion and Fact Sheet  | 2025       |