

MONTHLY REPORT FOR MARCH 2024

SITE NAME: 100 East 149th Street Site

SITE ADDRESS: 100 East 149th Street, Bronx, NY 11218

BCP NUMBER: C203159

REPORTING PERIOD: March 2024

REMEDIAL ACTIONS DURING THE REPORTING PERIOD

• Compilation of Remedial Action Work Plan;

• Collection of DUSR reports.

ANTICIPATED ACTIVITIES FOR THE NEXT REPORTING PERIOD

1. Receive comments from the NYSDEC regarding the RIR for the Site.

SAMPLING RESULTS, TESTS AND OTHER DATA

None.

ESTIMATED PERCENTAGE OF PROJECT COMPLETION

100%

DELAYS ENCOUNTERED

None.

EFFORTS MADE TO MITIGATE DELAYS

None

CITIZEN PARTICIPATION ACTIVITIES FOR REPORTING PERIOD

None

ANTICIPATED CITIZEN PARTICIPATION ACTIVITIES FOR NEXT REPORTING PERIOD

None

STRUCTURAL GEOTECHNICAL ENVIRONMENTAL

SCHEDULE

Schedule Task	Timeframe	Estimated Date
Mobilize equipment to the Site.	Within 3 weeks of RIWP approval	November 2023 (Completed)
Complete fieldwork	Within 9 weeks of the mobilization	November 2023 (In Progress)
	date	
Complete Site Investigation	Upon NYSDEC approval of Site	December 1, 2023 (Completed)
	Investigation Letter	
Submission of Site Investigation	Upon completion of the Site	February 2024
Letter Report	Investigation	
Receive all Laboratory Reports	Within 2 weeks of completion of	January 2024 (Completed)
	fieldwork	
Receive all Laboratory Deliverable	Within 4 weeks of completion of	January 2024 (Completed)
	fieldwork	
Receive DUSR	Within 8 weeks of completion of	February 2024 (Completed)
	fieldwork	
Submit Remedial Investigation	Within 3 weeks of receipt of DUSR	February 2024 (Completed)
Report		
Distribute Fact Sheet on RI Results	Within 16 weeks of completion of	June 2024
and Comment Period of RAWP (if	fieldwork – Subject to DEC / DOH	
submitted with RIR)	Approval	