

608-610 East Fordham Road Site Progress Report No. 18 November 1, 2024

Progress Report No. 18

608-610 East Fordham Road Site 608-610 East Fordham Road, Bronx, New York 10458 NYSDEC Site Number: C203164 Reporting Period: October 2024

Introduction

P.W. Grosser Consulting, Inc. (PWGC) has prepared this monthly progress report, on behalf of GC Fordham Road Development LLC, to summarize Brownfield Cleanup Program (BCP) related work performed at the 608-610 East Fordham Road Site ("Site") for the month of October 2024.

The Site is in the County of Bronx, New York and is identified as Block 3078, Lot 16 on the New York City Tax Map. The property is bounded by East Fordham Road to the north, Hughes Avenue to the east, a residential building to the south, and a commercial building to the west. A site location map is included as **Figure 1**. The site was formerly utilized for commercial purposes. Proposed plans for the site include demolition of a portion of the existing structure and construction of a two-story commercial building with a full cellar.

1. BCP activities relative to the Site during this reporting period:

The following activities occurred in October:

- The IDW was transported and disposed of offsite.
- Third party data validation was completed.
- The Remedial Investigation Report (RIR) was revised and submitted to NYSDEC.
- The Remedial Action Work Plan (RAWP) with Alternatives Analysis (AA) was revised and submitted to NYSDEC.
- 2. Activities relative to the Site anticipated for the next reporting period:

The following activities are anticipated to occur in November:

- The NYSDEC shall review the revised RIR and RAWP with AA and provide any additional comments to PWGC.
- PWGC shall address any comments received from NYSDEC.
- The RAWP with AA will go out to public comment.
- 3. Approved activity modification (changes of work scope and/or schedule):
 - None
- 4. Results of sampling, testing and other relevant data:
 - None
- 5. <u>Deliverables submitted during this reporting period:</u>

The following deliverables were submitted during this reporting period:





- September 2024 Monthly Status Report
 - o Submitted on October 1, 2024
- Remedial Investigation Report Version 2
 - o Submitted on October 21, 2024
- Remedial Action Work Plan with Alternatives Analysis Version 2
 - o Submitted on October 24, 2024
- 6. <u>Information regarding percentage completion:</u>
 - Remedial Investigation Work Plan = 100% Complete
 - Remedial Investigation Work Plan Addendum = 100% Complete
 - Community Participation Plan = 100% Complete
 - Remedial Investigation Report = 100% Complete
 - RAWP with AA = 90% Complete
 - RAWP Implementation = 0% Complete
 - FER/SMP = 0% Complete
- 7. <u>Unresolved delays encountered or anticipated that may affect schedule:</u>
 - None
- 8. <u>Community Participation Plan (CPP) activities during this reporting period:</u>
 - None
- 9. Miscellaneous information:
 - None
- 10. Remaining Schedule:
 - Implementation of RIWP Addendum
 - Review of Revised RI Report and RAWP with AA
 - RAWP with AA Public Comment Period
 - RAWP with AA Approval
 - NYCOER issues NTP
 - Completion of remedial soil excavation
 - Completion of engineering controls
 - Preparation of Environmental Easement
 - Submission of Draft Final Engineering Report (FER) and Draft Site Management Plan (SMP)
 - Acceptance of FER and SMP by NYSDEC
 - Issuance of Certificate of Completion for remediation:





FIGURE



