# FORMER B&Z STEEL EQUIPMENT CO. BCP No. C224195

1003 GREENE AVENUE BROOKLYN, NEW YORK Block 1618 Lot 35

# **REMEDIAL ACTION WORK PLAN**

MAY 2015

Prepared for: Greene Pasture LLC 329 Hewes Street Brooklyn, NY 11211



# CERTIFICATIONS

I <u>Ariel Czemerinski</u> certify that I am currently a NYS registered professional engineer and that this Remedial Action Work Plan was prepared in accordance with all applicable statutes and regulations and in substantial conformance with the DER Technical Guidance for Site Investigation and Remediation (DER-10).



076508

NYS Professional Engineer #

05/17/2015 Date

It is a violation of Article 145 of New York State Education Law for any person to alter this document in any way without the express written verification of adoption by any New York State licensed engineer in accordance with Section 7209(2), Article 145, New York State Education Law.

EXE	CUTI	VE SUI	MMARY	i
1.0	INT	ווחחקי	CTION	1
1.0	1.1		LOCATION AND DESCRIPTION	
	1.1		FEMPLATED REDEVELOPMENT PLAN	
			CRIPTION OF SURROUNDING PROPERTY	
	1.3	DESC	RIPTION OF SURROUNDING PROPERTY	
2.0	DES	SCRIP	FION OF REMEDIAL INVESTIGATION FINDINGS	4
	2.1	SUM	MARY OF REMEDIAL INVESTIGATIONS PERFORMED	4
		2.1.1	Soil Borings	4
		2.1.2	Monitoring Wells	5
		2.1.3	Samples Collected	5
			2.1.3.1 Soil Samples	5
			2.1.3.2 Groundwater Samples	
			2.1.3.3 Soil Gas Samples	6
		2.1.4	Chemical Analytical Work Performed	6
		2.1.5	Documentation	
	2.2	SIGN	IFICANT THREAT	7
	2.3	SITE	HISTORY	8
		2.3.1	Past Uses and Ownership	8
		2.3.2	Summary of Previous Reports	
	2.4	GEOI	LOGICAL CONDITIONS	
	2.5	CONT	FAMINATION CONDITIONS	12
		2.5.1	Conceptual Model of Site Contamination	12
		2.5.2	Description of Areas of Concern	
		2.5.3	Soil/Fill Contamination	
			2.5.3.1 Summary of Soil/Fill Contamination	
			2.5.3.2 Comparison of Soil/Fill to SCGs	13
		2.5.4	On-Site and Off-Site Groundwater Contamination	13
			2.5.4.1 Summary of Groundwater Contamination	14
			2.5.4.2 Comparison of Groundwater with SCGs	
		2.5.5	On-Site and Off-Site Soil Vapor Contamination	
			2.5.5.1 Summary of Soil Vapor Contamination	
	2.6	ENVI	RONMENTAL AND PUBLIC HEALTH ASSESSMENTS	
		2.6.1	Qualitative Human Health Exposure Assessment	15
		2.6.2	Fish & Wildlife Remedial Impact Analysis	
	2.7	REMI	EDIAL ACTION OBJECTIVES	
		2.7.1	Groundwater	
		2.7.2	Soil	17
		2.7.3	Soil Vapor	

3.0	DES	SCRIP	ΓΙΟΝ OF REMEDIAL ACTION PLAN	
	3.1	EVAL	LUATION OF REMEDIAL ALTERNATIVES	18
	3.2	STAN	DARDS, CRITERIA AND GUIDANCE (SCG)	18
	3.3	ALTE	ERNATIVE ANALYSIS	20
	3.4	REMI	EDIAL ALTERNATIVE 1	22
		3.4.1	Overall Protection of Human Health and the Environment	22
		3.4.2	Compliance with Remedial Goals, SCGs and RAOs	22
		3.4.3	Long-Term Effectiveness and Permanence	
		3.4.4	Reduction in Toxicity, Mobility or Volume Through Treatment	23
		3.4.5	Short-Term Effectiveness	
		3.4.6	Implementability	23
		3.4.7	Cost	24
		3.4.8	Compatibility with Land Use	24
		3.4.9	Community Acceptance	24
	3.5	REM	EDIAL ALTERNATIVE 2	
		3.5.1	Overall Protection of Human Health and the Environment	
		3.5.2	Compliance with Remedial Goals, SCGs and RAOs	25
		3.5.3	Long-term Effectiveness and Permanence	
		3.5.4	Reduction in Toxicity, Mobility or Volume through Treatment	
		3.5.5	Short-term Effectiveness	
		3.5.6	Implementability	
		3.5.7	Cost	27
		3.5.8	Compatibility with Land Use	
		3.5.9	Community Acceptance	
	3.6	SELE	CTION OF THE PREFERRED REMEDY	
		3.6.1	Preferred Land Use Factor Evaluation	
	3.7	SUM	MARY OF SELECTED REMEDIAL ACTIONS	31
4.0	REI	MEDIA	AL ACTION PROGRAM	33
	4.1	GOVI	ERNING DOCUMENTS	33
		4.1.1	Health and Safety Plan (HASP)	33
		4.1.2	Quality Assurance Project Plan (QAPP)	34
		4.1.3	Construction Quality Assurance Plan (CQAP)	
		4.1.4	Soil/Materials Management Plan (SoMP)	
		4.1.5	Erosion and Sediment Control Plan (ESCP)	
		4.1.6	Community Air Monitoring Plan (CAMP)	
		4.1.7	Contractors Site Operations Plan (SOP)	
		4.1.8	Community Participation Plan (CPP)	37

	4.2	GENE	RAL REMEDIAL ACTION INFORMATION	38
		4.2.1	Project Organization	38
		4.2.2	Remedial Engineer	38
		4.2.3	Remedial Action Schedule	38
		4.2.4	Work Hours	39
		4.2.5	Site Security	39
		4.2.6	Traffic Control	39
		4.2.7	Worker Training and Monitoring	40
		4.2.8	Agency Approvals	
		4.2.9	NYSDEC BCP Signage	
		4.2.10	Pre-Construction Meeting with NYSDEC	42
			Emergency Contact Information	
		4.2.12	Remedial Action Costs	42
	4.3	SITE P	PREPARATION	42
		4.3.1	Mobilization	
		4.3.2	Erosion and Sedimentation Controls	42
		4.3.3	Stabilized Construction Entrance(s)	43
		4.3.4	Utility Marker and Easements Layout	43
		4.3.5	Sheeting and Shoring	43
		4.3.6	Equipment and Material Staging	
		4.3.7	Decontamination Area	
		4.3.8	Site Fencing	
		4.3.9	Demobilization	
	4.4		RTING	45
		4.4.1	Daily Reports	45
		4.4.2	Monthly Reports	45
		4.4.3	Other Reporting	46
		4.4.4	Complaint Management Plan	
		4.4.5	Deviations from the Remedial Action Work Plan	46
				10
5.0			L ACTION: MATERIAL REMOVAL FROM SITE	
	5.1		EMVOAL METHODS	
	5.2		CLEANUP OBJECTIVES	
	5.3		DIAL PERFORMANCE EVALUATION (END-POINT SAMPLING)	
		5.3.1	End-Point Sampling Frequency	
		5.3.2	Methodology	
		5.3.3	Reporting of Results	
		5.3.4	QA/QC	
		5.3.5	DUSR	
	<i>-</i> .	5.3.6	Reporting of End-Point Data in FER	
	5.4	ESTIN	IATED MATERIAL REMOVAL QUANTITIES	52

	5.5	SOIL/I	MATERIALS MANAGEMENT PLAN	53
		5.5.1	Excavation Petroleum Contaminated Soil and Historic Fill Materials	55
		5.5.2	Excavation of Native Soils	55
		5.5.3	Soil Screening Methods	56
		5.5.4	Soil Stockpile Methods	56
		5.5.5	Materials Excavation and Load Out	57
		5.5.6	Materials Transport Off-Site	58
		5.5.7	Materials Disposal Off-Site	59
		5.5.8	Materials Reuse On-Site	64
		5.5.9	Fluids Management	
		5.5.10	Backfill from Off-Site Sources	65
		5.5.11	Stormwater Pollution Prevention	66
		5.5.12	Contingency Plan	67
		5.5.13	Community Air Monitoring Plan	67
		5.5.14	Odor, Dust and Nuisance Control Plan	
			5.5.14.1 Odor Control Plan	68
			5.5.14.2 Dust Control Plan	68
			5.5.14.3 Nuisance Control Plan	69
6.0	RES	IDUAI	CONTAMINATION TO REMAIN ONSITE	70
7.0	ENG	GINEEI	RING CONTROLS	71
8.0	INST	<b>FITUT</b>	IONAL CONTROLS	72
	8.1		RONMENTAL EASEMENT	
	8.2	SITE N	MANAGEMENT PLAN	73
9.0	FIN		GINEERING REPORT	
	9.1	CERT	IFICATIONS	78
10.0	SCH	EDUL	Е	80

# LIST OF TABLES

Table 1	Soil Cleanup Objectives
Table 2	Summary of RI Sampling - Soil, Groundwater and Soil Gas Samples
Table 3	Laboratory Results – Soil Samples, Volatile Organic Compounds
Table 4	Laboratory Results – Soil Samples, Semi-Volatile Organic Compounds
Table 5	Laboratory Results – Soil Samples, Pesticides/PCBs
Table 6	Laboratory Results – Soil Samples, TAL Metals
Table 7	Parameters Detected Above Track 1 Soil Cleanup Objectives
Table 8	Laboratory Results – Groundwater Samples, Volatile Organic Compounds
Table 9	Laboratory Results – Groundwater Samples, Semi-Volatile Organic Compounds
Table 10	Laboratory Results – Groundwater Samples, Pesticides/PCBs
Table 11	Laboratory Results – Groundwater Samples, Dissolved Metals
Table 12	Parameters Detected Above Ambient Groundwater Standards
Table 13	Laboratory Results – Soil Gas Samples, Volatile Organic Compounds
Table 14	Permits
Table 15	Emergency Contact Numbers

# LIST OF FIGURES

- Figure 1 Site Location Map
- Figure 2 Site Plan
- Figure 3 Surrounding Property
- Figure 4 Soil Boring Locations
- Figure 5Monitoring Well Locations
- Figure 6 Soil Vapor Sampling Locations
- Figure 7 Groundwater Elevation Map
- Figure 8 Posted Soil Boring Results above Unrestricted / Restricted SCOs
- Figure 9 Posted Groundwater Results above AWQS
- Figure 10 Posted Soil Vapor Results
- Figure 11 Truck Routes
- Figure 12 Excavation Plan
- Figure 13 Endpoint Sampling Plan
- Figure 14 Alpha-Numeric Grid Map

# **ATTACHMENTS**

Attachment A	Metes and Bounds Description of Property
Attachment B	Redevelopment Plans
Attachment C	Construction Health & Safety Plan (CHASP)
Attachment D	Quality Assurance Project Plan (QAPP)
Attachment E	Community Air Monitoring Plan (CAMP)
Attachment F	Citizen Participation Plan (CPP)
Attachment G	Resumes
Attachment H	BCP Signage Specifications
Attachment I	Estimated Remedial Costs

# LIST OF ACRONYMS

Acronym	Definition	
AMC AMC Engineering		
AWQS	Ambient Water Quality Standards	
BCA	Brownfield Cleanup Agreement	
BCP	Brownfield Cleanup Program	
BTEX	Benzene, Toluene, Ethylbenzene and Xylene	
CQMP	Construction Quality Management Plan	
DUSR	Data Usability Statement Report	
EBC	Environmental Business Consultants	
FER	Final Engineering Report	
HDPE	High Density Polyethylene	
IRM	Interim Remedial Measure	
NYC	New York City	
NYCDEP	New York City Department of Environmental Protection	
NYSDEC	New York State Department of Environmental Conservation	
NYSDOH	New York State Department of Health	
PS Public School		
PVC	Polyvinyl Chloride	
RAO	Remedial Action Objectives	
RAWP	Remedial Action Work Plan	
RI Remedial Investigation		
RSCOs Recommended Site Cleanup Objectives		
SCG	Standards, Criteria, and Guidelines	
SMMP Soil/Materials Management Plan		
SMP Site Management Plan		
SSDS Sub-slab Depressurization System		
SWPPP Stormwater Pollution Prevention Plan		
SVOCs	Semi-Volatile Organic Compounds	
USEPA	United States Environmental Protection Agency	
UST	Underground Storage Tank	
VOCs Volatile Organic Compounds		

# **EXECUTIVE SUMMARY**

#### Site Description/Physical Setting/Site History

In June 2014 Greene Pasture LLC submitted an application to the New York State Department of Environmental Conservation (NYSDEC) to investigate and remediate a 0.336-acre property located at1003 Greene Avenue in Brooklyn, New York as a Volunteer in the New York State Brownfield Cleanup Program (BCP). A residential use is proposed for the property. When completed, the Site will be redeveloped with a new 7-story residential building which will cover the entire Site.

The subject property is located at 1003 Greene Avenue, in the Bedford-Stuyvesant neighborhood of Brooklyn NY (**Figure 1**). The Site is comprised of a single tax parcel covering 14,642 square feet (0.336 acres). The subject property is located in the City of New York and Borough of Brooklyn (Kings County) and is identified as Block 1618 Lot 35 on the NY City tax map. The lot is located on the north side of Greene Avenue between Patchen Avenue and Broadway. Lot 35 consists of 146.42 feet of street frontage on Greene Avenue and is approximately 100 feet deep (See **Figure 2** - Site Plan). The lot is currently developed with a one-story commercial building which occupies the entire lot. According to the NYC Department of Buildings, the current building was constructed in 1910. Currently the building is vacant but was most recently occupied by B&Z Steel Equip. Co. The building was originally constructed in 1910 and occupied by a garage / auto repair shop from sometime between 1910 and 1932 to 2007. The property was then used for storage space by a contractor from at least 2007 to 2014.

The property has an elevation of approximately 56 feet above the National Geodetic Vertical Datum (NGVD). Based upon regional groundwater contour maps, and measurements made at the Site, the depth to groundwater beneath the site is approximately 45 feet below existing grade and flows northwest toward the East River.

#### Summary of the Remedial Investigation

A Remedial Investigation was completed at the Site in November 2014 through December 2014 and documented in a Remedial Investigation Report dated January 2015. The goals of the Remedial Investigation were to define the nature and extent of contamination in soil, groundwater and any other impacted media; to identify the source(s) of the contamination; to assess the impact of the contamination on public health and/or the environment; and to provide information to support the development of a Remedial Work Plan to address the contamination.

Activities completed under the RI:

- Soil borings were installed and soil samples were collected at varying depths throughout the site and analyzed for the full suite of compounds on the Target Compound List/Target Analyte List (TCL/TAL);
- The installation of groundwater monitoring wells
- The collection and analysis of groundwater samples the full suite of TCL/TAL compounds; and
- The collection of analysis via TO-15 of soil gas samples for VOCs from soil gas sampling locations approximately 8 feet below ground surface (bgs).

The results of sampling performed during the RI, identified petroleum VOC contamination in soil in the vicinity of the UST system which remains in place in the south central area off the Site. Releases have likely occurred at the tanks and/or piping and / or dispensers in this area. The petroleum contamination is limited to the vicinity of the tanks and dispenser and, based on field observations recorded during the Phase II investigation, does not extend beyond a depth of 15 ft. Groundwater has not been impacted by petroleum and there does not appear to be any significant off-gassing of petroleum VOCs from the impacted soil. Based on the apparent age of the tanks and the composition of the remaining petroleum VOCs in soil, the spill occurred many years ago when the tanks were still in use.

Very low levels (below groundwater standards) of CVOCs were detected in site groundwater, which is typical of (and actually lower than) background levels commonly found throughout NYC and does not appear to be site-related. The Depth to groundwater is 45 feet below ground surface (bgs). No site-related groundwater impacts were noted.

Although soil gas sampling identified low levels of petroleum related volatile organic compounds (BTEX), chlorinated VOCs (CVOCs) were reported in almost all of the soil gas

samples. Based on past the site use as an auto repair facility, the CVOCs may be Site - related and associated with low level residuals in shallow soil. Also based on the low CVOC groundwater concentrations (below standards) and since site groundwater depth is approximately 45 feet bgs, CVOCs are unlikely to be related to off-gassing from groundwater.

Historic fill material has been identified across the Site to depths as great as 2 feet below grade. The historic fill material contains metals including chromium, lead and mercury above unrestricted use SCOs.

## **Qualitative Human Health Exposure Assessment**

The qualitative exposure assessment identified potential completed routes of exposure to construction workers and remediation workers through inhalation, ingestion and dermal contact of petroleum compounds and heavy metals during excavation activities. The Health and Safety Plan prepared for the site identifies such exposures and provides instructions for on-site workers to minimize potential exposure.

No potential environmental impacts through the groundwater to surface water discharge were identified.

## Summary of the Remedy

The remedy recommended for the site is a Track 1 alternative (Alternative 1) which consists of the removal of all on-site soils which exceed the UUSCOs. It is expected that a Track 1 alternative will require excavation to a minimum depth of 2 feet across the Site with additional excavation to 15 feet within a 785 sf petroleum source area including an adjacent area with elevated mercury, to 5 feet in an area north of the site with elevated chromium and to 12 feet below grade for construction of the new building's basement level. In addition all fill material with parameters above unrestricted SCOs will be removed from the Site and properly disposed of at an off-site facility. The remedy will include the following items:

 Excavation of soil/fill exceeding Track 1 unrestricted use SCOs as listed in Table 1 to depths as great as 15 feet below grade;

- Screening for indications of contamination (by visual means, odor, and monitoring with PID) of all excavated soil during any intrusive Site work;
- 3. Collection and analysis of end-point samples to evaluate the performance of the remedy with respect to attainment of Track 1 SCOs;
- 4. Appropriate off-Site disposal of all material removed from the Site in accordance with all Federal, State and local rules and regulations for handling, transport, and disposal;
- Import of materials to be used for backfill and cover in compliance with: (1) chemical limits and other specifications included in **Table 1**, (2) all Federal, State and local rules and regulations for handling and transport of material.
- 6. If Track 1 or Track 2 Residential cleanup is not achieved, implementation of a Site Management Plan (SMP) for long term maintenance of the Engineering Controls.
- 7. If Track 1 or Track 2 Residential cleanup is not achieved, an Environmental Easement will be filed against the Site to ensure implementation of the SMP.

Although the goal of the remedy will be to remove all soil exceeding the Track 1 SCOs, if Track 1 SCOs cannot be achieved then a Track 2 remedy may result.

# **REMEDIAL ACTION WORK PLAN**

# **1.0 INTRODUCTION**

In June 2014 Greene Pasture LLC submitted an application to the New York State Department of Environmental Conservation (NYSDEC) to investigate and remediate a 0.336-acre property located at1003 Greene Avenue in Brooklyn, New York as a Volunteer in the New York State Brownfield Cleanup Program (BCP). A residential use is proposed for the property. When completed, the Site will be redeveloped with a new 7-story residential building which will cover the entire Site.

This Remedial Action Work Plan (RAWP) summarizes the nature and extent of contamination as determined from data gathered during the Remedial Investigation (RI), performed between November 2014 and December 2014. It provides an evaluation of a Track 1 cleanup and other applicable Remedial Action alternatives, their associated costs, and the recommended and preferred remedy. The remedy described in this document is consistent with the procedures defined in DER-10 and complies with all applicable standards, criteria and guidance. The remedy described in this document also complies with all applicable Federal, State and local laws, regulations and requirements. The NYSDEC and NYSDOH are currently reviewing the RI Report and will determine whether the Site does or does not pose a significant threat to human health and the environment. Notice of that determination will be provided during the public comment period, through fact sheet No. 2 and the Proposed Decision Document. The RI for this Site did not identify fish and wildlife resources.

A formal Remedial Design document will not be prepared.

## 1.1 SITE LOCATION AND DESCRIPTION

The subject property is located at 1003 Greene Avenue, in the Bedford-Stuyvesant neighborhood of Brooklyn NY (**Figure 1**). The Site is comprised of a single tax parcel covering 14,642 square feet (0.336 acres). The subject property is located in the City of New York and Borough of Brooklyn (Kings County) and is identified as Block 1618 Lot 35 on the NY City tax map. The lot is located on the north side of Greene Avenue between Patchen Avenue and Broadway. Lot

35 consists of 146.42 feet of street frontage on Greene Avenue and is approximately 100 feet deep (See **Figure 2** - Site Plan). The lot is currently developed with a one-story commercial building which occupies the entire lot. According to the NYC Department of Buildings, the current building was constructed in 1910. The building has a small basement in the southwest corner of the property which is accessed through steel doors and a staircase located in the sidewalk. Currently the building is vacant but was most recently occupied by B&Z Steel Equip. Co.

The property has an elevation of approximately 56 feet above the National Geodetic Vertical Datum (NGVD). Based upon regional groundwater contour maps, and measurements made at the Site, the depth to groundwater beneath the site is approximately 45 feet below existing grade and flows northwest toward the East River.

A boundary map will be attached to the BCA as required by Environmental Conservation Law (ECL) Title 14 Section 27-1419. The 0.336-acre property is fully described in **Attachment A** – **Metes and Bounds.** 

#### **1.2 CONTEMPLATED REDEVELOPMENT PLAN**

The Remedial Action to be performed under the RAWP is intended to make the Site protective of human health and the environment consistent with the contemplated end use. The proposed redevelopment plan and end use is described here to provide the basis for this assessment. However, the Remedial Action contemplated under this RAWP may be implemented independent of the proposed redevelopment plan.

The site is to be redeveloped through the new construction of a new 7-story residential building which will cover the entire Site. Plans include a full height basement level covering an approximate 60 ft by 70 ft area in the northeastern corner of the property. This area will require excavation to a depth of 12 ft below grade. The remainder of the property will be excavated to a minimum of 2 feet below grade. Redevelopment plans are provided in **Attachment B**.

#### **1.3 DESCRIPTION OF SURROUNDING PROPERTY**

The land use in the immediate vicinity of the Site (**Figure 3**) is highly urbanized and predominantly consists of multi-family residential buildings with mixed-use buildings (residential w/ first floor retail) along main artery corridors such as Broadway located just 500 feet to the northeast. Commercial / industrial properties, equipment yards and warehouses are interspersed with the residential properties as are institutions such as parks, schools, churches and playgrounds within a quarter mile of the Site in all directions.

# 2.0 DESCRIPTION OF REMEDIAL INVESTIGATION FINDINGS

The field work portion of the Remedial Investigation was conducted by EBC in November and December 2014. The investigation is summarized in the sections below. Further details are provided in the Remedial Investigation Report (EBC January 2015).

# 2.1 SUMMARY OF REMEDIAL INVESTIGATIONS PERFORMED

## 2.1.1 Soil Borings

A total of 10 soil borings (14SB1-14SB10) were advanced during the RI to identify source areas and to obtain general soil quality information present at the site. These soil borings were advanced between November 19 and December 15, 2014.

At each soil boring location soil samples were collected continuously in 5-foot intervals from grade to a depth of 15 feet below grade using a Geoprobe<sup>TM</sup> 6720DT, probe drilling machine. The Geoprobe<sup>TM</sup> system uses a direct push hydraulic percussion system to drive and retrieve core samplers. Soil samples were retrieved using a 1.5-inch diameter, 5-foot long dual-tube sampler with disposable acetate liners. PID readings ranged from non-detect in all intervals from all of the borings.

In accordance with the RI work plan one soil sample was retained from the 13-15 interval of borings 14SB1 and 14SB2 located within the planned basement area of the new building. Two soil samples, one from the 3-5 ft interval and one from the 13-15 ft interval were retained from borings 14SB3 through 14SB10. Retained samples were submitted for laboratory analysis of one or more of the following analyses: volatile organic compounds (VOCs) by EPA Method 8260, semi-volatile organic compounds (SVOCs) by EPA Method 8270, TAL Metals, pesticides and PCBs by EPA Method 8081/8082.

Soil samples retained from the soil borings were submitted to Phoenix Environmental laboratories for analysis. Soil boring locations are identified in **Figure 4**.

# 2.1.2 Monitoring Wells

Five groundwater monitoring wells, 14MW1 through 14MW5, were installed at the Site from November 19, through November 20, 2014. The wells were installed with a track mounted probe drilling machine to a depth of approximately 50 feet below grade with 15 feet of 0.010 PVC well screen and 35 feet of PVC riser. Monitoring well locations are identified in **Figure 5**.

A No.00 morie filter sand was placed in the borehole to within 2 feet above the top of the screen. A 1-foot hydrated bentonite seal was then placed on top of the filter sand and the remainder of the borehole was backfilled to grade. Following installation, each of the wells were surveyed to determine relative casing elevation to the nearest 0.01 ft and horizontal position to the nearest 0.1 ft.

Prior to sampling, a synoptic round of depth-to-groundwater (DTW) measurements was obtained from the wells on November 26, 2014 to determine the water table elevation and to calculate the volume of standing water in the well. The depth to groundwater ranged from approximately 44.5 to 46 feet below surface grade.

## 2.1.3 Samples Collected

A summary of the sampling performed during the RI is provided in Table 2.

# 2.1.3.1 Soil Samples

A total of eighteen soil samples were collected from 10 soil borings for laboratory analysis of VOCs (EPA Method 8260), SVOCs (EPA Method 8270), TAL metals and pesticides/PCBs (EPA Method 8081/8082).

# 2.1.3.2 Groundwater Samples

Groundwater samples were obtained from the five new and one existing water table monitoring wells following installation during the November 2014 mobilization. All groundwater samples from the monitoring wells were analyzed for VOCs / SVOCs by EPA method 8260 / 8270, pesticides / PCBs by EPA method 8081 / 8082 and target analyte list (TAL) metals.

#### 2.1.3.3 Soil Gas Samples

To assess the presence of VOCs in soil gas beneath the site, eight soil gas samples (SG1 through SG8) were collected across the Site on November 26, 2014. A ninth sample (SG9) from an implant located in the sidewalk in front of the building was collected on December 31, 2014. Soil gas sampling locations are shown in **Figure 6**.

Soil gas samples were collected in accordance with the procedures as described in section 2.4 of the approved RIR and the *Guidance for Evaluating Soil Vapor Intrusion in the State of New York* (*NYSDOH 10/06*).

# 2.1.4 Chemical Analytical Work Performed

Each soil and groundwater sample was placed in pre-cleaned laboratory supplied glassware, and placed in a cooler packed with ice for transport to the laboratory. Laboratory services for soil, groundwater and soil vapor sample analysis were provided by Phoenix Environmental Laboratories of Manchester, CT, a New York State ELAP certified environmental laboratory (ELAP Certification No. 11301).

All soil samples were analyzed for VOCs (EPA Method 8260), SVOCs (EPA Method 8270), TAL metals, and Pesticides/PCBs (EPA Method 8081/8082). All groundwater samples from the monitoring wells were analyzed for VOCs / SVOCs by EPA method 8260 / 8270, pesticides / PCBs by EPA method 8081 / 8082 and target analyte list (TAL) metals. Soil gas samples analyzed for VOCs by EPA method TO-15.

## 2.1.5 Documentation

A map showing the locations of the soil borings are provided in **Figure 4.** The locations of the monitoring wells and soil gas sample collection points are provided in **Figures 5 and 6**, respectively. The results of sample soil, groundwater and soil gas samples collected during the RI are summarized in **Tables 3** through **13**. Below is a summary of RI findings.

The results of sampling performed during the RI, identified Petroleum impacted soil has been documented in the vicinity of the USTs and former dispensers to a depth of 15 feet. Releases have likely occurred from the tanks and piping which runs from the dispenser to the tanks.

Historic fill material has been identified across the Site to depths as great as 2 feet below grade. The historic fill material contains metals including chromium, lead and mercury above unrestricted use SCOs.

Groundwater at the Site was not found to be impacted.

Soil gas sampling identified generally low levels of petroleum related volatile organic compounds (BTEX). Low levels of chlorinated VOCs (CVOCs) were also reported in almost all of the soil gas samples. Based on past the site use as an auto repair facility, the CVOCs may be Site - related and associated with low level residuals in shallow soil. Also, as noted above, based on the low CVOC groundwater concentrations (below standards) and since site groundwater depth is approximately 45 feet bgs, the soil vapor detected is unlikely to be related to off-gassing from groundwater.

# 2.2 SIGNIFICANT THREAT

The NYSDEC and NYSDOH will review the RI Report and will determine whether the Site does or does not pose a significant threat to human health and the environment. Notice of that determination will be provided during the public comment period, through fact sheet No. 2 and the Proposed Decision Document.

#### 2.3 SITE HISTORY

#### 2.3.1 Past Uses and Ownership

Previous owners and operators of the property are shown below. Information regarding ownership of the property was obtained from online property records maintained by the NYC Department of Finance Office of the City Register under its Automated City Register Information System (ACRIS). Information regarding past operators was obtained from lease agreements, Sanborn Fire Insurance Maps, and from a City Directory Search and internet search of the property address.

Greene Pastures LLC is the current owner and purchased the property from the current owner Mit Mazel Management Group which owned the property since October 1990. The building has been underutilized for some time serving as storage space from at least 2007 to the present. The building was originally constructed in 1910 and occupied by a garage / auto repair shop from sometime between 1910 and 1932 to 2007. The property has been used for storage space by a contractor from at least 2007 to the present.

		s Owners		
Dates	Name	Comments	Contact Info	
			95-02 97 <sup>th</sup> Street, Ozone Park	
Prior to 12/15/69	Charles A. Kolonics	Deed	NY 11416	
	Katherine Kolonics		12 Vine Street, Glenwood Landing	
			NY 11547	
From 12/15/69 to 12/15/69	Ben Schwartz	Deed	79-17 215 <sup>th</sup> Street, Bayside NY 11364	
			C/O Fink, Weinberger & Levin	
From 12/15/69 to 12/15/69	Straw Man Inc.	Deed	551 Fifth Avenue, New York, NY	
			10176	
From 12/15/69 to 5/1/80	Ben Schwartz	Deed	79-17 215 <sup>th</sup> Street, Bayside NY 11364	
From 5/1/80 to 5/1/80	C&C Fabricators	Deed	618 East 87 <sup>th</sup> Street, Brooklyn, NY	
			11236	
From 5/1/80 to 4/26/82	Frank Castro	Deed	618 East 87 <sup>th</sup> Street, Brooklyn, NY	
110111 5/ 1/ 00 to 4/ 20/ 02		Deed	11236	
From 4/26/82 to 10/29/90	Henry Zeisel and Gloria	Deed	16-19 201 <sup>st</sup> Street, Bayside, NY 11360	
110111 4/20/82 to 10/29/90	Zeisel		10-19 201 Sueet, Bayside, N I 11500	
Erom $10/20/00$ to present	Mit Mazel Management	Deed	78 Greene Street, New York, NY 10012	
From 10/29/90 to present	Corp.	Deed		

Previous Owners

Previous Operators					
Dates	Name Comments		Contact Info		
II XXX to cometime prior	Mineral Water Bottling, Wagon House	1908 Sanborn Map	Unknown 1003 Greene Avenue, Brooklyn NY 11221		
From sometime between 1910 and 1932 to sometime after 2007	Garage and Auto Repair	1932 Sanborn Map- 2007 Sanborn Maps	Unknown 1003 Greene Avenue, Brooklyn NY 11221		
	Contractor storage B&Z Steel Equipment Co.	Phase I ESA, Owner knowledge	78 Greene Street, New York, NY		

**D**\_\_\_\_\_

#### 2.3.2 Summary of Previous Reports

Environmental investigations performed at the Site include the following:

- Phase I Environmental Site Assessment Report EBC (November 2014)
- Spill File 9906462 Documents

#### August 2013 – Phase I Environmental Site Assessment Report (IVI)

A phase I was completed by IVI in August 2013. Based upon reconnaissance of the subject and surrounding properties, interviews and review of historical records and regulatory agency databases, IVI identified the following recognized environmental conditions:

Automotive repair and fueling was conducted on the Subject from approximately 1910 to the late 1970s. Automotive repair activities commonly use solvents for parts cleaning and generate automotive wastes such as waste oils and antifreeze. These wastes are typically stored in a waste oil UST. Improper disposal of solvents and automotive wastes commonly result in subsurface impacts. According to Mr. Robert Zeisel, the Property owner, there is the potential for gasoline USTs to be present on-site, specifically gasoline tanks associated with former parking garage and gasoline dispensing activities. Mr. Zeisel was unaware of the location or current disposition of any tanks potentially located at the Subject.

IVI observed three vent pipes protruding the roof of the Subject building as well as two disconnected gasoline dispensers and several steel plates in the southern portion of the garage. In

addition, a circular concrete patch was observed along Greene Avenue near the area of the vent pipes, which may be the location of a former fill port.

Furthermore, based on a review of historical Sanborn Maps fro 1932 to 2007, at least one gasoline tank was identified in the southeastern portion of the garage. Of note, the Subject property was not identified on the New York State Registry of Underground Storage Tanks. Given their age, there is the potential for on-site gasoline tanks to have impacted the subsurface. In addition, several drains were located throughout the garage and the property owner was unaware of their discharge location or if there were associated oil/water separators. Due to the historic usage of the Subject as an auto repair shop, parking garage, and vehicle fueling facility it is suspected that deleterious materials may have been introduced into the drains/potential drywells. There is also a below grade hydraulic lift at the garage. Due to its age the hydraulic lift may contain PCB contaminated hydraulic fluid. There is a propensity for in-ground hydraulic lifts to leak and there is the potential for the on-site lift to have impacted the subsurface.

Based on the above, IVI considers the historical usage of the site a REC. In addition, due to past site use, a soil vapor intrusion condition cannot be ruled out. IVI recommends that a subsurface investigation be conducted to determine the disposition of the underground storage tanks, to determine if additional subsurface features such as oil/water separators and in-ground lifts are associated with former automotive repair activities and to determine if historic automotive repair activities, the hydraulic lift, and underground storage tanks have impacted the subsurface. Due to the "E" Designation placed on the Subject, as discussed further below, any subsurface investigation conducted on the Subject will have to meet "E" Designation requirements prior to any new construction or change in use of the Subject taking place.

#### October 2013 - Phase II Invesitgation Data Summary (EBC)

The field work portion of the Phase II was performed on September 11, 2013 and included the installation of 7 soil borings (B1-B7) and 1 groundwater wells (MW1). Soil samples were analyzed for VOCs by USEPA 8260 and SVOCs by USEPA 8270 (CP51 list only). In addition samples of the fill materials were retained from three borings (B2, B3, B6) and analyzed for TAL

metals. A shallow sample (0-2 ft) was also retained from location B1 (vicinity of hydraulic lifts) and analyzed for PCBs.

The depth to groundwater at the site is approximately 45 feet below grade. Soil at the site is described as historic fill materials to a depth ranging from 4 to 8 feet below the surface followed by native brown coarse to fine sand and gravel.

Results indicated petroleum VOCs in soil to concentrations as high as 78,900 ug/kg. SVOCs were not reported above unrestricted SCOs. Lead and mercury were reported in all 3 fill material samples above unrestricted SCOs. VOCs were not reported above standards in the groundwater sample.

# 2.4 GEOLOGICAL CONDITIONS

The geologic setting of Long Island is well documented and consists of crystalline bedrock overlain by layers of unconsolidated deposits. According to geologic maps of the area created by the United States Geologic Survey (USGS), the bedrock in this area of Brooklyn is an igneous intrusive classified as the Ravenswood grano-diorite of middle Ordovician to middle Cambrian age. Unconsolidated sediments overlie the bedrock and consist of Pleistocene aged sand, gravel and silty clays, deposited by glacial-fluvial activity. Non-native fill materials consisting of dredge spoils, rubble and / or other materials have historically been used to reinforce and extend shoreline areas and to raise and improve the drainage of low lying areas.

Subsurface soils at the Site consist of historic fill materials to a depth of approximately 0 to 2 feet below grade. Silty sand and gravel is present immediately below this layer. According to the USGS topographic map for the area (Brooklyn Quadrangle), the elevation of the property is approximately 56 feet above mean sea level.

Groundwater occurs beneath the Site at a depth of approximately 44.5 to 46 feet below grade under water table conditions and flows in a southerly direction (**Figure 7**).

#### 2.5 CONTAMINATION CONDITIONS

#### 2.5.1 Conceptual Model of Site Contamination

Contaminants of concern at the Site include petroleum VOCs in soil and CVOC contamination in soil gas.

The source of contamination at the Site is the UST system located in the south-central area of the Site. Leaks at the USTs, dispensers or lines would result in gasoline entering the subsurface and then migrate downward until the volume of the spill became insufficient to overcome the pore pressure of the soil. This occurred at a depth of approximately 15 feet preventing further downward migration and contact with the groundwater. Since groundwater is not impacted there also has been no introduction of transport water through the contaminated soil zone.

No significant off-gassing is occurring on site from the source area(s). This is evident by the general lack of petroleum vapors across the Site and the low concentrations of BTEX and other key parameters such as trimethylbenzene, ethylbenzene and xylene which were reported in soil. This is likely due to the age of the release.

Based on past the site use as an auto repair facility, the CVOCs may be Site - related and associated with low level residuals in shallow soil. In this scenario minor amounts of PCE associated with brake cleaners or parts washing solutions and released from incidental spillage, would either wick through the concrete slab or enter the shallow subsurface through cracks or seams. It would then off-gas into the vapor phase.

#### 2.5.2 Description of Areas of Concern

The historic use of the Site as a garage with underground storage tanks (UST) has resulted in discharges of gasoline contaminating the site with elevated levels of VOCs. Petroleum impacted soil has been documented in the vicinity of the USTs and former dispensers to a depth of 15 feet. Releases have likely occurred from the tanks and piping which runs from the dispenser to the tanks. No other source areas were identified during this investigation.

#### 2.5.3 Soil/Fill Contamination

Petroleum contamination is present in subsurface soil in the vicinity of the USTs located in the south central portion of the Site to a depth of approximately 15 feet below grade.

Historic fill material has been identified across the Site to depths as great as 2 feet below grade. The historic fill material contains metals including chromium, lead and mercury above unrestricted use SCOs.

#### 2.5.3.1 Summary of Soil/Fill Data

Soil sample results from the RI are summarized in **Tables 3-6**. Further information on soil sample collection, handling and analysis can be found in the RI Report (EBC 1/15).

#### 2.5.3.2 Comparison of Soil/Fill with SCGs

**Table 7** shows sample results above Track 1 Unrestricted SCOs for all overburden soil at the Site. **Figure 8** is a spider map which show soil sampling locations and summarizes soil sample results above Track 1 Unrestricted SCOs for all overburden soil.

## 2.5.4 On-Site and Off-Site Groundwater Contamination

There were no VOCs detections in excess of the AWQSGVs reported in any of the monitoring wells installed at the Site.

SVOC detections above groundwater standards were limited to benzo(a)anthracene in wells 14MW2 and 14MW4 and benzo(b)fluoranthene. Both parameters have a groundwater standard of 2 parts per trillion and both were reported at the laboratory detection limit.

There were no pesticides or PCBs reported above water quality standards in any of the wells sampled.

Metals including sodium (6 of 6) and manganese (5 of 6) were reported above standards in the majority of the wells. Iron was also reported above its standard in one well (14MW3).

#### 2.5.4.1 Summary of Groundwater Data

The results of groundwater samples collected during the RI are summarized in **Tables 8-11**. Further information on groundwater sample collection, handling and analysis can be found in the RI Report (EBC 1/15).

#### 2.5.4.2 Comparison of Groundwater with SCGs

Sample results above GA groundwater standards in monitor wells prior to the remedy are shown in **Table 12**. A Spider map which shows the groundwater sampling locations and summarizes results above GA groundwater standards prior to the remedy are shown in **Figure 9**.

#### 2.5.5 On-Site and Off-Site Soil Vapor Contamination

Total petroleum related volatile organic compounds (BTEX) were generally low around the perimeter of and beneath the Site ranging from 21.81  $\mu$ g/m3 in SG1 located in the southeast corner of the Site to 189.8  $\mu$ g/m3 in SG2 located approximately 25 feet south west of SG1.

Chlorinated VOCs (CVOCs) were reported in all soil gas samples with trichloroethylene (TCE) reported in 3 of 9 samples, and tetrachloroethylene (PCE) reported in all 9 samples. TCE ranged in concentration from 1.56  $\mu$ g/m3 in SG8 located in the northern tip of the property to 14.3  $\mu$ g/m3 in SG2 located in the southeast corner of the property. PCE ranged from 1.69  $\mu$ g/m3 located off-site in front of the building to 80  $\mu$ g/m3 in SG2 located in the southeastern portion of the Site.

## 2.5.5.1 Summary of Soil Vapor Data

A table of soil vapor data collected prior to the remedy is shown in **Table 13**. Further information on soil gas sample collection, handling and analysis can be found in the RI Report (EBC 1/15). Soil vapor results are posted on **Figure 10**.

#### 2.6 ENVIRONMENTAL AND PUBLIC HEALTH ASSESSMENTS

#### 2.6.1 Qualitative Human Health Exposure Assessment

The objective of the qualitative exposure assessment under the BCP is to identify potential receptors to the contaminants of concern (COC) that are present at, or migrating from, the site. The identification of exposure pathways describes the route that the COC takes to travel from the source to the receptor. An identified pathway indicates that the potential for exposure exists; it does not imply that exposures actually occur. An exposure pathway has five elements; a contaminant source, release and transport mechanisms, point of exposure, route of exposure and a receptor population.

The potential exposure pathways identified below, represent both current and future exposure scenarios.

#### **Contaminant Source**

The source of petroleum VOCs reported in soil at the Site is the UST system located in south central area of the Site.

Elevated levels of metals are also present in fill materials to a depth of 2 feet throughout the Site. CVOCs in soil gas may be Site - related and associated with low level residuals in shallow soil.

#### **Contaminant Release and Transport Mechanism**

Petroleum contamination is present in subsurface soil in the vicinity of the USTs located in the south central portion of the Site. The contamination does not extend vertically beyond a depth of 15 ft and has not impacted groundwater either directly or through transport water from the surface.

Impacted groundwater is not present on Site and is neither migrating from the Site or on to the Site. There does not appear to be any significant off gassing of petroleum VOCs from impacted soil on the Site. CVOCs in soil gas may be off-gassing from low level residuals in shallow soil.

#### Point of Exposure, Route of Exposure and Potentially Exposed Populations

<u>Potential On-Site Exposures</u>: Remediation workers and construction workers engaged in the excavation of impacted and non-impacted soil at the site may be exposed to petroleum VOCs, CVOCs and heavy metals through several routes. Workers excavating impacted soil may be exposed to VOCs and heavy metals through inhalation, ingestion and dermal contact. A site specific Health and Safety Plan has been developed to identify and minimize the potential hazards to on-site workers.

<u>Potential Off-Site Exposures</u>: No off-site exposures from site-related contaminants were identified.

<u>Potential Off-Site Environmental Impacts</u>: Since there are no VOCs or other contaminants in groundwater beyond those representative of background water quality, there are no potential off-site environmental impacts.

#### 2.6.2 Fish & Wildlife Remedial Impact Analysis

Since there are no VOCs or other contaminants in groundwater beyond those representative of background water quality, there are no potential off-site environmental impacts.

#### 2.7 REMEDIAL ACTION OBJECTIVES

Based on the results of the Remedial Investigation, the following Remedial Action Objectives (RAOs) have been identified for this Site.

#### 2.7.1 Groundwater

RAOs for Public Health Protection

• Prevent ingestion of groundwater containing contaminant levels exceeding drinking water standards.

# 2.7.2 Soil

RAOs for Public Health Protection

- Prevent ingestion/direct contact with contaminated soil.
- Prevent inhalation of, or exposure to, contaminants volatilizing from contaminated soil.

# RAOs for Environmental Protection

• Prevent migration of contaminants that would result in groundwater or surface water contamination.

# 2.7.3 Soil Vapor

• Mitigate impacts to public health resulting from existing, or the potential for, soil vapor intrusion into buildings at a site.

# 3.0 DESCRIPTION OF REMEDIAL ACTION PLAN

# 3.1 EVALUATION OF REMEDIAL ALTERNATIVES

The goal of the remedy selection process under the BCP is to select a remedy that is protective of human health and the environment taking into consideration the current, intended and reasonably anticipated future use of the property. The remedy selection process begins by establishing RAOs for media in which chemical constituents were found in exceedance of NYSDEC standards, criteria and guidance values (SCGs). A remedy is then developed based on the following nine criteria:

- Protection of human health and the environment;
- Compliance with SCGs;
- Short-term effectiveness and impacts;
- Long-term effectiveness and permanence;
- Reduction of toxicity, mobility, or volume of contaminated material;
- Implementability;
- Cost effectiveness;
- Community Acceptance; and
- Land use.

The first two criteria are threshold criteria and must be satisfied in order for an alternative to be considered for selection. The remaining seven criteria are balancing criteria which are used to compare the positive and negative aspects of each of the remedial alternatives, provided the alternative satisfies the threshold criteria.

## 3.2 STANDARDS, CRITERIA AND GUIDANCE (SCG)

A criterion for remedy selection is evaluation for conformance with SCGs that are applicable, relevant and appropriate. Principal SCGs that are applicable, relevant and appropriate for evaluating the alternatives for remediation of this BCP site include the following:

• 29 CFR Part 1910.120 - Hazardous Waste Operations and Emergency Response

- 10 NYCRR Part 67 Lead
- 6 NYCRR Part 371 Identification and Listing of Hazardous Wastes (November 1998)
- 6 NYCRR Part 372 Hazardous Waste Manifest System and Related Standards for Generators, Transporters and Facilities (November 1998)
- 6 NYCRR Subpart 374-1 Standards for the Management of Specific Hazardous Wastes and Specific Types of Hazardous Waste Management Facilities (November 1998)
- 6 NYCRR Part 375 6 NYCRR Part 375 Environmental Remediation Programs Subparts 375-1, 375-3 and 375-6 (December 2006)
- 6 NYCRR Part 376 Land Disposal Restrictions
- 6 NYCRR Part 608 Use and Protection of Waters
- 6 NYCRR Parts 700-706 Water Quality Standards (June 1998)
- 6 NYCRR Part 750 through 758 Implementation of NPDES Program in NYS ("SPDES Regulations")
- 6 NYCRR Part 375-6 Soil Cleanup Objectives
- New York State Groundwater Quality Standards 6 NYCRR Part 703;
- NYSDEC Ambient Water Quality Standards and Guidance Values TOGS 1.1.1;
- NYSDEC DER-10 Technical Guidance for Site Investigation and Remediation May 2010;
- NYSDEC Draft Brownfield Cleanup Program Guide May 2004;
- New York State Department of Health (NYSDOH) Generic Community Air Monitoring Plan
- NYS Waste Transporter Permits 6 NYCRR Part 364;
- NYS Solid Waste Management Requirements 6 NYCRR Part 360 and Part 364.
- TAGM 4059 Making Changes To Selected Remedies (May 1998)
- STARS #1 Petroleum-Contaminated Soil Guidance Policy
- TAGM 3028 "Contained In" Criteria for Environmental Media: Soil Action Levels (August 1997)
- DER-10, Technical Guidance for Site Investigation and Remediation, May 2010
- DER-23 / Citizen Participation Handbook for Remedial Programs, January 2010

• OSWER Directive 9200.4-17 - Use of Monitored Natural Attenuation at Superfund, RCRA Corrective Action, and Underground Storage Tank Sites (November 1997)

Additional regulations and guidance are applicable, relevant, and appropriate to the remedial alternatives and will be complied in connection with implementation of the remedial program; however, the list above is intended to represent the principal SCGs which should be considered in evaluating the remedial alternatives for the BCP site.

Conformance with the appropriate standards for remediation of contaminated soil is an important criterion in evaluating the remedial alternatives for the BCP site. Presently, in New York State 6 NYCRR Part 375 establishes the primary SCGs associated with remediation of contaminated soil at sites which are in the BCP. If proposing remediation pursuant to a Track other than Track 1 (Unrestricted Use), 6 NYCRR Part 375 requires evaluation of at least one remedial alternative pursuant to Track I (Unrestricted Use) and one other alternative developed by the applicant for the proposed use of the BCP site. The remedial alternatives presented in Section 3.3 of this work plan have been prepared in conformance with this requirement.

# 3.3 ALTERNATIVES ANALYSIS

The goal of the remedy selection process under the BCP is to select a remedy that is protective of human health and the environment taking into consideration the current, intended and reasonably anticipated future use of the property. The remedy selection process begins by establishing RAOs for media in which chemical constituents were found in exceedance of NYSDEC standards, criteria and guidance values (SCGs). A remedy is then developed based on the following nine criteria:

- Protection of human health and the environment;
- Compliance with SCGs;
- Short-term effectiveness and impacts;
- Long-term effectiveness and permanence;
- Reduction of toxicity, mobility, or volume of contaminated material;
- Implementability;

- Cost effectiveness;
- Community Acceptance; and
- Land use.

The following is a detailed description of the alternatives analysis and remedy selection to address impacted media at the Site. This analysis was prepared in accordance with 6 NYCRR Part 375-1.8(f) and Part 375-3.8(f) and Section 4.3(c) of NYSDEC DER-10. As required, a minimum of two remedial alternatives (including a Track 1 scenario) are evaluated, as follows:

- Alternative 1 Track 1, remediation of all soils above bedrock to unrestricted use criteria. Excavation to a minimum depth of 2 feet across the Site with the excavation of two additional areas to minimum depths of 5 feet (vicinity of SB8) to 15 feet (UST area and SB4). This alternative does not allow the use of long-term institutional /engineering controls to address impacted media or prevent exposures which may be required beneath the new building. If unrestricted SCOs are not achieved, then a contingent alternative, Alternative 2, as described below will apply.
- Alternative 2 Track 2, remediation of all soils to restricted residential criteria to a depth of 15 feet if soils below 15 feet do not represent a source of contamination. This alternative would require a slightly lesser degree of excavation than Alternative 1 to meet SCOs. This alternative does not allow the use of long-term institutional /engineering controls to meet soil cleanup objectives. Long-term institutional /engineering controls are allowed to address or prevent exposures from other impacted media. This alternative is provided as a contingency in the event that Track 1 SCOs cannot be met. Since the planned excavation depth for the new building is expected to meet SCOs for Alternative 2 and largely meet SCOs for Alternative 1 with some minor additional excavation, Alterative 2 has been added as a contingency in the event that Alternative 1 cannot be achieved.

#### 3.4 REMEDIAL ALTERNATIVE 1

The following sections provide an evaluation of Alternative 1 based on the nine evaluation criteria as previously discussed.

# 3.4.1 Overall Protection of Human Health and the Environment

Alternative 1 will be protective of human health and the environment by eliminating constituents in soil related to petroleum and historic fill. The potential for human and environmental exposure to these constituents on-site will be eliminated by excavation of all petroleum contaminated and historic fill soils with parameters in excess of unrestricted criteria, disposing of excavated materials off-site and backfilling as needed with certified clean fill, virgin mined materials or recycled concrete materials from a NYSDEC permitted recycling facility.

Potential post-remediation exposures to on-site residents from soil vapors are not expected to require the operation of SSD systems.

During remedial and construction activity, workers and area residents may be exposed to impacted soil and vapors. Worker exposure to soil and vapors will be minimized through implementation of a Health and Safety Plan. Exposures to area residents from dust and/or vapors will be minimized through the use of engineering controls and through implementation of a Community Air Monitoring Plan (CAMP).

## 3.4.2 Compliance with Remedial Goals, SCGs and RAOs

Alternative 1 will achieve compliance with the remedial goals, SCGs and RAOs for soil through source removal to Track 1 unrestricted cleanup levels. SCGs for groundwater are also achieved since groundwater has not been impacted by contamination. Compliance with SCGs for soil vapor is expected following completion of the remedial action.

## 3.4.3 Long-Term Effectiveness and Permanence

Alternative 1 achieves long term effectiveness and permanence by permanently removing and/or remediating all soils affected by Site contaminants or historic fill materials. Under this Alternative, risk from soil impacts will be eliminated. Alternative 1 will continue to meet RAOs

for soil, groundwater and soil vapor in the future, providing a permanent long-term solution for the Site.

#### 3.4.4 Reduction in Toxicity, Mobility or Volume through Treatment

Alternative 1 will permanently eliminate the toxicity, mobility, and volume of contaminants from on-site soil by meeting unrestricted objectives.

## 3.4.5 Short-Term Effectiveness

The potential for short-term adverse impacts and risks to the workers, the community, and the environment during the implementation of Alternative 1 is minimal.

Short-term exposure to on-site workers during excavation and loading activities will be addressed with a HASP and mitigated through the use of personal protective equipment, monitoring and engineering controls. Potential short-term exposure to the surrounding community will be addressed through the use of odor and dust-suppression techniques and through the implementation of a CAMP which will require air monitoring activities during all excavation and soil disturbance activities.

Other potential impacts to the community such as construction-related noise, vibrations and traffic, will be controlled and regulated under the terms of the NYS Department of Buildings issued building permit which can place a Stop Work Order on the property for unsafe conditions, community impacts or violation of the terms and conditions of the permit. Decontamination procedures of equipment, including trucks transporting soil to off-site disposal facilities, will minimize the potential for impacted soil to be dispersed beyond the Site boundary. A truck traffic plan has also been prepared to minimize disturbance to the local roads and community.

## 3.4.6 Implementability

The techniques, materials and equipment to implement Alternative 1 are readily available and have been proven effective in remediating the contaminants associated with the Site. Excavation and construction dewatering for the remediation of soils and groundwater are both a "low tech"

and reliable method which has a long and proven track record on the remediation of hazardous waste and petroleum spill sites.

# 3.4.7 Cost

Costs associated with Alternative 1 are estimated at approximately \$ 466,459. This cost estimate includes the following elements and assumptions:

- Excavate as per the basement foundation plans for the new buildings. Over-excavate as necessary to remediate hot-spot areas and remove all historic fill at the Site;
- Removal of the existing USTs, dispensers and piping;
- Disposal of approximately 379 cy of non-hazardous petroleum contaminated / historic fill soil from the hotspot source area located in the vicinity of the USTs and dispenser piping;
- Disposal of approximately 1,093 cy of historic fill soil (2 ft across site and vicinity of SB8) as non-hazardous with lead levels <1.000 ppm;</li>
- Backfilling of the UST / SB4 area with 379 cy, the existing basement area with approximately 68 cy and the area around SB8 with 11 cy of clean native soil excavated from the new basement level at the Site;
- Disposal of approximately 838 cy of excess clean native soil for beneficial reuse;
- HASP and CAMP monitoring for the duration of the remedial activities.

# 3.4.8 Compatibility with Land Use

The proposed redevelopment of the Site is compatible with its current C4-4L commercialresidential zoning. Following remediation, the Site will meet unrestricted use objectives which will exceed the objectives for its planned residential use.

# 3.4.9 Community Acceptance

No questions regarding the Site have been raised regarding remedial options to date. This RAWP will be subject to a 45-day public comment period to determine if the community had comments on the presented remedial alternatives and selected remedy. If no comments are received regarding Alternative 1, it will be considered to be acceptable to the community.

#### 3.5 REMEDIAL ALTERNATIVE 2

The following sections provide an evaluation of Alternative 2 based on the nine evaluation criteria as previously discussed.

### 3.5.1 Overall Protection of Human Health and the Environment

Alternative 2 will be protective of human health and the environment by eliminating constituents in soil related to petroleum and historic fill above restricted residential SCOs in the top 15 feet of the Site. The potential for human and environmental exposure to these constituents on-site will be eliminated by excavation of all petroleum contaminated and historic fill soils with parameters in excess of restricted residential criteria in the top 15 ft, disposing of excavated materials offsite, and backfilling as needed with certified clean fill, virgin mined materials or recycled concrete materials from a NYSDEC permitted recycling facility.

Potential post-remediation exposures to on-site residents from soil vapors may require the long term operation of an SSD system,

During remedial and construction activity, workers and area residents may be exposed to impacted soil and vapors. Worker exposure to soil and vapors will be minimized through implementation of a HASP. Exposures to area residents from dust and or vapors will be minimized through the use of engineering controls and through implementation of a CAMP.

#### 3.5.2 Compliance with Remedial Goals, SCGs and RAOs

Alternative 2 will achieve compliance with the remedial goals, SCGs and RAOs for soil through source removal to restricted residential cleanup levels for the top 15 feet. SCGs for groundwater will also be achieved. Compliance with SCGs for soil vapor is expected following completion of the remedial action.

#### 3.5.3 Long-term Effectiveness and Permanence

Alternative 2 achieves long term effectiveness and permanence by permanently removing and/or remediating all soils affected by Site contaminants above restricted residential objectives to a depth of 15 feet. Under this Alternative risk from soil impacts and groundwater will be

eliminated. Alternative 2 will continue to meet RAOs for soil, groundwater and soil vapor in the future, providing a permanent long-term solution for the Site.

### 3.5.4 Reduction in Toxicity, Mobility or Volume through Treatment

Alternative 2 will permanently eliminate the toxicity, mobility, and volume of contaminants from on-site soil by meeting restricted residential objectives in the upper 15 feet.

### 3.5.5 Short-term Effectiveness

The potential for short-term adverse impacts and risks to the workers, the community, and the environment during the implementation of Alternative 2 is minimal. Short-term exposure to onsite workers during excavation and loading activities will be addressed with a HASP and mitigated through the use of personal protective equipment, monitoring and engineering controls. Potential short-term exposure to the surrounding community will be addressed through the use of odor and dust-suppression techniques and through the implementation of a CAMP which will require air monitoring activities during all excavation and soil disturbance activities.

Other potential impacts to the community such as construction-related noise, vibrations and traffic will be controlled and regulated under the terms of the NYS Department of Buildings issued building permit which can place a Stop Work Order on the property for unsafe conditions, community impacts or violation of the terms and conditions of the permit. Decontamination procedures of equipment, including trucks transporting soil to off-site disposal facilities will minimize the potential for impacted soil to be dispersed beyond the Site boundary. A truck traffic plan will also be prepared to minimize disturbance to the local roads and community.

## 3.5.6 Implementability

The techniques, materials and equipment to implement Alternative 2 are readily available and have been proven effective in remediating the contaminants associated with the Site. Excavation for the remediation of soils is a "low tech" and reliable method which has a long and proven track record on the remediation of hazardous waste and petroleum spill sites.

### 3.5.7 Cost

Costs associated with Alternative 2 are actually slightly higher than Alternative 1 since it requires a similar degree of excavation as Alternative 1 and adds the costs of an environmental easement and a Site Management Plan. Note that Alternative 2 is a fall back contingency for Alternative 1 in the event that unrestricted SCOs cannot be met. The cost of Alternative 2 is estimated at \$493,642. This cost estimate includes the following elements and assumptions:

- Excavate as per the basement foundation plans for the new buildings. Over-excavate as necessary to remediate the petroleum impacted soil areas at the Site;
- Removal of the existing USTs, dispensers and piping;
- Disposal of approximately 379 cy of non-hazardous petroleum contaminated / historic fill soil from the hotspot source area located in the vicinity of the USTs and dispenser piping;
- Disposal of approximately 1,093 cy of historic fill soil (2 ft across site and vicinity of SB8) as non-hazardous with lead levels <1.000 ppm;</li>
- Backfilling of the UST area with 379 cy and the existing basement with approximately 68 cy of clean native soil excavated for the new basement level at the Site;
- Disposal of approximately 838 cy of excess clean native soil for beneficial reuse;
- HASP and CAMP monitoring for the duration of the remedial activities; and,
- Long term site management through the use of institutional and engineering controls.

## 3.5.8 Compatibility with Land Use

The proposed redevelopment of the Site is compatible with its current C4-4L commercialresidential zoning. Following remediation, the Site will meet restricted residential use objectives which will be consistent with the objectives for its planned residential use.

## 3.5.9 Community Acceptance

No questions regarding the Site have been raised regarding remedial options to date. This RAWP will be subject to a 45-day public comment period to determine if the community has any comments on the presented remedial alternatives and selected remedy. If no comments are received, it will be considered to be acceptable to the community.

#### **3.6 SELECTION OF THE PREFERRED REMEDY**

The remedy recommended for the site is a Track 1 alternative which consists of the removal and proper off-site disposal of all petroleum contaminated and historic fill material with parameters above unrestricted SCOs.

Any backfill materials used at the site will either consist of clean native soil excavated from other areas of the site, virgin mined materials, recycled materials or certified fill which meets unrestricted SCOs.

### 3.6.1 Preferred Remedy Land Use Factor Evaluation

As required by Article 27, Title 14 of the Environmental Conservation Law 27-1415, the following land use factor evaluation examines whether the preferred alternative is acceptable based on the 14 criteria presented in the following subsections.

#### Zoning

The proposed redevelopment project, which includes the construction of a new 7-story residential building is in compliance with the C4-4L commercial-residential zoning. Therefore the project will be constructed as-of-right regardless of the remedy implemented. The preferred remedy will comply with current zoning.

## **Applicable Comprehensive Community Master Plans or Land Use Plans**

The proposed redevelopment project and selected remedy are consistent with comprehensive master and land use plans, specifically the Bedford Stuyvesant North rezoning action (CEQR No. 12DCP156K). This area-wide comprehensive re-zoning was completed by the New York City Department of City Planning and adopted by the City Council in October 2012. The preferred remedy will be in full compliance with this applicable land use plan.

#### **Surrounding Property Uses**

The land use in the immediate vicinity of the Site (**Figure 3**) includes underutilized, or vacant, commercial properties to the west, single family residential homes and an underutilized former garage to the south, a health clinic and retail stores to the east and a self storage building to the

north. The area surrounding the property (**Figure 3**) is highly urbanized and predominantly consists of multi-family residential buildings with mixed-use buildings (residential w/ first floor retail) along main artery corridors such as Broadway located just 500 feet to the northeast. Commercial / industrial properties, equipment yards and warehouses are interspersed with the residential properties as are institutions such as parks, schools, churches and playgrounds within a quarter mile of the Site in all directions.

The proposed remedy will not interfere with surrounding property uses and considers the short term affects to neighboring properties.

### **Citizen Participation**

Citizen participation for implementation of the preferred alternative will be performed in accordance with DER 23 and NYCRR Part 375-1.10 and Part 375-3.10. A Citizen Participation Plan has been prepared and is available for public review at the identified document repositories (NYSDEC Region 2 Office, Macon Branch of the Brooklyn Public Library).

#### **Environmental Justice Concerns**

The Site is located within a potential environmental justice area. The NYSDEC defines a potential environmental justice area as a "minority or low-income community that may bear a disproportionate share of the negative environmental consequences resulting from industrial, municipal, and commercial operations or the execution of federal, state, local, and tribal programs and policies.

Environmental justice means the fair treatment and meaningful involvement of all people regardless of race, color, or income with respect to the development, implementation, and enforcement of environmental laws, regulations, and policies. Fair treatment means that no group of people, including a racial, ethnic, or socioeconomic group, should bear a disproportionate share of the negative environmental consequences resulting from industrial, municipal, and commercial operations or the execution of federal, state, local, and tribal programs and policies.

Since the goal of the remedy will achieve the highest level of cleanup and will remove contaminated materials from the community, the remedy poses no environmental justice concerns.

### Land use designations

The proposed remedy is consistent with land-use designations.

## **Population growth patterns**

Population growth patterns support the proposed use for the Site. The preferred remedy will not negatively affect on population growth patterns.

#### Accessibility to existing infrastructure

The Site is accessible to existing infrastructure. The close proximity of the Site to Broadway and the Brooklyn - Queens Expressway (I-287) will assist soil transportation and contractor access to the Site. The Site is also accessible to mass transit and is within walking distance to the L line of the NYC subway system with a subway stop on Nassau Avenue (6 blocks to the east) and the J and Z lines which have subway stops on Broadway at Kosciusco Street (3 blocks to the north) and Gates Avenue (3 blocks to the south). The preferred remedy will not alter accessibility to existing infrastructure.

#### **Proximity to cultural resources**

The proposed remedy will not negatively impact cultural resources

## **Proximity to natural resources**

The proposed remedy will improve the local environment and will not negatively impact affect natural resources.

#### **Off-Site groundwater impacts**

The proposed remedy will have no impacts to groundwater beneath the Site or in the surrounding area. The proposed remedy will not affect natural resources or the quality of groundwater on a local basis.

## **Proximity to floodplains**

No portion of the Site is located within or adjacent to, a designated flood zone area.

### Geography and geology of the Site

The selected remedy will excavate soil from the Site to a depth of 3-15 feet. Redevelopment will also remove soils to a depth of 12 feet for the basement levels of the new building. The selected alternative and development of the Site have considered the geography and geology of the Site.

### **Current Institutional Controls**

There are no institutional controls presently assigned to the Site.

## 3.7 SUMMARY OF SELECTED REMEDIAL ACTIONS

The remedy recommended for the site is a Track 1 alternative (Alternative 1) which consists of the removal of all on-site soils which exceed the UUSCOs. It is expected that a Track 1 alternative will require excavation to a minimum depth of 2 feet across the Site with the excavation of two additional areas to minimum depths of 5 feet (vicinity of SB8) to 15 feet (UST area and SB4). In addition all fill material with parameters above unrestricted SCOs will be removed from the Site and properly disposed of at an off-site facility. The remedy will include the following items:

- Excavation of soil/fill exceeding Track 1 unrestricted use SCOs as listed in Table 1 to depths as great as 15 feet below grade;
- 2. Screening for indications of contamination (by visual means, odor, and monitoring with PID) of all excavated soil during any intrusive Site work;
- 3. Collection and analysis of end-point samples to evaluate the performance of the remedy with respect to attainment of Track 1 SCOs;
- 4. Appropriate off-Site disposal of all material removed from the Site in accordance with all Federal, State and local rules and regulations for handling, transport, and disposal;
- Import of materials to be used for backfill and cover in compliance with: (1) chemical limits and other specifications included in **Table 1**, (2) all Federal, State and local rules and regulations for handling and transport of material.

- 6. If Track 1 cleanup is not achieved, implementation of a Site Management Plan (SMP) for long term maintenance of the Engineering Controls.
- 7. If Track 1 cleanup is not achieved, an Environmental Easement will be filed against the Site to ensure implementation of the SMP.

Although the goal of the remedy will be to remove all soil exceeding the Track 1 SCOs, if Track 1 SCOs cannot be achieved then a Track 2 remedy may result.

All responsibilities associated with the Remedial Action, including permitting requirements and pretreatment requirements, will be addressed in accordance with all applicable Federal, State and local rules and regulations.

Remedial activities will be performed at the Site in accordance with this NYSDEC-approved RAWP. All deviations from the RAWP will be promptly reported to NYSDEC for approval and fully explained in the FER.

# 4.0 REMEDIAL ACTION PROGRAM

The objective of this section of the Remedial Action Work Plan, is to present a scope of work which will be approved by NYSDEC and when completely implemented will ready the BCP site for development under the Contemplated Use consistent with the requirements of the Brownfield Cleanup Program.

# 4.1 GOVERNING DOCUMENTS

Governing documents and procedures included in the Remedial Work Plan include a Sitespecific Health and Safety Plan (HASP), a Community Air Monitoring Plan (CAMP), a Citizen Participation Plan, a Soil Management Plan (SoMP), a Quality Assurance Project Plan (QAPP), fluid management procedures, and contractors' site operations and quality control procedures. Highlights of these documents and procedures are provided in the following sections.

# 4.1.1 Health & Safety Plan (HASP)

Contractors and subcontractors will have the option of adopting this HASP or developing their own site-specific document. If a contractor or subcontractor chooses to prepare their own HASP, the Remedial Engineer will insure that it meets the minimum requirements as detailed in the site-specific HASP prepared for the Site.

Activities performed under the HASP will comply with applicable parts of OSHA Regulations, primarily 29 CFR Parts 1910 and 1926. Modifications to the HASP may be made with the approval of the Remedial Engineer (RE), Site Safety Manager (SSM) and/or Project Manager (PM).

All remedial work performed under this plan will be in full compliance with governmental requirements, including Site and worker safety requirements mandated by Federal OSHA.

The Volunteer and associated parties preparing the remedial documents submitted to the State and those performing the construction work, are completely responsible for the preparation of an appropriate Health and Safety Plan and for the appropriate performance of work according to that plan and applicable laws.

The Health and Safety Plan (HASP) and requirements defined in this Remedial Action Work Plan pertain to all remedial and invasive work performed at the Site until the issuance of a Certificate of Completion.

The Site Safety Coordinator will be Ms. Chawinie Miller. Her resume is provided in **Attachment G**. Confined space entry will comply with all OSHA requirements to address the potential risk posed by combustible and toxic gasses. A copy of the Site Specific Health and Safety Plan is provided in **Attachment C**.

# 4.1.2 Quality Assurance Project Plan (QAPP)

The fundamental QA objective with respect to accuracy, precision, and sensitivity of analysis for laboratory analytical data is to achieve the QC acceptance of the analytical protocol. The accuracy, precision and completeness requirements will be addressed by the laboratory for all data generated.

Collected samples will be appropriately packaged, placed in coolers and shipped via overnight courier or delivered directly to the analytical laboratory by field personnel. Samples will be containerized in appropriate laboratory provided glassware and shipped in plastic coolers. Samples will be preserved through the use of ice or a cold-pak(s) to maintain a temperature of  $4^{\circ}$ C.

Dedicated disposable sampling materials will be used for both soil and groundwater samples (if collected), eliminating the need to prepare field equipment (rinsate) blanks. However, if nondisposable equipment is used, (stainless steel scoop, etc.) field rinsate blanks will be prepared at the rate of 1 for every eight samples collected. Decontamination of non-dedicated sampling equipment will consist of the following:

- Gently tap or scrape to remove adhered soil
- Rinse with tap water
- Wash with alconox® detergent solution and scrub
- Rinse with tap water
- Rinse with distilled or deionized water

Prepare field blanks by poring distilled or deionized water over decontaminated equipment and collecting the water in laboratory provided containers. Trip blanks will accompany samples each time they are transported to the laboratory. Matrix spike and matrix spike duplicates (MS/MSD) will be collected at the rate of one per 20 samples submitted to the laboratory. Laboratory reports will be upgradeable to ASP category B deliverables for use in the preparation of a data usability report (DUSR). The QAPP for the Site is provided in **Attachment D**.

## 4.1.3 Construction Quality Assurance Plan (CQAP)

All construction work related to the remedy (i.e. soil excavation) will be monitored by EBC field personnel under the direct supervision of the Remedial Engineer. Monitoring during soil excavation will be performed to protect the health of site workers and the surrounding community. A Health and Safety Plan (HASP) and Community Air Monitoring Plan (CAMP) have been specifically developed for this project. These plans specify the monitoring procedures, action levels, and contingency measures that are required to protect public health.

All intrusive and soil disturbance activities will be monitored by an environmental professional (EP) under the direct supervision of the Remedial Engineer who will record observations in the site field book and complete a photographic log of the daily activities. The EP will provide daily updates to the Project Manager and Remedial Engineer who will both make periodic visits to the site as needed to assure construction quality.

#### 4.1.4 Soil/Materials Management Plan (SoMP)

An SoMP has been prepared for excavation, handling, storage, transport and disposal of all soils/materials that are disturbed/excavated at the Site. The SoMP includes all of the controls that will be applied to these efforts to assure effective, nuisance-free performance in compliance with all applicable Federal, State and local laws and regulations. The SoMP is presented in Section 5.4.

## 4.1.5 Erosion and Sediment Control Plan (ESCP)

Erosion and sediment controls will be performed in conformance with requirements presented in the New York State Guidelines for Urban Erosion and Sediment Control. Typical measures that will be utilized at various stages of the project to limit the potential for erosion and migration of soil include the use of hay bales, temporary stabilized construction entrances/exits, placement of silt fencing and/or hay bales around soil stockpiles, and dust control measures.

## 4.1.6 Community Air Monitoring Plan (CAMP)

The CAMP provides measures for protection for on-site workers and the downwind community (i.e., off-site receptors including residences, businesses, and on-site workers not directly involved in the remedial work) from potential airborne contaminant releases resulting from remedial activities. When the excavation area is within 20 feet of potentially exposed populations or occupied structures, the perimeter monitoring points will be located to represent the nearest potentially exposed individuals and locations of ventilation system intakes for nearby structures (i.e. apartment buildings) at the downwind location.

The action levels specified require increased monitoring, corrective actions to abate emissions, and/or work shutdown. Additionally, the CAMP helps to confirm that the remedial work did not spread contamination off-site through the air.

The primary concerns for this site are vapors, nuisance odors and dust particulates. The CAMP prepared for implementation of the RAWP is provided in **Attachment E**.

#### 4.1.7 Contractors Site Operations Plan (SOP)

The Remedial Engineer has reviewed all plans and submittals for this remedial project (including those listed above and contractor and sub-contractor document submittals) and confirms that they are in compliance with this RAWP. The Remedial Engineer is responsible to ensure that all later document submittals for this remedial project, including contractor and sub-contractor document submittals, are in compliance with this RAWP. All remedial documents including waste characterization sample results and facility acceptance letters will be submitted to NYSDEC and NYSDOH prior to the start of work. A Site Logistics Plan will be prepared and distributed to the NYSDEC and the Project Team following the pre-construction meeting and prior to starting work.

#### 4.1.8 Citizen Participation Plan (CPP)

A certification of mailing will be sent by the Volunteer to the NYSDEC project manager following the distribution of all Fact Sheets and notices that includes: (1) certification that the Fact Sheets were mailed, (2) the date they were mailed; (3) a copy of the Fact Sheet, (4) a list of recipients (contact list); and (5) a statement that the repository was inspected on (specific date) and that it contained all of applicable project documents.

No changes will be made to approved Fact Sheets authorized for release by NYSDEC without written consent of the NYSDEC. No other information, such as brochures and flyers, will be included with the Fact Sheet mailing. The Citizen Participation Plan prepared for this project is provided in **Attachment F**.

Document repositories have been established at the following locations and contain all applicable project documents:

#### Brooklyn Public Library – Macon Branch

361 Lewis Ave. at Macon St.Brooklyn, NY 11233718-573-5606

#### Hours:

Mon 10:00 AM - 6:00 PM Tue 10:00 AM - 8:00 PM Wed 10:00 AM - 6:00 PM Thu 10:00 AM - 6:00 PM Fri 10:00 AM - 6:00 PM Sat 10:00 AM - 5:00 PM Sun closed

#### 4.2 GENERAL REMEDIAL ACTION INFORMATION

#### 4.2.1 Project Organization

The Project Manager for the Remedial Activity will be Ms. Kim Sommers. Overall responsibility for the BCP project will be Mr. Charles B. Sosik, P.G., P.HG. The Remedial Engineer for this project is Mr. Ariel Czemerinski, P.E. Resumes of key personnel involved in the Remedial Action are included in **Attachment G**.

### 4.2.2 Remedial Engineer

The Remedial Engineer for this project will be Mr. Ariel Czemerinski, P.E. The Remedial Engineer is a registered professional engineer licensed by the State of New York. The Remedial Engineer will have primary direct responsibility for implementation of the remedial program for the Site. The Remedial Engineer will certify in the Final Engineering Report that the remedial activities were observed by qualified environmental professionals under his supervision and that the remediation requirements set forth in the Remedial Action Work Plan and any other relevant provisions of ECL 27-1419 have been achieved in full conformance with that Plan. Other Remedial Engineer certification requirements are listed later in this RAWP.

The Remedial Engineer will review all pre-remedial plans submitted by contractors and subcontractors involved in all aspects of remedial construction, including soil excavation, stockpiling, characterization, removal and disposal, air monitoring, emergency spill response services, import of back fill material, and management of waste transport and disposal, and will certify compliance in the Final Remediation Report. The Remedial Engineer will provide the certifications listed in Section 10.1 in the Final Engineering Report.

## 4.2.3 Remedial Action Schedule

The remedial action will begin with mobilization of equipment and material to the Site, which will begin approximately 2 weeks following RAWP approval and issuance of the building permit, and within 10 days of the distribution of the remedial construction Fact Sheet. A preconstruction meeting will be held among NYSDEC, the Remedial Engineer, and the selected remedial contractor prior to site mobilization. Mobilization will be followed by soil removal and disposal and confirmation sampling. The work is expected to take 8 weeks as part of the construction excavation and foundation installation.

## 4.2.4 Work Hours

The hours for operation of remedial construction will conform to the New York City Department of Buildings construction code requirements or according to specific variances issued by that agency. DEC will be notified by the Applicant of any variances issued by the Department of Buildings. NYSDEC reserves the right to deny alternate remedial construction hours.

## 4.2.5 Site Security

A construction fence will be erected around the entire property as required by the NYC Department of Buildings. The fence will be maintained as required and secured at the end of each work day.

# 4.2.6 Traffic Control

The Volunteer's construction management personnel will direct the arrival or departure of construction vehicles, and provide flag services as needed to maintain safe travel exiting and entering the Site from River Avenue. Traffic related to on-going remedial activity will require the staging of 10-wheel dump trucks along Greene Avenue (a commercial area) on a daily basis during soil excavation activity. The soil disposal transport route will be as follows:

- ENTERING SITE from the Brooklyn Queens Expressway heading south; take the Kent Avenue Exit and turn left heading south on Kent Avenue to Myrtle Avenue. Turn left, heading east on Myrtle Avenue to Lewis Avenue. Turn right heading south on Lewis Avenue to Greene Avenue. Turn left on Greene Avenue heading northeast to the Site entrance on the left (3.5 blocks).
- EXITING SITE Turn left onto Greene Avenue heading northeast to Broadway. Turn
  right on Broadway heading east to one block to Lexington Avenue. Turn Right on
  Lexington Avenue heading west to Lewis Avenue. Make a right heading north on Lewis
  Avenue to Myrtle Avenue. Turn left heading west on Myrtle Avenue to Bedford Avenue.

Make a right on Bedford Avenue heading north to Flushing Avenue. Make a left on Flushing Avenue heading west to Kent Avenue. Make a right on Kent Avenue heading north to Williamsburg Street East. Make a right on Williamsburg Street East heading north and continue to the on-ramp (bearing left) for the Brooklyn-Queens Expressway.

A map showing the truck routes is included as **Figure 11**.

### 4.2.7 Worker Training and Monitoring

An environmental remediation contractor with appropriate hazardous material handling experience and training (40 hr OSHA) is required to perform the excavation of lead hazardous soil. After the contaminated soil is removed and the remediation contractor has demobilized from the Site, an excavation contractor will remove petroleum impacted soil, historic fill and uncontaminated soil. The excavation contractor's on-site personnel will have a minimum of 24 hour Hazardous Waste Operations and Emergency Response Operations training.

All field personnel involved in remedial activities will participate in training, if required, under 29 CFR 1910.120, including 24 and 40-hour hazardous waste operator training and annual 8-hour refresher training. The Site Safety Officer will be responsible for maintaining workers training records.

Personnel entering any exclusion zone will be trained in the provisions of the HASP and be required to sign an HASP acknowledgment.

All on-site personnel engaged in remedial or sampling activities must receive adequate sitespecific training in the form of an on-site Health and Safety briefing prior to participating in field work with emphasis on the following:

- Protection of the adjacent community from hazardous vapors and / or dust which may be released during intrusive activities.
- Identification of chemicals known or suspected to be present on-site and the health effects and hazards of those substances.

- The need for vigilance in personnel protection, and the importance of attention to proper use, fit and care of personnel protective equipment.
- Decontamination procedures.
- Site control including work zones, access and security.
- Hazards and protection against heat or cold.
- The proper observance of daily health and safety practices, such as entry and exit of work zones and site. Proper hygiene during lunch, break, etc.
- Emergency procedures to be followed in case of fire, explosion and sudden release of hazardous gases.

#### 4.2.8 Agency Approvals

The Applicant has addressed all SEQRA requirements for this Site. All permits or government approvals required for remedial construction have been, obtained prior to the start of remedial construction.

The planned end use for the Site is in conformance with the current zoning for the property as determined by New York City Department of Planning. A Certificate of Completion will not be issued for the project unless conformance with zoning designation is demonstrated.

A complete list of all local, regional and national governmental permits, certificates or other approvals or authorizations required to perform the remedial and development work is attached in **Table 14**. This list includes a citation of the law, statute or code to be complied with, the originating agency, and a contact name and phone number in that agency. This list will be updated in the Final Remediation Report.

#### 4.2.9 NYSDEC BCP Signage

A project sign will be erected at the main entrance to the Site prior to the start of any remedial activities. The sign will indicate that the project is being performed under the New York State Brownfield Cleanup Program. The sign will meet the detailed specifications provided by the NYSDEC Project Manager and contained in **Attachment H**.

#### 4.2.10 Pre-Construction Meeting with NYSDEC

A pre-construction meeting with the Project Manager, Remedial Engineer, Construction Manager, Owner's Representative and the NYSDEC will take place prior to the start of major construction activities.

#### 4.2.11 Emergency Contact Information

An emergency contact sheet with names and phone numbers is included in **Table 15**. That document will define the specific project contacts for use by NYSDEC and NYSDOH in the case of a day or night emergency.

#### 4.2.12 Remedial Action Costs

The total estimated cost of the Remedial Action is \$ 503,598. An itemized and detailed summary of estimated costs for all remedial activity is attached as **Attachment I**. This will be revised based on actual costs and submitted as an Appendix to the Final Remediation Report.

#### 4.3 SITE PREPARATION

#### 4.3.1 Mobilization

Mobilization will include the delivery of construction equipment and materials to the site. All construction personnel will receive site orientation and training in accordance with the site specific HASP, CAMP and established policies and procedures to be followed during the implementation of the RAWP. The remediation contractor, construction manager and all associated subcontractors will each receive a copy of the RAWP and the site specific HASP and will be briefed on their contents.

#### 4.3.2 Erosion and Sedimentation Controls

Soil erosion and sediment control measures for management of storm water will be installed in accordance with the New York Guidelines for Urban Erosion and Sediment Control. Haybales and/or silt fence will be placed by the remedial contractor at locations surrounding excavation areas and within the perimeter fencing as needed, to control stormwater runoff and surface water

from exiting the excavation. These control measures will be installed prior to initiating the soil excavation.

## **4.3.3** Stabilized Construction Entrance(s)

Stabilized construction entrances will be installed at all points of vehicle ingress and egress to the Site. The stabilized entrances will be constructed of a 4 to 6-inch bed of crushed stone or crushed concrete which will be sloped back toward the interior of the Site. The stabilized entrances will be inspected on a daily basis during soil loading activities and reinforced as needed with additional stone/concrete material to prevent the accumulation of ruts, mud or soil.

# 4.3.4 Utility Marker and Easements Layout

The Applicant and its contractors are solely responsible for the identification of utilities that might be affected by work under the RAWP and implementation of all required, appropriate, or necessary health and safety measures during performance of work under this RAWP. The Applicant and its contractors are solely responsible for safe execution of all invasive and other work performed under this RAWP. The Applicant and its contractors must obtain any local, State or Federal permits or approvals pertinent to such work that may be required to perform work under this RAWP. Approval of this RAWP by NYSDEC does not constitute satisfaction of these requirements.

The presence of utilities and easements on the Site has been investigated by the Remedial Engineer. It has been determined that no risk or impediment to the planned work under this Remedial Action Work Plan is posed by utilities or easements on the Site.

## 4.3.5 Sheeting and Shoring

Appropriate management of structural stability of on-Site or off-Site structures during on-Site activities including excavation is the sole responsibility of the Applicant and its contractors. The Applicant and its contractors are solely responsible for safe execution of all invasive and other work performed under this Plan. The Applicant and its contractors must obtain any local, State or Federal permits or approvals that may be required to perform work under this Plan. Further, the Applicant and its contractors are solely responsible for the implementation of all required,

appropriate, or necessary health and safety measures during performance of work under the approved Plan.

## 4.3.6 Equipment and Material Staging

All equipment and work materials will be staged on-Site in areas as designated by the General Contractor, and / or Construction Site Superintendant.

### 4.3.7 Decontamination Area

A temporary truck decontamination pad will be constructed to decontaminate trucks and other vehicles/equipment leaving the Site. The pad will be constructed by placing a 4 to 6-inch bed of stone aggregate such as crushed rock or RCA. The pad will be bermed at the sides and sloped back to the interior of the Site. The truck pad will be sized to accommodate the largest construction vehicle used and located in line with the stabilized construction entrance. Before the trucks or other vehicle leaves the Site, the sides and wheels will be inspected for soil. Where effective, the equipment will be "dry" decontaminated using a broom and/or brushes. If significant amounts of soil or other contaminants remain after the dry decontamination, the equipment will also be pressure washed before leaving the Site. Wash water generated during vehicle cleaning procedures will be directed back toward the interior of the Site or collected and managed in accordance with Section 2.5 Management of Investigation-Derived Waste of the Remedial Investigation Work Plan (EBC 11/2014).

## 4.3.8 Site Fencing

An 8-foot high temporary construction fence will be installed around the perimeter of the Site with entrance gates located on Greene Avenue. This fence will be properly secured at the end of the day and supplemented, as needed, by installing orange safety fencing around open excavations to ensure on-site worker safety.

#### 4.3.9 Demobilization

Demobilization will consist of the restoration of material staging areas and the disposal of materials and/or general refuse in accordance with acceptable rules and regulations. Materials

used in remedial activities will be removed and disposed properly. All equipment will be decontaminated prior to leaving the Site.

## 4.4 **REPORTING**

All daily and monthly Reports will be included in the Final Engineering Report.

# 4.4.1 Daily Reports

Daily reports will be submitted to NYSDEC and NYSDOH Project Managers by the end of each day in which remedial activity takes place. Daily reports will include:

- An update of progress made during the reporting day;
- A summary of any and all complaints with relevant details (names, phone numbers);
- A summary of CAMP finding, including exceedances;
- An explanation of notable Site conditions.

Daily reports are not intended to be the mode of communication for notification to the NYSDEC of emergencies (accident, spill), requests for changes to the RAWP or other sensitive or time critical information. However, such conditions must also be included in the daily reports. Emergency conditions and changes to the RAWP will be addressed directly to NYSDEC Project Manager via personal communication.

These reports will include a summary of air sampling results, odor and dust problems and corrective actions, and all complaints received from the public.

# 4.4.2 Monthly Reports

Monthly reports will be submitted to NYSDEC and NYSDOH Project Managers within one week following the end of the month of the reporting period and will include:

• Activities relative to the Site during the previous reporting period and those anticipated for the next reporting period, including a quantitative presentation of work performed (i.e. tons of material exported and imported, etc.);

- Description of approved activity modifications, including changes of work scope and/or schedule;
- Sampling results received following internal data review and validation, as applicable; and,
- An update of the remedial schedule including the percentage of project completion, unresolved delays encountered or anticipated that may affect the future schedule, and efforts made to mitigate such delays.

# 4.4.3 Other Reporting

Photographs will be taken of all remedial activities and submitted to NYSDEC in digital (JPEG) format. Photos will illustrate all remedial program elements and will be of acceptable quality. Representative photos of the Site prior to any Remedial Actions will be provided. Representative photos will be provided of each contaminant source, source area and Site structures before, during and after remediation. Photos will be included in the daily reports as needed, and a comprehensive collection of photos will be included in the Final Engineering Report.

Job-site record keeping for all remedial work will be appropriately documented. These records will be maintained on-Site at all times during the project and be available for inspection by NYSDEC and NYSDOH staff.

## 4.4.4 Complaint Management Plan

Complaints from the public regarding nuisance or other Site conditions including noise, odor, truck traffic etc., will be recorded in the Site field book and reported to the NYSDEC upon receipt.

## 4.4.5 Deviations from the Remedial Action Work Plan

Minor deviations from the RAWP will be identified in the daily update report and will be noted in the Final Engineering Report. When deviations are reported a brief discussion will be provided which will state the following:

• Reasons for deviating from the approved RAWP;

• Effect of the deviations on overall remedy.

Major changes to the scope of work must be discussed with the NYSDEC and the NYSDOH prior to implementation. If the changes are considered to be significant enough, an addendum to the RAWP Work Plan will be prepared and submitted to NYSDEC / NYSDOH for review.

# 5.0 REMEDIAL ACTION: MATERIAL REMOVAL FROM SITE

Excavation work includes the following; the removal and off-Site disposal of the top 2 feet of historic fill soil across the Site (1,082 cy), 11 cy from the vicinity of SB8 to 5 ft below grade, the removal and disposal of petroleum contaminated / historic fill soil from the UST / SB4 area to 15 feet below grade (379 cy) and the removal and off-Site disposal of clean native soil to approximately 12 feet below grade for construction of the proposed building's cellar level foundation (1296 cubic yards). Soil excavation will be performed using conventional equipment such as track-mounted excavators, backhoes and loaders.

All excavation work will be performed in accordance with the Site-specific HASP and CAMP. Removal of the USTs will be performed by a qualified tank removal contractor and fully trained personnel (40HR OSHA HAZWOPER). If additional USTs are discovered during excavation, the NYSDEC Project Manager will be immediately notified and the UST removed and closed in accordance with DER-10, NYSDEC PBS regulations and NYC Fire Department regulations. It is anticipated that the excavation of historic fill materials and native soils will be performed by the excavation contractor for the construction project.

Petroleum contaminated soils will be excavated to a depth of approximately 15 feet below grade within the UST area. Historic fill materials will be excavated to a depth of approximately 2 feet throughout the Site with additional excavation in the vicinity of SB4 to 15 ft and SB8 to 5 ft, as needed to achieve SCOs. Excavation for the basement level area of the new building will continue to a depth of approximately 12 feet. An excavation plan showing the excavation depths to achieve the Track 1 remedy is provided in **Figure 12**.

With the depth to groundwater at approximately 45 ft below grade, dewatering will not be required for excavation of contaminated areas and for foundation construction.

## 5.1 CONTINGENCY - UST REMOVAL METHODS

USTs, which are known to be present on Site, will be removed in accordance with the procedures described under the NYSDEC Memorandum for the Permanent Abandonment of Petroleum

Storage Tanks and Section 5.5 of Draft DER-10 as follows:

- Remove all product to its lowest draw-off point
- Drain and flush piping into the tank
- Vacuum out the tank bottom consisting of water product and sludge
- Dig down to the top of the tank and expose the upper half of the tank
- Remove the fill tube and disconnect the fill, gauge, product and vent lines and pumps. Cap and plug open ends of lines
- Temporarily plug all tank openings, complete the excavation, remove the tank and place it in a secure location
- Render the tank safe and check the tank atmosphere to ensure that petroleum vapors have been satisfactorily purged from the tank
- Clean tank or remove to a storage yard for cleaning
- If the tank is to be moved it must be transported by licensed waste transported. Plug and cap all holes prior to transport leaving a 1/8 inch vent hole located at the top of the tank during transport
- After cleaning the tank must be made acceptable for disposal at a scrap yard cleaning the tank interior with a high pressure rinse and cutting the tank in several pieces.

During the tank and pipe line removal the following field observations should be made and recorded:

- A description and photographic documentation of the tank and pipe line condition (pitting, holes, staining, leak points, evidence of repairs, etc.)
- Examination of the excavation floor and sidewalls for physical evidence of contamination ( odor, staining, sheen, etc.)
- Periodic field screening (through bucket return) of the floor and sidewalls of the excavation with a calibrated photoionization detector (PID) so that endpoint sampling may be biased to the suspected location of greatest contamination.

#### 5.2 SOIL CLEANUP OBJECTIVES

The Soil Cleanup Objectives for this Site are listed in **Table 1**. **Table 17** summarizes all soil samples that exceed the SCOs proposed for this Remedial Action. Spider maps showing all soil samples that exceed the SCOs proposed for this Remedial Action are shown in **Figure 8**.

# 5.3 REMEDIAL PERFORMANCE EVALUATION (POST EXCAVATION END-POINT SAMPLING)

Endpoint soil samples will be collected following petroleum impacted soil removal from the UST area to verify that remedial goals have been achieved, and post excavation (endpoint) soil samples will be collected from across the Site to verify that remedial goals have been achieved. Endpoint soil samples will be collected from the Site as follows:

- Following excavation of the UST area located in the south central area of the Site, 5 endpoint soil samples will be collected to verify that remedial goals have been achieved (Figure 13). The endpoint soil samples collected from this area will be analyzed for VOCs (CP51 list), SVOCs (CP51 list) and metals.
- (2) Site-wide endpoint soil samples will be collected following removal of all soil needed for construction of the buildings cellar level to verify that remedial goals have been achieved (Figure 13). The Site-wide endpoint soil samples will be analyzed for VOCs, SVOCs, pesticides, PCBs and metals (including trivalent and hexavalent chromium). The collection of sidewall endpoint soil samples will be not be performed because excavation will proceed to the property line resulting in only off-Site areas to collect the soil samples.

## 5.3.1 End-Point Sampling Frequency

Endpoint sampling frequency will be in accordance with DER-10 section 5.4 which recommends the collection of one bottom sample per 900 sf of bottom area and one sidewall sample per 30 liner feet. Sidewall samples will not be collected where sheeting or shoring is present and will not be part of this program as soil will be fully excavated to the site boundaries. See Table 1 of the QAPP for a summary of endpoint samples.

# 5.3.2 Methodology

Collected samples be placed in glass jars supplied by the analytical laboratory and stored in a cooler with ice to maintain a temperature of 4 degrees C. Samples will either be picked up at the Site by a laboratory dispatched courier at the end of the day or transported back to the EBC office where they will be picked up the following day by the laboratory courier. All samples will be analyzed by a NYSDOH ELAP certified environmental laboratory

All post excavation (endpoint) soil samples will be analyzed for VOCs by EPA Method 8260, SVOCs by EPA method 8270, pesticides/PCBs by EPA method 8081/8082 and TAL metals EPA 6010.

# 5.3.3 Reporting of Results

Sample analysis will be provided by a New York State certified environmental laboratory. Laboratory reports will include ASP category B deliverables for use in the preparation of a data usability summary report (DUSR). All results will be provided in accordance with the NYSDEC Environmental Information Management System (EIMS) electronic data deliverable (EDD) format.

# 5.3.4 QA/QC

The fundamental QA objective with respect to accuracy, precision, and sensitivity of analysis for laboratory analytical data is to achieve the QC acceptance of the analytical protocol. The accuracy, precision and completeness requirements will be addressed by the laboratory for all data generated.

Collected samples will be appropriately packaged, placed in coolers and shipped via overnight courier or delivered directly to the analytical laboratory by field personnel. Samples will be containerized in appropriate laboratory provided glassware and shipped in plastic coolers. Samples will be preserved through the use of ice or cold-pak(s) to maintain a temperature of 4°C.

Dedicated disposable sampling materials will be used for soil samples, eliminating the need to prepare field equipment (rinsate) blanks. However, if non-disposable equipment is used,

(stainless steel scoop, etc.) field rinsate blanks will be prepared at the rate of 1 for every eight samples collected. Field blanks will be prepared by pouring distilled or deionized water over decontaminated equipment and collecting the water in laboratory provided containers.

Trip blanks will accompany samples each time they are transported to the laboratory. Matrix spike and matrix spike duplicates (MS/MSD) will be collected at the rate of one per 20 samples submitted to the laboratory.

# 5.3.5 DUSR

The DUSR provides a thorough evaluation of analytical data without third party data validation. The primary objective of a DUSR is to determine whether or not the data, as presented, meets the site/project specific criteria for data quality and data use. Verification and/or performance monitoring samples collected under this RAWP will be reviewed and evaluated in accordance with the Guidance for the Development of Data Usability Summary Reports as presented in Appendix 2B of DER-10. The completed DUSR for verification/performance samples collected during implementation of this RAWP will be included in the final Engineering Report.

## 5.3.6 Reporting of End-Point Data in FER

All endpoint data collected as part of this remedial action will be summarized and presented in the Final Engineering Report. The summary tables will include comparison of results to unrestricted SCOs to verify attainment of Track 1. Laboratory reports and the DUSR will be included as an appendix in the FER.

# 5.4 ESTIMATED MATERIAL REMOVAL QUANTITIES

It is expected that 379 cubic yards (568.5 tons) of petroleum impacted / historic fill soil will be generated by excavating the UST / SB4 area as shown on **Figure 12**. Petroleum contaminated soil was documented in this area to a depth of 15 feet. Historic fill soils are present in the top 2 feet of soil across the Site. Therefore, an estimated 1,093 cubic yards (1,623 tons) of historic fill material will be generated for disposal including 11 cy from the SB8 area which will be excavated to a depth of 5 ft. An additional 1,296 cubic yards (1,944 tons) of clean native soil will be excavated from the Site for construction of the proposed building's cellar (12 feet below

grade) of which 379 cy will be used to backfill the UST SB4 area, 68 cy to backfill the existing cellar area and 11 cy to backfill the SB8 area. The remainder of the clean native soil (838 cy) will be disposed of off-Site at a beneficial reuse facility, a part 360 registration facility or handled as unregulated material if testing confirms that the soil meets unrestricted use SCOs.

# 5.5 SOIL/MATERIALS MANAGEMENT PLAN

Excavated soil will be secured and temporarily stored on-site until arrangements can be made for off-site disposal. As an alternative, pre-characterization samples may be collected to allow the soil to be loaded directly on to trucks for transport to the disposal facility. Soils excavated from lead hazardous hotspot, will be classified as hazardous.

The final determination on classification will be based on the results of waste characterization analysis and the NYSDEC.

Soil excavation will be performed in accordance with the procedures described under Section 5.5 of DER-10 as follows:

- A description and photographic documentation of the excavation.
- Examination of the excavation floor and sidewalls for physical evidence of contamination (odor, staining, sheen, etc.).
- Periodic field screening (through bucket return) of the floor and sidewalls of the excavation with a calibrated photoionization detector (PID).

Final excavation depth, length, and width will be determined by the Remedial Engineer or his designee, and will depend on the horizontal and vertical extent of contaminated soils as identified through physical examination (PID response, odor, staining, etc.). Expansion of the excavation beyond the planned hotspot area is anticipated and can easily be accommodated.

The following procedure will be used for the excavation of impacted soil (as necessary and appropriate):

- Wear appropriate health and safety equipment as outlined in the HASP;
- Prior to excavation, ensure that the area is clear of utility lines or other obstructions. Lay plastic sheeting on the ground next to the area to be excavated;
- Using a rubber-tired backhoe or track mounted excavator, remove overburden soils and stockpile or dispose of separate from the impacted soil;
- If additional USTs are discovered, the NYSDEC will be notified and the best course of action to remove the structure should be determined in the field. This may involve the continued removal of overburden to access the top of the structure or continued trenching around the perimeter to minimize its disturbance;
- If physically contaminated soil is present (e.g., staining, odors, sheen, PID response, etc), an attempt will be made to remove it to the extent not limited by the site boundaries. If possible, physically impacted soil will be removed using the backhoe or excavator, segregated from clean soils and overburden, and staged on separate dedicated plastic sheeting or live loaded into trucks from the disposal facility. Removal of the impacted soils will continue until visibly clean material is encountered and monitoring instruments indicate that no contaminants are present;
- Excavated soils which are temporarily stockpiled on-site will be covered with 6-mil polyethylene sheeting while disposal options are determined. Sheeting will be checked on a daily basis and replaced, repaired or adjusted as needed to provide full coverage. The sheeting will be shaped and secured in such a manner as to drain runoff and direct it toward the interior of the property;
- Once the Remedial Engineer is satisfied with the removal effort, verification or confirmatory samples will be collected from the excavation as described in **Section 6.2** of this document.

The excavation of hot-spot areas will be performed by a qualified remedial contractor and fully trained personnel (40HR OSHA HAZWOPER).

## 5.5.1 Excavation Petroleum Contaminated Soil and Historic Fill Materials

Petroleum impacted soil has been documented within the UST area to a depth of 15 ft. Historic fill material has been identified across the Site to a depth of 2 feet below grade. The historic fill material contains metals above unrestricted and restricted use SCOs including lead, chromium and mercury. Historic fill material will be segregated from non-contaminated native soils and disposed of off-Site at a permitted disposal facility. Petroleum contaminated soil and historic fill soil with lead levels above 1,000 mg/kg and those with lead levels above 3,000 mg/kg will require further segregation for disposal at alternate facilities. Excavated historic fill materials will be secured and temporarily stored on-Site until arrangements can be made for off-Site disposal. It is expected that the petroleum contaminant soil and historic fill material will be classified as non-hazardous material. It is anticipated that the excavation of historic fill material will be performed by the excavation contractor for the construction project using trained personnel (24 hr HAZWOPER).

## 5.5.2 Excavation of Native Soils

Native soils are present directly below the fill materials and will require excavation for the basement area and foundation components during construction of the new building. Since excavation of the basement area will begin following removal of petroleum contaminated soil and historic fill, it is expected that native soils will not be contaminated. However, if evidence of contamination is discovered beneath the existing building's foundation following demolition, or during the excavation of basement areas, the contamination will be removed to the extent possible and segregated from clean native soils for proper disposal. Clean native soils will be stockpiled on-site and characterized for reuse on-site in areas over excavated to remove historic fill and for the preexisting basement area located in the southwest area of the Site. Any excess soil will be disposed of off-site as a beneficial re-use material upon approval by the NYSDEC Region 2's Division of Materials Management. Clean native soils utilized on-site will be subject to a testing program (see Section 5.5.8) to verify that they meet SCOs prior to use.

It is anticipated that the excavation of native soil materials will be performed by the excavation contractor for the construction project.

## 5.5.3 Soil Screening Methods

Visual, olfactory and PID soil screening and assessment will be performed by a qualified environmental professional during all remedial and development excavations into known or potentially contaminated material (Residual Contamination Zone). Soil screening will be performed regardless of when the invasive work is done and will include all excavation and invasive work performed during the remedy and during development phase, such as excavations for foundations and utility work, prior to issuance of the COC.

All primary contaminant sources (including but not limited to tanks and hotspots) identified during Site Characterization, Remedial Investigation, and Remedial Action will be surveyed by a surveyor licensed to practice in the State of New York. This information will be provided on maps in the Final Engineering Report.

Screening will be performed by qualified environmental professionals. Resumes will be provided for all personnel responsible for field screening (i.e. those representing the Remedial Engineer) of invasive work for unknown contaminant sources during remediation and development work.

## 5.5.4 Stockpile Methods

Stockpiles will be inspected at a minimum once each week and after every storm event. Results of inspections will be recorded in a logbook and maintained at the Site and available for inspection by NYSDEC.

Stockpiles will be kept covered at all times with appropriately anchored tarps. Stockpiles will be routinely inspected and damaged tarp covers will be promptly replaced. Hay bales will be used as needed near catch basins, surface waters and other discharge points. Water will be available on-site at suitable supply and pressure for use in dust control.

### 5.5.5 Materials Excavation and Load Out

The Remedial Engineer or an EP under his/her supervision will oversee all invasive work and the excavation and load-out of all excavated material. The Volunteer and its contractors are solely responsible for safe execution of all invasive and other work performed under this Plan.

Loaded vehicles leaving the Site will be appropriately lined, tarped, securely covered, manifested, and placarded in accordance with appropriate Federal, State, local, and NYSDOT requirements (and all other applicable transportation requirements).

Where effective, the equipment will be "dry" decontaminated using a broom and/or brushes. If significant amounts of soil or other contaminants remain after the dry decontamination, the equipment will also be pressure washed before leaving the Site. The EP will be responsible for ensuring that all outbound trucks are dry-brushed or washed on the truck wash/equipment pad before leaving the Site until the remedial construction is complete. Locations where vehicles enter or exit the Site shall be inspected daily for evidence of off-Site sediment tracking. The EP will be responsible for ensuring that all egress points for truck and equipment transport from the Site will be clean of dirt and other materials derived from the Site during Site remediation and development. Cleaning of the adjacent streets will be performed as needed to maintain a clean condition with respect to Site derived materials.

The Volunteer and associated parties preparing the remedial documents submitted to the State, and parties performing this work, are completely responsible for the safe performance of all invasive work, the structural integrity of excavations, and for structures that may be affected by excavations (such as building foundations and bridge footings).

The Remedial Engineer will ensure that Site development activities will not interfere with, or otherwise impair or compromise, remedial activities proposed in this Remedial Action Work Plan.

Each hotspot and structure to be remediated will be removed and end-point remedial performance sampling completed before excavations related to Site development commence proximal to the hotspot or structure.

Development-related grading cuts and fills will not be performed without NYSDEC approval and will not interfere with, or otherwise impair or compromise, the performance of remediation required by this plan.

Mechanical processing of historical fill material and contaminated soil on-Site is prohibited. All primary contaminant sources (including but not limited to tanks and hotspots) identified during Site Characterization, Remedial Investigation, and Remedial Action will be located and shown on maps to be reported in the Final Engineering Report.

# 5.5.6 Materials Transport Off-Site

All transport of materials will be performed by licensed haulers in accordance with appropriate local, State, and Federal regulations, including 6 NYCRR Part 364. Haulers will be appropriately licensed and trucks properly placarded.

Truck transport routes are as follows:

- ENTERING SITE from the Brooklyn Queens Expressway heading south; take the Kent Avenue Exit and turn left heading south on Kent Avenue to Myrtle Avenue. Turn left, heading east on Myrtle Avenue to Lewis Avenue. Turn right heading south on Lewis Avenue to Greene Avenue. Turn left on Greene Avenue heading northeast to the Site entrance on the left (3.5 blocks).
- EXITING SITE Turn left onto Greene Avenue heading northeast to Broadway. Turn right on Broadway heading east to one block to Lexington Avenue. Turn Right on Lexington Avenue heading west to Lewis Avenue. Make a right heading north on Lewis Avenue to Myrtle Avenue. Turn left heading west on Myrtle Avenue to Bedford Avenue. Make a right on Bedford Avenue heading north to Flushing Avenue. Make a left on Flushing Avenue heading west to Kent Avenue. Make a right on Kent Avenue heading north to Williamsburg Street East. Make a right on Williamsburg Street East heading north and continue to the on-ramp (bearing left) for the Brooklyn-Queens Expressway.

These routes are shown in Figure 11.

These are the most appropriate routes to and from the Site and take into account: (a) limiting transport through residential areas and past sensitive sites; (b) use of city mapped truck routes; (c) prohibiting off- Site queuing of trucks entering the facility; (d) limiting total distance to major highways; (e) promoting safety in access to highways; and (f) overall safety in transport.

Trucks will be prohibited from stopping and idling in the neighborhood outside the project Site. Egress points for truck and equipment transport from the Site will be kept clean of dirt and other materials during Site remediation and development. Material transported by trucks exiting the Site will be secured with DOT-approved covers. If loads contain wet material capable of producing free liquid, truck liners will be used. All trucks will be inspected, dry-brushed and / or cleaned, as needed, before leaving the site.

# 5.5.7 Materials Disposal Off-Site

Multiple disposal facility designations may be employed for the materials removed from the Site. Once final arrangements have been made, the approval letter from the facility(ies) will be provided to the NYSDEC Project Manager 5 days prior to the off-site transport of soil. It is anticipated that the soil will be disposed of at up to 2 different facilities, based on the following classification:

- Non Hazardous Contaminated Low Lead (petroleum and/or historic fill with lead < 1,000 mg/kg and meeting TCLP non-hazardous criteria)</li>
- Uncontaminated Native Soil meets NJDSC Criteria for beneficial Reuse disposal in the State of NJ or Residential / Groundwater Protection SCOs for disposal in NY State.

The total quantity of material expected to be disposed off-Site is 2,310 cubic yards, including 379 cubic yards of petroleum contaminated soil and 1,093 cubic yards of historic fill material with lead levels below 1,000 mg/kg and 838 cubic yards of clean native soil.

# Hazardous Soil Disposal and Transport

None of the soil at the Site is expected to be classified as hazardous, however, if there were hazardous soil present it would be disposed / transported as follows: Soil classified as hazardous

will be shipped under a hazardous waste manifest system. All hazardous waste transported and disposed of must have a USEPA ID Number and waste code and must be distributed in accordance with the regulatory requirements.

The multi-part manifest will be filled out for each load of soil shipped off of the Site. At a minimum, the following information will be recorded on each manifest:

- 1) Generator's Name, Address, and Phone Number
- 2) Destination Facility Name, Address and Phone Number
- 3) EPA ID Number
- 4) Waste classification code
- Transporter Name, Address, Phone Number, License Plate Number, Driver Name, and SW Haulers Permit #
- 6) Signatures Generator or an authorized agent for the generator shall print, sign, and date each non-hazardous material manifest after each truck is loaded. The transporter shall then sign and date noting time material was picked up at the site. Both the transporter and a representative of the disposal facility will sign the non-hazardous material manifest when the material has been delivered to disposal facility.

#### Non-Hazardous Soil Disposal and Transport

Non-hazardous historic fill material and petroleum contaminated soil taken off-Site will be handled, at minimum, as a Municipal Solid Waste per 6NYCRR Part 360-1.2. Historical fill material and contaminated soils from the Site are prohibited from being disposed at Part 360-16 Registration Facilities (also known as Soil Recycling Facilities).

Soils that are contaminated but non-hazardous and are being removed from the Site are considered by the Division of Materials Management (DMM) in NYSDEC to be Construction and Demolition (C/D) materials with contamination not typical of virgin soils. These soils may be sent to a permitted Part 360 landfill. They may be sent to a permitted C/D processing facility without permit modifications only upon prior notification of NYSDEC Region 2 DSHM. This material is prohibited from being sent or redirected to a Part 360-16 Registration Facility. In this case, as dictated by DMM, special procedures will include, at a minimum, a letter to the C/D

facility that provides a detailed explanation that the material is derived from a DER remediation Site, that the soil material is contaminated and that it must not be redirected to on-Site or off-Site Soil Recycling Facilities. The letter will provide the project identity and the name and phone number of the Remedial Engineer. The letter will include as an attachment a summary of all chemical data for the material being transported.

Soil classified as non-hazardous fill will be transported under a non-hazardous waste manifest obtained from the selected disposal facility. The multi-part manifest will be filled out for each load of soil shipped off of the Site. At a minimum, the following information will be recorded on each manifest:

- 1) Generator's Name, Address, and Phone Number
- 2) Destination Facility Name, Address and Phone Number
- Transporter Name, Address, Phone Number, License Plate Number, Driver Name, and SW Haulers Permit #
- 4 Signatures Generator or an authorized agent for the generator shall print, sign, and date each non-hazardous material manifest after each truck is loaded. The transporter shall then sign and date noting time material was picked up at the site. Both the transporter and a representative of the disposal facility will sign the non-hazardous material manifest when the material has been delivered to disposal facility.

A copy of the manifest will be retained by AMC on-Site personnel for each shipment. Final signed manifests will be forwarded by the disposal facility to the generator. Copies of the final manifests will be presented in the FER.

# Clean Soil Disposal

Clean native soil removed from the Site for development purposes (i.e. basement levels) will be handled as unregulated or beneficial use disposal. This soil will undergo a testing program to confirm that it meets Unrestricted Use SCOs or Residential / Groundwater Protection SCOs prior to unregulated disposal or meets Unrestricted Use SCOs prior to reuse on-Site. Confirmation testing of clean soils will be in accordance with DER-10 Section 5.4(e)(10) as follows:

Contaminant	VOCs	SVOCs, Inorga	nics & PCBs/Pesticides
Soil Quantity	Discrete Samples	Composite	Discrete
(cubic yards)			Samples/Composite
0-50	1	1	Each composite sample
50-100	2	1	for analysis is created
100-200	3	1	from 3-5 discrete
200-300	4	1	samples from
300-400	4	2	representative locations
400-500	5	2	in the fill.
500-800	6	2	
800-1000	7	2	
	Add an additional 2	VOC and 1 composit	te for each additional 1000
1000	Cubic yards or consu	It with DER	

Uncontaminated native soil confirmed by the above testing program and removed from the site, will be disposed of as unregulated C&D material, reused on-site or sent to a beneficial re-use facility.

# C&D and Scrap Metal Disposal

Concrete demolition material generated on the Site from building slabs, parking areas and other structures will be segregated, sized and shipped to a concrete recycling facility upon approval by the NYSDEC's Division of Materials Management for Region 2. Concrete crushing or processing on-Site is prohibited. Asphalt removed from the parking areas will be sent to a separate recycling facility.

Additionally, it is common to encounter scrap metals and large boulders (greater than one foot in diameter) during excavation which may not be accepted by either the licensed disposal facility or the C&D facility. These materials will be segregated and subsequently recycled at local facilities. Uncontaminated metal objects will be taken to a local scrap metal facility.

Bricks and other C&D material are also not accepted by most soil disposal facilities if present at greater then 5% by volume. This material, if encountered, will be sent to a C&D landfill or other C&D processing facility if approved by the DEC. C&D material of this type is most often encountered on sites in which former basement structures have been filled in with material from

demolishing a former building. There was no evidence of filled in former basement areas identified during previous investigations performed at the Site.

# Boiler Removal

A coal fired boiler and related plumbing is present in a small basement in the southwest corner of the property. The boiler will be removed in accordance with all NYC Department of Buildings, NYC Fire Department and NYSDEC regulations.

# Scale Tickets

All trucks to be utilized for transport of hazardous or non-hazardous contaminated soil shall be weighed before and after unloading at the disposal facility. Disposal facilities must provide truck scales capable of generating load tickets measured in tons. The tonnage transported and disposed will be determined by the disposal facility and reported on a certified scale ticket which will be attached to each returned manifest. Weights will be reported on the certified scale ticket as Tare and Gross weights.

# C&D Transport Tickets / Bills of Lading

Bill of Lading system or equivalent will be used for the disposal of C&D and related materials. Documentation for materials disposed of at recycling facilities (such as metal, concrete, asphalt) and as non-regulated C&D will include transport tickets for each load stating the origin of the material, the destination of the material and the quantity transported. This information will be reported in the Final Engineering Report.

# Disposal Facility Documentation

The following documentation will be obtained and reported by the Remedial Engineer for each disposal location used in this project to fully demonstrate and document that the disposal of material derived from the Site conforms with all applicable laws: (1) a letter from the Remedial Engineer or BCP Applicant to the receiving facility describing the material to be disposed and requesting formal written acceptance of the material. This letter will state that material to be disposed is contaminated material generated at an environmental remediation Site in New York State. The letter will provide the project identity and the name and phone number of the

Remedial Engineer. The letter will include as an attachment a summary of all chemical data for the material being transported (including Site Characterization data); and (2) a letter from all receiving facilities stating it is in receipt of the correspondence (above) and is approved to accept the material. These documents will be included in the FER.

The Final Engineering Report will include an accounting of the destination of all material removed from the Site during this Remedial Action, including excavated soil, contaminated soil, historic fill, solid waste, and hazardous waste, non-regulated material, and fluids. Documentation associated with disposal of all material must also include records and approvals for receipt of the material. This information will also be presented in a tabular form in the FER.

# 5.5.8 Materials Reuse On-Site

Re-use of on-Site clean native soil will only be allowed if the material is found to meet Unrestricted Use SCOs (for Track 1) or Restricted Residential Use SCOs (for Track 2) through the verification testing program detailed above in Section 5.5.7. The Remedial Engineer will ensure that procedures defined for materials reuse in this RAWP are followed and that unacceptable material will not remain on-Site.

Acceptable demolition material proposed for reuse on-Site, if any, will be sampled for asbestos. Concrete crushing or processing on-Site is prohibited. Contaminated on-Site material, including historic fill material and contaminated soil, removed for grading or other purposes will not be reused within a cover soil layer, within landscaping berms, or as backfill for subsurface utility lines.

# 5.5.9 Fluids Management

As the depth to groundwater at the site is approximately 33 feet below the planned excavation depth, dewatering operations will not be required during construction. If for some reason dewatering were needed then dewatering fluids will be handled, transported and disposed in accordance with applicable local, State, and Federal regulations. Liquids discharged into the New York City sewer system will be addressed through approval by the NYCDEP.

Dewatered fluids will not be recharged back to the land surface or subsurface of the Site. Dewatering fluids will be managed off-Site. Discharge of water generated during remedial construction to surface waters (i.e. a local pond, stream or river) is prohibited without a SPDES permit.

# 5.5.10 Backfill from Off-Site Sources

Off-site fill material may be needed to stabilize the entrance - exit areas of the Site, for temporary driveways for loading trucks and as an underlayment to structural components of the new buildings including slabs and footings. Recycled Concrete Aggregate (RCA) derived from recognizable and uncontaminated concrete and supplied by facilities permitted by, and in full compliance with Part 360-16 and DSNY regulations, is an acceptable form of backfill material. The Remedial Engineer is responsible for ensuring that the facility is compliant with the registration and permitting requirements of 6 NYCRR Part 360 and DSNY regulations at the time the RCA is acquired. RCA imported from compliant facilities does not require additional testing unless required by NYS DEC and DSNY under its terms of operations for the facility. Documentation of part 360-16 and DSNY compliance must be provided to the Remedial Engineer before the RCA is transported to the Site.

Fill material may also consist of virgin mined sand, gravel or stone products. Materials from a virgin mined source may be imported to the Site without testing provided that that the material meets the specifications of the geotechnical engineer, Remedial Engineer, and Redevelopment Construction Documents and that the source of the material is approved by the Remediation Engineer and the NYSDEC Project Manager.

The source approval process will require a review of the following information:

- The origin of the material;
- The address of the facility which mines/processes the material;
- A letter from the facility stating that the material to be delivered to the site is a virgin mined material and that it has not been co-mingled with other materials during processing or stockpiling.

All materials proposed for import onto the Site will be approved by the Remedial Engineer and will be in compliance with provisions in this RAWP prior to receipt at the Site. Material from industrial sites, spill sites, other environmental remediation sites or other potentially contaminated sites will not be imported to the Site.

The Final Engineering Report will include the following certification by the Remedial Engineer: "I certify that all import of soils from off-Site, including source evaluation, approval and sampling, has been performed in a manner that is consistent with the methodology defined in the Remedial Action Work Plan".

Under no circumstances will fill materials be imported to the site without prior approval from the NYSDEC Project Manager. If sufficient documentation is not obtained, fill materials will be tested at a frequency consistent with that as specified in Table 4 of NYSDEC CP-51 Soil Cleanup Guidance Policy. Soils that meet 'exempt' fill requirements under 6 NYCRR Part 360, but do not meet backfill or cover soil objectives for this Site, will not be imported onto the Site without prior approval by NYSDEC. Solid waste will not be imported onto the Site.

# 5.5.11 Stormwater Pollution Prevention

Barriers and hay bale checks will be installed and inspected once a week and after every storm event. Results of inspections will be recorded in a logbook and maintained at the Site and available for inspection by NYSDEC. All necessary repairs shall be made immediately. Accumulated sediments will be removed as required to keep the barrier and hay bale check functional. All undercutting or erosion of the silt fence toe anchor shall be repaired immediately with appropriate backfill materials. Manufacturer's recommendations will be followed for replacing silt fencing damaged due to weathering. Erosion and sediment control measures identified in the RAWP shall be observed to ensure that they are operating correctly. Where discharge locations or points are accessible, they shall be inspected to ascertain whether erosion control measures are effective in preventing significant impacts to receiving waters Silt fencing or hay bales will be installed around the entire perimeter of the remedial construction area.

# 5.5.12 Contingency Plan

If underground tanks or other previously unidentified contaminant sources are found during on-Site remedial excavation or development related construction, sampling will be performed on product, sediment and surrounding soils, etc. Chemical analytical work will be for full scan parameters (TAL metals; TCL volatiles and semi-volatiles, TCL pesticides and PCBs). These analyses will not be limited to STARS parameters where tanks are identified without prior approval by NYSDEC. Analyses will not be otherwise limited without NYSDEC approval.

Identification of unknown or unexpected contaminated media identified by screening during invasive Site work will be promptly communicated by phone to NYSDEC's Project Manager. These findings will be also included in daily and periodic electronic media reports.

# 5.5.13 Community Air Monitoring Plan

The Community Air Monitoring Plan (CAMP) provides measures for protection for on-site workers and the downwind community (i.e., off-site receptors including residences, businesses, and on-site workers not directly involved in the remedial work) from potential airborne contaminant releases resulting from remedial activities at construction sites.

The action levels specified herein require increased monitoring, corrective actions to abate emissions, and/or work shutdown. Additionally, the CAMP helps to confirm that the remedial work did not spread contamination off-site through the air. The primary concerns for this site are odors and dust associated with soil disturbance, excavation and loading.

Exceedances observed in the CAMP will be reported to NYSDEC and NYSDOH Project Managers and included in the Daily Report. The complete CAMP developed for this site is included in **Attachment E** or this Work Plan.

#### 5.5.14 Odor, Dust and Nuisance Control Plan

The Final Engineering Report will include the following certification by the Remedial Engineer: "I certify that all invasive work during the remediation and all invasive development work were conducted in accordance with dust and odor suppression methodology defined in the Remedial Action Work Plan."

# 5.5.14.1 Odor Control Plan

This odor control plan is capable of controlling emissions of nuisance odors off-Site and on-Site. If nuisance odors are identified, work will be halted and the source of odors will be identified and corrected. Work will not resume until all nuisance odors have been abated. NYSDEC and NYSDOH will be notified of all odor events and of all other complaints about the project. Implementation of all odor controls, including the halt of work, will be the responsibility of the Applicant's Remediation Engineer, who is responsible for certifying the Final Engineering Report.

All necessary means will be employed to prevent on and off-Site nuisances. At a minimum, procedures will include: (a) limiting the area of open excavations; (b) shrouding open excavations with tarps and other covers; and (c) using foams to cover exposed odorous soils. If odors develop and cannot be otherwise controlled, additional means to eliminate odor nuisances will include: (d) direct load-out of soils to trucks for off-Site disposal; (e) use of chemical odorants in spray or misting systems; and, (f) use of staff to monitor odors in surrounding neighborhoods.

Where odor nuisances have developed during remedial work and cannot be corrected, or where the release of nuisance odors cannot otherwise be avoided due to on-Site conditions or close proximity to sensitive receptors, odor control will be achieved by sheltering excavation and handling areas under tented containment structures equipped with appropriate air venting/filtering systems.

#### 5.5.14.2 Dust Control Plan

A dust suppression plan that addresses dust management during invasive on-Site work, will include, at a minimum, the items listed below:

• Dust suppression will be achieved though spraying water directly onto off-road areas including excavations and stockpiles.

- Gravel will be used on roadways to provide a clean and dust-free road surface.
- On-Site roads will be limited in total area to minimize the area required for water application.

#### 5.5.14.3 Nuisance Control Plan

A plan for rodent control will be developed and utilized by the contractor prior to and during Site clearing and Site grubbing, and during all remedial work. A plan has been developed and utilized by the contractor for all remedial work and conforms, to NYCDEP noise control standards.

# 6.0 RESIDUAL CONTAMINATION TO REMAIN ON-SITE

If a Track 1 cleanup is achieved, all on-Site soil remaining after completion of remediation will meet Track 1 Unrestricted Use SCOs and an Institutional Control (IC) will not be required to protect human health and the environment.

However, if a Track 1 cleanup is not achieved, the Track 2 alternative will be implemented as a contingency and an IC may be required. The Track 2 alternative will allow residential or restricted residential use of the property. If the residential criteria is not met resulting in a Restricted Residential cleanup, then an IC will be required with long-term management of the IC executed under a deed restriction recorded with the NYC Department of Finance, Office of the City Register.

If a Track 1 or Track 2 Residential cleanup is not achieved, long-term management of ICs and of residual contamination may be executed under a site-specific Site Management Plan (SMP) that will be developed and included in the FER, if needed.

ECs will not be required to protect public health and the environment for either the Track 1 or Track 2 alternative. The FER will report residual contamination on the Site in tabular and map form.

# 7.0 ENGINEERING CONTROLS

The intent of this project is to achieve Track 1 Cleanup criteria, however, if a Track 1 Cleanup is not achieved, a Track 2 residential or Track 2 restricted residential use criteria will be met.

In either of these cases engineering controls will not be part of the remedy.

# 8.0 INSTITUTIONAL CONTROLS

Since the intent of this project is to achieve Track 1 cleanup criteria, institutional controls are not expected to be part of the final remedy for the Site.

If a Track 1 or Track 2 cleanup is not achieved resulting in a Track 2 Restricted Residential cleanup, Institutional Controls (ICs) will be incorporated into the remedy to render the overall Site remedy protective of public health and the environmental. Two elements have been designed to ensure continual and proper management of residual contamination in perpetuity: an Environmental Easement and a Site Management Plan (SMP).

If required, a Site-Specific Environmental Easement will be recorded with the City of New York to provide an enforceable means of ensuring the continual and proper management of residual contamination and protection of public health and the environment in perpetuity or until released in writing by NYSDEC. It requires that the grantor of the Environmental Easement and the grantor's successors and assigns adhere to all Institutional Controls (ICs) placed on the Site by this NYSDEC-approved remedy. ICs provide restrictions on Site usage and mandate operation, maintenance, monitoring and reporting measures for all ICs.

The SMP describes appropriate methods and procedures to ensure compliance with all ICs that are required by the Environmental Easement. Once the SMP has been approved by the NYSDEC, compliance with the SMP is required by the grantor of the Environmental Easement and grantor's successors and assigns.

# 8.1 ENVIRONMENTAL EASEMENT

An Environmental Easement, as defined in Article 71 Title 36 of the Environmental Conservation Law, is required when residual contamination is left on-Site after the Remedial Action is complete. If the Site will have residual contamination after completion of all Remedial Actions than an Environmental Easement is required. If an Environmental Easement is needed following completion of the remedy an Environmental Easement approved by NYSDEC will be

filed and recorded with the City of New York. The Environmental Easement (if needed) will be submitted as part of the Final Remediation Report.

The Environmental Easement renders the Site a Controlled Property. The Environmental Easement must be recorded with the City of New York before the Certificate of Completion can be issued by NYSDEC. These Institutional Controls are requirements or restrictions placed on the Site that are listed in, and required by, the Environmental Easement. Institutional Controls will place general restrictions on Site usage or other requirements. Institutional Controls are closely integrated with the Site Management Plan (SMP), which provides all of the methods and procedures to be followed to comply with this remedy.

The Institutional Controls which will be needed to support Engineering Controls are:

- Compliance with the Environmental Easement by the Grantee and the Grantee's successor's is required;
- Grantor agrees to submit to NYSDEC a written statement that certifies, under penalty of perjury, that: (1) controls employed at the Controlled Property are unchanged from the previous certification or that any changes to the controls were approved by the NYSDEC; and, (2) nothing has occurred that impairs the ability of the controls to protect public health and environment or that constitute a violation or failure to comply with the Controls;
- NYSDEC retains the right to access such Controlled Property at any time in order to evaluate the continued maintenance of any and all controls. This certification shall be submitted annually, or an alternate period of time that NYSDEC may allow. This annual statement must be certified by an expert that the NYSDEC finds acceptable;

# 8.2 SITE MANAGEMENT PLAN

Site Management is the last phase of remediation and begins with the approval of the Final Engineering Report and issuance of the Certificate of Completion (COC) for the Remedial Action. The Site Management Plan is submitted as part of the FER but will be written in a

manner that allows its removal and use as a complete and independent document. Site Management continues in perpetuity or until released in writing by NYSDEC. The property owner is responsible to ensure that all Site Management responsibilities defined in the Environmental Easement and the Site Management Plan are performed.

The SMP is intended to provide a detailed description of the procedures required to manage residual contamination left in place at the Site following completion of the Remedial Action in accordance with the BCA with the NYSDEC. This includes: (1) development, implementation, and management of all Engineering and Institutional Controls; (2) development and implementation of monitoring systems and a Monitoring Plan; (3) development of a plan to operate and maintain any treatment, collection, containment, or recovery systems (including, where appropriate, preparation of an Operation and Maintenance Manual); (4) submittal of Site Management Reports, performance of inspections and certification of results, and demonstration of proper communication of Site information to NYSDEC; and (5) defining criteria for termination of treatment system operation.

To address these needs, this SMP will include four plans: (1) an Engineering and Institutional Control Plan for implementation and management of EC/ICs; (2) a Monitoring Plan for implementation of Site Monitoring; (3) an Operation and Maintenance Plan for implementation of remedial collection, containment, treatment, and recovery systems; and (4) a Site Management Reporting Plan for submittal of data, information, recommendations, and certifications to NYSDEC. The SMP will be prepared in accordance with the requirements in NYSDEC Draft DER-10 Technical Guidance for Site Investigation and Remediation, dated [month, year], and the guidelines provided by NYSDEC.

Site management activities, reporting, and EC/IC certification will be scheduled on a certification period basis. The certification period will be annually. The Site Management Plan will be based on a calendar year and will be due for submission to NYSDEC by March 1 of the year following the reporting period.

No exclusions for handling of residual contaminated soils will be provided in the Site Management Plan (SMP). All handling of residual contaminated material will be subject to provisions contained in the SMP.

# 9.0 FINAL ENGINEERING REPORT

A Final Engineering Report (FER) and Certificate of Completion (COC) will be submitted to NYSDEC following implementation of the Remedial Action defined in this RAWP. The FER provides the documentation that the remedial work required under this RAWP has been completed and has been performed in compliance with this plan. The FER will provide a comprehensive account of the locations and characteristics of all material removed from the Site including the surveyed map(s) of all sources. The Final Engineering Report will include as-built drawings for all constructed elements, certifications, manifests, bills of lading as well as the complete Site Management Plan (formerly the Operation and Maintenance Plan). The FER will provide a description of the changes in the Remedial Action from the elements provided in the RAWP and associated design documents. The FER will provide a tabular summary of all performance evaluation sampling results and all material characterization results and other sampling and chemical analysis performed as part of the Remedial Action. The FER will provide test results demonstrating that all mitigation and remedial systems are functioning properly. The FER will be prepared in conformance with DER-10.

Where determined to be necessary by NYSDEC, a Financial Assurance Plan will be required to ensure the sufficiency of revenue to perform long-term operations, maintenance and monitoring tasks defined in the Site Management Plan and Environmental Easement. This determination will be made by NYSDEC in the context of the Final Engineering Report review.

The Final Engineering Report will include written and photographic documentation of all remedial work performed under this remedy. The FER will include an itemized tabular description of actual costs incurred during all aspects of the Remedial Action.

The FER will provide a thorough summary of all residual contamination left on the Site after the remedy is complete. Residual contamination includes all contamination that exceeds the Track 1 Unrestricted Use SCO in 6NYCRR Part 375-6. A table that shows exceedances from Track 1 Unrestricted SCOs for all soil/fill remaining at the Site after the Remedial Action and a map that

shows the location and summarizes exceedances from Track 1 Unrestricted SCOs for all soil/fill remaining at the Site after the Remedial Action will be included in the FER.

The Final Engineering Report will include an accounting of the destination of all material removed from the Site, including excavated contaminated soil, historic fill, solid waste, hazardous waste, non-regulated material, and fluids. Documentation associated with disposal of all material must also include records and approvals for receipt of the material. It will provide an accounting of the origin and chemical quality of all material imported onto the Site.

Before approval of a FER and issuance of a Certificate of Completion, all project reports must be submitted in digital form on electronic media (PDF).

# 9.1 CERTIFICATIONS

The following certification will appear in front of the Executive Summary of the Final Engineering Report. The certification will be signed by the Remedial Engineer [name] who is a Professional Engineer registered in New York State This certification will be appropriately signed and stamped. The certification will include the following statements:

I, \_\_\_\_\_\_, am currently a registered professional engineer licensed by the State of New York. I had primary direct responsibility for implementation of the remedial program for the [Site name] Site (NYSDEC BCA Index No. Wx-xxxx-xx-xx Site No. Cxxxxxx).

I certify that the Site description presented in this FER is identical to the Site descriptions presented in the Environmental Easement, the Site Management Plan, and the Brownfield Cleanup Agreement for [Site name] and related amendments.

I certify that the Remedial Action Work Plan dated [month day year] and Stipulations [if any] in a letter dated [month day year] and approved by the NYSDEC were implemented and that all requirements in those documents have been substantively complied with.

I certify that the remedial activities were observed by qualified environmental professionals under my supervision and that the remediation requirements set forth in the Remedial Action Work Plan and any other relevant provisions of ECL 27-1419 have been achieved.

I certify that all use restrictions, Institutional Controls, Engineering Controls, and all operation and maintenance requirements applicable to the Site are contained in an Environmental Easement created and recorded pursuant ECL 71-3605 and that all affected local governments, as defined in ECL 71-3603, have been notified that such easement has been recorded. A Site Management Plan has been submitted by the [Applicant / Volunteer / Participant] for the continual and proper operation, maintenance, and monitoring of all Engineering Controls employed at the Site, including the proper maintenance of all remaining monitoring wells, and that such plan has been approved by the NYSDEC.

I certify that the export of all contaminated soil, fill, water or other material from the property was performed in accordance with the Remedial Action Work Plan, and were taken to facilities licensed to accept this material in full compliance with all Federal, State and local laws.

I certify that all import of soils from off-Site, including source approval and sampling, has been performed in a manner that is consistent with the methodology defined in the Remedial Action Work Plan.

I certify that all invasive work during the remediation and all invasive development work were conducted in accordance with dust and odor suppression methodology and soil screening methodology defined in the Remedial Action Work Plan.

I certify that all information and statements in this certification are true. I understand that a false statement made herein is punishable as Class "A" misdemeanor, pursuant to Section 210.45 of the Penal Law.

It is a violation of Article 130 of New York State Education Law for any person to alter this document in any way without the express written verification of adoption by any New York State licensed engineer in accordance with Section 7209(2), Article 130, New York State Education Law.

# **10.0 SCHEDULE**

The remedial action will begin with mobilization of equipment and material to the Site which will begin approximately 2 weeks following RAWP approval and within 10 days of the distribution of the Construction Fact Sheet. Mobilization will be followed by removal and disposal of the underground tanks, impacted soil and historic fill material followed by confirmation sampling. The work is expected to take approximately 2 months as part of the construction excavation and foundation installation. The schedule of tasks completed under this RAWP is as follows:

Conduct pre-construction meeting with NYSDEC	Within 1 week of RAWP approval
Mobilize equipment to the site for excavation.	Within 2 weeks following the pre-construction
	meeting and issuance of Pre-Construction Fact
	Sheet
Construct truck pad and other designated areas. Begin	Immediately following building mobilization -
excavation of USTs and impacted soil	3 days
Collect endpoint soil samples from the UST area	Immediately following excavation of UST area
	Duration - <1 day
Mobilize Excavation Contractor and equipment to the	Immediately following excavation of UST area
Site	Duration - 2 days
Complete excavation and disposal of historic fill	Within 6 weeks of mobilization
material and clean native soil.	
Perform endpoint verification of entire site	Performed in sequence as final depth of each
	excavated area is complete.
Submit SMP (as a contingency) if Track 1 Cleanup is	Approximately 60 days after completion of site
not achieved	work, by June 15 or as required by DEC.
Submit Draft Final Engineering Report	By September 15 or as required by DEC.

# **TABLES**

# TABLE 1 SOIL CLEANUP OBJECTIVES SOIL IMPORT CRITERIA

Contaminant	CAS Number	Unrestricted Use
	Metals	
Arsenic	7440-38-2	13 °
Barium	7440-39-3	350 °
Beryllium	7440-41-7	7.2
Cadmium	7440-43-9	2.5 °
Chromium, hexavalent <sup>e</sup>	18540-29-9	1 <sup>b</sup>
Chromium, trivalent <sup>e</sup>	16065-83-1	30 °
Copper	7440-50-8	50
Total Cyanide <sup>e, f</sup>		27
Lead	7439-92-1	63 °
Manganese	7439-96-5	1600 °
Total Mercury		0.18 °
Nickel	7440-02-0	30
Selenium	7782-49-2	3.9°
Silver	7440-22-4	2
Zinc	7440-66-6	109 °
	PCBs/Pesticides	
2,4,5-TP Acid (Silvex) <sup>f</sup>	93-72-1	3.8
4,4'-DDE	72-55-9	0.0033 <sup>b</sup>
4,4'-DDT	50-29-3	0.0033 <sup>b</sup>
4,4'-DDD	72-54-8	0.0033 <sup>b</sup>
Aldrin	309-00-2	0.005 °
alpha-BHC	319-84-6	0.02
beta-BHC	319-85-7	0.036
Chlordane (alpha)	5103-71-9	0.094

Contaminant	CAS Number	Unrestricted Use
delta-BHC <sup>g</sup>	319-86-8	0.04
Dibenzofuran <sup>f</sup>	132-64-9	7
Dieldrin	60-57-1	0.005 °
Endosulfan I <sup>d, f</sup>	959-98-8	2.4
Endosulfan II <sup>d, f</sup>	33213-65-9	2.4
Endosulfan sulfate <sup>d, f</sup>	1031-07-8	2.4
Endrin	72-20-8	0.014
Heptachlor	76-44-8	0.042
Lindane	58-89-9	0.1
Polychlorinated biphenyls	1336-36-3	0.1
Semivola	tile organic compo	ounds
Acenaphthene	83-32-9	20
Acenapthylene <sup>f</sup>	208-96-8	100 ª
Anthracene <sup>f</sup>	120-12-7	100 ª
Benz(a)anthracene <sup>f</sup>	56-55-3	1°
Benzo(a)pyrene	50-32-8	1°
Benzo(b)fluoranthene <sup>f</sup>	205-99-2	1°
Benzo(g,h,i)perylene <sup>f</sup>	191-24-2	100
Benzo(k)fluoranthene <sup>f</sup>	207-08-9	0.8 °
Chrysene <sup>f</sup>	218-01-9	1°
Dibenz(a,h)anthracene <sup>f</sup>	53-70-3	0.33 <sup>b</sup>
Fluoranthene <sup>f</sup>	206-44-0	100 ª
Fluorene	86-73-7	30
Indeno(1,2,3-cd)pyrene <sup>f</sup>	193-39-5	0.5 °
m-Cresol <sup>f</sup>	108-39-4	0.33 <sup>b</sup>
Naphthalene <sup>f</sup>	91-20-3	12
o-Cresol <sup>f</sup>	95-48-7	0.33 <sup>b</sup>

# TABLE 1 SOIL CLEANUP OBJECTIVES

# TABLE 1 SOIL CLEANUP OBJECTIVES

Contaminant	CAS Number	Unrestricted Use
p-Cresol <sup>f</sup>	106-44-5	0.33 <sup>b</sup>
Pentachlorophenol	87-86-5	0.8 <sup>b</sup>
Phenanthrene <sup>f</sup>	85-01-8	100
Phenol	108-95-2	0.33 <sup>b</sup>
Pyrene <sup>f</sup>	129-00-0	100
Volatil	e organic compou	nds
1,1,1-Trichloroethane <sup>f</sup>	71-55-6	0.68
1,1-Dichloroethane <sup>f</sup>	75-34-3	0.27
1,1-Dichloroethene <sup>f</sup>	75-35-4	0.33
1,2-Dichlorobenzene <sup>f</sup>	95-50-1	1.1
1,2-Dichloroethane	107-06-2	0.02 °
cis -1,2-Dichloroethene <sup>f</sup>	156-59-2	0.25
trans-1,2-Dichloroethene f	156-60-5	0.19
1,3-Dichlorobenzene <sup>f</sup>	541-73-1	2.4
1,4-Dichlorobenzene	106-46-7	1.8
1,4-Dioxane	123-91-1	0.1 <sup>b</sup>
Acetone	67-64-1	0.05
Benzene	71-43-2	0.06
n-Butylbenzene <sup>f</sup>	104-51-8	12
Carbon tetrachloride <sup>f</sup>	56-23-5	0.76
Chlorobenzene	108-90-7	1.1
Chloroform	67-66-3	0.37
Ethylbenzene <sup>f</sup>	100-41-4	1
Hexachlorobenzene <sup>f</sup>	118-74-1	0.33 <sup>b</sup>
Methyl ethyl ketone	78-93-3	0.12
Methyl tert-butyl ether <sup>f</sup>	1634-04-4	0.93
Methylene chloride	75-09-2	0.05

Contaminant	CAS Number	Unrestricted Use
n - Propylbenzene <sup>f</sup>	103-65-1	3.9
sec-Butylbenzene <sup>f</sup>	135-98-8	11
tert-Butylbenzene <sup>f</sup>	98-06-6	5.9
Tetrachloroethene	127-18-4	1.3
Toluene	108-88-3	0.7
Trichloroethene	79-01-6	0.47
1,2,4-Trimethylbenzene <sup>f</sup>	95-63-6	3.6
1,3,5-Trimethylbenzenef	108-67-8	8.4
Vinyl chloride <sup>f</sup>	75-01-4	0.02
Xylene (mixed)	1330-20-7	0.26

# <u>TABLE 1</u> SOIL CLEANUP OBJECTIVES

All soil cleanup objectives (SCOs) are in parts per million (ppm).

#### Footnotes

<sup>a</sup> The SCOs for unrestricted use were capped at a maximum value of 100 ppm. See Technical Support Document (TSD), section 9.3.

<sup>b</sup> For constituents where the calculated SCO was lower than the contract required quantitation limit (CRQL), the CRQL is used as the Track 1 SCO value.

<sup>c</sup> For constituents where the calculated SCO was lower than the rural soil background concentration, as determined by the Department and Department of Health rural soil survey, the rural soil background concentration is used as the Track 1 SCO value for this use of the site.

<sup>d</sup> SCO is the sum of endosulfan I, endosulfan II and endosulfan sulfate.

<sup>e</sup> The SCO for this specific compound (or family of compounds) is considered to be met if the analysis for the total species of this contaminant is below the specific SCO.

<sup>f</sup> Protection of ecological resources SCOs were not developed for contaminants identified in Table 375-6.8(b) with "NS". Where such contaminants appear in Table 375-6.8(a), the applicant may be required by the Department to calculate a protection of ecological resources SCO according to the TSD.

TABLE 2 SUMMARY OF SAMPLING PROGRAM RATIONALE AND ANALYSIS

Matrix	Location	Approximate Number of Samples	Rationale for Sampling	Laboratory Analysis
Subsurface soil (3 to 5 feet bgs)	6 Soil Borings	8	Evaluate Quality of Historic Fill	VOCs (8260), SVOCs (8270), Pesticides/PCBs (8081/8082), TAL metals
Subsurface soil (13 to 15 feet bgs)	6 soil borings	10	To evaluate compliance with SCOs below planned excavation depth.	VOCs (8260), SVOCs (8270), Pesticides/PCBs (8081/8082), TAL metals
Total (Soils)		18		
Groundwater	From five temporary probe points installed at 5 of 10 of the soil boring locations	5	Define nature and extent of impacted groundwater.	VOCs, SVOCs, Pesticides/PCBs EPA Method 8081/8082, TAL metals (dissolved and total)
Groundwater	From one probe point installed during a previous investigation	1	Define nature and extent of impacted groundwater.	VOCs, SVOCs, Pesticides/PCBs EPA Method 8081/8082, TAL metals (dissolved and total)
Total (Groundwater)		6		
Soil Gas (8 ft below existing slab)	Six soil gas implants installed across the Site	6	Evaluate soil gas across Site	VOCs EPA Method TO15
Soil Gas (14 ft below existing slab)	Two soil gas implants installed across the Site	2	Evaluate soil gas across Site	VOCs EPA Method TO16
Total (Soil Gas)		8		
Duplicate	Duplicate groundwater and soil samples collected at a rate of 1 per 20 samples	2	To meet requirements of QA / QC program	VOCs (8260), SVOCs (8270), Pesticides/PCBs (8081/8082), TAL metals
Trip Blanks	One laboratory prepared trip blank accompanied samples when delivered to the laboratory.	3	To meet requirements of QA / QC program	VOCs EPA Method 8260B
Total (QA / QC Samples)		5		

# TABLE 3 1003 Greene Avenue Brooklyn, New York Soil Analytical Results Volatile Organic Compounds

	NYSDEC Part 375.6	NYDEC Part 375.6 Restricted	14SI	B1	14SE	32		14	SB3			149	SB4			145	B5	
COMPOUND	Unrestricted Use Soil Cleanup Objectives*	Residential Soil Cleanup Objectives*	(13-1 μg/K	5')	(13-1 μg/K	5')	(3-5' μg/K	)	(13-1 μg/k	· ·	(3-5 µg/К	')	(13-1 μg/K	·	(3-5 μg/k	')	(13-1 μg/K	
			Result	RL	Result	RL	Result	RL	Result	RL	Result	RL	Result	RL	Result	RL	Result	RL
1,1,1,2-Tetrachlorothane			< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
1,1,1-Trichloroethane	680	100,000	< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
1,1,2,2-Tetrachloroethane			< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
1,1,2-Trichloroethane			< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
1,1-Dichloroethane 1,1-Dichloroethene	270 330	26,000	< 6.8	6.8 6.8	< 4.3	4.3 4.3	< 6.0	6 6	< 3.9	3.9 3.9	< 6.7	6.7 6.7	< 8.7	8.7	< 6.7 < 6.7	6.7	< 4.1	4.1 4.1
1,1-Dichloropropene	330	100,000	< 6.8 < 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9 < 3.9	3.9	< 6.7 < 6.7	6.7	< 8.7 < 8.7	8.7 8.7	< 6.7	6.7 6.7	< 4.1 < 4.1	4.1
1.2.3-Trichlorobenzene			< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
1.2.3-Trichloropropane			< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
1,2,4-Trichlorobenzene			< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
1,2,4-Trimethylbenzene	3,600	52,000	< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
1,2-Dibromo-3-chloropropane			< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
1,2-Dibromomethane			< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
1,2-Dichlorobenzene	1,100	100,000	< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
1,2-Dichloroethane	20	3,100	< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
1,2-Dichloropropane			< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
1,3,5-Trimethylbenzene	8,400	52,000	< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
1,3-Dichlorobenzene 1,3-Dichloropropane	2,400	4,900	< 6.8 < 6.8	6.8 6.8	< 4.3	4.3 4.3	< 6.0	6	< 3.9 < 3.9	3.9 3.9	< 6.7 < 6.7	6.7 6.7	< 8.7 < 8.7	8.7 8.7	< 6.7 < 6.7	6.7 6.7	< 4.1 < 4.1	4.1 4.1
1,3-Dichloropenzene	1,800	13,000	< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
2,2-Dichloropropane	1,000	10,000	< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
2-Chlorotoluene			< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
2-Hexanone (Methyl Butyl Ketone)			< 34	34	< 21	21	< 30	30	< 19	19	< 33	33	< 44	44	< 34	34	< 20	20
2-Isopropyltoluene			< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
4-Chlorotoluene			< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
4-Methyl-2-Pentanone			1.7	34	1.3	21	< 30	30	1.1	19	< 33	33	< 44	44	< 34	34	1.5	20
Acetone	50	100,000	7.4	50	< 43	43	< 50	50	< 39	39	11	50	< 50	50	< 50	50	7.4	41
Acrylonitrile			< 14	14	< 8.6	8.6	< 12	12	< 7.7	7.7	< 13	13	< 17	17	< 13	13	< 8.2	8.2
Benzene	60	4,800	< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
Bromobenzene			< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
Bromochloromethane			< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
Bromodichloromethane			< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7 < 6.7	6.7	< 4.1	4.1
Bromoform Bromomethane			< 6.8 < 6.8	6.8 6.8	< 4.3	4.3 4.3	< 6.0 < 6.0	6	< 3.9 < 3.9	3.9 3.9	< 6.7 < 6.7	6.7 6.7	< 8.7 < 8.7	8.7 8.7	< 6.7	6.7 6.7	< 4.1 < 4.1	4.1 4.1
Carbon Disulfide			< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
Carbon tetrachloride	760	2,400	< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
Chlorobenzene	1,100	100,000	< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
Chloroethane	.,	,	< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
Chloroform	370	49,000	< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
Chloromethane			< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
cis-1,2-Dichloroethene	250	100,000	< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
cis-1,3-Dichloropropene			< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
Dibromochloromethane			< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
Dibromomethane			< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
Dichlorodifluoromethane			< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
Ethylbenzene	1,000	41,000	< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
Hexachlorobutadiene			< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9 < 3.9	3.9	< 6.7	6.7	< 8.7	8.7 8.7	< 6.7 < 6.7	6.7	< 4.1	4.1
Isopropylbenzene m&p-Xylenes	260	100,000	< 6.8 < 6.8	6.8 6.8	< 4.3 < 4.3	4.3 4.3	< 6.0	6	< 3.9	3.9 3.9	< 6.7 < 6.7	6.7 6.7	< 8.7 < 8.7	8.7	< 6.7 <b>3.5</b>	6.7 6.7	< 4.1 < 4.1	4.1 4.1
Methyl Ethyl Ketone (2-Butanone)	120	100,000	< 41	41	< 4.5	4.3 26	< 36	36	< 3.9	23	< 40	40	< 52	52	< 40	40	< 4.1	24
Methyl t-butyl ether (MTBE)	930	100,000	< 14	14	< 8.6	8.6	< 12	12	< 7.7	7.7	< 13	13	< 17	17	< 13	13	< 8.2	8.2
Methylene chloride	50	100,000	< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
Naphthalene	12,000	100,000	< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
n-Butylbenzene	12,000	100,000	< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
n-Propylbenzene	3,900	100,000	< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
o-Xylene	260	100,000	< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
p-lsopropyltoluene		100.000	< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
sec-Butylbenzene	11,000	100,000	< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
Styrene tert-Butylbenzene	5,900	100.000	< 6.8	6.8 6.8	< 4.3	4.3 4.3	< 6.0	6	< 3.9 < 3.9	3.9 3.9	< 6.7 < 6.7	6.7	< 8.7	8.7 8.7	< 6.7 < 6.7	6.7	< 4.1 < 4.1	4.1 4.1
tert-Butylbenzene Tetrachloroethene	5,900	100,000 19,000	< 6.8 < 6.8	6.8 6.8	< 4.3	4.3	< 6.0	6	< 3.9 <b>1.4</b>	3.9	< 6.7	6.7 6.7	< 8.7 < 8.7	8.7	< 6.7	6.7 6.7	< 4.1 < 4.1	4.1 4.1
Tetrachioroethene Tetrahydrofuran (THF)	1,300	13,000	< 0.8	6.8 14	< 4.3	4.3 8.6	< 6.0	б 12	< 7.7	3.9 7.7	< 0.7	13	< 8.7	8.7 17	< 13	13	< 8.2	8.2
Toluene	700	100,000	< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
trans-1,2-Dichloroethene	190	100,000	< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
trans-1,3-Dichloropropene			< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
trabs-1,4-dichloro-2-butene			< 14	14	< 8.6	8.6	< 12	12	< 7.7	7.7	< 13	13	< 17	17	< 13	13	< 8.2	8.2
Trichloroethene	470	21,000	< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
Trichlorofluoromethane			< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
Trichlorotrifluoroethane			< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
Vinyl Chloride	20	900	< 6.8	6.8	< 4.3	4.3	< 6.0	6	< 3.9	3.9	< 6.7	6.7	< 8.7	8.7	< 6.7	6.7	< 4.1	4.1
Total BTEX Concentration			0		0		0		0		0		0		3.5		0	
Total VOCs Concentration			9.1		1.3		0		2.5		11		0		3.5		8.9	

Notes:

\* - 6 NYCRR Part 375-6 Remedial Program Soil Cleanup Objectives

RL - Reporting Limit

Bold/highlighted- Indicated exceedance of the NYSDEC UUSCO Guidance Value Bold/highlighted- Indicated exceedance of the NYSDEC RRSCO Guidance Value

# TABLE 3 1003 Greene Avenue Brooklyn, New York Soil Analytical Results Volatile Organic Compounds

	NYSDEC Part 375.6	NYDEC Part 375.6 Restricted		145	SB6			145	6B7			14	SB8			14	SB9			14S	B10	
COMPOUND	Unrestricted Use Soil Cleanup Objectives*	Residential Soil Cleanup Objectives*	(3-5 µg/k	(g	(13-1 µg/I	Kg	(3-5 µg/k	٨g	(13-1 µg/К	g	(3-5 µg/К	(g	(13-1 µg/I	٢g	(3-5') µg/K	g	(13-1) µg/К	g	(3-5' µg/К	g	(13-1 µg/К	٢g
1,1,1,2-Tetrachlorothane			Result	RL	Result	RL	Result	RL	Result	RL	Result	RL 5.0	Result	RL	Result	RL	Result	RL	Result	<b>RL</b>	Result	<b>RL</b>
1,1,1,2- i etrachiorothane 1.1.1-Trichloroethane	680	100.000	< 5.8 < 5.8	5.8 5.8	< 4.7 < 4.7	4.7 4.7	< 6.2	6.2 6.2	< 4.4	4.4	< 5.9 < 5.9	5.9 5.9	< 4.7 < 4.7	4.7 4.7	< 5.6 < 5.6	5.6 5.6	< 5.5 < 5.5	5.5 5.5	< 19 < 19	19 19	< 8.7 < 8.7	8.7 8.7
1,1,2,2-Tetrachloroethane	000	100,000	< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
1,1,2-Trichloroethane			< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
1,1-Dichloroethane	270	26,000	< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
1,1-Dichloroethene	330	100,000	< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
1,1-Dichloropropene			< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
1,2,3-Trichlorobenzene			< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
1,2,3-Trichloropropane			< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
1,2,4-Trichlorobenzene 1,2,4-Trimethylbenzene	3,600	52,000	< 5.8 < 5.8	5.8 5.8	< 4.7 < 4.7	4.7 4.7	< 6.2 < 6.2	6.2 6.2	< 4.4 < 4.4	4.4 4.4	< 5.9 < 5.9	5.9 5.9	< 4.7 < 4.7	4.7 4.7	< 5.6 < 5.6	5.6 5.6	< 5.5 < 5.5	5.5 5.5	< 19 < 19	19 19	< 8.7 < 8.7	8.7 8.7
1,2-Dibromo-3-chloropropane	5,000	52,000	< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
1,2-Dibromomethane			< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
1,2-Dichlorobenzene	1,100	100,000	< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
1,2-Dichloroethane	20	3,100	< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
1,2-Dichloropropane			< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
1,3,5-Trimethylbenzene	8,400	52,000	< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
1,3-Dichlorobenzene	2,400	4,900	< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
1,3-Dichloropropane	4.000	40.000	< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
1,4-Dichlorobenzene	1,800	13,000	< 5.8 < 5.8	5.8	< 4.7 < 4.7	4.7 4.7	< 6.2	6.2	< 4.4 < 4.4	4.4 4.4	< 5.9	5.9	< 4.7 < 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19 < 19	19	< 8.7	8.7 8.7
2,2-Dichloropropane 2-Chlorotoluene			< 5.8 < 5.8	5.8 5.8	< 4.7	4.7	< 6.2	6.2 6.2	< 4.4 < 4.4	4.4	< 5.9 < 5.9	5.9 5.9	< 4.7	4.7 4.7	< 5.6 < 5.6	5.6 5.6	< 5.5 < 5.5	5.5 5.5	< 19 < 19	19 19	< 8.7 < 8.7	8.7 8.7
2-Chiorotoluene 2-Hexanone (Methyl Butyl Ketone)			< 5.8	5.8 29	< 4.7	4.7	< 0.2	6.2 31	< 4.4 < 22	4.4	< 30	5.9 30	< 4.7	4.7	< 5.6	28	< 5.5	28	< 94	94	< 8.7	43
2-Isopropyltoluene			< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
4-Chlorotoluene			< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
4-Methyl-2-Pentanone			< 29	29	< 23	23	1.6	31	1.1	22	2.1	30	1.5	24	< 28	28	< 28	28	< 94	94	< 43	43
Acetone	50	100,000	< 50	50	< 47	47	< 50	50	< 44	44	11	50	< 47	47	< 50	50	< 50	50	66	190	12	50
Acrylonitrile			< 12	12	< 9.4	9.4	< 12	12	< 8.8	8.8	< 12	12	< 9.5	9.5	< 11	11	< 11	11	< 38	38	< 17	17
Benzene	60	4,800	< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
Bromobenzene			< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
Bromochloromethane			< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
Bromodichloromethane Bromoform			< 5.8 < 5.8	5.8 5.8	< 4.7 < 4.7	4.7 4.7	< 6.2	6.2 6.2	< 4.4 < 4.4	4.4 4.4	< 5.9 < 5.9	5.9 5.9	< 4.7 < 4.7	4.7 4.7	< 5.6 < 5.6	5.6 5.6	< 5.5 < 5.5	5.5 5.5	< 19 < 19	19 19	< 8.7 < 8.7	8.7 8.7
Bromomethane			< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
Carbon Disulfide			< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
Carbon tetrachloride	760	2,400	< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
Chlorobenzene	1,100	100,000	< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
Chloroethane			< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
Chloroform	370	49,000	< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
Chloromethane			< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
cis-1,2-Dichloroethene	250	100,000	< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
cis-1,3-Dichloropropene Dibromochloromethane			< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
Dibromochloromethane			< 5.8 < 5.8	5.8 5.8	< 4.7 < 4.7	4.7 4.7	< 6.2	6.2 6.2	< 4.4	4.4	< 5.9 < 5.9	5.9 5.9	< 4.7 < 4.7	4.7 4.7	< 5.6 < 5.6	5.6 5.6	< 5.5 < 5.5	5.5 5.5	< 19 < 19	19 19	< 8.7 < 8.7	8.7 8.7
Dichlorodifluoromethane			< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
Ethylbenzene	1,000	41,000	< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	1.6	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
Hexachlorobutadiene	· · · · · · · · · · · · · · · · · · ·	· · · · · · · · · · · · · · · · · · ·	< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
Isopropylbenzene			< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
m&p-Xylenes	260	100,000	< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	8.1	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
Methyl Ethyl Ketone (2-Butanone)	120	100,000	< 35	35	< 28	28	< 37	37	< 26	26	< 36	36	< 28	28	< 34	34	< 33	33	< 110	110	< 52	52
Methyl t-butyl ether (MTBE)	930	100,000	< 12	12	< 9.4	9.4	< 12	12	< 8.8	8.8	< 12	12	< 9.5	9.5	< 11	11	< 11	11	< 38	38	< 17	17
Methylene chloride	50 12,000	100,000	< 5.8 < 5.8	5.8 5.8	< 4.7 < 4.7	4.7 4.7	< 6.2	6.2 6.2	< 4.4	4.4 4.4	< 5.9 < 5.9	5.9 5.9	< 4.7 < 4.7	4.7 4.7	< 5.6 < 5.6	5.6 5.6	< 5.5 < 5.5	5.5 5.5	< 19 < 19	19 19	< 8.7 < 8.7	8.7 8.7
Naphthalene n-Butylbenzene	12,000	100,000	< 5.8 < 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5 < 5.5	5.5 5.5	< 19	19	< 8.7	8.7
n-Propylbenzene	3,900	100,000	< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
o-Xylene	260	100,000	< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	2.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
p-lsopropyltoluene			< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
sec-Butylbenzene	11,000	100,000	< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
Styrene			< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
tert-Butylbenzene	5,900	100,000	< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
Tetrachloroethene	1,300	19,000	< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	2.1	5.9	4.3	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
Tetrahydrofuran (THF)	700	400.000	< 12	12	< 9.4	9.4	< 12	12	< 8.8	8.8	< 12	12	< 9.5	9.5	< 11	11	< 11	11	<b>26</b>	38	< 17	17
Toluene trans-1.2-Dichloroethene	700 190	100,000 100.000	< 5.8 < 5.8	5.8 5.8	< 4.7 < 4.7	4.7 4.7	< 6.2	6.2 6.2	< 4.4 < 4.4	4.4 4.4	< 5.9 < 5.9	5.9 5.9	< 4.7 < 4.7	4.7 4.7	< 5.6 < 5.6	5.6 5.6	< 5.5 < 5.5	5.5	< 19 < 19	19 19	< 8.7 < 8.7	8.7 8.7
trans-1,2-Dichloroethene trans-1,3-Dichloropropene	190	100,000	< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5 5.5	< 19	19	< 8.7	8.7
trabs-1,3-bichloro-2-butene		1	< 12	12	< 9.4	9.4	< 12	12	< 8.8	8.8	< 12	12	< 9.5	9.5	< 11	11	< 1.5	11	< 38	38	< 17	17
Trichloroethene	470	21,000	< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
Trichlorofluoromethane			< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
Trichlorotrifluoroethane			< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
Vinyl Chloride	20	900	< 5.8	5.8	< 4.7	4.7	< 6.2	6.2	< 4.4	4.4	< 5.9	5.9	< 4.7	4.7	< 5.6	5.6	< 5.5	5.5	< 19	19	< 8.7	8.7
Total BTEX Concentration			0		0		0		0		12.0		0		0		0		0		0	
Total VOCs Concentration		1	0		0		1.6	6	1.1		27.8	8	5.8	3	0		0		92		12	<b>/</b>

Notes:

\* - 6 NYCRR Part 375-6 Remedial Program Soil Cleanup Objectives

RL - Reporting Limit

Bold/highlighted- Indicated exceedance of the NYSDEC UUSCO Guidance Value Bold/highlighted- Indicated exceedance of the NYSDEC RRSCO Guidance Value

COMPOUND	NYSDEC Part 375.6 Unrestricted Use Soil	NYDEC Part 375.6 Restricted Residential	14SB1 (13-15')		14SB2 (13-15')	(3-5'	14SB3 ) (13-	15')	(3-5	14SB4	4 (13-15')	<u>,                                     </u>	(3-5')	145	(13-15')	(3-5')	14SB6 (13-	15')	(3-5')	14SB7 ) (13-1	5')	(3-5	14SB8 ) (13-1		14SB9 (13-15')	(3-5	14SB10	(13-15')
		Soil Cleanup Objectives*	µg/Kg		μg/Kg	(3-3 μg/K			(3-3 μg/k		(13-13) μg/Kg		(3-3) µg/Кg		(13-13) µg/Kg	(3-3 ) µg/Kg	μg/I		(3-3 ) μg/Κί			(3-3 μg/K	g μg/K		(13-13-) µg/Kg	(σ-ς μg/ł	, ) {g	(13-13) µg/Kg
				RL Res	sult RL	Result	RL Result	RL	Result		Result	RL	Result	RL	Result RL	Result R	L Result	RL	Result	RL Result	RL	Result	RL Result	RL Result R	- Result RL			Result RL
1,2,4,5-Tetrachlorobenzene 1,2,4-Trichlorobenzene			< 250	250 < 2 250 < 2	50 250 50 250	< 260 < 260	260 < 250 260 < 250	250 250	< 260		< 270	270 270	< 260	260 260	< 270 270 < 270 270	< 260 26		240 240	< 260	260 < 250 260 < 250	250 250	< 250	250 < 240 250 < 240	240 < 240 24 240 < 240 24				< 260 260 < 260 260
1,2-Dichlorobenzene			< 250	250 < 2		< 260	260 < 250	250	< 260		< 270	270	< 260	260	< 270 270	< 260 26		240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24				< 260 260
1,2-Diphenylhydrazine			< 250	250 < 2	50 250	< 260	260 < 250	250	< 260	260	< 270	270	< 260	260	< 270 270	< 260 26	0 < 240	240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24	0 < 260 260	) < 270	270 <	< 260 260
1,3-Dichlorobenzene			< 250	250 < 2	50 250	< 260	260 < 250	250	< 260	260	< 270	270	< 260	260	< 270 270	< 260 26	0 < 240	240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24	0 < 260 260	) < 270	270 <	< 260 260
1,4-Dichlorobenzene			< 250	250 < 2	50 250	< 260	260 < 250	250	< 260	260	< 270	270	< 260	260	< 270 270	< 260 26	0 < 240	240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24	0 < 260 260	) < 270	270 <	< 260 260
2,4,5-Trichlorophenol			< 250	250 < 2		< 260	260 < 250	250	< 260		< 270	270	< 260	260	< 270 270	< 260 26		240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24	1200 200			< 260 260
2,4,6-Trichlorophenol 2,4-Dichlorophenol			< 250	250 < 2 250 < 2		< 260 < 260	260 < 250 260 < 250	250 250	< 260 < 260		< 270	270	< 260	260 260	< 270 270 < 270 270	< 260 26		240	< 260	260 < 250 260 < 250	250 250	< 250	250 < 240 250 < 240	240 < 240 24 240 < 240 24				< 260 260 < 260 260
2,4-Dimethylphenol			< 250	250 < 2		< 260	260 < 250	250	< 260	200	< 270	270	< 260	260	< 270 270	< 260 26		240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24		\$ 210	210	< 260 260
2,4-Dinitrophenol			< 1800	1,800 < 18		< 1900	1,900 < 1800	1,800	< 1800		< 1900	1,900	< 1900	1,900	< 1900 1,900	< 1800 1,8		1,700	< 1900	1,900 < 1800	1,800	< 1800	1,800 < 1700	1,700 < 1700 1,7	00 < 1800 1,80	0 < 1900		1900 1,900
2,4-Dinitrotoluene			< 250	250 < 2	50 250	< 260	260 < 250	250	< 260	260	< 270	270	< 260	260	< 270 270	< 260 26	0 < 240	240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24	0 < 260 260	) < 270	270 <	< 260 260
2,6-Dinitrotoluene			< 250	250 < 2	50 250	< 260	260 < 250	250	< 260	260	< 270	270	< 260	260	< 270 270	< 260 26	0 < 240	240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24	0 < 260 260	) < 270	270 <	< 260 260
2-Chloronaphthalene			< 250	250 < 2		< 260	260 < 250	250	< 260		< 270	270	< 260	260	< 270 270	< 260 26	42.0	240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24				< 260 260
2-Chlorophenol 2-Methylnaphthalene			< 250	250 < 2 250 < 2		< 260 < 260	260 < 250 260 < 250	250 250	< 260 < 260		< 270 < 270	270 270	< 260 < 260	260 260	< 270 270 < 270 270	< 260 26		240 240	< 260 < 260	260 < 250 260 < 250	250 250	< 250	250 < 240 250 < 240	240 < 240 24 240 < 240 24				< 260 260 < 260 260
2-Methylphenol (o-cresol)	330	100,000	< 250	250 < 2 250 < 2		< 260	260 < 250 260 < 250	250	< 260		< 270	270	< 260	260	< 270 270	< 260 26		240	< 260	260 < 250	250	< 250	250 < 240 250 < 240	240 < 240 24				< 260 260
2-Nitroaniline			< 1800	1,800 < 18		< 1900	1,900 < 1800	1,800	< 1800		< 1900	1,900	< 1900	1,900	< 1900 1,900	< 1800 1,8		1,700	< 1900	1,900 < 1800	1,800	< 1800	1,800 < 1700	1,700         < 1700				1900 1,900
2-Nitrophenol			< 250	250 < 2		< 260	260 < 250	250	< 260	.,	< 270	270	< 260	260	< 270 270	< 260 26		240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24	0 < 260 260	) < 270	.,	< 260 260
3&4-Methylphenol (m&p-cresol)	330	100,000	< 250	250 < 2	50 250	< 260	260 < 250	250	< 260	260	< 270	270	< 260	260	< 270 270	< 260 26	0 < 240	240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24	0 < 260 260	) < 270	270 <	< 260 260
3,3'-Dichlorobenzidine			< 720	720 < 7	20 720	< 750	750 < 720	720	< 730	730	< 760	760	< 750	750	< 760 760	< 730 73		700	< 740	740 < 710	710	< 720	720 < 680	680 < 700 70	0 < 730 730	) < 770		< 750 750
3-Nitroaniline			< 1800	1,800 < 18	_,	< 1900	1,900 < 1800	1,800	< 1800	.,	< 1900	1,900	< 1900	1,900	< 1900 1,900	< 1800 1,8		.,	< 1900	1,900 < 1800	1,800	< 1800	1,800 < 1700	1,100 1100 1,1	00 < 1800 1,80		.,	1900 1,900
4,6-Dinitro-2-methylphenol			< 1800	1,800 < 18		< 1900	1,900 < 1800	1,800 250	< 1800	.,	< 1900	1,900	< 1900	1,900	< 1900 1,900 < 270 270	< 1800 1,8		1,700	< 1900	1,900 < 1800 260 < 250	1,800 250	< 1800	1,800 < 1700	1,700 < 1700 1,7	1,00	1000	.,	1900 1,900
4-Bromophenyl phenyl ether 4-Chloro-3-methylphenol			< 250	250 < 2 250 < 2		< 260 < 260	260 < 250 260 < 250	250 250	< 260 < 260		< 270	270 270	< 260 < 260	260 260	< 270 270 < 270 270	< 260 26		240 240	< 260 < 260	260 < 250 260 < 250	250 250	< 250	250 < 240 250 < 240	240 < 240 24 240 < 240 24	0 < 260 260 0 < 260 260	, 110		< 260 260 < 260 260
4-Chloroaniline			< 720	720 < 7		< 750	750 < 720	720	< 730		< 760	760	< 750	750	< 760 760	< 730 73		700	< 740	740 < 710	710	< 720	720 < 680	240         < 240	1200 1200		210	< 750 750
4-Chlorophenyl phenyl ether			< 250	250 < 2	50 250	< 260	260 < 250	250	< 260	260	< 270	270	< 260	260	< 270 270	< 260 26	0 < 240	240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24	0 < 260 260	) < 270	270 <	< 260 260
4-Nitroaniline			< 1800	1,800 < 18	300 1,800	< 1900	1,900 < 1800	1,800	< 1800	1,800	< 1900	1,900	< 1900	1,900	< 1900 1,900	< 1800 1,8	00 < 1700	1,700	< 1900	1,900 < 1800	1,800	< 1800	1,800 < 1700	1,700 < 1700 1,7	00 < 1800 1,80	< 1900	1,900 <	1900 1,900
4-Nitrophenol			< 1800	1,800 < 18	300 1,800	< 1900	1,900 < 1800	1,800	< 1800	1,800	< 1900	1,900	< 1900	1,900	< 1900 1,900	< 1800 1,8	00 < 1700	1,700	< 1900	1,900 < 1800	1,800	< 1800	1,800 < 1700	1,700 < 1700 1,7	00 < 1800 1,80	< 1900	1,900 <	1900 1,900
Acenaphthene	20,000	100,000	< 250	250 < 2	50 250	< 260	260 < 250	250	< 260		< 270	270	< 260	260	< 270 270	< 260 26		240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24	0 < 260 260	) < 270	270 <	< 260 260
Acenaphthylene	100,000	100,000	< 250	250 < 2		< 260	260 < 250	250	< 260		< 270	270	< 260	260	< 270 270	< 260 26		240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24				< 260 260
Acetophenone Aniline			< 250	250 < 2 1.800 < 18		< 260 < 1900	260 < 250 1.900 < 1800	250 1.800	< 260		< 270	270 1.900	< 260 < 1900	260 1.900	< 270 270 < 1900 1.900	< 1800 1.8		240	< 260 < 1900	260 < 250 1.900 < 1800	250 1.800	< 250	250 < 240 1.800 < 1700	240 < 240 24 1.700 < 1700 1.7		, 110		< 260 260 1900 1,900
Anthracene	100,000	100,000	< 250	250 < 2	,	< 260	260 < 250	250	< 260	,	< 270	270	< 260	260	< 270 270	< 260 26		240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24			,	< 260 260
Benz(a)anthracene	1,000	1,000	< 250	250 < 2	50 250	< 260	260 < 250	250	< 260		< 270	270	< 260	260	< 270 270	< 260 26	0 < 240	240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24	0 < 260 260	) < 270	270 <	< 260 260
Benzidine			< 720	720 < 7	20 720	< 750	750 < 720	720	< 730	730	< 760	760	< 750	750	< 760 760	< 730 73	0 < 700	700	< 740	740 < 710	710	< 720	720 < 680	680 < 700 70	0 < 730 730	) < 770	770 <	< 750 750
Benzo(a)pyrene	1,000	1,000	< 250	250 < 2	50 250	< 260	260 < 250	250	< 260	260	< 270	270	< 260	260	< 270 270	< 260 26	0 < 240	240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24	0 < 260 260	) < 270	270 <	< 260 260
Benzo(b)fluoranthene	1,000	1,000	< 250	250 < 2	50 250	< 260	260 < 250	250	< 260		< 270	270	< 260	260	< 270 270	< 260 26	0 1240	240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24	0 < 260 260	) < 270		< 260 260
Benzo(ghi)perylene	100,000	100,000 3,900	< 250	250 < 2		< 260	260 < 250	250	< 260		< 270	270	< 260	260	< 270 270	< 260 26		240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24	200 200			< 260 260
Benzo(k)fluoranthene Benzoic acid	800	3,900	< 250	250 < 2 1.800 < 18		< 260 < 1900	260 < 250 1.900 < 1800	250 1.800	< 260		< 270	270	< 260	260 1.900	< 270 270 < 1900 1.900	< 1800 1.8		240	< 260	260 < 250	250 1.800	< 250	250 < 240 1.800 < 1700	240 < 240 24 1.700 < 1700 1.7				< 260 260 1,900 1,900
Benzyl butyl phthalate			< 250	250 < 2	2,000	< 260	260 < 250	250	< 260	.,	< 270	270	< 260	260	< 270 270	< 260 26		240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24	0 < 260 260	) < 270	.,	< 260 260
Bis(2-chloroethoxy)methane			< 250	250 < 2	50 250	< 260	260 < 250	250	< 260	260	< 270	270	< 260	260	< 270 270	< 260 26	0 < 240	240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24	0 < 260 260	) < 270	270 <	< 260 260
Bis(2-chloroethyl)ether			< 250	250 < 2	50 250	< 260	260 < 250	250	< 260	260	< 270	270	< 260	260	< 270 270	< 260 26	0 < 240	240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24	0 < 260 260	) < 270	270 <	< 260 260
Bis(2-chloroisopropyl)ether			< 250	250 < 2	50 250	< 260	260 < 250	250	< 260	260	< 270	270	< 260	260	< 270 270	< 260 26	0 < 240	240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24	0 < 260 260	) < 270	270 <	< 260 260
Bis(2-ethylhexyl)phthalate			< 250	250 < 2	50 250	< 260	260 < 250	250	< 260	260	< 270	270	< 260	260	< 270 270	< 260 26	0 < 240	240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24				< 260 260
Carbazole Chrysene	1,000	3,900	< 1800	1,800 < 18 250 < 2		< 1900 < 260	1,900 < 1800 260 < 250	1,800 250	< 1800 < 260	.,	< 1900 < 270	1,900 270	< 1900 < 260	1,900 260	< 1900 1,900 < 270 270	< 1800 1,8		1,700 240	< 1900 < 260	1,900 < 1800 260 < 250	1,800 250	< 1800 < 250	1,800 < 1700 250 < 240	1,700 < 1700 1,7 240 < 240 24	1,00	< 1000	.,	<ul><li>1900 1,900</li><li>&lt; 260 260</li></ul>
Dibenz(a,h)anthracene	330	3,900	< 250	250 < 2 250 < 2		< 260	260 < 250 260 < 250	250	< 260		< 270	270	< 260	260	< 270 270 < 270 270	< 260 26		240	< 260	260 < 250 260 < 250	250	< 250	250 < 240 250 < 240	240 < 240 24 240 < 240 24		, , , , , , , , , , , , , , , , , , , ,		< 260 260 < 260 260
Dibenzofuran	7,000	59,000	< 250	250 < 2		< 260	260 < 250	250	< 260	260	< 270	270	< 260	260	< 270 270	< 260 26		240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24	0 < 260 260			< 260 260
Diethyl phthalate			< 250	250 < 2	50 250	< 260	260 < 250	250	< 260	260	< 270	270	< 260	260	< 270 270	< 260 26	0 < 240	240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24	0 < 260 260	) < 270	270 <	< 260 260
Dimethylphthalate			< 250	250 < 2	50 250	< 260	260 < 250	250	< 260	260	< 270	270	< 260	260	< 270 270	< 260 26	0 < 240	240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24	0 < 260 260	) < 270	270 <	< 260 260
Di-n-butylphthalate			< 250	250 < 2		< 260	260 < 250	250	< 260		< 270	270	< 260	260	< 270 270	< 260 26		240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24	200 200			< 260 260
Di-n-octylphthalate	100,000	100.000	< 250	250 < 2		< 260	260 < 250	250	< 260		< 270	270	< 260	260	< 270 270	< 260 26		240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24				< 260 260
Fluoranthene Fluorene	30,000	100,000 100,000	< 250	250 < 2 250 < 2		< 260	260 < 250 260 < 250	250 250	< 260		< 270	270 270	< 260	260 260	< 270 270 < 270 270	< 260 26		240	< 260	260 < 250	250 250	< 250	250 < 240 250 < 240	240 < 240 24 240 < 240 24	0 < 260 260 0 < 260 260			< 260 260 < 260 260
Hexachlorobenzene		100,000	< 250	250 < 2		< 260	260 < 250 260 < 250	250	< 260	200	< 270	270	< 260	260	< 270 270	< 260 26		240	< 260	260 < 250 260 < 250	250	< 250	250 < 240 250 < 240	240 < 240 24		~ 210		< 260 260
Hexachlorobutadiene			< 250	250 < 2		< 260	260 < 250	250	< 260		< 270	270	< 260	260	< 270 270	< 260 26	0 < 240	240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24	0 < 260 260	) < 270		< 260 260
Hexachlorocyclopentadiene			< 250	250 < 2	50 250	< 260	260 < 250	250	< 260	260	< 270	270	< 260	260	< 270 270	< 260 26	0 < 240	240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24	0 < 260 260	) < 270	270 <	< 260 260
Hexachloroethane			< 250	250 < 2	50 250	< 260	260 < 250	250	< 260		< 270	270	< 260	260	< 270 270	< 260 26		240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24	200 200			< 260 260
Indeno(1,2,3-cd)pyrene	500	500	< 250	250 < 2		< 260	260 < 250	250	< 260		< 270	270	< 260	260	< 270 270	< 260 26		240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24				< 260 260
Isophorone Naphthalene	12,000	100,000	< 250	250 < 2		< 260	260 < 250	250	< 260		< 270	270	< 260	260	< 270 270	< 260 26	10	240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24	0 < 260 260	, <u>, , , , , , , , , , , , , , , , , , </u>		< 260 260
Naphthalene	12,000	100,000	< 250	250 < 2 250 < 2		< 260 < 260	260 < 250 260 < 250	250 250	< 260 < 260		< 270 < 270	270 270	< 260 < 260	260 260	< 270 270 < 270 270	< 260 26		240 240	< 260 < 260	260 < 250 260 < 250	250 250	< 250	250 < 240 250 < 240	240 < 240 24 240 < 240 24				< 260 260 < 260 260
N-Nitrosodimethylamine			< 250	250 < 2		< 260	260 < 250 260 < 250	250	< 260	260	< 270	270	< 260	260	< 270 270	< 260 26		240	< 260	260 < 250 260 < 250	250	< 250	250 < 240 250 < 240	240 < 240 24	0 < 260 260 0 < 260 260	) < 270	2.0	< 260 260
N-Nitrosodi-n-propylamine			< 250	250 < 2	50 250	< 260	260 < 250	250	< 260	260	< 270	270	< 260	260	< 270 270	< 260 26		240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24		) < 270		< 260 260
N-Nitrosodiphenylamine			< 250	250 < 2	50 250	< 260	260 < 250	250	< 260	260	< 270	270	< 260	260	< 270 270	< 260 26	0 < 240	240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24	0 < 260 260	) < 270	270 <	< 260 260
Pentachloronitrobenzene			< 250	250 < 2	50 250	< 260	260 < 250	250	< 260	260	< 270	270	< 260	260	< 270 270	< 260 26	0 < 240	240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24	0 < 260 260	) < 270	270 <	< 260 260
Pentachlorophenol	800	6,700	< 250	250 < 2	50 250	< 260	260 < 250	250	< 260		< 270	270	< 260	260	< 270 270	< 260 26		240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24	0 < 260 260	) < 270		< 260 260
Phenanthrene	100,000	100,000	< 250	250 < 2		< 260	260 < 250	250	< 260		< 270	270	< 260	260	< 270 270	< 260 26		240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24			270 <	< 260 260
Phenol	330 100,000	100,000 100,000	< 250	250 < 2		< 260	260 < 250	250	< 260		< 270	270	< 260	260	< 270 270	< 260 26		240	< 260	260 < 250	250	< 250	250 < 240	240 < 240 24	0 < 260 260		270 <	< 260 260
Pyrene Pyridine	100,000	100,000		250 < 2 250 < 2		< 260 < 260	260 < 250 260 < 250	250 250	< 260 < 260		< 270 < 270	270 270	< 260 < 260	260 260	< 270 270 < 270 270	< 260 26		240 240	< 260 < 260	260 < 250 260 < 250	250 250	< 250 < 250	250 < 240 250 < 240	240 < 240 24 240 < 240 24	0 < 260 260 0 < 260 260		270 <	< 260 260 < 260 260
,			- 230	<2	- 230	- 200	\200	200	~ 200				- 200	_00	210	. 200 20	> ∠40	_ TV		\200	200	~ 200	\U	v > 24	200 200	~ <i>L</i> IU		200

Notes:

\* - 6 NYCRR Part 375-6 Remedial Program Soil Cleanup Objectives

RL - Reporting Limit

Bold/highlighted- Indicated exceedance of the NYSDEC UUSCO Guidance Value
Bold/highlighted- Indicated exceedance of the NYSDEC RRSCO Guidance Value

# TABLE 4 1003 Greene Avenue Brooklyn, New York Soil Analytical Results Semi-Volatile Organic Compounds

	NYSDEC Part 375.6	NYDEC Part 375.6	14S	B1	145	SB2		149	SB3			14S	B4			14S	SB5			14S	B6			14SB	7			14SB	8			14SB	9		14SB	\$10
COMPOUND	Unrestricted Use Soil Cleanup Objectives*	Restricted Residential Soil Cleanup Objectives*	μg/k	٨g		/Kg	(3-5 µg/l	Kg	(13-1 µg/k	(g	(3-5 µg/K	g	(13-1 μg/K	g	(3-5 µg/k	٢g	(13-1) μg/K	g	(3-5 μg/k	Kg	(13-1 µg/ł	Kg	(3-5') μg/Κς	J	(13-15') μg/Kg		(3-5') µg/Kg		(13-15') µg/Kg	-	(3-5') µg/Kg		(13-15') µg/Kg	(3-5' μg/K	g	(13-15') μg/Kg
		40.000			1		Result			RL	Result	RL								RL		RL	Result	RL					Result	RL	Result	RL			RL	Result RL
4,4' -DDD 4.4' -DDE	3.3	13,000	< 2.2	2.2	< 2.2	2.2	< 2.2	2.2	< 2.1	2.1	< 2.2	2.2	< 2.3	2.3	< 2.2	2.2	< 2.3	2.3	< 2.1	2.1	< 2.1	2.1	< 2.3	2.3	< 2.2	2.2	< 2.2		< 2.1	2.1	< 2.1	2.1	< 2.1 2.1	< 2.3	2.3	< 2.3 2.3
	3.3	8,900	< 2.2	2.2	< 2.2	2.2	< 2.2	2.2	< 2.1	2.1	< 2.2	2.2	< 2.3	2.3	< 2.2	2.2	< 2.3	2.3	< 2.1	2.1	< 2.1	2.1	< 2.3		< 2.2	2.2	< 2.2		< 2.1	2.1	< 2.1	2.1	< 2.1 2.1	< 2.3	2.3	< 2.3 2.3
4,4' -DDT	3.3	7,900	< 2.2	2.2	< 2.2	2.2	< 2.2	2.2	< 2.1	2.1	< 2.2	2.2	< 2.3	2.3	< 2.2	2.2	< 2.3	2.3	< 2.1	2.1	< 2.1	2.1	< 2.3		< 2.2	2.2	< 2.2		< 2.1	2.1	< 2.1	2.1	< 2.1 2.1	< 2.3	2.3	< 2.3 2.3
a-BHC	20	480	< 7.2	7.2	< 7.3	7.3	< 7.4	7.4	< 7.1	7.1	< 7.4	7.4	< 7.5	7.5	< 7.3	7.3	< 7.5	7.5	< 7.1	7.1	< 7.1	7.1	< 7.6	7.6	< 7.2	7.2	< 7.2		< 6.9	6.9	< 7.0	7	< 7.1 7.1	< 7.6	7.6	< 7.6 7.6
a-Chlordane	94	4,200	< 3.6	3.6	< 3.7	3.7	< 3.7	3.7	< 3.6	3.6	< 3.7	3.7	< 3.8	3.8	< 3.7	3.7	< 3.8	3.8	< 3.6	3.6	< 3.5	3.5	< 3.8		< 3.6	3.6	< 3.6		< 3.4	3.4	< 3.5	3.5	< 3.6 3.6	< 3.8	3.8	< 3.8 3.8
Aldrin	5	97	< 3.6	3.6	< 3.7	3.7	< 3.7	3.7	< 3.6	3.6	< 3.7	3.7	< 3.8	3.8	< 3.7	3.7	< 3.8	3.8	< 3.6	3.6	< 3.5	3.5	< 3.8		< 3.6	3.6	< 3.6		< 3.4	3.4	< 3.5	3.5	< 3.6 3.6	< 3.8	3.8	< 3.8 3.8
b-BHC	36	360	< 7.2	7.2	< 7.3	7.3	< 7.4	7.4	< 7.1	7.1	< 7.4	7.4	< 7.5	7.5	< 7.3	7.3	< 7.5	7.5	< 7.1	7.1	< 7.1	7.1	< 7.6	7.6	< 7.2	7.2	< 7.2	7.2	< 6.9	6.9	< 7.0	7	< 7.1 7.1	< 7.6	7.6	< 7.6 7.6
Chlordane			-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-	-		-	-	-	-	-	-	-	-	-	-	-	-		< 38	38	< 38 38
d-BHC	40	100,000	< 7.2	7.2	< 7.3	7.3	< 7.4	7.4	< 7.1	7.1	< 7.4	7.4	< 7.5	7.5	< 7.3	7.3	< 7.5	7.5	< 7.1	7.1	< 7.1	7.1	< 7.6		< 7.2	7.2	< 7.2		< 6.9	6.9	< 7.0	7	< 7.1 7.1	< 7.6	7.6	< 7.6 7.6
Dieldrin ø	5	200	< 3.6	3.6	< 3.7	3.7	< 3.7	3.7	< 3.6	3.6	< 3.7	3.7	< 3.8	3.8	< 3.7	3.7	< 3.8	3.8	< 3.6	3.6	< 3.5	3.5	< 3.8	3.8	< 3.6	3.6	< 3.6	3.6	< 3.4	3.4	< 3.5	3.5	< 3.6 3.6	< 3.8	3.8	< 3.8 3.8
Big Endosulfan I	2,400	24,000	< 7.2	7.2	< 7.3	7.3	< 7.4	7.4	< 7.1	7.1	< 7.4	7.4	< 7.5	7.5	< 7.3	7.3	< 7.5	7.5	< 7.1	7.1	< 7.1	7.1	< 7.6	7.6	< 7.2	7.2	< 7.2	7.2	< 6.9	6.9	< 7.0	7	< 7.1 7.1	< 7.6	7.6	< 7.6 7.6
Endosulfan II	2,400	24,000	< 7.2	7.2	< 7.3	7.3	< 7.4	7.4	< 7.1	7.1	< 7.4	7.4	< 7.5	7.5	< 7.3	7.3	< 7.5	7.5	< 7.1	7.1	< 7.1	7.1	< 7.6	7.6	< 7.2	7.2	< 7.2	7.2	< 6.9	6.9	< 7.0	7	< 7.1 7.1	< 7.6	7.6	< 7.6 7.6
Endosulfan sulfate	2,400	24,000	< 7.2	7.2	< 7.3	7.3	< 7.4	7.4	< 7.1	7.1	< 7.4	7.4	< 7.5	7.5	< 7.3	7.3	< 7.5	7.5	< 7.1	7.1	< 7.1	7.1	< 7.6	7.6	< 7.2	7.2	< 7.2	7.2	< 6.9	6.9	< 7.0	7	< 7.1 7.1	< 7.6	7.6	< 7.6 7.6
Endrin	14	11,000	< 7.2	7.2	< 7.3	7.3	< 7.4	7.4	< 7.1	7.1	< 7.4	7.4	< 7.5	7.5	< 7.3	7.3	< 7.5	7.5	< 7.1	7.1	< 7.1	7.1	< 7.6	7.6	< 7.2	7.2	< 7.2	7.2	< 6.9	6.9	< 7.0	7	< 7.1 7.1	< 7.6	7.6	< 7.6 7.6
Endrin aldehyde			< 7.2	7.2	< 7.3	7.3	< 7.4	7.4	< 7.1	7.1	< 7.4	7.4	< 7.5	7.5	< 7.3	7.3	< 7.5	7.5	< 7.1	7.1	< 7.1	7.1	< 7.6	7.6	< 7.2	7.2	< 7.2	7.2	< 6.9	6.9	< 7.0	7	< 7.1 7.1	< 7.6	7.6	< 7.6 7.6
Endrin ketone			< 7.2	7.2	< 7.3	7.3	< 7.4	7.4	< 7.1	7.1	< 7.4	7.4	< 7.5	7.5	< 7.3	7.3	< 7.5	7.5	< 7.1	7.1	< 7.1	7.1	< 7.6	7.6	< 7.2	7.2	< 7.2	7.2	< 6.9	6.9	< 7.0	7	< 7.1 7.1	< 7.6	7.6	< 7.6 7.6
g-BHC			< 1.4	1.4	< 1.5	1.5	< 1.5	1.5	< 1.4	1.4	< 1.5	1.5	< 1.5	1.5	< 1.5	1.5	< 1.5	1.5	< 1.4	1.4	< 1.4	1.4	< 1.5	1.5	< 1.4	1.4	< 1.4	1.4	< 1.4	1.4	< 1.4	1.4	< 1.4 1.4	< 1.5	1.5	< 1.5 1.5
g-Chlordane			< 3.6	3.6	< 3.7	3.7	< 3.7	3.7	< 3.6	3.6	< 3.7	3.7	< 3.8	3.8	< 3.7	3.7	< 3.8	3.8	< 3.6	3.6	< 3.5	3.5	< 3.8	3.8	< 3.6	3.6	< 3.6	3.6	< 3.4	3.4	< 3.5	3.5	< 3.6 3.6	< 3.8	3.8	< 3.8 3.8
Heptachlor	42	2,100	< 7.2	7.2	< 7.3	7.3	< 7.4	7.4	< 7.1	7.1	< 7.4	7.4	< 7.5	7.5	< 7.3	7.3	< 7.5	7.5	< 7.1	7.1	< 7.1	7.1	< 7.6	7.6	< 7.2	7.2	< 7.2	7.2	< 6.9	6.9	< 7.0	7	< 7.1 7.1	< 7.6	7.6	< 7.6 7.6
Heptachlor epoxide			< 7.2	7.2	< 7.3	7.3	< 7.4	7.4	< 7.1	7.1	< 7.4	7.4	< 7.5	7.5	< 7.3	7.3	< 7.5	7.5	< 7.1	7.1	< 7.1	7.1	< 7.6	7.6	< 7.2	7.2	< 7.2	7.2	< 6.9	6.9	< 7.0	7	< 7.1 7.1	< 7.6	7.6	< 7.6 7.6
Methoxychlor			< 36	36	< 37	37	< 37	37	< 36	36	< 37	37	< 38	38	< 37	37	< 38	38	< 36	36	< 35	35	< 38	38	< 36	36	< 36	36	< 34	34	< 35	35	< 36 36	< 38	38	< 38 38
Toxaphene			< 140	140	< 150	150	< 150	150	< 140	140	< 150	150	< 150	150	< 150	150	< 150	150	< 140	140	< 140	140	< 150	150	< 140	140	< 140	140	< 140	140	< 140	140	< 140 140	< 150	150	< 150 150
PCB-1016	100	1,000	< 36	36	< 37	37	< 37	37	< 36	36	< 37	37	< 38	38	< 37	37	< 38	38	< 36	36	< 35	35	< 38	38	< 36	36	< 36	36	< 34	34	< 35	35	< 36 36	< 38	38	< 38 38
PCB-1221	100	1,000	< 36	36	< 37	37	< 37	37	< 36	36	< 37	37	< 38	38	< 37	37	< 38	38	< 36	36	< 35	35	< 38	38	< 36	36	< 36	36	< 34	34	< 35	35	< 36 36	< 38	38	< 38 38
PCB-1232	100	1,000	< 36	36	< 37	37	< 37	37	< 36	36	< 37	37	< 38	38	< 37	37	< 38	38	< 36	36	< 35	35	< 38	38	< 36	36	< 36	36	< 34	34	< 35	35	< 36 36	< 38	38	< 38 38
PCB-1242	100	1,000	< 36	36	< 37	37	< 37	37	< 36	36	< 37	37	< 38	38	< 37	37	< 38	38	< 36	36	< 35	35	< 38	38	< 36	36	< 36	36	< 34	34	< 35	35	< 36 36	< 38	38	< 38 38
<b>у</b> РСВ-1248	100	1,000	< 36	36	< 37	37	< 37	37	< 36	36	< 37	37	< 38	38	< 37	37	< 38	38	< 36	36	< 35	35	< 38	38	< 36	36	< 36	36	< 34	34	< 35	35	< 36 36	< 38	38	< 38 38
й РСВ-1254	100	1,000	< 36	36	< 37	37	< 37	37	< 36	36	< 37	37	< 38	38	< 37	37	< 38	38	< 36	36	< 35	35	< 38	38	< 36	36	< 36	36	< 34	34	< 35	35	< 36 36	< 38	38	< 38 38
PCB-1260	100	1,000	< 36	36	< 37	37	< 37	37	< 36	36	< 37	37	< 38	38	< 37	37	< 38	38	< 36	36	< 35	35	< 38	38	< 36	36	< 36	36	< 34	34	< 35	35	< 36 36	< 38	38	< 38 38
PCB-1262	100	1,000	< 36	36	< 37	37	< 37	37	< 36	36	< 37	37	< 38	38	< 37	37	< 38	38	< 36	36	< 35	35	< 38	38	< 36	36	< 36	36	< 34	34	< 35	35	< 36 36	< 38	38	< 38 38
PCB-1268	100	1,000	< 36	36	< 37	37	< 37	37	< 36	36	< 37	37	< 38	38	< 37	37	< 38	38	< 36	36	< 35	35	< 38	38	< 36	36	< 36	36	< 34	34	< 35	35	< 36 36		38	< 38 38

# Notes:

\* - 6 NYCRR Part 375-6 Remedial Program Soil Cleanup Objectives

RL- Reporting Limit

Bold/highlighted- Indicated exceedance of the NYSDEC UUSCO Guidance Value Bold/highlighted- Indicated exceedance of the NYSDEC RRSCO Guidance Value

# TABLE 5 1003 Greene Avenue Brooklyn, New York Soil Analytical Results Pesticides PCBs

	NYSDEC Part 375.6	NYDEC Part 375.6		SB1		SB2			SB3			145					SB5			145				14S				14S					SB9			14SE		
COMPOUND	Unrestricted Use Soil Cleanup Objectives*	Restricted Residential Soil Cleanup Objectives*		-15') /Kg		-15') /Kg	(3-5 µg/		(13-	-15') /Kg	(3-5 µg/ł	") Ka	(13-1 µg/ł		(3-5 µg/ł		(13- ug/	·15') /Kg	(3-5' μg/K		(13-1 μg/K		(3-5 μg/k		(13-15 μg/Kg		(3-5') μg/Κ <u></u>		(13-15 μg/Kg		(3-5 µg/l	5') Ka	(13-1 μg/ł		(3-5 μg/k		(13-15 μg/Kg	)
			Result		Result		Result								Result				Result								Result						Result				Result	
Aluminum			6,790	37	8,830	39	9,480	35	7,830	35	9,450	37	10,900	41	11,100	36	11,600	37	9,480	35	6,870	33	12,000	36	5,720	37	8,960	36	4,780	33	10,400	37	7,630	36	14,700	39	12,000	36
Antimony			< 1.8	1.8	< 1.9	1.9	< 1.8	1.8	< 1.8	1.8	< 1.9	1.9	< 2.0	2	< 1.8	1.8	< 1.9	1.9	< 1.8	1.8	< 1.6	1.6	< 1.8	1.8	< 1.9	1.9	< 1.8	1.8	< 1.6	1.6	< 1.9	1.9	< 1.8	1.8	< 2.0	2	< 1.8	1.8
Arsenic	13	16	1.5	0.7	2.1	0.8	4.6	0.7	1.5	0.7	2.7	0.7	2.2	0.8	2.6	0.7	1.5	0.7	2.7	0.7	1.6	0.7	3	0.7	1.6	0.7	2.4	0.7	1.1	0.7	1.9	0.7	1.4	0.7	1.8	0.8	2.3	0.7
Barium	350	350	42.1	0.7	38.2	0.8	63.9	0.7	46.3	0.7	34.6	0.7	50.6	0.8	50.1	0.7	47.5	0.7	59.9	0.7	36.4	0.7	44.2	0.7	41.1	0.7	37.2	0.7	30.2	0.7	38.9	0.7	45.7	0.7	102	0.8	109	0.7
Beryllium	7.2	14	0.45	0.29	0.64	0.31	0.45	0.28	0.46	0.28	0.42	0.3	0.69	0.33	0.44	0.29	0.59	0.3	0.45	0.28	0.45	0.26	0.5	0.29	0.38	0.3	0.43	0.29	0.47	0.26	0.61	0.3	0.47	0.29	0.79	0.31	0.71	0.29
Cadmium	2.5	2.5	0.17	0.37	0.26	0.39	0.3	0.35	0.17	0.35	< 0.37	0.37	< 0.41	0.41	< 0.36	0.36	< 0.37	0.37	< 0.35	0.35	0.2	0.33	< 0.36	0.36	0.19	0.37	< 0.36	0.36	0.26	0.33	0.15	0.37	0.19	0.36	< 0.39	0.39	0.2	0.36
Calcium			638	3.7	625	3.9	23,600	35	703	3.5	643	3.7	798	4.1	712	3.6	594	3.7	621	3.5	1,430	3.3	719	3.6	821	3.7	621	3.6	1,450	3.3	729	3.7	875	3.6	1,780	3.9	1,200	3.6
Chromium	30	180	18.1	0.37	23.8	0.39	14.7	0.35	20	0.35	15.1	0.37	42.9	0.41	16	0.36	21.9	0.37	17.8	0.35	16.1	0.33	21.3	0.36	15.6	0.37	15.7	0.36	11.5	0.33	26.6	0.37	21.7	0.36	49.1	0.39	35.8	0.36
Cobalt			7.06	0.37	10	0.39	6.1	0.35	9.84	0.35	6.05	0.37	9.61	0.41	6.94	0.36	9.49	0.37	6.26	0.35	7.04	0.33	8.09	0.36	6.94	0.37	6.42	0.36	5.45	0.33	9.05	0.37	8.66	0.36	15.4	0.39	15.2	0.36
Copper	50	270	16.4	0.37	43.2	0.39	20.4	0.35	19.8	0.35	9.54	0.37	19.8	0.41	9.99	0.36	17.2	0.37	14.3	0.35	15	0.33	15.6	0.36	16.3	0.37	14.5	0.36	11.2	0.33	16.9	0.37	18.1	0.36	26.4	0.39	28.7	0.36
Iron			22,600	37	31,600	39	15,800	35	25,300	35	15,200	37	26,900	41	14,800	36	21,600	37	19,100	35	24,700	33	23,400	36	21,600	37	15,200	36	24,600	33	26,300	37	25,200	36	30,300	39	29,800	36
Lead	63	400	4.7	0.7	10.2	0.8	35.1	0.7	6.8	0.7	13.6	0.7	8.9	0.8	30.6	0.7	6.3	0.7	28.3	0.7	5.3	0.7	10.3	0.7	5.3	0.7	30.5	0.7	5	0.7	6.1	0.7	6.1	0.7	10	0.8	8.8	0.7
Magnesium			1,730	3.7	3,110	3.9	7,150	35	2,070	3.5	1,700	3.7	2,460	4.1	1,810	3.6	2,890	3.7	1,650	3.5	1,620	3.3	2,200	3.6	1,420	3.7	1,510	3.6	1,370	3.3	2,220	3.7	2,190	3.6	5,090	3.9	3,860	3.6
Manganese	1,600	2,000	436	3.7	571	3.9	610	3.5	589	3.5	243	3.7	426	4.1	290	3.6	476	3.7	330	3.5	482	3.3	337	3.6	527	3.7	299	3.6	591	3.3	517	3.7	587	3.6	660	3.9	793	3.6
Mercury	0.18	0.81	< 0.07	0.07	< 0.09	0.09	0.05	0.07	< 0.08	0.08	< 0.07	0.07	< 0.07	0.07	0.06	0.08	< 0.09	0.09	0.09	0.07	< 0.08	0.08	< 0.08	0.08	< 0.07	0.07	0.64	0.07	< 0.06	0.06	< 0.08	0.08	< 0.06	0.06	< 0.07	0.07	< 0.07	0.07
Nickel	30	140	10.3	0.37	16.5	0.39	17.5	0.35	12.7	0.35	13.2	0.37	13.6	0.41	9.82	0.36	14.8	0.37	10.5	0.35	10.9	0.33	13.2	0.36	10.6	0.37	11.9	0.36	8.7	0.33	14.3	0.37	15.8	0.36	23.8	0.39	23.5	0.36
Potassium			1,060	7	1,460	8	1,220	7	1,270	7	792	7	1,690	8	655	7	1,720	7	977	7	1,040	7	1,320	7	1,030	7	729	7	742	7	1,220	7	1,270	7	3,090	8	1,740	7
Selenium	3.9	36	< 1.5	1.5	< 1.5	1.5	< 1.4	1.4	< 1.4	1.4	< 1.5	1.5	< 1.6	1.6	< 1.5	1.5	< 1.5	1.5	< 1.4	1.4	< 1.3	1.3	< 1.5	1.5	< 1.5	1.5	< 1.4	1.4	< 1.3	1.3	< 1.5	1.5	< 1.4	1.4	< 1.6	1.6	< 1.4	1.4
Silver	2	36	< 0.37	0.37	< 0.39	0.39	< 0.35	0.35	< 0.35	0.35	< 0.37	0.37	< 0.41	0.41	< 0.36	0.36	< 0.37	0.37	< 0.35	0.35	< 0.33	0.33	< 0.36	0.36	< 0.37	0.37	< 0.36	0.36	< 0.33	0.33	< 0.37	0.37	< 0.36	0.36	< 0.39	0.39	< 0.36	0.36
Sodium			122	7	85	8	611	7	155	7	153	7	74	8	167	7	109	7	391	7	104	7	361	7	92	7	80	7	140	7	66	7	86	7	153	8	170	7
Thallium			< 1.5	1.5	< 1.5	1.5	< 1.4	1.4	< 1.4	1.4	< 1.5	1.5	< 1.6	1.6	< 1.5	1.5	< 1.5	1.5	< 1.4	1.4	< 1.3	1.3	< 1.5	1.5	< 1.5	1.5	< 1.4	1.4	< 1.3	1.3	< 1.5	1.5	< 1.4	1.4	< 1.6	1.6	< 1.4	1.4
Vanadium			29.7	0.4	39	0.4	34.1	0.4	39.4	0.4	20.9	0.4	42.6	0.4	22.5	0.4	33.2	0.4	26.4	0.4	31.1	0.3	33.1	0.4	28.6	0.4	24.8	0.4	21.2	0.3	36	0.4	37.5	0.4	45.2	0.4	41.6	0.4
Zinc	109	2,200	21.6	0.7	41	0.8	59.6	0.7	29.3	0.7	21.2	0.7	36	0.8	53.7	0.7	34.5	0.7	32	0.7	26.9	0.7	30.7	0.7	22.5	0.7	58.2	0.7	21.6	0.7	27.9	0.7	26.9	0.7	60.5	0.8	47.3	0.7

Notes:

\* - 6 NYCRR Part 375-6 Remedial Program Soil Cleanup Objectives

RL- Reporting Limit

Bold/highlighted- Indicated exceedance of the NYSDEC UUSCO Guidance Value Bold/highlighted- Indicated exceedance of the NYSDEC RRSCO Guidance Value

TABLE 6 1003 Greene Avenue Brooklyn, New York Soil Analytical Results Metals

L	
6	
.8	
.7	
.7	
29	
36	
.6	
36	
36	
36	
6	
.7	
.6	
.6	
07	
36	
7	
.4	
36	
7	
.4	
.4	
.7	

#### Table 7 1003 Greene Avenue Brooklyn, NY Parameters Detected Above Track 1 Soil Cleanup Objectives Soil Borings B1-B9

COMPOUND	Range in Exceedances	Frequency of Detection	14SB1	1	14SB2	2	14SB3			14SB4		14SB5			14SB6			14SB7				14SB8			14SB9				14SB10						
	Execcuances	of Detection	(13-15'	')	(13-15')		(11-13') (10-12		10-12')	(13-15') (*		(13-15	5')	(3-5')		(13-15')		(3-5')	(12-14')		(3-5')		(13-15')		(3-5'	')	(13-15')		(3-5')		(13-15')		(3-5'	) (	(13-15')
Sample Results in ug/kg																																			
Acetone	66	1	-		-		-		-	-		-		-		-		-	-		-		-		-		-		-		-		66		-
Sample Results in ug/kg																																			
Chromium	35.8-49.1	3	-		-		-		-	-		42.9		-		-		-	-		-		-		-		-		-		-		49.1		5.8
Mercury	0.64	1	-		-		-		-	-		-		-		-		-	-		-		-		0.64		-		-		-		-		-

#### Table 8 1003 Greene Avenue Brooklyn, New York Ground Water Analytical Results Volatile Organic Compounds

		Volatile Orgar			antao							1					
	NYSDEC Groundwater Quality Standards	MW <sup>2</sup>	1	14MV	V1	14MV	V2	14MV	V3	14MV	V4	14MV	V5	Duplic	ate	Trip Bl	ank
Compound	Quality Standards	μg/L		μg/L	_	μg/L		μg/L		μg/L		μg/L		μg/L		μg/L	
	μg/L	Results	RL	Results	RL	Results	RL	Results	RL	Results	RL	Results	RL	Results	RL	Results	RL
1,1,1,2-Tetrachlorothane	5	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
1,1,1-Trichloroethane	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5
1,1,2,2-Tetrachloroethane	5	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
1,1,2-Trichloroethane	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
1,1-Dichloroethane	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5
1,1-Dichloroethene	5	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
1,1-Dichloropropene		< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
1,2,3-Trichlorobenzene		< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
1,2,3-Trichloropropane	0.04	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
1,2,4-Trichlorobenzene	5	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
1,2,4-Trimethylbenzene 1,2-Dibromo-3-chloropropane	0.04	< 1.0 < 1.0	1	< 1.0 < 1.0	1	< 1.0 < 1.0	1	< 1.0 < 1.0	1	< 1.0 < 1.0	1	< 1.0 < 1.0	1	< 1.0	1	< 1.0 < 1.0	1
1.2-Dibromoethane	0.04	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
1,2-Dichlorobenzene	5	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
1,2-Dichloroethane	0.6	< 0.60	0.6	< 0.60	0.6	< 0.60	0.6	< 0.60	0.6	< 0.60	0.6	< 0.60	0.6	< 0.60	0.6	< 0.60	0.6
1,2-Dichloropropane	0.94	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
1,3,5-Trimethylbenzene	5	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
1,3-Dichlorobenzene		< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
1,3-Dichloropropane	5	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
1,4-Dichlorobenzene	5	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
2,2-Dichloropropane	5	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
2-Chlorotoluene	5	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
2-Hexanone (Methyl Butyl Ketone)	_	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
2-Isopropyltoluene	5	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
4-Chlorotoluene	5	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
4-Methyl-2-Pentanone	50	< 1.0 < 5.0	1 5	< 1.0 <b>3.9</b>	1	< 1.0 <b>6.1</b>	1	< 1.0 <b>22</b>	1	< 1.0 <b>3.2</b>	1	< 1.0 <b>28</b>	1	< 1.0 <b>4.2</b>	1 5	< 1.0 <b>2.3</b>	1
Acetone Acrolein	50	< 5.0	э 5	<b>3.9</b> < 5.0	5	< 5.0	5	< 5.0	5	<b>3.2</b> < 5.0	5	<b>20</b> < 5.0	5	<b>4.2</b> < 5.0	5	< 5.0	5
Acrylonitrile	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5
Benzene	1	< 0.70	0.7	< 0.70	0.7	< 0.70	0.7	< 0.70	0.7	< 0.70	0.7	< 0.70	0.7	< 0.70	0.7	< 0.70	0.7
Bromobenzene	5	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
Bromochloromethane	5	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
Bromodichloromethane		< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
Bromoform		< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5
Bromomethane	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5
Carbon Disulfide	60	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
Carbon tetrachloride	5	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
Chlorobenzene	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5
Chloroethane	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5
Chloroform	7	1.1	5	1.4	5	0.86	5	5	5	1.1	5	1.2	5	1.4	5	< 5.0	5
Chloromethane	60 5	0.37	5	< 5.0	5	0.44	5	< 5.0	5	< 5.0	5	0.4	5	< 5.0	5	< 5.0	5
cis-1,2-Dichloroethene cis-1,3-Dichloropropene	5	< 1.0 < 0.40	0.4	< 1.0 < 0.40	0.4	< 1.0 < 0.40	0.4	< 1.0 < 0.40	0.4	< 1.0 < 0.40	0.4	< 1.0 < 0.40	0.4	< 1.0	0.4	< 1.0 < 0.40	0.4
Dibromochloromethane		< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
Dibromomethane	5	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
Dichlorodifluoromethane	5	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
Ethylbenzene	5	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
Hexachlorobutadiene	0.5	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
Isopropylbenzene	5	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
m&p-Xylenes	5	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
Methyl Ethyl Ketone (2-Butanone)		< 1.0	1	< 1.0	1	0.67	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
Methyl t-butyl ether (MTBE)	10	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
Methylene chloride	5	< 3.0	3	< 3.0	3	< 3.0	3	< 3.0	3	< 3.0	3	< 3.0	3	< 3.0	3	< 3.0	3
Naphthalene	10 5	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
n-Butylbenzene n-Propylbenzene	5	< 1.0 < 1.0	1	< 1.0 < 1.0	1	< 1.0 < 1.0	1	< 1.0 < 1.0	1	< 1.0 < 1.0	1	< 1.0 < 1.0	1	< 1.0	1	< 1.0 < 1.0	1
o-Xylene	5	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
p-lsopropyltoluene	V	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
sec-Butylbenzene	5	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
Styrene	5	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
tert-Butylbenzene	5	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
Tetrachloroethene	5	1.1	1	1.3	1	4.8	1	2.6	1	3.7	1	1.5	1	1.4	1	< 1.0	1
Tetrahydrofuran (THF)		< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5
Toluene	5	< 1.0	1	< 1.0	1	0.29	1	0.23	1	< 1.0	1	0.22	1	< 1.0	1	< 1.0	1
trans-1,2-Dichloroethene	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5
trans-1,3-Dichloropropene	0.4	< 0.40	0.4	< 0.40	0.4	< 0.40	0.4	< 0.40	0.4	< 0.40	0.4	< 0.40	0.4	< 0.40	0.4	< 0.40	0.4
trans-1,4-dichloro-2-butene	5	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
Trichloroethene	5	< 1.0	1	< 1.0	1	0.3	1	< 1.0	1	0.19	1	0.18	1	< 1.0	1	< 1.0	1
	5	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
Trichlorotrifluoroethane	0	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1
Vinyl Chloride	2	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1

**RL- Reporting Limit** 

Bold/highlighted- Indicated exceedance of the NYSDEC Groundwater Standard

# TABLE 9 1003 Greene Avenue Brooklyn, New York Groundwater Analytical Results Semi-Volatile Organic Compounds

	NYSDEC Groundwater	,	Seni-v	olatile Orga		Inpounds										
Compound	Quality Standards	MW	1	14 <b>MV</b>	V1	14MV	V2	14MV	N3	14MV	N4	14MV	V5	Duplic	ate	
	μg/L	μg/L		μg/L		μg/L		μg/L	-	μg/L		μg/L		μg/L		
		Results	RL	Results	RL	Results	RL	Results	RL	Results	RL	Results	RL	Results	RL	
1,2,4-Trichlorobenzene 1,2-Dichlorobenzene		< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	
1,2-Dichlorobenzene 1,2-Diphenylhydrazine		< 1.0 < 5.0	1	< 1.0 < 5.0	1	< 1.0 < 5.0	5	< 1.0 < 5.0	1	< 1.0 < 5.0	1	< 1.0 < 5.0	5	< 1.0 < 5.0	1	
1,3-Dichlorobenzene	3	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	
1,4-Dichlorobenzene		< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	
2,4,5-Trichlorophenol	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	
2,4,6-Trichlorophenol	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	
2,4-Dichlorophenol		< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	
2,4-Dimethylphenol		< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	
2,4-Dinitrophenol	5	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	
2,4-Dinitrotoluene	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	
2,6-Dinitrotoluene 2-Chloronaphthalene	5 10	< 5.0 < 5.0	5 5	< 5.0 < 5.0	5	< 5.0 < 5.0	5 5	< 5.0 < 5.0	5	< 5.0 < 5.0	5 5	< 5.0 < 5.0	5 5	< 5.0 < 5.0	5 5	
2-Chlorophenol	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	
2-Methylnaphthalene		< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	
2-Methylphenol (o-cresol)	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	
2-Nitroaniline	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	
2-Nitrophenol	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	
3&4-Methylphenol (m&p-cresol)		< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	
3,3'-Dichlorobenzidine	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	
3-Nitroaniline 4,6-Dinitro-2-methylphenol	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	
4,6-Dinitro-2-methylphenol 4-Bromophenyl phenyl ether		< 1.0 < 5.0	1 5	< 1.0 < 5.0	1 5	< 1.0 < 5.0	1 5	< 1.0 < 5.0	1	< 1.0 < 5.0	1	< 1.0 < 5.0	1 5	< 1.0 < 5.0	1	
4-Chloro-3-methylphenol	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	
4-Chloroaniline	5	< 3.5	3.5	< 3.5	3.5	< 3.5	3.5	< 3.5	3.5	< 3.5	3.5	< 3.5	3.5	< 3.5	3.5	
4-Chlorophenyl phenyl ether		< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	
4-Nitroaniline	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	
4-Nitrophenol		< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	
Acetophenone		< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	
Aniline	5	< 3.5	3.5	< 3.5	3.5	< 3.5	3.5	< 3.5	3.5	< 3.5	3.5	< 3.5	3.5	< 3.5	3.5	
Anthracene	50	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	
Benzidine Benzoic acid	5	< 4.5 < 25	4.5 25	< 4.5 < 25	4.5 25	< 4.5 < 25	4.5 25	< 4.5 < 25	4.5 25	< 4.5 < 25	4.5 25	< 4.5 < 25	4.5 25	< 4.5 < 25	4.5 25	
Benzyl butyl phthalate	50	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	
Bis(2-chloroethoxy)methane	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	
Bis(2-chloroethyl)ether	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	
Bis(2-chloroisopropyl)ether		< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	
Carbazole		< 25	25	< 25	25	< 25	25	< 25	25	< 25	25	< 25	25	< 25	25	
Dibenzofuran		< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	
Diethyl phthalate	50	< 5.0	5	1.8	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	
Dimethylphthalate Di-n-butylphthalate	50 50	< 5.0 < 5.0	5 5	< 5.0 < 5.0	5 5	< 5.0 < 5.0	5 5	< 5.0 < 5.0	5 5	< 5.0 < 5.0	5 5	< 5.0 < 5.0	5 5	< 5.0 < 5.0	5 5	
Di-n-octylphthalate	50	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	
Fluoranthene	50	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	
Fluorene	50	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	
Hexachlorobutadiene	0.5	< 0.40	0.4	< 0.40	0.4	< 0.40	0.4	< 0.40	0.4	< 0.40	0.4	< 0.40	0.4	< 0.40	0.4	
Hexachlorocyclopentadiene	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	
Isophorone	50	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	
Naphthalene	10	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	
Nitrobenzene N-Nitrosodimethylamine	0.4	< 0.10 < 1.0	0.1	< 0.10	0.1	< 0.10 < 1.0	0.1	< 0.10 < 1.0	0.1	< 0.10 < 1.0	0.1	< 0.10 < 1.0	0.1	< 0.10 < 1.0	0.1	
N-Nitrosodi-n-propylamine		< 1.0	5	< 5.0	5	< 5.0	5	< 1.0	5	< 1.0	5	< 1.0	5	< 1.0	5	
N-Nitrosodiphenylamine	50	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	
Phenol	50	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	
Pyrene	50	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	
1,2,4,5-Tetrachlorobenzene		< 0.50	0.5	< 0.50	0.5	< 0.50	0.5	< 0.50	0.5	< 0.50	0.5	< 0.50	0.5	< 0.50	0.5	
Acenaphthene	20	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	< 5.0	5	
Acenaphthylene	0.000	< 0.10	0.1	< 0.10	0.1	< 0.10	0.1	< 0.10	0.1	< 0.10	0.1	< 0.10	0.1	< 0.10	0.1	
Benz(a)anthracene Benzo(a)pyrene	0.002	< 0.02	0.02	< 0.02	0.02	<b>0.02</b>	0.02	< 0.02 < 0.02	0.02	<b>0.02</b> < 0.02	0.02	< 0.02	0.02	<b>0.02</b> < 0.02	0.02	
Benzo(b)fluoranthene	0.002	< 0.02	0.02	< 0.02	0.02	< 0.02	0.02	< 0.02	0.02	< 0.02	0.02	< 0.02	0.02	< 0.02	0.02	
Benzo(ghi)perylene	0.00L	< 0.02	0.02	< 0.02	0.02	< 0.02	0.02	< 0.02	0.02	< 0.02	0.02	< 0.02	0.02	< 0.02	0.02	
Benzo(k)fluoranthene	0.002	< 0.02	0.02	< 0.02	0.02	< 0.02	0.02	< 0.02	0.02	< 0.02	0.02	< 0.02	0.02	< 0.02	0.02	
Bis(2-ethylhexyl)phthalate	5	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	< 1.0	1	
Chrysene	0.002	< 0.02	0.02	< 0.02	0.02	< 0.02	0.02	< 0.02	0.02	< 0.02	0.02	< 0.02	0.02	< 0.02	0.02	
Dibenz(a,h)anthracene		< 0.02	0.02	< 0.02	0.02	< 0.02	0.02	< 0.02	0.02	< 0.02	0.02	< 0.02	0.02	< 0.02	0.02	
Hexachlorobenzene	0.04	< 0.02	0.02	< 0.02	0.02	< 0.02	0.02	< 0.02	0.02	< 0.02	0.02	< 0.02	0.02	< 0.02	0.02	
Hexachloroethane	5	< 0.50	0.5	< 0.50	0.5	< 0.50	0.5	< 0.50	0.5	< 0.50	0.5	< 0.50	0.5	< 0.50	0.5	
Indeno(1,2,3-cd)pyrene Pentachloronitrobenzene	0.002	< 0.02 < 0.10	0.02	< 0.02	0.02	< 0.02	0.02	< 0.02 < 0.10	0.02	< 0.02 < 0.10	0.02	< 0.02	0.02	< 0.02 < 0.10	0.02	
Pentachlorophenol	1	< 0.10	0.1	< 0.10	0.1	< 0.10	0.1	< 0.10	0.1	< 0.10	0.1	< 0.10	0.1	< 0.10	0.1	
Phenanthrene	50	< 0.80	0.0	< 0.80	0.0	< 0.80	0.0	< 0.80	0.0	< 0.80	0.0	< 0.80	0.0	< 0.80	0.0	
Pyridine	50	< 10	10	< 10	10	< 10	10	< 10	10	< 10	10	< 10	10	< 10	10	
													•			

# Notes:

RL- Reporting Limit

Bold/highlighted- Indicated exceedance of the NYSDEC Groundwater Standard

# TABLE 10 1003 Greene Avenue Brooklyn, New York Groundwater Analytical Results Pesticides/PCBs

Compound	NYSDEC Groundwater Quality Standards	MW	1	14MV	V1	14MV	V2	14MV	V3	14MV	V4	14M\	N5	Duplic	ate
	μg/L	μg/L	-	μg/L	-	μg/L		μg/L	-	μg/L	-	μg/l	_	μg/L	_
		Results	RL												
PCB-1016	0.09	< 0.050	0.05	< 0.050	0.05	< 0.050	0.05	< 0.050	0.05	< 0.050	0.05	< 0.058	0.058	< 0.050	0.05
PCB-1221	0.09	< 0.050	0.05	< 0.050	0.05	< 0.050	0.05	< 0.050	0.05	< 0.050	0.05	< 0.058	0.058	< 0.050	0.05
PCB-1232	0.09	< 0.050	0.05	< 0.050	0.05	< 0.050	0.05	< 0.050	0.05	< 0.050	0.05	< 0.058	0.058	< 0.050	0.05
PCB-1242	0.09	< 0.050	0.05	< 0.050	0.05	< 0.050	0.05	< 0.050	0.05	< 0.050	0.05	< 0.058	0.058	< 0.050	0.05
PCB-1248	0.09	< 0.050	0.05	< 0.050	0.05	< 0.050	0.05	< 0.050	0.05	< 0.050	0.05	< 0.058	0.058	< 0.050	0.05
PCB-1254	0.09	< 0.050	0.05	< 0.050	0.05	< 0.050	0.05	< 0.050	0.05	< 0.050	0.05	< 0.058	0.058	< 0.050	0.05
PCB-1260	0.09	< 0.050	0.05	< 0.050	0.05	< 0.050	0.05	< 0.050	0.05	< 0.050	0.05	< 0.058	0.058	< 0.050	0.05
PCB-1262	0.09	< 0.050	0.05	< 0.050	0.05	< 0.050	0.05	< 0.050	0.05	< 0.050	0.05	< 0.058	0.058	< 0.050	0.05
PCB-1268	0.09	< 0.050	0.05	< 0.050	0.05	< 0.050	0.05	< 0.050	0.05	< 0.050	0.05	< 0.058	0.058	< 0.050	0.05
4,4-DDD	0.3	< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.006	0.006	< 0.010	0.01
4,4-DDE	0.2	< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.015	0.015	< 0.006	0.006	< 0.010	0.01
4,4-DDT	0.11	< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.020	0.02	< 0.006	0.006	< 0.010	0.01
a-BHC	0.94	< 0.005	0.005	< 0.005	0.005	< 0.005	0.005	< 0.005	0.005	< 0.005	0.005	< 0.006	0.006	< 0.005	0.005
a-Chlordane		< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.012	0.012	< 0.010	0.01
Alachlor		< 0.075	0.075	< 0.075	0.075	< 0.075	0.075	< 0.075	0.075	< 0.075	0.075	< 0.086	0.086	< 0.075	0.075
Aldrin		< 0.002	0.002	< 0.002	0.002	< 0.002	0.002	< 0.002	0.002	< 0.002	0.002	< 0.002	0.002	< 0.002	0.002
b-BHC	0.04	< 0.005	0.005	< 0.005	0.005	< 0.005	0.005	< 0.005	0.005	< 0.005	0.005	< 0.006	0.006	< 0.005	0.005
Chlordane	0.05	< 0.050	0.05	< 0.050	0.05	< 0.050	0.05	< 0.050	0.05	< 0.050	0.05	< 0.060	0.06	< 0.050	0.05
d-BHC	0.04	< 0.005	0.005	< 0.005	0.005	< 0.005	0.005	< 0.005	0.005	< 0.005	0.005	< 0.006	0.006	< 0.005	0.005
Dieldrin	0.004	< 0.010	0.01	< 0.002	0.002	< 0.002	0.002	< 0.002	0.002	< 0.010	0.01	< 0.010	0.01	< 0.010	0.01
Endosulfan I		< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.012	0.012	< 0.010	0.01
Endosulfan II		< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.020	0.02	< 0.012	0.012	< 0.010	0.01
Endosulfan Sulfate		< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.012	0.012	< 0.010	0.01
Endrin		< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.006	0.006	< 0.010	0.01
Endrin aldehyde	5	< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.012	0.012	< 0.010	0.01
Endrin ketone		< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.012	0.012	< 0.010	0.01
gamma-BHC	0.05	< 0.005	0.005	< 0.005	0.005	< 0.005	0.005	< 0.005	0.005	< 0.005	0.005	< 0.006	0.006	< 0.005	0.005
g-Chlordane		< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.012	0.012	< 0.010	0.01
Heptachlor	0.04	< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.006	0.006	< 0.010	0.01
Heptachlor epoxide	0.03	< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.010	0.01	< 0.006	0.006	< 0.010	0.01
Methoxychlor	35	< 0.10	0.1	< 0.10	0.1	< 0.10	0.1	< 0.10	0.1	< 0.10	0.1	< 0.11	0.11	< 0.10	0.1
Toxaphene		< 0.25	0.25	< 0.25	0.25	< 0.25	0.25	< 0.25	0.25	< 0.25	0.25	< 0.29	0.29	< 0.25	0.25

Notes:

RL- Reporting limit

ND - Non-detect

ND\* - Due to matrix interference from non target compounds in the sample an elevated RL was Bold/highlighted- Indicated exceedance of the NYSDEC Groundwater Standard

### Table 11 1003 Greene Avenue Brooklyn, New York Groundwater Analytical Results TAL Filtered Metals

Compound	NYSDEC Groundwater Quality Standards	MW		14 <b>MV</b>		14 <b>MV</b>		14 <b>MV</b>		14 <b>MV</b>		14 <b>MV</b>		Duplic	
	mg/L	μg/L Results	RL	μg/L Results	RL	μg/L Results	RL	μg/L Results	RL	μg/L Results	- RL	μg/L Results	RL	μg/L Results	RL
Aluminum	NS	0.1	0.01	0.14	0.01	0.16	0.01	0.31	0.01	0.19	0.01	0.17	0.01	0.12	0.01
Antimony	0.003	< 0.003	0.003	< 0.003	0.003	< 0.003	0.003	< 0.003	0.003	< 0.003	0.003	< 0.003	0.003	< 0.003	0.003
Arsenic	0.025	< 0.003	0.003	< 0.003	0.003	< 0.003	0.003	< 0.003	0.003	< 0.003	0.003	< 0.003	0.003	< 0.003	0.003
Barium	1	0.053	0.011	0.05	0.011	0.036	0.011	0.066	0.011	0.049	0.011	0.049	0.011	0.05	0.011
Beryllium	0.003	< 0.001	0.001	< 0.001	0.001	< 0.001	0.001	< 0.001	0.001	< 0.001	0.001	< 0.001	0.001	< 0.001	0.001
Cadmium	0.005	< 0.004	0.004	< 0.004	0.004	< 0.004	0.004	< 0.004	0.004	< 0.004	0.004	< 0.004	0.004	< 0.004	0.004
Calcium	NS	37.1	0.01	35.9	0.01	22.7	0.01	41.7	0.01	22.5	0.01	33.9	0.01	36.4	0.01
Chromium	0.05	< 0.001	0.001	< 0.001	0.001	< 0.001	0.001	< 0.001	0.001	< 0.001	0.001	< 0.001	0.001	< 0.001	0.001
Cobalt	NS	< 0.005	0.005	0.002	0.005	0.004	0.005	0.005	0.005	0.004	0.005	0.003	0.005	0.002	0.005
Copper	0.2	< 0.005	0.005	0.001	0.005	< 0.005	0.005	0.002	0.005	0.001	0.005	0.002	0.005	< 0.005	0.005
Iron	0.5	0.07	0.01	0.09	0.01	0.13	0.01	0.42	0.01	0.1	0.01	0.16	0.01	0.05	0.01
Lead	0.025	< 0.002	0.002	< 0.002	0.002	< 0.002	0.002	< 0.002	0.002	< 0.002	0.002	< 0.002	0.002	< 0.002	0.002
Magnesium	35	15.6	0.01	14.9	0.01	14.8	0.01	16.2	0.01	11.4	0.01	12.9	0.01	15.4	0.01
Manganese	0.3	0.015	0.005	1.57	0.005	1.9	0.005	2.7	0.053	2.53	0.053	2.04	0.053	1.41	0.005
Mercury	0.0007	< 0.0002	0.0002	< 0.0002	0.0002	< 0.0002	0.0002	< 0.0002	0.0002	< 0.0002	0.0002	< 0.0002	0.0002	< 0.0002	0.0002
Nickel	0.1	0.001	0.004	0.012	0.004	0.012	0.004	0.018	0.004	0.015	0.004	0.018	0.004	0.012	0.004
Potassium	NS	3	0.1	3.7	0.1	3	0.1	3.4	0.1	4	0.1	5.3	0.1	3.8	0.1
Selenium	0.01	< 0.004	0.004	< 0.004	0.004	< 0.004	0.004	< 0.004	0.004	< 0.004	0.004	< 0.004	0.004	< 0.004	0.004
Silver	0.05	< 0.005	0.005	< 0.005	0.005	< 0.005	0.005	< 0.005	0.005	< 0.005	0.005	< 0.005	0.005	< 0.005	0.005
Sodium	2	64.2	1.1	68.1	1.1	28.4	0.11	49.7	0.11	43.6	0.11	68.3	1.1	72	1.1
Thallium	0.0005	< 0.001	0.001	< 0.001	0.001	< 0.001	0.001	< 0.001	0.001	< 0.001	0.001	< 0.001	0.001	< 0.001	0.001
Vanadium	NS	< 0.011	0.011	< 0.011	0.011	< 0.011	0.011	< 0.011	0.011	< 0.011	0.011	< 0.011	0.011	< 0.011	0.011
Zinc	2	0.001	0.011	0.002	0.011	0.003	0.011	0.003	0.011	0.003	0.011	0.004	0.011	0.003	0.011

**Notes:** RL- Reporting limit

NS - No Standard

Bold/highlighted- Indicated exceedance of the NYSDEC Groundwater Standard

# Table 121003 Greene AvenueBrooklyn, NYParamaters Detected Above Ambient Water Quality Standards

SVOCs															
COMPOUND	Range in Detections	MV	V1	14N	IW1	14N	IW2	14N	IW3	14N	IW4	141	1W5	Dupli	icate
Sample Results in (µg/L)															
Benz(a)anthracene	0.2	-		-		0.02		-		0.02		-		0.02	
Benzo(b)fluoranthene	0.2	0.02		-		-		-		-		-		-	

### Table 13 1003 Greene Avenue Brooklyn, New York Soil Gas - Volatile Organic Compounds

COMPOUNDS	NYSDOH Maximum Sub- Slab Value	NYSDOH Soil Outdoor Background Levels	<b>14SO</b> (µg/m		<b>14SO</b> (µg/m		<b>14SO</b> (µg/m		<b>14SC</b> (µg/m		<b>14SC</b> (µg/m	-	<b>14SO</b> (µg/m		<b>14SO</b> (µg/m		<b>14SC</b> (µg/m		<b>14SC</b> (µg/m	
	(µg/m <sup>3</sup> ) <sup>(a)</sup>	(µg/m <sup>3</sup> ) <sup>(b)</sup>	Result	RL	Result	RL	Result	RL	Result	RL	Result	RL								
1,1,1,2-Tetrachloroethane			< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1
1,1,1-Trichloroethane	100	<2.0 - 2.8	1.14	1	2.45	1	< 1.00	1	2.13	1	1.58	1	< 1.00	1	4.91	1	< 1.00	1	< 1.00	1
1,1,2,2-Tetrachloroethane		<1.5	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1
1,1,2-Trichloroethane		<1.0 <1.0	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1
1,1-Dichloroethene		<1.0	< 1.00	1	< 1.00	1	< 1.00 < 1.00	1	< 1.00	1	< 1.00 < 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1
1,2,4-Trichlorobenzene		NA NA	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1
1,2,4-Trimethylbenzene		<1.0	3.24	1	< 1.00	1	25.5	1	19.4	1	10.5	1	17.5	1	11.2	1	40.2	1	4.96	1
1,2-Dibromoethane		<1.5	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1
1,2-Dichlorobenzene		<2.0	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1
1,2-Dichloroethane		<1.0	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1
1,2-Dichloropropane			< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1
1,2-Dichlorotetrafluoroethane			< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1
1,3,5-Trimethylbenzene		<1.0	< 1.00	1	< 1.00	1	10.8	1	8.89	1	4.03	1	7.22	1	4.03	1	16.6	1	< 1.00	1
1,3-Butadiene		NA	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1
1,3-Dichlorobenzene		<2.0	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1
1,4-Dichlorobenzene		NA	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1
1,4-Dioxane			< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1
2-Hexanone			2.78	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1
4-Ethyltoluene		NA	1.77	1	< 1.00	1	5.45	1	5.11	1	1.82	1	5.4	1	2.5	1	10.6	1	< 1.00	1
4-Isopropyltoluene			< 1.00	1	2.96	1	1.7	1	1.64	1	1.15	1	1.26	1	< 1.00	1	1.97	1	1.32	1
4-Methyl-2-pentanone			< 1.00	1	< 1.00	1	< 1.00	1	1.39	1	1.19	1	< 1.00	1	1.02	1	< 1.00	1	1.19	1
Acetone		NA	5.46	1	< 1.00	1	7.95	1	24.4	1	30.1	1	11.6	1	29.9	1	19.6	1	774	1
Acrylonitrile			< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1
Benzene		<1.6 - 4.7	< 1.00	1	4.5	1	< 1.00	1	< 1.00	1	< 1.00	1	1.21	1	< 1.00	1	1.02	1	3.06	1
Benzyl Chloride		NA	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1
Bromodichloromethane		<5.0	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1
Bromoform		<1.0	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1
Bromomethane Carbon Disulfide		<1.0 NA	< 1.00	1	< 1.00 <b>23.2</b>	1	< 1.00 <b>1.06</b>	1	< 1.00 <b>2.77</b>	1	< 1.00 <b>4.73</b>	1	< 1.00	1	< 1.00	1	< 1.00 <b>3.27</b>	1	< 1.00 <b>4.64</b>	1
Carbon Tetrachloride	5	<3.1	0.629	0.25	0.692	0.25	< 0.25	0.25	< 0.25	0.25	<b>4.73</b>	0.25	< 1.00 <b>0.377</b>	0.25	0.251	0.25	0.377	0.25	0.503	0.25
Chlorobenzene	5	<2.0	< 1.00	0.25	< 1.00	0.25	< 1.00	0.25	< 1.00	0.25	< 1.00	0.25	< 1.00	0.25	< 1.00	0.25	< 1.00	0.25	< 1.00	0.25
Chloroethane		NA	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1
Chloroform		<2.4	5.22	1	15.5	1	< 1.00	1	< 1.00	1	1.12	1	< 1.00	1	1.07	1	3.37	1	< 1.00	1
Chloromethane		<1.0 - 1.4	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1
cis-1,2-Dichloroethene		<1.0	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1
cis-1,3-Dichloropropene		NA	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1
Cyclohexane		NA	< 1.00	1	1.58	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	16.8	1
Dibromochloromethane		<5.0	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1
Dichlorodifluromethane		NA	2.96	1	3.16	1	2.12	1	2.27	1	1.88	1	2.32	1	2.32	1	2.67	1	1.88	1
Ethanol			8.91	1	15.2	1	19.8	1	17.9	1	16.2	1	26.4	1	21.5	1	25.2	1	211	1
Ethyl Acetate		NA	1.08	1	3.71	1	4.39	1	18.1	1	17	1	3.31	1	8.21	1	8.28	1	< 1.00	1
Ethylbenzene		<4.3	2.91	1	26.3	1	12.6	1	9.42	1	17.7	1	10.7	1	11.5	1	6.73	1	2.04	1
Heptane		NA	< 1.00	1	1.8	1	1.15	1	2.05	1	2.09	1	1.31	1	1.8	1	1.6	1	1.84	1
Hexachlorobutadiene		NA	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1
Hexane		<1.5	< 1.00	1	2.46	1	1.02	1	2.25	1	2.68	1	3.06	1	2.54	1	3.56	1	92.3	1
Isopropylalcohol		NA	1.87	1	2.55	1	2.06	1	2.33	1	2.87	1	3.49	1	3.14	1	2.31	1	< 1.00	1
Isopropylbenzene			< 1.00	1	< 1.00	1	1.23	1	1.03	1	< 1.00	1	< 1.00	1	< 1.00	1	1.28	1	< 1.00	1
Xylene (m&p)		<4.3	11.6	1	106	1	52.5	1	40.2	1	72.5	1	43.1	1	43.8	1	31.7	1	6.73	1
Methyl Ethyl Ketone		<b>N</b> 1A	1.21	1	1.83	1	2.03	1	5.69	1	3.71	1	1.86	1	4.33	1	3.6	1	< 1.00	1
MTBE		NA	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1
Methylene Chloride n-Butylbenzene		<3.4	<b>1.14</b> < 1.00	1	< 1.00 <b>4.11</b>	1	< 1.00 <b>2.19</b>	1	< 1.00 <b>2.25</b>	1	< 1.00 <b>1.48</b>	1	1.14 1.59	1	< 1.00	1	1.08 3.51	1	< 1.00 <b>1.43</b>	1
N-Butylbenzene Xylene (o)		<4.3	< 1.00 <b>3.95</b>	1	4.11	4	2.19	1	<u>2.25</u> 19.4	1	26.3	1	1.59	1	1.15	1	<u>3.51</u> 19.3	1	2.17	1
Propylene		NA	4.99	1	4.32	1	< 1.00	1	< 1.00	1	20.3	1	1.77	1	< 1.00	1	1.68	1	726	1
sec-Butylbenzene			<b>4.99</b> < 1.00	1	4.32	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	1.08	1	1.48	1
Styrene		<1.0	< 1.00	1	2.13	1	4.34	1	<b>2.34</b>	1	3.58	1	3.83	1	1.96	1	2.51	1	< 1.00	1
Tetrachloroethene	100		64.7	0.25	80	0.25	9.35	0.25	7.46	0.25	2.64	0.25	2.3	0.25	12.5	0.25	44.7	0.25	1.69	0.25
Tetrahydrofuran		NA	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1
Toluene		1.0 - 6.1	3.35	1	12	1	12.8	1	7.38	1	6.59	1	9.04	1	6.74	1	4.9	1	15.4	1
trans-1,2-Dichloroethene		NA	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1
trans-1,3-Dichloropropene		NA	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1
Trichloroethene	5	<1.7	6.87	0.25	14.3	0.25	< 0.25	0.25	< 0.25	0.25	< 0.25	0.25	< 0.25	0.25	< 0.25	0.25	1.56	0.25	< 0.25	0.25
Trichlorofluoromethane		NA	3.03	1	3.7	1	1.12	1	1.4	1	1.57	1	1.29	1	1.46	1	1.4	1	2.41	1
Trichlorotrifluoroethane			< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1	< 1.00	1
Vinyl Chloride		<1.0	< 0.25	0.25	< 0.25	0.25	< 0.25	0.25	< 0.25	0.25	< 0.25	0.25	< 0.25	0.25	< 0.25	0.25	< 0.25	0.25	0.664	0.25
BTEX			21.8	51	189.	.8	100.	.9	76.4	4	123.0	)9	80.7	<b>'</b> 5	77.7	4	63.6	65	29.	4
			122.	83	339.	80	180.	59	168.0	05	209.	1	158.	62	172.	9	217.	03	1851	21

Notes: NA No guidance value or standard available (a) Final Guidance for Evaluating Soil Vapor Intrusion in the State of New York. October 2006. New York State Department of Health. (b) NYSDOH Guidance for Evaluating Soil Vapor Intrusion in the State of New York, February 2005, Summary of Background Levels for Selected Compounds (NYSDOH

# TABLE 14Project Permit ListingTo Be Updated as Project Progresses

Permit	Permit Number	Originating Agency	Pursuant to	Issued	Expires	Contact Phone
Plumbing Alteration Type 2	321050394-01-PL	NYCDOB	Cap and remove sprinkler system	4/17/2015	4/15/2016	212-639-9675
Plumbing Alteration Type 2	321050394-01-EW-SP	NYCDOB	Cap and remove sprinkler system	3/27/2015	3/26/2016	212-639-9676
Full Demolition	320978992-01-DM	NYCDOB	Demolition of existing building	4/21/2015	4/20/2016	212-639-9677
Full Demolition	320978992-01-EQ FN	NYCDOB	Construction fence	4/21/2014	4/20/2016	212-639-9678


### Table 15 Emergency Contact List


### **General Contacts**

General Emergencies		911
NYC Police		911
NYC Fire Department		911
NYC Department of Health		212-676-2400
Woodhull Medical Center		718-963-6010
Brooklyn Hospital Center		718-250-6010
Poison Control		800-222-1222
National Response Center		800-424-8802
NYSDEC Spills Hotline		800-457-7362
Project Contacts		
NYSDEC Project Manager	Kyle Forster	518-402-8644

NYSDEC Project Manager	Kyle Forster	518-402-8644
NYSDOH Project Manager	Krista Anders	518-402-7860
EBC Project Manager	Kim Somers	631-504-6000
EBC BCP Program Manager	Charles Sosik	631-504-6000
EBC Site Safety Officer	Chawinie Miller	631-504-6000
Remedial Engineer	Ariel Czemerinski	516-987-1662
Construction Manager	Louis Handler	917-213-6815

## **FIGURES**









1003 GREENE AVENUE, BROOKLYN, NY 11221


PROJECT SITE AND FIGURE 3 ADJACENT PROPERTIES


Environmental Business Consultants 1808 MIDDLE COUNTRY ROAD. RIDGE. NY 11961


Phone: 631.504.6000 Fax: 631.924.2780





























### <u>ATTACHMENT A</u> Metes and Bounds Description of Property

### METES AND BOUNDS DESCRIPTION

All that certain plot, piece or parcel of land situate, lying and being in the Borough of Brooklyn, County of Kings, State of New York bounded and described as follows:

BEGINNING at a point on the northerly side of Greene Avenue distant 280 feet easterly from the corner formed by the intersection of the Northerly side of Greene Avenue with the easterly side of Patchen Avenue;

THENCE Northerly parallel with Patchen Avenue 100 feet: thence Easterly parallel with Greene Avenue 30 feet 10 1/4 inches;

THENCE Northeasterly at right angles to Broadway 37 feet 3 3/4 inches, thence Southeasterly parallel with Broadway and through a party wall, 126 feet 8, 3/11 inches;

THENCE Southerly at right angles to Greene Avenue and through a party wall 36 feet l' 1/4 inches to the northerly side of Greene Avenue; and thence Westerly along the northerly side of Greene Avenue 146 feet 5 inches to the point or place of BEGINNING.


# ATTACHMENT B Redevelopment Plans


T-001	COVER & CONTENTS PAGE
Z-001	ZONING ANALYSIS
Z-002	ZONING ANALYSIS + AREA CHART
Z-003	ZONING ANALYSIS
Z-004	ARCHITECTURAL SURVEY PLAN
Z-005	ZONING ANALYSIS - LOT AREA + BASE PLANE
Z-006	ZONING ANALYSIS - GROSS FLOOR AREA
Z-007	ZONING ANALYSIS - FLOOR AREA DEDUCTION
Z-008	ZONING ANALYSIS - LIGHT & AIR CALCULATION
Z-009	ZONING ANALYSIS - LIGHT & AIR CALCULATION
Z-010	ZONING ANALYSIS - EGRESS DIAGRAMS
Z-011	ENVELOPE COMPLIANCE CERTIFICATE
Z-012	MASSING STUDY
G-001	GENERAL NOTES
G-002	GENERAL NOTES
G-003	GENERAL NOTES
G-004	ADA COMPLIANCE KITCHEN
G-005	ADA COMPLIANCE BATHROOM
G-006	ADA COMPLIANCE
G-007	ADA COMPLIANCE
BPP-100	BUILDER'S PAVEMENT PLAN - GREENE AVE
BPP-101	SITE PHOTOS
A-01	SITE PLAN
A-100	CELLAR PLAN
A-101	FIRST FLOOR PLAN + PARKING
A-101.1	FIRST FLOOR PLAN
A-102	SECOND FLOOR PLAN
A-103	3RD - 5TH FLOOR PLAN
A-104	6TH FLOOR PLAN
A-105	7TH FLOOR PLAN
A-106	ROOF & BULKHEAD PLAN
A-201	SOUTH ELEVATION - GREEN AVE
A-202	NORTH ELEVATION - REAR
A-203	WEST & EAST ELEVATIONS
A-204	WINDOW SCHEDULE
A-500	PARTITION TYPES
A-501	MISCELLANEOUS DETAILS
A-700	DOOR SCHEDULE
A-701	DOOR THRESHOLD DETAILS
A-702	DOOR THRESHOLD DETAILS




KEY PLAN


VAN BUREN .







	F FIRE ALARM MANUAL PULL STATION	SECTION NUMBER DETAIL SECTION SHEET NUMBER
WED	FAP FIRE ALARM PANEL	EP ELECTRIC PANEL
BELED DOOR CLOSER	CO CARBON MONOXIDE SENSOR	H HEAT DETECTOR
TAIL NUMBER ARGE DETAIL EET NUMBER	HERE 'YOU ARE HERE' SIGN	BXX BALCONY TYPE
EVATION NUMBER LDING ELEVATION EET NUMBER		
CTION NUMBER LDING SECTION EET NUMBER		








BATH ROOM ON	ICE THE DWELLING UNIT IS	SMOKE DETECTOR: "e" DENOTES ELEVATOR	RECALL
		$\frac{\text{T.D.} = X'-X''}{\text{MAX.} = X'-X''}  \frac{\text{ACTUAL T.D. (TRAV)}}{\text{MAX. T.D. (TRAVEL)}}$	
<ul> <li>€⊢ EXIT SIGN</li> <li>-€→E EXIT SIGN W/ DIRECTION</li> </ul>	BATH ROOM MECH. VENTILATION	✤ INDICATES 3/4 HR. FIRE F AND PRESSED STEEL FRAM	
REVISED AREA & REVISION NUMBER.	HB NON-FREEZE WALL HOSE BIB "RECESSED"		DETAIL ENLAF SHEET
	ARBON MONOXIDE DETECTORS	X DOOR TAG	ELEVA BUILD SHEET
BE PROVIDED ON THE CE EACH ROOM USED FOR S	EILING OR WALL OUTSIDE OF BLEEPING PURPOSES WITHIN 15	X WALL TAG	
		RAP FIRE ALARM REMOTE ANNUNCIATOR PANEL	
	BATH ROOM ON OCCUPIED BY P         OCCUPIED BY P         ** INDICATES 1 1/2 HR. FIR AND PRESSED STEEL FRA         IND PRESSED STEEL FRA	AND PRESSED STEEL FRAME WITH DOOR CLOSER AND PRESSED STEEL FRAME WITH DOOR CLOSER AND PRESSED STEEL FRAME WITH DOOR CLOSER BATH ROOM MECH. VENTILATION AREVISED AREA & REVISED AREA & REVISION NUMBER. AREVISION NUMBER. COMBINATION SMOKE & CARBON MONOXIDE DETECTOR: HARDWIRED SMOKE & CARBON MONOXIDE DETECTORS SHALL COMPLY WITH NYBC 907.2.9.1.3 & 908.7 AND SHALL BE PROVIDED ON THE CEILING OR WALL OUTSIDE OF EACH ROOM USED FOR SLEEPING PURPOSES WITHIN 15 FEET OF THE DOOR TO SUCH ROOM; IN EACH ROOM USED FOR SLEEPING PURPOSES; OR IN EACH STORY OF	BATH ROOM ONCE THE DWELLING UNIT IS OCCUPIED BY PERSON W/ PHYSICAL DISABILITY.       SMORE DETECTOR: "e" DENOTES ELEVATOR         *** INDICATES 1 1/2 HR. FIRE RATED ULC LABELED DOOR AND PRESSED STEEL FRAME WITH DOOR CLOSER       T.D. = X:-X" MAX. = X'-X"       ACTUAL T.D. (TRAV MAX. T.D. (TRAVELT MAX. T.D. (




































								1
_						 		
							L	
	$\frown$			–				
	1R \	NORTH	<b>FI FVATIO</b>	N — F	?FAR			



		PROPERTY LINE		α α α α α α α α α α α α α α	
ERMITTED AT 80'					
10,					
°++ 0 РЕКМІТТЕД АТ 65'	□ □ □ □ □ □ □ □ □ □ □ □ □ □ □ □ □ □ □				
11'-2"	BRICK RETURN 24"				
10,-4	2'	0"	CONTROL JOINTS		
10'-4"	CONTINUOUS GALVANISED BRICK LINTELS			PORTION OF BUILDING ON ANGLE. SEE PLANS	
10'-4"			NOTE: ELEVATION OF ADJACENT EXISTING PARAPET TO BE VERIFIED ON-SITE AND DETAILS TO BE COORDINATED.		
10'-4"	LU ⊃ Z UU ✓ GLASS & STEEL CANOPY		BELLOW TYPE FLEXIBLE FLASHING OVER EXISTING PARAPET		
11,-4,"					
11,-0,,					
		I			

A-203



		KEY	PLAN	
1 126	JELA/			9/8/47 56
VAN	BUREN STF	REEI	BROADU	
8	the first of the f		D	e e
a				22 0
	45	40		
		REENE AVE	INUE	
6	G	IL Halls	ATT	25 29 31 33 35
	6	18 20	221  24 	
	B	LOCK 161	8 LOTS	35
3	14/09/22	ISSUED F	OR DOB	
2		ISSUED F		
1	14/07/25	ISSUED F	OR COOR	DINATION
issue re	v date	description		
	15	SUES/F	REVISIO	NS
CONSU 34-27 STE (718) 752- E-Mail: RS	N ENGINEERII ILTING ENG INWAY STREET, SUI -1500, Fax: (718) HARON@SHARONENG	<b>INEERS</b> TE 201, LONG ISI 752–9404	and city, ny	11101
STRUCTU	RAL ENGINEER:	BROOKE	ER ENG	INEERING , PL
		S	76 LAFAYE Suffern, N	ETTE AVENUE, IEW YORK 10901
				1 F: (845) 357-1896 engineering.com
CLIENT				
			OF AL	
	<u>}</u>		SEAL	TERED AACA
FIS	<u>CHER</u>		AEQ.	ARL FISCA IN
$\frac{ARC}{OAQ}$	<u>CHITECT</u> raic aia		*	
	WAY, 9th FLOOR, N 219-9733 FAX:		012	
	E-DAME WEST, MO 933-4137 FAX:		1K9	021282
	WWW.KFARCHITECT.C			
project				
N	IEW RES	IDENTIA	L DEVE	ELOPMENT
100				
100	J GREEI	NE AVE,	BRUU	0KLYN, 11221
drawing		AND EAS		ATIONS
			• •	
dob no				
scale		<u> </u>	project n	0.
scale	1/8"=	1'-0"	project no	14-56
scale date	,	1'-0" 09-22	project no	14-56
	2014-		sheet no. drawing n	14-56 OF
date	2014– DHL/	09-22	sheet no. drawing n	14-56 OF

# <u>ATTACHMENT C</u> Health and Safety Plan

## FORMER B&Z STEEL EQUIPMENT CO. SITE 1003 GREENE AVENUE BROOKLYN, NEW YORK

## CONSTRUCTION HEALTH AND SAFETY PLAN

JANUARY 21, 2015

Prepared By:

ENVIRONMENTAL BUSINESS CONSULTANTS 1808 Middle Country Road Ridge, NY 11961

## TABLE OF CONTENTS CONSTRUCTION HEALTH AND SAFETY PLAN FORMER B&Z STEEL EQUIPMENT CO.

STATE	MENT OF COMMITMENT	SC-1
1.0	INTRODUCTION AND SITE ENTRY REQUIREMENTS	1
	1.1 Training Requirements	
	1.2 Medical Monitoring Requirements	
	1.3 Site Safety Plan Acceptance, Acknowledgment and Amendments	2
	1.4 Key Personnel - Roles and Responsibilities	2
2.0	SITE BACKGROUND AND SCOPE OF WORK	
	2.1 Previous Investigations	
	2.1.1 Remedial Investigation Report, (EBC, January 2015)	
	2.2 Redevelopment Plans	
	2.3 Description of Remedial Action	7
3.0	HAZARD ASSESSMENT	
	3.1 Physical Hazards	
	3.1.1 Tripping Hazards	
	3.1.2 Climbing Hazards	
	3.1.3 Cuts and Lacerations	
	3.1.4 Lifting Hazards	
	3.1.5 Utility Hazards	
	3.1.6 Traffic Hazards	
	3.2 Work in Extreme Temperatures 3.2.1 Heat Stress	
	3.2.2 Cold Exposure	
	3.3 Chemical Hazards	
	3.3.1 Respirable Dust	
	3.3.2 Dust Control and Monitoring During Earthwork	
	3.3.3 Organic Vapors	
4.0	PERSONAL PROTECTIVE EQUIPMENT	12
<b>T.</b> U	4.1 Level D	
	4.2 Level C	
	4.3 Activity-Specific Levels of Personal Protection	
5.0	AIR MONITORING AND ACTION LEVELS	14
	5.1 Air Monitoring Requirements	
	5.2 Work Stoppage Responses	
	5.3 Action Levels During Excavation Activities	
6.0	SITE CONTROL	
	6.1 Work Zones	

## TABLE OF CONTENTS CONSTRUCTION HEALTH AND SAFETY PLAN FORMER B&Z STEEL EQUIPMENT CO.

7.0	CONT	INGENCY PLAN/EMERGENCY RESPONSE PLAN	
	7.1	Emergency Equipment On-site	
	7.2	Emergency Telephone Numbers	
	7.3	Personnel Responsibilities During an Emergency	
	7.4	Medical Emergencies	
	7.5	Fire or Explosion	
	7.6	Evacuation Routes	
	7.7	Spill Control Procedures	
	7.8	Vapor Release Plan	
		1	

## **FIGURES**

Figure 1 Route to Hospital (Appendix D)

## **APPENDICES**

APPENDIX A	SITE SAFETY ACKNOWLEDGMENT FORM
APPENDIX B	SITE SAFETY PLAN AMENDMENTS
APPENDIX C	CHEMICAL HAZARDS
APPENDIX D	HOSPITAL INFORMATION, MAP AND FIELD ACCIDENT REPORT

## STATEMENT OF COMMITMENT

This Construction Health and Safety Plan (CHASP) has been prepared to ensure that workers are not exposed to risks from hazardous materials during the Remedial Action at the Former B&Z Steel Equipment Co. Site located at 1003 Greene Avenue, Brooklyn, NY.

This CHASP, which applies to persons present at the site actually or potentially exposed to hazardous materials, describes emergency response procedures for actual and potential chemical hazards. This CHASP is also intended to inform and guide personnel entering the work area or exclusion zone. Persons are to acknowledge that they understand the potential hazards and the contents of this Health and Safety policy by signing off on receipt of their individual copy of the document. Contractors and suppliers are retained as independent contractors and are responsible for ensuring the health and safety of their own employees.

## 1.0 INTRODUCTION AND SITE ENTRY REQUIREMENTS

This document describes the health and safety guidelines developed by Environmental Business Consultants (EBC) for the planned Remedial Action at the Former B&Z Steel Equipment Co. Site, 1003 Greene Avenue, Brooklyn, NY to protect on-site personnel, visitors, and the public from physical harm and exposure to hazardous materials or wastes during remedial activities. In accordance with the Occupational Safety and Health Administration (OSHA) 29 CFR Part 1910.120 Hazardous Waste Operations and Emergency Response Final rule, this CHASP, including the attachments, addresses safety and health hazards related to excavation, loading and other soil disturbance activities and is based on the best information available. The CHASP may be revised by EBC at the request of the developer and/or a regulatory agency upon receipt of new information regarding site conditions. Changes will be documented by written amendments signed by EBC's project manager, site safety officer and/or the EBC health and safety consultant.

## **1.1** Training Requirements

Personnel entering the exclusion zone or decontamination zone are required to be certified in health and safety practices for hazardous waste site operations as specified in the Federal OSHA Regulations CFR 1910.120e (revised 3/6/90).

Paragraph (e - 3) of the above referenced regulations requires that all on-site management personnel directly responsible for or who supervise employees engaged in hazardous waste operations, must initially receive 8 hours of supervisor training related to managing hazardous waste work.

Paragraph (e - 8) of the above referenced regulations requires that workers and supervisors receive 8 hours of refresher training annually on the items specified in Paragraph (e-1) and/or (e-3).

Additionally all on-site personnel must receive adequate site-specific training in the form of an on-site Health and Safety briefing prior to participating in field work with emphasis on the following:

- Protection of the adjacent community from hazardous vapors and / or dust which may be released during intrusive activities.
- Identification of chemicals known or suspected to be present on-site and the health effects and hazards of those substances.
- The need for vigilance in personnel protection, and the importance of attention to proper use, fit and care of personnel protective equipment.
- Decontamination procedures.
- Site control including work zones, access and security.
- Hazards and protection against heat or cold.
- The proper observance of daily health and safety practices, such as entry and exit of work zones and site. Proper hygiene during lunch, break, etc.
- Emergency procedures to be followed in case of fire, explosion and sudden release of hazardous gases.

631.504.6000

631.924.2870

Health and Safety meetings will be conducted on a daily basis and will cover protective clothing and other equipment to be used that day, potential and chemical and physical hazards, emergency procedures, and conditions and activities from the previous day.

## **1.2 Medical Monitoring Requirements**

Field personnel and visitors entering the exclusion zone or decontamination zone must have completed appropriate medical monitoring required under OSHA 29 CFR 1910.120(f) if respirators or other breathing related PPE is needed. Medical monitoring enables a physician to monitor each employee's health, physical condition, and his fitness to wear respiratory protective equipment and carry out on-site tasks.

## 1.3 Site Safety Plan Acceptance, Acknowledgment and Amendments

The project superintendent and the site safety officer are responsible for informing personnel (EBC employees and/or owner or owners representatives) entering the work area of the contents of this plan and ensuring that each person signs the safety plan acknowledging the on-site hazards and procedures required to minimize exposure to adverse effects of these hazards. A copy of the Acknowledgement Form is included in **Appendix A**.

Site conditions may warrant an amendment to the CHASP. Amendments to the HASP are acknowledged by completing forms included in **Appendix B**.

## 1.4 Key Personnel - Roles and Responsibilities

Name	Title	Address	Contact Numbers
Ms. Kim Somers	EBC – Project Manager	1808 Middle Country Rd Ridge, NY 11961	(631) 504-6000
Ms. Chawinie Miller	Health & Safety Manager	1808 Middle Country Rd Ridge, NY 11961	(631) 504-6000
Mr. Kevin Waters	Site Safety Officer	1808 Middle Country Rd Ridge, NY 11961	(631) 504-6000

Personnel responsible for implementing this Health and Safety Plan are:

The project manager is responsible for overall project administration and, with guidance from the site safety officer, for supervising the implementation of this CHASP. The site safety officer will conduct daily (tail gate or tool box) safety meetings at the project site and oversee daily safety issues. Each subcontractor and supplier (defined as an OSHA employer) is also responsible for the health and safety of its employees. If there is any dispute about health and safety or project activities, on-site personnel will attempt to resolve the issue. If the issue cannot be resolved at the site, then the project manager will be consulted.

The site safety officer is also responsible for coordinating health and safety activities related to hazardous material exposure on-site. The site safety officer is responsible for the following:

1. Educating personnel about information in this CHASP and other safety requirements to

be observed during site operations, including, but not limited to, decontamination procedures, designation of work zones and levels of protection, air monitoring, fit testing, and emergency procedures dealing with fire and first aid.

- 2. Coordinating site safety decisions with the project manager.
- 3. Designating exclusion, decontamination and support zones on a daily basis.
- 4. Monitoring the condition and status of known on-site hazards and maintaining and implementing the air quality monitoring program specified in this CHASP.
- 5. Maintaining the work zone entry/exit log and site entry/exit log.
- 6. Maintaining records of safety problems, corrective measures and documentation of chemical exposures or physical injuries (the site safety officer will document these conditions in a bound notebook and maintain a copy of the notebook on-site).

The person who observes safety concerns and potential hazards that have not been addressed in the daily safety meetings should immediately report their observations/concerns to the site safety officer or appropriate key personnel.



## 2.0 SITE BACKGROUND AND SCOPE OF WORK

The street address for the Site is 1003 Greene Avenue, Brooklyn, NY. The Site is located in the Bedford Stuyvesant section of Kings County and is comprised of comprised a single tax parcel covering 14,642 square feet (0.336 acres). The lot is located on the north side of Greene Avenue between Patchen Avenue and Broadway. Lot 35 consists of 146.42 feet of street frontage on Greene Avenue and is approximately 100 feet deep. The lot is currently developed with a one-story commercial building which occupies the entire lot. According to the NYC Department of Buildings, the current building was constructed in 1910.

The property has an elevation of approximately 56 feet above the National Geodetic Vertical Datum (NGVD). Based upon regional groundwater contour maps, and measurements made at the Site, the depth to groundwater beneath the site is approximately 45 feet below existing grade and flows northwest toward the East River.

The area surrounding the property is highly urbanized and predominantly consists of multifamily residential buildings with mixed-use buildings (residential w/ first floor retail) along main artery corridors such as Broadway located just 500 feet to the northeast. Commercial / industrial properties, equipment yards and warehouses are interspersed with the residential properties as are institutions such as parks, schools, churches and playgrounds within a quarter mile of the Site in all directions.

## 2.1 **Previous Investigations**

## 2.1.1 Remedial Investigation Report (EBC January 2015)

A Remedial Investigation was completed at the Site in November 2014 through December 2014 and documented in a Remedial Investigation Report dated January 2015. The goals of the Remedial Investigation were to define the nature and extent of contamination in soil, groundwater and any other impacted media; to identify the source(s) of the contamination; to assess the impact of the contamination on public health and/or the environment; and to provide information to support the development of a Remedial Work Plan to address the contamination.

Activities completed under the RI:

- Sampling for non-petroleum contaminants such as pesticides, PCBs and metals in soil and groundwater including the analysis of soil and groundwater samples
- Soil sampling and analysis for petroleum compounds in soil samples from test pit locations;
- The installation of groundwater monitoring wells
- The collection and analysis of groundwater samples for petroleum compounds;
- The collection of analysis of soil gas and indoor air samples for VOCs from soil gas sampling locations.

The results of sampling performed during this RI, identified petroleum VOC contamination in soil in the vicinity of the UST system which remains in place in the south central area off the Site. Releases have likely occurred at the tanks and/or piping and / or dispensers in this area. The contamination is limited to the vicinity of the tanks and dispenser and does not extend beyond a

depth of 15 ft. Groundwater has not been impacted and there does not appear to be any significant off-gassing of petroleum VOCs from the impacted soil. Based on the apparent age of the tanks and the composition of the remaining VOCs in soil, the spill occurred many years ago when the tanks were still in use.

Although soil gas sampling identified low levels of petroleum related volatile organic compounds (BTEX), chlorinated VOCs (CVOCs) were reported in almost all of the soil gas samples. There is no evidence that the CVOCs are Site related and appear to be migrating onto the property in vapor form from an off-site source.

Historic fill material has been identified across the Site to depths as great as 2 feet below grade. The historic fill material contains metals including chromium, lead and mercury above unrestricted use SCOs.

Recommendations included excavation and disposal of petroleum contaminated soil within the source area along with proper handling and disposal of all soils excavated for structural elements of the new building. This work would be performed under an approved Remedial Action Work Plan which includes a Soil Management Plan, a Construction Health and Safety Plan and a Community Air Monitoring Plan.

Potential soil vapor impact should be re-evaluated following the completion of remedial activities to determine if conditions improve to the point where active mitigation is unnecessary. Further evaluation of vapor intrusion can also be performed following implementation of the RAWP to determine if the design elements of a subslab depressurization system should then be incorporated into the Remedial Action Work Plan for the Site as a contingency, should the potential for vapor intrusion remain following the excavation for the new buildings foundation and basement level.



## 2.2 Redevelopment Plans

The site is to be redeveloped through the new construction of a new 7-story residential building which will cover the entire Site. Plans include a full height basement level covering an approximate 60 ft by 70 ft area in the northeastern corner of the property. This area will require excavation to a depth of 12 ft below grade. The remainder of the property will be excavated to a minimum of 2 feet below grade.

## 2.3 Description of Remedial Action

Site activities included within the Remedial Action that are included within the scope of this HASP include the following:

The remedy recommended for the site is a Track 1 alternative (Alternative 1) which consists of the removal of all on-site soils which exceed the UUSCOs. It is expected that a Track 1 alternative will require excavation to a minimum depth of 2-3 feet across the Site with additional excavation to 15 feet within a 785 sf petroleum source area and to 12 feet below grade for construction of the new building's basement level. In addition all fill material with parameters above unrestricted SCOs will be removed from the Site and properly disposed of at an off-site facility. The remedy will include the following items:

- 1. Excavation of soil/fill exceeding Track 1 unrestricted use SCOs as listed in Table 1 to depths as great as 15 feet below grade;
- 2. Screening for indications of contamination (by visual means, odor, and monitoring with PID) of all excavated soil during any intrusive Site work;
- 3. Collection and analysis of end-point samples to evaluate the performance of the remedy with respect to attainment of Track 1 SCOs;
- 4. Appropriate off-Site disposal of all material removed from the Site in accordance with all Federal, State and local rules and regulations for handling, transport, and disposal;
- 5. Import of materials to be used for backfill and cover in compliance with: (1) chemical limits and other specifications included in Table 1, (2) all Federal, State and local rules and regulations for handling and transport of material.
- 6. If Track 1 SCOs are not achieved, a composite cover system consisting of the concrete building slab will be constructed.
- 7. If Track 1 cleanup is not achieved, implementation of a Site Management Plan (SMP) for long term maintenance of the Engineering Controls.
- 8. If Track 1 cleanup is not achieved, an Environmental Easement will be filed against the Site to ensure implementation of the SMP.

631.504.6000

631.924.2870

## 3.0 HAZARD ASSESSMENT

This section identifies the hazards associated with the proposed scope of work, general physical hazards that can be expected at most sites; and presents a summary of documented or potential chemical hazards at the site. Every effort must be made to reduce or eliminate these hazards. Those that cannot be eliminated must be guarded against using engineering controls and/or personal protective equipment.

## 3.1 Physical Hazards

## 3.1.1 Tripping Hazards

An area of risk associated with on-site activities are presented by uneven ground, concrete, curbstones or equipment which may be present at the site thereby creating a potential tripping hazard. During intrusive work, care should be taken to mark or remove any obstacles within the exclusion zone.

## 3.1.2 Climbing Hazards

During site activities, workers may have to work on excavating equipment by climbing. The excavating contractor will conform with any applicable NIOSH and OSHA requirements or climbing activities.

## 3.1.3 Cuts and Lacerations

Field activities that involve excavating activities usually involve contact with various types of machinery. A first aid kit approved by the American Red Cross will be available during all intrusive activities.

## 3.1.4 Lifting Hazards

Improper lifting by workers is one of the leading causes of industrial injuries. Field workers in the excavation program may be required to lift heavy objects. Therefore, all members of the field crew should be trained in the proper methods of lifting heavy objects. All workers should be cautioned against lifting objects too heavy for one person.

## 3.1.5 Utility Hazards

Before conducting any excavation, the excavation contractor will be responsible for locating and verifying all existing utilities at each excavation.

## 3.1.6 Traffic Hazards

All traffic, vehicular and pedestrian, shall be maintained and protected at all times consistent with local, state and federal agency regulations regarding such traffic and in accordance with NYCDOT guidelines. The excavation contractor shall carry on his operations without undue interference or delays to traffic. The excavation contractor shall furnish all labor, materials, guards, barricades, signs, lights, and anything else necessary to maintain traffic and to protect his work and the public, during operations.

## **3.2** Work in Extreme Temperatures

Work under extremely hot or cold weather conditions requires special protocols to minimize the chance that employees will be affected by heat or cold stress.

## 3.2.1 Heat Stress

The combination of high ambient temperature, high humidity, physical exertion, and personal protective apparel, which limits the dissipation of body heat and moisture, can cause heat stress.

The following prevention, recognition and treatment strategies will be implemented to protect personnel from heat stress. Personnel will be trained to recognize the symptoms of heat stress and to apply the appropriate treatment.

- 1. Prevention
  - a. Provide plenty of fluids. Available in the support zone will be a 50% solution of fruit punch and water or plain water.
  - b. Work in Pairs. Individuals should avoid undertaking any activity alone.
  - c. Provide cooling devices. A spray hose and a source of water will be provided to reduce body temperature, cool protective clothing and/or act as a quick-drench shower in case of an exposure incident.
  - d. Adjustment of the work schedule. As is practical, the most labor-intensive tasks should be carried out during the coolest part of the day.
- 2. Recognition and Treatment
  - a Heat Rash (or prickly heat):
    - Cause: Continuous exposure to hot and humid air, aggravated by chafing clothing.
    - Symptoms: Eruption of red pimples around sweat ducts accompanied by intense itching and tingling.
    - Treatment: Remove source or irritation and cool skin with water or wet cloths.
  - b. Heat Cramps (or heat prostration)
    - Cause: Profuse perspiration accompanied by inadequate replenishment of body water and electrolytes.
    - Symptoms: Muscular weakness, staggering gait, nausea, dizziness, shallow breathing, pale and clammy skin, approximately normal body temperature.
    - Treatment: Perform the following while making arrangement for transport to a medical facility. Remove the worker to a contamination reduction zone. Remove protective clothing. Lie worker down on back in a cool place and raise feet 6 to 12 inches. Keep warm, but loosen all clothing. If conscious, provide sips of salt-water solution, using one teaspoon of salt in 12 ounces of water. Transport to a medical facility.

#### c. Heat Stroke Cause: Same as heat exhaustion. This is also an extremely serious condition.

Symptoms: Dry hot skin, dry mouth, dizziness, nausea, headache, rapid pulse. Treatment: Cool worker immediately by immersing or spraying with cool water or sponge bare skin after removing protective clothing. Transport to hospital.

## 3.2.2 Cold Exposure

Exposure to cold weather, wet conditions and extreme wind-chill factors may result in excessive loss of body heat (hypothermia) and /or frostbite. To guard against cold exposure and to prevent cold injuries, appropriate warm clothing should be worn, warm shelter must be readily available, rest periods should be adjusted as needed, and the physical conditions of on-site field personnel should be closely monitored. Personnel and supervisors working on-site will be made aware of the signs and symptoms of frost bite and hypothermia such as shivering, reduced blood pressure, reduced coordination, drowsiness, impaired judgment, fatigue, pupils dilated but reactive to light and numbing of the toes and fingers.

## 3.3 Chemical Hazards

"Urban fill" materials, present throughout the New York City area typically contain elevated levels of semi-volatile organic compounds and metals. These "contaminants" are not related to a chemical release occurring on the site, but are inherent in the reworked fill material in the area which contains ash and bits of tar and asphalt. Considering the previous sampling results and the past and present use of the site, the following compounds are considered for the site as potential contaminants: volatile organic compounds (VOCs), semi-volatile organic compounds (SVOCs), and heavy metals such as chromium, lead, copper, mercury and zinc.

The primary routes of exposure to these contaminants are inhalation, ingestion and absorption.

**Appendix C** includes information sheets for suspected chemicals that may be encountered at the site.

## 3.3.1 Respirable Dust

Dust may be generated from vehicular traffic and/or excavation activities. If visible observation detects elevated levels of dust, a program of wetting will be employed by the site safety officer. If elevated dust levels persist, the site safety office will employ dust monitoring using a particulate monitor (Miniram or equivalent). If monitoring detects concentrations greater than 150  $\mu$ g/m3 over daily background, the site safety officer will take corrective actions as defined herein, including the use of water for dust suppression and if this is not effective, requiring workers to wear APRs with efficiency particulate air (HEPA) cartridges.

Absorption pathways for dust and direct contact with soils or groundwater will be mitigated with the implementation of latex gloves, hand washing and decontamination exercises when necessary.

## 3.3.2 Dust Control and Monitoring During Earthwork

Dust generated during excavation activities or other earthwork may contain contaminants identified in soils at the site. Dust will be controlled by wetting the working surface with water. Calcium chloride may be used if the problem cannot be controlled with water. Air monitoring and dust control techniques are specified in a site specific Dust Control Plan (if applicable). Site workers will not be required to wear APR's unless dust concentrations are consistently over 150  $\mu$ g/m<sup>3</sup> over site-specific background in the breathing zone as measured by a dust monitor unless the site safety officer directs workers to wear APRs. The site safety officer will use visible dust as an indicator to implement the dust control plan.

## 3.3.3 Organic Vapors

Elevated levels of VOCs were detected in both soil and soil vapor samples collected during previous investigations at the site. Therefore, excavation activities may cause the release of organic vapors to the atmosphere. The site safety officer will periodically monitor organic vapors with a Photoionization Detector (PID) during excavation activities to determine whether organic vapor concentrations exceed action levels shown in Section 5 and/or the Community Air Monitoring Plan.



## 4.0 PERSONAL PROTECTIVE EQUIPMENT

Personal protective equipment (PPE) shall be selected in accordance with the site air monitoring program, OSHA 29 CFR 1910.120(c), (g), and 1910.132. Protective equipment shall be NIOSH approved and respiratory protection shall conform to OSHA 29 CFR Part 1910.133 and 1910.134 specifications; head protection shall conform to 1910.135; eye and face protection shall conform to 1910.136. The only true difference among the levels of protection from D thru B is the addition of the type of respiratory protection. **It is anticipated that work will be performed in Level D PPE.** 

## 4.1 Level D

Level D PPE shall be donned when the atmosphere contains no known hazards and work functions preclude splashes, immersion, or the potential for inhalation of, or contact with, hazardous concentrations of harmful chemicals. Level D PPE consists of:

- standard work uniform, coveralls, or tyvek, as needed;
- steel toe and steel shank work boots;
- hard hat;
- gloves, as needed;
- safety glasses;
- hearing protection;
- equipment replacements are available as needed.

## 4.2 Level C

Level C PPE shall be donned when the concentrations of measured total organic vapors in the breathing zone exceed background concentrations (using a portable OVA, or equivalent), but are less than 5 ppm. The specifications on the APR filters used must be appropriate for contaminants identified or expected to be encountered. Level C PPE shall be donned when the identified contaminants have adequate warning properties and criteria for using APR have been met. Level C PPE consists of:

- chemical resistant or coated tyvek coveralls;
- steel-toe and steel-shank workboots;
- chemical resistant overboots or disposable boot covers;
- disposable inner gloves (surgical gloves);
- disposable outer gloves;
- full face APR fitted with organic vapor/dust and mist filters or filters appropriate for the identified or expected contaminants;
- hard hat;
- splash shield, as needed; and,
- ankles/wrists taped with duct tape.

The site safety officer will verify if Level C is appropriate by checking organic vapor concentrations using compound and/or class-specific detector tubes.

631.504.6000

631.924.2870

- chemical resistant coveralls;
- steel-toe and steel-shank workboots;
- chemical resistant overboots or disposable boot covers;
- disposable inner gloves;
- disposable outer gloves;
- hard hat; and,
- ankles/wrists taped.

The exact PPE ensemble is decided on a site-by-site basis by the Site Safety Officer with the intent to provide the most protective and efficient worker PPE.

## 4.3 Activity-Specific Levels of Personal Protection

The required level of PPE is activity-specific and is based on air monitoring results (Section 4.0) and properties of identified or expected contaminants. It is expected that site work will be **performed in Level D.** If air monitoring results indicate the necessity to upgrade the level of protection engineering controls (i.e. Facing equipment away from the wind and placing site personnel upwind of drilling locations, active venting, etc.) will be implemented before requiring the use of respiratory protection.



## 5.0 AIR MONITORING AND ACTION LEVELS

29 CFR 1910.120(h) specifies that monitoring shall be performed where there may be a question of employee exposure to hazardous concentrations of hazardous substances in order to assure proper selection of engineering controls, work practices and personal protective equipment so that employees are not exposed to levels which exceed permissible exposure limits, or published exposure levels if there are no permissible exposure limits, for hazardous substances.

## 5.1 Air Monitoring Requirements

If excavation work is performed, air will be monitored for VOCs with a portable ION Science 3000EX photoionization detector, or the equivalent. If necessary, Lower Explosive Limit (LEL) and oxygen will be monitored with a Combustible Gas Indicator (CGI). If appropriate, fugitive dust will be monitored using a MiniRam Model PDM-3 aerosol monitor. Air will be monitored when any of the following conditions apply:

- initial site entry;
- during any work where a potential IDLH condition or flammable atmosphere could develop;
- excavation work begins on another portion of the site;
- contaminants, other than those previously identified, have been discovered;
- each time a different task or activity is initiated;
- during trenching and/or excavation work.

The designated site safety officer will record air monitoring data and ensure that air monitoring instruments are calibrated and maintained in accordance with manufacturer's specifications. Instruments will be zeroed daily and checked for accuracy. Monitoring results will be recorded in a field notebook and will be transferred to instrument reading logs.

## 5.2 Work Stoppage Responses

The following responses will be initiated whenever one or more of the action levels necessitating a work stoppage are exceeded:

- 1 The SSO will be consulted immediately
- 2 All personnel (except as necessary for continued monitoring and contaminant migration, if applicable) will be cleared from the work area (eg from the exclusion zone).
- 3 Monitoring will be continued until intrusive work resumes.

## 5.3 Action Levels During Excavation Activities

Instrument readings will be taken in the breathing zone above the excavation pit unless otherwise noted. Each action level is independent of all other action levels in determining responses.

Organic Vapors (PID)	LEL %	Responses
0-1 ppm above background	0%	<ul> <li>Continue excavating</li> <li>Level D protection</li> <li>Continue monitoring every 10 minutes</li> </ul>

1-5 ppm Above Background, Sustained Reading	1-10%	<ul> <li>Continue excavating</li> <li>Go to Level C protection or employ engineering controls</li> <li>Continue monitoring every 10 minutes</li> </ul>
5-25 ppm Above Background, Sustaineed Reading	10-20%	<ul> <li>Discontinue excavating, unless PID is only action level exceeded.</li> <li>Level C protection or employ engineering controls</li> <li>Continue monitoring for organic vapors 200 ft downwind</li> <li>Continuous monitoring for LEL at excavation pit</li> </ul>
>25 ppm Above Background, Sustained Reading	>20%	<ul> <li>Discontinue excavating</li> <li>Withdraw from area, shut off all engine ignition sources.</li> <li>Allow pit to vent</li> <li>Continuous monitoring for organic vapors 200 ft downwind.</li> </ul>

Notes: Air monitoring will occur in the breathing zone 30 inches above the excavation pit. Readings may also be taken in the excavation pit but will not be used for action levels.

If action levels for any one of the monitoring parameters are exceeded, the appropriate responses listed in the right hand column should be taken. If instrument readings do not return to acceptable levels after the excavation pit has been vented for a period of greater than one-half hour, a decision will then be made whether or not to seal the pit with suppressant foam.

If, during excavation activities, downwind monitoring PID readings are greater than 5 ppm above background for more than one-half hour, excavation will stop until sustained levels are less then 5 ppm (see Community Air Monitoring Plan).

631.504.6000

631.924.2870

## 6.0 SITE CONTROL

## 6.1 Work Zones

The primary purpose of site controls is to establish the perimeter of a hazardous area, to reduce the migration of contaminants into clean areas, and to prevent access or exposure to hazardous materials by unauthorized persons. When operations are to take place involving hazardous materials, the site safety officer will establish an exclusion zone, a decontamination zone, and a support zone. These zones "float" (move around the site) depending on the tasks being performed on any given day. The site safety officer will outline these locations before work begins and when zones change. The site safety officer records this information in the site log book.

Due to the dimensions of the Site and the work area, it is expected that an exclusion zone will include the entire fenced area with the exception of the construction entrance area, which will serve as the decontamination zone. A support zone if needed will be located outside of the fenced area. All onsite workers engaged in the excavation of hazardous or contaminated materials must provide evidence of OSHA 24 or 40-hour Hazardous Waste Operations and Emergency Response Operations training to conduct work within the exclusion zone established by the site safety officer. Gross decontamination (as determined by the site Health and Safety Officer) is conducted in the exclusion zone; all other decontamination is performed in the decontamination zone or trailer.

Protective equipment is removed in the decontamination zone. Disposable protective equipment is stored in receptacles staged in the decontamination zone, and non-disposable equipment is decontaminated. All personnel and equipment exit the exclusion zone through the decontamination zone. If a decontamination trailer is provided the first aid equipment, an eye wash unit, and drinking water are kept in the decontamination trailer.

The support zone is used for vehicle parking, daily safety meetings, and supply storage. Eating, drinking, and smoking are permitted only in the support zone. When a decontamination trailer is not provided, the eye wash unit, first aid equipment, and drinking water are kept at a central location designated by the site safety officer.



631.504.6000

631.924.2870

## 7.0 CONTINGENCY PLAN/EMERGENCY RESPONSE PLAN

Site personnel must be prepared in the event of an emergency. Emergencies can take many forms: illnesses, injuries, chemical exposure, fires, explosions, spills, leaks, releases of harmful contaminants, or sudden changes in the weather.

Emergency telephone numbers and a map to the hospital will be posted in the command post. Site personnel should be familiar with the emergency procedures, and the locations of site safety, first aid, and communication equipment.

## 7.1 Emergency Equipment On-site

Private telephones:	Site personnel.
Two-way radios:	Site personnel where necessary.
Emergency Alarms:	On-site vehicle horns*.
First aid kits:	On-site, in vehicles or office.
Fire extinguisher:	On-site, in office or on equipment.

\* Horns: Air horns will be supplied to personnel at the discretion of the project superintendent or site safety officer.

## 7.2 Emergency Telephone Numbers

General Emergencies	911
New York City Police	911
Woodhull Medical Center	1-718-963-8000
Brooklyn Hospital Center	1-718-250-8000
NYSDEC Spills Division	1-800-457-7362
NYSDEC Hazardous Waste Division	1-718-482-4994
NYCDEP	1-718-699-9811
NYC Department of Health	1-212-788-4711
NYC Fire Department	911
National Response Center	1-800-424-8802
Poison Control	1-212-340-4494
Site Safety Officer	1-631-504-6000
Alternate Site Safety Officer	1-631-504-6000

## 7.3 Personnel Responsibilities During an Emergency

The project manager is primarily responsible for responding to and correcting any emergency situations. However, in the absence of the project manager, the site safety officer shall act as the project manager's on-site designee and perform the following tasks:

- Take appropriate measures to protect personnel including: withdrawal from the exclusion zone, evacuate and secure the site, or upgrade/downgrade the level of protective clothing and respiratory protection;
- Ensure that appropriate federal, state, and local agencies are informed and emergency response plans are coordinated. In the event of fire or explosion, the local fire department

should be summoned immediately. If toxic materials are released to the air, the local authorities should be informed in order to assess the need for evacuation;

- Ensure appropriate decontamination, treatment, or testing for exposed or injured personnel;
- Determine the cause of incidents and make recommendations to prevent recurrence; and,
- Ensure that all required reports have been prepared.

The following key personnel are planned for this project:

•	Project Manager	Ms. Kim Somers (631) 504-6000
•	Construction Superintendent	To be added

• Site Safety Officer Mr. Kevin Waters (631) 504-6000

## 7.4 Medical Emergencies

A person who becomes ill or injured in the exclusion zone will be decontaminated to the maximum extent possible. If the injury or illness is minor, full decontamination will be completed and first aid administered prior to transport. First aid will be administered while waiting for an ambulance or paramedics. A Field Accident Report (**Appendix D**) must be filled out for any injury.

A person transporting an injured/exposed person to a clinic or hospital for treatment will take the directions to the hospital (**Appendix D**).and information on the chemical(s) to which they may have been exposed (**Appendix C**).

## 7.5 Fire or Explosion

In the event of a fire or explosion, the local fire department will be summoned immediately. The site safety officer or his designated alternate will advise the fire commander of the location, nature and identification of the hazardous materials on-site. If it is safe to do so, site personnel may:

- use fire fighting equipment available on site; or,
- remove or isolate flammable or other hazardous materials that may contribute to the fire.

## 7.6 Evacuation Routes

Evacuation routes established by work area locations for each site will be reviewed prior to commencing site operations. As the work areas change, the evacuation routes will be altered accordingly, and the new route will be reviewed.

Under extreme emergency conditions, evacuation is to be immediate without regard for equipment. The evacuation signal will be a continuous blast of a vehicle horn, if possible, and/or by verbal/radio communication. When evacuating the site, personnel will follow these instructions:

- Keep upwind of smoke, vapors, or spill location.
- Exit through the decontamination corridor if possible.
- If evacuation through the decontamination corridor is not possible, personnel should remove contaminated clothing once they are in a safe location and leave it near the exclusion zone or in a safe place.
- The site safety officer will conduct a head count to ensure that all personnel have been evacuated safely. The head count will be correlated to the site and/or exclusion zone entry/exit log.
- If emergency site evacuation is necessary, all personnel are to escape the emergency situation and decontaminate to the maximum extent practical.

## 7.7 Spill Control Procedures

Spills associated with site activities may be attributed to project equipment and include gasoline, diesel and hydraulic oil. In the event of a leak or a release, site personnel will inform their supervisor immediately, locate the source of spillage and stop the flow if it can be done safely. A spill containment kit including absorbent pads, booms and/or granulated speedy dry absorbent material will be available to site personnel to facilitate the immediate recovery of the spilled material. Daily inspections of site equipment components including hydraulic lines, fuel tanks, etc. will be performed by their respective operators as a preventative measure for equipment leaks and to ensure equipment soundness. In the event of a spill, site personnel will immediately notify the NYSDEC (1-800-457-7362), and a spill number will be generated.

## 7.8 Vapor Release Plan

If work zone organic vapor (excluding methane) exceeds 5 ppm, then a downwind reading will be made either 200 feet from the work zone or at the property line, whichever is closer. If readings at this location exceed 5 ppm over background, the work will be stopped.

If 5 ppm of VOCs are recorded over background on a PID at the property line, then an off-site reading will be taken within 20 feet of the nearest residential or commercial property, whichever is closer. If efforts to mitigate the emission source are unsuccessful for 30 minutes, then the designated site safety officer will:

- contact the local police;
- continue to monitor air every 30 minutes, 20 feet from the closest off-site property. If two successive readings are below 5 ppm (non-methane), off-site air monitoring will be halted.
- All property line and off site air monitoring locations and results associated with vapor releases will be recorded in the site safety log book.

## APPENDIX A

## SITE SAFETY ACKNOWLEDGEMENT FORM



 1808 MIDDLE COUNTRY ROAD
 PHONE

 Ridge, NY 11961
 Fax

### DAILY BREIFING SIGN-IN SHEET

Date:\_\_\_\_\_ Person Conducting Briefing:\_\_\_\_\_

Project Name and Location:

1. AWARENESS (topics discussed, special safety concerns, recent incidents, etc...):

2. OTHER ISSUES (HASP changes, attendee comments, etc...):

## 3. ATTENDEES (Print Name):

1.	11.
2.	12.
3.	13.
4.	14.
5.	15.
6.	16.
7.	17.
8.	18.
9.	19.
10.	20.



## **APPENDIX B**

## SITE SAFETY PLAN AMENDMENTS



1808 MIDDLE COUNTRY ROAD PHONE RIDGE, NY 11961 FAX

E 631.504.6000 631.924.2870

### SITE SAFETY PLAN AMENDMENT FORM

Site Safety Plan Amendment #:		
Site Name:		
Reason for Amendment:		
Alternative Procedures:		
Required Changes in PPE:		
Project Superintendent (signature)	Date	
Health and Safety Consultant (signature)	Date	
Site Safety Officer (signature)	Date	
Site Salety Officer (Signature)	Date	

Environmental Business Consultants

# APPENDIX C CHEMICAL HAZARDS

## CHEMICAL HAZARDS

The attached International Chemical Safety Cards are provided for contaminants of concern that have been identified in soils and/or groundwater at the site.



1808 MIDDLE COUNTRY ROAD PHONE RIDGE, NY 11961 FAX

## SIGMA-ALDRICH

## **Material Safety Data Sheet**

Version 4.0 Revision Date 07/28/2010 Print Date 12/07/2011

2			
1. PRODUCT AND COMPANY IDENTIFICATION			
Product name	:	Propylbenzene	
Product Number Brand	:	P52407 Aldrich	
Company		Sigma-Aldrich 3050 Spruce Street SAINT LOUIS MO 63103 USA	
Telephone Fax Emergency Phone #	:	+1 800-325-5832 +1 800-325-5052 (314) 776-6555	

### 2. HAZARDS IDENTIFICATION

#### **Emergency Overview**

## **OSHA Hazards**

**Combustible Liquid** 

#### **Target Organs**

Lungs, Eyes, Kidney

#### GHS Label elements, including precautionary statements

Pictogram



Signal word	Danger
Hazard statement(s) H226 H304 H335 H401	Flammable liquid and vapour. May be fatal if swallowed and enters airways. May cause respiratory irritation. Toxic to aquatic life.
Precautionary statement(s) P261 P301 + P310 P331	Avoid breathing dust/ fume/ gas/ mist/ vapours/ spray. IF SWALLOWED: Immediately call a POISON CENTER or doctor/ physician. Do NOT induce vomiting.
HMIS Classification Health hazard: Chronic Health Hazard: Flammability: Physical hazards:	0 * 2 0
NFPA Rating Health hazard: Fire: Reactivity Hazard:	1 2 0
Potential Health Effects	
Inhalation Skin	May be harmful if inhaled. May cause respiratory tract irritation. May be harmful if absorbed through skin. May cause skin irritation.

Eyes

#### 3. COMPOSITION/INFORMATION ON INGREDIENTS

Synonyms	: 1-Phenylpropane		
Formula	: C <sub>9</sub> H <sub>12</sub>		
Molecular Weight	: 120.19 g/mol		
CAS-No.	EC-No.	Index-No.	Concentration
Propylbenzene			
103-65-1	203-132-9	601-024-00-X	-

#### 4. FIRST AID MEASURES

Ingestion

#### General advice

Consult a physician. Show this safety data sheet to the doctor in attendance. Move out of dangerous area.

#### If inhaled

If breathed in, move person into fresh air. If not breathing give artificial respiration Consult a physician.

#### In case of skin contact

Wash off with soap and plenty of water. Consult a physician.

#### In case of eye contact

Rinse thoroughly with plenty of water for at least 15 minutes and consult a physician.

#### If swallowed

Do NOT induce vomiting. Never give anything by mouth to an unconscious person. Rinse mouth with water. Consult a physician.

#### 5. FIRE-FIGHTING MEASURES

#### Suitable extinguishing media

For small (incipient) fires, use media such as "alcohol" foam, dry chemical, or carbon dioxide. For large fires, apply water from as far as possible. Use very large quantities (flooding) of water applied as a mist or spray; solid streams of water may be ineffective. Cool all affected containers with flooding quantities of water.

#### Special protective equipment for fire-fighters

Wear self contained breathing apparatus for fire fighting if necessary.

#### **Further information**

Use water spray to cool unopened containers.

#### 6. ACCIDENTAL RELEASE MEASURES

#### Personal precautions

Use personal protective equipment. Avoid breathing vapors, mist or gas. Ensure adequate ventilation. Remove all sources of ignition. Beware of vapours accumulating to form explosive concentrations. Vapours can accumulate in low areas.

#### Environmental precautions

Prevent further leakage or spillage if safe to do so. Do not let product enter drains. Discharge into the environment must be avoided.

#### Methods and materials for containment and cleaning up

Contain spillage, and then collect with non-combustible absorbent material, (e.g. sand, earth, diatomaceous earth, vermiculite) and place in container for disposal according to local / national regulations (see section 13). Keep in suitable, closed containers for disposal.

### 7. HANDLING AND STORAGE

#### Precautions for safe handling

Avoid inhalation of vapour or mist.

Keep away from sources of ignition - No smoking. Take measures to prevent the build up of electrostatic charge.

#### Conditions for safe storage

Keep container tightly closed in a dry and well-ventilated place. Containers which are opened must be carefully resealed and kept upright to prevent leakage. Store in cool place.

### 8. EXPOSURE CONTROLS/PERSONAL PROTECTION

Contains no substances with occupational exposure limit values.

#### Personal protective equipment

#### **Respiratory protection**

Where risk assessment shows air-purifying respirators are appropriate use a full-face respirator with multi-purpose combination (US) or type ABEK (EN 14387) respirator cartridges as a backup to engineering controls. If the respirator is the sole means of protection, use a full-face supplied air respirator. Use respirators and components tested and approved under appropriate government standards such as NIOSH (US) or CEN (EU).

#### Hand protection

For prolonged or repeated contact use protective gloves.

#### Eye protection

Face shield and safety glasses

#### Skin and body protection

Choose body protection according to the amount and concentration of the dangerous substance at the work place.

#### Hygiene measures

Handle in accordance with good industrial hygiene and safety practice. Wash hands before breaks and at the end of workday.

#### 9. PHYSICAL AND CHEMICAL PROPERTIES

#### Appearance

2012/02		
	Form	liquid, clear
	Colour	colourless
Sa	afety data	
	рН	no data available
	Melting point	-99 °C (-146 °F) - lit.
	Boiling point	159 °C (318 °F) - lit.
	Flash point	42.0 °C (107.6 °F) - closed cup
	Ignition temperature	450 °C (842 °F)
	Lower explosion limit	0.8 %(V)
	Upper explosion limit	6 %(V)
	Density	0.862 g/cm3 at 25 °C (77 °F)
	Water solubility	slightly soluble

#### **10. STABILITY AND REACTIVITY**

#### Chemical stability

Stable under recommended storage conditions.

#### Possibility of hazardous reactions

Vapours may form explosive mixture with air.

#### Conditions to avoid

Heat, flames and sparks.

## Hazardous decomposition products

Hazardous decomposition products formed under fire conditions. - Carbon oxides

#### 11. TOXICOLOGICAL INFORMATION

#### Acute toxicity

LD50 Oral - rat - 6,040 mg/kg Remarks: Behavioral:Somnolence (general depressed activity).

LC50 Inhalation - rat - 2 h - 65000 ppm

Skin corrosion/irritation no data available

Serious eye damage/eye irritation no data available

Respiratory or skin sensitization no data available

#### Germ cell mutagenicity

no data available

#### Carcinogenicity

- IARC: No component of this product present at levels greater than or equal to 0.1% is identified as probable, possible or confirmed human carcinogen by IARC.
- ACGIH: No component of this product present at levels greater than or equal to 0.1% is identified as a carcinogen or potential carcinogen by ACGIH.
- NTP: No component of this product present at levels greater than or equal to 0.1% is identified as a known or anticipated carcinogen by NTP.
- OSHA: No component of this product present at levels greater than or equal to 0.1% is identified as a carcinogen or potential carcinogen by OSHA.

#### **Reproductive toxicity**

no data available

Specific target organ toxicity - single exposure (Globally Harmonized System) May cause respiratory irritation.

## Specific target organ toxicity - repeated exposure (Globally Harmonized System) no data available

Aspiration hazard

May be fatal if swallowed and enters airways.

#### Potential health effects

Inhalation	May be harmful if inhaled. May cause respiratory tract irritation.
Ingestion	Aspiration hazard if swallowed - can enter lungs and cause damage. May be harmful if swallowed.
Skin	May be harmful if absorbed through skin. May cause skin irritation.
Eyes	May cause eye irritation.

#### Signs and Symptoms of Exposure

Damage to the lungs., To the best of our knowledge, the chemical, physical, and toxicological properties have not been thoroughly investigated.

#### Additional Information

RTECS: DA8750000

#### **12. ECOLOGICAL INFORMATION**

#### Toxicity

Toxicity to fish

LC50 - Oncorhynchus mykiss (rainbow trout) - 1.55 mg/l - 96.0 h

Toxicity to daphnia Immobilization EC50 - Daphnia magna (Water flea) - 2 mg/l - 24 h and other aquatic invertebrates.

#### Persistence and degradability

no data available

Bioaccumulative potential no data available

#### Mobility in soil no data available

PBT and vPvB assessment no data available

#### Other adverse effects

An environmental hazard cannot be excluded in the event of unprofessional handling or disposal.

Toxic to aquatic organisms, may cause long-term adverse effects in the aquatic environment.

Avoid release to the environment.

### 13. DISPOSAL CONSIDERATIONS

#### Product

This combustible material may be burned in a chemical incinerator equipped with an afterburner and scrubber. Observe all federal, state, and local environmental regulations. Contact a licensed professional waste disposal service to dispose of this material.

#### Contaminated packaging

Dispose of as unused product.

#### **14. TRANSPORT INFORMATION**

#### DOT (US)

UN-Number: 2364 Class: 3 Packing group: III Proper shipping name: n-Propyl benzene Marine pollutant: No Poison Inhalation Hazard: No

#### IMDG

UN-Number: 2364 Class: 3 Packing group: III Proper shipping name: PROPYLBENZENE Marine pollutant: No EMS-No: F-E, S-D

#### IATA

UN-Number: 2364 Class: 3 Pa Proper shipping name: n-Propylbenzene

Packing group: III

#### **15. REGULATORY INFORMATION**

## **OSHA Hazards**

Combustible Liquid

#### DSL Status

All components of this product are on the Canadian DSL list.

#### SARA 302 Components

SARA 302: No chemicals in this material are subject to the reporting requirements of SARA Title III, Section 302.

#### SARA 313 Components

SARA 313: This material does not contain any chemical components with known CAS numbers that exceed the threshold (De Minimis) reporting levels established by SARA Title III, Section 313.

#### SARA 311/312 Hazards

Fire Hazard

#### Massachusetts Right To Know Components

Propylbenzene	CAS-No. 103-65-1	Revision Date 2007-03-01
Pennsylvania Right To Know Components		
Propylbenzene	CAS-No. 103-65-1	Revision Date 2007-03-01
lew Jersey Right To Know Components		
Propylbenzene	CAS-No. 103-65-1	2007-03-01
Pennsylvania Right To Know Components Propylbenzene New Jersey Right To Know Components	CAS-No. 103-65-1 CAS-No.	Revision Date 2007-03-01 Revision Date

#### California Prop. 65 Components

This product does not contain any chemicals known to State of California to cause cancer, birth defects, or any other reproductive harm.

#### **16. OTHER INFORMATION**

#### Further information

Copyright 2010 Sigma-Aldrich Co. License granted to make unlimited paper copies for internal use only. The above information is believed to be correct but does not purport to be all inclusive and shall be used only as a guide. The information in this document is based on the present state of our knowledge and is applicable to the product with regard to appropriate safety precautions. It does not represent any guarantee of the properties of the product. Sigma-Aldrich Co., shall not be held liable for any damage resulting from handling or from contact with the above product. See reverse side of invoice or packing slip for additional terms and conditions of sale.

## Material Safety Data Sheet

Normal-Butylbenzene, 99+%

ACC# 55434

## Section 1 - Chemical Product and Company Identification

MSDS Name: Normal-Butylbenzene, 99+% Catalog Numbers: AC107850000, AC107850050, AC107850250, AC107850500, AC107851000, AC107852500 AC107852500 Synonyms: 1-Phenylbutane Company I dentification: Acros Organics N.V. One Reagent Lane Fair Lawn, NJ 07410 For information in North America, call: 800-ACROS-01 For emergencies in the US, call CHEMTREC: 800-424-9300

## Section 2 - Composition, Information on Ingredients

CAS#	Chemical Name	Percent	EINECS/ELINCS
104-51-8	n-Butylbenzene	>99	203-209-7

## Section 3 - Hazards Identification

## EMERGENCY OVERVIEW

Appearance: clear, colorless liquid. Flash Point: 59 deg C.

**Warning!** Flammable liquid and vapor. May cause eye and skin irritation. May cause respiratory and digestive tract irritation. The toxicological properties of this material have not been fully investigated. **Target Organs:** Liver, nervous system.

#### Potential Health Effects

**Eye:** May cause eye irritation. The toxicological properties of this material have not been fully investigated. **Skin:** May cause skin irritation. The toxicological properties of this material have not been fully investigated. **Ingestion:** May cause gastrointestinal irritation with nausea, vomiting and diarrhea. The toxicological properties of this substance have not been fully investigated.

**Inhalation:** May cause respiratory tract irritation. The toxicological properties of this substance have not been fully investigated. Vapors may cause dizziness or suffocation. **Chronic:** No information found.

Section 4 - First Aid Measures

**Eyes:** Flush eyes with plenty of water for at least 15 minutes, occasionally lifting the upper and lower eyelids. Get medical aid immediately.

**Skin:** Get medical aid. Flush skin with plenty of water for at least 15 minutes while removing contaminated clothing and shoes. Wash clothing before reuse.

**Ingestion:** Never give anything by mouth to an unconscious person. Get medical aid immediately. Do NOT induce vomiting. If conscious and alert, rinse mouth and drink 2-4 cupfuls of milk or water.

**Inhalation:** Remove from exposure and move to fresh air immediately. If not breathing, give artificial respiration. If breathing is difficult, give oxygen. Get medical aid.

**Notes to Physician:** Treat symptomatically and supportively.

## Section 5 - Fire Fighting Measures

**General Information:** As in any fire, wear a self-contained breathing apparatus in pressure-demand, MSHA/NIOSH (approved or equivalent), and full protective gear. Vapors may form an explosive mixture with air. During a fire, irritating and highly toxic gases may be generated by thermal decomposition or combustion. Will burn if involved in a fire. Use water spray to keep fire-exposed containers cool. Containers may explode in the heat of a fire. Flammable liquid and vapor. Vapors may be heavier than air. They can spread along the ground and collect in low or confined areas.

**Extinguishing Media:** For small fires, use dry chemical, carbon dioxide, water spray or alcohol-resistant foam. For large fires, use water spray, fog, or alcohol-resistant foam. Use water spray to cool fire-exposed containers. Water may be ineffective. Use agent most appropriate to extinguish fire. Do NOT use straight streams of water. **Flash Point:** 59 deg C (138.20 deg F)

Autoignition Temperature: 412 deg C (773.60 deg F) Explosion Limits, Lower: 80 vol % Upper: 5.80 vol % NFPA Rating: (estimated) Health: 1; Flammability: 2; Instability: 0

## Section 6 - Accidental Release Measures

**General Information:** Use proper personal protective equipment as indicated in Section 8. **Spills/Leaks:** Absorb spill with inert material (e.g. vermiculite, sand or earth), then place in suitable container. Clean up spills immediately, observing precautions in the Protective Equipment section. Remove all sources of ignition. Use a spark-proof tool. Provide ventilation. A vapor suppressing foam may be used to reduce vapors.

## Section 7 - Handling and Storage

**Handling:** Wash thoroughly after handling. Remove contaminated clothing and wash before reuse. Use with adequate ventilation. Ground and bond containers when transferring material. Use spark-proof tools and explosion proof equipment. Avoid contact with eyes, skin, and clothing. Empty containers retain product residue, (liquid and/or vapor), and can be dangerous. Keep container tightly closed. Keep away from heat, sparks and flame. Avoid ingestion and inhalation. Do not pressurize, cut, weld, braze, solder, drill, grind, or expose empty containers to heat, sparks or open flames.

**Storage:** Keep away from heat, sparks, and flame. Keep away from sources of ignition. Store in a tightly closed container. Store in a cool, dry, well-ventilated area away from incompatible substances. Flammables-area.

## Section 8 - Exposure Controls, Personal Protection

**Engineering Controls:** Use adequate ventilation to keep airborne concentrations low. Use process enclosure, local exhaust ventilation, or other engineering controls to control airborne levels.

Exposure	Limits

Chemical Name	ACGIH	NIOSH	OSHA - Final PELs
n-Butylbenzene	none listed	none listed	none listed

**OSHA Vacated PELs:** n-Butylbenzene: No OSHA Vacated PELs are listed for this chemical.

## Personal Protective Equipment

**Eyes:** Wear appropriate protective eyeglasses or chemical safety goggles as described by OSHA's eye and face protection regulations in 29 CFR 1910.133 or European Standard EN166.

Skin: Wear appropriate protective gloves to prevent skin exposure.

**Clothing:** Wear appropriate protective clothing to prevent skin exposure.

**Respirators:** Wear a NIOSH/MSHA or European Standard EN 149 approved full-facepiece airline respirator in the positive pressure mode with emergency escape provisions. Follow the OSHA respirator regulations found in 29

CFR 1910.134 or European Standard EN 149. Use a NIOSH/MSHA or European Standard EN 149 approved respirator if exposure limits are exceeded or if irritation or other symptoms are experienced.

#### Section 9 - Physical and Chemical Properties

Physical State: Liquid Appearance: clear, colorless Odor: None reported. pH: Not available. Vapor Pressure: 1.33 hPa @ 23 C Vapor Density: 4.6 Evaporation Rate:Not available. Viscosity: Not available. Boiling Point: 183 deg C @ 760.00mm Hg Freezing/Melting Point:-88 deg C Decomposition Temperature:> 183 deg C Solubility: insoluble Specific Gravity/Density:.8600g/cm3 Molecular Formula:C10H14 Molecular Weight:134.22

#### Section 10 - Stability and Reactivity

Chemical Stability: Stable under normal temperatures and pressures.

Conditions to Avoid: Incompatible materials, ignition sources, excess heat, strong oxidants.

Incompatibilities with Other Materials: Oxidizing agents.

Hazardous Decomposition Products: Carbon monoxide, irritating and toxic fumes and gases, carbon dioxide. Hazardous Polymerization: Has not been reported.

#### Section 11 - Toxicological Information

**RTECS#: CAS#** 104-51-8: CY9070000 **LD50/LC50:** Not available.

Carcinogenicity: CAS# 104-51-8: Not listed by ACGIH, IARC, NTP, or CA Prop 65.

Epidemiology: No information available. Teratogenicity: No information available. Reproductive Effects: No information available. Mutagenicity: No information available. Neurotoxicity: No information available. Other Studies:

#### Section 12 - Ecological Information

**Ecotoxicity:** No data available. No information available.

**Environmental:** Rapidly volatilizes into the atmosphere where it is photochemically degraded by hydroxyl radicals.

https://fscimage.fishersci.com/msds/55434.htm

#### Section 13 - Disposal Considerations

Chemical waste generators must determine whether a discarded chemical is classified as a hazardous waste. US EPA guidelines for the classification determination are listed in 40 CFR Parts 261.3. Additionally, waste generators must consult state and local hazardous waste regulations to ensure complete and accurate classification. **RCRA P-Series:** None listed.

RCRA U-Series: None listed.

#### Section 14 - Transport Information

	US DOT	Canada TDG
Shipping Name:	BUTYL BENZENES	No information available.
Hazard Class:	3	
UN Number:	UN2709	
Packing Group:	III	

#### Section 15 - Regulatory Information

#### **US FEDERAL**

#### TSCA

CAS# 104-51-8 is listed on the TSCA inventory.

#### Health & Safety Reporting List

CAS# 104-51-8: Effective 6/1/87, Sunset 12/19/95

#### Chemical Test Rules

None of the chemicals in this product are under a Chemical Test Rule.

#### Section 12b

None of the chemicals are listed under TSCA Section 12b.

#### **TSCA Significant New Use Rule**

None of the chemicals in this material have a SNUR under TSCA.

#### CERCLA Hazardous Substances and corresponding RQs

None of the chemicals in this material have an RQ.

#### SARA Section 302 Extremely Hazardous Substances

None of the chemicals in this product have a TPQ.

#### SARA Codes

CAS # 104-51-8: immediate, fire.

**Section 313** No chemicals are reportable under Section 313.

#### Clean Air Act:

This material does not contain any hazardous air pollutants. This material does not contain any Class 1 Ozone depletors. This material does not contain any Class 2 Ozone depletors.

#### Clean Water Act:

None of the chemicals in this product are listed as Hazardous Substances under the CWA. None of the chemicals in this product are listed as Priority Pollutants under the CWA.

None of the chemicals in this product are listed as Toxic Pollutants under the CWA.

#### OSHA:

None of the chemicals in this product are considered highly hazardous by OSHA.

#### STATE

CAS# 104-51-8 can be found on the following state right to know lists: New Jersey, Pennsylvania, Massachusetts.

#### California Prop 65

California No Significant Risk Level: None of the chemicals in this product are listed.

#### European/International Regulations

European Labeling in Accordance with EC Directives

Hazard Symbols:

Not available.

Risk Phrases:

R 10 Flammable.

#### Safety Phrases:

S 16 Keep away from sources of ignition - No smoking.

S 24/25 Avoid contact with skin and eyes.

S 33 Take precautionary measures against static discharges.

S 37 Wear suitable gloves.

S 45 In case of accident or if you feel unwell, seek medical advice

immediately (show the label where possible).

S 9 Keep container in a well-ventilated place.

S 28A After contact with skin, wash immediately with plenty of water

#### WGK (Water Danger/Protection)

CAS# 104-51-8: 1

#### Canada - DSL/NDSL

CAS# 104-51-8 is listed on Canada's DSL List.

#### Canada - WHMIS

This product has a WHMIS classification of B3, D2B.

This product has been classified in accordance with the hazard criteria of the Controlled Products Regulations and the MSDS contains all of the information required by those regulations.

#### **Canadian Ingredient Disclosure List**

#### Section 16 - Additional Information

#### MSDS Creation Date: 4/15/1998 Revision #4 Date: 3/16/2007

The information above is believed to be accurate and represents the best information currently available to us. However, we make no warranty of merchantability or any other warranty, express or implied, with respect to such information, and we assume no liability resulting from its use. Users should make their own investigations to determine the suitability of the information for their particular purposes. In no event shall Fisher be liable for any claims, losses, or damages of any third party or for lost profits or any special, indirect, incidental, consequential or exemplary damages, howsoever arising, even if Fisher has been advised of the possibility of such damages.

### NAPHTHALENE

National Institute for Occupational Safety and Health					
			Naphthene		
		Mol	C <sub>10</sub> H <sub>8</sub> ecular mass: 128.18		
ICSC # 0667 CAS # 91-20-3 RTECS # <u>QJ0525</u> UN # 1334 (se EC # 601-052 April 21, 2005 Va	olid); 2304 (molten) 2-00-2				
TYPES OF HAZARD/ EXPOSURE	ACUTE HAZ SYMPTO		PREVENTION		FIRST AID/ FIRE FIGHTING
FIRE	Combustible.		NO open flames.		Powder, water spray, foam, carbon dioxide.
EXPLOSION	Above 80°C explosive v mixtures may be formed dispersed particles form mixtures in air.	l. Finely	Prevent deposition of dust; clos system, dust explosion-proof electrical equipment and lightir		
EXPOSURE			PREVENT DISPERSION OF	DUST!	
•INHALATION	Headache. Weakness. Nausea. Vomiting. Sweating. Confusion. Jaundice. Dark urine.		Ventilation (not if powder), local exhaust, or breathing protection.		Fresh air, rest. Refer for medical attention.
•SKIN	MAY BE ABSORBED Inhalation).	! (Further see	Protective gloves.		Rinse skin with plenty of water or shower.
•EYES			Safety spectacles.		First rinse with plenty of water for several minutes (remove contact lenses if easily possible), then take to a doctor.
•INGESTION	Abdominal pain. Diarrh Convulsions. Unconscio (Further see Inhalation)	ousness.	Do not eat, drink, or smoke dur work. Wash hands before eatin		Rest. Refer for medical attention.
SPILLAGE	E DISPOSAL		STORAGE	PA	CKAGING & LABELLING
		n strong oxidants, food and ore in an area without drain or	Marine Xn syn N sym R: 22 S: 2-30 UN Ha UN Pa		
IC C I         SEE IMPORTANT INFORMATION ON BACK         ICSC: 0667         Prepared in the context of cooperation between the International Programme on Chemical Safety & the Commission of the European Communities (C) IPCS CEC 1994. No modifications to the International version have been made except to add the OSHA PELs, NIOSH RELs and NIOSH IDLH values.					

### NAPHTHALENE

I	<b>PHYSICAL STATE; APPEARANCE:</b> WHITE SOLID IN VARIOUS FORMS , WITH	<b>ROUTES OF EXPOSURE:</b> The substance can be absorbed into the body by				
М	CHARACTERISTIC ODOUR.	inhalation, through the skin and by ingestion.				
Р	<b>PHYSICAL DANGERS:</b> Dust explosion possible if in powder or granular form,	<b>INHALATION RISK:</b> A harmful contamination of the air will be reached				
0	mixed with air.	rather slowly on evaporation of this substance at 20°C. See Notes.				
R	CHEMICAL DANGERS:					
Т	On combustion, forms irritating and toxic gases. Reacts with strong oxidants .	<b>EFFECTS OF SHORT-TERM EXPOSURE:</b> The substance may cause effects on the blood, resulting in lesions of blood cells (haemolysis). See Notes. The				
A	OCCUPATIONAL EXPOSURE LIMITS: TLV: 10 ppm as TWA; 15 ppm as STEL; (skin); A4 (not	effects may be delayed. Exposure by ingestion may				
Ν	classifiable as a human carcinogen); (ACGIH 2005).					
Т	MAK: skin absorption (H); Carcinogen category: 2; Germ cell mutagen group: 3B; (DFG 2004).	<b>EFFECTS OF LONG-TERM OR REPEATED</b> <b>EXPOSURE:</b> The substance may have effects on the blood, resulting				
D	OSHA PEL <u>+</u> : TWA 10 ppm (50 mg/m <sup>3</sup> ) NIOSH REL: TWA 10 ppm (50 mg/m <sup>3</sup> ) ST 15 ppm (75	in chronic haemolytic anaemia. The substance may have effects on the eyes , resulting in the development of				
А	mg/m <sup>3</sup> ) NIOSH IDLH: 250 ppm See: <u>91203</u>	cataract. This substance is possibly carcinogenic to humans.				
Т	11051112211.220 ppin 500. <u>91205</u>					
Α						
PHYSICAL PROPERTIES	Boiling point: 218°C Sublimation slowly at room temperature Melting point: 80°C Density: 1.16 g/cm <sup>3</sup> Solubility in water, g/100 ml at 25°C: none	Vapour pressure, Pa at 25°C: 11 Relative vapour density (air = 1): 4.42 Flash point: 80°C c.c. Auto-ignition temperature: 540°C Explosive limits, vol% in air: 0.9-5.9 Octanol/water partition coefficient as log Pow: 3.3				
ENVIRONMENTA DATA	<b>L</b> The substance is very toxic to aquatic organisms. The subaquatic environment.	ostance may cause long-term effects in the				
	N O T E S					
Some individuals ma	Some individuals may be more sensitive to the effect of naphthalene on blood cells. Transport Emergency Card: TEC (R)-41S1334 (solid); 41GF1-II+III (solid); 41S2304 (molten) NFPA Code: H2; F2; R0;					
ADDITIONAL INFORMATION						
ICSC: 0667 NAPHTHALENE (C) IPCS, CEC, 1994						
IMPORTANT LEGAL NOTICE:	<b>LEGAL</b> Committee and may not reflect in all cases all the detailed requirements included in national legislation on the subject.					

### TRICHLOROETHYLENE

**ICSC: 0081** 

Mational Institute for Occupational Safety and Health         National Institute for Occupational Safety and Health         Notional Institute for Occupational Safety and Health         Instrument         Instrument         Trichloroethene         Ethylene trichloride						
		Ace	etylene trichloride			
		_	ICl <sub>3</sub> / CICH=CCl <sub>2</sub> ecular mass: 131.4			
RTECS # <u>KX455</u> UN # 1710 EC # 602-02	ICSC # 0081 CAS # 79-01-6 RTECS # <u>KX4550000</u> UN # 1710					
TYPES OF HAZARD/ EXPOSURE	ACUTE HAZ SYMPTO		PREVENTION		FIRST AID/ FIRE FIGHTING	
FIRE	Combustible under spec conditions. See Notes.	cific			In case of fire in the surroundings: all extinguishing agents allowed.	
EXPLOSION			Prevent build-up of electrostati charges (e.g., by grounding).	с	In case of fire: keep drums, etc., cool by spraying with water.	
EXPOSURE			PREVENT GENERATION OI MISTS! STRICT HYGIENE!	- -		
•INHALATION	Dizziness. Drowsiness. Headache. Weakness. Nausea. Unconsciousness.		Ventilation, local exhaust, or breathing protection.		Fresh air, rest. Artificial respiration may be needed. Refer for medical attention.	
•SKIN	Dry skin. Redness.	Dry skin. Redness. Protective gloves.			Remove contaminated clothes. Rinse and then wash skin with water and soap.	
•EYES	Redness. Pain.		Safety spectacles, or eye protect combination with breathing protection.	ction in	First rinse with plenty of water for several minutes (remove contact lenses if easily possible), then take to a doctor.	
•INGESTION	Abdominal pain. (Furth Inhalation).	er see	Do not eat, drink, or smoke due work.	ring	Rinse mouth. Do NOT induce vomiting. Give one or two glasses of water to drink. Rest.	
SPILLAGI	E DISPOSAL		STORAGE	PA	CKAGING & LABELLING	
respirator for organic gases and vapours adapted to the airborne concentration of the substance. Collect leaking and spilled liquid in sealable containers as far as possible. Absorb remaining liquid in sand or inert absorbent and remove to safe place. Do NOT let this chemical enter the environment.			n metals ( see Chemical ong bases, food and feedstuffs . he dark. Ventilation along the an area without drain or sewer	Marine T sym R: 45- S: 53-4 UN Ha	36/38-52/53-67	
	Prep	ared in the context o		ogramme	on Chemical Safety & the Commission of the tional version have been made except to add the	

http://www.cdc.gov/niosh/ipcsneng/neng0081.html

**ICSC: 0081** 

### **International Chemical Safety Cards**

### TRICHLOROETHYLENE

	<b>PHYSICAL STATE; APPEARANCE:</b> COLOURLESS LIQUID, WITH CHARACTERISTIC	<b>ROUTES OF EXPOSURE:</b> The substance can be absorbed into the body by			
Ι	ODOUR.	inhalation and by ingestion.			
М	<b>PHYSICAL DANGERS:</b> The vapour is heavier than air. As a result of flow, agitation, etc., electrostatic charges can be generated.	<b>INHALATION RISK:</b> A harmful contamination of the air can be reached rather quickly on evaporation of this substance at 20°C.			
Р					
0	CHEMICAL DANGERS: On contact with hot surfaces or flames this substance	<b>EFFECTS OF SHORT-TERM EXPOSURE:</b> The substance is irritating to the eyes and the skin .			
R	decomposes forming toxic and corrosive fumes ( phosgene , hydrogen chloride ). The substance	Swallowing the liquid may cause aspiration into the lungs with the risk of chemical pneumonitis. The			
Т	decomposes on contact with strong alkali producing dichloroacetylene, which increases fire hazard. Reacts	substance may cause effects on the central nervous system, resulting in respiratory failure. Exposure could			
Α	violently with metal powders such as magnesium, aluminium, titanium, and barium. Slowly decomposed	cause lowering of consciousness.			
Ν	by light in presence of moisture, with formation of corrosive hydrochloric acid.	EFFECTS OF LONG-TERM OR REPEATED EXPOSURE:			
Т	OCCUPATIONAL EXPOSURE LIMITS:	Repeated or prolonged contact with skin may cause dermatitis. The substance may have effects on the			
D	TLV: 50 ppm as TWA; 100 ppm as STEL; A5; BEI issued; (ACGIH 2004). MAK:	central nervous system, resulting in loss of memory. The substance may have effects on the liver and kidneys (see Notes). This substance is probably carcinogenic to			
Α	Carcinogen category: 1; Germ cell mutagen group: 3B; (DFG 2007).	humans.			
Т	OSHA PEL <u>+</u> : TWA 100 ppm C 200 ppm 300 ppm (5- minute maximum peak in any 2 hours)				
Α	NIOSH REL: Ca <u>See Appendix A See Appendix C</u> NIOSH IDLH: Ca 1000 ppm See: <u>79016</u>				
PHYSICAL PROPERTIES	Boiling point: 87°C Melting point: -73°C Relative density (water = 1): 1.5 Solubility in water, g/100 ml at 20°C: 0.1 Vapour pressure, kPa at 20°C: 7.8 Relative vapour density (air = 1): 4.5	Relative density of the vapour/air-mixture at 20°C (air = 1): 1.3 Auto-ignition temperature: 410°C Explosive limits, vol% in air: 8-10.5 Octanol/water partition coefficient as log Pow: 2.42 Electrical conductivity: 800pS/m			
ENVIRONMENTAL DATA	The substance is harmful to aquatic organisms. The substaquatic environment.	ance may cause long-term effects in the			
	N O T E S				
Combustible vapour/air mixtures difficult to ignite, may be developed under certain conditions. Use of alcoholic beverages enhances the harmful effect. Depending on the degree of exposure, periodic medical examination is suggested. The odour warning when the exposure limit value is exceeded is insufficient. Do NOT use in the vicinity of a fire or a hot surface, or during welding. An added stabilizer or inhibitor can influence the toxicological properties of this substance, consult an expert.					
Transport Emergency Card: TEC (R)-61S1710					
NFPA Code: H2; F1; R0; Card has been partially updated in October 2004: see Occupational Exposure Limits, EU Classification, Emergency Response. Card has been partially updated in April 2010: see Occupational Exposure Limits, Ingestion First Aid, Storage.					
	ADDITIONAL INFORMA	TION			

### TETRACHLOROETHYLENE

Weight With the second						
	1,1,2,2-Tetrachloroethylene Perchloroethylene Tetrachloroethene $C_2Cl_4 / Cl_2C=CCl_2$ Molecular mass: 165.8					
ICSC # 0076 CAS # 127-18- RTECS # <u>KX385</u> UN # 1897 EC # 602-02 April 13, 2000 Va	<u>0000</u> 8-00-4					
TYPES OF HAZARD/ EXPOSURE	ACUTE HAZ SYMPTO		PREVENTION		FIRST AID/ FIRE FIGHTING	
FIRE	Not combustible. Gives or toxic fumes (or gases				In case of fire in the surroundings: use appropriate extinguishing media.	
EXPLOSION						
EXPOSURE			STRICT HYGIENE! PREVEN GENERATION OF MISTS!	T		
•INHALATION	Dizziness. Drowsiness. Headache. Nausea. Weakness. Unconsciousness.		Ventilation, local exhaust, or breathing protection.		Fresh air, rest. Artificial respiration may be needed. Refer for medical attention.	
•SKIN	Dry skin. Redness.		Protective gloves. Protective clo	othing.	Remove contaminated clothes. Rinse and then wash skin with water and soap.	
•EYES	Redness. Pain.		Safety goggles , face shield .		First rinse with plenty of water for several minutes (remove contact lenses if easily possible), then take to a doctor.	
•INGESTION	Abdominal pain. (Furthe Inhalation).	er see	Do not eat, drink, or smoke dur work.	ing	Rinse mouth. Do NOT induce vomiting. Give plenty of water to drink. Rest.	
SPILLAGI	E DISPOSAL		STORAGE	PA	CKAGING & LABELLING	
in sealable containers as far as possible. Dangers ), for		n metals ,( see Chemical od and feedstuffs . Keep in the ion along the floor.	Marine Xn syn N sym R: 40- S: (2-) UN Ha	bol		
ICSC: 0076	SEE IMPORTANT INFORMATION ON BACK Prepared in the context of cooperation between the International Programme on Chemical Safety & the Commission of the					

### TETRACHLOROETHYLENE

Ι	<b>PHYSICAL STATE; APPEARANCE:</b> COLOURLESS LIQUID , WITH CHARACTERISTIC ODOUR.	<b>ROUTES OF EXPOSURE:</b> The substance can be absorbed into the body by inhalation and by ingestion.			
Μ	PHYSICAL DANGERS:	INHALATION RISK:			
Р	The vapour is heavier than air.	A harmful contamination of the air will be reached rather slowly on evaporation of this substance at 20°C.			
Ο	<b>CHEMICAL DANGERS:</b> On contact with hot surfaces or flames this substance	EFFECTS OF SHORT-TERM EXPOSURE:			
R	decomposes forming toxic and corrosive fumes	The substance is irritating to the eyes, the skin and the			
Т	(hydrogen chloride, phosgene, chlorine). The substance decomposes slowly on contact with moisture producing	respiratory tract . If this liquid is swallowed, aspiration into the lungs may result in chemical pneumonitis. The			
Α	trichloroacetic acid and hydrochloric acid. Reacts with metals such as aluminium, lithium, barium, beryllium.	substance may cause effects on the central nervous system. Exposure at high levels may result in			
N	<b>OCCUPATIONAL EXPOSURE LIMITS:</b> TLV: 25 ppm as TWA, 100 ppm as STEL; A3	unconsciousness. EFFECTS OF LONG-TERM OR REPEATED			
Т	(confirmed animal carcinogen with unknown relevance to humans); BEI issued; (ACGIH 2004).	<b>EXPOSURE:</b> Repeated or prolonged contact with skin may cause			
	MAK: skin absorption (H);	dermatitis. The substance may have effects on the liver			
D	Carcinogen category: 3B; (DFG 2004).	and kidneys. This substance is probably carcinogenic to humans.			
Α	OSHA PEL <sup>+</sup> : TWA 100 ppm C 200 ppm 300 ppm (5- minute maximum peak in any 3-hours)				
Т	NIOSH REL: Ca Minimize workplace exposure concentrations. <u>See Appendix A</u>				
Α	NIOSH IDLH: Ca 150 ppm See: <u>127184</u>				
PHYSICAL PROPERTIES	Boiling point: 121°C Melting point: -22°C Relative density (water = 1): 1.6 Solubility in water, g/100 ml at 20°C: 0.015	Vapour pressure, kPa at 20°C: 1.9 Relative vapour density (air = 1): 5.8 Relative density of the vapour/air-mixture at 20°C (air = 1): 1.09 Octanol/water partition coefficient as log Pow: 2.9			
ENVIRONMENTA DATA	<b>L</b> The substance is toxic to aquatic organisms. The substance environment.	e may cause long-term effects in the aquatic			
	N O T E S				
exceeded is insufficie	gree of exposure, periodic medical examination is suggested. ent. Do NOT use in the vicinity of a fire or a hot surface, or c ogical properties of this substance, consult an expert. Card ha are Limits.	luring welding. An added stabilizer or inhibitor can			
		Transport Emergency Card: TEC (R)-61S1897			
		NFPA Code: H2; F0; R0;			
	ADDITIONAL INFORMA	TION			
ICSC: 0076	(C) IPCS, CEC, 1994	TETRACHLOROETHYLENE			
IMPORTANT LEGAL	LEGAL Committee and may not reflect in all cases all the detailed requirements included in national legislation on the subjec				

### BENZENE





### BENZENE

Ι	<b>PHYSICAL STATE; APPEARANCE:</b> COLOURLESS LIQUID , WITH CHARACTERISTIC ODOUR.	<b>ROUTES OF EXPOSURE:</b> The substance can be absorbed into the body by inhalation through the skin and by ingestion				
Μ	ODOUR.	through the skin and by ingestion				
P O	<b>PHYSICAL DANGERS:</b> The vapour is heavier than air and may travel along the ground; distant ignition possible. As a result of flow,	<b>INHALATION RISK:</b> A harmful contamination of the air can be reached very quickly on evaporation of this substance at 20°C.				
0	agitation, etc., electrostatic charges can be generated.					
R	CHEMICAL DANGERS:	<b>EFFECTS OF SHORT-TERM EXPOSURE:</b> The substance is irritating to the eyes the skin and the requirements for the liquid may equal				
Т	Reacts violently with oxidants, nitric acid, sulfuric acid and halogens causing fire and explosion hazard. Attacks plastic and rubber.	respiratory tract Swallowing the liquid may cause aspiration into the lungs with the risk of chemical pneumonitis. The substance may cause effects on the				
Α		central nervous system, resulting in lowering of				
Ν	<b>OCCUPATIONAL EXPOSURE LIMITS:</b> TLV: 0.5 ppm as TWA 2.5 ppm as STEL (skin) A1 BEI	consciousness Exposure far above the occupational exposure limit value may result in unconsciousness death				
Т	(ACGIH 2004). MAK: H Carcinogen category: 1 Germ cell mutagen group: 3A	EFFECTS OF LONG-TERM OR REPEATED EXPOSURE:				
D	(DFG 2004). OSHA PEL: 1910.1028 TWA 1 ppm ST 5 ppm <u>See</u>	The liquid defats the skin. The substance may have effects on the bone marrow immune system , resulting in a				
Α	Appendix F NIOSH REL: Ca TWA 0.1 ppm ST 1 ppm <u>See Appendix</u>	decrease of blood cells. This substance is carcinogenic to humans.				
Т	<u>A</u> NIOSH IDLH: Ca 500 ppm See: <u>71432</u>					
Α						
PHYSICAL PROPERTIES	Boiling point: 80°C Melting point: 6°C Relative density (water = 1): 0.88 Solubility in water, g/100 ml at 25°C: 0.18 Vapour pressure, kPa at 20°C: 10 Relative vapour density (air = 1): 2.7	Relative density of the vapour/air-mixture at 20°C (air = 1): 1.2 Flash point: -11°C c.c. Auto-ignition temperature: 498°C Explosive limits, vol% in air: 1.2-8.0 Octanol/water partition coefficient as log Pow: 2.13				
ENVIRONMENTAI DATA	The substance is very toxic to aquatic organisms.	<b>*</b>				
	N O T E S					
	Use of alcoholic beverages enhances the harmful effect. Depending on the degree of exposure, periodic medical examination is indicated. The odour warning when the exposure limit value is exceeded is insufficient.					
		Transport Emergency Card: TEC (R)-30S1114 / 30GF1-II NFPA Code: H2; F3; R0				
	ADDITIONAL INFORMA	TION				
ICSC: 0015	I	DENIGENE				
ICSC: 0015	(C) IPCS, CEC, 1994	BENZENE				
	leither NIOSII the CEC the IDCS	a babalf of NIOSU the OEO and a DOO 's second to the				
IMPORTANT the LEGAL CONTICE: 1	LEGAL Committee and may not reflect in all cases all the detailed requirements included in national legislation on the subject.					
	*					

### TOLUENE



**ICSC: 0078** 

Prepared in the context of cooperation between the International Programme on Chemical Safety & the Commission of the European Communities (C) IPCS CEC 1994. No modifications to the International version have been made except to add the OSHA PELs, NIOSH RELs and NIOSH IDLH values.

## **International Chemical Safety Cards**

SEE IMPORTANT INFORMATION ON BACK

### TOLUENE


I	PHYSICAL STATE; APPEARANCE:	ROUTES OF EXPOSURE:				
м	COLOURLESS LIQUID , WITH CHARACTERISTIC ODOUR.	The substance can be absorbed into the body by inhalation, through the skin and by ingestion.				
P O	<b>PHYSICAL DANGERS:</b> The vapour mixes well with air, explosive mixtures are formed easily. As a result of flow, agitation, etc.,	<b>INHALATION RISK:</b> A harmful contamination of the air can be reached rather quickly on evaporation of this substance at 20°C.				
	electrostatic charges can be generated.	EFFECTS OF SHORT-TERM EXPOSURE:				
R	CHEMICAL DANGERS:	The substance is irritating to the eyes and the respiratory				
Т	Reacts violently with strong oxidants causing fire and explosion hazard.	tract The substance may cause effects on the central nervous system If this liquid is swallowed, aspiration				
Α	OCCUPATIONAL EXPOSURE LIMITS:	into the lungs may result in chemical pneumonitis. Exposure at high levels may result in cardiac				
Ν	TLV: 50 ppm as TWA (skin) A4 BEI issued (ACGIH 2004).	dysrhythmiaandunconsciousness.				
Т	MAK: 50 ppm 190 mg/m <sup>3</sup> H Peak limitation category: II(4) Pregnancy risk group: C	EFFECTS OF LONG-TERM OR REPEATED EXPOSURE:				
D	(DFG 2004). OSHA PEL <sup>+</sup> : TWA 200 ppm C 300 ppm 500 ppm (10-	The liquid defats the skin. The substance may have effects on the central nervous system Exposure to the				
	minute maximum peak) NIOSH REL: TWA 100 ppm (375 mg/m <sup>3</sup> ) ST 150 ppm	substance may enhance hearing damage caused by exposure to noise. Animal tests show that this substance				
A	$(560 \text{ mg/m}^3)$	possibly causes toxicity to human reproduction or development.				
Т	NIOSH IDLH: 500 ppm See: <u>108883</u>	development.				
Α						
PHYSICAL PROPERTIES	Boiling point: 111°C Melting point: -95°C Relative density (water = 1): 0.87 Solubility in water: none Vapour pressure, kPa at 25°C: 3.8 Relative vapour density (air = 1): 3.1	Relative density of the vapour/air-mixture at 20°C (air = 1): 1.01 Flash point: 4°C c.c. Auto-ignition temperature: 480°C Explosive limits, vol% in air: 1.1-7.1 Octanol/water partition coefficient as log Pow: 2.69				
ENVIRONMENTAL DATA	The substance is toxic to aquatic organisms.					
	N O T E S					
Depending on the degr	Depending on the degree of exposure, periodic medical examination is suggested. Use of alcoholic beverages enhances the harmful effect. Transport Emergency Card: TEC (R)-30S1294 NFPA Code: H 2; F 3; R 0;					
ADDITIONAL INFORMATION						
ICSC: 0078 TOLUENE (C) IPCS, CEC, 1994						
IMPORTANT LEGAL NOTICE:Neither NIOSH, the CEC or the IPCS nor any person acting on behalf of NIOSH, the CEC or the IPCS is responsible for the use which might be made of this information. This card contains the collective views of the IPCS Peer Review Committee and may not reflect in all cases all the detailed requirements included in national legislation on the subject. The user should verify compliance of the cards with the relevant legislation in the country of use. The only modifications made to produce the U.S. version is inclusion of the OSHA PELs, NIOSH RELs and NIOSH IDLH values.						

**m-XYLENE** 



meta-Xylene 1,3-Dimethylbenzene m-Xylol  $C_6H_4(CH_3)_2 / C_8H_{10}$ Molecular mass: 106.2

ICSC # 0085 CAS # 108-38-3 RTECS # <u>ZE2275000</u> UN # 1307 601-022-00-9 EC # August 03, 2002 Validated



August 05, 2002 Vandaled					
TYPES OF HAZARD/ EXPOSURE	ACUTE HAZ SYMPTO		PREVENTION		FIRST AID/ FIRE FIGHTING
FIRE	Flammable.				Powder, water spray, foam, carbon dioxide.
EXPLOSION	Above 27°C explosive vapour/air mixtures may be formed.		Above 27°C use a closed system, ventilation, and explosion-proof electrical equipment. Prevent build-up of electrostatic charges (e.g., by grounding).		In case of fire: keep drums, etc., cool by spraying with water.
EXPOSURE			STRICT HYGIENE!		
•INHALATION	Dizziness. Drowsiness. Headache. Nausea.		Ventilation, local exhaust, or breathing protection.		Fresh air, rest. Refer for medical attention.
•SKIN	Dry skin. Redness.		Protective gloves.		Remove contaminated clothes. Rinse and then wash skin with water and soap.
•EYES	Redness. Pain.		Safety spectacles.		First rinse with plenty of water for several minutes (remove contact lenses if easily possible), then take to a doctor.
•INGESTION	Burning sensation. Abd (Further see Inhalation)		Do not eat, drink, or smoke during work.		Rinse mouth. Do NOT induce vomiting. Refer for medical attention.
SPILLAGE	E DISPOSAL		STORAGE	PA	CKAGING & LABELLING
Ventilation. Remove all ignition sources. Collect leaking and spilled liquid in sealable containers as far as possible. Absorb remaining liquid in sand or inert absorbent and remove to safe place. Do NOT let this chemical enter the environment. (Extra personal protection: filter respirator for organic gases and vapours.)		parated from strong oxidants	S: 2-2: UN Ha	nbol 20/21-38	
	SE	EE IMPORTA	NT INFORMATION ON BAC	CK	
ICSC: 0085       Prepared in the context of cooperation between the International Programme on Chemical Safety & the Commission of the European Communities (C) IPCS CEC 1994. No modifications to the International version have been made except to add the OSHA PELs, NIOSH RELs and NIOSH IDLH values.					


### **m-XYLENE**

		1				
I	<b>PHYSICAL STATE; APPEARANCE:</b> COLOURLESS LIQUID , WITH CHARACTERISTIC	<b>ROUTES OF EXPOSURE:</b> The substance can be absorbed into the body by				
М	ODOUR.	inhalation, through the skin and by ingestion.				
191						
Р	<b>PHYSICAL DANGERS:</b> As a result of flow, agitation, etc., electrostatic charges	<b>INHALATION RISK:</b> A harmful contamination of the air will be reached				
о	can be generated.	rather slowly on evaporation of this substance at 20°C.				
R	CHEMICAL DANGERS: Reacts with strong acids strong oxidants	<b>EFFECTS OF SHORT-TERM EXPOSURE:</b> The substance is irritating to the eyes and the skin The substance may cause effects on the central nervous				
Т	OCCUPATIONAL EXPOSURE LIMITS: TUX 100 mm of TWA 150 mm of STEL A4 (ACCUL	system If this liquid is swallowed, aspiration into the				
Α	TLV: 100 ppm as TWA 150 ppm as STEL A4 (ACGIH 2001). BEI (ACGIH 2001).					
Ν	MAK: 100 ppm 440 mg/m <sup>3</sup> Peak limitation category: II(2)	EFFECTS OF LONG-TERM OR REPEATED EXPOSURE:				
_	skin absorption (H);	The liquid defats the skin. The substance may have				
Т	Pregnancy risk group: D (DFG 2005).	effects on the central nervous system Animal tests show that this substance possibly causes toxicity to human				
	EU OEL: 50 ppm as TWA 100 ppm as STEL (skin) (EU					
D	2000).	- •				
Α	OSHA PEL <sup>±</sup> : TWA 100 ppm (435 mg/m <sup>3</sup> )					
1	NIOSH REL: TWA 100 ppm (435 mg/m <sup>3</sup> ) ST 150 ppm					
Т	(655 mg/m <sup>3</sup> ) NIOSH IDLH: 900 ppm See: <u>95476</u>					
Α						
PHYSICAL PROPERTIES	Boiling point: 139°C Melting point: -48°C Relative density (water = 1): 0.86 Solubility in water: none Vapour pressure, kPa at 20°C: 0.8	Relative vapour density (air = 1): 3.7 Relative density of the vapour/air-mixture at 20°C (air = 1): 1.02 Flash point: 27°C c.c. Auto-ignition temperature: 527°C Explosive limits, vol% in air: 1.1-7.0 Octanol/water partition coefficient as log Pow: 3.20				
ENVIRONMENTA DATA	<b>AL</b> The substance is toxic to aquatic organisms.					
	NOTES					
	Depending on the degree of exposure, periodic medical examination is indicated. The recommendations on this Card also apply to technical xylene. See ICSC 0084 o-Xylene and 0086 p-Xylene. NFPA Code: H 2; F 3; R 0; Transport Emergency Card: TEC (R)-30S1307-III					
ADDITIONAL INFORMATION						
ICSC: 0085 m-XYLENE (C) IPCS, CEC, 1994						
IMPORTANT LEGAL NOTICE:	<b>LEGAL</b> Committee and may not reflect in an cases an the detailed requirements included in national registration on the subject.					


ortho-Xylene 1,2-Dimethylbenzene o-Xylol C<sub>6</sub>H<sub>4</sub>(CH<sub>3</sub>)<sub>2</sub> / C<sub>8</sub>H<sub>10</sub> Molecular mass: 106.2

o-XYLENE





ICSC # 0084 CAS # 95-47-6 RTECS # ZE2450000 UN # 1307 EC # 601-022-00-9 August 03, 2002 Validated



#### SEE IMPORTANT INFORMATION ON BACK

**ICSC: 0084** 

chemical enter the environment. (Extra

personal protection: filter respirator for

organic gases and vapours.)

Prepared in the context of cooperation between the International Programme on Chemical Safety & the Commission of the European Communities (C) IPCS CEC 1994. No modifications to the International version have been made except to add the OSHA PELs, NIOSH RELs and NIOSH IDLH values.

UN Hazard Class: 3

UN Packing Group: III

### o-XYLENE

I	PHYSICAL STATE; APPEARANCE: COLOURLESS LIQUID , WITH CHARACTERISTIC ODOUR.	<b>ROUTES OF EXPOSURE:</b> The substance can be absorbed into the body by inhalation, through the skin and by ingestion.			
М	PHYSICAL DANGERS:	INHALATION RISK:			
Р	As a result of flow, agitation, etc., electrostatic charges can be generated.	A harmful contamination of the air will be reached rather slowly on evaporation of this substance at 20°C.			
0	CHEMICAL DANGERS:	EFFECTS OF SHORT-TERM EXPOSURE:			
R	Reacts with strong acids strong oxidants	The substance is irritating to the eyes and the skin The substance may cause effects on the central nervous			
Т	OCCUPATIONAL EXPOSURE LIMITS: TLV: 100 ppm as TWA 150 ppm as STEL A4 (ACGIH	system If this liquid is swallowed, aspiration into the lungs may result in chemical pneumonitis.			
Α	2001). BEI (ACGIH 2001). MAK: 100 ppm 440 mg/m <sup>3</sup>	EFFECTS OF LONG-TERM OR REPEATED			
Ν	Peak limitation category: II(2) skin absorption (H);	<b>EXPOSURE:</b> The liquid defats the skin. The substance may have			
Т	Pregnancy risk group: D (DFG 2005).	effects on the central nervous system. Exposure to the substance may enhance hearing damage caused by			
D	EU OEL: 50 ppm as TWA 100 ppm as STEL (skin)	exposure to noise. Animal tests show that this substance possibly causes toxicity to human reproduction or			
	(EU 2000). OSHA PEL <sup>+</sup> : TWA 100 ppm (435 mg/m <sup>3</sup> )	development.			
A	NIOSH REL: TWA 100 ppm (435 mg/m <sup>3</sup> ) ST 150 ppm				
T	(655 mg/m <sup>3</sup> ) NIOSH IDLH: 900 ppm See: <u>95476</u>				
Α					
PHYSICAL PROPERTIES	Boiling point: 144°C Melting point: -25°C Relative density (water = 1): 0.88 Solubility in water: none Vapour pressure, kPa at 20°C: 0.7	Relative vapour density (air = 1): 3.7 Relative density of the vapour/air-mixture at 20°C (air = 1): 1.02 Flash point: 32°C c.c. Auto-ignition temperature: 463°C Explosive limits, vol% in air: 0.9-6.7 Octanol/water partition coefficient as log Pow: 3.12			
ENVIRONMENTAI DATA	The substance is toxic to aquatic organisms.				
	N O T E S				
	ree of exposure, periodic medical examination is indicated. 6 p-Xylene and 0085 m-Xylene.	The recommendations on this Card also apply to technical			
		Transport Emergency Card: TEC (R)-30S1307-III NFPA Code: H 2; F 3; R 0;			
ADDITIONAL INFORMATION					
ICSC: 0084 0-XYLENE					
IMPORTANT LEGAL NOTICE:Neither NIOSH, the CEC or the IPCS nor any person acting on behalf of NIOSH, the CEC or the IPCS is responsible for the use which might be made of this information. This card contains the collective views of the IPCS Peer Review Committee and may not reflect in all cases all the detailed requirements included in national legislation on the subject. The user should verify compliance of the cards with the relevant legislation in the country of use. The only modifications made to produce the U.S. version is inclusion of the OSHA PELs, NIOSH RELs and NIOSH IDLH values.					

**p-XYLENE** 






### p-XYLENE

Ι	<b>PHYSICAL STATE; APPEARANCE:</b> COLOURLESS LIQUID , WITH CHARACTERISTIC	<b>ROUTES OF EXPOSURE:</b> The substance can be absorbed into the body by				
М	ODOUR.	inhalation, through the skin and by ingestion.				
Р	<b>PHYSICAL DANGERS:</b> As a result of flow, agitation, etc., electrostatic charges can be generated.	<b>INHALATION RISK:</b> A harmful contamination of the air will be reached rather slowly on evaporation of this substance at 20°C.				
0						
R	CHEMICAL DANGERS: Reacts with strong acids strong oxidants	<b>EFFECTS OF SHORT-TERM EXPOSURE:</b> The substance is irritating to the eyes and the skin The substance may cause effects on the central nervous				
Т	OCCUPATIONAL EXPOSURE LIMITS:	system If this liquid is swallowed, aspiration into the				
Α	TLV: 100 ppm as TWA 150 ppm as STEL A4 (ACGIH 2001). BEI (ACGIH 2001). MAK: 100 ppm 440 mg/m <sup>3</sup>	lungs may result in chemical pneumonitis. EFFECTS OF LONG-TERM OR REPEATED				
Ν	Peak limitation category: II(2)	EXPOSURE:				
	skin absorption (H);	The liquid defats the skin. The substance may have				
Т	Pregnancy risk group: D (DFG 2005).	effects on the central nervous system. Animal tests show that this substance possibly causes toxicity to human				
D	EU OEL: 50 ppm as TWA 100 ppm as STEL (skin) (EU 2000).	reproduction or development.				
Α	OSHA PEL <sup>±</sup> : TWA 100 ppm (435 mg/m <sup>3</sup> ) NIOSH REL: TWA 100 ppm (435 mg/m <sup>3</sup> ) ST 150 ppm					
Т	(655 mg/m <sup>3</sup> ) NIOSH IDLH: 900 ppm See: <u>95476</u>					
Α						
PHYSICAL PROPERTIES	Boiling point: 138°C Melting point: 13°C Relative density (water = 1): 0.86 Solubility in water: none Vapour pressure, kPa at 20°C: 0.9	Relative vapour density (air = 1): 3.7 Relative density of the vapour/air-mixture at 20°C (air = 1): 1.02 Flash point: 27°C c.c. Auto-ignition temperature: 528°C Explosive limits, vol% in air: 1.1-7.0 Octanol/water partition coefficient as log Pow: 3.15				
ENVIRONMENTA DATA	<b>L</b> The substance is toxic to aquatic organisms.					
NOTES						
	Depending on the degree of exposure, periodic medical examination is indicated. The recommendations on this Card also apply to technical xylene. See ICSC 0084 o-Xylene and 0085 m-Xylene. Transport Emergency Card: TEC (R)-30S1307-III					
NFPA Code: H 2; F 3; R 0;						
ADDITIONAL INFORMATION						
ICSC: 0086 p-XYLENE (C) IPCS, CEC, 1994						
IMPORTANT LEGAL NOTICE: Neither NIOSH, the CEC or the IPCS nor any person acting on behalf of NIOSH, the CEC or the IPCS is responsible for the use which might be made of this information. This card contains the collective views of the IPCS Peer Review Committee and may not reflect in all cases all the detailed requirements included in national legislation on the subject. The user should verify compliance of the cards with the relevant legislation in the country of use. The only modifications made to produce the U.S. version is inclusion of the OSHA PELs, NIOSH RELs and NIOSH IDLH values.						

### 1,2,4-TRIMETHYLBENZENE



### 1,2,4-TRIMETHYLBENZENE

Ι	<b>PHYSICAL STATE; APPEARANCE:</b> COLOURLESS LIQUID, WITH CHARACTERISTIC	<b>ROUTES OF EXPOSURE:</b> The substance can be absorbed into the body by				
Μ	ODOUR.	inhalation.				
Р	PHYSICAL DANGERS:	<b>INHALATION RISK:</b> A harmful contamination of the air will be reached				
0		rather slowly on evaporation of this substance at 20°C;				
R	CHEMICAL DANGERS: The substance decomposes on burning producing toxic	on spraying or dispersing, however, much faster.				
Т	and irritating fumes Reacts violently with strong oxidants causing fire and explosion hazard.	<b>EFFECTS OF SHORT-TERM EXPOSURE:</b> The substance is irritating to the eyes the skin and the respiratory tract If this liquid is swallowed, aspiration				
Α	<b>OCCUPATIONAL EXPOSURE LIMITS:</b> TLV: (as mixed isomers) 25 ppm as TWA (ACGIH	into the lungs may result in chemical pneumonitis. The substance may cause effects on the central nervous				
Ν	2004). MAK: (as mixed isomers) 20 ppm 100 mg/m <sup>3</sup>	system				
Т	Peak limitation category: II(2) Pregnancy risk group: C (DFG 2004).	EFFECTS OF LONG-TERM OR REPEATED EXPOSURE:				
D	OSHA PEL <u>†</u> : none NIOSH REL: TWA 25 ppm (125 mg/m <sup>3</sup> )	The liquid defats the skin. Lungs may be affected by repeated or prolonged exposure, resulting in chronic				
Α	NIOSH IDLH: N.D. See: <u>IDLH INDEX</u>	bronchitis The substance may have effects on the central nervous system blood See Notes.				
Т		5				
Α						
PHYSICAL PROPERTIES	Boiling point: 169°C Melting point: -44°C Relative density (water = 1): 0.88 Solubility in water: very poor Relative vapour density (air = 1): 4.1	Relative density of the vapour/air-mixture at 20°C (air = 1): 1.01 Flash point: 44°C c.c. Auto-ignition temperature: 500°C Explosive limits, vol% in air: 0.9-6.4 Octanol/water partition coefficient as log Pow: 3.8				
ENVIRONMENTA DATA	ENVIRONMENTAL DATA The substance is toxic to aquatic organisms. Bioaccumulation of this chemical may occur in fish.					
N O T E S						
Use of alcoholic beverages enhances the harmful effect. Depending on the degree of exposure, periodic medical examination is suggested. See also ICSC 1155 1,3,5-Trimethylbenzene (Mesitylene), ICSC 1362 1,2,3-Trimethylbenzene (Hemimellitene), ICSC 1389 Trimethyl benzene (mixed isomers). 1,3,5-Trimethylbenzene (Mesitylene) is classified as a marine pollutant. Transport Emergency Card: TEC (R)-30GF1-III NFPA Code: H0; F2; R0;						
	ADDITIONAL INFORMA	TION				
ICSC: 1433 1,2,4-TRIMETHYLBENZENE						
IMPORTANT LEGAL NOTICE: Neither NIOSH, the CEC or the IPCS nor any person acting on behalf of NIOSH, the CEC or the IPCS is responsible for the use which might be made of this information. This card contains the collective views of the IPCS Peer Review Committee and may not reflect in all cases all the detailed requirements included in national legislation on the subject. The user should verify compliance of the cards with the relevant legislation in the country of use. The only modifications made to produce the U.S. version is inclusion of the OSHA PELs, NIOSH RELs and NIOSH IDLH values.						

### 1,3,5-TRIMETHYLBENZENE

National Institute for Occupational Safety and Health					
			Mesitylene C <sub>9</sub> H <sub>12</sub>		
		Mo	lecular mass: 120.2		
ICSC # 1155 CAS # 108-67- RTECS # <u>OX682</u> UN # 2325 EC # 601-02 March 06, 2002 P	<u>5000</u> 5-00-5				
TYPES OF HAZARD/ EXPOSURE	ACUTE HAZ SYMPTO		PREVENTION		FIRST AID/ FIRE FIGHTING
FIRE	Flammable.		NO open flames, NO sparks, ar smoking.	nd NO	Alcohol-resistant foam, dry powder, carbon dioxide.
EXPLOSION	Above 50°C explosive vapour/air mixtures may be formed.		Above 50°C use a closed system, ventilation, and explosion-proof electrical equipment. Prevent build-up of electrostatic charges (e.g., by grounding).		In case of fire: keep drums, etc., cool by spraying with water.
EXPOSURE			PREVENT GENERATION OF MISTS!		
•INHALATION	Confusion. Cough. Dizziness. Drowsiness. Headache. Sore throat. Vomiting.		Ventilation, local exhaust, or breathing protection.		Fresh air, rest. Refer for medical attention.
•SKIN	Redness. Dry skin.		Protective gloves.		Remove contaminated clothes. Rinse skin with plenty of water or shower.
•EYES	Redness. Pain.				First rinse with plenty of water for several minutes (remove contact lenses if easily possible), then take to a doctor.
•INGESTION	(See Inhalation).		Do not eat, drink, or smoke dur work.	ing	Rinse mouth. Do NOT induce vomiting. Refer for medical attention.
SPILLAGI	E DISPOSAL		STORAGE	PA	CKAGING & LABELLING
Collect leaking and spilled liquid in sealable containers as far as possible. Absorb remaining liquid in sand or inert absorbent and remove to safe place. Do NOT wash away into sewer. Do NOT let this chemical enter the environment. (Extra personal protection: filter respirator for organic gases and vapours.) Fireproof. Separated from strong oxidants. Well closed. Keep in a well-ventilated room. Well closed. Keep in a well-ventilated room. N symbol R: 10-37-51/53 S: 2-61 UN Hazard Class: 3 UN Packing Group: III					
ICSC: 1155         SEE IMPORTANT INFORMATION ON BACK           ICSC: 1155         Prepared in the context of cooperation between the International Programme on Chemical Safety & the Commission of the European Communities (C) IPCS CEC 1994. No modifications to the International version have been made except to add the OSHA PELs, NIOSH RELs and NIOSH IDLH values.					

### 1,3,5-TRIMETHYLBENZENE

I	<b>PHYSICAL STATE; APPEARANCE:</b> COLOURLESS LIQUID , WITH CHARACTERISTIC	<b>ROUTES OF EXPOSURE:</b> The substance can be absorbed into the body by				
Μ	ODOUR.	inhalation.				
Р	PHYSICAL DANGERS:	<b>INHALATION RISK:</b> A harmful contamination of the air will be reached				
0		rather slowly on evaporation of this substance at 20°C;				
R	CHEMICAL DANGERS: The substance decomposes on burning producing toxic	on spraying or dispersing, however, much faster.				
Т	and irritating fumes. Reacts violently with strong oxidants causing fire and explosion hazard.	<b>EFFECTS OF SHORT-TERM EXPOSURE:</b> The substance is irritating to the eyes the skin and the				
Α	OCCUPATIONAL EXPOSURE LIMITS: TLV (as mixed isomers): 25 ppm; (ACGIH 2001).	respiratory tract If this liquid is swallowed, aspiration into the lungs may result in chemical pneumonitis. The substance may cause effects on the central nervous				
Ν	MAK (all isomers): 20 ppm; 100 mg/m <sup>3</sup> ; class II 1 ©	substance may cause effects on the central hervous system.				
Т	(2001) OSHA PEL <u>‡</u> : none	EFFECTS OF LONG-TERM OR REPEATED				
	NIOSH REL: TWA 25 ppm (125 mg/m <sup>3</sup> ) NIOSH IDLH: N.D. See: IDLH INDEX	<b>EXPOSURE:</b> The liquid defats the skin. Lungs may be affected by				
D	NIOSH IDLH: N.D. See: IDLH INDEX	repeated or prolonged exposure, resulting in chronic bronchitis. The substance may have effects on the				
Α		central nervous system blood See Notes.				
Т						
Α						
PHYSICAL PROPERTIES	Boiling point: 165°C Melting point: -45°C Relative density (water = 1): 0.86 Solubility in water: very poor Vapour pressure, kPa at 20°C: 0.25	Relative vapour density (air = 1): 4.1 Relative density of the vapour/air-mixture at 20°C (air = 1): 1.01 Flash point: 50°C (c.c.) Auto-ignition temperature: 550°C Octanol/water partition coefficient as log Pow: 3.42				
	The substance is harmful to aquatic organisms. Bioaccum	ulation of this chemical may occur in fish.				
ENVIRONMENTA DATA						
N O T E S						
See ICSC 1433 1,2,4	Use of alcoholic beverages enhances the harmful effect. Depending on the degree of exposure, periodic medical examination is indicated. See ICSC 1433 1,2,4-Trimethylbenzene (Pseudocumene), ICSC 1362 1,2,3-Trimethylbenzene (Hemimellitene), ICSC 1389 Trimethyl benzene (mixed isomers).					
Transport Emergency Card: TEC (R)-30S2325 NFPA Code: H0; F2; R0						
	ADDITIONAL INFORMA	TION				
ICSC: 1155 1,3,5-TRIMETHYLBENZENE (C) IPCS, CEC, 1994						
IMPORTANT LEGAL NOTICE:Neither NIOSH, the CEC or the IPCS nor any person acting on behalf of NIOSH, the CEC or the IPCS is responsible for the use which might be made of this information. This card contains the collective views of the IPCS Peer Review Committee and may not reflect in all cases all the detailed requirements included in national legislation on the subject. The user should verify compliance of the cards with the relevant legislation in the country of use. The only modifications made to produce the U.S. version is inclusion of the OSHA PELs, NIOSH RELs and NIOSH IDLH values.						

### **PYRENE**







Benzo (d,e,f) phenanthrene beta-Pyrene  $C_{16}H_{10}$ Molecular mass: 202.26

ICSC # 1474 CAS # 129-00-0 RTECS # UR2450000 November 27, 2003 Peer reviewed

TYPES OF HAZARD/ EXPOSURE	ACUTE HAZ SYMPTO		PREVENTION		FIRST AID/ FIRE FIGHTING
FIRE	Gives off irritating or toz gases) in a fire.	xic fumes (or	NO open flames, NO sparks, an smoking.	d NO	Water spray, carbon dioxide, dry powder, alcohol-resistant foam, foam.
EXPLOSION					
EXPOSURE					
•INHALATION			Avoid inhalation of dust		Fresh air, rest.
•SKIN	Redness.		Protective gloves.		Remove contaminated clothes. Rinse and then wash skin with water and soap.
•EYES	Redness.		Safety spectacles.		First rinse with plenty of water for several minutes (remove contact lenses if easily possible), then take to a doctor.
•INGESTION			Do not eat, drink, or smoke duri work.	ng	Do NOT induce vomiting. Give plenty of water to drink. Refer for medical attention.
SPILLAGE DISPOSAL			STORAGE	<b>P</b> A	ACKAGING & LABELLING
Sweep spilled substance into containers; if appropriate, moisten first to prevent dusting. Carefully collect remainder Do NOT let this chemical enter the environment. (Extra personal protection: P2 filter respirator for		Separated from well-ventilated	n strong oxidants. Keep in a d room.	Do no R: S:	t transport with food and feedstuffs.

#### SEE IMPORTANT INFORMATION ON BACK

**ICSC: 1474** 

harmful particles.)

Prepared in the context of cooperation between the International Programme on Chemical Safety & the Commission of the European Communities (C) IPCS CEC 1994. No modifications to the International version have been made except to add the OSHA PELs, NIOSH RELs and NIOSH IDLH values.

## **International Chemical Safety Cards**

### **PYRENE**

**ICSC: 1474** 

Ι Μ

P O R T A N T	PHYSICAL DANGERS:         CHEMICAL DANGERS:         The substance decomposes on heating producing irritating fumes         OCCUPATIONAL EXPOSURE LIMITS:         TLV not established.         MAK not established.	<ul> <li>INHALATION RISK: Evaporation at 20°C is negligible; a harmful concentration of airborne particles can, however, be reached quickly when dispersed.</li> <li>EFFECTS OF SHORT-TERM EXPOSURE: Exposure to sun may provoke an irritating effect of pyrene on skin and lead to chronic skin discoloration.</li> <li>EFFECTS OF LONG-TERM OR REPEATED EXPOSURE:</li> </ul>			
D A T A					
PHYSICAL PROPERTIES	Boiling point: 404°C Melting point: 151°C Density: 1.27 g/cm3	Solubility in water: 0.135 mg/l at 25°C Vapour pressure, Pa at °C: 0.08 Octanol/water partition coefficient as log Pow: 4.88			
ENVIRONMENTAI DATA	AL Bioaccumulation of this chemical may occur in crustacea, in fish, in milk, in algae and in molluscs. It is strongly advised that this substance does not enter the environment.				
	N O T E S				
However, pyrene may	polycyclic aromatic hydrocarbons - standards are usually esta be encountered as a laboratory chemical in its pure form. Hea ly. See ICSC 1415 Coal-tar pitch.				
	ADDITIONAL INFORMA	TION			
ICSC: 1474 PYRENE (C) IPCS, CEC, 1994					
IMPORTANT LEGAL NOTICE:Neither NIOSH, the CEC or the IPCS nor any person acting on behalf of NIOSH, the CEC or the IPCS is responsible for the use which might be made of this information. This card contains the collective views of the IPCS Peer Review Committee and may not reflect in all cases all the detailed requirements included in national legislation on the subject. The user should verify compliance of the cards with the relevant legislation in the country of use. The only modifications made to produce the U.S. version is inclusion of the OSHA PELs, NIOSH RELs and NIOSH IDLH values.					

### **BENZO(b)FLUORANTHENE**



Benz(e)acephenanthrylene 2,3-Benzofluoroanthene Benzo(e)fluoranthene 3,4-Benzofluoranthene  $C_{20}H_{12}$ Molecular mass: 252.3





**ICSC: 0720** 

ICSC # 0720 CAS # 205-99-2 RTECS # <u>CU1400000</u> EC # 601-034-00-4 March 25, 1999 Peer reviewed

TYPES OF HAZARD/ EXPOSURE	ACUTE HAZ SYMPTO		PREVENTION		FIRST AID/ FIRE FIGHTING
FIRE					In case of fire in the surroundings: use appropriate extinguishing media.
EXPLOSION					
EXPOSURE			AVOID ALL CONTACT!		
•INHALATION			Local exhaust or breathing prote	ection.	Fresh air, rest.
•SKIN			Protective gloves. Protective clo	thing.	Remove contaminated clothes. Rinse and then wash skin with water and soap.
•EYES			Safety spectacles or eye protecti combination with breathing prot		First rinse with plenty of water for several minutes (remove contact lenses if easily possible), then take to a doctor.
•INGESTION			Do not eat, drink, or smoke duri work.	ng	Rinse mouth. Refer for medical attention.
SPILLAGE DISPOSAL			STORAGE	PA	CKAGING & LABELLING
Sweep spilled substance into covered containers; if appropriate, moisten first to prevent dusting. Carefully collect remainder, then remove to safe place. Do NOT let this chemical enter the environment.		Provision to contain effluent from fire extinguishing. Well closed. T sym N sym R: 45- S: 53-4		bol	
	S	EE IMPORTA	NT INFORMATION ON BAC	K	
	Prep	ared in the context of	cooperation between the International Prog	ramme on	Chemical Safety & the Commission of the European

**ICSC: 0720** 

Prepared in the context of cooperation between the International Programme on Chemical Safety & the Commission of the European Communities (C) IPCS CEC 1994. No modifications to the International version have been made except to add the OSHA PELs, NIOSH RELs and NIOSH IDLH values.

## **International Chemical Safety Cards**

### **BENZO(b)FLUORANTHENE**

**ICSC: 0720** 

**PHYSICAL STATE; APPEARANCE:** COLOURLESS CRYSTALS **ROUTES OF EXPOSURE:** The substance can be absorbed into the body by inhalation

M P O R T A N T D A T A	PHYSICAL DANGERS:         CHEMICAL DANGERS:         Upon heating, toxic fumes are formed.         OCCUPATIONAL EXPOSURE LIMITS:         TLV: A2 (suspected human carcinogen); (ACGIH 2004).         MAK:         Carcinogen category: 2; (DFG 2004).	of its aerosol and through the skin. <b>INHALATION RISK:</b> Evaporation at 20°C is negligible; a harmful concentration of airborne particles can, however, be reached quickly. <b>EFFECTS OF SHORT-TERM EXPOSURE:</b> <b>EFFECTS OF LONG-TERM OR REPEATED</b> <b>EXPOSURE:</b> This substance is possibly carcinogenic to humans. May cause genetic damage in humans.				
PHYSICAL PROPERTIES	Boiling point: 481°C Melting point: 168°C Solubility in water: none	Octanol/water partition coefficient as log Pow: 6.12				
ENVIRONMENTAI DATA	This substance may be hazardous to the environment; special attention should be given to air quality and water quality.					
N O T E S						
Benzo(b)fluoranthene is present as a component of polycyclic aromatic hydrocarbons (PAH) content in the environment usually resulting from the incomplete combustion or pyrolysis of organic matters, especially fossil fuels and tobacco.ACGIH recommends environment containing benzo(b)fluoranthene should be evaluated in terms of the TLV-TWA for coal tar pitch volatile, as benzene soluble 0.2 mg/m <sup>3</sup> . Insufficient data are available on the effect of this substance on human health, therefore utmost care must be taken.						
	ADDITIONAL INFORMA	TION				
ICSC: 0720 BENZO(b)FLUORANTHENE (C) IPCS, CEC, 1994						
IMPORTANT LEGAL NOTICE: Neither NIOSH, the CEC or the IPCS nor any person acting on behalf of NIOSH, the CEC or the IPCS is responsible for the use which might be made of this information. This card contains the collective views of the IPCS Peer Review Committee and may not reflect in all cases all the detailed requirements included in national legislation on the subject. The user should verify compliance of the cards with the relevant legislation in the country of use. The only modifications made to produce the U.S. version is inclusion of the OSHA PELs, NIOSH RELs and NIOSH IDLH values.						

### **BENZ(a)ANTHRACENE**



1,2-Benzoanthracene Benzo(a)anthracene 2,3-Benzphenanthrene Naphthanthracene  $C_{18}H_{12}$ Molecular mass: 228.3





**ICSC: 0385** 

ICSC # 0385 CAS # 56-55-3 RTECS # <u>CV9275000</u> EC # 601-033-00-9 October 23, 1995 Validated

TYPES OF HAZARD/ EXPOSURE	ACUTE HAZ SYMPTO		PREVENTION		FIRST AID/ FIRE FIGHTING
FIRE	Combustible.				Water spray, powder. In case of fire in the surroundings: use appropriate extinguishing media.
EXPLOSION	Finely dispersed particle explosive mixtures in air		Prevent deposition of dust; close system, dust explosion-proof ele equipment and lighting.		
EXPOSURE			AVOID ALL CONTACT!		
•INHALATION			Local exhaust or breathing prote	ction.	Fresh air, rest.
•SKIN			Protective gloves. Protective clos	thing.	Remove contaminated clothes. Rinse and then wash skin with water and soap.
•EYES			Safety goggles face shield or eye protection in combination with breathing protection.		First rinse with plenty of water for several minutes (remove contact lenses if easily possible), then take to a doctor.
•INGESTION			Do not eat, drink, or smoke durin work. Wash hands before eating.		Rinse mouth.
SPILLAGE DISPOSAL			STORAGE	PA	CKAGING & LABELLING
Sweep spilled substance into sealable containers; if appropriate, moisten first to prevent dusting. Carefully collect remainder, then remove to safe place. Personal protection: complete protective clothing including self- contained breathing apparatus.		Well closed.		T symt N syml R: 45-5 S: 53-4	bol

#### SEE IMPORTANT INFORMATION ON BACK

**ICSC: 0385** 

Prepared in the context of cooperation between the International Programme on Chemical Safety & the Commission of the European Communities (C) IPCS CEC 1994. No modifications to the International version have been made except to add the OSHA PELs, NIOSH RELs and NIOSH IDLH values.

## **International Chemical Safety Cards**

# BENZ(a)ANTHRACENE


Ι	PHYSICAL STATE; APPEARANCE: COLOURLESS TO YELLOW BROWN FLUORESCENT	<b>ROUTES OF EXPOSURE:</b> The substance can be absorbed into the body by inhalation,				
Μ	FLAKES OR POWDER.	through the skin and by ingestion.				
Р	<b>PHYSICAL DANGERS:</b> Dust explosion possible if in powder or granular form,	<b>INHALATION RISK:</b> Evaporation at 20°C is negligible; a harmful concentration				
0	mixed with air.	of airborne particles can, however, be reached quickly.				
R	CHEMICAL DANGERS:	EFFECTS OF SHORT-TERM EXPOSURE:				
Т	OCCUPATIONAL EXPOSURE LIMITS:	EFFECTS OF LONG-TERM OR REPEATED				
Α	TLV: A2 (suspected human carcinogen); (ACGIH 2004).	EXPOSURE:				
Ν	MAK: Carcinogen category: 2 (as pyrolysis product of organic	This substance is probably carcinogenic to humans.				
Т	materials) (DFG 2005).					
D						
A						
T						
A						
	Sublimation point: 435°C	Vapour pressure, Pa at 20°C: 292				
PHYSICAL PROPERTIES	Melting point: 162°C Relative density (water = 1): 1.274 Solubility in water: none	Octanol/water partition coefficient as log Pow: 5.61				
ENVIRONMENTA DATA	Bioaccumulation of this chemical may occur in seafood.					
	N O T E S					
This substance is one of many polycyclic aromatic hydrocarbons - standards are usually established for them as mixtures, e.g., coal tar pitch volatiles. However, it may be encountered as a laboratory chemical in its pure form. Insufficient data are available on the effect of this substance on human health, therefore utmost care must be taken. Do NOT take working clothes home. Tetraphene is a common name. Card has been partly updated in October 2005 and August 2006: see sections Occupational Exposure Limits, EU classification.						
ADDITIONAL INFORMATION						
ICSC: 0385	ICSC: 0385 BENZ(a)ANTHRACENE					
	Neither NIOSH, the CEC or the IPCS nor any person acting on use which might be made of this information. This card contain					


	Neither NIOSH, the CEC or the IPCS nor any person acting on behalf of NIOSH, the CEC or the IPCS is responsible for the
IMPORTANT	use which might be made of this information. This card contains the collective views of the IPCS Peer Review Committee
LEGAL	and may not reflect in all cases all the detailed requirements included in national legislation on the subject. The user should
NOTICE:	verify compliance of the cards with the relevant legislation in the country of use. The only modifications made to produce
	the U.S. version is inclusion of the OSHA PELs, NIOSH RELs and NIOSH IDLH values.

### ANTHRACENE



Anthracin Paranaphthalene  $C_{14}H_{10} / (C_6H_4CH)_2$ Molecular mass: 178.2





**ICSC: 0825** 

Prepared in the context of cooperation between the International Programme on Chemical Safety & the Commission of the European Communities (C) IPCS CEC 1994. No modifications to the International version have been made except to add the OSHA PELs, NIOSH RELs and NIOSH IDLH values.

## **International Chemical Safety Cards**

### ANTHRACENE

**ICSC: 0825** 

I

Μ

**ICSC: 0825** 

National Institute for Occupational Safety and Health

		inhalation.				
Р	PHYSICAL DANGERS:					
0	Dust explosion possible if in powder or granular form, mixed with air.	<b>INHALATION RISK:</b> Evaporation at 20°C is negligible; a harmful concentration of airborne particles can, however, be reached quickly.				
R	CHEMICAL DANGERS:					
Т	The substance decomposes on heating, under influence of strong oxidants producing acrid, toxic fume, causing fire and explosion hazard.	<b>EFFECTS OF SHORT-TERM EXPOSURE:</b> The substance slightly irritates the skin and the respiratory tract.				
Α						
Ν	OCCUPATIONAL EXPOSURE LIMITS: TLV not established.	EFFECTS OF LONG-TERM OR REPEATED EXPOSURE:				
Т		Repeated or prolonged contact with skin may cause dermatitis under the influence of UV light.				
D						
Α						
Т						
Α						
PHYSICAL PROPERTIES	Boiling point: 342°C Melting point: 218°C Density: 1.25-1.28 g/cm3 Solubility in water, g/100 ml at 20 °C: 0.00013 Vapour pressure, Pa at 25°C: 0.08	Relative vapour density (air = 1): 6.15 Flash point: 121°C Auto-ignition temperature: 538°C Explosive limits, vol% in air: 0.6-? Octanol/water partition coefficient as log Pow: 4.5 (calculated)				
ENVIRONMENTA DATA						
	N O T E S					
Green oil, Tetra-olive	N2G are trade names.	NFPA Code: H0; F1; R;				
ADDITIONAL INFORMATION						
ICSC: 0825 ANTHRACENE (C) IPCS, CEC, 1994						
IMPORTANT LEGAL NOTICE:Neither NIOSH, the CEC or the IPCS nor any person acting on behalf of NIOSH, the CEC or the IPCS is responsible for the use which might be made of this information. This card contains the collective views of the IPCS Peer Review Committee and may not reflect in all cases all the detailed requirements included in national legislation on the subject. The user should verify compliance of the cards with the relevant legislation in the country of use. The only modifications made to produce the U.S. version is inclusion of the OSHA PELs, NIOSH RELs and NIOSH IDLH values.						

### NAPHTHALENE



### NAPHTHALENE

I	<b>PHYSICAL STATE; APPEARANCE:</b> WHITE SOLID IN VARIOUS FORMS , WITH	<b>ROUTES OF EXPOSURE:</b> The substance can be absorbed into the body by		
М	CHARACTERISTIC ODOUR.	inhalation, through the skin and by ingestion.		
Р	<b>PHYSICAL DANGERS:</b> Dust explosion possible if in powder or granular form,	<b>INHALATION RISK:</b> A harmful contamination of the air will be reached		
0	mixed with air.	rather slowly on evaporation of this substance at 20°C. See Notes.		
R	CHEMICAL DANGERS:			
Т	On combustion, forms irritating and toxic gases. Reacts with strong oxidants	<b>EFFECTS OF SHORT-TERM EXPOSURE:</b> The substance may cause effects on the blood, resulting in lesions of blood cells (haemolysis) See Notes. The		
Α	OCCUPATIONAL EXPOSURE LIMITS: TLV: 10 ppm as TWA 15 ppm as STEL (skin) A4 (not	effects may be delayed. Exposure by ingestion may result in death. Medical observation is indicated.		
Ν	classifiable as a human carcinogen); (ACGIH 2005).			
Т	MAK: skin absorption (H); Carcinogen category: 2; Germ cell mutagen group: 3B; (DFG 2004).	<b>EFFECTS OF LONG-TERM OR REPEATED</b> <b>EXPOSURE:</b> The substance may have effects on the blood , resulting		
D	OSHA PEL <sup>±</sup> : TWA 10 ppm (50 mg/m <sup>3</sup> ) NIOSH REL: TWA 10 ppm (50 mg/m <sup>3</sup> ) ST 15 ppm (75	in chronic haemolytic anaemia. The substance may have effects on the eyes, resulting in the development of cataract. This substance is possibly carcinogenic to		
Α	mg/m <sup>3</sup> ) NIOSH IDLH: 250 ppm See: <u>91203</u>	humans.		
Т				
Α				
PHYSICAL PROPERTIES	Boiling point: 218°C Sublimation slowly at room temperature Melting point: 80°C Density: 1.16 g/cm3 Solubility in water, g/100 ml at 25°C: none	Vapour pressure, Pa at 25°C: 11 Relative vapour density (air = 1): 4.42 Flash point: 80°C c.c. Auto-ignition temperature: 540°C Explosive limits, vol% in air: 0.9-5.9 Octanol/water partition coefficient as log Pow: 3.3		
ENVIRONMENTA DATA	ENVIRONMENTAL DATA The substance is very toxic to aquatic organisms. The substance may cause long-term effects in the aquatic environment.			
	N O T E S			
Some individuals ma	y be more sensitive to the effect of naphthalene on blood cel	ls.		
Transport Emergency Card: TEC (R)-41S1334 (solid); 41GF1-II+III (solid); 41S2304 (molten) NFPA Code: H2; F2; R0;				
ADDITIONAL INFORMATION				
ICSC: 0667 NAPHTHALENE (C) IPCS, CEC, 1994				
	Noithon NIOSIL the CEC on the IDCS	on babalf of NIOSIL the CEC on the IDCS is more with		
<b>IMPORTANT</b> <b>LEGAL</b> <b>NOTICE:</b> Neither NIOSH, the CEC or the IPCS nor any person acting on behalf of NIOSH, the CEC or the IPCS is responsible for the use which might be made of this information. This card contains the collective views of the IPCS Peer Review Committee and may not reflect in all cases all the detailed requirements included in national legislation on the subject. The user should verify compliance of the cards with the relevant legislation in the country of use. The only modifications made to produce the U.S. version is inclusion of the OSHA PELs, NIOSH RELs and NIOSH IDLH values.				

### COPPER





**ICSC: 0240** 

Cu (powder)

ICSC # 0240 CAS # 7440-50-8 RTECS # <u>GL5325000</u> September 24, 1993 Validated

TYPES OF HAZARD/ EXPOSURE	ACUTE HAZ SYMPTO		PREVENTION		FIRST AID/ FIRE FIGHTING
FIRE	Combustible.		NO open flames.		Special powder, dry sand, NO other agents.
EXPLOSION					
EXPOSURE			PREVENT DISPERSION OF D	UST!	
•INHALATION	Cough. Headache. Short Sore throat.	ness of breath.	Local exhaust or breathing prote	ection.	Fresh air, rest. Refer for medical attention.
•SKIN	Redness.		Protective gloves.		Remove contaminated clothes. Rinse and then wash skin with water and soap.
•EYES	Redness. Pain.		Safety goggles.		First rinse with plenty of water for several minutes (remove contact lenses if easily possible), then take to a doctor.
•INGESTION	Abdominal pain. Nausea	l pain. Nausea. Vomiting. Do not eat, drink, or smoke duri work.		ng	Rinse mouth. Refer for medical attention.
SPILLAGE DISPOSAL		STORAGE	<b>P</b> A	ACKAGING & LABELLING	
Sweep spilled substance into containers. Carefully collect remainder. Then remove to safe place. (Extra personal protection: P2 filter respirator for harmful particles).		Separated from - See Chemical Dangers. R: S:			
SEE IMPORTANT INFORMATION ON BACK					
	_				

**ICSC: 0240** 

Prepared in the context of cooperation between the International Programme on Chemical Safety & the Commission of the European Communities (C) IPCS CEC 1994. No modifications to the International version have been made except to add the OSHA PELs, NIOSH RELs and NIOSH IDLH values.

## **International Chemical Safety Cards**

### COPPER

I	PHYSICAL STATE; APPEARANCE: RED POWDER, TURNS GREEN ON EXPOSURE TO MOIST AIR.	<b>ROUTES OF EXPOSURE:</b> The substance can be absorbed into the body by inhalation and by ingestion.
M	PHYSICAL DANGERS:	<b>INHALATION RISK:</b> Evaporation at 20°C is negligible; a harmful concentration
Р	CHEMICAL DANGERS:	of airborne particles can, however, be reached quickly when dispersed.

0	Shock-sensitive compounds are formed with acetylenic		
R	compounds, ethylene oxides and azides. Reacts with strong oxidants like chlorates, bromates and iodates, causing analysism becaud		
Т	explosion hazard.	Notes.	
A N	OCCUPATIONAL EXPOSURE LIMITS: TLV: 0.2 mg/m <sup>3</sup> fume (ACGIH 1992-1993). TLV (as Cu, dusts & mists): 1 mg/m <sup>3</sup> (ACGIH 1992-1993). Intended change 0.1 mg/m <sup>3</sup>	<b>EFFECTS OF LONG-TERM OR REPEATED</b> <b>EXPOSURE:</b> Repeated or prolonged contact may cause skin sensitization.	
Т	Inhal., A4 (not classifiable as a human carcinogen); MAK: 0.1 mg/m <sup>3</sup> (Inhalable fraction)		
D	Peak limitation category: II(2) Pregnancy risk group: D (DFG 2005).		
Α	OSHA PEL*: TWA 1 mg/m <sup>3</sup> *Note: The PEL also applies to other copper compounds (as Cu) except copper fume. NIOSH REL*: TWA 1 mg/m <sup>3</sup> *Note: The REL also		
Т	applies to other copper compounds (as Cu) except Copper		
Α	fume. NIOSH IDLH: 100 mg/m <sup>3</sup> (as Cu) See: <u>7440508</u>		
PHYSICAL PROPERTIESBoiling point: 2595°C Melting point: 1083°C Relative density (water = 1): 8.9Solubility in water: none		•	
ENVIRONMENTA DATA			
	N O T E S		
The symptoms of met	al fume fever do not become manifest until several hours.		
	ADDITIONAL INFORMA	TION	
ICSC: 0240	(C) IPCS, CEC, 1994	COPPER	
 	Neither NIOSH, the CEC or the IPCS nor any person acting on	behalf of NIOSH the CEC or the IPCS is responsible for the	
IMPORTANT LEGAL	use which might be made of this information. This card contain and may not reflect in all cases all the detailed requirements incorrectly verify compliance of the cards with the relevant legislation in the	s the collective views of the IPCS Peer Review Committee luded in national legislation on the subject. The user should	

verify compliance of the cards with the relevant legislation in the country of use. The only modifications made the U.S. version is inclusion of the OSHA PELs, NIOSH RELs and NIOSH IDLH values.

### CHROMIUM





**ICSC: 0029** 

Chrome Cr Atomic mass: 52.0 (powder)

ICSC # 0029 CAS # 7440-47-3 RTECS # <u>GB4200000</u> October 27, 2004 Peer reviewed

TYPES OF HAZARD/ EXPOSURE	ACUTE HAZARDS/ SYMPTOMS		PREVENTION		FIRST AID/ FIRE FIGHTING
FIRE	Combustible under specific conditions.		No open flames if in powder form.		In case of fire in the surroundings: use appropriate extinguishing media.
EXPLOSION			Prevent deposition of dust; closed system, dust explosion-proof electrical equipment and lighting.		
EXPOSURE			PREVENT DISPERSION OF I	DUST!	
•INHALATION	Cough.		Local exhaust or breathing protection.		Fresh air, rest.
•SKIN			Protective gloves.		Remove contaminated clothes. Rinse skin with plenty of water or shower.
•EYES	Redness.		Safety goggles.		First rinse with plenty of water for several minutes (remove contact lenses if easily possible), then take to a doctor.
•INGESTION			Do not eat, drink, or smoke during work.		Rinse mouth.
SPILLAGE DISPOSAL		STORAGE	PA	ACKAGING & LABELLING	
Sweep spilled substance into containers; if appropriate, moisten first to prevent dusting. Personal protection: P2 filter respirator for harmful particles.				R: S:	
	S	EE IMPORTA	NT INFORMATION ON BAC	CK	
	_				~

**ICSC: 0029** 

Prepared in the context of cooperation between the International Programme on Chemical Safety & the Commission of the European Communities (C) IPCS CEC 1994. No modifications to the International version have been made except to add the OSHA PELs, NIOSH RELs and NIOSH IDLH values.

## **International Chemical Safety Cards**

### CHROMIUM

**ICSC: 0029** 

Ι	<b>PHYSICAL STATE; APPEARANCE:</b> GREY POWDER
М	PHYSICAL DANGERS:
Р	Dust explosion possible if in powder or granular form, mixed with air.


**ROUTES OF EXPOSURE:** 

**INHALATION RISK:** A harmful concentration of airborne particles can be reached quickly when dispersed.

0		
R	CHEMICAL DANGERS: Chromium is a catalytic substance and may cause rea	EFFECTS OF SHORT-TERM EXPOSURE: May cause mechanical irritation to the eyesand the
Т	in contact with many organic and inorganic substance causing fire and explosion hazard.	
Α	OCCUPATIONAL EXPOSURE LIMITS:	EFFECTS OF LONG-TERM OR REPEATED EXPOSURE:
N	TLV: (as Cr metal, Cr(III) compounds) 0.5 mg/m <sup>3</sup> as A4 (ACGIH 2004).	
Т	MAK not established. OSHA PEL*: TWA 1 mg/m <sup>3</sup> See Appendix C *Note	The
D	PEL also applies to insoluble chromium salts. NIOSH REL: TWA 0.5 mg/m <sup>3</sup> See Appendix C NIOSH IDLH: 250 mg/m <sup>3</sup> (as Cr) See: <u>7440473</u>	
Α		
Т		
Α		
PHYSICAL PROPERTIES	Boiling point: 2642°C Melting point: 1900°C Density: 7.15 g/cm <sup>3</sup>	Solubility in water: none
ENVIRONMENTA DATA		
	N O T E S	
The surface of the ch	omium particles is oxidized to chromium(III)oxide in air	: See ICSC 1531 Chromium(III) oxide.
	ADDITIONAL INFO	RMATION
ICSC: 0029	(C) IPCS, CEC, 1	994 CHROMIUM
IMPORTANT LEGAL NOTICE:	use which might be made of this information. This card c and may not reflect in all cases all the detailed requireme	ng on behalf of NIOSH, the CEC or the IPCS is responsible for the ontains the collective views of the IPCS Peer Review Committee nts included in national legislation on the subject. The user should in in the country of use. The only modifications made to produce RELs and NIOSH IDLH values.

## **International Chemical Safety Cards**

### MERCURY



# **International Chemical Safety Cards**

### MERCURY

Ι	PHYSICAL STATE; APPEARANCE: ODOURLESS, HEAVY AND MOBILE SILVERY	<b>ROUTES OF EXPOSURE:</b> The substance can be absorbed into the body by inhalation		
Μ	LIQUID METAL.	of its vapour and through the skin, also as a vapour!		
Р	PHYSICAL DANGERS:	INHALATION RISK:		
0		A harmful contamination of the air can be reached very quickly on evaporation of this substance at 20°C.		
R	CHEMICAL DANGERS: Upon heating, toxic fumes are formed. Reacts violently	EFFECTS OF SHORT-TERM EXPOSURE:		
Т	with ammonia and halogens causing fire and explosion hazard. Attacks aluminium and many other metals	The substance is irritating to the skin. Inhalation of the vapours may cause pneumonitis. The substance may cause offects on the control nervous systemendly and the substance may cause offects.		
Α	forming amalgams.	effects on the central nervous systemandkidneys. The effects may be delayed. Medical observation is indicated.		
Ν	OCCUPATIONAL EXPOSURE LIMITS: TLV: 0.025 mg/m <sup>3</sup> as TWA (skin) A4 BEI issued (ACGIH 2004).	EFFECTS OF LONG-TERM OR REPEATED EXPOSURE:		
Т	MAK: 0.1 mg/m <sup>3</sup> Sh	The substance may have effects on the central nervous		
D	Peak limitation category: II(8) Carcinogen category: 3B (DFG 2003).	system kidneys, resulting in irritability, emotional instability, tremor, mental and memory disturbances, speech disorders. Danger of cumulative effects. Animal		
A	OSHA PEL <u>†</u> : C 0.1 mg/m <sup>3</sup> NIOSH REL: Hg Vapor: TWA 0.05 mg/m <sup>3</sup> skin	tests show that this substance possibly causes toxic effects upon human reproduction.		
T	Other: C 0.1 mg/m <sup>3</sup> skin NIOSH IDLH: 10 mg/m <sup>3</sup> (as Hg) See: 7439976	upon numan reproduction.		
A				
PHYSICAL PROPERTIES	Boiling point: 357°C Melting point: -39°C Relative density (water = 1): 13.5 Solubility in water: none	Vapour pressure, Pa at 20°C: 0.26 Relative vapour density (air = 1): 6.93 Relative density of the vapour/air-mixture at 20°C (air = 1): 1.009		
ENVIRONMENTAL DATA	The substance is very toxic to aquatic organisms. In the fo takes place, specifically in fish.	od chain important to humans, bioaccumulation		
	N O T E S			
Depending on the degr NOT take working clot	ee of exposure, periodic medical examination is indicated. Nes home.			
Transport Emergency Card: TEC (R)-80GC9-II-				
	ADDITIONAL INFORMA	ATION		
ICSC: 0056	(C) IPCS, CEC, 1994	MERCURY		
	of the MIOSH the CEC and a IDCS	an babalf of NIOSIL the OEC and the DOS 's second the f		
IMPORTANTthLEGALCuNOTICE:Th	e use which might be made of this information. This card co committee and may not reflect in all cases all the detailed req	uirements included in national legislation on the subject. ant legislation in the country of use. The only modifications		

## **International Chemical Safety Cards**

LEAD					ICSC: 0052		
					National Institute for Occupational Safety and Health		
			Lead metal				
			Plumbum Pb				
Atomic mass: 207.2							
ICSC # 0052			(powder)				
CAS # 7439-92							
RTECS # <u>OF7525</u> October 08, 2002							
<b>TYPES OF</b>							
HAZARD/ EXPOSURE	ACUTE HAZ SYMPTO		PREVENTION		FIRST AID/ FIRE FIGHTING		
FIRE	Not combustible. Gives or toxic fumes (or gases				In case of fire in the surroundings: use appropriate extinguishing media.		
EXPLOSION	Finely dispersed particles form explosive mixtures in air.		Prevent deposition of dust; closed system, dust explosion-proof electrical equipment and lighting.				
EXPOSURE	See EFFECTS OF LON REPEATED EXPOSU		PREVENT DISPERSION OF DUST! AVOID EXPOSURE OF (PREGNANT) WOMEN!				
•INHALATION			Local exhaust or breathing protection.		Fresh air, rest.		
•SKIN			Protective gloves.		Remove contaminated clothes. Rinse and then wash skin with water and soap.		
•EYES			Safety spectacles.		First rinse with plenty of water for several minutes (remove contact lenses if easily possible), then take to a doctor.		
•INGESTION	Abdominal pain. Nause	a. Vomiting.	Do not eat, drink, or smoke dur work. Wash hands before eatin		Rinse mouth. Give plenty of water to drink. Refer for medical attention.		
SPILLAGI	E DISPOSAL		STORAGE	PA	CKAGING & LABELLING		
Sweep spilled substance into containers; if appropriate, moisten first to prevent dusting. Carefully collect remainder, then remove to safe place. Do NOT let this chemical enter the environment. Personal protection: P3 filter respirator for toxic particles.Separated from food and feedstuffs incompatible materials See Chemical Dangers.R: S:Separated from food and feedstuffs incompatible materials See Chemical Dangers.R: S:							
	SH	EE IMPORTA	NT INFORMATION ON BAG	CK			
ICSC: 0052 Prepared in the context of cooperation between the International Programme on Chemical Safety & the Commission of the European Communities (C) IPCS CEC 1994. No modifications to the International version have been made except to add the OSHA PELs, NIOSH RELs and NIOSH IDLH values.							

## **International Chemical Safety Cards**

	PHYSICAL STATE; APPEARANCE: BLUISH-WHITE OR SILVERY-GREY SOLID IN VARIOUS FORMS. TURNS TARNISHED ON	<b>ROUTES OF EXPOSURE:</b> The substance can be absorbed into the body by inhalation and by ingestion.			
I	EXPOSURE TO AIR. PHYSICAL DANGERS:	<b>INHALATION RISK:</b> A harmful concentration of airborne particles can be			
Μ	Dust explosion possible if in powder or granular form, mixed with air.	reached quickly when dispersed, especially if powdered.			
Р		EFFECTS OF SHORT-TERM EXPOSURE:			
0	CHEMICAL DANGERS: On heating, toxic fumes are formed. Reacts with oxidants. Reacts with hot concentrated nitric acid,	EFFECTS OF LONG-TERM OR REPEATED			
R	boiling concentrated hydrochloric acid and sulfuric acid.	EXPOSURE:			
Т	Attacked by pure water and by weak organic acids in the presence of oxygen.	The substance may have effects on the blood bone marrow central nervous system peripheral nervous system kidneys, resulting in anaemia, encephalopathy			
А	<b>OCCUPATIONAL EXPOSURE LIMITS:</b> TLV: 0.05 mg/m <sup>3</sup> A3 (confirmed animal carcinogen	(e.g., convulsions), peripheral nerve disease, abdominal cramps and kidney impairment. Causes toxicity to			
Ν	with unknown relevance to humans); BEI issued (ACGIH 2004).	human reproduction or development.			
Т	MAK:				
	Carcinogen category: 3B; Germ cell mutagen group: 3A; (DFG 2004).				
D	EU OEL: as TWA 0.15 mg/m <sup>3</sup> (EU 2002). OSHA PEL*: 1910.1025 TWA 0.050 mg/m <sup>3</sup> See				
Α	Appendix C *Note: The PEL also applies to other lead				
Т	compounds (as Pb) <u>see Appendix C</u> . NIOSH REL*: TWA 0.050 mg/m <sup>3</sup> <u>See Appendix C</u>				
Α	*Note: The REL also applies to other lead compounds (as Pb) <u>see Appendix C</u> .				
	NIOSH IDLH: 100 mg/m <sup>3</sup> (as Pb) See: $7439921$				
PHYSICAL	Boiling point: 1740°C	Density: 11.34 g/cm3			
PROPERTIES	Melting point: 327.5°C	Solubility in water: none			
ENVIRONMENTA DATA	<b>L</b> Bioaccumulation of this chemical may occur in plants and substance does not enter the environment.	I in mammals. It is strongly advised that this			
	N O T E S				
Depending on the de	gree of exposure, periodic medical examination is suggested.	Do NOT take working clothes home. Transport Emergency Card: TEC (R)-51S1872			
	ADDITIONAL INFORMA	ΓΙΟΝ			
ICSC: 0052 LEAD					
	(C) IPCS, CEC, 1994				
IMPORTANT LEGAL NOTICE:	Neither NIOSH, the CEC or the IPCS nor any person acting of for the use which might be made of this information. This can Committee and may not reflect in all cases all the detailed rea The user should verify compliance of the cards with the relev modifications made to produce the U.S. version is inclusion of values.	rd contains the collective views of the IPCS Peer Review quirements included in national legislation on the subject. rant legislation in the country of use. The only			

# APPENDIX D HOSPITAL INFORMATION AND MAP FIELD ACCIDENT REPORT



1808 MIDDLE COUNTRY ROAD PHONE RIDGE, NY 11961 FAX

E 631.504.6000 631.924.2870

#### FIELD ACCIDENT REPORT

This report is to be filled out by the designated Site Safety Officer after EVERY accident.

PROJECT NAME		PROJECT. NO.	
Date of Accident	Time	Report By	
Type of Accident (Check C	One):		
() Vehicular	() Personal	() Property	
Name of Injured		DOB or Age	
How Long Employed			
Description of Accident			
Action Taken			
Did the Injured Lose Any T	ime? How Much	(Days/Hrs.)?	
Shoes, etc.)?		Accident (Hard Hat, Safety Glasses,	Safety
		o process his/her claim through his/	ilth and

Welfare Fund.) INDICATE STREET NAMES, DESCRIPTION OF VEHICLES, AND NORTH ARROW

#### HOSPITAL INFORMATION AND MAP

The hospital nearest the site is:


WOODHUL MEDICAL CENTER 760 Broadway, Brooklyn, New York 11206 718-963-8000 1.1 Miles – About 4 Minutes

#### 0

1003 Greene Ave Brooklyn, NY 11221 Head east on Greene Ave toward Broadway 243 ft Take the 1st left onto Broadway

#### Destination will be on the left

1.1 mi O 760 Broadway Brooklyn, NY 11206





# <u>ATTACHMENT D</u> Quality Assurance Project Plan

#### QUALITY ASSURANCE PROJECT PLAN FORMER B&Z STEEL EQUIPMENT CO. 1003 Greene Avenue, Brooklyn, NY

#### Prepared on behalf of:

Greene Pastures LLC 329 Hewes Street Brooklyn, NY 11211

**Prepared by:** 



#### **TABLE OF CONTENTS**

### QUALITY ASSURANCE PROJECT PLAN

FORMER B&Z STEEL EQUIPMENT CO. 1003 Greene Avenue, Brooklyn, NY

1.0	PRO	DJECT ORGANIZATION AND RESPONSIBILITIES	
	1.1	Organization	1
2.0	OU	ALITY ASSURANCE PROJECT PLAN OBJECTIVES	2
	2.1	Overview	
	2.2	QA/QC Requirements for Analytical Laboratory	2
		2.2.1 Instrument calibration	
		2.2.2 Continuing Instrument calibration	
		2.2.3 Method Blanks	
		2.2.4 Trip Blanks	3
		2.2.5 Surrogate Spike Analysis	
		2.2.6 Matrix Spike / Matrix Spike duplicate / Matrix Spike Blank	
	2.3	Accuracy	3
	2.4	Precision	4
	2.5	Sensitivity	4
	2.6	Representativeness	
	2.7	Completeness	
	2.8	Laboratory Custody Procedures	
3.0	AN	ALYTICAL PROCEDURES	6
		Laboratory Analyses	
4.0	DA	TA REDUCTION, VALIDATION, REVIEW. AND REPORTING	7
	4.1	Overview	
	4.2	Data Reduction	7
	4.3	Laboratory Data Reporting	
5.0	COI	RRECTIVE ACTION	8

#### **TABLES**

Table 1	Analytical Summary Table
Table 2	Containers Preservatives and Holding Times

#### **1.0 INTRODUCTION**

This Quality Assurance Project Plan (QAPP) has been prepared in accordance with DER-10 to detail procedures to be followed during the course of the sampling and analytical portion of the project, as required by the approved work plan.

To ensure the successful completion of the project each individual responsible for a given component of the project must be aware of the quality assurance objectives of his / her particular work and of the overall project. The EBC Project Director, Charles Sosik will be directly responsible to the client for the overall project conduct and quality assurance/quality control (QA/QC) for the project. The Project Director will be responsible for overseeing all technical and administrative aspects of the project and for directing QA/QC activities. As Project Director Mr. Sosik will also serve as the Quality Assurance Officer (QAO) and in this role may conduct:

- conduct periodic field and sampling audits;
- interface with the analytical laboratory to resolve problems; and
- interface with the data validator and/or the preparer of the DUSR to resolve problems.

Kim Somers will serve as the Project Manager and will be responsible for implementation of the Remedial Investigation and coordination with field sampling crews and subcontractors. Reporting directly to the Project Manager will be the Field Operations Officer, Kevin Waters; who will serve as the on-Site qualified environmental professional who will record observations, direct the remediation team and be responsible for the collection and handling of all samples.

#### 1.1 Organization

Project QA will be maintained under the direction of the Project Manager, in accordance with this QAPP. QC for specific tasks will be the responsibility of the individuals and organizations listed below, under the direction and coordination of the Project Manager

GENERAL RESPONSIBILITY	SCOPE OF WORK	RESPONSIBILITY OF QUALITY CONTROL
Field Operations	Supervision of Field Crew, sample collection and handling	K. Waters, EBC
Project Manager	Implementation of the RA according to the RAWP.	Kim Somers, EBC
Laboratory Analysis	Analysis of soil samples by NYSDEC ASP methods Laboratory	NYSDOH-Certified Laboratory
Data review	Review for completeness and compliance	3 <sup>rd</sup> party validation



#### 2.0 QUALITY ASSURANCE PROJECT PLAN OBJECTIVES

#### 2.1 Overview

Overall project goals are defined through the development of Data Quality Objectives (DQOs), which are qualitative and quantitative Statements that specify the quality of the data required to support decisions; DQOs, as described in this section, are based on the end uses of the data as described in the work plan.

In this plan, Quality Assurance and Quality Control are defined as follows:

- Quality Assurance The overall integrated program for assuring reliability of monitoring and measurement data.
- Quality Control The routine application of procedures for obtaining prescribed standards of performance in the monitoring and measurement process.

#### 2.2 QA / QC Requirements for Analytical Laboratory

Samples will be analyzed by a New York State Department of Health (NYSDOH) certified laboratory. Data generated from the laboratory will be used to evaluate contaminants such as metals, volatile organic compounds (VOCs), semi-volatile organic compounds (SVOCs) and pesticides / PCBs in both historic fills and native soils and volatile organic compounds (VOCs) in soil gas. The QA requirements for all subcontracted analytical laboratory work performed on this project are described below. QA elements to be evaluated include accuracy, precision, sensitivity, representativeness, and completeness. The data generated by the analytical laboratory for this project are required to be sensitive enough to achieve detection levels low enough to meet required quantification limits as specified in NYSDEC Analytical Services Protocol (NYSDEC ASP, 07/2005. The analytical results meeting the required quantification limits will provide data sensitive enough to meet the data quality objectives of this remedial program as described in the work plan. Reporting of the data must be clear, concise, and comprehensive. The QC elements that are important to this project are completeness of field data, sample custody, sample holding times, sample preservation, sample storage, instrument calibration and blank contamination.

#### 2.2.1 Instrument Calibration

Calibration curves will be developed for each of the compounds to be analyzed. Standard concentrations and a blank will be used to produce the initial curves. The development of calibration curves and initial calibration response factors must be consistent with method requirements presented in the most recent version of NYSDEC ASP 07/2005).

#### 2.2.2 Continuing Instrument Calibration

The initial calibration curve will be verified every 12 hrs by analyzing one calibration standard. The standard concentration will be the midpoint concentration of the initial calibration curve. The calibration check compound must come within 25% relative percent difference (RPD) of the average response factor obtained during initial calibration. If the RPD is greater than 25%, then corrective action must be taken as provided in the specific methodology.



#### 2.2.3 Method Blanks

Method blank or preparation blank is prepared from an Analyte-free matrix which includes the same reagents, internal standards and surrogate standards as the related samples and is carried through the entire sample preparation and analytical procedure. A method blank analysis will be performed once for each 12 hr period during the analysis of samples for volatiles. An acceptable method blank will contain less than two (2) times the CRQL of methylene chloride, acetone and 2-butanone. For all other target compounds, the method blank must contain less than or equal to the CRQL of any single target compound. For non-target peaks in the method blank, the peak area must be less than 10 percent of the nearest internal standard. The method blank will be used to demonstrate the level of laboratory background and reagent contamination that might result from the analytical process itself.

#### 2.2.4 Trip Blanks.

Trip blanks consist of a single set of sample containers filled at the laboratory with deionized. laboratory-grade water. The water used will be from the same source as that used for the laboratory method blank. The containers will be carried into the field and handled and transported in the same way as the samples collected that day. Analysis of the trip blank for VOCs is used to identify contamination from the air, shipping containers, or from other items coming in contact with the sample bottles. (The bottles holding the trip blanks will be not opened during this procedure.) A complete set of trip blanks will be provided with each shipment of samples to the certified laboratory.

#### 2.2.5 Surrogate Spike Analysis

For organic analyses, all samples and blanks will be spiked with surrogate compounds before purging or extraction in order to monitor preparation and analyses of samples. Surrogate spike recoveries shall fall within the advisory limits in accordance with the NY5DEC ASP protocols for samples falling within the quantification limits without dilution.

#### 2.2.6 Matrix Spike / Matrix Spike Duplicate / Matrix Spike Blank (MS/MSDIMSB) Analysis

MS, MSD and MSB analyses will be performed to evaluate the matrix effect of the sample upon the analytical methodology along with the precision of the instrument by measuring recoveries. The MS / MSD / MSB samples will be analyzed for each group of samples of a similar matrix at a rate of 5% (one for every 20 field samples). The RPD will be calculated from the difference between the MS and MSD. Matrix spike blank analysis will be performed to indicate the appropriateness of the spiking solution(s) used for the MS/MSD.

#### 2.3 Accuracy

Accuracy is defined as the nearness of a real or the mean (x) of a set of results to the true value. Accuracy is assessed by means of reference samples and percent recoveries. Accuracy includes both precision and recovery and is expressed as percent recovery (% REC). The MS sample is used to determine the percent recovery. The matrix spike percent recovery (% REC) is calculated by the following equation:

$$\% REC = \frac{SSR - SR}{SA} \times 100$$

Where: SSR = spike sample results



SR = sample results

SA = spike added from spiking mix

#### 2.4 Precision

Precision is defined as the measurement of agreement of a set of replicate results among themselves without a Precision is defined as the measurement of agreement of a set of replicate results among themselves without assumption of any prior information as to the true result. Precision is assessed by means of duplicate/replicate sample analyses.

Analytical precision is expressed in terms of RPD. The RPD is calculated using the following formula:

$$RPD = \frac{D^{1} - D^{2}}{(D^{1} - D^{2})/2} \times 100$$

Where: RPD = relative

RPD = relative percent difference  $D^1$  = first sample value  $D^2$  = second sample value (duplicate)

#### 2.5 Sensitivity

The sensitivity objectives for this plan require that data generated by the analytical laboratory achieve quantification levels low enough to meet the required detection limits specified by NYSDEC ASP and to meet all site-specific standards, criteria and guidance values (SGCs) established for this project.

#### 2.6 Representativeness

Representativeness is a measure of the relationship of an individual sample taken from a particular site to the remainder of that site and the relationship of a small aliquot of the sample (i.e., the one used in the actual analysis) to the sample remaining on site. The representativeness of samples is assured by adherence to sampling procedures described in the Remedial Investigation Work Plan.

#### 2.7 Completeness

Completeness is a measure of the quantity of data obtained from a measurement system as compared to the amount of data expected from the measurement system. Completeness is defined as the percentage of all results that are not affected by failing QC qualifiers, and should be between 70 and 100% of all analyses performed. The objective of completeness in laboratory reporting is to provide a thorough data support package. The laboratory data package provides documentation of sample analysis and results in the form of summaries, QC data, and raw analytical data. The laboratory will be required to submit data packages that follow NYSDEC ASP reporting format which, at a minimum, will include the following components:

- 1. All sample chain-of-custody forms.
- 2. The case narrative(s) presenting a discussion of any problems and/or procedural changes required during analyses. Also presented in the case narrative are sample summary forms.
- 3. Documentation demonstrating the laboratory's ability to attain the contract specified detection limits for all target analytes in all required matrices.
- 4. Tabulated target compound results and tentatively identified compounds.
- 5. Surrogate spike analysis results (organics).
- 6. Matrix spike/matrix spike duplicate/matrix spike blank results.



- 7. QC check sample and standard recovery results
- 8. Blank results (field, trip, and method).
- 9. Internal standard area and RT summary.

#### 2.8 Laboratory Custody Procedures

The following elements are important for maintaining the field custody of samples:

- Sample identification
- Sample labels
- Custody records
- Shipping records
- Packaging procedures

Sample labels will be attached to all sampling bottles before field activities begin; each label will contain an identifying number. Each number will have a suffix that identifies the site and where the sample was taken. Approximate sampling locations will be marked on a map with a description of the sample location. The number, type of sample, and sample identification will be entered into the field logbook. A chain-of-custody form, initiated at the analytical laboratory will accompany the sample bottles from the laboratory into the field. Upon receipt of the bottles and cooler, the sampler will sign and date the first received blank space. After each sample is collected and appropriately identified, entries will be made on the chain-of-custody form that will include:

- Site name and address
- Samplers' names and signatures



#### 3.0 ANALYTICAL PROCEDURES

#### 3.1 Laboratory Analysis

Samples will be analyzed by the NYSDOH ELAP laboratory for one or more of the following parameters: VOCs in soil / groundwater by USEPA Method 8260, SVOCs in soil / groundwater by USEPA Method 8270, Target Analyte List (TAL) Metals in soil and groundwater, pesticides / PCBs by USEPA Method 8081/8082 and VOCs in air by USEPA Method TO15. If any modifications or additions to the standard procedures are anticipated. and if any nonstandard sample preparation or analytical protocol is to be used, the modifications and the nonstandard protocol will be explicitly defined and documented. Prior approval by EBC's PM will be necessary for any nonstandard analytical or sample preparation protocol used by the laboratory, i.e., dilution of samples or extracts by greater than a factor of five (5).



PHONE

FAX

#### 4.0 DATA REDUCTION, REVIEW, AND REPORTING

#### 4.1 Overview

The process of data reduction, review, and reporting ensures the assessments or a conclusion based on the final data accurately reflects actual site conditions. This plan presents the specific procedures, methods, and format that will be employed for data reduction, review and reporting of each measurement parameter determined in the laboratory and field. Also described in this section is the process by which all data, reports, and work plans are proofed and checked for technical and numerical errors prior to final submission.

#### 4.2 Data Reduction

Standard methods and references will be used as guidelines for data handling, reduction, validation, and reporting. All data for the project will be compiled and summarized with an independent verification at each step in the process to prevent transcription/typographical errors. Any computerized entry of data will also undergo verification review.

Sample analysis will be provided by a New York State certified environmental laboratory. Laboratory reports will include ASP category B deliverables for use in the preparation of a data usability summary report (DUSR). All results will be provided in accordance with the NYSDEC Environmental Information Management System (EIMS) electronic data deliverable (EDD) format. Analytical results shall be presented on standard NYSDEC ASP-B forms or equivalents, and include the dates the samples were received and analyzed, and the actual methodology used. Note that if waste characterization samples are analyzed they will be in results only format and will not be evaluated in the DUSR.

Laboratory QA/QC information required by the method protocols will be compiled, including the application of data QA/QC qualifiers as appropriate. In addition, laboratory worksheets, laboratory notebooks, chains-of-custody, instrument logs, standards records, calibration records, and maintenance records, as applicable, will be provided in the laboratory data packages to determine the validity of data. Specifics on internal laboratory data reduction protocols are identified in the laboratory's SOPs.

Following receipt of the laboratory analytical results by EBC, the data results will be compiled and presented in an appropriate tabular form. Where appropriate, the impacts of QA/QC qualifiers resulting from laboratory or external validation reviews will be assessed in terms of data usability.

#### 4.3 Laboratory Data Reporting

All sample data packages submitted by the analytical laboratory will be required to be reported in conformance to the NYSDEC ASP (7/2005), Category B data deliverable requirements as applicable to the method utilized. All results will be provided in accordance with the NYSDEC Environmental Information Management System (EIMS) electronic data deliverable (EDD) format (EQuIS). Note that waste characterization samples, if analyzed, will be in results only format and will not be evaluated in the DUSR or uploaded to the EIMS.



#### 5.0 CORRECTIVE ACTION

Review and implementation of systems and procedures may result in recommendations for corrective action. Any deviations from the specified procedures within approved project plans due to unexpected site-specific conditions shall warrant corrective action. All errors, deficiencies, or other problems shall be brought to the immediate attention of the EBC PM, who in turn shall contact the Quality Assurance/Data Quality Manager or his designee (if applicable).

Procedures have been established to ensure that conditions adverse to data quality are promptly investigated, evaluated and corrected. These procedures for review and implementation of a change are as follows:

- Define the problem.
- Investigate the cause of the problem.
- Develop a corrective action to eliminate the problem, in consultation with the personnel who defined the problem and who will implement the change.
- Complete the required form describing the change and its rationale (see below for form requirements).
- Obtain all required written approvals.
- Implement the corrective action.
- Verify that the change has eliminated the problem.

During the field investigation, all changes to the sampling program will be documented in field logs/sheets and the EBC PM advised.

If any problems occur with the laboratory or analyses, the laboratory must immediately notify the PM, who will consult with other project staff. All approved corrective actions shall be controlled and documented.

All corrective action documentation shall include an explanation of the problem and a proposed solution which will be maintained in the project file or associated logs. Each report must be approved by the necessary personnel (e.g., the PM) before implementation of the change occurs. The PM shall be responsible for controlling, tracking, implementing and distributing identified changes.



#### TABLE 1 SUMMARY OF SAMPLING PROGRAM RATIONALE AND ANALYSIS

Matrix	Location	Approximate Number of Samples	Frequency	Rationale for Sampling	Laboratory Analysis	Duplicates	Matrix Spikes	Spike Duplicates	Trip Blanks
Soil	Tank Pit Excavation	5	4 sidewalls and base	Endpoint verification	VOCs / SVOCs by 8260C / 8270D and TAL Metals 6010C	1 per day	1 per 20 samples	1 per 20 samples	1 per trip
Soil	Excavation Bottom	13	1 per 900 square feet	Endpoint verification	VOCs / SVOCs by 8260C / 8270D, pesticides by 8081, PCBs by 8082 and TAL Metals 6010C + hex chromium	1 per day	1 per 20 samples	1 per 20 samples	1 per trip

TABLE 2SAMPLE COLLECTION AND ANALYSIS PROTOCOLS

Sample Type	Matrix	Sampling Device	Parameter	Sample Container	Sample Preservation	Analytical Method#	CRQL / MDLH	Holding Time
Soil	Soil	Scoop Direct into Jar	VOCs	(1) 2 oz Jar	Cool to 4° C	EPA Method 8260C	Compound specific (1-5 ug/kg)	14 days*
			SVOCs	(1) 8 oz jar	Cool to 4° C	EPA Method 8270D	Compound specific (1-5 ug/kg)	14 day ext/40 days*
			Pest/PCBs	from 8oz jar above	Cool to 4° C	EPA Method 8081B/8082A	Compound specific (1-5 ug/kg)	14 day ext/40 days*
			Metals	from above	Cool to 4° C	TAL Metals 6010C	Compound specific (01-1 mg/kg)	6 months*

Notes:

All holding times listed are from Verified Time of Sample Receipt (VTSR) unless noted otherwise. \* Holding time listed is from time of sample collection.

The number in parentheses in the "Sample Container" column denotes the number of containers needed.

Triple volume required when collected MS/MSD samples

The number of trip blanks are estimated.

CRQL / MDL = Contract Required Quantitation Limit / Method Detection Limit.

MCAWW = Methods for Chemical Analysis of Water and Wastes.

NA = Not available or not applicable.

\* = all collection and holding times will be as be the ASP

# <u>ATTACHMENT E</u> Community Air Monitoring Plan

#### COMMUNITY AIR MONITORING PLAN

FORMER B&Z STEEL EQUIPMENT CO. 1003 GREENEAVENUE BROOKLYN, NY

JANUARY - 2015

#### COMMUNITY AIR MONITORING PLAN TABLE OF CONTENTS

1.0	INTRODUCTION							
		Regulatory Requirements						
2.0	AIR N	AONITORING	2					
	2.1	Meteorological Data	2					
		Community Air Monitoring Requirements						
3.0	VOC	MONITORING, RESPONSE LEVELS, AND ACTIONS	3					
	3.1	Potential Corrective Measures and VOC Suppression Techniques	3					
4.0	PART	TICULATE MONITORING	4					
		Potential Particulate Suppression Techniques						
5.0	DATA	A QUALITY ASSURANCE	6					
	5.1	Calibration	6					
	5.2	2 Operations	6					
	5.3	-						
6.0	RI	ECORDS AND REPORTING	7					

### **APPENDICES**

Appendix A Action Limit Report

#### 1.0 INTRODUCTION

This Community Air Monitoring Plan (CAMP) has been prepared for the excavation and building activities to be performed under a Remedial Action Work Plan (RAWP) at the Former B&Z Steel Equipment Co. Site. The CAMP provides measures for protection for the downwind community (i.e., off-site receptors including residences, businesses, and on-site workers not directly involved in the investigation activities) from potential airborne contaminant releases resulting from remedial activities at the site.

Compliance with this CAMP is required during all activities associated with soil excavation that have the potential to generate airborne particulate matter and volatile organic compounds (VOCs). These activities include excavation of soils, stockpiling, loading, and backfilling. This CAMP has been prepared to ensure that soil disturbance activities do not adversely affect passersby, residents, or workers in the area immediately surrounding the Site and to preclude or minimize airborne migration of construction-related contaminants to offsite areas.

#### **1.1 Regulatory Requirements**

This CAMP was established in accordance with the following requirements:

- New York State Department of Health's (NYSDOH) Generic Community Air Monitoring Plan as presented in DER-10 Technical Guidance for Site Investigation and Remediation (NYSDEC May 3, 2010). This guidance specifies that a community air-monitoring program shall be implemented to protect the surrounding community and to confirm that the work does not spread contamination off-site through the air;
- New York State Department of Environmental Conservation (NYSDEC) Technical and Guidance Memorandum (TAGM) #4031 Fugitive Dust Suppression and Particulate Monitoring Program at Inactive Hazardous Waste Sites: This guidance provides a basis for developing and implementing a fugitive dust suppression and particulate monitoring program as an element of a hazardous waste site's health and safety program.



#### 2.0 AIR MONITORING

VOCs, SVOCs and heavy metals and are the constituents of concern at the Site. The appropriate method to monitor air for these constituents during soil disturbance activities is through real-time VOC and air particulate (dust) monitoring.

#### 2.1 Meteorological Data

At a minimum, wind direction will be evaluated at the start of each workday, noon of each workday, and the end of each workday. These readings will be utilized to position the monitoring equipment in appropriate upwind and downwind locations.

#### 2.2 Community Air Monitoring Requirements

To establish ambient air background concentrations, air will be monitored at several locations around the site perimeter before activities begin. These points will be monitored periodically in series during the site work. When the excavation area is within 20 feet of potentially exposed populations or occupied structures, the perimeter monitoring points will be located to represent the nearest potentially exposed individuals at the downwind location.

Fugitive respirable dust will be monitored using a MiniRam Model PDM-3 aerosol monitor (or equivalent). Air will be monitored for VOCs with a portable Ionscience 3000 photoionization detector (PID), minirae 2000, or equivalent. All air monitoring data will be documented in a site log book by the designated site safety officer. The site safety officer or delegate must ensure that air monitoring instruments are calibrated and maintained in accordance with manufacturer's specifications. All instruments will be zeroed daily and checked for accuracy. A daily log will be kept. If additional monitoring is required, the protocols will be developed and appended to this plan



#### 3.0 VOC MONITORING, RESPONSE LEVELS, AND ACTIONS

Volatile organic compounds (VOCs) will be monitored at the downwind perimeter of the immediate work area (i.e., the exclusion zone) on a continuous basis or as otherwise specified. Upwind concentrations should be measured at the start of each workday and periodically thereafter to establish background conditions. The monitoring work should be performed using equipment appropriate to measure the types of contaminants known or suspected to be present.

The equipment should be calibrated at least daily for the contaminant(s) of concern or for an appropriate surrogate. The equipment should be capable of calculating 15-minute running average concentrations, which will be compared to the levels specified below.

- If the ambient air concentration of total organic vapors at the downwind perimeter of the work area or exclusion zone exceeds 5 parts per million (ppm) above background for the 15-minute average, work activities must be temporarily halted and monitoring continued. If the total organic vapor level readily decreases (per instantaneous readings) below 5 ppm over background, work activities can resume with continued monitoring.
- If total organic vapor levels at the downwind perimeter of the work area or exclusion zone persist at levels in excess of 5 ppm over background but less than 25 ppm, work activities must be halted, the source of vapors identified, corrective actions taken to abate emissions, and monitoring continued. After these steps, work activities can resume provided that the total organic vapor level 200 feet downwind of the exclusion zone or half the distance to the nearest potential receptor or residential/commercial structure, whichever is less but in no case less than 20 feet, is below 5 ppm over background for the 15-minute average.
- If the organic vapor level is above 25 ppm at the perimeter of the work area, activities must be shutdown. All 15-minute readings must be recorded and be available for State (DEC and DOH) personnel to review. Instantaneous readings, if any, used for decision purposes should also be recorded.

All readings will be recorded and made available for NYSDEC and NYSDOH personnel to review. If an exceedance of the Action Limits occurs, an Action Limit Report, as shown in Appendix A, will be completed.

#### 3.1 Potential Corrective Measures and VOC Suppression Techniques

If the 15-minute integrated VOC level at the downwind location persists at a concentration that exceeds the upwind level by more than 5 ppm but less than 25 ppm during remedial activities, then vapor suppression techniques will be employed. The following techniques, or others, may be employed to mitigate the generation and migration of fugitive organic vapors:

- limiting the excavation size;
- backfilling the excavation;
- spraying water onto the excavation faces and equipment;
- covering soil stockpiles with 6-mil plastic sheeting;
- hauling waste materials in properly tarped containers; and/or
- applying vapor suppressant foam (BioSolve Pinkwater or similar).

3

#### 4.0 PARTICULATE MONITORING

Air monitoring for particulates (i.e., dust) will be performed continuously during excavation and loading activities using both air monitoring equipment and visual observation at upwind and downwind locations. Monitoring equipment capable of measuring particulate matter smaller than 10 microns (PM<sub>10</sub>) and capable of integrating (averaging) over periods of 15 minutes or less will be set up at upwind (i.e., background) and downwind locations, at heights approximately four to five feet above land surface (i.e., the breathing zone). Monitoring equipment will be MIE Data Ram monitors, or equivalent. The audible alarm on the particulate monitoring device will be set at 90 micrograms per cubic meter ( $\mu$ g/m<sup>3</sup>). This setting will allow proactive evaluation of worksite conditions prior to reaching the action level of 100  $\mu$ g/m<sup>3</sup> above background. The monitors will be calibrated at least once per day prior to work activities and recalibrated as needed thereafter. In addition, fugitive dust migration will be visually assessed during all intrusive work activities.

The following summarizes particulate action levels and the appropriate responses:

- If the downwind PM-10 particulate level is 150  $\mu$ g/m<sup>3</sup> for the 15-minute period, or if airborne dust is observed leaving the work area, then dust suppression techniques must be employed. Work may continue with dust suppression techniques provided that downwind PM-10 particulate levels do not exceed 100  $\mu$ g/m<sup>3</sup> above the upwind level and provided that no visible dust is migrating from the work area.
- If, after implementation of dust suppression techniques, downwind PM-10 particulate levels are greater than  $100 \mu g/m^3$  above the upwind level, work must be stopped and an evaluation of activities initiated. Work can resume provided that dust suppression measures (as described in Section 2.3.1 below) and other controls are successful in reducing the downwind PM-10 particulate concentration to within  $100 \mu g/m^3$  of the upwind level and in preventing visible dust migration.

All readings will be recorded and be available for NYSDEC and NYSDOH personnel to review. If an exceedance of the Action Limits occurs, an Action Limit Report as shown in **Appendix A** will be completed.

#### 4.1 Potential Particulate Suppression Techniques

If the integrated particulate level at the downwind location exceeds the upwind level by more than  $100 \ \mu g/m^3$  at any time during remediation activities, then dust suppression techniques will be employed. The following techniques, or others, may be employed to mitigate the generation and migration of fugitive dusts:

- limiting the excavation size;
- backfilling the excavation;
- spraying water onto the excavation faces and equipment;
- covering soil stockpiles with 8-mil plastic sheeting;
- hauling waste materials in properly tarped containers; and/or
- limiting vehicle speeds onsite.



4

Work may continue with dust suppression techniques provided that downwind  $PM_{10}$  levels are not more than 150  $\mu$ g/m<sup>3</sup> greater than the upwind levels.

There may also be situations where the dust is generated by remediation activities and migrates to downwind locations, but is not detected by the monitoring equipment at or above the action level. Therefore, if dust is observed leaving the working area, dust suppression techniques such as those listed above will be employed.

If dust suppression techniques do not lower particulates to below  $150 \,\mu\text{g/m}^3$ , or visible dust persists, work will be suspended until appropriate corrective measures are identified and implemented to remedy the situation.

All air monitoring readings will be recorded in the field logbook and will be available for the NYSDEC and NYSDOH personnel to review.



#### 5.0 DATA QUALITY ASSURANCE

#### 5.1 Calibration

Instrument calibration shall be documented on instrument calibration and maintenance sheets or in the designated field logbook. All instruments shall be calibrated as required by the manufacturer. Calibration checks may be used during the day to confirm instrument accuracy. Duplicate readings may be taken to confirm individual instrument response.

#### 5.2 **Operations**

All instruments shall be operated in accordance with the manufacturer's specifications. Manufacturers' literature, including an operations manual for each piece of monitoring equipment will be maintained on-site by the SSO for reference.

#### 5.3 Data Review

The SSO will interpret all monitoring data based the established criteria and his/her professional judgment. The SSO shall review the data with the PM to evaluate the potential for worker exposure, upgrades/downgrades in level of protection, comparison to direct reading instrumentation and changes in the integrated monitoring strategy.

Monitoring and sampling data, along with all sample documentation will be periodically reviewed by the PM.



#### 6.0 RECORDS AND REPORTING

All air readings must be recorded on daily air monitoring log sheets and made available for review by personnel from NYSDEC and NYSDOH.



# <u>APPENDIX A</u> <u>ACTION LIMIT REPORT</u>

#### CAMP ACTION LIMIT REPORT

Project Location:		
Date:	-	Time:
Name:	-	
Contaminant:	PM-10:	VOC:
Wind Speed:	_	Wind Direction:
Temperature:	_	Barometric Pressure:
DOWNWIND DATA Monitor ID #:	Location:	Level Reported:
Monitor ID#:	Location:	Level Reported:
UPWIND DATA Monitor ID #:	Location:	_ Level Reported:
Monitor ID#:	Location:	_ Level Reported:
BACKGROUND CORRECTED LEVELS		
Monitor ID #: Location:	Level Reported: Leve	el Reported:
ACTIONS TAKEN		

# <u>ATTACHMENT F</u> Citizen Participation Plan



New York State Department of Environmental Conservation

## **Brownfield Cleanup Program**

## **Citizen Participation Plan** for FORMER B&Z STEEL EQUIPMENT CO. SITE

Greene Pasture LLC 329 Hewes Street Brooklyn, NY 11211

August 2014

### Contents

Section	Page Number
1. What is New York's Brownfield Cleanup Program?	1
2. Citizen Participation Activities	1
3. Major Issues of Public Concern	6
4. Site Information	6
5. Investigation and Cleanup Process	8
Appendix A - Project Contacts and Locations of Reports and Information.	11
Appendix B - Site Contact List	12
Appendix C - Site Location Map	16
Appendix D - Brownfield Cleanup Program Process	17

\* \* \* \* \*

**Note:** The information presented in this Citizen Participation Plan was current as of the date of its approval by the New York State Department of Environmental Conservation. Portions of this Citizen Participation Plan may be revised during the site's investigation and cleanup process.

Applicant: Greene Pastures LLC Site Name: Former B&Z Steel Equipment Co. ("Site") Site Address: 1003 Greene Avenue Site County: Kings Site Number: C224195

# 1. What is New York's Brownfield Cleanup Program?

New York's Brownfield Cleanup Program (BCP) works with private developers to encourage the voluntary cleanup of contaminated properties known as "brownfields" so that they can be reused and developed. These uses include recreation, housing, and business.

A *brownfield* is any real property that is difficult to reuse or redevelop because of the presence or potential presence of contamination. A brownfield typically is a former industrial or commercial property where operations may have resulted in environmental contamination. A brownfield can pose environmental, legal, and financial burdens on a community. If a brownfield is not addressed, it can reduce property values in the area and affect economic development of nearby properties.

The BCP is administered by the New York State Department of Environmental Conservation (NYSDEC) which oversees Applicants that conduct brownfield site investigation and cleanup activities. An Applicant is a person who has requested to participate in the BCP and has been accepted by NYSDEC. The BCP contains investigation and cleanup requirements, ensuring that cleanups protect public health and the environment. When NYSDEC certifies that these requirements have been met, the property can be reused or redeveloped for the intended use.

For more information about the BCP, go online at: <u>http://www.dec.ny.gov/chemical/8450.html</u>.

# 2. Citizen Participation Activities

# Why NYSDEC Involves the Public and Why It Is Important

NYSDEC involves the public to improve the process of investigating and cleaning up contaminated sites, and to enable citizens to participate more fully in decisions that affect their health, environment, and social well being. NYSDEC provides opportunities for citizen involvement and encourages early two-way communication with citizens before decision makers form or adopt final positions.

Involving citizens affected and interest in site investigation and cleanup programs is important for many reasons. These include:

- Promoting the development of timely, effective site investigation and cleanup programs that protect public health and the environment;
- Improving public access to, and understanding of, issues and information related to a particular site and that Site's investigation and cleanup process;

- Providing citizens with early and continuing opportunities to participate in NYSDEC's site investigation and cleanup process;
- Ensuring that NYSDEC makes site investigation and cleanup decisions that benefit from input that reflects the interests and perspectives found within the affected community; and
- Encouraging dialogue to promote the exchange of information among the affected/interested public, State agencies, and other interested parties that strengthens trust among the parties, increases understanding of site and community issues and concerns, and improves decision making.

This Citizen Participation (CP) Plan provides information about how NYSDEC will inform and involve the public during the investigation and cleanup of the Site identified above. The public information and involvement program will be carried out with assistance, as appropriate, from the Applicant.

# Project Contacts

Appendix A identifies NYSDEC project contact(s) to whom the public should address questions or request information about the site's investigation and cleanup program. The public's suggestions about this CP Plan and the CP program for the Site are always welcome. Interested people are encouraged to share their ideas and suggestions with the project contacts at any time.

# Locations of Reports and Information

The locations of the reports and information related to the Site's investigation and cleanup program also are identified in Appendix A. These locations provide convenient access to important project documents for public review and comment. Some documents may be placed on the NYSDEC website. If this occurs, NYSDEC will inform the public in fact sheets distributed about the Site and by other means, as appropriate.

# Site Contact List

Appendix B contains the site contact list. This list has been developed to keep the community informed about, and involved in, the site's investigation and cleanup process. The site contact list will be used periodically to distribute fact sheets that provide updates about the status of the project. These will include notifications of upcoming activities at the Site (such as fieldwork), as well as availability of project documents and announcements about public comment periods. The site contact list includes, at a minimum:

- Chief executive officer and planning board chairperson of each county, city, town and village in which the Site is located;
- Residents, owners, and occupants of the Site and properties adjacent to the Site;
- The public water supplier which services the area in which the Site is located;
- Any person who has requested to be placed on the site contact list;

- The administrator of any school or day care facility located on or near the Site for purposes of posting and/or dissemination of information at the facility; and
- Location(s) of reports and information.

The site contact list will be reviewed periodically and updated as appropriate. Individuals and organizations will be added to the site contact list upon request. Such requests should be submitted to the NYSDEC project contact(s) identified in Appendix A. Other additions to the site contact list may be made at the discretion of the NYSDEC project manager, in consultation with other NYSDEC staff as appropriate.

# **CP** Activities

The table at the end of this section identifies the CP activities, at a minimum, that have been and will be conducted during the Site's investigation and cleanup program. The flowchart in Appendix D shows how these CP activities integrate with the site investigation and cleanup process. The public is informed about these CP activities through fact sheets and notices distributed at significant points during the program. Elements of the investigation and cleanup process that match up with the CP activities are explained briefly in Section 5.

- Notices and fact sheets help the interested and affected public to understand contamination issues related to a site, and the nature and progress of efforts to investigate and clean up a site.
- **Public forums, comment periods and contact with project managers** provide opportunities for the public to contribute information, opinions and perspectives that have potential to influence decisions about a site's investigation and cleanup.
- **Document repositories** allow the public to access and review project documents including investigation and cleanup work plans and final reports.

The public is encouraged to contact project staff at any time during the Site's investigation and cleanup process with questions, comments, or requests for information. This CP Plan may be revised due to changes in major issues of public concern identified in Section 3 or in the nature and scope of investigation and cleanup activities. Modifications may include additions to the site contact list and changes in planned citizen participation activities.

# Technical Assistance Grant

NYSDEC must determine if the Site poses a significant threat to public health or the environment. This determination generally is made using information developed during the investigation of the Site, as described in Section 5.

If the Site is determined to be a significant threat, a qualifying community group may apply for a Technical Assistance Grant (TAG). The purpose of a TAG is to provide funds to the qualifying group to obtain independent technical assistance. This assistance helps the TAG recipient to interpret

and understand existing environmental information about the nature and extent of contamination related to the Site and the development/implementation of a remedy.

An eligible community group must certify that its membership represents the interests of the community affected by the Site, and that its members' health, economic well-being or enjoyment of the environment may be affected by a release or threatened release of contamination at the Site.

For more information about TAGs, go online at <u>http://www.dec.ny.gov/regulations/2590.html</u>.

Note: The table identifying the citizen participation activities related to the Site's investigation and cleanup program follows on the next page:

Citizen Participation Requirements (Activities)	Timing of CP Activity(ies)			
Application Process:				
<ul><li> Prepare site contact list</li><li> Establish document repositories</li></ul>	At time of preparation of application to participate in the BCP.			
<ul> <li>Publish notice in Environmental Notice Bulletin (ENB) announcing receipt of application and 30- day public comment period</li> <li>Publish above ENB content in local newspaper</li> <li>Mail above ENB content to site contact list</li> <li>Conduct 30-day public comment period</li> </ul>	When NYSDEC determines that BCP application is complete. The 30-day public comment period begins on date of publication of notice in ENB. End date of public comment period is as stated in ENB notice. Therefore, ENB notice, newspaper notice, and notice to the site contact list should be provided to the public at the same time.			
After Execution of Brownfi	After Execution of Brownfield Site Cleanup Agreement:			
• Prepare Citizen Participation (CP) Plan	Before start of Remedial Investigation			
Before NYSDEC Approves Remedial Investigation (RI) Work Plan:				
<ul> <li>Distribute fact sheet to site contact list about proposed RI activities and announcing 30-day public comment period about draft RI Work Plan</li> <li>Conduct 30-day public comment period</li> </ul>	Before NYSDEC approves RI Work Plan. If RI Work Plan is submitted with application, public comment periods will be combined and public notice will include fact sheet. Thirty-day public comment period begins/ends as per dates identified in fact sheet.			
After Applicant Complete	es Remedial Investigation:			
• Distribute fact sheet to site contact list that describes RI results	Before NYSDEC approves RI Report			
Before NYSDEC Approves 1	Remedial Work Plan (RWP):			
<ul> <li>Distribute fact sheet to site contact list about proposed RWP and announcing 45-day public comment period</li> <li>Public meeting by NYSDEC about proposed RWP (if requested by affected community or at discretion of NYSDEC project manager)</li> <li>Conduct 45-day public comment period</li> </ul>	Before NYSDEC approves RWP. Forty-five day public comment period begins/ends as per dates identified in fact sheet. Public meeting would be held within the 45-day public comment period.			
Before Applicant Starts Cleanup Action:				
• Distribute fact sheet to site contact list that describes upcoming cleanup action	Before the start of cleanup action.			
After Applicant Comp	After Applicant Completes Cleanup Action:			
<ul> <li>Distribute fact sheet to site contact list that announces that cleanup action has been completed and that summarizes the Final Engineering Report</li> <li>Distribute fact sheet to site contact list announcing issuance of Certificate of Completion (COC)</li> </ul>	At the time NYSDEC approves Final Engineering Report. These two fact sheets are combined if possible if there is not a delay in issuing the COC.			

# 3. Major Issues of Public Concern

This section of the CP Plan identifies major issues of public concern that relate to the Site. Additional major issues of public concern may be identified during the course of the Site's investigation and cleanup process.

The major issues of concern to the public will be potential impacts of nuisance odors and dust during the removal of affected soil at the Site. Another example of a major issue of public concern would be the impact of increased truck traffic on the surrounding neighborhood. Construction safety issues will also be addressed.

This work will be performed in accordance with procedures which will be specified under a detailed Remedial Program which considers and takes preventive measures for exposures to future residents of the property and those on adjacent properties during construction. Detailed plans to monitor the potential for exposure including a Health and Safety Plan (HASP) and a Community Air Monitoring Plan (CAMP) are required components of the remedial program. Implementation of these plans will be under the direct oversight of the NYSDEC and the New York State Department of Health (NYSDOH).

These plans will specify the following worker and community health and safety activities during remedial activity at the Site:

- On-site air monitoring for worker protection;
- Perimeter air monitoring for community protection;
- The use of odor, vapor, and dust controls, such as water or foam sprays, as needed;
- Monitoring and control of soil, sediments, and water generated during remediation; and
- Truck routes which avoid residential streets.

The HASP and the CAMP will be prepared as part of the Remedial Action Work Plan (RAWP) and will be available for public review at the document repository as identified in Appendix A (page 11).

Furthermore, the Applicant has prepared a Scoping Sheet for Major Issues of Public Concern which will assist them in identifying any concerns. Experience from similar projects, 311 complaints and other construction projects in the area will help in identifying such issues.

# 4. Site Information

Appendix C contains a map identifying the location of the Site.

# Site Description

The Site to be remediated and redeveloped is located at 1003 Greene Avenue in the Bedford Stuyvesant section of Brooklyn, Kings County and is comprised of a single tax parcel totaling 14,642 square feet (0.336 acres).

The Site to be remediated and redeveloped is located in the Bedford Stuyvesant section of Brooklyn (Kings County) and is comprised a single tax parcel covering 14,642 square feet (0.336 acres). The subject property is located in the City of New York and Borough of Brooklyn (Kings County). The lot is located on the north side of Greene Avenue between Patchen Avenue and Broadway. Lot 35 consists of 146.42 feet of street frontage on Greene Avenue and is approximately 100 feet deep. The lot is currently developed with a one-story commercial building which occupies the entire lot. According to the NYC Department of Buildings, the current building was constructed in 1910.

The property has an elevation of approximately 56 feet above the National Geodetic Vertical Datum (NGVD). Based upon regional groundwater contour maps, and measurements made at the Site, the depth to groundwater beneath the site is approximately 45 feet below existing grade and flows northwest toward the East River.

The land use in the immediate vicinity of the Site includes underutilized, or vacant, commercial properties to the west, single family residential homes and an underutilized former garage to the south, a health clinic and retail stores to the east and a self storage building to the north.

The area surrounding the property is highly urbanized and predominantly consists of multi-family residential buildings with mixed-use buildings (residential w/ first floor retail) along main artery corridors such as Broadway located just 500 feet to the northeast. Commercial / industrial properties, equipment yards and warehouses are interspersed with the residential properties as are institutions such as parks, schools, churches and playgrounds within a quarter mile of the Site in all directions.

# History of Site Use, Investigation, and Cleanup

The property is currently owned by Greene Pastures LLC. The existing building is currently vacant.

The Site was originally developed in 1910 and occupied by a garage / auto repair shop from sometime between 1910 and 1932 to 2007. A contractor used the building for storage to 2013. The building is currently vacant.

A Phase II investigation performed at the Site in September 2013 identified petroleum contamination associated with underground gasoline tanks which remain at the property.

# 5. Investigation and Cleanup Process

# Application

The Applicant has applied for and been accepted into New York's Brownfield Cleanup Program (BCP) as a Volunteer. This means that the Applicant was not responsible for the disposal or discharge of the contaminants or whose ownership or operation of the Site took place after the discharge or disposal of contaminants. The Volunteer must fully characterize the nature and extent of contamination on-site, and must conduct a qualitative exposure assessment, (a process that characterizes the actual or potential exposures of people, fish and wildlife to contaminants on the Site and to contamination that has migrated from the Site).

The Applicant proposes that the Site will be used for the construction of a new 7-story residential building which will cover the entire Site. Plans include a full height basement level requiring excavation of the entire Site to a depth of 12 ft below grade.

To achieve this goal, the Applicant will conduct investigation and cleanup activities at the Site with oversight provided by NYSDEC. The Brownfield Cleanup Agreement (BCA) executed by NYSDEC and the Applicant sets forth the responsibilities of each party in conducting these activities at the Site.

# Investigation

The Applicant has completed a preliminary site investigation before it entered into the BCP. The Applicant will now conduct an investigation of the Site officially called a "remedial investigation" (RI). This investigation will be performed with NYSDEC oversight. The Applicant previously developed a remedial investigation workplan, which was subject to public comment.

The site investigation has several goals:

- 1) Define the nature and extent of contamination in soil, surface water, groundwater and any other parts of the environment that may be affected;
- 2) Identify the source(s) of the contamination;
- 3) Assess the impact of the contamination on public health and the environment; and
- 4) Provide information to support the development of a proposed remedy to address the contamination or the determination that cleanup is not necessary.

When the investigation is complete, the Applicant will prepare and submit a report that summarizes the results. This report also will recommend whether cleanup action is needed to address site-related contamination. The investigation report is subject to review and approval by NYSDEC.

NYSDEC will use the information in the investigation report to determine if the Site poses a significant threat to public health or the environment. If the Site is a significant threat, it must be cleaned up using a remedy selected by NYSDEC from an analysis of alternatives prepared by the Applicant and approved by NYSDEC. If the Site does not pose a significant threat, the Applicant may select the remedy from the approved analysis of alternatives.

# Remedy Selection

When the investigation of the Site has been determined to be complete, the project likely would proceed in one of two directions:

1. The Applicant may recommend in its investigation report that no action is necessary at the Site. In this case, NYSDEC would make the investigation report available for public comment for 45 days. NYSDEC then would complete its review, make any necessary revisions, and, if appropriate, approve the investigation report. NYSDEC would then issue a Certificate of Completion (COC) (described below) to the Applicant.

2. The Applicant may recommend in its investigation report that action needs to be taken to address site contamination. After NYSDEC approves the investigation report, the Applicant may then develop a cleanup plan, officially called a Remedial Work Plan. The Remedial Work Plan describes the Applicant's proposed remedy for addressing contamination related to the Site.

When the Applicant submits a proposed Remedial Work Plan for approval, NYSDEC would announce the availability of the proposed plan for public review during a 45-day public comment period.

# Cleanup Action

NYSDEC will consider public comments, and revise the draft cleanup plan if necessary, before approving the proposed remedy. The New York State Department of Health (NYSDOH) must concur with the proposed remedy. After approval, the proposed remedy becomes the selected remedy.

The Applicant may then design and perform the cleanup action to address the site contamination. NYSDEC and NYSDOH oversee the activities. When the Applicant completes cleanup activities, it will prepare a Final Engineering Report (FER) that certifies that cleanup requirements have been achieved or will be achieved within a specific time frame. NYSDEC will review the report to be certain that the cleanup is protective of public health and the environment for the intended use of the Site.

# Certificate of Completion

When NYSDEC is satisfied that cleanup requirements have been achieved or will be achieved for the Site, it will approve the FER. NYSDEC then will issue a COC to the Applicant. The COC states that cleanup goals have been achieved, and relieves the Applicant from future liability for site-related contamination, subject to certain conditions. The Applicant would be eligible to redevelop the Site after it receives a COC.

## Site Management

Site management is the last phase of the site cleanup program. This phase begins when the COC is issued. Site management may be conducted by the Applicant under NYSDEC oversight, if contamination will remain in place. Site management incorporates any institutional and engineering controls required to ensure that the remedy implemented for the Site remains protective of public health and the environment. All significant activities are detailed in a Site Management Plan (SMP).

An institutional control is a non-physical restriction on use of the Site, such as a deed restriction that would prevent or restrict certain uses of the property. An institutional control may be used when the cleanup action leaves some contamination that makes the Site suitable for some, but not all uses.

An engineering control is a physical barrier or method to manage contamination. Examples include: caps, covers, barriers, fences, and treatment of water supplies.

Site management also may include the operation and maintenance of a component of the remedy, such as a system that is pumping and treating groundwater. Site management continues until NYSDEC determines that it is no longer needed.

# Appendix A Project Contacts and Locations of Reports and Information

# **Project Contacts**

For information about the site's investigation and cleanup program, the public may contact any of the following project staff:

# New York State Department of Environmental Conservation (NYSDEC):

Kyle Forster New York State Department of Environmental Conservation Division of Environmental Remediation 625 Broadway, 12<sup>th</sup> Floor Albany, NY 12233-7016 Tel: 518-402-8644 Email: kyle.forster@dec.ny.gov

Thomas Panzone Regional Citizen Participation Specialist NYSDEC Region 2 Office of Communications Services 47-40 21st Street Long Island City, NY 11101-5407 Tel: (718) 482-4953 Email: tvpanzon(@gw.dec.state.ny.us

## New York State Department of Health (NYSDOH):

Krista Anders New York State Department of Health Bureau of Environmental Exposure Investigation Empire State Plaza – Corning Tower Room 1787 Albany, New York 12237 Tel: (518) 402-7860 Email: Krista.anders@health.state.ny.us

## **Locations of Reports and Information**

The facilities identified below are being used to provide the public with convenient access to important project documents:

## **Brooklyn Public Library – Macon Branch**

361 Lewis Ave. at Macon St. Brooklyn, NY 11233 718-573-5606

## **Hours:**

Mon 10:00 AM - 6:00 PM Tue 10:00 AM - 8:00 PM Wed 10:00 AM - 6:00 PM Thu 10:00 AM - 6:00 PM Fri 10:00 AM - 6:00 PM Sat 10:00 AM - 5:00 PM Sun closed

# **Appendix B - Site Contact List**

#### **Local Government Contacts:**

<u>City of New York</u> William de Blasio Mayor of New York City City Hall New York, NY 10007

Eric Adams Brooklyn Borough President 209 Joralemon Street New York, NY 11201

Brenda Fryson Chair, Brooklyn Community Board 3 1360 Fulton Street Brooklyn, NY, 11216

Charlene Phillips District Manager, Brooklyn Community Board 3 1360 Fulton Street Brooklyn, NY, 11216

Darlene Mealy NYC Council Member 41<sup>st</sup> District 1757 Union Street Brooklyn, NY 11213

Carl Weisbrod Chair of City Planning (Zoning) 22 Reade St. Third Floor New York, NY 10007

Dalila Hall New York City Department of Transportation Brooklyn Borough Commissioner 55 Water Street, 9th Floor New York, NY 10041

Kings County Clerk's Office Nancy T. Sunshine, County Clerk 360 Adams Street, Room 189 Brooklyn, NY 11201 Ms. Letitia James Public Advocate 1 Centre Street, 15<sup>th</sup> Floor New York, NY 10007 Email: kjfoy@pubadvocate.nyc.gov

Hon. Scott M. Stringer Office of the Comptroller 1 Centre Street New York, NY 10007 Email: <u>intergov@comptroller.nyc.gov</u>

Hon. Jose Peralta NYS Senator 32-37 Junction Boulevard East Elmhurst, NY 11369

Hon. Joan L. Millman NYS Assembly Member 341 Smith Street Brooklyn, NY 11231

Hon. Charles Schumer U.S. Senator 757 Third Avenue, Suite 17-02 New York, NY 10017

Hon. Kirsten Gillibrand U.S. Senator 780 Third Avenue, Suite 2601 New York, NY 10017

Hon. Nydia M. Velazquez U.S. House of Representatives 266 Broadway, Suite 201 Brooklyn, NY 11211

John Wuthenow Office of Environmental Planning & Assessment NYC Dept. of Environmental Protection 96-05 Horace Harding Expressway Flushing, NY 11373

Director NYC Office of Environmental Coordination 253 Broadway – 14<sup>th</sup> Floor New York, NY 10007 Daniel Walsh NYC Department of Environmental Remediation 100 Gold Street New York, NY 10038

## Local News Media

# The Brooklyn Paper

One Metrotech Center, Suite 1001 Brooklyn, NY 11201 (718) 260-4504

# **New York Times**

620 Eighth Ave. New York, NY 10018

# **New York Daily News** 450 W. 33<sup>rd</sup> Street

450 W. 33<sup>rd</sup> Street New York, NY 10001

# New York Post

1211 Avenue of the Americas New York, NY 10036-8790

# **Public Water Supplier**

New York City Department of Environmental Protection Emily Lloyd, Commissioner 59-17 Junction Boulevard Flushing, NY 11373

# **Schools and Daycare Facilities:**

- Charles Churn Christian Academy 1052 Greene Avenue Brooklyn, NY 11221 (718) 919-6887 Attn: Dr. Linda Hunt
- Brooklyn Excelsior Charter School
   856 Quincy Street
   Brooklyn, NY 11221
   (718) 246-5681
   Attn: Adam Stevens

- Excellence Girls Charter School
   794 Monroe Street
   Brooklyn, NY 11221
   718-638-1875
   Attn: Stephanie Brown
- Public School 5 Dr. Ronald McNair
  820 Hancock Street
  Brooklyn, NY 11233
  718-574-2333
  Attn: Lena Gates
- Excellence Boys Charter School of Bedford Stuyvesant
   225 Patchen Avenue
   Brooklyn, NY 11233
   718-638-1830
   Attn: David Berlin
- 6 La Cima Charter School
  800 Gates Avenue
  Brooklyn, NY 11221
  718-443-2136
  Attn: Kristen Zarcadoolas
- School of Business Finance & Entrepreneurship
  125 Stuyvesant Avenue
  Brooklyn, NY 11221
  718-602-3271
  Attn: Anne Marie Malcolm
- Frederick Douglass Academy IV Secondary School 1014 Lafayette Avenue Brooklyn, NY 11221 718-574-2820 Attn: Elvin Crespo
- 9 Public School 274
  800 Bushwick Avenue
  Brooklyn NY 11221
  718-574-0273
  Attn: Maritza Ollivierra-Jones
- Bushwick Leaders High School for Academic Excellence
   797 Bushwick Avenue
   Brooklyn, NY 11221
   718-919-4212
   Attn: Catherine Riley

- Bushwick United Headstart II
  331 Central Avenue
  Brooklyn, NY 11221
  718-453-9040
  Attn: William Velasco
- P.S. 75 Mayda Cortiella
  95 Grove Street
  Brooklyn, NY 11221
  718-574-0244
  Attn: Yolanda Williams
- 13 Thomas Warren Field School
  88 Woodbine Street
  Brooklyn, NY 11221
  718-919-0134
  Attn: Wilma Kanova Kirk
- Acorn High School For Justice
  1396 Broadway
  Brooklyn, NY 11221
  718-919-1256
  Attn: Andrea Piper

## **Adjacent Property / Business Owners**

#### West

1. 1005 GREENE AVENUE LLC 1005 GREENE AVE. BROOKLYN, NY 11221-2910

#### <u>North</u>

2. CUBESMART, L.P. PTA P.O. BOX 320099 ALEXANDRIA, VA 22320-4099

# <u>East</u>

3. JEFF JUST LLC 259A BOUNDARY AVE. FARMINGDALE, NY 11735-4402

OPERATOR / TENANT 1224 BROADWAY BROOKLYN, NY 11221 OPERATOR / TENANT 1226 BROADWAY BROOKLYN, NY 11221

OPERATOR / TENANT 1228 BROADWAY BROOKLYN, NY 11221

OPERATOR / TENANT 1230 BROADWAY BROOKLYN, NY 11221

OPERATOR / TENANT 1232 BROADWAY BROOKLYN, NY 11221

OPERATOR / TENANT 1234 BROADWAY BROOKLYN, NY 11221

OPERATOR / TENANT 1236 BROADWAY BROOKLYN, NY 11221

OPERATOR / TENANT 1238 BROADWAY BROOKLYN, NY 11221

4. SAM BROAD WAY REALTY 315 RUTLEDGE ST. BROOKLYN, NY 11211-7410

OPERATOR / TENANT 1240 BROADWAY BROOKLYN, NY 11221

#### <u>South</u>

- 1052 GREENE AVE. ASSOC. INC. 1052 GREENE AVE. BROOKLYN, NY 11221-2911
- PENA SALVADOR
   2907 CALCUTT DR.
   MIDLOTHIAN, VA 23113-2682

OCCUPANT / RESIDENT 1050 GREENE AVE. BROOKLYN, NY 11221-2911  NEB LP. 132 RALPH AVE. BROOKLYN, NY 11233-1773

> OCCUPANT / RESIDENT 1046 GREENE AVE. BROOKLYN, NY 11221-2911

8. MIT MAZEL MGMT CORP. 78 GREENE ST. NEW YORK, NY 10012-5100


> OPERATOR / TENANT 1038 GREENE AVE. BROOKLYN, NY 11221-2911

- 9. BROWN, DONALD C. 1034 GREENE AVE. BROOKLYN, NY 11221-2911
- 10. HOPSON, TERRENCE 1032 GREENE AVE. BROOKLYN, NY 11221-2911
- 11. SPINELLI, JASON 60 MCLANE CT. DIX HILLS, NY 11746-5507


OCCUPANT / RESIDENT 1030 GREENE AVE. BROOKLYN, NY 11221-2911

- 12. LORD, LESTER 1028 GREENE AVE. BROOKLYN, NY 11221-2911
- 13. DJARNIE-BROWN, SARAH 1026 GREENE AVE. BROOKLYN, NY 11221-2911

# **Appendix C - Site Location Map**




# **Appendix D– Brownfield Cleanup Program Process**



# ATTACHMENT G Resumes

# **PROJECT ORGANIZATION CHART**



# Charles B. Sosik, PG, PHG, Principal

#### Professional Experience

24 years

#### Education

MS, Hydrogeology, Adelphi University, NY BS, Geology, Northern Arizona University, AZ

#### Areas of Expertise

- · Brownfields Redevelopment
- Hazardous Waste Site Investigations
- · Pre-purchase Site Evaluations and Support
- Regulatory Negotiations
- Remedial Planning and "Cost to Cure" Analysis
- · Strategic Planning
- Real Estate Transactions
- NYC "E" Designations

#### **Professional Certification**

- · Professional Geologist, NH
- · Professional Geologist, Hydrogeologist, WA
- · OSHA 40-hr HAZMAT
- · OSHA 8-hr. Supervisor

#### Professional Affiliation / Committees

- · NYS Council of Professional Geologists (NYSCPG)
- · Association of Groundwater Scientists & Engineers (AGSE)
- · NYS RBCA Advisory Committee
- · Massachusetts LSP Association
- · New Hampshire Association of Professional Geologists
- Interstate Technology Regulatory Council/MTBE Team
- · Environmental Business Association, Brownfields Task Force
- Part 375 Working Group

#### PROFILE

Mr. Sosik has 24 years of experience in environmental consulting. He specializes in advising clients on managing environmental compliance with federal, state, and municipal agencies and has successfully directed numerous investigation and remediation projects involving petroleum, pesticides, chlorinated solvents, heavy metals and radiologically activated media. His work included extensive three-dimensional investigations on MTBE, which have been used effectively to help shape public policy. He also has experience in applying models to groundwater related problems and has completed several large-scale projects to determine fate and transport of contaminants, establish spill scenarios, and closure criteria. His experience and expertise in the area of contaminant hydrogeology has resulted in requests from environmental attorneys, property owners and New York State to serve as an expert witness and technical advisor on a variety of legal disputes.

For the past 10 years Mr. Sosik has been primarily engaged in providing environmental consulting to developers responding to the extensive rezoning of former industrial and commercial properties, which is currently taking place throughout New York City. These services include everything from pre-purchase evaluations and contract negotiations to gaining acceptance in and moving projects through the NYS Brownfields Program. Mr. Sosik has taken a pro-active role in the continued development of the NYS Brownfields Program and related policy, by attending numerous working seminars, active participation in work groups and task forces and by providing commentary to draft versions of new guidance documents. Throughout his professional career, Mr. Sosik has remained committed to developing innovative cost- efficient solutions to environmental issues, specifically tailored to the needs of his clients.

#### SELECTED PROJECTS

#### Scavenger Waste Treatment Facility (SWTF), Suffolk County, NY

Water Treatment Plant EIS - Focused EIS - In response to requests from the Suffolk County Council on Environmental Quality and the Brookhaven Conservation Advisory Council, Mr. Sosik prepared a focused EIS to evaluate the potential impacts to an important surface water resource from the proposed facility including cumulative and synergistic effects with established contaminant plumes in the area.

#### Advanced Residential Communities, Rockville Centre, NY

**Brownfield Project** – As the senior project manager on this large scale, high profile redevelopment project, Mr. Sosik was asked to develop a plan to accelerate the regulatory process in the face of general community opposition. Through numerous discussions with the BCP management team, He was able to condense the schedule and review period, through the submission of supporting documents (Investigation Report, Remedial Work Plan) with the BCP application package. Community opposition, which focused on the environmental condition of the site as a means to block the project, was used to advantage in expediting approval of the aggressive interim remedial

plan. This will allow the developer to begin remedial work approximately 5 months ahead of schedule.

#### Former Temco Uniform site, West Haverstraw, NY

**Brownfield Project** – Mr. Sosik took over management of this project from another consultant following transition of this VCP site to the BCP. Mr. Sosik used the opportunity to renegotiate and revise the scope of work to allow a more cost effective and focused investigation plan without re-writing or resubmitting the RIWP. During the NYSDEC's review of the transition package, he met with and coordinated changes with the NYSDEC Project Manager to gain approval. The result saved the client a significant amount of money, but perhaps more importantly in this case, did so without loss of time.

#### Grovick Properties, Jackson Heights, NY

**Brownfield Project** – This Brownfield property is somewhat unique in that it had been investigated and partially remediated by the NYSDEC through the petroleum spill fund. The client was interested in purchasing the property and redeveloping it as office and retail space. Mr. Sosik reviewed the NYSDEC investigation and developed a

ENVIRONMENTAL BUSINESS CONSULTANTS • 1808 MIDDLE COUNTRY ROAD• RIDGE, NY 11961 PH 631.504.6000 • Fax 631.924.2870• Email csosik2@optonline.net

# Charles B. Sosik, PG, PHG, Principal

supplemental plan to meet the requirements of an RI under the BCP program. By performing this limited amount of field work "up-front" he was able to complete an RI Report and Remedial Plan and submit both with the BCP application package. The NYSDEC and NYSDOH approved the RI Report and the Remedial Plan with minor changes. This cut 120 days from the review process and allowed the client to arrange financing and move his project forward knowing what the clean-up costs would be at the outset.

#### Metro Management, Bronx, NY

**Brownfield Project** – The site of a former gas station, the developer had planned to construct a 12-story affordable housing apartment complex with first floor retail space. Since the site was located in an Environmental zone, potential tax credits of 22% for site development, remediation and tangible property could be realized under the BCP. In a pre-application meeting with the NYSDEC, Mr. Sosik realized that the department did not believe the site was eligible for the BCP, since it had been previously investigated and closed under the spills program.

Mr. Sosik assisted the developer in securing financing, and due to the demands of an aggressive construction schedule developed an Interim Remedial Measure (IRM), based on chemical oxidation treatment. Working closely with the clients environmental counsel, Mr. Sosik was able to get the IRM approved without a public comment period. Implementation of the IRM is currently underway.

The project was awarded the 2009 NYC Brownfield Award for Innovation.

#### Brandt Airflex, NY

Technical Consulting Services - Mr. Sosik provided senior level technical advice and strategic planning in developing an off-site RI/FS for the site, in negotiating a tax reduction for the property due to the environmental condition and in preparing a cost to cure estimate for settlement between business partners. After achieving a favorable tax consideration and settlement agreement for his client

#### Allied Aviation Services, Dallas, Fort Worth, Airport, Dallas, TX

Jet Fuel Investigation - Mr. Sosik developed and managed an investigative plan to quickly identify the extent and source of jet fuel which was discharging from the Airport's storm drain system to a creek a mile away. Through the use of a refined conceptual model, accelerated investigative techniques and a flexible work plan, he was able to identify the source of the fuel and the migration route within a single week. He then identified remedial options and successfully negotiated a risk based plan with the Texas regulatory agency that had issued a notice of enforcement action against the facility.

#### KeySpan – Former LILCO Facilities, Various NY Locations

**Pesticide Impact Evaluation** - Mr. Sosik developed, negotiated and implemented a site screening procedure to evaluate impact to public health and the environment as the result of past herbicide use at 211 utility sites. Using an unsaturated zone leaching model (PRZM) on a small subset of the sites, he was able to establish mass loading schedules for the remaining sites. This was combined with public well data in a GIS environment to perform queries with respect to mass

loading, time transport and proximity to vunerable public supply wells. Using this approach Mr. Sosik was able to show that there were no concerns for future impact. This effort satisfied the public health and resource concerns of the state environmental agency and county health department in a reasonable amount of time and at a fraction of the cost of a full scale investigation.

#### Former Computer Circuits (Superfund) Site, Hauppauge, NY

**CERCLA RI/FS** - As Senior Project Manager for the site, he played a major role in regaining control of the investigation activites for the PRP. This action prevented the USEPA from initiating an extensive investigation at the site using a RAC II contractor allowing the client to perform a more efficient investigation. He was involved in all negotiations with EPA and was the project lead in developing a revised site characterization plan (work plan, field sampling plan, quality assurance plan, etc.). By carefully managing all phases of the investigation and continued interaction with each of the three regulatory agencies involved, Mr. Sosik was able to keep the project focused and incrementally reinforce the clients position. The estimated cost of the revised investigation is expected to save the client 1.5 to 2 million dollars.

#### Sun Oil, Seaford, NY

Remediation Consuliting Services & Project Management - Under an atmosphere of regulatory distrust, political pressure and mounting public hostility toward the client, Mr. Sosik conducted an off-site 3-D investigation to define the extent of contamination and the potential impact on public health. By designing and implementing an aggressive source area remediation program and personal interaction with the public and regulatory agencies, he was able to successfully negotiate a limited off-site remediation favorable to the client. Source area remediation was completed within 6 months and the project successfully closed without damage to the client's public image or working relationship with the regulatory agencies.

#### Con Edison, Various Locations, NY

Hydrogeologic Consulting Services - Under a general consulting contract, Mr. Sosik conducted detailed subsurface hydrogeologic investigations at five locations to assist in the development of groundwater contingency planning. He also developed and implemented work plans to investigate and remediate existing petroleum, cable fluid, and PCB releases at many of the generating facilities and substations. An important aspect of his role was in assisting the client in strategic planning and negotiations with the regulatory agency.

#### Keyspan - Tuthill Substation, Aqueboque, NY

Accelerated Site Characterization - Using accelerated site characterization techniques, Mr. Sosik presented the project as a case study in establishing the transport of an herbacide and its metobolites aplied at utility sites in the 1980's The results were then used to establish a screening method for evaluating 211 similar sites controlled by the client in a reasonable and eficient manner.

#### NYSDEC Spill, East Moriches, NY

Spill Release Analysis - With recognized expertise in the area of gasoline plume development on Long Island, Mr. Sosik was asked by

# Charles B. Sosik, PG, PHG, Principal

the State to establish the release date (and principal responsible party) of an extensive petroleum spill, which impacted a residential neighborhood. He used multiple lines of evidence, and a new EPA model (HSSM), which he has helped to refine, to reconstruct the release scenario and spill date, in support of the State Attorney General's cost recovery effort from the PRP.

#### Minmilt Realty, Farmingdale, NY

Fate & Transport Modeling - He completed an RI/FS at this location for a PCE plume that had been in transit for over 30 years. Mr. Sosik applied a conservative model to evaluate time/concentration impacts under a variety of transport scenarios to a municipal wellfield located 13,000 feet away. Through the use of the model and careful interpretation of an extensive data set compiled from several sources, Mr. Sosik was able to propose a plan which was both acceptable to the regulator and favorable to the client.

#### Sebonack Golf Course Project, Town of Southampton, NY

**IPM Pesticide Study** - Provided professional hydrogeologic services in support of the EIS prepared for the development of the site. The proposed development included an 18-hole golf course, clubhouse, dormitory facility, cottages, associated structures, and a 6,000 square foot research station for Southampton College. Mr. Sosik performed an extensive evaluation (using a pesticide-leaching model) on the effects of pesticide and nitrogen loading to groundwater as part of the projects commitment to an Integrated Pest Management (IPM) approach.

#### NYSDEC, Spills Division, Regions 1 – 4

Petroleum Spills Investigation & Remediation - As a prime contractor/consultant for the NYSDEC in Regions 1-4, Mr. Sosik has managed the investigation and remediation of numerous petroleum spills throughout the State. Many of these projects required the development of innovative investigation and remediation techniques to achieve project goals. He was also involved in many pilot projects and research studies to evaluate innovative investigation techniques such as accelerated site characterization, and alternative approaches to remediation such as monitored natural attenuation and risk based corrective action.

#### Sun Oil, E. Meadow, NY

**Exposure Assessment** - Performed to seek closure of the spill file, despite the presence of contaminants above standards, Mr. Sosik determined after the extended assessment that the level of remaining contamination would not pose a future threat to human health or the environment. He used multiple lines of evidence, and a fate and

#### PREVIOUS EXPERIENCE

P.W. Grosser Consulting, Bohemia, NY Senior Project Manager, 1999-2006 Environmental Assessment & Remediation, Patchogue, NY Senior Project Manager, 1994-1999 transport model to show that degradation processes would achieve standards within a reasonable time.

#### Sand & Gravel Mine, NY

Property Development - As part of the development of a sand and gravel mine, Mr. Sosik provided environmental consulting services to assist in obtaining a mining permit, which would result in the construction of a 150-acre lake. Specifically, Mr. Sosik investigated if the proposed lake would reduce groundwater quantity to domestic and public well fields, and/or accelerate the migration of potential surface contaminants to the lower part of the aquifer. After assuming the lead role in negotiations with the regulatory agency, Mr. Sosik was able to obtain a permit for the client by adequately addressing water quality and quantity issues, and by preparing a monitoring plan and spill response plan, acceptable to all parties.

### NYSDEC, Mamaroneck, NY

Site Characterization / Source Identification - In a complex hydrogeologic setting consisting of contaminant transport through fractured metomorphic bedrock and variable overburden materials, Mr. Sosik was able to develop and implement a sub-surface investigation to differentiate and separate the impact associated with each of two sources. The results of this investigation were successful in encouraging the spiller to accept responsibility for the release.

#### Riverhead Municipal Water District, NY

Site Characterization / Remedial Planning - Using accelerated characterization techniques, he implemented a 3-D site investigation to identify two service stations 4,000 ft. away as the source of contamination impacting a municipal wellfield. In accordance with the strict time table imposed by the need to return the wellfield to production by early spring, he designed and implemented a multi-point (9 RW, 6 IW) recovery and injection well system using a 3-d numerical flow model, and completed the project on time. Using a contaminant transport model, Mr. Sosik developed clean-up goals which were achieved in 9 months of operation, well below the projected 3 to 5 year project duration.

#### Montauk Fire Department, NY

Site Assessment - Mr. Sosik performed a limited investigation and used a 2-D flow model to demonstrate that the property could not have been the source of contamination which had impacted an adjacent wellfield as per the results of a previous investigation. This small focused effort successfully reversed a \$500,000, and rising, claim against the department by the water district and the NYSDEC.

Miller Environmental Group, Calverton, NY Project Manager, 1989-1994 DuPont Biosystems, Aston, PA Hydrogeologist, 1988-1989



ENVIRONMENTAL BUSINESS CONSULTANTS

# Charles B. Sosik, PG, PHG, Principal

#### EXPERT WITNESS TESTIMONY AND DEPOSITIONS

Fact Witness -Testimony on relative age of petroleum spill based on nature and extent of residual and dissolved components at the Delta Service Station in Uniondale, NY Fall/1999

Expert Witness / Expert Report for defendant in cost recovery case by NYS Attorney General regarding a Class II Inactive Hazardous Waste (State Superfund) project by the NYSDEC (October 2004 – present, Report: March 2005, Deposition: April 2005)

Expert Witness / Fact Witness for plaintiff seeking compensation for partial expenses incurred during the investigation and remediation of a USEPA CERCLA site due to the release and migration of contaminants from an "upgradient" industrial property. (Deposition May 2005, case settled April 2007).

Expert Witness / Fact Witness for NYS Attorney General with respect to cost recovery for a NYSDEC petroleum spill site in Holtzville, NY (Deposition April 2005 - case settled).

**Expert Witness** – Statement of opinion and expert testimony at trial for plaintiff seeking damages from a major oil corporation for contamination under a prior leasing agreement in Rego Park, NY. Case decided in favor of plaintiff. Trial July 2007, in favor of Plaintiff. Qualified as Expert Witness.

**Expert Witness / Fact Witness** for NYS Attorney General with respect to cost recovery for a NYSDEC petroleum spill site in Lindenhurst, NY (Trial date December 2009, in favor of plaintiff. Qualified as Expert Witness.

Expert Witness / Fact Witness for defendant with respect to cost recovery and third party responsibility for a NYSDEC petroleum spill site. (Expert Statement of Fact – October 2005).

**Expert Witness** for plaintiff seeking damages related to a petroleum spill from the previous owner/operator of a gas station in College Point, NY. Case settled 2009.

**Expert Witness** for plaintiff (municipal water supply purveyor) seeking damages from major oil companies and manufacturer of MTBE at various locations in Suffolk County, NY. Expert reports July 2007, August 2007 and October 2007, Case settled August, 2008.

**Expert Witness** - Deposition for NYS Attorney General regarding NYSDEC cost recovery for a petroleum spill site at Sag Harbor, NY. August 2002

**Expert Witness** - for NYS Attorney General regarding NYSDEC cost recovery for a petroleum spill site at Riverhead, NY. Case settled July 2008.

**Expert Witness** for defendant responding to a claim from adjacent commercial property owner on the origin of chlorinated solvents on plaintiff's property located in Cedarhurst, NY. Expert opinion submitted to lead counsel on March 6, 2009, case settled April 2009.

**Expert Report** - for Attorney General on modeling performed to determine the spill release scenario at a NYSDEC petroleum spill site in East Moriches, NY. June 2000.

#### MODELING EXPERIENCE (PARTIAL LISTING)

PROJECT	MODEL	APPLICATION
Riverhead Water District, Riverhead, NY	MODFLOW, MODPATH	Remediation system design to intercept MTBE plume and prevent continued impact to municipal well field.
NYSDEC - Region 1, Holbrook, NY	MODFLOW, MODPATH	Simulate transport of MTBE plume to predict future impact.
NYSDEC - Region 1, East Moriches, NY	HSSM	Evaluate release scenario and start date of petroleum spill in support of cost recovery by NYS AG office.
AMOCO, Deer Park, NY	HSSM	Estimate release amount, start date and spill scenario to evaluate the potential for mass unaccounted for
Keyspan Energy, Nassau/Suffolk Counties Substations	PRZM	Estimate mass load of simazine used at 211 electric substations and screen sites according to potential for human health and ecological impacts.
Saboneck Golf Club, Southampton NY	PRZM	Estimate mass load of proposed pesticides on new golf course to evaluate acceptability under an IPM program.
Suffolk County Department of Public Works (SCDPW) Scavenger Waste Treatment Plant, Yaphank, NY	DYNFLOW, DYNTRAC	Evaluate time-transport and nitrogen impact on local river system.
SCDPW SUNY Waste Water Treatment Plant, Stony Brook, NY	DYNFLOW, DYNTRAC	Determine outfall location and time-transport of nitrogen from proposed upgrades to an existing wastewater treatment plant
Water Authority of Great Neck North Great Neck, NY	MODFLOW, MODPATH, MT3D	Review of modeling study performed by EPA to evaluate potential future impact to Well field from PCE plume. Identified serious flaws in model construction and implementation, which invalidated conclusions

#### PUBLICATIONS / PROFESSIONAL PAPERS

Smart Pump & Treat Strategy for MTBE Impacting a Public Water Supply (14<sup>th</sup> Annual Conference on Contaminated Soils Proceedings, 1998) Transport & Transformation of BTEX & MTBE in a Sand Aquifer (Groundwater Monitoring & Remediation 05/1998) Characteristics of Gasoline Releases in the Water Table Aquifer of Long Island (Petroleum Hydrocarbons Conference Proceedings, 1999) Field Applications of the Hydrocarbon Spill Screening Model (HSSM) (USEPA Interactive Modeling Web Course www.epa.gov/athens/software/training/webcourse Authored module on model application and applied use of calculators, 02/2000) Comparative Evaluation of MTBE Sites on Long Island, US EPA Workshop on MTBE Bioremediation (Cincinnati, 02/2000) Comparison of Four MTBE Plumes in the Upper Glacial Aquifer of Long Island (American Geophysical Union, San Francisco, 12/1996) Analysis and Simulation of the Gasoline Spill at East Patchogue, New York (American Geophysical Union, San Francisco, 12/1998)



# ARIEL CZEMERINSKI, P.E.

Mr. Czemerinski is a New York State Professional Engineer and CEO of AMC Engineering PLLC an EBC affiliate. Mr. Czemerinski has with 20 years of experience in the chemical and environmental areas. Areas of expertise include environmental compliance, permitting, remedial system design, process and plant safety, and management of a production facility. Mr. Czemerinski is a Registered Professional Engineer in NY, IN, IL, and MI.

**Professional Experience** AMC: 14

Prior: 6 years

#### Education

Master of Science in Chemical Engineering, Columbia University, New York, NY, Feb. 1990. Bachelor of Science in Chemical Engineering, University Of Buenos Aires, Buenos Aires, Argentina, May 1987

#### Areas of Expertise

- Vapor Intrusion Barrier and Sub Slab Venting System Design
- Environmental Assessment Statements and Environmental Impact Assessments under CEQR, ULURP
- Remedial Program Design and Management
- Environmental Compliance, Clean Water Act, Clean Air Act, Hazardous Materials
- Dewatering & Treatment System Design
- NYCDEP Sewer Discharge Permitting
- Transfer Station Permitting and Compliance
- Chemical Process Design and Optimization
- Wastewater Treatment Systems and Permitting, SPEDES, Air
- Zoning Regulations and Permitting
- Safety and Environmental Training
- Waste Management Plans

## **Professional Certifications**

- OSHA 40-hr HAZWOPER
- OSHA 10-hr Construction Safety and Health



#### PROJECT EXPERIENCE (Popresentative Projects)

Project: Domsey Fiber Corp. - 431 Kent Avenue, Brooklyn NY Project Description: NYS Brownfield cleanup project / NYC E-Designation. Soil contaminated with chlorinated solvents, petroleum and heavy metals requiring excavation, soil management and disposal under a Remedial Action Work Plan, Soil / Materials Management Plan, Construction Health and Safety Plan and Community Air Monitoring Plan Client: Express Builders Regulatory Authority: NYSDEC, NYCOER Role: Mr. Czemerinski served as the Remedial Engineer for the project.

Project: Springfield Gardens Residential Area BMP - Springfield Gardens, Queens, NY Project Description: NYC Residential infrastructure (sewer, gas, water) upgrade, drainage channel installation and pond restoration. Soil contaminated with, petroleum and heavy metals requiring excavation, soil management and disposal under a Materials Handling Plan, Construction Health and Safety Plan and Community Air Monitoring Plan Client: EIC Associates - NYCEDC Regulatory Authority: NYSDEC, NYCParks Role: Mr. Czemerinski served as the Remedial Engineer for the project.

Project: Former Domino Sugar Site - Kent Avenue, Brooklyn NY Project Description: NYC E-Designation. Soil contaminated with semi-volatile organic compounds and heavy metals requiring excavation, soil management and disposal under a Remedial Action Work Plan, Soil / Materials Management Plan, Construction Health and Safety Plan and Community Air Monitoring Plan Client: Two Trees Management Regulatory Authority: NYCOER Role: Mr. Czemerinski served as the Remedial Engineer for the project.

Project: Former Uniforms For Industry Site - Jamaica Avenue, Queens NY Project Description: NYS Brownfield cleanup project / NYC E-Designation. Soil contaminated with chlorinated solvents, petroleum, mop oil and heavy metals requiring excavation, soil management and disposal under a Remedial Action Work Plan, Soil / Materials Management Plan, Construction Health and Safety Plan and Community Air Monitoring Plan Client: The Arker Companies Regulatory Authority: NYSDEC, NYCOER

Role: Mr. Czemerinski served as the Remedial Engineer for the project.



# **PROJECT EXPERIENCE (Representative Projects)**

Project: Former Charles Pfizer & Co. Site - 407 Marcy Avenue, Brooklyn, NY Project Description: NYS Brownfield cleanup project / NYC E-Designation. Soil contaminated with chlorinated solvents, petroleum, and heavy metals requiring excavation, soil management and disposal under a Remedial Action Work Plan, Soil / Materials Management Plan, Construction Health and Safety Plan and Community Air Monitoring Plan Client: The Rabsky Group Regulatory Authority: NYSDEC, NYCOER Role: Mr. Czemerinski served as the Remedial Engineer for the project.

Project: Former East Coast Industrial Uniforms Site - 39 Skillman Street, Brooklyn, NY Project Description: NYS Brownfield cleanup project / NYC E-Designation. Soil contaminated with chlorinated solvents, petroleum, and heavy metals requiring excavation, soil management and disposal under a Remedial Action Work Plan, Soil / Materials Management Plan, Construction Health and Safety Plan and Community Air Monitoring Plan Client: Riverside Builders Regulatory Authority: NYSDEC, NYCOER Role: Mr. Czemerinski served as the Remedial Engineer for the project.

Project: Former BP Amoco Service Station Site - 1800 Southern Boulevard, Bronx, NY Project Description: NYS Brownfield cleanup project / NYC E-Designation. Soil contaminated with petroleum, and heavy metals requiring excavation, soil management and disposal under a Remedial Action Work Plan, Soil / Materials Management Plan, Construction Health and Safety Plan and Community Air Monitoring Plan Client: SoBro, Joy Construction Regulatory Authority: NYSDEC, NYCOER Role: Mr. Czemerinski served as the Remedial Engineer for the project.

Project: Former Dico G Auto & Truck Repair Site - 3035 White Plains Road, Bronx, NY Project Description: NYS Brownfield cleanup project. Soil contaminated with petroleum, and heavy metals requiring excavation, soil management and disposal under a Remedial Action Work Plan, Soil / Materials Management Plan, Construction Health and Safety Plan and Community Air Monitoring Plan Client: The Arker Companies Regulatory Authority: NYSDEC Role: Mr. Czemerinski served as the Remedial Engineer for the project.



# Kevin R. Brussee, Senior Project Manager

#### **Professional Experience**

EBC: January 2008 Prior: 6 years

#### Education

Bachelor of Science, Environmental Science, Plattsburgh State University, NY Master of Science, Environmental Studies, University of Massachusetts, Lowell

#### **Areas of Expertise**

- Management of Site Investigations / Remedial Oversight NYC "E" Designation Sites
- Management of RI Investigations / RAWP Implementation NYS BCP Sites
- NYSDEC Spill Site Investigations
- Phase I / Phase II Property Assessments
- Waste Characterization / Soil Management

#### **Professional Certification**

- OSHA 40-hr HAZWOPER
- OSHA 8-hr HAZWOPER Supervisor

#### PROFILE

Mr. Brussee has 10 years experience as an environmental consultant/contractor and has worked on and managed a wide range of environmental projects. Mr. Brussee has conducted Phase I, II and III Environmental Site Assessments for commercial, industrial, and residential properties in New York, New Jersey, Maryland and Delaware.

Mr. Brussee's field experience includes tank removal and installations, spill management and closure, soil and groundwater sampling, and both the oversight and operation of soil boring and well installation equipment. In addition, Mr. Brussee has performed project research, data reduction and evaluation, and has prepared reports for both regulatory and client use.

#### **PREVIOUS EXPERIENCE**

Eastern Environmental Solutions, Inc., Manorville, NY Project Manager, 2006-2008

EA Engineering, Science & Technology Hydrogeologist, 2005-2006

P.W. Grosser Consulting, Bohemia, NY Field Hydrogeologist, 2002-2003

# Kevin R. Brussee, Senior Project Manager

#### SELECT PROJECT EXPERIENCE

Project: Location: Type: Contamination: Role:	Former Dico G, Autio and Truck Repair Site - Bronx Park Apartments, redevelopment from commercial to mixed use Bronx, NY, White Plains Road NYS BCP Site, Former gas station, repair shop & junk yard Petroleum - Gasoline Project Manager, during Site Management Phase
Project: Location: Type: Contamination: Role:	Former Uniforms for Industry Site – Richmond Hill Senior Living Residences / Richmond Place Jamaica Ave, Richmond Hill Queens, NY NYS BCP, NYC E-Site Hazmat, Noise, Former industrial Laundry Chlorinated Solvents, Historic Fill, Petroleum - Fuel oil/Mop oil Project Manager, RAWP implementation
Project: Location: Type: Contamination: Role:	Former Gas Station / car wash to mixed use affordable housing / commercial Bronx, NY, Southern Boulevard NYS BCP, NYC E-Site Hazmat, Former gas station / gar wash Petroleum - Gasoline Project Manager, RAWP implementation
Project: Location: Type: Contamination: Role:	Redevelopment of former industrial property to residential Williamsburg section of Brooklyn, NY, Bedford Ave NYC E-Designation Site, Former dye manufacturing plant Hazardous levels of heavy metals, fuel oil tanks Project Manager, RAWP implementation
Project: Location: Type: Contamination: Role:	Former Domsey Fiber Corp Site Williamsburg section of Brooklyn, NY, Kent Ave NYC E-Designation Site, Former commercial property Chlorinated solvents, fuel oil and Historic fill Project Manager, RIWP Development and Implementation, RAWP development and implementation, waste characterization and soil management

## PUBLICATIONS

Chemical Stress Induced by Copper, Examination of a Biofilm System; (Water Science Technology, 2006; 54(9): 191-199.)



# **Kimberly Somers, Project Manager**

# **Professional Experience**

EBC: December 2014 Prior: 14 years

# Education

Bachelor of Arts, Environmental Studies, Elmira College, NY

## Areas of Expertise

- Phase I Property Assessments
- Phase II Property Assessments
- Soil and Groundwater Investigations
- Hazardous Materials Assessments

# **Professional Certification**

· OSHA 40-hr HAZWOPER

## PROFILE

Ms. Somers has 14 years experience as an environmental consultant/contractor and has worked on and managed a wide range of environmental projects. Major responsibilities include Phase I, II and III Investigations, Environmental Impact Statements, Remedial Action Work Plans, Feasibility Studies, site remediation oversight, data analysis, environmental sampling (groundwater, soil, surface water, air, soil gas), wetland delineation and assessments, OSHA Right-to-Know workplace audits, proposal writing and public outreach.

## **PREVIOUS EXPERIENCE**

Cashin Associates, P.C., Hauppauge, New York Environmental Scientist, 2003-2014

Roux Associates, Hauppauge, New York Environmental Scientist, 2001-2002

# Kevin Waters, Field Manager

### **Professional Experience**

EBC: October 2010 Prior: 5 years

### Education

Bachelor of Science, Geology, State University of New York, Stony Brook

## **Areas of Expertise**

- Field Operations
- Phase II and RI Implementation, Site Characterization Studies
- Health & Safety Monitoring and Oversight
- Waste Characterization / Soil Management
- Site Logistics

#### **Professional Certification**

- OSHA 40-hr HAZWOPER
- OSHA 8-hr HAZWOPER Supervisor

#### PROFILE

Mr. Waters has 10 years experience as an environmental consultant and has worked on a wide range of environmental projects. Mr. Waters has conducted Phase II and III Environmental Site Assessments for commercial, industrial, and residential properties in New York.

Mr. Waters' field experience includes soil, air and groundwater sampling, operations and maintenance of groundwater remediation systems, tank removals, spill management and closure, and oversight of monitoring well installations. In addition, Mr. Waters has prepared reports for both regulatory and client use.

#### **PREVIOUS EXPERIENCE**

P.W. Grosser Consulting, Bohemia, NY Field Hydrogeologist, 2003-2008

#### SELECT PROJECT EXPERIENCE

Project:	Former Gas Station / car wash to mixed use affordable housing / commercial
Location:	Bronx, NY, Southern Boulevard
Type:	NYS BCP, NYC E-Site Hazmat, Former gas station / gar wash
Contamination:	Petroleum - Gasoline
Role:	Field Operations Manager, Health and Safety Officer

# Kevin Waters, Field Manager

### SELECT PROJECT EXPERIENCE

Project:	Former Uniforms for Industry Site – Richmond Hill Senior Living Residences / Richmond Place
Location:	Jamaica Ave, Richmond Hill Queens, NY
Type:	NYS BCP, NYC E-Site Hazmat, Noise, Former industrial Laundry
Contamination:	Chlorinated Solvents, Historic Fill, Petroleum - Fuel oil/Mop oil
Role:	Field Operations Manager, Health and Safety Monitoring and Field Oversight
Project:	Rikers Island – West Intake Facility
Location:	NYC Department of Corrections, Rikers Island, NY
Type:	Municipal Construction Project
Contamination:	Hazardous levels of lead, heavy metals in Historic fill
Role:	Field Operations Manager, Health and Safety Monitoring and Field Oversight
Project:	Residential Redevelopment Project
Location:	Williamsburg Section of Brooklyn, Wallabout Street
Type:	NYC E-Designation Site
Contamination:	Hazardous levels of lead, heavy metals, SVOCs in Historic fill
Role:	Implement RI Work Plan, Supervise sample collection in all media



# Chawinie Miller, Project Manager / Industrial Hygienist

#### **Professional Experience**

EBC: March 2013 Prior: 7.5 years

### Education

Bachelor of Science, Environmental Health and Safety, Stony Brook University, NY

## Areas of Expertise

- Phase I / Property Condition Assessments
- Occupational Health and Safety Sampling
- Indoor Air Quality (IAQ) Investigations
- Mold Investigations and Remediation
- Soil and Ground Water Investigations
- Noise Studies

#### **Professional Certification**

- OSHA 40-hr HAZWOPER
- NYS Asbestos Inspector
- NYC Asbestos Investigator
- OSHA 10-hr Construction Health and Safety
- Hazard Analysis and Critical Control Point (HACCP) Certified

## PROFILE

Ms. Miller has 7.5 years experience as an environmental consultant/contractor and has worked on and managed a wide range of environmental projects. Ms. Miller has conducted Phase Is and Property Condition Assessments for commercial, industrial, and residential properties in New York, New Jersey and Connecticut. In addition, Ms. Miller has conducted various IAQ, asbestos, mold and occupational health and safety sampling investigations for a variety of city, state, federal and private clients.

#### **PREVIOUS EXPERIENCE**

The Louis Berger Group, New York, New York Industrial Hygienist, 2008-2013

AEI Consultants, Jersey City, New Jersey Environmental Scientist, 2005-2008

# <u>ATTACHMENT H</u> BCP Signage Specifications

#### SIGNS FOR REMEDIAL PROGRAMS

#### **Instructions**

Signs are required at sites where remedial activities are being performed under one of the following remedial programs: State Superfund, Voluntary Cleanup Program (VCP), Brownfield Cleanup Program (BCP), Environmental Restoration Program (ERP), Brownfield Opportunity Area (BOA) Program (note: activities under this program would be for investigation). The cost of the sign will be borne by the parties performing the remedial activities based on the legal document the activities are being performed under (i.e. volunteers/participants would pay 100% of the cost under the BCP; municipalities would be reimbursed for 90% of the cost under the ERP).

#### **Sign Requirements**

Size: Horizontal f	format - 96" wide by 48" high	
<b>Construction Materia</b>	ls: Aluminum or wood blank sign boards with vinyl sheeting	•
Inserts:	"Site Name", "Site Number", "Name of Party Performing Rem and "Municipal Executive". Indicate position, size and topography for specific inserts.	nedial Activities"
Color Scheme: Copy s	surrounding DEC logo - "NEW YORK STATE DEPARTMEN OF ENVIRONMENTAL CONSERVATION" - PMS 355	Т
	DEC logo: PMS 301 Blue PMS 355 Green	
	Text:	
	Program (choose one): Brownfield Cleanup Program Voluntary Cleanup Program Brownfield Opportunity Areas Program Petroleum Remediation Program State Superfund Program 1996 Clean Water/Clean Air Bond Act - Environmental Reste	PMS 301 oration Program
	Site Name, Site Number, Party Performing Remedial Activiti Names of Governor, Commissioner, Municipal Executive Transform the PastBuild for the Future	es PMS 355 PMS 301 PMS 355
Type Specifications:	All type is Caslon 540, with the exception of the logotype. Format is: center each line of copy with small caps and initial caps.	
Production Notes:	96" wide x 48" high aluminum blanks will be covered with v achieve background color. Copy and logo will be silk screen surface.	

See attached format



# New York State Brownfields Cleanup Program

FORMER B&Z STEEL EQUIP. SITE BCP Site No. C-224195 Green Pasture LLC

Governor Andrew M. Cuomo NYSDEC Commissioner Joe Martens Mayor Bill de Blasio

Transform the Past. Build for the Future.

# <u>ATTACHMENT I</u> Estimated Remedial Costs

# Summary of Project Costs

# ALTERNATIVE 1 Costs by Task

# ALTERNATIVE 2 Costs by Task

TASK	-		
BCP Entry Documents	\$	30,100.00	\$ 30,100.00
Supplemental Investigation And RI Report	\$	67,922.00	\$ 67,922.00
Remedial Work Plan, Remedy Scoping & Coordination	\$	18,750.00	\$ 18,750.00
Remedial Program Implementation	\$	230,645.00	\$ 224,532.50
Final Engineering Report, DEC/DOH Program Costs	\$	58,200.00	\$ 58,200.00
Site Management Plan, Environmental Easement		-	\$ 29,750.00
Subtotal	\$	405,617.00	\$ 429,254.50
15% Contingency	\$	60,842.55	\$ 64,388.18
Total	\$	466,459.55	\$ 493,642.68