vEKtor consultants

DAILY STATUS REPORT

Prepared By: Thomas Gi	Prepared By: Thomas Giordano			F	Rain		Overcast		Partly Cloudy	x	Bright Sun	x
		TEMP.	< 32	3	82-50		50-70	Х	70-85		>85	
NYSDEC BCP Site No:				Date	:			9/23/20	24			
Project Name: 450 Union Street, Brooklyn, NY												
Consultant: Vektor Consultants – Anto and Ezgi Karayel	onio Cardenas, Riley	∕ Farbstein,			el On-S tions In		: Subcontra	ctor				

Visitors:

WSP – Monica Pula

Work Activities Performed:

- GSI introduced a 9% total cement addition using slag to Portland ratio of 2:1 by weight of soil reagent mix in five columns: D1, E2, D8, E8, and C7. Three mixing passes were made for each column between working grade and 40 feet below grade.
- GSI excavated spoils from the ISS work area and staged material within the western portion of the Site on top of poly-sheeting. The stockpile was covered at the end of the day.
- GSI applied Biosolve and ATMOS AC-645 foam deodorizer onto the drilling locations, as needed when
 odors were observed.
- Batch plant material deliveries and general housekeeping measures continued, as needed.

Community Air Monitoring Program (CAMP)

An Upwind and Downwind CAMP stations were placed within the perimeters of the Site during drilling activities. The Upwind CAMP station was in the northwest portion of the Site and the Downwind CAMP station was in the southeast portion of the Site as the wind was consistently coming from the north.

Background Levels (Initial Readings at Start of Day): PID: 0.0 ppm Dust: 0.0179 mg/m³

Highest Levels: PID: 0.0 ppm Dust: 0.114 mg/m³

- Upwind CAMP was implemented during ISS activities. CAMP equipment consisted of a DustTrack II Model 8530; S/N: 8530210705, AND MiniRAE 3000, Model PGM-7320 photoionization detector (PID); S/N: 592-601281.
- Downwind CAMP was implemented during ISS activities. CAMP equipment consisted of a DustTrack II Model 8530; S/N: 8530221304, AND MiniRAE 3000, Model PGM-7320 photoionization detector (PID); S/N:592-926055.
- Elevated particulate readings were observed at the Upwind CAMP from 3:12 PM to 3:27 PM (Max. 0.114 mg/m³) due to the enclosure's proximity to the grout delivery truck. The elevated readings were not due to intrusive work. GSI applied dust suppression with water and particulate readings returned to background levels.
- Elevated particulate readings were observed at the Downwind CAMP from 12:57 to 1:12 PM (Max. 0.111 mg/m³) due to the enclosure's proximity to the batch plant silo during materials delivery. The elevated readings were not due to intrusive work. GSI applied dust suppression with water and particulate readings returned to background levels.
- No other VOC or dust concentrations were detected in exceedance of the daily short-term exposure limit (STEL) at the work area CAMP stations.


Problems Encountered

• NYSDEC received a community complaint regarding odors from the ISS operations, spoils management and

foaming on-site after hours. Vektor, NYSDEC and the remedial contractor will discuss actions to be taken the following workday to ensure that odors are being proactively addressed.

Planned Activities for the Next Day

Continuation of full-scale ISS operations (NYSDEC approval of the RSO Work Plan on 9/17/2024). Continued decommissioning one remaining recovery well (RW-2) within the work area via NYSDEC's CP-43 Well Decommissioning Policy.



vEKtor consultants




Photo Log

Photo 3: View of GSI introducing 9% mixture at column/cell C7 with application of foam to mitigate odors, facing west.



Photo 4: GSI applying foam on top of spoils within berm, facing north.




Air Monitoring Notes:



Weather Notes:

09/23/2024 Daily Air Monitoring Report - vEKtor - 450 Union St

Wind Rose





Monday, September 23, 2024										
N			ownwind Particulates	0						
			parable Data Points =	37						
			Start Time:	7:42						
			End Time:	16:42						
	F	PARTICU	LATE DATA							
	Upwind		Downwind							
	15 14			Exceeds						
	15-Min Avg		15-Min Avg	Particulate						
Time	Concentration	Time	Concentration	Alarm Limit						
	(ug/m ³)		(ug/m³)							
7:42	17.9	7:42	17.6	-						
7:57	15.8	7:57	20.6	-						
8:12	12.1	8:12	14.9	-						
8:27	14.6	8:27	12.9	-						
8:42	17.3	8:42	30.0	-						
8:57	19.0	8:57	13.9	-						
9:12	12.6	9:12	9.8	-						
9:27	13.6	9:27	10.0	-						
9:42	12.9	9:42	11.2	-						
9:57	12.4	9:57	14.5	-						
10:12	11.9	10:12	11.7	-						
10:27	11.2	10:27	11.8	_						
10:42	12.2	10:42	14.1	_						
10:42	12.3	10:57	18.1							
11:12	11.5	11:12	27.0	-						
11:27	13.8	11:27	11.6	-						
11:42	13.1	11:42	10.7	_						
11:57	17.4	11:57	16.9	-						
12:12	12.0	12:12	17.1	-						
12:27	9.2	12:27	17.7	-						
12:42	7.6	12:42	41.1	-						
12:57	17.4	12:57	111.4	-						
13:12	14.2	13:12	14.0	-						
13:27	18.1	13:27	8.1	-						
13:42	23.1	13:42	16.2	-						
13:57	19.4	13:57	27.5	-						
14:12	12.9	14:12	16.2	-						
14:27	26.3	14:27	15.1	-						
14:42	25.6	14:42	34.1 20.0	-						
14:57 15:12	22.6 106.5	14:57 15:12		-						
15:12	106.5	15:12	19.4 27.2	-						
15:27	114.0	15:27	14.1	-						
15:57	15.8	15:57	24.4	_						
16:12	17.1	16:12	15.0	-						
16:27	16.2	16:27	11.4	-						
16:42	15.0	16:42	11.1	-						

	Mond	ay, Sept	tember 23, 2024	
Numb			nwind VOCs Exceeds	0
	Number	of Com	parable Data Points =	0
			Start Time:	7:42
			End Time:	16:42
		PID	DATA	
	Upwind	I	Downwind	
				· · · · · · · ·
	15-Min Avg		15-Min Avg	Exceeds VOC
Time	Concentration	Time	Concentration	Alarm Limit
	(ppm)		(ppm)	
7:42	0.0	7:42	0.0	-
7:57	0.0	7:57	0.0	-
8:12	0.0	8:12	0.0	-
8:27	0.0	8:27	0.0	-
8:42	0.0	8:42	0.0	-
8:57	0.0	8:57	0.0	-
9:12	0.0	9:12	0.0	-
9:27	0.0	9:27	0.0	-
9:42	0.0	9:42	0.0	-
9:57	0.0	9:57	0.0	-
10:12	0.0	10:12	0.0	-
10:27	0.0	10:27	0.0	-
10:42	0.0	10:42	0.0	-
10:57	0.0	10:57	0.0	_
11:12	0.0	11:12	0.0	-
11:27	0.0	11:27	0.0	-
11:42	0.0	11:42	0.0	-
11:57	0.0	11:57	0.0	-
12:12	0.0	12:12	0.0	-
12:27	0.0	12:27	0.0	-
12:42	0.0	12:42	0.0	-
12:57	0.0	12:57	0.0	-
13:12	0.0	13:12	0.0	-
13:27	0.0	13:27	0.0	-
13:42	0.0	13:42	0.0	-
13:57	0.0	13:57	0.0	-
14:12	0.0	14:12	0.0	-
14:27	0.0	14:27	0.0	-
14:42	0.0	14:42	0.0	-
14:57	0.0	14:57	0.0	-
15:12	0.0	15:12	0.0	-
15:27	0.0	15:27	0.0	-
15:42	0.0	15:42	0.0	-
15:57	0.0	15:57	0.0	-
16:12	0.0	16:12	0.0	-
16:27	0.0	16:27	0.0	-
16:42	0.0	16:42	0.0	-



Project:	450 Union Remediation	Project No.:	24-071	Date:	09/23/24
Client:	2201 Union LLC	Location:	Brooklyn, NY	Day of Week:	Monday
Owner:	2201 Union LLC	Superintendent:	Rick Mckay	Days on Site:	34
Manager:	Trae Deri	Engineer:	Srujan Prasad	Shift Times:	7:00-17:00

Low: 6	Cloud Cover :	Cloudy	Wind:	5-10MPH
High: 6	9 Precipitation:	0"	Direction:	ESE

Description of Work Activities:

- 0700 to 0715, GSI held a tailgate safety meeting and discussed the day's planned activities with site personnel.

- 0715 to 0730, Prepped batch plant for production of grout and staked columns.

- 0749, GSI started drilling columns E8 and completed to depth at 0901.

- 0915 to 1000, GSI swapped Augers from 10' to 8'.

- 1022, GSI started drilling column D1 and completed to depth at 1127, Following the completion of the column, GSI collected a sample at 31 ftbgs and casted the material into cylinders.

- 1230 to 1500, GSI received a load of slag.

- 1225, GSI started drilling columns E2 and completed to depth at 1334.

- 1345 to 1430, GSI swapped Augers from 8' to 10'.

- 1225, GSI started drilling columns D8 and completed the last column of the day C7 to depth at 1704.

- 0800 to 1700, GSI used 2 barrels of foam.

- 1710 to 1745, GSI washed out the lines and Kobelco 210 excavator moved crane mats and managed ISS spoils.

- 1700 to 1800, GSI moved the swell materials towards west of the jobsite casting poly-lined using Kobelco 300 exacavator.

- 1800, All GSI personnel offsite.

Conversation with Client/Inspector:

Production Delays:

Safety Topics:

Discussed: Three Self-centered Reasons to Work Safely.

Rick Mckay

Foreman/Superintendent

09/23/24 Date

Project:	450 Ur	nion Reme	diation	Project No.:	24-0	071	Date:	09/23	/24
Client:	220	01 Union L	LC	Location:	Brookl	yn, NY	Day of Week:	Mond	ay
Owner:	220	01 Union L	LC	Superintendent:	Rick N	/lckay	Days on Site:	34	
Manager:		Trae Deri		Engineer:	Srujan	Prasad	Shift Times:	7:00-17	7:00
Production:					Completio	า:			
Today:	428.64	CY	5	Columns	50%	6 Columns	6		
To-Date:	: 2,179.68 CY 22		Columns	49.54% CY					
Materials Rec	eived:								
Material Unit				Today	Tot	al	N	otes	
Slag- Grad	g- Grade 120 Ton		25	25	53				
Portland Cemer	nd Cement - Type 1L Ton		0	11	6				
Disposal ⁻	sal Trucks N/A		0	1	8				
Hours	Equipment		Task	Hours	E	Employees On S		Trade	
11.0	Of	froad Fork	lift	Material Handling	11.0		Trae Deri		PM
11.0	185 /	Air Compre	essor	ISS Mixing	11.5		Rick McKay		SUPT
11.0	C	onex box(1)	Storage	11.5		Srujan Prasad		ENG
11.0	300	kw Genera	ator	Batch Plant	11.0		Eric Shannon		DRILL
11.0		o-pro silo(2		Cement Storage	11.0		Miguel Maldonac	lo	LAB
11.0	Fla	ish mixers	(2)	Batch Plant	11.0		Daniel Santos		BPO
11.0		oyno pump	\ /	Batch Plant	11.0		Peter Liota		OP
11.0		ag Hydraul	ic Rig	ISS Mixing	11.0		Steven Reda		LAB
11.0		Manlift(1)		Maintenance	11.0		Louis Passannan		OP
11.0	Kobele	co 210 Exc	avaor	ISS Mixing	11.0	C	hristhopher Ram	dial	OILER
11.0	250	kw Genera	ator	Batch Plant					
11.0	Kobelo	co 300 Exc	avator						
100						ITOTA: -			
132	TOTAL DA	AY HOURS	5		111	TOTAL	DAY HOURS		
1									

LEGEND:

SUPT- Superintendent, PM- Project Manager, ENG - Engineer, SSHC - Health & Safety Coordinator, LAB - Laborer, OP - Operator, BPO - Batch plant Operator, OILER - Oiler, DRILLER - Rig Opeartor

Rick Mckay

Foreman/Superintendent

09/23/24



1250 Fifth Avenue, New Kensington, PA 15068 Tel: 724-335-7273 Fax: 724-335-7271 www.geo-solutions.com

Project:	450 Union Remediation	Project No:	24-071	Date:	09/23/24
Client:	2201 Union LLC	Location:	Brooklyn, NY	Day of Week:	Monday
Owner:	2201 Union LLC	Superintendent	Rick Mckay	Days on Site:	34
Manager:	Trae Deri	Engineer:	Srujan Prasad	Shift Times:	7:00-17:00

IN-SITU SOIL STABILIZATION - AUGER MIXING

COLUMN LOG

					AS-BUILT											Calculated Addition Rates					
Date	Column ID	umn ID Start	umn ID Start Time	Stop Time	Top of Col	Bottom of Col	Depth	Mixing Passes	Col. Dia.	# of Overlaps	Overlap Area	Effective Area	Effective Volume	Grout Required	Grout Used	Target Reagent Mix	Slag A	ddition	Portland C Additi		Water: Cemen
		Time		ELEV	ELEV	FT	1 43363	FT	ovenups	FT^2	FT ²	CY	GAL	GAL	%	LBS	%	LBS	%	Ratio	
9/23/2024	E8	7:49	9:01	12.0	-28.3	40.3	3	10	2	9	69.6	103.84	4,638	4,980	9.0%	20,770	6.4%	10,385	3.2%	1.0	
9/23/2024	D1	10:22	11:27	12.0	-28.0	40.0	3	8	0	0	50.3	74.52	3,329	3,441	9.0%	14,352	6.2%	7,176	3.1%	1.0	
9/23/2024	E2	12:25	13:34	12.0	-28.1	40.1	3	8	0	0	50.3	74.58	3,331	3,455	9.0%	14,410	6.2%	7,205	3.1%	1.0	
9/23/2024	D8	14:20	15:47	12.0	-28.3	40.3	3	10	2	9	69.6	103.76	4,635	5,150	9.0%	21,479	6.7%	10,740	3.3%	1.0	
9/23/2024	C7	3:53	17:04	12.0	-28.2	40.2	3	10	2	30	48.3	71.94	3,213	4,286	9.0%	17,876	8.0%	8,938	4.0%	1.0	
										Pro	duction Today	428.64 CY		Material	Used Today	44.4	Tons	22.2	Tons		
										Prod	uction To-Date	2179.68 CY		Material U	sed To-Date	44.4	Tons	22.2	Tons		

Comments: - GSI sampled column D1 at a depth of 31 feet.

)iccuscod.

Rick Mckay Foreman/Superintendent

Client QC Manager

SIGNED:



Project:	450 Union Remediation	Project No.:	24-071	Date:	09/23/24
Client:	2201 Union LLC	Location:	Brooklyn, NY	Day of Week:	Monday
Owner:	2201 Union LLC	Superintendent:	Rick Mckay	Days on Site:	34
Manager:	Trae Deri	Engineer:	Srujan Prasad	Shift Times:	7:00-17:00

IN-SITU SOIL STABILIZATION - AUGER MIXING BATCH PLANT QUALITY CONTROL TESTING

83

Grout Testing

Date	Time	Water: Cement Ratio	Mud Balance
			S.G.
9/23/2024	8:05	1.0:1	1.51
9/23/2024	11:45	1.0:1	1.51
9/23/2024	13:10	1.0:1	1.51

Calibration Log

Device	Date	Calibration (Y/N)	NOTES
Mud Balance	9/23/2024	Y	
Scales	9/23/2024	Y	Verified scales accuracy within 1%
Comments:			

Rick Mckay

Foreman/Superintendent

Client QC Manager



Project:	450 Union Remediation	Project No.:	24-071	9/19/2024	9/23/2024
Client:	2201 Union LLC	Location:	Brooklyn, NY	Day of Week:	Monday
Owner:	2201 Union LLC	Superintendent:	Rick Mckay	2/1/1900	34
Manager:	Trae Deri	Engineer:	Srujan Prasad	Shift Times:	7:00-17:00

IN-SITU SOIL STABILIZATION - AUGER MIXING SAMPLE TESTING RESULTS

83							Ν			
	Pr	oject Spe	cifications							
Perm: ≤ 1x10 ⁻⁶										
UCS: > 50 psi					Lab Results					
						UCS	Permeability	UCS	Permeability	
Date	Time	Sample ID	Depth (bgs)	Number of cylinders casted		7 Day	7 Day	14 Day	14 Day	
			(ft.)	3x6s	2x4s	2x4s (psi)	(cm/s)	(psi)	(cm/s)	
8/19/24	11:42 AM	E6	18	8	8	243.3	4.4E-09	379.9		
8/19/24	2:10 PM	E7	22	8	8	203.3	4.5E-09	388.6		
8/23/24	11:10 AM	B3	25	8	8	95.4	4.9E-08	82.6	2.2E-08	
8/23/24	12:56 PM	B4	35	8	8	206.3	1.6E-08	209.5	3.1E-08	
9/18/24	8:34 AM	A1	30	6	6					
9/19/24	10:24 AM	A5	28	6	6					
9/19/24	2:48 PM	B7	33	6	6					
9/20/24	10:10 AM	E10	38	6	6					
9/23/24	11:39 AM	D1	31	6	6					

Rick Mckay Foreman/Superintendent

Client QC Manager



IN-SITU SOIL STABILIZATION - AUGER MIXING SLAG DELIVERY INVOICE TRACKING

Delivery No.	Date	Reference No.	Amount Delivered (tons)	Amount Delivered (Ibs)	Amount Delivered to Date
1	8/14/2024	137U026722	24.80	49,600	24.80
2	8/19/2024	137U026794	25.49	50,980	50.29
3	8/20/2024	137U026819	25.60	51,200	75.89
4	9/16/2024	137U027385	20.02	40,040	95.91
5	9/18/2024	137U027476	25.70	51,400	121.61
6	9/19/2024	137U027484	25.04	50,080	146.65
7	9/19/2024	137U027507	25.58	51,160	172.23
8	9/19/2024	137U027496	24.91	49,820	197.14
9	9/20/2024	137U027528	25.25	50,500	222.39
10	9/20/2024	137U027544	6.00	12,000	228.39
11	9/23/2024	137U027577	25.05	50,104	253.44

Geo-Solutions, Inc.

