vEKtor consultants

DAILY STATUS REPORT

Prepared By: Thomas G	WEATHER	Snow	F	Rain		Overcast		Partly Cloudy	Х	Bright Sun	х	
		TEMP.	< 32		32-50		50-70	х	70-85		>85	
NYSDEC BCP Site No:	C224219			Date	:		9/24/2024					
Project Name:	450 Union Street, I	450 Union Street, Brooklyn, NY										
Consultant: Vektor Consultants – Ant			el On-S tions Ir		: Subcontra	ctor						

Visitors:

WSP – Monica Pula and Aaron Schmidt

Time On-Site: 07:00 – 18:00

Duringland

Work Activities Performed:

- GSI introduced a 9% total cement addition using slag to Portland ratio of 2:1 by weight of soil reagent mix in four columns: C1, C2, D2, and E3. Three mixing passes were made for each column between working grade and 40 feet below grade.
- GSI attempted to begin their first mixing pass at column C3 but stopped due to an obstruction at 15 feet below grade. GSI attempted to remove the obstruction.
- GSI excavated spoils from the ISS work area and staged material within the western portion of the Site on top of poly-sheeting. The stockpile was covered at the end of the day and sprayed with Biosolve foam.
- GSI applied Biosolve and ATMOS AC-645 foam deodorizer onto the drilling locations, as needed when
 odors were observed.
- Batch plant material deliveries and general housekeeping measures continued, as needed.
- GSI, Vektor and WSP took action based on a community complaint from September 23rd 2024 regarding
 odors from the ISS operations, spoils management and foaming on-site observed after hours. Vektor and
 WSP oversaw GSI implement soil management practices for ISS spoils (see foam deodorizing and covering
 of stockpiles with poly-sheeting) and documented site conditions upon the end of the shift.

Community Air Monitoring Program (CAMP)

An Upwind and Downwind CAMP stations were placed within the perimeters of the Site during drilling activities. The Upwind CAMP station was in the northeast of the Site and the Downwind CAMP station was in the southwest portion of the Site as the wind was consistently coming from the northeast.

Background Levels (Initial Readings at Start of Day): PID: 0.0 ppm Dust: 0.0374 mg/m³

Highest Levels:

PID: 0.0 ppm Dust: 0.3676 mg/m³


- Upwind CAMP was implemented during ISS activities. CAMP equipment consisted of a DustTrack II Model 8530; S/N: 8530210705, AND MiniRAE 3000, Model PGM-7320 photoionization detector (PID); S/N: 592-601281.
- Downwind CAMP was implemented during ISS activities. CAMP equipment consisted of a DustTrack II Model 8530; S/N: 8530221304, AND MiniRAE 3000, Model PGM-7320 photoionization detector (PID); S/N:592-926055.
- Two particulate 15-minute average exceedances were recorded at the Downwind CAMP from 1:41 to 1:56 PM (Max. 0.3676 mg/m³) and from 3:41 to 3:56 PM (Max. 0.1847 mg/m³) due to the enclosure's proximity to the batch plant silo during materials delivery. The elevated readings were not due to intrusive work. GSI applied dust suppression with water and particulate readings returned to background levels.
- No other VOC or dust concentrations were detected in exceedance of the daily short-term exposure limit (STEL) at the work area CAMP stations.

Problems Encountered

• NYSDEC received a complaint from the community pertaining to the ISS swell material sitting within the berm with insufficient foam coverage and noting a Naphthalene smell. WSP personnel visited the site and confirmed NYSDEC's request for constant foam coverage for the berm and ISS swell material throughout the work day and a minimum of 6 inches of ATMOS foam for the ISS swell material stockpiled and within the work area at the end of the day.

Planned Activities for the Next Day

Continuation of full-scale ISS operations (NYSDEC approval of the RSO Work Plan on 9/17/2024). Continued decommissioning one remaining recovery well (RW-2) within the work area via NYSDEC's CP-43 Well Decommissioning Policy.



vEKtor consultants





Photo Log

Photo 3: View of GSI applying foam to ISS swell material staged within the drilling area, facing south.



Photo 4: GSI applying foam on top of spoils within berm at the end of the day, facing west.




Air Monitoring Notes:



Weather Notes:

09/24/2024 Daily Air Monitoring Report - vEKtor - 450 Union St

Wind Rose





	Tuesday, September 24, 2024									
N			ownwind Particulates	3						
	Number	r of Com	parable Data Points =	40						
			Start Time:	7:41						
		ADTICU	End Time:	17:26						
	Upwind	ARTICU	LATE DATA Downwind							
	-			Exceeds						
	15-Min Avg		15-Min Avg	Particulate						
Time	Concentration	Time	Concentration	Alarm Limit						
	(ug/m ³)		(ug/m³)							
7:41	37.4	7:41	10.9	-						
7:56	60.7	7:56	10.5	-						
8:11	10.6	8:11	77.6	-						
8:26	15.1	8:26	65.0	-						
8:41	15.3	8:41	13.6	-						
8:56	28.5	8:56	14.5	-						
9:11	29.6	9:11	22.7	-						
9:26	17.9	9:26	94.2	_						
9:41	20.3	9:41	32.6	_						
9:56	13.0	9:56	13.4	-						
10:11	12.6	10:11	12.3	-						
	11.7	10:11	15.1							
10:26				-						
10:41	12.8	10:41	12.8	-						
10:56	14.2	10:56	10.5	-						
11:11	14.8	11:11	12.2	-						
11:26 11:41	<u>14.7</u> 14.7	11:26 11:41	11.5 10.6	-						
11:56	14.7	11:56	10.6	-						
12:11	12.4	12:11	8.7	-						
12:26	13.2	12:26	13.5	-						
12:41	15.1	12:41	8.6	-						
12:56	26.0	12:56	13.1	-						
13:11	24.2	13:11	20.7	-						
13:26	22.9	13:26	76.1	-						
13:41	17.0	13:41	288.9	Х						
13:56	18.8	13:56	367.6	Х						
14:11	18.1	14:11	38.3	-						
14:26	20.8	14:26	14.2	-						
14:41	19.5	14:41	93.6	-						
14:56	19.0	14:56	55.2	-						
15:11	24.4	15:11	15.1	-						
15:26	24.6	15:26	14.3	-						
15:41	17.2	15:41	184.7	Х						
15:56	16.2	15:56	116.5	-						
16:11	18.5	16:11	148.4	-						
16:26	19.0	16:26	32.3	-						
16:41 16:56	14.4 14.8	16:41 16:56	24.1 43.8	-						
17:11	11.9	17:11	43.8	-						
17:26	15.0	17:26	15.3	-						

	Tuesd	lay, Sept	ember 24, 2024	
Num	ber of Instances Wh	ere Dow	nwind VOCs Exceeds	0
	Number	of Comp	oarable Data Points =	0
			Start Time:	7:41
			End Time:	17:26
		PID	DATA	
L	Upwind		Downwind	
Time	15-Min Avg Concentration (ppm)	Time	15-Min Avg Concentration (ppm)	Exceeds VOC Alarm Limit
7:41	0.0	7:41	0.0	-
7:56	0.0	7:56	0.0	-
8:11	0.0	8:11	0.0	-
8:26	0.0	8:26	0.0	-
8:41	0.0	8:41	0.0	-
8:56	0.0	8:56	0.0	-
9:11	0.0	9:11	0.0	-
9:26	0.0	9:26	0.0	-
9:41	0.0	9:41	0.0	-
9:56	0.0	9:56	0.0	_
10:11	0.0	10:11	0.0	-
10:11	0.0	10:11	0.0	-
10:20	0.0	10:20	0.0	_
10:41	0.0	10:41	0.0	-
11:11	0.0	11:11	0.0	-
11:26	0.0	11:26	0.0	_
11:41	0.0	11:41	0.0	_
11:56	0.0	11:56	0.0	_
12:11	0.0	12:11	0.0	_
12:26	0.0	12:26	0.0	-
12:41	0.0	12:41	0.0	-
12:56	0.0	12:56	0.0	-
13:11	0.0	13:11	0.0	-
13:26	0.0	13:26	0.0	-
13:41	0.0	13:41	0.0	-
13:56	0.0	13:56	0.0	-
14:11	0.0	14:11	0.0	-
14:26	0.0	14:26	0.0	-
14:41	0.0	14:41	0.0	-
14:56	0.0	14:56	0.0	-
15:11	0.0	15:11	0.0	-
15:26	0.0	15:26	0.0	-
15:41	0.0	15:41	0.0	-
15:56	0.0	15:56	0.0	-
16:11	0.0	16:11	0.0	-
16:26	0.0	16:26	0.0	-
16:41	0.0	16:41	0.0	-
16:56	0.0	16:56	0.0	-
17:11	0.0	17:11	0.0	-
17:26	0.0	17:26	0.0	-



Project:	450 Union Remediation	Project No.:	24-071	Date:	09/24/24
Client:	2201 Union LLC	Location:	Brooklyn, NY	Day of Week:	Tuesday
Owner:	2201 Union LLC	Superintendent:	Rick Mckay	Days on Site:	35
Manager:	Trae Deri	Engineer:	Srujan Prasad	Shift Times:	7:00-17:00

We	ather:	

weather.					
Low:	60	Cloud Cover:	Cloudy	Wind:	5-10MPH
High:	70	Precipitation:	0"	Direction:	ENE

Description of Work Activities:

- 0300, United Rentals was on site to pick up 300 Kobelco Excavator.

- 0700 to 0715, GSI held a tailgate safety meeting and discussed the day's planned activities with site personnel.

- 0715 to 0745, Prepped batch plant for production of grout and staked columns.

- 0700 to 1500, GSI received a delivery of dyed diesel fuel and 2 loads of slag and a load of PC.

- 0810, GSI started drilling columns C1,D2,C2 and completed to depth at 1246.

- 1250 to 1315, GSI addressed the mechanical issue with the kelly bar and fixed it.

- 1329, GSI started drilling column E3 and completed to depth at 1432, Following the completion of the column, GSI collected a sample at 28 ftbgs and casted the material into cylinders.

- 1456, GSI started drilling columns C3 and had an obstruction at 14.37ftbgs, GSI attempted to clear the obstruction using Kobelco 210 excavator for 30 minutes. GSI was unsuccessful in removing the obstructiuon. The column was abandoned with remaining grout and spoils. GSI will relocate and attempt the column during the next shift.

- 0800 to 1700, GSI used 2 barrels of foam towards the Northwest of the jobsite around the swell pond and drilling area.

- 1710 to 1745, GSI washed out the lines and Kobelco 210 excavator moved crane mats and managed ISS spoils.

- 1700 to 1800, GSI moved the swell materials towards west of the jobsite casting poly-lined using Kobelco 300 exacavator.

- 1800, All GSI personnel offsite.

Conversation with Client/Inspector:

Production Delays:

GSI started drilling columns C3 and had an obstruction at 14.37ftbgs, GSI attempted to clear the obstruction using Kobelco 210 excavator for 30 minutes. GSI was unsuccessful in removing the obstructiuon. The column was abandoned with remaining grout and spoils. GSI will relocate and attempt the column during the next shift.

Safety Topics:

Discussed: Four Focus Items for Work Area Inspections.

Rick Mckay

Foreman/Superintendent

09/24/24 Date

Project:	450 Ur	nion Reme	diation	Project No.:	24-0	071	Date:	09/24/	/24
Client:	220	01 Union L	LC	Location:	Brookl	yn, NY	Day of Week:	Tuesc	lay
Owner:	220	01 Union L	LC	Superintendent:	Rick N	/lckay	Days on Site:	35	
Manager:		Trae Deri		Engineer:	Srujan	Prasad	Shift Times:	7:00-17:00	
Production:					Completion	า:			
Today:	346.89	CY	5	Columns	61% Columns				
To-Date:	2,526.57	CY	27	Columns					
Materials Rec	eived:								
Mater	ial	Unit		Today	Tot	al	N	otes	
Slag- Grad	de 120	Ton		51	30)5			
Portland Cemer	nt - Type 1L	Ton		25	14	1			
Disposal ⁻	Trucks	N/A		0	1	8			
Hours	E	Equipmen	t	Task	Hours	E	Employees On S		Trade
11.0	Of	froad Fork	lift	Material Handling	11.0		Trae Deri	Trae Deri F	
11.0	185 /	Air Compre	essor	ISS Mixing	12.0		Rick McKay		SUPT
11.0	С	onex box('	1)	Storage	12.0		Srujan Prasad		ENG
11.0	300	kw Genera	ator	Batch Plant	11.0		Eric Shannon		DRILL
11.0	L	o-pro silo(2	2)	Cement Storage	11.0		Miguel Maldonad	lo	LAB
11.0		sh mixers	()	Batch Plant	11.0		Daniel Santos		BPO
11.0		yno pump	\ /	Batch Plant	11.0		Peter Liota		OP
11.0		ag Hydraul	ic Rig	ISS Mixing	11.0		Steven Reda		LAB
11.0		Manlift(1)		Maintenance	11.0		Louis Passannan		OP
11.0	Kobel	co 210 Exc	avaor	ISS Mixing	11.0	С	hristhopher Ram	dial	OILER
11.0	250	kw Genera	ator	Batch Plant					
121	TOTAL DA	AY HOURS	8		112	TOTAL D	DAY HOURS		

LEGEND:

SUPT- Superintendent, PM- Project Manager, ENG - Engineer, SSHC - Health & Safety Coordinator, LAB - Laborer, OP - Operator, BPO - Batch plant Operator, OILER - Oiler, DRILLER - Rig Opeartor

Rick Mckay

Foreman/Superintendent

09/24/24

Date



1250 Fifth Avenue, New Kensington, PA 15068 Tel: 724-335-7273 Fax: 724-335-7271 www.geo-solutions.com

Project:	450 Union Remediation	Project No:	24-071	Date:	09/24/24
Client:	2201 Union LLC	Location:	Brooklyn, NY	Day of Week:	Tuesday
Owner:	2201 Union LLC	Superintendent	Rick Mckay	Days on Site:	35
Manager:	Trae Deri	Engineer:	Srujan Prasad	Shift Times:	7:00-17:00

IN-SITU SOIL STABILIZATION - AUGER MIXING

COLUMN LOG

					AS-BUILT												Calc	ulated Additio	on Rates	
Date	Column ID	Start Time	Stop Time	Top of Col	Bottom of Col	Depth	Mixing Passes	Col. Dia.	# of Overlaps	Overlap Area	Effective Area	Effective Volume	Grout Required	Grout Used	Target Reagent Mix	Slag Ad	dition	Portland C Additi		Water: Cement
		Time		ELEV	ELEV	FT	1 03303	FT	ovenaps	FT ²	FT ²	CY	GAL	GAL	%	LBS	%	LBS	%	Ratio
9/24/2024	C1	8:09	9:30	12.0	-28.1	40.1	3	10	3	14	64.6	95.99	4,288	4,413	9.0%	18,406	6.2%	9,203	3.1%	1.0
9/24/2024	D2	9:54	11:03	12.0	-28.1	40.1	3	10	2	38	40.6	60.40	2,698	3,190	9.0%	13,305	7.1%	6,652	3.5%	1.0
9/24/2024	C2	11:18	12:46	12.0	-28.1	40.1	3	10	4	36	42.7	63.48	2,836	3,543	9.0%	14,777	7.5%	7,389	3.7%	1.0
9/24/2024	E3	13:28	14:32	12.0	-28.1	40.1	3	10	1	16	62.3	92.37	4,126	4,347	9.0%	18,130	6.3%	9,065	3.2%	1.0
9/24/2024	C3	14:56	16:32	12.0	-2.4	14.4	3	10	3	13	65.1	34.65	1,548	2,134	9.0%	8,900	8.3%	4,450	4.1%	1.0
										Pro	duction Today	346.89 CY		Material	Used Today	36.8	Tons	18.4	Tons	
										Prod	uction To-Date	2526.57 CY		Material U	sed To-Date	266.8	Tons	133.4	Tons	1

Comments: - GSI sampled column E3 at a depth of 28 feet.

Rick Mckay

Foreman/Superintendent

SIGNED:

Client QC Manager



Project:	450 Union Remediation	Project No.:	24-071	Date:	09/24/24
Client:	2201 Union LLC	Location:	Brooklyn, NY	Day of Week:	Tuesday
Owner:	2201 Union LLC	Superintendent:	Rick Mckay	Days on Site:	35
Manager:	Trae Deri	Engineer:	Srujan Prasad	Shift Times:	7:00-17:00

IN-SITU SOIL STABILIZATION - AUGER MIXING BATCH PLANT QUALITY CONTROL TESTING

83

Grout Testing

Date	Time	Water: Cement Ratio	Mud Balance
			S.G.
9/24/2024	8:45	1.0:1	1.51
9/24/2024	10:55	1.0:1	1.51
9/24/2024	13:10	1.0:1	1.51

Calibration Log

Device	Date	Calibration (Y/N)	NOTES
Mud Balance	9/23/2024	Y	
Scales	9/23/2024	Y	Verified scales accuracy within 1%
Comments:			

Rick Mckay

Foreman/Superintendent

Client QC Manager



Project:	450 Union Remediation	Project No.:	24-071	9/19/2024	9/24/2024
Client:	2201 Union LLC	Location:	Brooklyn, NY	Day of Week:	Tuesday
Owner:	2201 Union LLC	Superintendent:	Rick Mckay	2/1/1900	35
Manager:	Trae Deri	Engineer:	Srujan Prasad	Shift Times:	7:00-17:00

IN-SITU SOIL STABILIZATION - AUGER MIXING SAMPLE TESTING RESULTS

83							N			
	Pr	oject Spe	cifications							
Perm: ≤ 1x10 ⁻⁶				_						
UCS: > 50 psi			Lab Results							
					ſ	UCS	Permeability	UCS	Permeability	
Date	Time	Sample ID	Depth (bgs)	Number of cylinde	rs casted	casted 7 Day	7 Day	14 Day	14 Day	
			(ft.)	3x6s	2x4s	(psi)	(cm/s)	(psi)	(cm/s)	
8/19/24	11:42 AM	E6	18	8	8	243.3	4.4E-09	379.9	2.1E-08	
8/19/24	2:10 PM	E7	22	8	8	203.3	4.5E-09	388.6		
8/23/24	11:10 AM	B3	25	8	8	95.4	4.9E-08	82.6	2.2E-08	
8/23/24	12:56 PM	B4	35	8	8	206.3	1.6E-08	209.5	3.1E-08	
9/18/24	8:34 AM	A1	30	6	6					
9/19/24	10:24 AM	A5	28	6	6					
9/19/24	2:48 PM	B7	33	6	6					
9/20/24	10:10 AM	E10	38	6	6				1	
9/23/24	11:39 AM	D1	31	6	6				1	
9/24/24	2:40 PM	E3	28	6	6				1	
omments:										
minents:										

Rick Mckay Foreman/Superintendent

Client QC Manager



IN-SITU SOIL STABILIZATION - AUGER	MIXING
PC DELIVERY INVOICE TRACKIN	١G

Delivery No.	Date	Reference No.	Amount Delivered (tons)	Amount Delivered (Ibs)	Amount Delivered to Date
1	8/14/2024	134U037157	25.06	50,120	25.1
2	9/12/2024	134U038130	20.05	40,100	45.1
3	9/18/2024	134U038331	25.04	50,080	70.2
4	9/19/2024	134U038381	25.04		95.3
				50,220	
5	9/20/2024	134U038434	20.50	41,000	115.8
6	9/24/2024	134U038509	24.99	49,980	140.8



|

IN-SITU SOIL STABILIZATION - AUGER MIXING SLAG DELIVERY INVOICE TRACKING

Delivery No.	Date	Reference No.	Amount Delivered (tons)	Amount Delivered (Ibs)	Amount Delivered to Date
1	8/14/2024	137U026722	24.80	49,600	24.80
2	8/19/2024	137U026794	25.49	50,980	50.29
3	8/20/2024	137U026819	25.60	51,200	75.89
4	9/16/2024	137U027385	20.02	40,040	95.91
5	9/18/2024	137U027476	25.70	51,400	121.61
6	9/19/2024	137U027484	25.04	50,080	146.65
7	9/19/2024	137U027507	25.58	51,160	172.23
8	9/19/2024	137U027496	24.91	49,820	197.14
9	9/20/2024	137U027528	25.25	50,500	222.39
10	9/20/2024	137U027544	6.00	12,000	228.39
11	9/23/2024	137U027577	25.05	50,104	253.44
12	9/24/2024	137U027611	25.47	50,940	278.91
13	9/24/2024	137U027639	25.90	51,800	304.81

Geo-Solutions, Inc.

