

1665 STILLWELL AVENUE

Project: Brownfield Site C224307

Date: Friday, October 28, 2022

Weather: Sunny, 50's

Work Performed:

10:45 RSK onsite. Set up at first off property sampling location.
11:00 - 11:30 Develop Well No. MW-5.
11:30 - 12:00 Develop Well No. MW-4.
12:00 - 12:30 Develop Well No. MW-9.
12:30 - 12:45 Develop Well No. MW-8.
12:45 - 1:00 Develop Well No. MW-7.
1:00 - 1:30 Develop Well No. MW-6.
1:30 - 1:45 Develop Well No. MW-3.
1:45 - 2:00 Develop Well No. MW-2.
2:00 - 2:15 Develop Well No. MW-1.
2:15 Lunch
2:45 Clean up.
3:00 End of Day.

Photographs:

- 1 - Front of Site.
- 2 - Well Development equipment.
- 3 - Set up at MW-5 (typical of all wells). Plastic placed after photo so the location is shown in photo.
- 4 - Purge water placed in waste drums and left onsite.
- 5 - Plastic placed at MW-4 (typical of all wells).

Anticipated Schedule:

Next week, RSK will purge and sample the wells.

Ted Yen, P.E.

