DAILY STATUS REPORT

DAILY STATUS REP	ORT	WEATHER	Snow	Rain	x	Overcast		Partly Cloudy X Bright Sun			
Prepared By: Robert Ba	ndstra	TEMP.	< 32	32-50		50-70	X	70-85		>85	
Langan Project No:	100688803	Project:		12074 Avenu		atlands /o Lot 1		Date:	05/	29/2025	
NYSDEC BCP Site No:	C224353	NYCOER S	ite No.:	Lot 1: 23 23EHAN Lot 100: 25EHAN	210 25T	< MP1084K,		Time:	06:	15 – 18:	15

Consultant:	PERSONNEL ON SITE:
Langan Engineering, Environmental, Surveying,	Langan: Alex Carter (Environmental), Robert Bandstra
Landscape Architecture and Geology, D.P.C.	(Environmental), Pat Lenihan (Geotechnical)
	Monadnock: Seamus Lavin (Superintendent)
	United Concrete: Claudio Cappiello, Miguel Flores
	and laborers
	RYC Turbos: Ronan Cooke and crew
	Morris-Shea: Crew
	American Dewatering Group: Crew

EQUIPMENT ON SITE: Komatsu PC490 LC Excavator (2), Komatsu PC360 LC Excavator, Komatsu PC138US LC Excavator, Komatsu PC78US Excavator, Bobcat 740 Skid Steer, JLG 800AJ Boom Lift, ABI Mobilram TM18/22 HD Drill Rig (2), Caterpillar 335F L CR Excavator (2), STS Scheltzke MPS 510-D-C-AUT Mix-Pump-Unit, Delmag RH34 Drill Rig, Hutte HBR 605 Drill Rig, Woltman 90DR Drill Rig, Volvo ECR235EL Excavator, CASE TV450B Skid Steer, FL-126 Telehandler

Site Activities

<u>BCP Site Ac</u>tivities

- Langan provided oversight during implementation of the 1 May 2024 RAWP.
- United Concrete (United) removed 15 truckloads of material from stockpile ST-46, originally excavated from disposal grids WC35F, WC37F, WC40C, WC40D, and WC40E in the western, central, and southern portions of the Site, for off-Site disposal to Clean Earth of Carteret.
- United removed 17 truckloads of material from stockpile ST-46, originally excavated from disposal grids WC35F, WC37F, WC40C, WC40D, and WC40E in the western, central, and southern portions of the Site, for off-Site disposal to Clean Earth of New Castle.
- United excavated an approximately 20-foot-long by 20-foot-wide area between 11 and up to 17.5 feet below ground surface (bgs) in disposal grid WC61F. No staining, odors, or elevated PID readings were observed during excavation. All excavated material was added to stockpile ST-46 in the southwestern portion of the Site.
- United excavated a 25-foot-long by 15-foot-wide area for installation of sewer line connection in the northwestern portion of the Site within disposal grids WC51 and WC52. All excavated material was staged as stockpile ST-49 adjacent to the excavation area.
- American Dewatering Grouting (ADG) continued drilling dewatering wells in the western portion of the Site. The accumulated water was left to evaporate overnight.
- RYC Turbos continued installing the secant pile wall along the southwestern boundary of the Site for the construction of the SOE. Accumulated drill cuttings were added to stockpile ST-42 in the southern portion of the Site. Stockpile ST-42 was covered with polyethylene sheeting at the end of the day.
- RYC Turbos continued installing sheet piles for the construction of the SOE for deep foundation elements in the southeastern portion of the Site.
- Morris-Shea continued installing foundation piles in the northwestern portion of the Site. No cuttings were generated during pile installation.

Page 1 of 6

Lot 100 Site Activities

• None.

Samples Collected

• None.

Community Air Monitoring Program (CAMP)

- Langan implemented the community air monitoring program (CAMP) during soil disturbance. CAMP equipment consisted of an Aeroqual AQS 1 Air Quality Monitor at dedicated locations on the downwind and upwind perimeter of the site, as well as a personal DataRam (pDR) an PID at a work zone monitoring station.
 - No VOC or dust concentrations were detected in exceedance of the short-term exposure limit (STEL) at the downwind CAMP station.

Problems Encountered

• None.

Activities Scheduled for Next Day

- United will export material from the Site.
- United will continue to excavate in the southern portion of the Site.
- ADG will continue installation of the dewatering wells in the western portion of the Site.
- RYC Turbos will continue installing the SOE along the southwestern portion of the Site.
- Morris-Shea will continue installation of deep foundation elements.

Two Week Outlook

- United will excavate and export material from the southern portions of the Site.
- RYC Turbos will install the SOE along the western boundary of the Site and within the building footprint for deep foundation elements.
- ADG will continue installation of the dewatering wells.
- Morris-Shea will continue installation of deep foundation elements.

	Truck Count Log of Imported Material											
Facility/Material (BCP Site – NYSDEC Approved):		v York Inc., pe Quarry lean Stone)	Mount He	w York Inc., ope Quarry Clean Stone)	Lafayette,	ne of Sparta New Jersey Clean Stone)	Lafayette, N	Braen Stone of Sparta Lafayette, New Jersey (0.75-inch Clean Stone)		ne of Sparta New Jersey e Graded egate)		
Volume:	Trucks	Cu. Yds.	Trucks	Cu. Yds.	Trucks	Cu. Yards	Trucks	Cu. Yards	Trucks	Cu. Yards		
Today:	0	0	0	0	0	0	0	0	0	0		
Total:	18	360	0	0	77	1,540	0	0	15	300		
Approved Quantity:		500		500		3,500		3,500		5,000		
Facility/Material (Lot 100 – NYCOER Approved):	Lafayette, I	e of Sparta New Jersey <i>lean Stone)</i>	Lafayette,	ne of Sparta New Jersey Clean Stone)	-							
Volume:	Trucks	Cu. Yards	Trucks	Cu. Yds.	Trucks	Cu. Yards	Trucks	Cu. Yards	Trucks	Cu. Yards		
Today:	0	0	0	0								
Total:	6	120	1	20								
Approved Quantity:		3,000		3,000								


Note: 20 cubic yards assumed per truckload

		Tru	ck Coui	nt Log of	Export	ed Materi	al			
Facility/Material (BCP Site):	Philadelphia Approval #	h Philadelphia a, Pennsylvania # 243100026 00 tons)	Carteret, Approval	rth Carteret New Jersey #243070587)0 tons)	Carteret, Approval	arth Carteret New Jersey #253070241 e 83,450 tons)	Carteret, N Approval #	th Carteret Iew Jersey 253070242 83,450 tons)	New Castl Approval #	New Castle e, Delaware 253020014 96,400 tons)
Volume:	Trucks	Cu. Yds.	Trucks	Cu. Yds.	Trucks	Cu. Yds.	Trucks	Cu. Yds.	Trucks	Cu. Yds.
Today:	0	0	0	0	0	0	15	300	17	340
Total:	175	3,500	51	1,020	717	14,340	180	3,600	634	12,680
Facility/Material (BCP Site):	New Cast Approval	h New Castle :le, Delaware #253020015 e 96,400 tons)	Kearny, I Approval #	n North Jersey New Jersey ¢2530804874 00 tons)	Kearny, Approval	h North Jersey New Jersey #2530804878 50 tons)	Kearny, N Approval #2	North Jersey ew Jersey 2530804888) tons)	Clean Earth North Jersey Kearny, New Jersey Pre-Approval #2530804828 (2,000 tons)	
Volume:	Trucks	Cu. Yds.	Trucks	Cu. Yds.	Trucks	Cu. Yds.	Trucks	Cu. Yds.	Trucks	Cu. Yds.
Today:	0	0	0	0	0	0	0	0	0	0
Total:	89	1,780	30	600	34	680	0	0	61	1,220
Facility/Material (BCP Site):	Kearny, I Approval ‡	n North Jersey New Jersey #2530804872 0 tons)	Kearny, I Pre-A #2530	North Jersey New Jersey Approval 0804884 I tons)	Kearny, Approval	h North Jersey New Jersey #2530804880 50 tons)	Carteret, N Approval #	th Carteret Iew Jersey 253070475 83,450 tons)	-	
Volume:	Trucks	Cu. Yds.	Trucks	Cu. Yds.	Trucks	Cu. Yds.	Trucks	Cu. Yds.	Trucks	Cu. Yds.
Today:	0	0	0	0	0	0	0	0		
Total:	2	40	0	0	0	0	141	2,820		
Facility/Material (Lot 100):	New Cast Approval	n New Castle, Ie, Delaware #253020014 e 96,400 tons)							-	
Volume:	Trucks	Cu. Yds.	Trucks	Trucks	Trucks	Trucks	Trucks	Trucks	Trucks	Trucks
Today:	0	0								
Total:	4	80								

Note: 20 cubic yards assumed per truckload




Photo Log




Page 5 of 6

\\Langan.com\data\PAR\data8\100688801\Project Data_Discipline\Environmental\Field Records_Phase 1B\2025 - Construction Oversight\Daily Reports\2025-05-29_Daily Report - 12074 Flatlands Lot 1.docx





SITE MAP



								8803 -		
								Repor	t Period	
LANGA	A/ Sit	te Contr	ribution Rep	oort - CCC	Phas	e 1B			5/28/2025 00:00	
LANUA			- 1 Re	port			То:		5/28/2025 23:59	
							PM10 Action	Level:	150 µg/m³	
							VOC Action Le	evel:	5 ppm	
Daily Environmental Summary	Temp (°F)	Relative	Humidity (%)	Barometer	(inHg)	Wind	Speed (mph)	Prev	ailing Wind Directior	
05/28/2025	57.7 - 67.1	36	.3 - 66.9	30.2 - 3).3		0.3 - 3.6		SW	
Daily Monitoring S	ummary		PM10 (µg/n	n³)	Time		VOC (ppr	m)	Time	
Min Contribution (15 min a	vg.) - 5/28/20	25	-65.4		15:45		-0.0160	0	07:45	
Max Contribution (15 min a	vg.) - 5/28/20	25	73.4		15:00		0.1093	}	15:15	
		Flatlands	Ave	CAMP Station	1	aniar	Z			
مربع المربع ا PM10 Average C	Contribution (µ		Ave		in 2		Z and a second s	on (ppn	Madabas © OpenStreetM	
	Contribution (µ				in 2			on (ppn	Madabax © OpenStreetM	

-0.1000

00:00 03:00 06:00 09:00 12:00 15:00 18:00 21:00


VOC Average Contribution (ppm)

Time



-90.0

Wind rose (mph)



Date/Time	Average Upwind PM10 (µg/m³)	Average Downwind PM10 (µg/m³)	Average Contribution PM10 (µg/m³)	Average Upwind VOC (ppm)	Average Downwind VOC (ppm)	Average Contribution VOC (ppm)	Wind Speed 15 min Avg	Wind Direction 15 min Avg
5/28/2025 07:15:00	9.7	8.9	-0.8	0.0100	0.0036	-0.0064	1.3	SW
5/28/2025 07:30:00	20.8	8.6	-12.2	0.0213	0.0080	-0.0133	1.4	SSW
5/28/2025 07:45:00	30.3	6.4	-23.9	0.0173	0.0013	-0.0160	1.5	SW
5/28/2025 08:00:00	19.6	7.1	-12.6	0.0100	0.0040	-0.0060	1.3	SW
5/28/2025 08:15:00	18.1	6.2	-11.9	0.0073	0.0007	-0.0067	1.1	SSW
5/28/2025 08:30:00	13.1	6.2	-6.9	0.0020	0.0020	0.0000	1.0	SSW
5/28/2025 08:45:00	11.1	5.5	-5.6	0.0033	0.0013	-0.0020	1.0	SSW
5/28/2025 09:00:00	7.6	7.7	0.1	0.0020	0.0013	-0.0007	1.0	SSW
5/28/2025 09:15:00	6.8	11.3	4.5	0.0020	0.0007	-0.0013	1.0	SSW
5/28/2025 09:30:00	6.8	4.3	-2.5	0.0020	0.0013	-0.0007	1.4	SW
5/28/2025 09:45:00	25.3	5.3	-20.0	0.0053	0.0180	0.0127	0.8	SSW
5/28/2025 10:00:00	4.0	6.6	2.6	0.0053	0.0073	0.0020	0.5	SW
5/28/2025 10:15:00	8.7	16.8	8.2	0.0000	0.0013	0.0013	0.6	SSW
5/28/2025 10:30:00	7.9	6.5	-1.3	0.0060	0.0020	-0.0040	0.4	SW
5/28/2025 10:45:00	12.8	9.8	-3.0	0.0120	0.0153	0.0033	0.8	SW
5/28/2025 11:00:00	6.1	3.2	-3.0	0.0067	0.0187	0.0120	1.5	SW
5/28/2025 11:15:00	8.1	3.8	-4.3	0.0047	0.0080	0.0033	1.5	SW
5/28/2025 11:30:00	5.6	4.5	-1.1	0.0000	0.0000	0.0000	2.0	SW
5/28/2025 11:45:00	5.1	5.1	0.1	0.0000	0.0033	0.0033	1.9	SW
5/28/2025 12:00:00	6.1	6.9	0.8	0.0000	0.0007	0.0007	2.4	SW
5/28/2025 12:15:00	6.8	5.3	-1.5	0.0000	0.0000	0.0000	2.5	SW
5/28/2025 12:30:00	3.7	4.4	0.7	0.0000	0.0000	0.0000	2.0	SSW
5/28/2025 12:45:00	7.1	5.9	-1.2	0.0007	0.0000	-0.0007	2.1	SSW
5/28/2025 13:00:00	5.7	5.1	-0.6	0.0000	0.0000	0.0000	1.9	SW
5/28/2025 13:15:00	5.2	4.7	-0.5	0.0007	0.0000	-0.0007	1.6	SW
5/28/2025 13:30:00	4.1	3.7	-0.3	0.0000	0.0000	0.0000	1.2	SSW
5/28/2025 13:45:00	8.7	5.4	-3.3	0.0007	0.0027	0.0020	1.1	SSW
5/28/2025 14:00:00	3.6	9.0	5.4	0.0000	0.0013	0.0013	0.9	SSW
5/28/2025 14:15:00	28.5	6.0	-22.6	0.0020	0.0027	0.0007	0.7	SSW
5/28/2025 14:30:00	13.6	20.3	6.6	0.0033	0.0220	0.0187	0.3	W
5/28/2025 14:45:00	15.1	50.4	35.3	0.0060	0.0953	0.0893	1.1	Ν
5/28/2025 15:00:00	13.1	86.5	73.4	0.0120	0.0447	0.0327	1.6	Ν

Date/Time	Average Upwind PM10 (µg/m³)	Average Downwind PM10 (µg/m³)	Average Contribution PM10 (µg/m³)	Average Upwind VOC (ppm)	Average Downwind VOC (ppm)	Average Contribution VOC (ppm)	Wind Speed 15 min Avg	Wind Direction 15 min Avg
5/28/2025 15:15:00	18.4	45.3	26.9	0.0113	0.1207	0.1093	1.3	NNE
5/28/2025 15:30:00	16.6	13.5	-3.1	0.0173	0.0173	0.0000	1.3	NNE
5/28/2025 15:45:00	73.2	7.8	-65.4	0.0093	0.0167	0.0073	0.5	NNW
5/28/2025 16:00:00	10.6	9.4	-1.2	0.0145	0.0155	0.0009	0.5	NNW
5/28/2025 16:15:00	6.8	8.5	1.7	0.0020	0.0107	0.0087	0.6	SW
5/28/2025 16:30:00	16.8	13.5	-3.3	0.0033	0.0060	0.0027	0.4	WSW
5/28/2025 16:45:00	8.1	9.0	0.8	0.0013	0.0020	0.0007	0.4	WSW
5/28/2025 17:00:00	14.3	27.0	12.8	0.0167	0.0140	-0.0027	0.4	WNW
5/28/2025 17:15:00	8.3	26.4	18.1	0.0073	0.0120	0.0047	0.5	WNW
5/28/2025 17:30:00	5.6	5.2	-0.4	0.0000	0.0000	0.0000	0.5	W
5/28/2025 17:45:00	4.4	3.6	-0.8	0.0013	0.0020	0.0007	0.4	WNW