

#### **DAILY STATUS REPORT**

Prepared By: Daniel Horvath

WEATHER	Snow	Rain	Overcast	Partly Cloudy	X	Bright Sun	
TEMP.	< 32	32-50	50-70	70-85	X	>85	

Langan Project No:	100688803	Project:	12074 Flatlands Avenue p/o Lot 1	Date:	07/09/2025
NYSDEC BCP Site No:	C224353	NYCOER Site No.:	Lot 1: 23TMP1319K / 23EHAN210K Lot 100: 25TMP1084K, 25EHAN206K	Time:	06:30 – 17:00

#### Consultant:

Langan Engineering, Environmental, Surveying, Landscape Architecture and Geology, D.P.C.

# PERSONNEL ON SITE:

Langan: Daniel Horvath (Environmental), Jonathan

Gonzalez (Geotechnical)

**Monadnock:** Seamus Lavin (Superintendent) **United Concrete:** Miguel Flores and laborers

Morris-Shea: Crew

**American Dewatering & Grouting:** Crew

**EQUIPMENT ON SITE:** Komatsu PC490 LC Excavator (2), Komatsu PC360 LC Excavator, Komatsu PC138US LC Excavator, Komatsu PC78US Excavator, Bobcat 740 Skid Steer, JLG 800AJ Boom Lift, ABI Mobilram TM18/22 HD Drill Rig (2), Caterpillar 335F L CR Excavator (2), STS Scheltzke MPS 510-D-C-AUT Mix-Pump-Unit, Delmag RH34 Drill Rig, Hutte HBR 605 Drill Rig, Woltman 90DR Drill Rig, Volvo ECR235EL Excavator, CASE TV450B Skid Steer, FL-126 Telehandler, Comacchio MC1200 Drill Rig

#### **Site Activities**

#### BCP Site Activities

- Langan provided oversight during implementation of the 1 May 2024 RAWP.
- United Concrete (United) continued constructing the truck wash station for truck ramp TR-5 in the southwestern portion of the Site.
  - Mirafi filter fabric was placed on the surface of TR-5, followed by 15-mil Stego Wrap, followed by an approximately 6-inch-thick layer of imported 1.5-inch clean stone from stockpile ST-66. Stockpile ST-66 is no longer present on-Site. The FODS Trackout Control System was placed on top of the imported 1.5-inch clean stone.
- United placed a concrete manhole within the utility field in the northwestern portion of the Site.
- United continued installing walers in the northern portion of the Site.
- United continued installing rebar and formwork in the western portion of the Site for the construction of the detention tank walls.
- American Dewatering Grouting (ADG) continued drilling dewatering wells in the eastern portion of the Site. ADG placed the collected water and any cuttings in the filter-fabric lined collection basin. The accumulated water was left to evaporate overnight.
- Morris-Shea continued installing foundation piles in the central and eastern portions of the Site. No cuttings were generated during pile installation.

### Lot 100 Site Activities

None.

## **Dewatering Activities**

- ADG continued dewatering in the northern portion of the Site.
- Langan will provide a summary of daily groundwater elevation measurements upon receipt from the dewatering contractor.



#### Samples Collected

• None.

#### **Community Air Monitoring Program (CAMP)**

- Langan implemented the community air monitoring program (CAMP) during soil disturbance. CAMP equipment consisted of an Aeroqual AQS 1 Air Quality Monitor at dedicated locations on the downwind and upwind perimeter of the site, as well as a personal DataRam (pDR) an PID at a work zone monitoring station.
  - No VOC or dust concentrations were detected in exceedance of the short-term exposure limit (STEL) at the downwind CAMP station.

#### **Problems Encountered**

None.

## **Activities Scheduled for Next Day**

- United will continue installing rebar and formwork for the construction of the stormwater detention system.
- ADG will continue installation of the dewatering wells in the northern portion of the Site.
- Morris-Shea will continue installation of deep foundation elements.

## Two Week Outlook

- United will excavate and export material from the northern portions of the Site.
- ADG will continue installation of the dewatering wells in the central and southern portions of the Site.
- Morris-Shea will continue installation of deep foundation elements in the southern portion of the Site.



Truck Count Log of Imported Material										
Facility/Material (BCP Site – NYSDEC Approved):	Tilcon New York Inc., Mount Hope Quarry (1.5-inch Clean Stone)		Tilcon New York Inc., Mount Hope Quarry (0.75-inch Clean Stone)		Braen Stone of Sparta Lafayette, New Jersey (1.5-inch Clean Stone)		Braen Stone of Sparta Lafayette, New Jersey (0.75-inch Clean Stone)		Braen Stone of Sparta Lafayette, New Jersey (Dense Graded Aggregate)	
Volume:	Trucks	Cu. Yds.	Trucks	Cu. Yds.	Trucks	Cu. Yards	Trucks	Cu. Yards	Trucks	Cu. Yards
Today:	0	0	0	0	0	0	0	0	0	0
Total:	18	360	0	0	134	2,680	0	0	82	1,640
Approved Quantity (CY):		500		500		3,500		3,500		5,000
Facility/Material (BCP Site – NYSDEC Approved):	Corona Flushing, New York									
Volume:	Trucks	Cu. Yards	Trucks	Cu. Yards	Trucks	Cu. Yards	Trucks	Cu. Yards	Trucks	Cu. Yards
Today:	0	0								
Total:	5	100				_		_		
Approved Quantity (CY):		1350								
Facility/Material (Lot 100 – NYCOER Approved):	Lafayette, 1	ne of Sparta New Jersey Ilean Stone)	Braen Stone of Sparta Lafayette, New Jersey (0.75-inch Clean Stone)							
Volume:	Trucks	Cu. Yards	Trucks	Cu. Yds.	Trucks	Cu. Yards	Trucks	Cu. Yards	Trucks	Cu. Yards
Today:	0	0	0	0						
Total:	10	200	1	20						
Approved Quantity (CY):		3,000		3,000						

Note: 20 cubic yards (CY) assumed per truckload



		Tru	ck Cou	nt Log of	Export	ed Materi	al			
Facility/Material (BCP Site):	Clean Earth Philadelphia Philadelphia, Pennsylvania Approval # 243100026 (7,000 tons)		Clean Earth Carteret Carteret, New Jersey Approval #243070587 (4,000 tons)		Clean Earth Carteret Carteret, New Jersey Approval #253070241 (cumulative 83,450 tons)		Clean Earth Carteret Carteret, New Jersey Approval #253070242 (cumulative 83,450 tons)		Clean Earth New Castle New Castle, Delaware Approval #253020014 (cumulative 96,400 tons)	
Volume:	Trucks	Cu. Yds.	Trucks	Cu. Yds.	Trucks	Cu. Yds.	Trucks	Cu. Yds.	Trucks	Cu. Yds.
Today:	0	0	0	0	0	0	0	0	0	0
Total:	175	3,500	51	1,020	967	19,340	180	3,600	904	18,080
Facility/Material (BCP Site):	Clean Earth New Castle New Castle, Delaware Approval #253020015 (cumulative 96,400 tons)		Clean Earth North Jersey Kearny, New Jersey Approval #2530804874 (6,000 tons)		Clean Earth North Jersey Kearny, New Jersey Approval #2530804878 (5,250 tons)		Clean Earth North Jersey Kearny, New Jersey Approval #2530804888 (1,500 tons)		Clean Earth North Jersey Kearny, New Jersey Pre-Approval #2530804828 (2,000 tons)	
Volume:	Trucks	Cu. Yds.	Trucks	Cu. Yds.	Trucks	Cu. Yds.	Trucks	Cu. Yds.	Trucks	Cu. Yds.
Today:	0	0	0	0	0	0	0	0	0	0
Total:	140	2,800	30	600	34	680	0	0	61	1,220
Facility/Material (BCP Site):	Kearny, I Approval #	North Jersey New Jersey #2530804872 0 tons)	Clean Earth North Jersey Kearny, New Jersey Pre-Approval #2530804884 (50 tons)		Clean Earth North Jersey Kearny, New Jersey Approval #2530804880 (3,750 tons)		Carteret, N Approval #	th Carteret New Jersey 253070475 83,450 tons)		
Volume:	Trucks	Cu. Yds.	Trucks	Cu. Yds.	Trucks	Cu. Yds.	Trucks	Cu. Yds.	Trucks	Cu. Yds.
Today:	0	0	0	0	0	0	0	0		
Total:	2	40	0	0	0	0	141	2,820		
Facility/Material (Lot 100):	New Cast Approval	n New Castle, cle, Delaware #253020014 e 96,400 tons)								
Volume:	Trucks	Cu. Yds.	Trucks	Trucks	Trucks	Trucks	Trucks	Trucks	Trucks	Trucks
Today:	0	0								
Total:	4	80								

Note: 20 cubic yards assumed per truckload


# LANGAN

# **Photo Log**

Photo 1 – United placing Stego wrap over truck ramp TR-5 for the construction of the truck wash station in the southwestern portion of the Site, facing northeast.



Photo 2 – United placing a concrete manhole in the northwestern portion of the Site, facing north.




# LANGAN


Photo 3 – ADG installing a dewatering well in the eastern portion the Site, facing east.



Photo 4 – General Site conditions, facing northeast.



# SITE MAP








# **NOTES**

- 1. Basemap from the "Support of Excavation Plan" drawing prepared by Langan dated 3/3/2025.
- 2. Waste characterization grids are shown as presented in the Draft Disposal Map prepared by Clean Earth.
- Truck Ramp TR-4 contains imported dense graded aggregate (DGA) from Braen Stone of Sparta in Lafayette, NJ.
   Stockpile TR-5 contains non-hazardous material excavated
- Stockpile TR-5 contains non-hazardous material excavated from disposal grids WC61E and WC61F for off-Site disposal to Clean Earth Carteret.

# **DEWATERING SITE MAP**





12074 Flatlands Avenue Site Boundary (BCP Site No. C224353)

Lot 100 Site Boundary (NYCOER Site No. 25TMP1084K)



Deep Well Installed and Active


Deep Well Installed but not Active



Deep Well



Monitoring Well for Dewatering Monitoring and Sampling



1. Basemap from the "Dewatering Plan" drawing prepared by Cichetti Engineering PLLC dated 5/5/2025.




# Site Contribution Report - CCC Phase 1B - 1 Report

100688803 - CCC - Phase 1B						
Report Period						
From:	7/9/2025 06:00					
То:	7/9/2025 19:00					
PM10 Action Level:	150 μg/m³					
VOC Action Level:	5 ppm					


Daily Environmental Summary Temp (°F)		Relative Humidity (%)	Barometer (inHg)	Wind Speed (mph)	Prevailing Wind Direction
07/09/2025	72.9 - 89.1	52.2 - 84.2	29.9 - 30.0	0.3 - 4.1	W

Daily Monitoring Summary	PM10 (µg/m³)	Time	VOC (ppm)	Time
Min Contribution (15 min avg.) - 7/9/2025	-24.1	15:00	-0.0353	08:15
Max Contribution (15 min avg.) - 7/9/2025	6.2	07:45	0.0733	08:00
Daily Avg. Contribution (15 min avg.) - 7/9/2025	-4.0	-	0.0019	-




Page 1 of 4


PM10 Average Contribution (µg/m³)



VOC Average Contribution (ppm)



Wind rose (mph)



Date/Time	Average Upwind PM10 (µg/m³)	Average Downwind PM10 (µg/m³)	Average Contribution PM10 (µg/m³)	Average Upwind VOC (ppm)	Average Downwind VOC (ppm)	Average Contribution VOC (ppm)	Wind Speed 15 min Avg	Wind Direction 15 min Avg
7/9/2025 06:45:00	38.1	37.6	-0.5	0.0000	0.0000	0.0000	0.2	SE
7/9/2025 07:00:00	29.0	29.4	0.3	0.0000	0.0000	0.0000	0.3	ENE
7/9/2025 07:15:00	20.0	19.4	-0.6	0.0013	0.0020	0.0007	0.3	SE
7/9/2025 07:30:00	21.1	20.8	-0.2	0.0020	0.0007	-0.0013	0.2	N
7/9/2025 07:45:00	20.0	26.2	6.2	0.0040	0.0000	-0.0040	0.8	N
7/9/2025 08:00:00	19.1	20.8	1.7	0.0187	0.0920	0.0733	0.7	NNE
7/9/2025 08:15:00	21.2	20.7	-0.5	0.0420	0.0067	-0.0353	0.4	N
7/9/2025 08:30:00	17.3	19.0	1.7	0.0033	0.0200	0.0167	0.5	NNW
7/9/2025 08:45:00	17.3	18.8	1.5	0.0227	0.0087	-0.0140	0.4	NNW
7/9/2025 09:00:00	20.5	16.7	-3.8	0.0007	0.0033	0.0027	0.5	NNW
7/9/2025 09:15:00	20.4	18.7	-1.6	0.0073	0.0147	0.0073	0.4	N
7/9/2025 09:30:00	21.0	14.7	-6.4	0.0020	0.0000	-0.0020	1.2	NNE
7/9/2025 09:45:00	24.6	17.0	-7.6	0.0047	0.0227	0.0180	1.2	NNE
7/9/2025 10:00:00	22.8	15.8	-7.0	0.0193	0.0180	-0.0013	0.6	N
7/9/2025 10:15:00	19.9	14.0	-5.9	0.0153	0.0093	-0.0060	0.9	N
7/9/2025 10:30:00	19.7	16.0	-3.7	0.0073	0.0187	0.0113	0.8	NNE
7/9/2025 10:45:00	26.4	10.8	-15.6	0.0060	0.0033	-0.0027	0.8	NNE
7/9/2025 11:00:00	16.8	11.1	-5.7	0.0027	0.0000	-0.0027	1.3	NE
7/9/2025 11:15:00	11.2	17.2	6.0	0.0060	0.0013	-0.0047	0.6	NNE
7/9/2025 11:30:00	15.5	8.6	-6.9	0.0240	0.0420	0.0180	0.6	N
7/9/2025 11:45:00	9.6	7.3	-2.3	0.0000	0.0067	0.0067	0.5	NNE
7/9/2025 12:00:00	10.6	13.5	2.9	0.0167	0.0127	-0.0040	0.3	NNE
7/9/2025 12:15:00	9.7	13.2	3.5	0.0033	0.0113	0.0080	0.5	N
7/9/2025 12:30:00	8.1	6.6	-1.5	0.0013	0.0220	0.0207	0.1	NNW
7/9/2025 12:45:00	13.6	13.1	-0.5	0.0307	0.0247	-0.0060	0.5	SW
7/9/2025 13:00:00	22.8	13.6	-9.3	0.0053	0.0000	-0.0053	1.8	SW
7/9/2025 13:15:00	21.8	11.2	-10.7	0.0113	0.0000	-0.0113	1.5	SW
7/9/2025 13:30:00	24.4	11.0	-13.4	0.0000	0.0000	0.0000	2.7	SW
7/9/2025 13:45:00	20.4	12.5	-7.8	0.0000	0.0000	0.0000	2.1	SW
7/9/2025 14:00:00	15.7	12.6	-3.1	0.0000	0.0000	0.0000	2.1	SW
7/9/2025 14:15:00	18.3	12.5	-5.8	0.0000	0.0000	0.0000	1.4	WSW
7/9/2025 14:30:00	24.2	16.4	-7.8	0.0000	0.0000	0.0000	1.3	WSW

Date/Time	Average Upwind PM10 (µg/m³)	Average Downwind PM10 (µg/m³)	Average Contribution PM10 (µg/m³)	Average Upwind VOC (ppm)	Average Downwind VOC (ppm)	Average Contribution VOC (ppm)	Wind Speed 15 min Avg	Wind Direction 15 min Avg
7/9/2025 14:45:00	30.8	17.9	-12.8	0.0000	0.0000	0.0000	1.3	WSW
7/9/2025 15:00:00	41.6	17.5	-24.1	0.0000	0.0000	0.0000	1.4	SW
7/9/2025 15:15:00	20.9	15.9	-5.0	0.0040	0.0013	-0.0027	1.1	WSW
7/9/2025 15:30:00	19.0	15.9	-3.1	0.0000	0.0000	0.0000	0.9	WSW
7/9/2025 15:45:00	17.7	15.6	-2.1	0.0000	0.0013	0.0013	1.2	WSW
7/9/2025 16:00:00	17.4	14.6	-2.8	0.0047	0.0000	-0.0047	1.2	SW
7/9/2025 16:15:00	17.2	15.9	-1.4	0.0000	0.0000	0.0000	1.7	SW
7/9/2025 16:30:00	24.6	15.5	-9.1	0.0000	0.0000	0.0000	1.4	SW
7/9/2025 16:45:00	14.6	16.2	1.5	0.0000	0.0000	0.0000	1.1	SW

Page 4 of 4