

Monthly Progress Report No. 17

Former A&A Brake Service Site

558 Sackett Street, Brooklyn, NY

Brownfield Cleanup Program Site #: **C224372**

Reporting Period: 01 September 2024 – 30 September 2024

1. Introduction

In accordance with the reporting requirements of the 23 February 2023 Brownfield Site Cleanup Agreement (BCA) for the Former A&A Brake Service Site, located at 558 Sackett Street in Brooklyn, NY (Site), Haley & Aldrich of New York (Haley & Aldrich), has prepared this monthly progress report, on behalf of Sackett Heights LLC (the Volunteer), to summarize the work performed at the Site from 01 September 2024 through 30 September 2024.

The Site, identified as Block 433 Lot 14 on the New York City tax map, is located in the Gowanus neighborhood of Brooklyn and is comprised of one 6,400 square foot (sq ft) tax lot. The Site is bound to the north by Sackett Street followed by a site undergoing remedial measures which formerly operated as a manufactured gas plant (MGP), to the west by a two-story residential building, to the east by a three-story residential and commercial building, and to the south by residential buildings. The Site was most recently occupied as an auto repair shop and is currently vacant. The Site location is shown in Figure 1.

The Volunteer is proposing to build a new 7-story building. The building will be used for residential use, including affordable housing. The proposed development is compatible with the existing R8A residential and M1-4 manufacturing zoning.

2. Investigation or Remedial Actions Relative to the Site during this Reporting Period

Construction activities and the implementation of the Remedial Action Work Plan (RAWP) continued during the month of September, including support of excavation installation, soil excavation and disposal, dewatering system installation, and endpoint sampling.

3. Actions Relative to the Site Anticipated for the Next Reporting Period(s)

Anticipated actions for the next reporting period include continued execution of the RAWP.

4. Approved Activity Modifications (changes of work scope and/or schedule)

No activity modifications were approved by NYSDEC during this reporting period.

5. Deliverables Submitted During This Reporting Period

Fourteen (14) Daily Field Reports (DFRs) were submitted to NYSDEC and the New York State Department of Health (NYSDOH) during this reporting period.

Dewatering permit was approved by NYCDEP on 16 September 2024

6. Information Regarding Percentage of Completion

The remedial investigation phase is 100% complete. The remedial action phase is 40% complete.

7. Unresolved Delays Encountered or Anticipated That May Affect the Schedule and Mitigation Efforts

Site construction and remediation are not expected to be completed by the end of 2024. As a result, the client intends to seek a certification of completion (COC) in 2025.

8. Community Participation (CP) Plan Activities during This Reporting Period

CP Plan activities were not conducted during this reporting period.

9. Activities Anticipated in Support of the CP Plan for the Next Reporting Period:

CP Plan activities are not anticipated during the next reporting period.

10. Miscellaneous Information

There is no additional miscellaneous information to report.

Figures

Figure 1 – Site Condition Map








Site Plan:



Wind
Direction



LEGEND:

-  CAMP Station
-  Stabilized Truck Entrance and Truck Wash Area
-  Ingress
-  Egress
-  Approximate Work Area
-  Approximate UST Location
-  Approximate hydraulic lift Location