

SITE OBSERVATION REPORT

PROJECT No.: 170747001

LOCATION:

PROJECT: C224398 – 1709 Surf Avenue

CLIENT:Coney Island

Associates Phase 3 LLC

c/o BFC Partners **DATE**: Wed, May 14, 2025

WEATHER: Rain, 57-61°F

Wind: SSW at 1-11 mph

TIME: 6:45am to 5:00 pm

CONTRACTOR'S EQUIPMENT:

Doosan DL 300 Loader Doosan DX300LC Excavator Bobcat S590 Skid Steer Bobcat E45 Mini Excavator CAT 345C Excavator

CAT 350L Excavator

PRESENT AT SITE: RAWP Implementation Day 46

Environmental (Langan) – Michael Pinnella General Contractor (BFC Construction)

Foundation Contractor (Precise Contracting [Precise])
Deep Foundation Contractor (RYC Turbos Corp.)

OBSERVATIONS, DISCUSSIONS, TEST RESULTS, ETC.:

1709 Surf Avenue, Brooklyn, New York

Langan was present to oversee implementation of the November 20, 2024 Remedial Action Work Plan (RAWP) for Brownfield Cleanup Program (BCP) Site No. C224398 at 1709 Surf Avenue. Observed activities were as follows:

Site Activities

- Precise completed installation of the temporary dewatering system, consisting of shallow wells and carbon filter pre-treatment, in accordance with the Wastewater Discharge State Pollutant Discharge Elimination System (SPDES) Permit Equivalent and Long Island Well Permit Equivalence to facilitate remedial excavation. The temporary dewatering system was started and groundwater was pumped into the settling tank and continued the two carbon pre-treatment tanks system to allow for collection of a system effluent sample. No groundwater was discharged from the system.
- Langan collected one dewatering effluent sample (DTD_Effluent_051425) from the sampling port located at the
 effluent of the second carbon tank within the temporary dewatering system. The sample was collected in
 accordance with the monitoring requirements outlined in the Wastewater Discharge SPDES Permit Equivalent.

Sampling

- Langan collected one dewatering effluent sample and submitted the sample to Pace Analytical Laboratories, an
 Environmental Laboratory Accredited Program (ELAP)-certified laboratory, under standard chain-of-custody
 protocols. The following sample will be analyzed for pH, total suspended solids, total lead, total zinc, total
 arsenic, total mercury, ethylbenzene, toluene, xylenes, naphthalene, 1,4-dioxane, perfluorooctanoic acid (PFOA),
 and perfluorooctanesulfonic acid (PFOS):
 - o DTD_Effluent_051425
- Langan collected the following quality assurance/quality control (QA/QC) sample that will be analyzed at Pace as noted:
 - Field Blank: DTD_PFAS_FB01_051425 for PFAS

	, , , , , , , , , , , , , , , , , , , ,	,	LANGAN
Cc:	B. Gochenaur, K. Semon, M. Aronica (Langan)	By:	Michael Pinnella



Page 2 of 6

SITE OBSERVATION REPORT

CAMP Activities

 Langan performed community air monitoring at the perimeter of the site at two locations (one downwind and one upwind) and included air monitoring for particulate matter for particulates less than 10 µm in diameter (PM10) and volatile organic compounds (VOC). Particulate and VOC concentrations did not exceed the action levels established in the site Community Air Monitoring Program (CAMP). Fugitive dust or odors associated with intrusive activities were not observed.

Anticipated Activities

•	Precise wil	I continue site wid	le excavation and	d offsite disposal	of non-hazardous fill/soil.

•	Langan will	continue to	o collect	endpoint a	and sidewall	samples fron	n remedial	subgrade	across	the site.

Cc:	B. Gochenaur, K. Semon, M. Aronica (Langan)	Ву:	Michael Pinnella
			LANGAN



Page 3 of 6

SITE OBSERVATION REPORT

Material Tracking

- No materials were imported to the site.
- No materials were exported from the site.

	MATERIALS EXPORT SUMMARY								
Facility Name	Clean E	arth Carteret	Clean Eart	th Carteret	Clean Earth New Castle				
Location	Cartere ⁻	t, New Jersey	Carteret, New Jersey New Castle, Delawar			e, Delaware			
Type of Material	Non-hazardou	ıs fill/soil - Standard	Non-hazardous f	fill/soil - Elevated Non-hazardous fill/soil					
Today	Number of Loads	Approx. Volume (CY)	Number of Loads	Approx. Number of Volume (CY) Loads		Approx. Volume (CY)			
	0	0	0	0	0	0			
Total	Number of Loads	Approx. Volume (CY)	Number of Loads	Approx. Volume (CY)	Number of Loads	Approx. Volume (CY)			
	243	4,860	25	500	72	1,440			


MATERIALS IMPORT SUMMARY							
Facility Name	В	raen Aç	ggregates, LLC				
Location		Franklin, New Jersey					
Type of Material	NJ	DOT #3	3 (2.5-inch) stone				
Number Today Load			Approx. Volume (Tons)				
	0		0				
Total	Numb Loa		Approx. Volume (Tons)				
			37.84				
NYSDEC Approval Quantity (CY)		500					

Cc:	B. Gochenaur, K. Semon, M. Aronica (Langan)	By:	Michael Pinnella
			LANGAN



Page 4 of 6

SITE OBSERVATION REPORT





Page 5 of 6

SITE OBSERVATION REPORT

FIGURE 2: ENDPOINT/SIDEWALL SAMPLE LOCATION MAP Legend Approximate Site Boundary Excavation to about 2 feet bgs Excavation to about 3 feet bgs Excavation to about 4 feet bgs Excavation to about 5 feet bgs Excavation to about 6 feet bgs Excavation to about 16 feet bgs to Remove Petroleum Impacts Proposed Endpoint Sample Location Proposed Sidewall Sample Location Endpoint/Sidewall Sample(s) Collected Since Last Report Previously Collected Endpoint/Sidewall Samples Endpoint/Sidewall Sample(s) Re-collected Since Last Report Cc: B. Gochenaur, K. Semon, M. Aronica (Langan) Michael Pinnella By:

LANGAN



Page 6 of 6

SITE OBSERVATION REPORT

SITE PHOTOGRAPHS




Photo 1: View of the dewatering sump in the southern part of the site (facing southwest).



Photo 2: General view of the site (facing southwest).

Cc:	B. Gochenaur, K. Semon, M. Aronica (Langan)	Ву:	Michael Pinnella
			LANGAN