

REMEDIAL INVESTIGATION WORK PLAN 817-819 BEDFORD AVENUE DEVELOPMENT NYSDEC BCP SITE NO. PENDING 817-819 BEDFORD AVENUE BROOKLYN, NEW YORK

by Haley & Aldrich of New York New York, New York

for 819 Mazel Mit Brucha LLC and Mazel Mit Brucha 104 LLC 51 Forest Road, #316-160 Monroe, NY 10950

File No. 0207044 August 2023



HALEY & ALDRICH OF NEW YORK 237 West 35th Street 16th Floor New York, NY 10123 646-277-5688

25 August 2023 File No. 0207044

New York State Department of Environmental Conservation Division of Environmental Remediation 625 Broadway, 12th Floor Albany, New York 12233

Attention: Ms. Cris-Sandra Maycock

Subject: Remedial Investigation Work Plan

817-819 Bedford Avenue Development

817-819 Bedford Avenue Brooklyn, New York (Site)

Dear Ms. Cris-Sandra Maycock,

Haley & Aldrich of New York (Haley & Aldrich), on behalf of 819 Mazel Mit Brucha LLC and Mazel Mit Brucha 104 LLC, is submitting for the review and approval of the New York State Department of Environmental Conservation (NYSDEC) this Remedial Investigation Work Plan (RIWP) for the 817-819 Bedford Avenue Development Site located at 817-819 Bedford Avenue in Brooklyn, New York (Site). This document was submitted as part of the Brownfield Cleanup Program Application for the Site. This RIWP has been developed based on the NYSDEC's "Technical Guidance for Site Investigation and Remediation" (DER-10 dated May 2010).

Please do not hesitate to contact us if there are any questions regarding this submittal or any other aspects of the project.

Sincerely yours,
HALEY & ALDRICH OF NEW YORK

Mari C. Conlon, P.G.

Associate

Elizabeth Scheuerman

Project Manager

Cc:

Meir Schwartz (819 Mazel Mit Brucha LLC

& Mazel Mit Brucha 104 LLC)

Cris-Sandra Maycock (NYSDEC)
Jane O'Connell (NYSDEC)

Case Manager Pending (NYSDEC)

Case Manager Pending (NYSDOH)

George Duke (Connell Foley LLP)

Email: 817bedfordave@gmail.com

Email: cris-sandra.maycock@dec.ny.gov

Freeil inner annual Adam an annual

Email: jane.oconnell@dec.ny.gov

Email: (pending)
Email: (pending)

Email: gduke@connellfoley.com

PJ DiNardo

Environmental Engineer

Certification

I, Mari C. Conlon, certify that I am currently a Qualified Environmental Professional as defined in 6 NYCRR Part 375 and that this Remedial Investigation Work Plan was prepared in accordance with the applicable statues and regulations and in substantial conformance with the DER Technical Guidance for Site Investigation and Remediation (DER-10).

Mari Cate Coulon	30 August 2023
Mari C. Conlon	Date



Cert	tification	ii
List	of Tables of Figures of Appendices	iv iv iv
1.	Introduction	1
	1.1 PURPOSE	1
2.	Background	3
	 2.1 CURRENT LAND USE 2.2 SITE HISTORY 2.3 SURROUNDING LAND USE 2.4 SURROUNDING LAND USE HISTORY 2.5 PREVIOUS INVESTIGATIONS 	3 3 3 4 4
3.	Remedial Investigation	7
	 3.1 UTILITY MARKOUT 3.2 SELECTIVE PARTIAL DEMOLITION 3.3 SOIL SAMPLING 3.4 GROUNDWATER SAMPLING 3.5 INVESTIGATION DERIVED WASTE 3.6 SOIL VAPOR SAMPLING 3.7 PROPOSED SAMPLING RATIONALE 	7 7 7 8 10 10
4.	Quality Assurance and Quality Control	11
5.	Data Use	12
	5.1 DATA SUBMITTAL5.2 DATA VALIDATION	12 12
6.	Project Organization	13
7.	Health and Safety	14
	 7.1 HEALTH AND SAFETY PLAN 7.2 COMMUNITY AIR MONITORING PLAN 7.3 QUALITATIVE HUMAN HEALTH EXPOSURE ASSESSMENT (QHHEA) 	14 14 14
8.	Reporting	15
9.	Schedule	16
Refe	erences	17



List of Tables

Table No.	Title
1	Sampling and Analysis Plan
2	Minimum Reporting Limits

List of Figures

Figure No.	Title
1	Project Locus
2	Proposed Sample Location Map
3	Surrounding Land Use Map
4	Summary of Historical Soil Analytical Data
5	Summary of Historical Groundwater Analytical Data
5a	Summary of Historical Groundwater Analytical Data – Emerging Contaminants
6	Summary of Historical Soil Vapor Analytical Data

List of Appendices

Appendix	Title
Α	Previous Reports
В	July 2022 GPR Findings Report for 817 Bedford Avenue
С	Field Sampling Plan
D	Quality Assurance Project Plan
Е	NYSDEC Emerging Contaminant Field Sampling Guidance
F	Health and Safety Plan
G	NYSDOH CAMP Guidance Document



1. Introduction

On behalf of the Applicant, 819 Mazel Mit Brucha LLC and Mazel Mit Brucha 104 LLC, Haley & Aldrich of New York (Haley & Aldrich) has prepared this Remedial Investigation Work Plan (RIWP) for the 817-819 Bedford Avenue Development Site, located at 817-819 Bedford Avenue (see Figure 1) in Brooklyn, New York (Site). This RIWP was prepared in accordance with the regulations and guidance applicable to the BCP.

The Site is approximately 5,000 square feet and is currently comprised of two tax lots, Lot 62 (817 Bedford Avenue) and Lot 61 (819 Bedford Avenue), pending a lot merger. Lot 62 is a rectangular-shaped lot and is improved with a vacant one-story building that was previously utilized as an auto garage and includes a partial cellar that extends about 12 ft bgs in the northwest corner of the lot along Bedford Avenue. The partial cellar houses the natural gas meter for the building and was formerly used as a workshop and office space. Lot 61 is a rectangular-shaped lot and is improved with a vacant two-story mixed-use commercial and residential building along Bedford Avenue (western portion of lot) with a rear yard that is consumed by vegetation (eastern portion of the lot).

The Site is bound to the north by a multi-story residential building; to the east by multi-story residential buildings; to the south by a multi-story mixed residential and commercial building; and to the west by Bedford Avenue followed by a vacant construction site, multi-story residential buildings, and a fire station. The Site is located within an urban area characterized by multi-story residential and commercial buildings.

According to the New York City Planning Commission Zoning Map 13b, the Site is located within a commercial and residential M1-2/R6A zone. The proposed use is consistent with existing zoning for the property. The Site is located in an urban area surrounded by commercial and residential properties served by municipal water.

A Site location map is provided as Figure 1; a Site plan showing the property boundaries and adjacent properties is provided as Figure 2.

While the development plans are conceptual at this time, the planned project will consist of partial demolition of existing structures and development of a new 6-story mixed commercial/residential use building encompassing both parcels (pending lot merger) and will include one cellar level. The new development is anticipated to extend to approximately 14 ft bgs.

1.1 PURPOSE

Based on previous investigations conducted at the Site between July 2022 and February 2023, the primary contaminants of concern for the Site include: heavy metals and semi-volatile organic compounds (SVOCs) in soil; chlorinated volatile organic compounds (CVOCs), total metals, dissolved metals, and per- and polyfluoroalkyl substances (PFAS) in groundwater; and CVOCs in soil vapor at concentrations potentially indicating source material contamination which has not been identified to date. One CVOC, tetrachloroethene, was detected above laboratory detection limits in three locations sampled in the



northern portion of the Site. Additional investigation is necessary to determine if an on-Site source of contamination exists. The presence of CVOC contamination in groundwater, coupled with the presence of CVOCs in soil and soil vapor, is indicative of a potential on-site source. These findings will require additional investigation to ascertain and delineate any onsite source(s).

A summary of the soil, groundwater, and soil vapor analytical data collected at the Site is displayed in Figures 4, 5, 5a and 6.

Previous investigations did not comprehensively delineate the extent of soil, groundwater, and soil vapor contamination at the Site. Results of the additional sample analyses proposed in this RIWP will be used to confirm the results of the previous Site characterization activities, address data gaps, delineate any onsite source(s), and determine a course for remedial action.



2. Background

2.1 CURRENT LAND USE

The Site is currently vacant and improved with a two-story mixed-use residential and commercial building on Lot 61 and a one-story building previously operated as an auto body repair shop on Lot 62 (lot merger pending). The Site is located within a mixed-use area characterized by multi-story commercial and residential buildings. Lot 61 is owned by 819 Mazel Mit Brucha LLC and Lot 62 is owned by Mazel Mit Brucha 104 LLC, which are New York State Domestic Limited Liability Corporations. While the development plans are conceptual at this time, the Requestor, 819 Mazel Mit Brucha LLC and Mazel Mit Brucha 104 LLC, plans to partially demolish existing structures and develop a new 6-story mixed commercial/residential use building encompassing both parcels (pending lot merger) which will include one cellar level requiring remedial excavations extending to approximately 14 feet below ground surface.

2.2 SITE HISTORY

817 Bedford Ave

The Site was formerly developed as early as 1897 through at least 1947 with a residential property, including tenant occupants noted between 1929 to 1934. By 1948, the lot was improved with the current structure for commercial use. Commercial uses at the property have included Belmar Sales Co, wholesale grocers (1949), Surplus Paper Stock Co (1970-1985), and most recently Putnam Auto Repairs (1992-2021), the lot has been vacant since late 2021.

The Site owner, Mazel Mit Brucha 104 LLC, purchased the 817 Bedford Avenue lot from Maria Iannarelli and Angelo Iannarelli in March 2022, who owned the property since September 1987.

819 Bedford Ave

Based on a Phase I ESA completed by Bison Environmental LLC for 819 Bedford Avenue (Lot 61) in December 2022, 819 Bedford Avenue was developed in 1887 with a two-story store and a one-story store with a stable in the northeast side of the lot. Beginning in 1928, the two-story stores on the south side of the lot operated as an unlabeled store. The north side, one-story store was an auto top wind shield factory named Progress Auto Wrecking Co. By 1960, the entire lot was operated by a sign company, Kilroy for Signs Inc. and Kilroy Truck Lettering & Spraying. In 1973, the building was listed as owned by a M. Cruez and operated as a warehouse. From 1982 until 2022 the first floor was used as an art studio and antique storage space with residential use on the second floor.

819 Mazel Mit Brucha LLC purchased the 819 Bedford Avenue lot in February 2023 from the estate of Peter Gourfain, who previously owned the Site from 1984 to 2023.

2.3 SURROUNDING LAND USE

The Site is located on Bedford Avenue between Myrtle Avenue and Park Avenue in an urban area identified as the Bedford-Stuyvesant neighborhood within the Borough of Brooklyn. The area surrounding



the Site consists of residential and commercial-use properties. No sensitive receptors including day care facilities, schools, or hospitals are located within a 500-ft radius of the Site.

2.4 SURROUNDING LAND USE HISTORY

The area surrounding the Site was used for residential, industrial, and commercial-related uses from the late 1800s through present day.

2.5 PREVIOUS INVESTIGATIONS

To date the following reports and investigations have been performed at the Site:

817 Bedford Avenue

- 1. October 2021 Phase I Environmental Site Assessment, prepared by Partner Assessment Corporation
- 2. August 2022 Remedial Investigation Report, prepared by Haley & Aldrich
- 3. November 2022 Supplemental Remedial Investigation Report, prepared by Haley & Aldrich

819 Bedford Avenue

- 1. December 2022 Phase I Environmental Site Assessment, prepared by Bison Environmental, LLC
- 2. March 2023 Limited Phase II Environmental Site Investigation, prepared by Haley & Aldrich

Copies of the full reports are included in Appendix A and summaries of the environmental findings are provided below.

817 Bedford Ave:

October 2021 Phase I Environmental Site Assessment, Prepared by Partner Assessment Corporation

Partner Assessment Corporation (Partner) completed a Phase I ESA for the northern portion of the Site (i.e., 817 Bedford Avenue) in October 2021. The Phase I ESA indicated that 817 Bedford Avenue was formerly developed as early as 1897 through at least 1947 with a residential property; and developed with the current structure in 1948 for commercial use. Tenants on the subject property include residents (1929-1934); Belmar Sales Co, wholesale grocers (1949); Surplus Paper Stock Co (1970-1985); and Putnam Auto Repairs (1992-2021). The Phase I ESA identified the following two Recognized Environmental Conditions (RECs) in connection with the 817 Bedford Avenue lot:

- Historic automotive repair use along with the presence of a floor drain was that installed during the original construction of the building and connected directly to the municipal sanitary sewer system.
- A listed E-Designation associated with the lot due to location within the Flushing Bedford Rezoning area (E-102; CEQR # 00DCP015K).

The Phase I ESA did not identify any Controlled Recognized Environmental Conditions (CRECs) or Historical Recognized Environmental Conditions (HRECs) associated with the Site.



August 2022 Remedial Investigation Report, Prepared by Haley & Aldrich

Haley & Aldrich completed a Remedial Investigation (RI) at the Site to investigate soil, groundwater, and soil vapor quality beneath the 817 Bedford Avenue lot (Lot 62). At the time, the RI was designed only for the 817 Bedford Avenue lot to investigate the potential for contamination at the Site in relation to its listed E-Designation for hazardous materials by NYCOER and was not intended to fully delineate potential sources and/or impacts of contamination at the Site.

Urban fill material generally consisting of light brown to brown to gray, coarse to fine sand with silt and varying amounts of gravel, concrete, brick, and coal ash was observed from surface grade to approximately 5 to 14 feet below ground surface (ft bgs) in each soil boring. The historical fill interval was observed to be underlain by a native layer consisting of light brown to brown fine sand with varying amounts of silt, medium sand, and fine gravel.

The RI included installation of four soil borings to depths ranging from 15-40 ft bgs, one temporary groundwater monitoring well to 40 ft bgs, and four soil vapor points were installed to 12 ft bgs. The investigation also included the collection of soil, groundwater, and soil vapor samples. A total of nine soil samples (including one duplicate sample), two groundwater samples (including one duplicate sample), and four soil vapor samples were collected.

Field observations and analytical results identified historical urban fill contaminated with heavy metals and SVOCs (specifically polycyclic aromatic hydrocarbons [PAHs]) in soil; CVOCs, total metals, dissolved metals, and PFAS in groundwater; and chlorinated VOCs in soil vapor.

Based on analytical results reporting elevated concentrations of lead in shallow soil samples on the northern portion of the Site (i.e., 817 Bedford Avenue), some Site soil samples were analyzed using the Toxicity Characteristic Leaching Procedure (TCLP). Analytical results using the TCLP for lead were reported at a maximum concentration of 1.3 mg/L, below the United States Environmental Protection Agency (USEPA) Resource Conservation and Recovery Act (RCRA) Characteristics of Hazardous Waste limit of 5 mg/L for lead.

November 2022 Supplemental Remedial Investigation Report, Prepared by Haley & Aldrich

At the request of NYCOER, additional groundwater sampling was conducted at the 817 Bedford Avenue lot to supplement the August 2022 RI which had reported CVOC concentrations in groundwater. Two new permanent groundwater monitoring wells were installed at the Site during this Supplemental RI: TW-1 located in the northeastern region of the Site and TW-3 located in the northern region of the Site. Each well was installed to 40 ft bgs. Groundwater was encountered at approximately 30 ft bgs during the Supplemental RI. One groundwater sample was collected from each of the two wells and analyzed for VOCs.

Two VOCs, including a CVOC, were reported at concentrations above AWQSs. The VOC chloroform was reported above its AWQS in both groundwater samples, with a maximum concentration of 45 μ g/L in groundwater sample TW-3. The CVOC PCE was reported above its AWQS in sample TW-1 at a concentration of 15 μ g/L. Additionally, the CVOC TCE was reported above laboratory detection limits, but below the AWQS, in sample TW-1 at a concentration of 0.84 μ g/L.



819 Bedford Avenue

December 2022 Phase I Environmental Site Assessment, Prepared by Bison Environmental LLC

Bison Environmental LLC completed a Phase I ESA for the 819 Bedford Avenue lot (Lot 61) in December 2022. The Phase I ESA indicated that the 819 Bedford Avenue lot was developed in 1887 with a two-story store and a one-story store with a stable in the northeast side of the lot. The north-side, one-story store was identified as an auto top wind shield factory named Progress Auto Wrecking Co. By 1960, the entire lot was operated by a sign company, Kilroy for Signs Inc. and Kilroy Truck Lettering & Spraying. In 1973, the building was listed as owned by a M. Cruez and operated as a warehouse. From 1982 until 2022 the first floor was used as an art studio and antique storage space with residential use on the second floor.

The Phase I ESA did not identify any RECs in connection with the 819 Bedford Avenue lot but did note the E-Designation listed for the lot based on its location within the Flushing Bedford rezoning area.

March 2023 Limited Phase II Environmental Site Investigation, Prepared by Haley & Aldrich

Haley & Aldrich completed a Limited Phase II ESI at the Site to investigate soil and soil vapor quality beneath the 819 Bedford Avenue lot (Lot 61). The Limited Phase II ESI included installation of three soil borings to depths ranging from 10 to 12 ft bgs and two soil vapor points installed to 12 ft bgs. A total of six soil samples and two soil vapor samples were collected for analysis. Urban fill was observed in soil borings generally consisting of light brown to dark brown fine to medium sand with varying amounts of silt, trace fine gravel and sparse fragments of concrete, and brick from surface grade to approximately 12 ft bgs in each soil boring.

Field observations and analytical results identified historical urban fill contaminated with heavy metals and SVOCs (specifically PAHs) in soil and CVOCs in soil vapor.

A summary of analytical results for soil, groundwater, and soil vapor samples collected as part of the above-described investigations are displayed in Figures 4, 5, 5a and 6, respectively.



3. Remedial Investigation

This section describes the field activities to be conducted during the RI and provides the sampling scope, objectives, methods, anticipated number of samples, and sample locations. As mentioned above, previous limited environmental investigations were conducted at the Site which have identified, but not delineated, contamination at the Site. This RIWP will be conducted to fill data gaps from the August 2022 RI and November 2022 Supplemental RI conducted at 817 Bedford Avenue and the Limited Phase II ESI conducted at 819 Bedford Ave and determine the nature and extent of contamination at the whole Site. A summary of the sampling and analysis plan is provided in Table 1 and Figure 2.

3.1 UTILITY MARKOUT

A full Ground Penetrating Radar (GPR) scan was performed for the 817 Bedford Avenue lot in July 2022 to investigate for the presence of potential USTs, drums, etc., during Site reconnaissance. Gas, water, electric, and sewer lines were all confirmed to enter the cellar from Bedford Avenue. The sanitary line was the only line to extend beneath and into the garage area. No USTs were indicated.

A GPR scan of the remainder of the Site will be performed prior to commencement of intrusive activity. The GPR scan will be completed to identify utility lines, subsurface anomalies, and potential underground storage tanks. The findings report will be provided in the Remedial Investigation Report (RIR).

The July 2022 GPR findings report for the northern portion of the Site (817 Bedford Avenue), prepared by GPRS, dated 19 July 2022, is provided as Appendix B.

3.2 SELECTIVE PARTIAL DEMOLITION

The existing structures prohibit the implementation of a comprehensive remedial investigation due to configuration of the interior structural walls, interior layout of the existing structures, and low clearance in specific areas. Prior to commencing the remedial investigation, partial demolition of above grade structures will be completed as needed to facilitate the implementation of the remedial investigation. If applicable, asbestos abatement will be completed in the existing structures.

3.3 SOIL SAMPLING

To further characterize surface soil conditions, additional onsite soil samples will be collected to meet NYSDEC DER-10 requirements for remedial investigations at the Site.

The sampling and analysis plan is summarized in Table 1. A total of 9 soil borings will be advanced to the observed groundwater interface (anticipated approximately 30 ft bgs) using a track-mounted direct-push drill rig (Geoprobe®) operated by a licensed operator. Soil samples will be collected from acetate liners using a stainless-steel trowel or sampling spoon. Samples will be collected using laboratory provided clean bottle ware.

Soils will be logged continuously by a geologist or engineer using the Unified Soil Classification System. The presence of staining, odors, and photoionization detector (PID) response will be noted. Samples will



be collected using laboratory-provided clean bottle ware. VOC grab samples will be collected using encores or terra cores. Sampling methods are described in the Field Sampling Plan (FSP) provided as Appendix C. A Quality Assurance Project Plan (QAPP) is provided as Appendix D. Laboratory data will be reported in ASP Category B deliverable format.

Soil samples representative of Site conditions will be collected from 9 locations widely distributed across the Site as shown in the Proposed Sampling Plan provided as Figure 2. Samples will be collected from the surface at 0 to 0.5 ft bgs, the base of the fill layer (to be determined in the field but approximately 4 to 14 ft bgs), and from the depth of the proposed development 14 to 16 ft bgs. Additional samples will be collected from the 1 to 2 ft interval directly above the groundwater interface, approximately 26 to 28 ft bgs (groundwater expected approximately 30 ft bgs), at soil boring locations co-located with proposed monitoring well locations. Additional samples will be collected from any interval exhibiting elevated PID readings or visual and olfactory impacts. Soil samples will be analyzed for:

- Target Compound List (TCL) VOCs using EPA method 8260D/5035;
- TCL SVOCs using EPA method 8270E;
- Total Analyte List (TAL) Metals using EPA method 6010D;
- Polychlorinated biphenyl (PCBs) using EPA method 8082A;
- TCL Pesticides using EPA method 8081B;
- PFAS by EPA method 1633; and
- 1,4-dioxane by EPA method 8270E

The sampling and analysis plan is summarized in Table 1. Proposed soil boring locations are displayed on Figure 2.

Soil analytical results will be compared to NYSDEC 6NYCRR Part 375 Unrestricted Use Soil Cleanup Objectives (UUSCOs), Restricted Residential Use Soil Cleanup Objectives (RRSCOs), and Protection of Groundwater Soil Cleanup Objectives (PGWSCOs).

Samples to be analyzed for PFAS and 1,4-dioxane will be collected and analyzed in accordance with the NYSDEC-issued April 2023 "Sampling, Analysis, and Assessment of PFAS Under NYSDEC's Part 375 Remedial Programs" and the June 2019 Sampling for "1,4-dioxane and PFAS Under DECs Part 375 Remedial Programs," respectively.

3.4 GROUNDWATER SAMPLING

The purpose of the groundwater sampling is to obtain current groundwater data and analyze for additional parameters (i.e., PFAS and 1,4-dioxane) to meet NYSDEC DER-10 requirements for remedial investigations.

Four permanent groundwater monitoring wells will be installed to approximately 35 ft bgs or to at least five feet below the groundwater interface (if encountered at a shallower depth). Monitoring wells will have a 2-inch annular space and be installed using either #0 or #00 certified clean sand fill. Wells will be screened from approximately 25 to 35 ft bgs and the screen will straddle the groundwater interface. Monitoring wells will be developed after installation by surging a pump in the well several times to pull



fine-grained material from the well. Development will be completed until the water turbidity is 50 nephelometric turbidity units (NTU) or less or ten well volumes are removed, if possible. Groundwater sampling will occur at a minimum of one week after monitoring well development. Two additional groundwater samples will be collected from existing permanent monitoring wells on the Site (installed by Haley & Aldrich in October 2022 as part of the Supplemental RI), for a total of six groundwater samples to be collected as part of this RI. The well casings for all six wells will be surveyed by a New York State licensed surveyor and gauged during a round of synoptic groundwater depth readings to facilitate the preparation of a groundwater contour map and to determine the direction of groundwater flow. One monitoring well will be biased to the location of the floor drain identified in historical records within the northwestern portion of the Site, which will address potential releases impacting groundwater.

The sampling and analysis plan is summarized in Table 1. Proposed and existing groundwater monitoring well locations are displayed in Figure 2.

A total of six monitoring wells will be sampled and analyzed for:

- TCL VOCs using EPA method 8260D;
- TCL SVOCs using EPA method 8270;
- Total and Dissolved Metals using EPA methods 6010/6020;
- PCBs using EPA method 8082;
- TCL Pesticides using EPA method 8081B;
- PFAS using EPA method 1633; and
- 1,4-Dioxane using EPA method 8270E-SIM.

Samples to be analyzed for PFAS and 1,4-dioxane will be collected and analyzed in accordance with the NYSDEC-issued April 2023 "Sampling, Analysis, and Assessment of PFAS Under NYSDEC's Part 375 Remedial Programs" and the June 2019 Sampling for "1,4-dioxane and PFAS Under DECs Part 375 Remedial Programs," respectively.

Groundwater wells will be sampled using low-flow sampling methods described in the FSP. Following the low-flow purge, samples will be collected from monitoring wells for analysis of the analytes mentioned above. Groundwater sampling will be conducted at least one week after monitoring well development.

The FSP presented in Appendix C details field procedures and protocols that will be followed during field activities. The QAPP presented in Appendix D details the analytical methods and procedures that will be used to analyze samples collected during field activities. PFAS sampling at each monitoring well will be conducted following the purge and sampling method detailed in the NYSDEC guidance documents (see Appendix E).

Groundwater analytical results will be compared to 6NYCRR Part 703.5 NYSDEC Technical and Operational Guidance Series 1.1.1 Ambient Water Quality Standards and Guidance Values (AWQS).



3.5 INVESTIGATION DERIVED WASTE

Following sample collection, boreholes that are not converted to monitoring wells will be backfilled with soil cutting and an upper bentonite plug. Boreholes will be restored to grade with the surrounding area. If soil is identified as grossly contaminated, it will be separated and placed into a sealed and labeled Department of Transportation (DOT) approved 55-gallon drum pending characterization and offsite disposal. Groundwater purged from the monitoring wells during development and sample collected will be placed into a DOT approved 55-gallon drum pending offsite disposal.

3.6 SOIL VAPOR SAMPLING

Samples will be collected in accordance with the New York State Department of Health (NYSDOH) Final Guidance for Evaluating Soil Vapor Intrusion in the State of New York (NYSDOH October 2006). Five soil vapor probes will be installed at the proposed development depth approximately 14 to 16 ft bgs or immediately below the slab, as applicable. The vapor implants will be installed with a direct-push drilling rig (e.g., Geoprobe®) to advance a stainless-steel probe to the desired sample depth. Sampling will occur for the duration of two hours.

Samples will be collected in appropriately sized Summa® canisters that have been certified clean by the laboratory, and samples will be analyzed by using United States Environmental Protection Agency (USEPA) Method TO-15. Flow rate for both purging and sampling will not exceed 0.2 L/min. Sampling methods are described in the FSP provided as Appendix C.

3.7 PROPOSED SAMPLING RATIONALE

Haley & Aldrich has proposed the sample plan described herein and as shown in Figure 2, in consideration of the data generated during the previous investigations conducted at the Site. Previous investigations left data gaps throughout the Site, including a lack of analytical data for potentially high-risk areas that may have been impacted during historical Site operations. In order to properly characterize the Site and identify potential source areas, all phases of media will be comprehensively investigated as part of this RI, and data gaps will be evaluated.

The Proposed Sample Location Map (included as Figure 2) is designed to generate sufficient data to identify the source of contamination and classify subsurface conditions throughout the Site, as a whole, with a particular focus on sample locations in areas of the Site that have historically revealed evidence of contamination.



4. Quality Assurance and Quality Control

Quality Assurance/Quality Control (QA/QC) procedures will be used to provide performance information with regard to the accuracy, precision, sensitivity, representation, completeness, and comparability associated with the sampling and analysis for this investigation. Field QA/QC procedures will be used (1) to document that samples are representative of actual conditions at the Site and (2) identify possible cross-contamination from field activities or sample transit. Laboratory QA/QC procedures and analyses will be used to demonstrate whether analytical results have been biased either by interfering compounds in the sample matrix or by laboratory techniques that may have introduced systematic or random errors to the analytical process.

QA/QC procedures are defined in the QAPP included in Appendix D.



5. Data Use

5.1 DATA SUBMITTAL

Analytical data will be supplied in ASP Category B Data Packages. If more stringent than those suggested by the United States Environmental Protection Agency, the laboratory's in-house QA/QC limits will be utilized. Validated data will be submitted to the NYSDEC EQUIS database in an EDD package.

5.2 DATA VALIDATION

Data packages will be sent to a qualified data validation specialist to evaluate the accuracy and precision of the analytical results. A Data Usability Summary Report (DUSR) will be created to confirm the compliance of methods with the protocols described in the NYSDEC Analytical service Protocol (ASP). DUSRs will summarize and confirm the usability of the data for project-related decisions. Data validation will be completed in accordance with the DUSR guidelines from the NYSDEC Division of Environmental Remediation. DUSRs will be included with the submittal of a RIR, further discussed in Section 8.



6. Project Organization

A project team for the Site has been created based on qualifications and experience with personnel suited for successfully completing the project.

Mari Conlon will be the Qualified Environmental Professional (QEP) and Principal in Charge for this work. In this role, Ms. Conlon will be responsible for the overall completion of each task as per requirements outlined in this work plan and in accordance with the DER-10 guidance.

Elizabeth Scheuerman will be the Project Manager for this work. In this role, Ms. Scheuerman will manage the day-to-day tasks including coordination and supervision of field engineers and scientists, adherence to the work plan and oversight of project schedule. As the Project Manager, Ms. Scheuerman will also be responsible for communications with the NYSDEC Case Manager regarding project status, schedule, issues, and updates for project work.

PJ DiNardo will be the Assistant Project Manager for this work and will also act as the Quality Assurance Officer (QAO). The QAO will assure the application and effectiveness of the QAPP by the analytical laboratory and the project staff, provide input to field team as to corrective actions that may be required as a result of the above-mentioned evaluations and prepare and/or review data validation and audit reports.

Matt Cal will be the field geologist responsible for implementing the field effort for this work. His responsibilities will include implementing the work plan activities and directing the subcontractors to ensure successful completion of all field activities.

The drilling subcontractor will be Lakewood Environmental Services Corporation (Lakewood). Lakewood will provide a Geoprobe operator to implement the scope of work in this RIWP.

The analytical laboratory will be Alpha Analytical of Westborough, MA, a New York Environmental Laboratory Approval Program (ELAP) certified laboratory. Alpha Analytical will be responsible for analyzing samples as per the analyses and methods identified in Section 2.



7. Health and Safety

7.1 HEALTH AND SAFETY PLAN

A Site-specific Health and Safety Plan (HASP) has been prepared in accordance with NYSDEC and NYSDOH guidelines and is provided as Appendix F of this work plan. The HASP includes a description of health and safety protocols to be followed by Haley & Aldrich field staff during implementation of the remedy, including monitoring within the work area, along with response actions should impacts be observed. The HASP has been developed in accordance with Occupational Health and Safety Administration (OSHA) 40 CFR Part 1910.120 regulatory requirements for use by Haley & Aldrich field staff that will work at the Site during planned activities. Contractors or other personnel who perform work at the Site are required to develop their own health and safety plan and procedures of comparable or higher content for their respective personnel in accordance with relevant OSHA regulatory requirements for work at hazardous waste sites as well as the general industry as applicable based on the nature of work being performed.

7.2 COMMUNITY AIR MONITORING PLAN

The proposed investigation work will be completed both indoors and outdoors. Where intrusive drilling operations are planned, community air monitoring will be implemented to protect downwind receptors. A Haley & Aldrich representative will continually monitor the breathing air in the vicinity of the immediate work area using a PID to measure total volatile organic compounds in the air at concentrations as low as 1 part per million (ppm). The air in the work zone also will be monitored for visible dust generation.

If VOC measurements above 5 ppm are sustained for 15 minutes or visible dust generation is observed, the intrusive work will be temporarily halted, and a more rigorous monitoring of VOCs and dust using recordable meters will be implemented in accordance with the NYSDOH Generic Community Air Monitoring Plan (CAMP). CAMP data will be provided to NYSDEC in the daily reports, further detailed in Section 8. The NYSDOH CAMP guidance document is included as Appendix G.

7.3 QUALITATIVE HUMAN HEALTH EXPOSURE ASSESSMENT (QHHEA)

A comprehensive QHHEA (onsite and offsite) will be performed following the collection of all RI data. The exposure assessment will be performed in accordance with Section 3.3(c)4 of DER-10 and the NYSDOH guidance for performing a qualitative EA (DER-10; Appendix 3B). The results of the QHHEA will be provided in the RIR. According to Section 3.10 of DER-10, and the Fish and Wildlife Resources Impact Analysis Decision Key in DER-10 Appendix 3C, a Fish and Wildlife exposure assessment will be performed (if needed) based on the results of the RI results.



8. Reporting

Daily reports will be submitted to NYSDEC and NYSDOH summarizing the Site activities completed during the remedial investigation. Daily reports will include a Site figure, a description of Site activities, a photo log, and CAMP data. Daily reports will be submitted the following morning after Site work is completed.

Following the completion of the work, a summary of the RI will be provided to NYSDEC in a RIR to support the implementation of proposed remedial action. The report will include:

- Summary of the RI activities;
- Figure showing sampling locations;
- Tables summarizing laboratory analytical results;
- Laboratory analytical data reports;
- Field sampling data sheets;
- Findings regarding the nature and extent of contamination at the Site; and
- Conclusions and recommendations.

The RIR may be combined with the Remedial Action Work Plan (RAWP) as an RIR/RAWP. The RIR/RAWP will include all data collected during the RI and adhere to the technical requirements of DER-10.



9. **Schedule**

The Site owner plans to implement this RIWP promptly after approval of this RIWP.

		B			2023	2024	2025
Item	Task	Duration (days)	Start	End	JUL JUL AUG SEP OCT NOV DEC	FEB MAR APR JUN JUL AUG SEP OCT NOV	JAN FEB MAR APR MAY
1	Preparation and Submission of BCP Application, RIWP and CPP	120	6/1/2023	9/30/2023			
2	30-Day Public Comment Period for BCP Application and RIWP	30	10/4/2023	11/3/2023			
3	Execute BCA and NYSDEC & NYSDOH Approval of the RIWP	30	11/1/2023	12/1/2023			
4	Implementation of Remedial Investigation	30	12/1/2023	12/31/2023			
5	Preparation and Submission of RIR and RAWP	60	1/1/2024	3/1/2024			
6	NYSDEC & NYSDOH Review of RIR and RAWP	60	3/2/2024	5/1/2024			
7	45-Day Public Comment Period for RAWP and Issuance of Decision Document	45	5/8/2024	6/23/2024			
8	Implementation of RAWP with Engineering Oversight	150	7/1/2024	12/1/2024			50
9	Preparation of FER and SMP (if required)	90	12/2/2024	3/1/2024			
10	NYSDEC & NYSDOH Review of FER (and SMP, if required)	60	3/2/2025	5/1/2025			
11	NYSDEC Issues COC	30	5/2/2025	6/1/2025			

Notes:
This is an estimated schedule; all items are subject to change
Completion of item 8 refers to the completion of remediation and not the end of overall construction

BCP = Brownfield Cleanup Program NYSDEC = New York State Department of Environmental Conservation

BCA = Brownfield Cleanup Agreement RIWP = Remedial Investigation Work Plan CPP = Citizen Participation Plan

NYSDOH = New York State Department of Health RIR = Remedial Investigation Report RAWP = Remedial Action Work Plan

FER = Final Engineering Report SMP = Site Management Plan

COC = Certificate of Completion



References

- 1. Phase I Environmental Site Assessment, prepared by Partner Engineering & Science, Inc., October 2021
- 2. Geophysical Survey, prepared by Environmental Business Consultants, April 2019.
- 3. Phase II Work Plan, prepared by Haley & Aldrich of New York, July 2022.
- 4. Remedial Investigation Report, prepared by Haley & Aldrich of New York, August 2022.
- 5. Remedial Action Work Plan, prepared by Haley & Aldrich of New York, December 2022.
- 6. Supplemental Remedial Investigation Report, prepared by Haley & Aldrich of New York, November 2022.
- 7. Phase I Environmental Site Assessment, prepared by Haley & Aldrich of New York, December 2022.
- 8. Brownfield Cleanup Program Application Form, prepared by Haley & Aldrich of New York, February 2023
- 9. Program Policy DER-10, "Technical Guidance for Site Investigation and Remediation," New York State Department of Environmental Conservation, May 2010.

2023-0821-HANY-817-819 Bedford Avenue-BCP RIWP-D.docx



TABLES



Table 1. Sample and Analysis Plan 817-819 Bedford Avenue Brooklyn, New York

SB01	0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 0-0.5' 4-14' 14-16' 0-0.5' 4-14' 14-16'	2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab 2-ft interval immediately below slab 2-ft interval at base of fill layer Development depth 2-ft interval above groundwater interface 0-6" (surface soil/ no slab) 2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X		
SB01	4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5'	2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab 2-ft interval at base of fill layer Development depth 2-ft interval at bove groundwater interface 0-6" (surface soil/ no slab) 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X		
SB01	14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 0-0.5' 4-14' 14-16' 0-0.5'	Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab 2-ft interval at base of fill layer Development depth 2-ft interval above groundwater interface 0-6" (surface soil/ no slab) 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval above groundwater interface 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X		
SB02 4 SB03 4 SB03 4 SB03 4 SB04 4 SB04 4 SB05 4 SB05 4 SB06 4 SB07 4 SB07 4 SB08 4 SB09 4 MW01 MW02 MW03 MW04 MW05 MW06 SV01 14	26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5'	2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab 2-ft interval at base of fill layer Development depth 2-ft interval above groundwater interface 0-6" (surface soil/ no slab) 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X		
SB02 4 20 SB03 4 SB03 4 SB04 14 SB05 4 SB05 4 SB06 4 SB07 4 SB08 4 SB08 4 SB09 4 MW01 MW02 MW03 MW04 MW05 MW06 SV01 14	0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 0-0.5' 4-14' 14-16' 0-0.5'	2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab 2-ft interval at base of fill layer Development depth 2-ft interval above groundwater interface 0-6" (surface soil/ no slab) 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X		
SB02	4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 0-0.5' 4-14' 14-16' 0-0.5'	2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab 2-ft interval at base of fill layer Development depth 2-ft interval above groundwater interface 0-6" (surface soil/ no slab) 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X		
SB02 14	14-16' 26-28' 0-0.5' 4-14' 14-16' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5'	Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab 2-ft interval at base of fill layer Development depth 2-ft interval above groundwater interface 0-6" (surface soil/ no slab) 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab 2-ft interval immediately below slab 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X		
SB03 SB03 4 SB04 SB04 SB05 SB05 SB05 SB06 SB07 SB07 SB08 SB08 A SB08 A SB09 A MW01 MW02 MW03 MW04 MW05 MW05 MW06 SV01 A SB00 SB0	26-28' 0-0.5' 4-14' 14-16' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 0-0.5' 4-14' 14-16' 0-0.5'	2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab 2-ft interval at base of fill layer Development depth 2-ft interval above groundwater interface 0-6" (surface soil/ no slab) 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X		
SB03 SB04 SB04 SB04 SB05 SB05 SB05 SB06 SB07 SB07 SB08 SB08 SB09 MW01 MW02 MW03 MW04 MW05 MW06 SV01 SB07 MW06 SV01 SB00	0-0.5' 4-14' 14-16' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 0-0.5' 4-14' 14-16' 0-0.5'	2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab 2-ft interval at base of fill layer Development depth 2-ft interval above groundwater interface 0-6" (surface soil/ no slab) 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval above groundwater interface	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X		
SB03	4-14' 14-16' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 0-0.5' 4-14' 14-16' 0-0.5'	2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab 2-ft interval at base of fill layer Development depth 2-ft interval above groundwater interface 0-6" (surface soil/ no slab) 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X		
SB04 SB05 SB05 SB06 SB06 SB07 SB07 SB08 SB08 MW01 MW02 MW02 MW03 MW04 MW05 MW06 SV01 A A CO CO CO CO CO CO CO CO	14-16' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 0-0.5' 4-14' 14-16' 0-0.5' 4-14' 14-16' 0-0.5'	Development depth 2-ft interval immediately below slab 2-ft interval at base of fill layer Development depth 2-ft interval above groundwater interface 0-6" (surface soil/ no slab) 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval above groundwater interface	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X		
SB04 SB05 SB05 SB05 SB06 SB06 SB07 SB07 SB08 SB08 SB09 MW01 MW02 MW02 MW03 MW04 MW05 MW06 SV01 A SB00 SB00 A A A A A A A A A A A A	0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 14-16' 0-0.5' 4-14' 14-16' 0-0.5' 4-14' 14-16' 0-0.5'	2-ft interval immediately below slab 2-ft interval at base of fill layer Development depth 2-ft interval above groundwater interface 0-6" (surface soil/ no slab) 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X		
SB04 14 26 3805 SB05 SB06 SB06 SB07 SB07 SB08 SB08 A CCCCCCCCCCCCCCCCCCCCCCCCCCCCCCCCC	4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 0-0.5' 4-14' 14-16' 0-0.5' 4-14' 14-16' 0-0.5'	2-ft interval at base of fill layer Development depth 2-ft interval above groundwater interface 0-6" (surface soil/ no slab) 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X		
SB05 SB05 SB05 SB06 SB06 SB07 SB07 SB08 SB08 SB09 A SB0	14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 0-0.5' 4-14' 14-16' 0-0.5' 4-14' 14-16' 0-0.5'	Development depth 2-ft interval above groundwater interface 0-6" (surface soil/ no slab) 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X		
SB05 SB05 SB06 SB06 SB07 SB07 SB08 SB08 SB09 A SB09 A MW01 MW02 MW03 MW04 MW05 MW06 SV01 A SB08 A SB08 A A A A A A A A A A A A A	26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 0-0.5' 4-14' 14-16' 26-28' 0-0.5'	2-ft interval above groundwater interface 0-6" (surface soil/ no slab) 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X		
SB05 SB05 SB06 SB06 SB07 SB07 SB08 SB08 SB09 MW01 MW02 MW02 MW03 MW04 MW05 MW06 SV01 A SB00 A SB00 A SB00 A A A A A A A A A A A A	0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 0-0.5' 4-14' 14-16' 26-28' 0-0.5'	0-6" (surface soil/ no slab) 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X	X X X X X X X X X X X X X X X X X X X		
SB05 SB06 SB06 SB07 SB07 SB07 SB08 SB08 SB09 MW01 MW02 MW03 MW04 MW05 MW06 SV01 A A A A A A A A A A A A A	4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 0-0.5' 4-14' 14-16' 26-28' 0-0.5'	2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X	X X X X X X X X X X X X X X X X X X X		
SB06 SB07 SB07 SB07 SB08 SB08 SB09 MW01 MW02 MW03 MW04 MW05 MW06 SV01 A SB06 A SB07 A SB07 A SB08 A SB09	26-28' 0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 0-0.5' 4-14' 14-16' 26-28' 0-0.5'	2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X X X X X X X X	X X X X	X X X X X X X X X X X X X X X X	X X X X X X X X	X X X X X X X X		
SB06 SB07 SB07 SB07 SB08 SB08 SB09 MW01 MW02 MW03 MW04 MW05 MW06 SV01 A O A O A O O O SB09 A A SB09	0-0.5' 4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 0-0.5' 4-14' 14-16' 26-28' 0-0.5'	2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab	X X X X X X X X X X X X X X X X X X X	X X X X X X X X X	X X X X X X X X	X X X X	X X X X X X X X	X X X X X X	X X X X X X X		
SB06 SB07 SB07 SB07 A SB08 A SB08 A SB08 A SB09 A SB09 A MW01 MW02 MW03 MW04 MW05 MW06 SV01 A A A A A A A A A A A A A	4-14' 14-16' 26-28' 0-0.5' 4-14' 14-16' 0-0.5' 4-14' 14-16' 26-28' 0-0.5'	2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab	X X X X X X X X X X X X X X X X X X X	X X X X X X X X	X X X X X X X	X X X X	X X X X X X X	X X X X X X	X X X X X X X		
SB06 14 26 SB07 4 14 00 SB08 4 26 00 SB09 4 26 MW01 MW02 MW02 MW03 MW04 MW05 MW06 SV01 14	14-16' 26-28' 0-0.5' 4-14' 14-16' 0-0.5' 4-14' 14-16' 26-28' 0-0.5'	Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab	X X X X X X X X X	X X X X X X X	X X X X X X X X	X X X	X X X X X X	X X X X X X	X X X X X X		
SB07 SB07 4 14 00 SB08 4 26 SB09 4 00 SB09 4 14 26 MW01 MW02 MW02 MW03 MW04 MW05 MW06 SV01 14	26-28' 0-0.5' 4-14' 14-16' 0-0.5' 4-14' 14-16' 26-28' 0-0.5'	2-ft interval above groundwater interface 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab	X X X X X X X X X X X X X X X X	X X X X X X X X X X	X X X X X	X X X	X X X X X	X X X X X	X X X X		
SB07 SB08 SB08 A SB08 A SB09 SB09 MW01 MW02 MW03 MW04 MW05 MW06 SV01 A D SB09 A A A A A A A A A A A A A	0-0.5' 4-14' 14-16' 0-0.5' 4-14' 14-16' 26-28' 0-0.5'	2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab	X X X X X X X	X X X X X	X X X X	X X X	X X X X	X X X X	X X X X		
SB07 SB08 SB08 A SB08 A 26 SB09 A SB09 A MW01 MW02 MW03 MW04 MW05 MW06 SV01 A A A A A A A A A A A A A	4-14' 14-16' 0-0.5' 4-14' 14-16' 26-28' 0-0.5'	2-ft interval at base of observed fill layer Development depth 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab	X X X X X X X X X	X X X X X	X X X X	X X X X X	X X X X	X X X X	X X X X		
SB08	14-16' 0-0.5' 4-14' 14-16' 26-28' 0-0.5'	Development depth 2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab	X X X X X	X X X X	X X X	X X X X	X X X	X X X	X X X		
SB08	0-0.5' 4-14' 14-16' 26-28' 0-0.5'	2-ft interval immediately below slab 2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab	X X X X	X X X X	X X	X X X	X X	X X	X X		
SB08 4 14 26 300 SB09 4 14 MW01 MW02 MW03 MW04 MW05 MW06 SV01 14	4-14' 14-16' 26-28' 0-0.5'	2-ft interval at base of observed fill layer Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab	X X X X	X X X	X	X X X	X	X	X		
SB08 14 26 00 SB09 4 14 MW01 MW02 MW03 MW04 MW05 MW06 SV01 14	14-16' 26-28' 0-0.5'	Development depth 2-ft interval above groundwater interface 2-ft interval immediately below slab	X X X	X X	X	X		X	X		
SB09 4 SB09 4 MW01 MW02 MW03 MW04 MW05 MW06 SV01 14	26-28' 0-0.5'	2-ft interval above groundwater interface 2-ft interval immediately below slab	X X	Х	X	X					
SB09 4 MW01 MW02 MW03 MW04 MW05 MW06 SV01 14	0-0.5'	2-ft interval immediately below slab	Х					X	^	I	
MW01 MW02 MW03 MW04 MW05 MW06					, <u>,</u>	X	X	^	X		
MW01 MW02 MW03 MW04 MW05 MW06	4-14	2-it iiiteivai at base oi obseiveu iiii iayei	X	X	X	X v	X X	X	X		
MW01 MW02 MW03 MW04 MW05 MW06	14-16'	Development depth	X	X	^ Y	^ Y	^ Y		^ 		
MW02 MW03 MW04 MW05 MW06	14-10	Development depth			NDWATER						
MW02 MW03 MW04 MW05 MW06		Straddle water table	Х	X	X	l x	Х	Х	T x	l x	
MW03 MW04 MW05 MW06		Straddle water table	X	X	X	X	X	X	X	X	
MW04 MW05 MW06		Straddle water table	X	X	X	X	X	X	X	X	
MW06 SV01 14		Straddle water table	X	X	Х	Х	X	X	X	X	
MW06 SV01 14		Straddle water table	X	X	X	X	X	X	X	X	
	Stradd	le water table / Downgradient of floor drain	Х	Х	Х	X	X	X	X	Х	
				SOIL	. VAPOR						
CV/02	14-16'	Development depth									X
	14-16'	Development depth		-							X
	14-16'	Development depth									X
	14-16'	Development depth									X
SV05 14	14-16'	Development depth									X
DUDGE STEE				T	SAMPLES				T		
		Duplicate Soil	X	X	X	X	X	X	X		
		Duplicate Soil	X	X	X	X	X	X	X		
SB-08MS SB-08MSD		MS Soil MSD Soil	X	X	X	X	X X	X	X		
SB-09MS		MS Soil	X	X	X	\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \	X	X	X		
		MSD Soil	X	X	^ v	^ v	X	^ V	^ v		
		Field Blank for Soil	X	X	X	^ Y	X	X			
FB-DATE		Field Blank for Soil	X	X	X	X	X	X	X		
		1 / day of VOC sampling	X				 		<u> </u>		
DUP-GW01-DATE		Duplicate GW	X	Х	X	Х	X	X	X	Х	
		MS Groundwater	X	X	X	X	X	X	X	X	
		MSD Groundwater	X	X	X	X	X	X	X	X	
										X	
TB-DATE		Field Blank for Groundwater	X	X	X	X	X	X	X	, ^ I	

VOCs - Volatile Organic Compounds

SVOCs - Semi-volatile Organic Compounds

PCBs - Polychlorinated biphenyls

PFAS - Per- and Polyfluoroalkyl Substances

MW01 & MW03 - Exisitng monitoring wells (installed by Haley & Aldrich in October 2022)

MW02, MW04 & MW05 - Installation of new monitoring well

Additional samples will be collected from any interval exhibiting elevated PID readings or where visual and olfactory evidence of impacts are observed. Samples to be collected in the 4 to 14 ft bgs range will be determined in the field and collected at base of fill layer as determined by visual logging

QA/QC samples include:

MS/MSD - 1 for every 20 samples

Trip Blanks - 1 per cooler per day of samples to be analyzed for VOCs

Field Blanks - 1 for every 20 samples

Duplicates - 1 for every 20 samples

Soil QA/QC Samples:

(2) Duplicates

(2) MS/MSD

(2) Field Blanks

(1) Trip Blank per day

Groundwater QA/QC Samples: (1) Duplicate

(1) MS/MSD

(1) Field Blank



Table 2. Minimum Reporting Limits TCL Volatiles - EPA 8260D (WATER)

Holding Time: 14 days

Container/Sample Preservation: 3 - Vial HCl preserved

					LCS		MS		Duplicate	Surrogate		
Analyte	CAS #	RL	MDL	Units	Criteria	LCS RPD		MS RPD	RPD	Criteria		
Methylene chloride	75-09-2	2.5	0.7	ug/l	70-130	20	70-130	20	20			
1,1-Dichloroethane	75-34-3	2.5	0.7	ug/l	70-130	20	70-130	20	20			
Chloroform	67-66-3	2.5	0.7	ug/l	70-130	20	70-130	20	20			
Carbon tetrachloride	56-23-5	0.5	0.134	ug/l	63-132	20	63-132	20	20			
1,2-Dichloropropane	78-87-5	1	0.137	ug/l	70-130	20	70-130	20	20			
Dibromochloromethane	124-48-1	0.5	0.149	ug/l	63-130	20	63-130	20	20			
1,1,2-Trichloroethane	79-00-5	1.5	0.5	ug/l	70-130	20	70-130	20	20			
Tetrachloroethene	127-18-4	0.5	0.181	ug/l	70-130	20	70-130	20	20			
Chlorobenzene	108-90-7	2.5	0.7	ug/l	75-130	20	75-130	20	20			
Trichlorofluoromethane	75-69-4	2.5	0.7	ug/l	62-150	20	62-150	20	20			
1,2-Dichloroethane	107-06-2	0.5	0.132	ug/l	70-130	20	70-130	20	20			
1,1,1-Trichloroethane	71-55-6	2.5	0.7	ug/l	67-130	20	67-130	20	20			
Bromodichloromethane	75-27-4	0.5	0.192	ug/l	67-130	20	67-130	20	20			
trans-1,3-Dichloropropene	10061-02-6	0.5	0.164	ug/l	70-130	20	70-130	20	20			
cis-1,3-Dichloropropene	10061-01-5	0.5	0.144	ug/l	70-130	20	70-130	20	20			
1,3-Dichloropropene, Total	542-75-6	0.5	0.144	ug/l				20	20			
1,1-Dichloropropene	563-58-6	2.5	0.7	ug/l	70-130	20	70-130	20	20			
Bromoform	75-25-2	2	0.65	ug/l	54-136	20	54-136	20	20			
1,1,2,2-Tetrachloroethane	79-34-5	0.5	0.167	ug/l	67-130	20	67-130	20	20			
Benzene	71-43-2	0.5	0.159	ug/l	70-130	20	70-130	20	20			
Toluene	108-88-3	2.5	0.7	ug/l	70-130	20	70-130	20	20			
Ethylbenzene	100-41-4	2.5	0.7	ug/l	70-130	20	70-130	20	20			
Chloromethane	74-87-3	2.5	0.7	ug/l	64-130	20	64-130	20	20			
Bromomethane	74-83-9	2.5	0.7	ug/l	39-139	20	39-139	20	20			
Vinyl chloride	75-01-4	1	0.0714	ug/l	55-140	20	55-140	20	20			
Chloroethane	75-00-3	2.5	0.7	ug/l	55-138	20	55-138	20	20			
1,1-Dichloroethene	75-35-4	0.5	0.169	ug/l	61-145	20	61-145	20	20			
trans-1,2-Dichloroethene	156-60-5	2.5	0.7	ug/l	70-130	20	70-130	20	20			
Trichloroethene	79-01-6	0.5	0.175	ug/l	70-130	20	70-130	20	20			
1,2-Dichlorobenzene	95-50-1	2.5	0.7	ug/l	70-130	20	70-130	20	20			
1,3-Dichlorobenzene	541-73-1	2.5	0.7	ug/l	70-130	20	70-130	20	20			
1,4-Dichlorobenzene	106-46-7	2.5	0.7	ug/l	70-130	20	70-130	20	20			
Methyl tert butyl ether	1634-04-4	2.5	0.7	ug/l	63-130	20	63-130	20	20			
p/m-Xylene	179601-23-1	2.5	0.7	ug/l	70-130	20	70-130	20	20			
o-Xylene	95-47-6	2.5	0.7	ug/l	70-130	20	70-130	20	20			
Xylene (Total)	1330-20-7	2.5	0.7	ug/l	10 200		10 200	20	20			
cis-1,2-Dichloroethene	156-59-2	2.5	0.7	ug/l	70-130	20	70-130	20	20			
1,2-Dichloroethene (total)	540-59-0	2.5	0.7	ug/l			1 2 2 2 3	20	20			
Dibromomethane	74-95-3	5	1	ug/l	70-130	20	70-130	20	20			
1,2,3-Trichloropropane	96-18-4	2.5	0.7	ug/l	64-130	20	64-130	20	20	† †		
Acrylonitrile	107-13-1	5	1.5	ug/l	70-130	20	70-130	20	20	† †		
Styrene	100-42-5	2.5	0.7	ug/l	70-130	20	70-130	20	20	+ +		
ograne -	Places Note that the									1		







Table 2. Minimum Reporting Limits TCL Volatiles - EPA 8260D (WATER)

Holding Time: 14 days

Container/Sample Preservation: 3 - Vial HCl preserved

					LCS		MS		Duplicate	Surrogate		
Analyte	CAS #	RL	MDL	Units	Criteria	LCS RPD	Criteria	MS RPD	RPD	Criteria		
Dichlorodifluoromethane	75-71-8	5	1	ug/l	36-147	20	36-147	20	20	-		
Acetone	67-64-1	5	1.46	ug/l	58-148	20	58-148	20	20			
Carbon disulfide	75-15-0	5	1	ug/l	51-130	20	51-130	20	20			
2-Butanone	78-93-3	5	1.94	ug/l	63-138	20	63-138	20	20			
/inyl acetate	108-05-4	5	1	ug/l	70-130	20	70-130	20	20			
I-Methyl-2-pentanone	108-10-1	5	1	ug/l	59-130	20	59-130	20	20			
2-Hexanone	591-78-6	5	1	ug/l	57-130	20	57-130	20	20			
Bromochloromethane	74-97-5	2.5	0.7	ug/l	70-130	20	70-130	20	20	1		
2,2-Dichloropropane	594-20-7	2.5	0.7	ug/l	63-133	20	63-133	20	20			
,2-Dibromoethane	106-93-4	2	0.65	ug/l	70-130	20	70-130	20	20			
.,3-Dichloropropane	142-28-9	2.5	0.7	ug/l	70-130	20	70-130	20	20			
,1,1,2-Tetrachloroethane	630-20-6	2.5	0.7	ug/l	64-130	20	64-130	20	20			
Bromobenzene	108-86-1	2.5	0.7	ug/l	70-130	20	70-130	20	20			
n-Butylbenzene	104-51-8	2.5	0.7	ug/l	53-136	20	53-136	20	20			
ec-Butylbenzene	135-98-8	2.5	0.7	ug/l	70-130	20	70-130	20	20			
ert-Butylbenzene	98-06-6	2.5	0.7	ug/l	70-130	20	70-130	20	20			
-Chlorotoluene	95-49-8	2.5	0.7	ug/l	70-130	20	70-130	20	20			
-Chlorotoluene	106-43-4	2.5	0.7	ug/l	70-130	20	70-130	20	20			
,2-Dibromo-3-chloropropane	96-12-8	2.5	0.7	ug/l	41-144	20	41-144	20	20			
lexachlorobutadiene	87-68-3	2.5	0.7	ug/l	63-130	20	63-130	20	20			
sopropylbenzene	98-82-8	2.5	0.7	ug/l	70-130	20	70-130	20	20			
-Isopropyltoluene	99-87-6	2.5	0.7	ug/l	70-130	20	70-130	20	20			
Naphthalene	91-20-3	2.5	0.7	ug/l	70-130	20	70-130	20	20			
n-Propylbenzene	103-65-1	2.5	0.7	ug/l	69-130	20	69-130	20	20			
.,2,3-Trichlorobenzene	87-61-6	2.5	0.7	ug/l	70-130	20	70-130	20	20			
,2,4-Trichlorobenzene	120-82-1	2.5	0.7	ug/l	70-130	20	70-130	20	20			
1,3,5-Trimethylbenzene	108-67-8	2.5	0.7	ug/l	64-130	20	64-130	20	20			
,2,4-Trimethylbenzene	95-63-6	2.5	0.7	ug/l	70-130	20	70-130	20	20			
,4-Dioxane	123-91-1	250	60.8	ug/l	56-162	20	56-162	20	20			
,4-Diethylbenzene	105-05-5	2	0.7	ug/l	70-130	20	70-130	20	20			
-Ethyltoluene	622-96-8	2	0.7	ug/l	70-130	20	70-130	20	20			
.,2,4,5-Tetramethylbenzene	95-93-2	2	0.542	ug/l	70-130	20	70-130	20	20			
Ethyl ether	60-29-7	2.5	0.7	ug/l	59-134	20	59-134	20	20			
rans-1,4-Dichloro-2-butene	110-57-6	2.5	0.7	ug/l	70-130	20	70-130	20	20			
1,2-Dichloroethane-d4	17060-07-0		<u> </u>	51 ·		1	1 2 2 3 3		-	70-130		
Toluene-d8	2037-26-5			1						70-130		
4-Bromofluorobenzene	460-00-4									70-130		
Dibromofluoromethane	1868-53-7			1						70-130		
	2000 00 7									. 3 250		







Page: 1

Table 2. Minimum Reporting Limits TCL Volatiles - EPA 8260D/5035 High&Low (SOIL)

Holding Time: 14 days

Container/Sample Preservation: 1 - 1 Vial MeOH/2 Vial Water

			1	1	LCS		MS	<u> </u>	Duplicate	Surrogate	<u>T</u>	
Analyte	CAS #	RL	MDL	Units	Criteria	LCS RPD	Criteria	MS RPD	RPD	Criteria		
Methylene chloride	75-09-2	5	2.29	ug/kg	70-130	30	70-130	30	30			
1,1-Dichloroethane	75-34-3	1	0.145	ug/kg	70-130	30	70-130	30	30			
Chloroform	67-66-3	1.5	0.14	ug/kg	70-130	30	70-130	30	30			
Carbon tetrachloride	56-23-5	1	0.23	ug/kg	70-130	30	70-130	30	30			
1,2-Dichloropropane	78-87-5	1	0.125	ug/kg	70-130	30	70-130	30	30			
Dibromochloromethane	124-48-1	1	0.14	ug/kg	70-130	30	70-130	30	30			
1,1,2-Trichloroethane	79-00-5	1	0.267	ug/kg	70-130	30	70-130	30	30			
Tetrachloroethene	127-18-4	0.5	0.196	ug/kg	70-130	30	70-130	30	30			
Chlorobenzene	108-90-7	0.5	0.127	ug/kg	70-130	30	70-130	30	30			
Trichlorofluoromethane	75-69-4	4	0.695	ug/kg	70-139	30	70-139	30	30			
1,2-Dichloroethane	107-06-2	1	0.257	ug/kg	70-130	30	70-130	30	30			
1,1,1-Trichloroethane	71-55-6	0.5	0.167	ug/kg	70-130	30	70-130	30	30			
Bromodichloromethane	75-27-4	0.5	0.109	ug/kg	70-130	30	70-130	30	30			
trans-1,3-Dichloropropene	10061-02-6	1	0.273	ug/kg	70-130	30	70-130	30	30			
cis-1,3-Dichloropropene	10061-01-5	0.5	0.158	ug/kg	70-130	30	70-130	30	30			
1,3-Dichloropropene, Total	542-75-6	0.5	0.158	ug/kg				30	30			
1,1-Dichloropropene	563-58-6	0.5	0.159	ug/kg	70-130	30	70-130	30	30			
Bromoform	75-25-2	4	0.246	ug/kg	70-130	30	70-130	30	30			
1,1,2,2-Tetrachloroethane	79-34-5	0.5	0.166	ug/kg	70-130	30	70-130	30	30			
Benzene	71-43-2	0.5	0.166	ug/kg	70-130	30	70-130	30	30			
Toluene	108-88-3	1	0.543	ug/kg	70-130	30	70-130	30	30			
Ethylbenzene	100-41-4	1	0.141	ug/kg	70-130	30	70-130	30	30			
Chloromethane	74-87-3	4	0.932	ug/kg	52-130	30	52-130	30	30			
Bromomethane	74-83-9	2	0.581	ug/kg	57-147	30	57-147	30	30			
Vinyl chloride	75-01-4	1	0.335	ug/kg	67-130	30	67-130	30	30			
Chloroethane	75-00-3	2	0.452	ug/kg	50-151	30	50-151	30	30			
1,1-Dichloroethene	75-35-4	1	0.238	ug/kg	65-135	30	65-135	30	30			
trans-1,2-Dichloroethene	156-60-5	1.5	0.137	ug/kg	70-130	30	70-130	30	30			
Trichloroethene	79-01-6	0.5	0.137	ug/kg	70-130	30	70-130	30	30			
1,2-Dichlorobenzene	95-50-1	2	0.144	ug/kg	70-130	30	70-130	30	30			
1,3-Dichlorobenzene	541-73-1	2	0.148	ug/kg	70-130	30	70-130	30	30			
1,4-Dichlorobenzene	106-46-7	2	0.171	ug/kg	70-130	30	70-130	30	30			
Methyl tert butyl ether	1634-04-4	2	0.201	ug/kg	66-130	30	66-130	30	30			
p/m-Xylene	179601-23-1	2	0.56	ug/kg	70-130	30	70-130	30	30			
o-Xylene	95-47-6	1	0.291	ug/kg	70-130	30	70-130	30	30			
Xylene (Total)	1330-20-7	1	0.291	ug/kg				30	30			
cis-1,2-Dichloroethene	156-59-2	1	0.175	ug/kg	70-130	30	70-130	30	30			
1,2-Dichloroethene (total)	540-59-0	1	0.137	ug/kg				30	30			
Dibromomethane	74-95-3	2	0.238	ug/kg	70-130	30	70-130	30	30			
Styrene	100-42-5	1	0.196	ug/kg	70-130	30	70-130	30	30			
Dichlorodifluoromethane	75-71-8	10	0.915	ug/kg	30-146	30	30-146	30	30			
Acetone	67-64-1	10	4.811	ug/kg	54-140	30	54-140	30	30			
L	Planca Nata that the	·		0. 0		1		1				







Page: 2

Table 2. Minimum Reporting Limits TCL Volatiles - EPA 8260D/5035 High&Low (SOIL)

Holding Time: 14 days

Container/Sample Preservation: 1 - 1 Vial MeOH/2 Vial Water

Analuta	CAS #	RL	MDL	Units	LCS	LCS PPD	MS	MC DDD	Duplicate	Surrogate	
Analyte Carbon disulfide	75-15-0	10	4.55	ug/kg	Criteria 59-130	LCS RPD	59-130	MS RPD 30	RPD 30	Criteria	
2-Butanone	78-93-3	10	2.22	ug/kg ug/kg	70-130	30	70-130	30	30	+	
Vinyl acetate	108-05-4	10	2.15	ug/kg ug/kg	70-130	30	70-130	30	30	+	
4-Methyl-2-pentanone	108-03-4	10	1.28	ug/kg ug/kg	70-130	30	70-130	30	30		
1,2,3-Trichloropropane	96-18-4	2	0.127	ug/kg ug/kg	68-130	30	68-130	30	30		
2-Hexanone	591-78-6	10	1.18	ug/kg ug/kg	70-130	30	70-130	30	30	+	
Bromochloromethane	74-97-5	2	0.205	ug/kg ug/kg	70-130	30	70-130	30	30		
2,2-Dichloropropane	594-20-7	2	0.203	ug/kg ug/kg	70-130	30	70-130	30	30	+	
1,2-Dibromoethane	106-93-4	1	0.279	ug/kg ug/kg	70-130	30	70-130	30	30	1	
1,3-Dichloropropane	142-28-9	7	0.279	ug/kg ug/kg	69-130	30	69-130	30	30	+	
1,1,1,2-Tetrachloroethane	630-20-6	0.5	0.107	ug/kg ug/kg	70-130	30	70-130	30	30	+	
Bromobenzene	108-86-1	0.5	0.132	ug/kg ug/kg	70-130	30	70-130	30	30	1	
n-Butylbenzene	104-51-8	1	0.143		70-130	30	70-130	30	30	+	
sec-Butylbenzene	135-98-8	1 1	0.167	ug/kg ug/kg	70-130	30	70-130	30	30	+ +	
tert-Butylbenzene	98-06-6	7	0.146	ug/kg ug/kg	70-130	30	70-130	30	30		
o-Chlorotoluene	95-49-8	2	0.118		70-130	30	70-130	30	30		
p-Chlorotoluene	106-43-4	2	0.191	ug/kg	70-130	30	70-130	30	30		
1,2-Dibromo-3-chloropropane	96-12-8	3	0.108	ug/kg	68-130	30	68-130	30	30		
		3	0.169	ug/kg	67-130		67-130	30			
Hexachlorobutadiene	87-68-3 98-82-8	4		ug/kg	70-130	30	70-130	30	30 30	-	
Isopropylbenzene	99-87-6	1	0.109	ug/kg	70-130		70-130				
p-Isopropyltoluene		1	0.109	ug/kg		30		30	30		
Naphthalene	91-20-3	4	0.65	ug/kg	70-130	30	70-130	30	30		
Acrylonitrile	107-13-1	4	1.15	ug/kg	70-130	30	70-130	30	30		
n-Propylbenzene	103-65-1	1	0.171	ug/kg	70-130	30	70-130	30	30		
1,2,3-Trichlorobenzene	87-61-6	2	0.322	ug/kg	70-130	30	70-130	30	30		
1,2,4-Trichlorobenzene	120-82-1		0.272	ug/kg	70-130	30	70-130	30	30		
1,3,5-Trimethylbenzene	108-67-8	2	0.193	ug/kg	70-130	30	70-130	30	30		
1,2,4-Trimethylbenzene	95-63-6	2	0.334	ug/kg	70-130	30	70-130	30	30		
1,4-Dioxane	123-91-1	80	35.1	ug/kg	65-136	30	65-136	30	30		
1,4-Diethylbenzene	105-05-5	2	0.177	ug/kg	70-130	30	70-130	30	30		
4-Ethyltoluene	622-96-8	2	0.384	ug/kg	70-130	30	70-130	30	30		
1,2,4,5-Tetramethylbenzene	95-93-2	2	0.191	ug/kg	70-130	30	70-130	30	30		
Ethyl ether	60-29-7	2	0.341	ug/kg	67-130	30	67-130	30	30		
trans-1,4-Dichloro-2-butene	110-57-6	5	1.42	ug/kg	70-130	30	70-130	30	30		
1,2-Dichloroethane-d4	17060-07-0									70-130	
2-Chloroethoxyethane											
Toluene-d8	2037-26-5									70-130	
4-Bromofluorobenzene	460-00-4									70-130	
Dibromofluoromethane	1868-53-7									70-130	
	Please Note that the										







Page: 1

Table 2. Minimum Reporting Limits
NYTCL Semivolatiles - EPA 8270E (SOIL)

Holding Time: 14 days

Container/Sample Preservation: 1 - Glass 250ml/8oz unpreserved

			<u> </u>		LCS		MS	1	Duplicate	Surrogate	<u> </u>	
Analyte	CAS #	RL	MDL	Units	Criteria	LCS RPD	Criteria	MS RPD	RPD	Criteria		
Acenaphthene	83-32-9	133.6	17.3012	ug/kg	31-137	50	31-137	50	50	0.130.14		
1,2,4-Trichlorobenzene	120-82-1	167	19.1048	ug/kg	38-107	50	38-107	50	50			
Hexachlorobenzene	118-74-1	100.2	18.704	ug/kg	40-140	50	40-140	50	50			
Bis(2-chloroethyl)ether	111-44-4	150.3	22.6452	ug/kg	40-140	50	40-140	50	50			
2-Chloronaphthalene	91-58-7	167	16.5664	ug/kg	40-140	50	40-140	50	50			
1,2-Dichlorobenzene	95-50-1	167	29.9932	ug/kg	40-140	50	40-140	50	50			
1,3-Dichlorobenzene	541-73-1	167	28.724	ug/kg	40-140	50	40-140	50	50			
1,4-Dichlorobenzene	106-46-7	167	29.1582	ug/kg	28-104	50	28-104	50	50			
3,3'-Dichlorobenzidine	91-94-1	167	44.422	ug/kg	40-140	50	40-140	50	50			
2,4-Dinitrotoluene	121-14-2	167	33.4	ug/kg	40-132	50	40-132	50	50			
2,6-Dinitrotoluene	606-20-2	167	28.6572	ug/kg	40-140	50	40-140	50	50			
Fluoranthene	206-44-0	100.2	19.1716	ug/kg	40-140	50	40-140	50	50			
4-Chlorophenyl phenyl ether	7005-72-3	167	17.869	ug/kg	40-140	50	40-140	50	50			
4-Bromophenyl phenyl ether	101-55-3	167	25.4842	ug/kg	40-140	50	40-140	50	50			
Bis(2-chloroisopropyl)ether	108-60-1	200.4	28.5236	ug/kg	40-140	50	40-140	50	50			,
Bis(2-chloroethoxy)methane	111-91-1	180.36	16.7334	ug/kg	40-117	50	40-117	50	50			
Hexachlorobutadiene	87-68-3	167	24.4488	ug/kg	40-140	50	40-140	50	50			,
Hexachlorocyclopentadiene	77-47-4	477.62	151.302	ug/kg	40-140	50	40-140	50	50			
Hexachloroethane	67-72-1	133.6	27.0206	ug/kg	40-140	50	40-140	50	50			
Isophorone	78-59-1	150.3	21.6766	ug/kg	40-140	50	40-140	50	50			
Naphthalene	91-20-3	167	20.3406	ug/kg	40-140	50	40-140	50	50			
Nitrobenzene	98-95-3	150.3	24.716	ug/kg	40-140	50	40-140	50	50			
NitrosoDiPhenylAmine(NDPA)/DPA	86-30-6	133.6	19.0046	ug/kg	36-157	50	36-157	50	50			
n-Nitrosodi-n-propylamine	621-64-7	167	25.7848	ug/kg	32-121	50	32-121	50	50			
Bis(2-Ethylhexyl)phthalate	117-81-7	167	57.782	ug/kg	40-140	50	40-140	50	50			
Butyl benzyl phthalate	85-68-7	167	42.084	ug/kg	40-140	50	40-140	50	50			
Di-n-butylphthalate	84-74-2	167	31.6632	ug/kg	40-140	50	40-140	50	50			
Di-n-octylphthalate	117-84-0	167	56.78	ug/kg	40-140	50	40-140	50	50			
Diethyl phthalate	84-66-2	167	15.4642	ug/kg	40-140	50	40-140	50	50			
Dimethyl phthalate	131-11-3	167	35.07	ug/kg	40-140	50	40-140	50	50			
Benzo(a)anthracene	56-55-3	100.2	18.8042	ug/kg	40-140	50	40-140	50	50			
Benzo(a)pyrene	50-32-8	133.6	40.748	ug/kg	40-140	50	40-140	50	50			
Benzo(b)fluoranthene	205-99-2	100.2	28.1228	ug/kg	40-140	50	40-140	50	50			
Benzo(k)fluoranthene	207-08-9	100.2	26.72	ug/kg	40-140	50	40-140	50	50			
Chrysene	218-01-9	100.2	17.368	ug/kg	40-140	50	40-140	50	50			
Acenaphthylene	208-96-8	133.6	25.7848	ug/kg	40-140	50	40-140	50	50			
Anthracene	120-12-7	100.2	32.565	ug/kg	40-140	50	40-140	50	50			
Benzo(ghi)perylene	191-24-2	133.6	19.6392	ug/kg	40-140	50	40-140	50	50			
Fluorene	86-73-7	167	16.2324	ug/kg	40-140	50	40-140	50	50			
Phenanthrene	85-01-8	100.2	20.3072	ug/kg	40-140	50	40-140	50	50			
Dibenzo(a,h)anthracene	53-70-3	100.2	19.3052	ug/kg	40-140	50	40-140	50	50			
Indeno(1,2,3-cd)Pyrene	193-39-5	133.6	23.2798	ug/kg	40-140	50	40-140	50	50			
	Diago Note that the			<u> </u>							Į.	







Page: 2

Table 2. Minimum Reporting Limits
NYTCL Semivolatiles - EPA 8270E (SOIL)

Holding Time: 14 days

Container/Sample Preservation: 1 - Glass 250ml/8oz unpreserved

					LCS		MS		Duplicate	Surrogate		
Analyte	CAS #	RL	MDL	Units	Criteria	LCS RPD	Critoria	MS RPD	RPD	Criteria		
Pyrene	129-00-0	100.2	16.5998	ug/kg	35-142	50	35-142	50	50	Criteria		
Biphenyl	92-52-4	380.76	21.71	ug/kg	37-127	50	37-127	50	50			
4-Chloroaniline	106-47-8	167	30.394	ug/kg	40-140	50	40-140	50	50			
2-Nitroaniline	88-74-4	167	32.1976	ug/kg	47-134	50	47-134	50	50			
3-Nitroaniline	99-09-2	167	31.4962	ug/kg	26-129	50	26-129	50	50			
4-Nitroaniline	100-01-6	167	69.138	ug/kg	41-125	50	41-125	50	50			
Dibenzofuran	132-64-9	167	15.7982	ug/kg	40-140	50	40-140	50	50			
2-Methylnaphthalene	91-57-6	200.4	20.1736	ug/kg	40-140	50	40-140	50	50			
Acetophenone	98-86-2	167	20.6746	ug/kg	14-144	50	14-144	50	50			
2,4,6-Trichlorophenol	88-06-2	100.2	31.6632	ug/kg	30-130	50	30-130	50	50			
P-Chloro-M-Cresol	59-50-7	167	24.883	ug/kg	26-103	50	26-103	50	50			
2-Chlorophenol	95-57-8	167	19.7394	ug/kg	25-102	50	25-102	50	50	†		
2,4-Dichlorophenol	120-83-2	150.3	26.8536	ug/kg	30-130	50	30-130	50	50			
2,4-Dimethylphenol	105-67-9	167	55.11	ug/kg	30-130	50	30-130	50	50			
2-Nitrophenol	88-75-5	360.72	62.792	ug/kg	30-130	50	30-130	50	50	 		
4-Nitrophenol	100-02-7	233.8	68.136	ug/kg	11-114	50	11-114	50	50			
2,4-Dinitrophenol	51-28-5	801.6	77.822	ug/kg	4-130	50	4-130	50	50			
4,6-Dinitro-o-cresol	534-52-1	434.2	80.16	ug/kg	10-130	50	10-130	50	50			
Pentachlorophenol	87-86-5	133.6	36.74	ug/kg	17-109	50	17-109	50	50			
Phenol	108-95-2	167	25.217	ug/kg	26-90	50	26-90	50	50			
2-Methylphenol	95-48-7	167	25.885	ug/kg	30-130.	50	30-130.	50	50			
3-Methylphenol/4-Methylphenol	106-44-5	240.48	26.1522	ug/kg	30-130	50	30-130	50	50			
2,4,5-Trichlorophenol	95-95-4	167	31.9972	ug/kg	30-130	50	30-130	50	50			
Benzoic Acid	65-85-0	541.08	169.004	ug/kg	10-110	50	10-110	50	50			
Benzyl Alcohol	100-51-6	167	51.102	ug/kg	40-140	50	40-140	50	50			
Carbazole	86-74-8	167	16.2324	ug/kg	54-128	50	54-128	50	50			
1,4-Dioxane	123-91-1	25.05	7.682	ug/kg	40-140	50	40-140	50	50			
2-Fluorophenol	367-12-4		7.00=	29/119	10 2 10		10 2 10			25-120		
Phenol-d6	13127-88-3									10-120		
Nitrobenzene-d5	4165-60-0				1	†				23-120		
2-Fluorobiphenyl	321-60-8				1	1				30-120		
2,4,6-Tribromophenol	118-79-6				1	†				10-136		
4-Terphenyl-d14	1718-51-0				1	†				18-120		
	1,10 31 0				1	1				10 120		
					1	†				† †		
					†	†				+		
					1	1				+		
					1	1				+		
					1	1				+		
					1					+		
										+ +		
					+							







Page: 1

Table 2. Minimum Reporting Limits NYTCL Semivolatiles - EPA 8270E (LVI) (WATER)

Holding Time: 7 days

Container/Sample Preservation: 2 - Amber 250ml unpreserved

					LCS		MS		Duplicate	Surrogate	
Analyte	CAS #	RL	MDL	Units	Criteria	LCS RPD	Criteria	MS RPD	RPD	Criteria	
Acenaphthene	83-32-9	2.002	0.44408	ug/l	37-111	30	37-111	30	30		
1,2,4-Trichlorobenzene	120-82-1	5.0232	0.49868	ug/l	39-98	30	39-98	30	30		
Hexachlorobenzene	118-74-1	2.002	0.46592	ug/l	40-140	30	40-140	30	30		
Bis(2-chloroethyl)ether	111-44-4	2.002	0.50596	ug/l	40-140	30	40-140	30	30		
2-Chloronaphthalene	91-58-7	2.002	0.4368	ug/l	40-140	30	40-140	30	30		
1,2-Dichlorobenzene	95-50-1	2.002	0.455	ug/l	40-140	30	40-140	30	30		
1,3-Dichlorobenzene	541-73-1	2.002	0.40404	ug/l	40-140	30	40-140	30	30		
1,4-Dichlorobenzene	106-46-7	2.002	0.43316	ug/l	36-97	30	36-97	30	30		
3,3'-Dichlorobenzidine	91-94-1	5.0232	1.62344	ug/l	40-140	30	40-140	30	30		
2,4-Dinitrotoluene	121-14-2	5.0232	1.1648	ug/l	48-143	30	48-143	30	30		
2,6-Dinitrotoluene	606-20-2	5.0232	0.93184	ug/l	40-140	30	40-140	30	30		
Fluoranthene	206-44-0	2.002	0.257348	ug/l	40-140	30	40-140	30	30		
4-Chlorophenyl phenyl ether	7005-72-3	2.002	0.48776	ug/l	40-140	30	40-140	30	30		
4-Bromophenyl phenyl ether	101-55-3	2.002	0.37856	ug/l	40-140	30	40-140	30	30		
Bis(2-chloroisopropyl)ether	108-60-1	2.002	0.5278	ug/l	40-140	30	40-140	30	30		
Bis(2-chloroethoxy)methane	111-91-1	5.0232	0.50232	ug/l	40-140	30	40-140	30	30		
Hexachlorobutadiene	87-68-3	2.002	0.65884	ug/l	40-140	30	40-140	30	30		
Hexachlorocyclopentadiene	77-47-4	20.02	0.68796	ug/l	40-140	30	40-140	30	30		
Hexachloroethane	67-72-1	2.002	0.58604	ug/l	40-140	30	40-140	30	30		
Isophorone	78-59-1	5.0232	1.20484	ug/l	40-140	30	40-140	30	30		
Naphthalene	91-20-3	2.002	0.46592	ug/l	40-140	30	40-140	30	30		
Nitrobenzene	98-95-3	2.002	0.77168	ug/l	40-140	30	40-140	30	30		
NitrosoDiPhenylAmine(NDPA)/DPA	86-30-6	2.002	0.4186	ug/l	40-140	30	40-140	30	30		
n-Nitrosodi-n-propylamine	621-64-7	5.0232	0.64428	ug/l	29-132	30	29-132	30	30		
Bis(2-Ethylhexyl)phthalate	117-81-7	3.003	1.53608	ug/l	40-140	30	40-140	30	30		
Butyl benzyl phthalate	85-68-7	5.0232	1.17208	ug/l	40-140	30	40-140	30	30		
Di-n-butylphthalate	84-74-2	5.0232	0.38948	ug/l	40-140	30	40-140	30	30		
Di-n-octylphthalate	117-84-0	5.0232	1.274	ug/l	40-140	30	40-140	30	30		
Diethyl phthalate	84-66-2	5.0232	0.3822	ug/l	40-140	30	40-140	30	30		
Dimethyl phthalate	131-11-3	5.0232	1.82	ug/l	40-140	30	40-140	30	30		
Benzo(a)anthracene	56-55-3	2.002	0.32578	ug/l	40-140	30	40-140	30	30		
Benzo(a)pyrene	50-32-8	2.002	0.40768	ug/l	40-140	30	40-140	30	30		
Benzo(b)fluoranthene	205-99-2	2.002	0.355264	ug/l	40-140	30	40-140	30	30		
Benzo(k)fluoranthene	207-08-9	2.002	0.37492	ug/l	40-140	30	40-140	30	30		
Chrysene	218-01-9	2.002	0.341068	ug/l	40-140	30	40-140	30	30		
Acenaphthylene	208-96-8	2.002	0.46592	ug/l	45-123	30	45-123	30	30		
Anthracene	120-12-7	2.002	0.32942	ug/l	40-140	30	40-140	30	30		
Benzo(ghi)perylene	191-24-2	2.002	0.296296	ug/l	40-140	30	40-140	30	30		
Fluorene	86-73-7	2.002	0.41496	ug/l	40-140	30	40-140	30	30		
Phenanthrene	85-01-8	2.002	0.33124	ug/l	40-140	30	40-140	30	30		
Dibenzo(a,h)anthracene	53-70-3	2.002	0.323232	ug/l	40-140	30	40-140	30	30		+
Indeno(1,2,3-cd)Pyrene	193-39-5	2.002	0.39676	ug/l	40-140	30	40-140	30	30		+
	Please Note that the										







Page: 2

Table 2. Minimum Reporting Limits NYTCL Semivolatiles - EPA 8270E (LVI) (WATER)

Holding Time: 7 days

Container/Sample Preservation: 2 - Amber 250ml unpreserved

					LCS		MS		Duplicate	Surrogate		
Analyte	CAS #	RL	MDL	Units	Criteria	LCS RPD		MS RPD	RPD	Criteria		
Pyrene	129-00-0	2.002	0.279552	ug/l	26-127	30	26-127	30	30	Circona		
Biphenyl	92-52-4	2.002	0.45864	ug/l	40-140	30	40-140	30	30			
4-Chloroaniline	106-47-8	5.0232	1.07016	ug/l	40-140	30	40-140	30	30			
2-Nitroaniline	88-74-4	5.0232	0.49868	ug/l	52-143	30	52-143	30	30			
3-Nitroaniline	99-09-2	5.0232	0.81536	ug/l	25-145	30	25-145	30	30			
4-Nitroaniline	100-01-6	5.0232	0.8008	ug/l	51-143	30	51-143	30	30			
Dibenzofuran	132-64-9	2.002	0.49868	ug/l	40-140	30	40-140	30	30			
2-Methylnaphthalene	91-57-6	2.002	0.455	ug/l	40-140	30	40-140	30	30			
Acetophenone	98-86-2	5.0232	0.5278	ug/l	39-129	30	39-129	30	30			
2,4,6-Trichlorophenol	88-06-2	5.0232	0.61152	ug/l	30-130	30	30-130	30	30			
P-Chloro-M-Cresol	59-50-7	2.002	0.35126	ug/l	23-97	30	23-97	30	30			
2-Chlorophenol	95-57-8	2.002	0.48048	ug/l	27-123	30	27-123	30	30			
2,4-Dichlorophenol	120-83-2	5.0232	0.41132	ug/l	30-130	30	30-130	30	30			
2,4-Dimethylphenol	105-67-9	5.0232	1.77996	ug/l	30-130	30	30-130	30	30			
2-Nitrophenol	88-75-5	10.01	0.84812	ug/l	30-130	30	30-130	30	30			
4-Nitrophenol	100-02-7	10.01	0.6734	ug/l	10-80	30	10-80	30	30			
2,4-Dinitrophenol	51-28-5	20.02	6.6612	ug/l	20-130	30	20-130	30	30			
4,6-Dinitro-o-cresol	534-52-1	10.01	1.81636	ug/l	20-164	30	20-164	30	30			
Pentachlorophenol	87-86-5	10.01	1.79452	ug/l	9-103	30	9-103	30	30			
Phenol	108-95-2	5.0232	0.56784	ug/l	12-110	30	12-110	30	30			
2-Methylphenol	95-48-7	5.0232	0.4914	ug/l	30-130	30	30-130	30	30			
3-Methylphenol/4-Methylphenol	106-44-5	5.0232	0.48048	ug/l	30-130	30	30-130	30	30			
2,4,5-Trichlorophenol	95-95-4	5.0232	0.77532	ug/l	30-130	30	30-130	30	30			
Benzoic Acid	65-85-0	50.232	2.66084	ug/l	10-164	30	10-164	30	30			
Benzyl Alcohol	100-51-6	2.002	0.58968	ug/l	26-116	30	26-116	30	30			
Carbazole	86-74-8	2.002	0.4914	ug/l	55-144	30	55-144	30	30			
2-Fluorophenol	367-12-4									21-120		
Phenol-d6	13127-88-3									10-120		
Nitrobenzene-d5	4165-60-0									23-120		
2-Fluorobiphenyl	321-60-8									15-120		
2,4,6-Tribromophenol	118-79-6									10-120		
4-Terphenyl-d14	1718-51-0									41-149		
	Diagga Note that the					10001.0		(0 11 (0 1				







Page: 1

Table 2. Minimum Reporting Limits METALS by 6010D (SOIL)

		1	1	1	1.66		146	<u> </u>	Dlianta		11-1-1:	T
Analyto	CAS #	DI	MDL	Units	LCS	I CE BBD	MS	MC DDD	Duplicate	Surrogate	Holding —	Container
Aluminum Total	7429-90-5	RL	1.08		Criteria	LCS RPD	75-125	MS RPD		Criteria	Time	
Aluminum, Total		4		mg/kg	48-151			20	20			Metals Only-Glass 60mL/2oz unpreserved
Antimony, Total	7440-36-0	2	0.152	mg/kg	1-208		75-125	20	20		•	Metals Only-Glass 60mL/2oz unpreserved
Arsenic, Total	7440-38-2	0.4	0.0832	mg/kg	79-121		75-125	20	20		•	Metals Only-Glass 60mL/2oz unpreserved
Barium, Total	7440-39-3	0.4	0.0696	mg/kg	83-117		75-125	20	20			Metals Only-Glass 60mL/2oz unpreserved
Beryllium, Total	7440-41-7	0.2	0.0132	mg/kg	83-117		75-125	20	20			Metals Only-Glass 60mL/2oz unpreserved
Cadmium, Total	7440-43-9	0.4	0.0392	mg/kg	83-117		75-125	20	20			Metals Only-Glass 60mL/2oz unpreserved
Calcium, Total	7440-70-2	4	1.4	mg/kg	81-119		75-125	20	20		•	Metals Only-Glass 60mL/2oz unpreserved
Chromium, Total	7440-47-3	0.4	0.0384	mg/kg	80-120		75-125	20	20			Metals Only-Glass 60mL/2oz unpreserved
Cobalt, Total	7440-48-4	0.8	0.0664	mg/kg	84-115		75-125	20	20		-	Metals Only-Glass 60mL/2oz unpreserved
Copper, Total	7440-50-8	0.4	0.1032	mg/kg	81-118		75-125	20	20			Metals Only-Glass 60mL/2oz unpreserved
Iron, Total	7439-89-6	2	0.3612	mg/kg	45-155		75-125	20	20			Metals Only-Glass 60mL/2oz unpreserved
Lead, TCLP	7439-92-1	0.5	0.027	mg/l	75-125	20	75-125	20	20		180 days	, .
Lead, Total	7439-92-1	2	0.1072	mg/kg	81-117		75-125	20	20		180 days	Metals Only-Glass 60mL/2oz unpreserved
Lead, TCLP	7439-92-1	0.5	0.027	mg/l	75-125	20	75-125	20	20		180 days	1 - Plastic 500ml unpreserved
Magnesium, Total	7439-95-4	4	0.616	mg/kg	76-124		75-125	20	20		180 days	Metals Only-Glass 60mL/2oz unpreserved
Manganese, Total	7439-96-5	0.4	0.0636	mg/kg	81-117		75-125	20	20		180 days	Metals Only-Glass 60mL/2oz unpreserved
Nickel, Total	7440-02-0	1	0.0968	mg/kg	83-117		75-125	20	20		180 days	Metals Only-Glass 60mL/2oz unpreserved
Potassium, Total	7440-09-7	100	5.76	mg/kg	71-129		75-125	20	20		180 days	Metals Only-Glass 60mL/2oz unpreserved
Selenium, Total	7782-49-2	0.8	0.1032	mg/kg	78-122		75-125	20	20			Metals Only-Glass 60mL/2oz unpreserved
Silver, Total	7440-22-4	0.2	0.1132	mg/kg	75-124		75-125	20	20		•	Metals Only-Glass 60mL/2oz unpreserved
Sodium, Total	7440-23-5	80	1.26	mg/kg	72-127		75-125	20	20			Metals Only-Glass 60mL/2oz unpreserved
Thallium, Total	7440-28-0	0.8	0.126	mg/kg	80-120		75-125	20	20			Metals Only-Glass 60mL/2oz unpreserved
Vanadium, Total	7440-62-2	0.4	0.0812	mg/kg	78-122		75-125	20	20		•	Metals Only-Glass 60mL/2oz unpreserved
Zinc, Total	7440-66-6	2	0.1172	mg/kg	82-118		75-125	20	20			Metals Only-Glass 60mL/2oz unpreserved
	7110 00 0		011172	1119/119	02 110		73 123				100 00,5	l letais omy class come, 202 ampreserves
				<u> </u>								







Page: 1

Table 2. Minimum Reporting Limits METALS by 6020B (WATER)

				1	1.00	MC		Dunlieste	C	T
Analyte	CAS #	RL	MDL	Units	LCS	LCS RPD Criteria	MS RPD	Duplicate	Surrogate Holding	Container
Aluminum, Total	7429-90-5	10	3.27	ug/l	Criteria 80-120	75-125	20	RPD 20	Criteria Time 180 days	1 - Plastic 500ml HNO3 preserved
Antimony, Total	7440-36-0	4	0.429	ug/l	80-120	75-125	20	20	180 days	1 - Plastic 500ml HNO3 preserved
Arsenic, Total	7440-38-2	0.5	0.165	ug/l	80-120	75-125	20	20	180 days	1 - Plastic 500ml HNO3 preserved
Barium, Total	7440-39-3	0.5	0.173	ug/l	80-120	75-125	20	20	180 days	1 - Plastic 500ml HNO3 preserved
Beryllium, Total	7440-41-7	0.5	0.107	ug/l	80-120	75-125	20	20	180 days	1 - Plastic 500ml HNO3 preserved
Cadmium, Total	7440-43-9	0.2	0.0599	ug/l	80-120	75-125	20	20	180 days	1 - Plastic 500ml HNO3 preserved
Calcium, Total	7440-70-2	100	39.4	ug/l	80-120	75-125	20	20	180 days	1 - Plastic 500ml HNO3 preserved
Chromium, Total	7440-47-3	1	0.178	ug/l	80-120	75-125	20	20	180 days	1 - Plastic 500ml HNO3 preserved
Cobalt, Total	7440-48-4	0.5	0.163	ug/l	80-120	75-125	20	20	180 days	1 - Plastic 500ml HNO3 preserved
Copper, Total	7440-50-8	1	0.384	ug/l	80-120	75-125	20	20	180 days	1 - Plastic 500ml HNO3 preserved
Iron, Total	7439-89-6	50	19.1	ug/l	80-120	75-125	20	20	180 days	1 - Plastic 500ml HNO3 preserved
Lead, Total	7439-92-1	1	0.343	ug/l	80-120	75-125	20	20	180 days	1 - Plastic 500ml HNO3 preserved
Magnesium, Total	7439-95-4	70	24.2	ug/l	80-120	75-125	20	20	180 days	1 - Plastic 500ml HNO3 preserved
Manganese, Total	7439-96-5	1	0.44	ug/l	80-120	75-125	20	20	180 days	1 - Plastic 500ml HNO3 preserved
Nickel, Total	7440-02-0	2	0.556	ug/l	80-120	75-125	20	20	180 days	1 - Plastic 500ml HNO3 preserved
Potassium, Total	7440-09-7	100	30.9	ug/l	80-120	75-125	20	20	180 days	1 - Plastic 500ml HNO3 preserved
Selenium, Total	7782-49-2	5	1.73	ug/l	80-120	75-125	20	20	180 days	1 - Plastic 500ml HNO3 preserved
Silver, Total	7440-22-4	0.4	0.163	ug/l	80-120	75-125	20	20	180 days	1 - Plastic 500ml HNO3 preserved
Sodium, Total	7440-23-5	100	29.3	ug/l	80-120	75-125	20	20	180 days	1 - Plastic 500ml HNO3 preserved
Thallium, Total	7440-28-0	1	0.143	ug/l	80-120	75-125	20	20	180 days	1 - Plastic 500ml HNO3 preserved
Vanadium, Total	7440-62-2	5	1.57	ug/l	80-120	75-125	20	20	180 days	1 - Plastic 500ml HNO3 preserved
Zinc, Total	7440-66-6	10	3.41	ug/l	80-120	75-125	20	20	180 days	1 - Plastic 500ml HNO3 preserved
				- 5,7		10 ==0				
				1						
				1						
				1						
				1						
	Please Note that the	D1 : 6 1:	• • • • • • • • • • • • • • • • • • • •		1	10001 0 11 1 0 1	10 11/0 1			!







Table 2. Minimum Reporting Limits TCL PCBs - EPA 8082A (SOIL)

Holding Time: 365 days

Container/Sample Preservation: 1 - Glass 250ml/8oz unpreserved

A	CAC #	D.	MDI	l luita	LCS	LCC DDD	MS	MC DDD	Duplicate	Surrogate	
Analyte	CAS #	RL	MDL	Units	<u>Criteria</u>	LCS RPD	Criteria	MS RPD	RPD	Criteria	
Aroclor 1016	12674-11-2	50	4.44	ug/kg	40-140	50	40-140	50 50	50 50		
Aroclor 1221	11104-28-2	50 50	5.01 10.6	ug/kg	40-140 40-140	50 50	40-140 40-140	50	50		
Aroclor 1232 Aroclor 1242	11141-16-5 53469-21-9	50	6.74	ug/kg	40-140	50	40-140	50	50		
Aroclor 1248	12672-29-6	50	7.5	ug/kg	40-140	50	40-140	50	50		
Aroclor 1254	11097-69-1	50	5.47	ug/kg	40-140	50	40-140	50	50		
Aroclor 1254 Aroclor 1260	11097-09-1	50	9.24	ug/kg	40-140	50	40-140	50	50		
Aroclor 1260 Aroclor 1262	37324-23-5	50	6.35	ug/kg	40-140	50	40-140	50	50		
Aroclor 1268	11100-14-4	50	5.18	ug/kg	40-140	50	40-140	50	50		
PCBs, Total	1336-36-3	50	4.44	ug/kg	40-140	30	40-140	50	50		
2,4,5,6-Tetrachloro-m-xylene	877-09-8	50	4.44	ug/kg	+			50	50	30-150	
	2051-24-3				+					30-150 30-150	
Decachlorobiphenyl	2031-24-3									30-130	
							Ì				







Table 2. Minimum Reporting Limits TCL PCBs - EPA 8082A (LVI) (WATER)

Holding Time: 365 days

Container/Sample Preservation: 2 - Amber 120ml unpreserved

Aughto	CAC #	DI.	MDI	Unite	LCS	LCC PPD	MS	MC DDD	Duplicate	Surrogate		
Analyte	CAS #	RL	MDL	Units	Criteria 40 140	LCS RPD	<u>Criteria</u>	MS RPD	RPD	Criteria		
Aroclor 1016	12674-11-2	0.0000714	0.000061047	mg/l	40-140	50	40-140	50	50			
Aroclor 1221	11104-28-2	0.0000714	0.000061047	mg/l	40-140	50 50	40-140	50	50 50			
Aroclor 1232	11141-16-5	0.0000714	0.000061047	mg/l	40-140		40-140	50				
Aroclor 1242	53469-21-9	0.0000714	0.000061047	mg/l	40-140	50	40-140	50	50			
Aroclor 1248	12672-29-6	0.0000714	0.000061047	mg/l	40-140	50	40-140	50	50			
Aroclor 1254	11097-69-1	0.0000714	0.000061047	mg/l	40-140	50	40-140	50	50			
Aroclor 1260	11096-82-5	0.0000714	0.000061047	mg/l	40-140	50	40-140	50	50			
Aroclor 1262	37324-23-5	0.0000714	0.000061047	mg/l	40-140	50	40-140	50	50			
Aroclor 1268	11100-14-4	0.0000714	0.000061047	mg/l	40-140	50	40-140	50	50			
PCBs, Total	1336-36-3	0.0000714	0.000061047	mg/l				50	50			
2,4,5,6-Tetrachloro-m-xylene	877-09-8									30-150		
Decachlorobiphenyl	2051-24-3									30-150		
												$\overline{}$
												$\overline{}$
					+							\rightarrow
					†							-
												$\overline{}$
					+		-	+				\longrightarrow
					1		ļ					
					1							
												$\overline{}$
								1				$\overline{}$
					1							
								+				\longrightarrow
	Please Note that the				1	1000/ 0		10 11 10 11]		







Page: 1

Table 2. Minimum Reporting Limits TCL Pesticides - EPA 8081B (WATER)

Holding Time: 7 days

Container/Sample Preservation: 2 - Amber 120ml unpreserved

					LCS		MS		Duplicate	Surrogate		
Analyte	CAS #	RL	MDL	Units	Criteria	LCS RPD	Criteria	MS RPD	RPD	Criteria		
Delta-BHC	319-86-8	1.6008	0.31349	ug/kg	30-150	30	30-150	50	50			
Delta-BHC	319-86-8	0.02	0.00467	ug/l	30-150	20	30-150	30	30			
Lindane	58-89-9	0.667	0.298149	ug/kg	30-150	30	30-150	50	50			
Lindane	58-89-9	0.02	0.00434	ug/l	30-150	20	30-150	30	30			
Alpha-BHC	319-84-6	0.667	0.189428	ug/kg	30-150	30	30-150	50	50			
Alpha-BHC	319-84-6	0.02	0.00439	ug/l	30-150	20	30-150	30	30			
Beta-BHC	319-85-7	1.6008	0.60697	ug/kg	30-150	30	30-150	50	50			
Beta-BHC	319-85-7	0.02	0.0056	ug/l	30-150	20	30-150	30	30			
Heptachlor	76-44-8	0.02	0.0031	ug/l	30-150	20	30-150	30	30			
Heptachlor	76-44-8	0.8004	0.358846	ug/kg	30-150	30	30-150	50	50			
Aldrin	309-00-2	1.6008	0.563615	ug/kg	30-150	30	30-150	50	50			
Aldrin	309-00-2	0.02	0.00216	ug/l	30-150	20	30-150	30	30			
Heptachlor epoxide	1024-57-3	3.0015	0.90045	ug/kg	30-150	30	30-150	50	50			
Heptachlor epoxide	1024-57-3	0.02	0.00415	ug/l	30-150	20	30-150	30	30			
Endrin	72-20-8	0.667	0.27347	ug/kg	30-150	30	30-150	50	50			
Endrin	72-20-8	0.04	0.00429	ug/l	30-150	20	30-150	30	30			
Endrin aldehyde	7421-93-4	2.001	0.70035	ug/kg	30-150	30	30-150	50	50			
Endrin aldehyde	7421-93-4	0.04	0.0081	ug/l	30-150	20	30-150	30	30			
Endrin ketone	53494-70-5	0.04	0.00477	ug/l	30-150	20	30-150	30	30			
Endrin ketone	53494-70-5	1.6008	0.412206	ug/kg	30-150	30	30-150	50	50			
Dieldrin	60-57-1	0.04	0.00429	ug/l	30-150	20	30-150	30	30			
Dieldrin	60-57-1	1.0005	0.50025	ug/kg	30-150	30	30-150	50	50			
4,4'-DDE	72-55-9	1.6008	0.370185	ug/kg	30-150	30	30-150	50	50			
4,4'-DDE	72-55-9	0.04	0.00381	ug/l	30-150	20	30-150	30	30			
4,4'-DDD	72-54-8	1.6008	0.570952	ug/kg	30-150	30	30-150	50	50			
4,4'-DDD	72-54-8	0.04	0.00464	ug/l	30-150	20	30-150	30	30			
4,4'-DDT	50-29-3	1.6008	1.28731	ug/kg	30-150	30	30-150	50	50			
4,4'-DDT	50-29-3	0.04	0.00432	ug/l	30-150	20	30-150	30	30			
Endosulfan I	959-98-8	0.02	0.00345	ug/l	30-150	20	30-150	30	30			
Endosulfan I	959-98-8	1.6008	0.378189	ug/kg	30-150	30	30-150	50	50			
Endosulfan II	33213-65-9	0.04	0.00519	ug/l	30-150	20	30-150	30	30			
Endosulfan II	33213-65-9	1.6008	0.534934	ug/kg	30-150	30	30-150	50	50			
Endosulfan sulfate	1031-07-8	0.04	0.00481	ug/l	30-150	20	30-150	30	30			
Endosulfan sulfate	1031-07-8	0.667	0.317492	ug/kg	30-150	30	30-150	50	50			
Methoxychlor	72-43-5	3.0015	0.9338	ug/kg	30-150	30	30-150	50	50			
Methoxychlor	72-43-5	0.2	0.00684	ug/l	30-150	20	30-150	30	30			
Toxaphene	8001-35-2	30.015	8.4042	ug/kg	30-150	30	30-150	50	50			
Toxaphene	8001-35-2	0.2	0.0627	ug/l	30-150	20	30-150	30	30			
cis-Chlordane	5103-71-9	2.001	0.557612	ug/kg	30-150	30	30-150	50	50			
cis-Chlordane	5103-71-9	0.02	0.00666	ug/l	30-150	20	30-150	30	30			
trans-Chlordane	5103-74-2	0.02	0.00627	ug/l	30-150	20	30-150	30	30			
trans-Chlordane	5103-74-2	2.001	0.528264	ug/kg	30-150	30	30-150	50	50			
L	Diago Note that the			0. 0							· ·	







Table 2. Minimum Reporting Limits TCL Pesticides - EPA 8081B (WATER)

Holding Time: 7 days

Container/Sample Preservation: 2 - Amber 120ml unpreserved

											VVVVVVV	
					LCS		MS		Duplicate RPD	Surrogate		
Analyte	CAS #	RL	MDL	Units	Criteria	LCS RPD	Criteria	MS RPD	RPD 50	Criteria		
Chlordane	57-74-9	13.34	5.30265	ug/kg	30-150	30	30-150	50	50			
Chlordane	57-74-9	0.2	0.0463	ug/l	30-150	20	30-150	30	30			
2,4,5,6-Tetrachloro-m-xylene	877-09-8									30-150		
2,4,5,6-Tetrachloro-m-xylene 2,4,5,6-Tetrachloro-m-xylene	<i>877-09-8</i>									30-150		
Decachlorobiphenyl	2051-24-3									30-150		
Decachlorobiphenyl	2051-24-3									30-150		
					1						1	
											1	
				+	1	1					1	
					+						 	
			1		1						 	
					+						1	
											+	
				+	1	+					+	
	+			+	1	+					+	
					+						+	
					+						-	
				+	+							
				+	+							
				1								
				1	+							
				1								
				1								
	Please Note that th											







Page: 1

Table 2. Minimum Reporting Limits METALS by 7471B (SOIL)

Analyte	CAS #	RL	MDL	Units	LCS Criteria	LCS RPD	MS Criteria	MS RPD	Duplicate RPD 20	Surrogate Criteria	Holding Time	Container Metals Only-Glass 60mL/2oz unpreserve
Mercury, Total	7439-97-6	0.08	0.05216	mg/kg	72-128		80-120	20	20		28 days	Metals Only-Glass 60mL/2oz unpreserve
,,				<i>J. J.</i>							,	· · · · ·
								1				
				†								
				+				+				
				<u> </u>								
					1			†				
				1	1	<u> </u>		†				
				+	 	 		+		+		
			+	1	+	+		+ -				
				1	1			1				
			1		1							





Page: 1

Table 2. Minimum Reporting Limits METALS by 7470A (WATER)

Analyte	CAS #	RL	MDL	Units	LCS	I CS RPD	MS	MS RPD	Duplicate RPD	Surrogate	Holding Time 28 days	Container
Mercury, Total	7439-97-6	0.2	0.0915	ug/l	80-120	LCS RPD	75-125	20	RPD 20	Criteria	28 days	1 - Plastic 500ml HNO3 preserved
riercury, rotar	7433 37 0	0.2	0.0515	ug/1	00 120		75 125	20	20		20 day3	1 Hastic 500mi Hivos preserved
					 							
					 							
					1							
					1							
					1							
					1							
					1							
					1							
					1							
					1							
					1							
					1							
					 							
					 							
					 							
		1				1						







Table 2. Minimum Reporting Limits 1,4 Dioxane via EPA 8270E-SIM (ug/L) (WATER)

Holding Time: 7 days

Container/Sample Preservation: 2 - Amber 250ml unpreserved

Analyte	CAS #	RL	MDL	Units	LCS	LCS RPD	MS Criteria	MS RPD	Duplicate RPD	Surrogate	
1,4-Dioxane	123-91-1	0.15	0.0339	ug/l	40-140	LCS RPD 30	40-140	30	RPD 30	Criteria	
1,4-Dioxane-d8	17647-74-4			<u> </u>						15-110	
1,4-Dioxane-d8 (IS)	17647-74-4			ug/l							
				<u> </u>							
					1						
					1						
					1						
	+				1						<u> </u>
	+										<u> </u>
	+										
	Please Note that the	D information	L 2 provided in thi	s table is sale	ulated using	1000/c So	lida fostar	(Soil/Soli	ide only)		L







Page: 1

Table 2. Minimum Reporting Limits WETCHEM (SOIL)

Analista	CAS #	DI	MDI	lleita	LCS	LCC DDD	MS	MC DDD	Duplicate	Method	Holding	Container
Analyte Consider Tatal	CAS #	RL	MDL	Units	Criteria	LCS RPD	<u>Criteria</u>	MS RPD	RPD		Time	Container
Cyanide, Total	57-12-5	5	1.8	ug/l	85-115	20	80-120	20	20	9010C/9012B		1 - Plastic 250ml NaOH preserved
Chromium, Hexavalent	18540-29-9	0.8	0.16	mg/kg	80-120	20	75-125	20	20	7196A	30 days	1 - Glass 120ml/4oz unpreserved
Chromium, Hexavalent	18540-29-9	10	3	ug/l	85-115	20	85-115	20	20	7196A	24 hours	1 - Plastic 500ml unpreserved
Cyanide, Total	57-12-5	1	0.212	mg/kg	80-120	35	75-125	35	35	9010C/9012B	14 days	1 - Glass 250ml/8oz unpreserved
					ļ							
					ļ							
	+	+		+		 	 	1		1		







Page: 1

Table 2. Minimum Reporting Limits PFAAs via EPA 1633 (WATER)

Holding Time: 28 days

Container/Sample Preservation: 3 - Plastic 500ml unpreserved

					LCS		MS		Duplicate	Surrogate		
Analyte	CAS #	RL	MDL	Units	Criteria	LCS RPD	Criteria	MS RPD	RPD	Criteria		
Perfluorobutanoic Acid (PFBA)	375-22-4	6.4	1.024	ng/l	40-150	30	40-150	30	30			
Perfluorobutanoic Acid (PFBA)	375-22-4	0.8	0.0504	ng/g	40-150	30	40-150	30	30			
Perfluoropentanoic Acid (PFPeA)	2706-90-3	0.4	0.056	ng/g	40-150	30	40-150	30	30			
Perfluoropentanoic Acid (PFPeA)	2706-90-3	3.2	0.856	ng/l	40-150	30	40-150	30	30			
Perfluorobutanesulfonic Acid (PFBS)	375-73-5	0.2	0.0432	ng/g	40-150	30	40-150	30	30			
Perfluorobutanesulfonic Acid (PFBS)	375-73-5	1.6	0.536	ng/l	40-150	30	40-150	30	30			
1H,1H,2H,2H-Perfluorohexanesulfonic Acid (4:2FTS)	757124-72-4	0.8	0.0808	ng/g	40-150	30	40-150	30	30			
1H,1H,2H,2H-Perfluorohexanesulfonic Acid (4:2FTS)	757124-72-4	6.4	1.672	ng/l	40-150	30	40-150	30	30			
Perfluorohexanoic Acid (PFHxA)	307-24-4	0.2	0.0464	ng/g	40-150	30	40-150	30	30			
Perfluorohexanoic Acid (PFHxA)	307-24-4	1.6	0.472	ng/l	40-150	30	40-150	30	30			
Perfluoropentanesulfonic Acid (PFPeS)	2706-91-4	1.6	0.28	ng/l	40-150	30	40-150	30	30			
Perfluoropentanesulfonic Acid (PFPeS)	2706-91-4	0.2	0.0232	ng/g	40-150	30	40-150	30	30			
Perfluoroheptanoic Acid (PFHpA)	375-85-9	1.6	0.32	ng/l	40-150	30	40-150	30	30			
Perfluoroheptanoic Acid (PFHpA)	375-85-9	0.2	0.0232	ng/g	40-150	30	40-150	30	30			
Perfluorohexanesulfonic Acid (PFHxS)	355-46-4	0.2	0.0592	ng/g	40-150	30	40-150	30	30			
Perfluorohexanesulfonic Acid (PFHxS)	355-46-4	1.6	0.384	ng/l	40-150	30	40-150	30	30			
Perfluorooctanoic Acid (PFOA)	335-67-1	1.6	0.696	ng/l	40-150	30	40-150	30	30			
Perfluorooctanoic Acid (PFOA)	335-67-1	0.2	0.052	ng/g	40-150	30	40-150	30	30			
1H,1H,2H,2H-Perfluorooctanesulfonic Acid (6:2FTS)	27619-97-2	0.8	0.28	ng/g	40-150	30	40-150	30	30			
1H,1H,2H,2H-Perfluorooctanesulfonic Acid (6:2FTS)	27619-97-2	6.4	2.16	ng/l	40-150	30	40-150	30	30			
Perfluoroheptanesulfonic Acid (PFHpS)	375-92-8	0.2	0.0368	ng/g	40-150	30	40-150	30	30			
Perfluoroheptanesulfonic Acid (PFHpS)	375-92-8	1.6	0.432	ng/l	40-150	30	40-150	30	30			
Perfluorononanoic Acid (PFNA)	375-95-1	1.6	0.504	ng/l	40-150	30	40-150	30	30			-
Perfluorononanoic Acid (PFNA)	375-95-1	0.2	0.0784	ng/g	40-150	30	40-150	30	30			
Perfluorooctanesulfonic Acid (PFOS)	1763-23-1	1.6	0.728	ng/l	40-150	30	40-150	30	30			
Perfluorooctanesulfonic Acid (PFOS)	1763-23-1	0.2	0.0792	ng/g	40-150	30	40-150	30	30			
Perfluorodecanoic Acid (PFDA)	335-76-2	1.6	0.648	ng/l	40-150	30	40-150	30	30			
Perfluorodecanoic Acid (PFDA)	335-76-2	0.2	0.0752	ng/g	40-150	30	40-150	30	30			
1H,1H,2H,2H-Perfluorodecanesulfonic Acid (8:2FTS)	39108-34-4	0.8	0.3872	ng/g	40-150	30	40-150	30	30			
1H,1H,2H,2H-Perfluorodecanesulfonic Acid (8:2FTS)	39108-34-4	6.4	2.488	ng/l	40-150	30	40-150	30	30			
Perfluorononanesulfonic Acid (PFNS)	68259-12-1	0.2	0.0424	ng/g	40-150	30	40-150	30	30			
Perfluorononanesulfonic Acid (PFNS)	68259-12-1	1.6	0.496	ng/l	40-150	30	40-150	30	30			
N-Methyl Perfluorooctanesulfonamidoacetic Acid (NMeFOSA	2355-31-9	0.2	0.1	ng/g	40-150	30	40-150	30	30			
N-Methyl Perfluorooctanesulfonamidoacetic Acid (NMeFOSA	2355-31-9	1.6	0.872	ng/l	40-150	30	40-150	30	30			
Perfluoroundecanoic Acid (PFUnA)	2058-94-8	1.6	0.696	ng/l	40-150	30	40-150	30	30			
Perfluoroundecanoic Acid (PFUnA)	2058-94-8	0.2	0.0512	ng/g	40-150	30	40-150	30	30			
Perfluorodecanesulfonic Acid (PFDS)	335-77-3	1.6	0.368	ng/l	40-150	30	40-150	30	30			
Perfluorodecanesulfonic Acid (PFDS)	335-77-3	0.2	0.032	ng/g	40-150	30	40-150	30	30			
Perfluorooctanesulfonamide (FOSA)	754-91-6	1.6	0.432	ng/l	40-150	30	40-150	30	30			
Perfluorooctanesulfonamide (FOSA)	754-91-6	0.2	0.0432	ng/g	40-150	30	40-150	30	30			
N-Ethyl Perfluorooctanesulfonamidoacetic Acid (NEtFOSAA)	2991-50-6	1.6	0.864	ng/l	40-150	30	40-150	30	30			
N-Ethyl Perfluorooctanesulfonamidoacetic Acid (NEtFOSAA)	2991-50-6	0.2	0.0824	ng/g	40-150	30	40-150	30	30			
	Places Note that the									<u> </u>	L	

Please Note that the RL information provided in this table is calculated using a 100% Solids factor. (Soil/Solids only)

Please Note that the information provided in this table is subject to change at anytime at the discretion of Alpha Analytical, Inc.







Table 2. Minimum Reporting Limits PFAAs via EPA 1633 (WATER)

Holding Time: 28 days

Container/Sample Preservation: 3 - Plastic 500ml unpreserved

					LCS		MS		Duplicate	Surrogate	T	
Analyte	CAS #	RL	MDL	Units	Criteria	LCS RPD	Criteria	MS RPD	RPD	Criteria		
Perfluorododecanoic Acid (PFDoA)	307-55-1	1.6	0.736	ng/l	40-150	30	40-150	30	30	Giicoiia		
Perfluorododecanoic Acid (PFDoA)	307-55-1	0.2	0.0408	ng/g	40-150	30	40-150	30	30			
Perfluorotridecanoic Acid (PFTrDA)	72629-94-8	1.6	0.6	ng/l	40-150	30	40-150	30	30			
Perfluorotridecanoic Acid (PFTrDA)	72629-94-8	0.2	0.0528	ng/g	40-150	30	40-150	30	30			
Perfluorotetradecanoic Acid (PFTA)	376-06-7	0.2	0.1064	ng/g	40-150	30	40-150	30	30			
Perfluorotetradecanoic Acid (PFTA)	376-06-7	1.6	0.424	ng/l	40-150	30	40-150	30	30			
2,3,3,3-Tetrafluoro-2-[1,1,2,2,3,3,3-Heptafluoropropoxy]-Pr	13252-13-6	0.8	0.0984	ng/g	40-150	30	40-150	30	30			
2,3,3,3-Tetrafluoro-2-[1,1,2,2,3,3,3-Heptafluoropropoxy]-Pr	13252-13-6	6.4	0.896	ng/l	40-150	30	40-150	30	30			
4,8-Dioxa-3h-Perfluorononanoic Acid (ADONA)	919005-14-4	6.4	1.008	ng/l	40-150	30	40-150	30	30			
4,8-Dioxa-3h-Perfluorononanoic Acid (ADONA)	919005-14-4	0.8	0.1464	ng/g	40-150	30	40-150	30	30			
Perfluorododecane Sulfonic Acid (PFDoDS)	79780-39-5	0.2	0.0384	ng/g	40-150	30	40-150	30	30			
Perfluorododecane Sulfonic Acid (PFDoDS)	79780-39-5	1.6	0.608	ng/l	40-150	30	40-150	30	30			
9-Chlorohexadecafluoro-3-Oxanone-1-Sulfonic Acid (9Cl-PF	756426-58-1	0.8	0.196	ng/g	40-150	30	40-150	30	30			
9-Chlorohexadecafluoro-3-Oxanone-1-Sulfonic Acid (9Cl-PF)	756426-58-1	6.4	1.32	ng/l	40-150	30	40-150	30	30			
11-Chloroeicosafluoro-3-Oxaundecane-1-Sulfonic Acid (11C	763051-92-9	6.4	1.32	ng/l	40-150	30	40-150	30	30			
11-Chloroeicosafluoro-3-Oxaundecane-1-Sulfonic Acid (11C	763051-92-9	0.8	0.1672	ng/g	40-150	30	40-150	30	30		1	
N-Methyl Perfluorooctane Sulfonamide (NMeFOSA)	31506-32-8	0.2	0.1	ng/g	40-150	30	40-150	30	30			
N-Methyl Perfluorooctane Sulfonamide (NMeFOSA)	31506-32-8	1.6	0.696	ng/l	40-150	30	40-150	30	30			
N-Ethyl Perfluorooctane Sulfonamide (NEtFOSA)	4151-50-2	0.2	0.112	ng/g	40-150	30	40-150	30	30		1	
N-Ethyl Perfluorooctane Sulfonamide (NEtFOSA)	4151-50-2	1.6	0.736	ng/l	40-150	30	40-150	30	30			
N-Methyl Perfluorooctanesulfonamido Ethanol (NMeFOSE)	24448-09-7	16	3.76	ng/l	40-150	30	40-150	30	30		1	
N-Methyl Perfluorooctanesulfonamido Ethanol (NMeFOSE)	24448-09-7	2	0.2504	ng/g	40-150	30	40-150	30	30			
N-Ethyl Perfluorooctanesulfonamido Ethanol (NEtFOSE)	1691-99-2	16	1.96	ng/l	40-150	30	40-150	30	30		1	
N-Ethyl Perfluorooctanesulfonamido Ethanol (NEtFOSE)	1691-99-2	2	0.5104	ng/g	40-150	30	40-150	30	30		1	
Perfluoro-3-Methoxypropanoic Acid (PFMPA)	377-73-1	3.2	0.456	ng/l	40-150	30	40-150	30	30		1	
Perfluoro-3-Methoxypropanoic Acid (PFMPA)	377-73-1	0.4	0.0408	ng/g	40-150	30	40-150	30	30		1	
Perfluoro-4-Methoxybutanoic Acid (PFMBA)	863090-89-5	0.4	0.0312	ng/g	40-150	30	40-150	30	30			
Perfluoro-4-Methoxybutanoic Acid (PFMBA)	863090-89-5	3.2	0.424	ng/l	40-150	30	40-150	30	30		1	
Perfluoro(2-Ethoxyethane)Sulfonic Acid (PFEESA)	113507-82-7	0.4	0.0832	ng/g	40-150	30	40-150	30	30		1	
Perfluoro(2-Ethoxyethane)Sulfonic Acid (PFEESA)	113507-82-7	3.2	0.352	ng/l	40-150	30	40-150	30	30		1	
Nonafluoro-3,6-Dioxaheptanoic Acid (NFDHA)	151772-58-6	3.2	1.888	ng/l	40-150	30	40-150	30	30		1	
Nonafluoro-3,6-Dioxaheptanoic Acid (NFDHA)	151772-58-6	0.4	0.0952	ng/g	40-150	30	40-150	30	30			
3-Perfluoropropyl Propanoic Acid (3:3FTCA)	356-02-5	1	0.144	ng/g	40-150	30	40-150	30	30			
3-Perfluoropropyl Propanoic Acid (3:3FTCA)	356-02-5	8	2.64	ng/l	40-150	30	40-150	30	30		1	
2H,2H,3H,3H-Perfluorooctanoic Acid (5:3FTCA)	914637-49-3	40	9.36	ng/l	40-150	30	40-150	30	30			
2H,2H,3H,3H-Perfluorooctanoic Acid (5:3FTCA)	914637-49-3	5	0.5048	ng/g	40-150	30	40-150	30	30		1	
3-Perfluoroheptyl Propanoic Acid (7:3FTCA)	812-70-4	40	6.312	ng/l	40-150	30	40-150	30	30			
3-Perfluoroheptyl Propanoic Acid (7:3FTCA)	812-70-4	5	1.76	ng/g	40-150	30	40-150	30	30			
Perfluoro[13C4]Butanoic Acid (MPFBA)	NONE	-		5, 5					-	20-150		
Perfluoro[13C4]Butanoic Acid (MPFBA)	NONE									20-150	<u> </u>	
Perfluoro[13C5]Pentanoic Acid (M5PFPEA)	NONE									20-150	<u> </u>	
Perfluoro[13C5]Pentanoic Acid (M5PFPEA)	NONE									20-150		
	Planca Nata that the	D				1000/ 6		(0 11/0 1		_ =		







Table 2. Minimum Reporting Limits PFAAs via EPA 1633 (WATER)

Holding Time: 28 days

Container/Sample Preservation: 3 - Plastic 500ml unpreserved

			1		LCS		MS		Duplicate	Surrogate	
Analyte	CAS #	RL	MDL	Units	Criteria	LCS RPD (MS RPD	RPD	Criteria	
Perfluoro[2,3,4-13C3]Butanesulfonic Acid (M3PFBS)	NONE				Criteria		<u> </u>	110 111 2	KF D	20-150	
Perfluoro[2,3,4-13C3]Butanesulfonic Acid (M3PFBS)	NONE									20-150	
1H,1H,2H,2H-Perfluoro[1,2-13C2]Hexanesulfonic Acid (M2-	NONE									20-150	
1H,1H,2H,2H-Perfluoro[1,2-13C2]Hexanesulfonic Acid (M2-	NONE									20-150	
Perfluoro[1,2,3,4,6-13C5]Hexanoic Acid (M5PFHxA)	NONE									20-150	
Perfluoro[1,2,3,4,6-13C5]Hexanoic Acid (M5PFHxA)	NONE									20-150	
Perfluoro[1,2,3,4-13C4]Heptanoic Acid (M4PFHpA)	NONE									20-150	
Perfluoro[1,2,3,4-13C4]Heptanoic Acid (M4PFHpA)	NONE									20-150	
Perfluoro[1,2,3-13C3]Hexanesulfonic Acid (M3PFHxS)	NONE									20-150	
Perfluoro[1,2,3-13C3]Hexanesulfonic Acid (M3PFHxS)	NONE									20-150	
Perfluoro[13C8]Octanoic Acid (M8PFOA)	NONE				1					20-150	
Perfluoro[13C8]Octanoic Acid (M8PFOA)	NONE									20-150	
1H,1H,2H,2H-Perfluoro[1,2-13C2]Octanesulfonic Acid (M2-	NONE									20-150	
1H,1H,2H,2H-Perfluoro[1,2-13C2]Octanesulfonic Acid (M2-	NONE									20-150	
Perfluoro[13C9]Nonanoic Acid (M9PFNA)	NONE									20-150	
Perfluoro[13C9]Nonanoic Acid (M9PFNA)	NONE									20-150	
Perfluoro[13C8]Octanesulfonic Acid (M8PFOS)	NONE				1					20-150	
Perfluoro[13C8]Octanesulfonic Acid (M8PFOS)	NONE									20-150	
Perfluoro[1,2,3,4,5,6-13C6]Decanoic Acid (M6PFDA)	NONE									20-150	
Perfluoro[1,2,3,4,5,6-13C6]Decanoic Acid (M6PFDA)	NONE									20-150	
1H,1H,2H,2H-Perfluoro[1,2-13C2]Decanesulfonic Acid (M2-	NONE									20-150	
1H,1H,2H,2H-Perfluoro[1,2-13C2]Decanesulfonic Acid (M2-	NONE									20-150	
N-Deuteriomethylperfluoro-1-octanesulfonamidoacetic Acid	NONE									20-150	
N-Deuteriomethylperfluoro-1-octanesulfonamidoacetic Acid	NONE									20-150	
Perfluoro[1,2,3,4,5,6,7-13C7]Undecanoic Acid (M7-PFUDA)	NONE									20-150	
Perfluoro[1,2,3,4,5,6,7-13C7]Undecanoic Acid (M7-PFUDA)	NONE									20-150	
Perfluoro[13C8]Octanesulfonamide (M8FOSA)	NONE									20-150	
Perfluoro[13C8]Octanesulfonamide (M8FOSA)	NONE									20-150	
N-Deuterioethylperfluoro-1-octanesulfonamidoacetic Acid (NONE									20-150	
N-Deuterioethylperfluoro-1-octanesulfonamidoacetic Acid (NONE									20-150	
Perfluoro[1,2-13C2]Dodecanoic Acid (MPFDOA)	NONE									20-150	
Perfluoro[1,2-13C2]Dodecanoic Acid (MPFDOA)	NONE									20-150	
Perfluoro[1,2-13C2]Tetradecanoic Acid (M2PFTEDA)	NONE									20-150	
Perfluoro[1,2-13C2]Tetradecanoic Acid (M2PFTEDA)	NONE									20-150	
2,3,3,3-Tetrafluoro-2-[1,1,2,2,3,3,3-Heptafluoropropoxy]-1.	NONE									20-150	
2,3,3,3-Tetrafluoro-2-[1,1,2,2,3,3,3-Heptafluoropropoxy]-1.	NONE									20-150	
N-Methyl-d3-Perfluoro-1-Octanesulfonamide (d3-NMeFOSA)	NONE									20-150	
N-Methyl-d3-Perfluoro-1-Octanesulfonamide (d3-NMeFOSA)	NONE									20-150	
N-Ethyl-d5-Perfluoro-1-Octanesulfonamide (d5-NEtFOSA)	NONE									20-150	
N-Ethyl-d5-Perfluoro-1-Octanesulfonamide (d5-NEtFOSA)	NONE									20-150	
2-(N-Methyl-d3-Perfluoro-1-Octanesulfonamido)ethan-d4-o	1265205-95-5									20-150	
2-(N-Methyl-d3-Perfluoro-1-Octanesulfonamido)ethan-d4-o	1265205-95-5									20-150	







Table 2. Minimum Reporting Limits PFAAs via EPA 1633 (WATER)

Holding Time: 28 days

Container/Sample Preservation: 3 - Plastic 500ml unpreserved

		<u> </u>	1		LCS		MS		Dunlicate	Surrogate	
Analyte	CAS #	RL	MDL	Units	Criteria	LCS RPD	Critoria	MS RPD	Duplicate RPD	Critoria	
2-(N-Ethyl-d5-Perfluoro-1-Octanesulfonamido)ethan-d4-ol (NONE			3 3 3 3 3	Criteria		Criteria		IXF D	20-150	†
2-(N-Ethyl-d5-Perfluoro-1-Octanesulfonamido)ethan-d4-ol (NONE									20-150	
											
											+
					<u> </u>						+
											+
											_
											+
											+
				<u> </u>	†						+
			1	1	1						+
				1	1						+
											+
	Planca Nata that the	51 : 6 .:	· · · · · · · · · · · · · · · · · · ·		·	1000/ 6		10 11 10 11		•	-







Table 2. Minimum Reporting Limits Volatile Organics in Air: TO-15 (AIR)

Date Created: 08/01/23 Created By: Mitch Ostrowski File: PM14940-1 Page: 1

Holding Time: 30 days

Container/Sample Preservation: 1 - Canister - 2.7 Liter

			T	1	LCS	MS	Ī	Duplicate	Surrogate		
Analyte	CAS #	RL	MDL	Units	Criteria		MS RPD	RPD	Criteria		
1,1,1-Trichloroethane	71-55-6	0.2	0.0614	ppbV	70-130	- Cittoria	25	25	- Circuita		
1,1,2,2-Tetrachloroethane	79-34-5	0.2	0.052	ppbV	70-130		25	25			
1,1,2-Trichloroethane	79-00-5	0.2	0.0582	ppbV	70-130		25	25			
1,1-Dichloroethane	75-34-3	0.2	0.0568	ppbV	70-130		25	25			
1,1-Dichloroethene	75-35-4	0.2	0.0568	ppbV	70-130		25	25			
1,2,3-Trimethylbenzene	526-73-8	0.2	0.0576	ppbV	70-130		25	25			
1,2,4-Trichlorobenzene	120-82-1	0.2	0.1	ppbV	70-130		25	25			
1,2,4-Trimethylbenzene	95-63-6	0.2	0.0577	ppbV	70-130		25	25			
1,2,4,5-Tetramethylbenzene	95-93-2	0.2	0.135	ppbV	70-130		25	25			
1,2-Dibromoethane	106-93-4	0.2	0.0544	ppbV	70-130		25	25			
1,2-Dichlorobenzene	95-50-1	0.2	0.0619	ppbV	70-130		25	25			
1,2-Dichloroethane	107-06-2	0.2	0.0787	ppbV	70-130		25	25			
1,2-Dichloropropane	78-87-5	0.2	0.0631	ppbV	70-130		25	25			
1,3,5-Trimethylbenzene	108-67-8	0.2	0.06	ppbV	70-130		25	25			
1,3-Butadiene	106-99-0	0.2	0.0619	ppbV	70-130		25	25			
1,3-Dichlorobenzene	541-73-1	0.2	0.0777	ppbV	70-130		25	25			
1,4-Dichlorobenzene	106-46-7	0.2	0.0826	ppbV	70-130		25	25			
1,4-Dioxane	123-91-1	0.2	0.0538	ppbV	70-130		25	25			
2,2,4-Trimethylpentane	540-84-1	0.2	0.0692	ppbV	70-130		25	25			
2-Butanone	78-93-3	0.5	0.099	ppbV	70-130		25	25			
2-Hexanone	591-78-6	0.2	0.0912	ppbV	70-130		25	25			
2-Methylthiophene	554-14-3	0.2	0.0622	ppbV	70-130		25	25			
3-Methylthiophene	616-44-4	0.2	0.0634	ppbV	70-130		25	25			
3-Chloropropene	107-05-1	0.2	0.086	ppbV	70-130		25	25			
2-Ethylthiophene	872-55-9	0.2	0.0612	ppbV	70-130		25	25			
4-Ethyltoluene	622-96-8	0.2	0.0554	ppbV	70-130		25	25			
Acetone	67-64-1	1	0.515	ppbV	40-160		25	25			
Benzene	71-43-2	0.2	0.0643	ppbV	70-130		25	25			
Benzyl chloride	100-44-7	0.2	0.0939	ppbV	70-130		25	25			
Benzothiophene	95-15-8	0.5	0.273	ppbV	70-130		25	25			
Bromodichloromethane	75-27-4	0.2	0.0689	ppbV	70-130		25	25			
Bromoform	75-25-2	0.2	0.0596	ppbV	70-130		25	25			
Bromomethane	74-83-9	0.2	0.0547	ppbV	70-130		25	25			
Carbon disulfide	75-15-0	0.2	0.0465	ppbV	70-130		25	25			
Carbon tetrachloride	56-23-5	0.2	0.0686	ppbV	70-130		25	25			
Chlorobenzene	108-90-7	0.2	0.0516	ppbV	70-130		25	25			
Chloroethane	75-00-3	0.2	0.0649	ppbV	70-130		25	25			
Chloroform	67-66-3	0.2	0.0552	ppbV	70-130		25	25			
Chloromethane	74-87-3	0.2	0.0576	ppbV	70-130		25	25			
cis-1,2-Dichloroethene	156-59-2	0.2	0.0595	ppbV	70-130		25	25			
cis-1,3-Dichloropropene	10061-01-5	0.2	0.0674	ppbV	70-130		25	25			
Cyclohexane	110-82-7	0.2	0.0728	ppbV	70-130		25	25			
	Planca Note that the									<u> </u>	







Page: 2

Table 2. Minimum Reporting Limits Volatile Organics in Air: TO-15 (AIR)

Holding Time: 30 days

Container/Sample Preservation: 1 - Canister - 2.7 Liter

					LCS	MS		Duplicate	Surrogate	
Analyte	CAS #	RL	MDL	Units	Criteria	LCS RPD Criteria	MS RPD	RPD	Criteria	
Dibromochloromethane	124-48-1	0.2	0.0566	ppbV	70-130		25	25		
Dichlorodifluoromethane	75-71-8	0.2	0.0757	ppbV	70-130		25	25		
Ethyl Alcohol	GCDAI06	5	1.74	ppbV	40-160		25	25		
Ethyl Acetate	141-78-6	0.5	0.297	ppbV	70-130		25	25		
Ethylbenzene	100-41-4	0.2	0.0575	ppbV	70-130		25	25		
1,1,2-Trichloro-1,2,2-Trifluoroethane	76-13-1	0.2	0.0506	ppbV	70-130		25	25		
1,2-Dichloro-1,1,2,2-tetrafluoroethane	76-14-2	0.2	0.0504	ppbV	70-130		25	25		
Hexachlorobutadiene	87-68-3	0.2	0.0607	ppbV	70-130		25	25		
iso-Propyl Alcohol	67-63-0	0.5	0.272	ppbV	40-160		25	25		
Methylene chloride	75-09-2	0.5	0.125	ppbV	70-130		25	25		
4-Methyl-2-pentanone	108-10-1	0.5	0.19	ppbV	70-130		25	25		
Methyl tert butyl ether	1634-04-4	0.2	0.045	ppbV	70-130		25	25		
Methyl Methacrylate	80-62-6	0.5	0.226	ppbV	40-160		25	25		
p/m-Xylene	179601-23-1	0.4	0.125	ppbV	70-130		25	25		
o-Xylene	95-47-6	0.2	0.0621	ppbV	70-130		25	25		
Xylene (Total)	1330-20-7	0.2	0.0621	ppbV			25	25		
Heptane	142-82-5	0.2	0.0828	ppbV	70-130		25	25		
n-Heptane	142-82-5	0.2	0.0828	ppbV	70-130		25	25		
n-Hexane	110-54-3	0.2	0.0743	ppbV	70-130		25	25		
Propylene	115-07-1	0.5	0.135	ppbV	70-130		25	25		
Styrene	100-42-5	0.2	0.0596	ppbV	70-130		25	25		
Tetrachloroethene	127-18-4	0.2	0.0627	ppbV	70-130		25	25		
Thiophene	110-02-1	0.2	0.052	ppbV	70-130		25	25		
Tetrahydrofuran	109-99-9	0.5	0.117	ppbV	70-130		25	25		
Toluene	108-88-3	0.2	0.0867	ppbV	70-130		25	25		
trans-1,2-Dichloroethene	156-60-5	0.2	0.0755	ppbV	70-130		25	25		
1,2-Dichloroethene (total)	540-59-0	0.2	0.0595	ppbV			25	25		
trans-1,3-Dichloropropene	10061-02-6	0.2	0.0783	ppbV	70-130		25	25		
1,3-Dichloropropene, Total	542-75-6	0.2	0.0674	ppbV			25	25		
Trichloroethene	79-01-6	0.2	0.0548	ppbV	70-130		25	25		
Trichlorofluoromethane	75-69-4	0.2	0.0787	ppbV	70-130		25	25		
Vinyl acetate	108-05-4	1	0.323	ppbV	70-130		25	25		
Vinyl bromide	593-60-2	0.2	0.0722	ppbV	70-130		25	25		
Vinyl chloride	75-01-4	0.2	0.0582	ppbV	70-130		25	25		
Naphthalene	91-20-3	0.2	0.078	ppbV	70-130		25	25		
Total HC As Hexane	NONE	10	0.0743	ppbV	70-130		25	25		
Total VOCs As Toluene	NONE	10	0.0867	ppbV	70-130		25	25		
Propane	74-98-6	0.5	0.152	ppbV	70-130		25	25		
Acrylonitrile	107-13-1	0.5	0.0894	ppbV	70-130		25	25		
Acrolein	107-02-8	0.5	0.149	ppbV	60-113		25	25		
1,1,1,2-Tetrachloroethane	630-20-6	0.2	0.0508	ppbV	70-130		25	25		
Isopropylbenzene	98-82-8	0.2	0.0621	ppbV	70-130		25	25		
						a a 1000/a Calida factor				







Table 2. Minimum Reporting Limits Volatile Organics in Air: TO-15 (AIR)

Holding Time: 30 days

Container/Sample Preservation: 1 - Canister - 2.7 Liter


75-05-8 108-86-1 75-45-6 75-43-4 74-95-3 109-66-0 111-65-9 994-05-8 95-49-8	RL 0.2 0.2 0.2 0.2 0.2 0.2 0.2 0.2 0.2 0.2	0.0575 0.101 0.0579 0.0463 0.112 0.0598 0.113	ppbV ppbV ppbV ppbV ppbV ppbV ppbV	70-130 70-130 70-130 70-130 70-130 70-130	LCS RPD	Criteria	25 25	25 25	Criteria			
75-05-8 108-86-1 75-45-6 75-43-4 74-95-3 109-66-0 111-65-9 994-05-8 95-49-8	0.2 0.2 0.2 0.2 0.2 0.2 0.2 0.2	0.101 0.0579 0.0463 0.112 0.0598 0.113	ppbV ppbV ppbV ppbV	70-130 70-130 70-130			25	25				
108-86-1 75-45-6 75-43-4 74-95-3 109-66-0 111-65-9 994-05-8 95-49-8	0.2 0.2 0.2 0.2 0.2 0.2	0.0579 0.0463 0.112 0.0598 0.113	ppbV ppbV ppbV	70-130 70-130								
75-45-6 75-43-4 74-95-3 109-66-0 111-65-9 994-05-8 95-49-8	0.2 0.2 0.2 0.2 0.2	0.0463 0.112 0.0598 0.113	ppbV ppbV	70-130								
75-43-4 74-95-3 109-66-0 111-65-9 994-05-8 95-49-8	0.2 0.2 0.2 0.2	0.112 0.0598 0.113	ppbV				25	25				
74-95-3 109-66-0 111-65-9 994-05-8 95-49-8	0.2 0.2 0.2	0.0598 0.113		I 70-130			25	25				
109-66-0 111-65-9 994-05-8 95-49-8	0.2 0.2	0.113	Vdqq				25	25				
111-65-9 994-05-8 95-49-8	0.2		•	70-130			25	25				
994-05-8 95-49-8		0 0070	ppbV	70-130			25	25				
95-49-8	0.2	0.0676	ppbV	70-130			25	25				
		0.0672	ppbV	70-130			25	25				
100 42 4	0.2	0.0761	ppbV	70-130			25	25				
106-43-4	0.2	0.0765	ppbV	70-130			25	25				
594-20-7	0.2	0.0429	ppbV	70-130			25	25				
563-58-6	0.2	0.0593	ppbV	70-130			25	25				
108-20-3	0.2	0.0631	ppbV	70-130			25	25				
637-92-3	0.2	0.0731	ppbV	70-130			25	25				
87-61-6	0.2	0.0738	ppbV	70-130			25	25				
60-29-7	0.2	0.0853	ppbV	70-130			25	25				
104-51-8	0.2	0.0536	ppbV	70-130			25	25				
135-98-8	0.2	0.0547	ppbV	70-130			25	25				
98-06-6	0.2	0.0551	ppbV	70-130			25	25				
96-12-8	0.2	0.0624	ppbV	70-130			25	25				
99-87-6	0.2	0.0567	ppbV	70-130			25	25				
103-65-1	0.2	0.0633	ppbV	70-130			25	25				
142-28-9	0.2	0.0536	ppbV	70-130			25	25				
67-56-1	5	3.029	ppbV	70-130			25	25				
75-07-0	2.5	1.73	ppbV	70-130			25	25				
106-97-8	0.2	0.08	ppbV	70-130			25	25				
111-84-2	0.2	0.0737	ppbV	70-130			25	25				
1120-21-4	0.2	0.0709		70-130				25				
496-11-7	0.2	0.0591		70-130				25				
	1											
	0.2				†							
											1	
	1				 						1	
	† -	0.200	FP	1	 				70-130		1	
				†	 						1	
				†	†						1	
100 00 1									70 150			
				1							1	
	563-58-6 108-20-3 637-92-3 87-61-6 60-29-7 104-51-8 135-98-8 98-06-6 96-12-8 99-87-6 103-65-1 142-28-9 67-56-1 75-07-0 106-97-8 111-84-2 124-18-5 1120-21-4 496-11-7 95-13-6 90-12-0 112-40-3 123-86-4 75-65-0 91-57-6 17060-07-0 2037-26-5 460-00-4	563-58-6 0.2 108-20-3 0.2 637-92-3 0.2 87-61-6 0.2 60-29-7 0.2 104-51-8 0.2 135-98-8 0.2 98-06-6 0.2 99-87-6 0.2 103-65-1 0.2 142-28-9 0.2 67-56-1 5 75-07-0 2.5 106-97-8 0.2 111-84-2 0.2 112-18-5 0.2 1120-21-4 0.2 496-11-7 0.2 95-13-6 0.2 90-12-0 1 112-40-3 0.2 123-86-4 0.5 75-65-0 0.5 91-57-6 1 17060-07-0 2037-26-5	563-58-6 0.2 0.0593 108-20-3 0.2 0.0631 637-92-3 0.2 0.0731 87-61-6 0.2 0.0738 60-29-7 0.2 0.0853 104-51-8 0.2 0.0536 135-98-8 0.2 0.0547 98-06-6 0.2 0.0551 96-12-8 0.2 0.0624 99-87-6 0.2 0.0567 103-65-1 0.2 0.0633 142-28-9 0.2 0.0536 67-56-1 5 3.029 75-07-0 2.5 1.73 106-97-8 0.2 0.08 111-84-2 0.2 0.0737 124-18-5 0.2 0.0697 1120-21-4 0.2 0.0709 496-11-7 0.2 0.0591 95-13-6 0.2 0.0711 90-12-0 1 0.264 112-40-3 0.2 0.0891 123-86-4 0.5 0.208	563-58-6 0.2 0.0593 ppbV 108-20-3 0.2 0.0631 ppbV 637-92-3 0.2 0.0731 ppbV 87-61-6 0.2 0.0738 ppbV 60-29-7 0.2 0.0853 ppbV 104-51-8 0.2 0.0536 ppbV 135-98-8 0.2 0.0547 ppbV 98-06-6 0.2 0.0551 ppbV 99-87-6 0.2 0.0567 ppbV 103-65-1 0.2 0.0536 ppbV 142-28-9 0.2 0.0536 ppbV 75-07-0 2.5 1.73 ppbV 106-97-8 0.2 0.08 ppbV 11-84-2 0.2 0.0737 ppbV 124-18-5 0.2 0.0697 ppbV 120-21-4 0.2 0.0709 ppbV 99-12-0 1 0.264 ppbV 123-86-4 0.5 0.208 ppbV 123-86-4	563-58-6 0.2 0.0593 ppbV 70-130 108-20-3 0.2 0.0631 ppbV 70-130 637-92-3 0.2 0.0731 ppbV 70-130 87-61-6 0.2 0.0738 ppbV 70-130 60-29-7 0.2 0.0853 ppbV 70-130 104-51-8 0.2 0.0536 ppbV 70-130 135-98-8 0.2 0.0547 ppbV 70-130 98-06-6 0.2 0.0551 ppbV 70-130 99-87-6 0.2 0.0567 ppbV 70-130 99-87-6 0.2 0.0567 ppbV 70-130 103-65-1 0.2 0.0633 ppbV 70-130 142-28-9 0.2 0.0536 ppbV 70-130 67-56-1 5 3.029 ppbV 70-130 75-07-0 2.5 1.73 ppbV 70-130 106-97-8 0.2 0.08 ppbV 70-130 <	563-58-6 0.2 0.0593 ppbV 70-130 108-20-3 0.2 0.0631 ppbV 70-130 637-92-3 0.2 0.0731 ppbV 70-130 87-61-6 0.2 0.0738 ppbV 70-130 60-29-7 0.2 0.0853 ppbV 70-130 104-51-8 0.2 0.0536 ppbV 70-130 135-98-8 0.2 0.0547 ppbV 70-130 98-06-6 0.2 0.0551 ppbV 70-130 99-87-6 0.2 0.0624 ppbV 70-130 103-65-1 0.2 0.0633 ppbV 70-130 142-28-9 0.2 0.0536 ppbV 70-130 167-56-1 5 3.029 ppbV 70-130 106-97-8 0.2 0.0536 ppbV 70-130 11-8+2 0.2 0.0697 ppbV 70-130 112-18-5 0.2 0.0697 ppbV 70-130	563-58-6 0.2 0.0593 ppbV 70-130 108-20-3 0.2 0.0631 ppbV 70-130 637-92-3 0.2 0.0731 ppbV 70-130 87-61-6 0.2 0.0738 ppbV 70-130 60-29-7 0.2 0.0853 ppbV 70-130 104-51-8 0.2 0.0536 ppbV 70-130 135-98-8 0.2 0.0547 ppbV 70-130 98-06-6 0.2 0.0551 ppbV 70-130 99-87-6 0.2 0.0567 ppbV 70-130 103-65-1 0.2 0.0633 ppbV 70-130 142-28-9 0.2 0.0536 ppbV 70-130 67-56-1 5 3.029 ppbV 70-130 75-07-0 2.5 1.73 ppbV 70-130 106-97-8 0.2 0.08 ppbV 70-130 112-41-8-5 0.2 0.0697 ppbV 70-130	563-58-6 0.2 0.0593 ppbV 70-130 25 108-20-3 0.2 0.0631 ppbV 70-130 25 637-92-3 0.2 0.0731 ppbV 70-130 25 87-61-6 0.2 0.0738 ppbV 70-130 25 60-29-7 0.2 0.0853 ppbV 70-130 25 104-51-8 0.2 0.0536 ppbV 70-130 25 135-98-8 0.2 0.0547 ppbV 70-130 25 98-06-6 0.2 0.0551 ppbV 70-130 25 99-87-6 0.2 0.0567 ppbV 70-130 25 103-65-1 0.2 0.0633 ppbV 70-130 25 142-28-9 0.2 0.0536 ppbV 70-130 25 75-07-0 2.5 1.73 ppbV 70-130 25 106-97-8 0.2 0.08 ppbV 70-130 25 111-	563-58-6 0.2 0.0593 ppbV 70-130 25 25 108-20-3 0.2 0.0631 ppbV 70-130 25 25 637-92-3 0.2 0.0731 ppbV 70-130 25 25 87-61-6 0.2 0.0738 ppbV 70-130 25 25 60-29-7 0.2 0.0853 ppbV 70-130 25 25 104-51-8 0.2 0.0536 ppbV 70-130 25 25 135-98-8 0.2 0.0547 ppbV 70-130 25 25 98-06-6 0.2 0.0551 ppbV 70-130 25 25 99-87-6 0.2 0.0567 ppbV 70-130 25 25 103-65-1 0.2 0.0567 ppbV 70-130 25 25 103-65-1 0.2 0.0567 ppbV 70-130 25 25 103-65-1 0.2 0.0567 ppbV <t< td=""><td> S63-58-6</td><td> S63-S8-6</td><td> 563-58-6</td></t<>	S63-58-6	S63-S8-6	563-58-6







FIGURES












- NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION (NYSDEC) TITLE 6 OF THE OFFICIAL COMPILATION OF NEW YORK CODES RULES, ANDREGULATIONS (NYCRR) PART 375 UNRESTRICTED USE SOIL CLEANUPOBJECTIVES (SCOS), RESTRICTED-RESIDENTIAL

FIGURE 4



CURRENT PARCEL BOUNDARY


SITE BOUNDARY



MONITORING WELL LOCATION

NYSDEC Technical and Operational Guidance					
Series (TOGS) 1.1.1 Ambient Water Quality					
Standards (AWQS) and Guidance Values					
Analytes	AWQS	Unit			
Volatile Organics by GC/MS					
Tetrachloroethene	5	μg/L			
Chloroform	7	μg/L			
Dissolved Metals					
Iron, Dissolved	300	μg/L			
Sodium, Dissolved	20,000	μg/L			
Total Metals					
Iron, Total	300	μg/L			
Sodium, Total	20,000	μg/L			
Semivolatile Organics by GC/MS-SIM					
Benzo(a)anthracene	0.002	μg/L			
Benzo(b)fluoranthene	0.002	μg/L			
Benzo(k)fluoranthene	0.002	μg/L			
Chrysene	0.002	μg/L			
Indeno(1,2,3-cd)pyrene	0.002	μg/L			

- 1. ALL LOCATIONS AND DIMENSIONS ARE APPROXIMATE.
- 2. AERIAL IMAGERY SOURCE: NEARMAP, 27 FEBRUARY 2022
- 3. GROUNDWATER SAMPLE ANALYTICAL RESULTS ARE COMPARED TO THE NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION (NYSDEC) TECHNICAL AND OPERATIONAL GUIDANCE SERIES (TOGS) 1.1.1 AMBIENT WATER QUALITY STANDARDS (AWQS)
- 4. EXCEEDANCES OF THE NYSDEC AWQS ARE SHADED YELLOW.
- 5. MICROGRAMS PER LITER (ug/L).
- 6. ESTIMATED VALUE (J)
- 7. ANALYTE NOT DETECTED (ND)






817-819 BEDFORD AVENUE BROOKLYN, NEW YORK

MAP OF GROUNDWATER **CHEMISTRY**

AUGUST 2023

FIGURE 5



LEGEND

PARCEL BOUNDARY

SITE BOUNDARY

APPROXIMATE LOCATION OF PARTIAL CELLAR



APPROXIMATE LOCATION OF FORMER DRUMS & WASTE STORAGE



APPROXIMATE LOCATION OF FLOOR DRAIN



SOIL BORING/TEMPORARY MONITORING WELL LOCATION

Part 375 Remedial Programs Guidelines for Sampling and Analysis of PFAS NYSDEC June 2021 Guidance Values

Analytes	MCL	Unit				
Perfluorinated Alkyl Acids by Isotope Dilution						
Perfluorobutanoic Acid (PFBA)	0.01	μg/L				
Perfluoroheptanoic Acid (PFHpA)	0.01	μg/L				
Perfluorohexanesulfonic Acid (PFHxS)	0.01	μg/L				
Perfluorohexanoic Acid (PFHxA)	0.01	μg/L				
Perfluorooctanesulfonic Acid (PFOS)	0.01	μg/L				
Perfluorooctanoic Acid (PFOA)	0.01	μg/L				
Perfluoropentanoic Acid (PFPeA)	0.01	μg/L				

NOTES

- 1. ALL LOCATIONS AND DIMENSIONS ARE APPROXIMATE.
- 2. AERIAL IMAGERY SOURCE: NEARMAP, 27 FEBRUARY 2022
- 3. GROUNDWATER SAMPLE ANALYTICAL RESULTS ARE COMPARED TO THE PART 375 REMEDIAL PROGRAMS GUIDELINES FOR SAMPLING AND ANALYSIS OF PFAS NYSDEC JUNE 2021 GUIDANCE VALUES.
- 4. EXCEEDANCES OF THE NYSDEC MCL ARE SHADED YELLOW.
- 5. MICROGRAMS PER LITER (ug/L).




817-819 BEDFORD AVENUE BROOKLYN, NEW YORK

MAP OF GROUNDWATER CHEMISTRY EMERGING **CONTAMINANTS**

SCALE IN FEET

FIGURE 5a AUGUST 2022



APPENDIX A Previous Reports (Provided as Separate Files)



APPENDIX B
July 2022 GPR Findings Report for 817 Bedford Avenue





Summary of Scanning of Core Drilling Locations

Prepared For: Haley&Aldrich

Prepared By:
Maksym Demus
maksym.demus@gprsinc.com
Project Manager 1-NYC,CT,NJ
347-597-2408
July 19, 2022



July 19, 2022

Haley&Aldrich

Attn: Ilyssa Sealove

Site: 817 Bedford Avenue, Brooklyn, NY

We appreciate the opportunity to provide this report for our work completed on July 14, 2022.

PURPOSE

The purpose of the project was to locate reinforcing and other obstructions in the slab near proposed core drilling locations. The scope consisted of 8 locations approximately 2'x2' in size. The client marked out the desired locations prior to the scanning and our markings were then placed onto the concrete using water based spray paint and permanent marker.

EQUIPMENT

- Underground Scanning GPR Antenna. The antenna with frequencies ranging from 250 MHz-450 MHz is mounted in a stroller frame which rolls over the surface. The surface needs to be reasonably smooth and unobstructed in order to obtain readable scans. Obstructions such as curbs, landscaping, and vegetation will limit the feasibility of GPR. The data is displayed on a screen and marked in the field in real time. The total depth achieved can be as much as 8' or more with this antenna but can vary widely depending on the types of materials being scanned through. Some soil types such as clay may limit maximum depths to 3' or less. As depth increases, targets must be larger in order to be detected and non-metallic targets can be especially difficult to locate. Depths provided should always be treated as estimates as their accuracy can be affected by multiple factors. For more information, please visit: Link
- Concrete Scanning GPR Antenna. This GPR antenna is handheld and rolls over the surface. The antenna needs a reasonably smooth, unobstructed surface for scanning and is not able to scan within 2"-4" of obstructions such as walls and metal tracks unless they are removed prior to our work. The data is displayed on a screen during the scanning and marked on the surface in real time. The total depth achieved can be as much as 18" or more with this antenna but can vary widely depending on the types of materials being scanned through and other factors such as the spacing of the reinforcing and/or moisture content. Depth accuracy depends on the ability to obtain an accurate depth calibration for the concrete. No harmful radiation is emitted and the work can be performed at any time with people in close proximity. For more information, please visit: Link
- Electromagnetic Pipe Locator. The EM locator can passively detect the electromagnetic fields from live AC power or from radio signals travelling along some conductive utilities. It can also be used in conjunction with a transmitter to connect directly to accessible, metallic pipes or tracer wires. A current is sent through the pipe or tracer wire at a specific frequency and the resulting EM field can then be detected by the receiver. A utility's ability to be located depends on a variety of factors including access to the utility, conductivity, grounding, interference from other fields, and many others. Depths provided should always be treated as estimates as their accuracy can be affected by multiple factors. For more information, please visit: Link

PROCESS


The process begins by using GPR to collect initial scans throughout the area. These scans are used to calibrate the equipment and determine the type of slab, reinforcing patterns, maximum depth penetration, and any other potential limitations. Each location is then scanned in a grid pattern in 4 directions and then rescanned with the antenna cross polarized. The GPR data is viewed in real time and anomalies in the data were located and marked on the surface. Relevant scan examples were saved and will be provided in this report. The EM locator was used to sweep the areas for live power readings and radio frequency signals.

LIMITATIONS

Please keep in mind that there are limitations to any subsurface investigation. The equipment may not achieve maximum effectiveness due to conditions in the concrete or soil such as moisture content, age of the concrete, reinforcing size and spacing, and a variety of other factors. Depths are dependent on many factors so depth accuracy can vary throughout a site and should be treated as estimates only. No subsurface investigation or equipment can provide a complete image of what lies below. Our results should always be used in conjunction with as many methods as possible such as consulting existing plans and drawings, visual inspection of above-ground features, drilling or cutting as far as possible from all of our markings, etc.

FINDINGS

The slab was found to be approximately 5"-8" thick in most areas and was reinforced with wire mesh. Items marked on the surface included: sanitary and electric. Please keep in mind that differentiating between reinforcing, cables, and conduits is not always definitive and is based on depths, patterns, and other clues. Please avoid drilling near any of our markings or, if they cannot be avoided, carefully expose any marked item to confirm its identity prior to coring. The following pages will provide further explanation of the findings.



Data Shot 1: Data shot shows a possible conduit that breaks the wire mesh pattern, at around 1.5". the bottom of the slab cannot be seen



Image 1: This location had the conduit marked from data shot 1, as well as a sewer line that was located by direct connecting to the pipe inside of the cellar



Image 2: This location had no utilities located and is clear for drilling



Image 3: This location was moved several times because of electrical lines that were located using EM scanner. The two conduits split off and it is safe to drill 2' off each electrical mark



Image 4: This location had no utilities located and is clear for drilling



Image 5: This location had no utilities located and is clear for drilling

Prepared for: Prepared By: Date of Scanning:

Terms and Conditions

GPRS does not provide land survey or civil engineering data collection or documentation. This is provided as a reference map of the field markings and is not survey-grade.

<u>LEGEND</u>						
	ELECTRIC		SANITARY			
	WATER		STORM			
	СОММ		UNKNOWN			
	GAS					

817 Bedford Avenue, Brooklyn, NY





Image 6: This location had no utilities located and is clear for drilling



Image 8: This location had no utilities located and is clear for drilling



Image 10: Gas and electric go overhead.



Image 7: This location had no utilities located and is clear for drilling



Image 9: Gas, water, electric and sewer all come into the cellar. Water is cut off here.



Image 11: Sewer is the only thing coming into the garage and it was marked in green.

GPR Data Screenshots and Photos

817 Bedford Avenue, Brooklyn, NY



CLOSING

GPRS, Inc. has been in business since 2001, specializing in underground storage tank location, concrete scanning, utility locating, and shallow void detection for projects throughout the United States. I encourage you to visit our website (www.gprsinc.com) and contact any of the numerous references listed.

GPR, concrete scanner, EM scanner and direct connecting were used to locate all utilities. GPR data was poor due to the wire mesh reinforcing in the slab, which prevents the GPR from penetrating to its full potential. Gas, water, electric and sewer all came into the cellar. The water was cut at the cellar. Gas and electric went overhead from the cellar. Sanitary was the only utility that went into the garage. Direct connecting to the pipe produced a weak signal that was marked out using green paint. No UST was located, GPR and concrete scanner were used to look for a tank. Please stay 2' off any spray painted marks and 2" off any red marker marks.

GPRS appreciates the opportunity to offer our services, and we look forward to continuing to work with you on future projects. Please feel free to contact us for additional information or with any questions you may have regarding this report.

Signed,

Maksym Demus Project Manager 1—NYC,CT,NJ



Direct: 347-597-2408

maksym.demus@gprsinc.com

www.gprsinc.com

Reviewed,

Steve Psihoules Area Manager—NYC,CT,NJ



Direct: 646-765-5599

Steve.psihoules@gprsinc.com

www.gprsinc.com

APPENDIX C Field Sampling Plan





FIELD SAMPLING PLAN 817-819 BEDFORD AVENUE DEVELOPMENT SITE 817-819 BEDFORD AVENUE BROOKLYN, NEW YORK

by Haley & Aldrich of New York New York, New York

for 819 Mazel Mit Brucha LLC 51 Forest Road #316-160 Monroe, NY 10950

File No. 0207044 August 2023

Table of Contents

			Page		
1.	Intro	duction	1		
2.	Field Program				
3.	Utilit	ty Clearance	3		
4.	Field	Data Recording	6		
	4.1 4.2	WRITTEN FIELD DATA ELECTRONIC DATA	6		
5.	Aqui	fer Characterization	8		
	5.1	PROCEDURE	8		
6.	Samı	ple Collection for Laboratory Analysis	9		
	6.16.26.36.4	SOIL SAMPLE COLLECTION FOR LABORATORY ANALYSIS 6.1.1 Preparatory Requirements 6.1.2 Soil Classification 6.1.3 Soil Sampling 6.1.4 Sampling Techniques GROUNDWATER SAMPLE COLLECTION FOR LABORATORY ANALYSIS 6.2.1 Preparatory Requirements 6.2.2 Well Development 6.2.3 Well Purging and Stabilization Monitoring (Low Stress/Low Flow Method) 6.2.4 Sampling Techniques SOIL VAPOR SAMPLING 6.3.1 Preparatory Requirements 6.3.2 Sampling Techniques SAMPLE HANDLING AND SHIPPING 6.4.1 Sample Handling 6.4.2 Sample Labeling 6.4.3 Field Code	9 9 10 11 11 12 12 13 14 16 16 17 17 17		
7.	Field	6.4.4 Packaging 6.4.5 Chain-of-Custody Records 6.4.6 Shipment Instruments – Use and Calibration	18 19 19		
	7.1 7.2 7.3	GENERAL PROCEDURE DISCUSSION DECONTAMINATION OF MONITORING EQUIPMENT DISPOSAL OF WASH SOLUTIONS AND CONTAMINATED FOLUPMENT	20 21 21		

Table of Contents

			Page
8.	Inve	estigation Derived Waste Disposal	22
	8.1	RATIONALE/ASSUMPTIONS	22
	8.2	PROCEDURE	22
Refe	erence	es ·	25

APPENDIX A – Field Forms

1. Introduction

This Field Sampling Plan (FSP) has been prepared as a component of the Remedial Investigation Work Plan (RIWP) for the proposed Brownfield Cleanup Program (BCP) site located at 817-819 Bedford Avenue, Brooklyn, New York (Site). This document was prepared to establish field procedures for field data collection to be performed in support of the RIWP for the Site.

The RIWP includes this Field Sampling Plan, a Quality Assurance Project Plan (QAPP), Health and Safety Plan (HASP), and Community Air Monitoring Plan (CAMP), which are included as part of this plan by reference.

The standard operating procedures (SOPs) included as components of this plan will provide the procedures necessary to meet the project objectives. The SOPs will be used as reference for the methods to be employed for field sample collection and handling and the management of field data collected in the execution of the approved RIWP. The SOPs include numerous methods to execute the tasks of the RIWP. The Project Manager will select the appropriate method as required by field conditions and/or the objective of the respective project task at the time of sample collection. Field procedures will be conducted in general accordance with the New York State Department of Conservation (NYSDEC) Technical Guidance for Site Investigation and Remediation (DER-10) and the Sampling, Analysis and Assessment of Per- and Polyfluoroalkyl Substances (PFAS) under NYSDEC Part 375 Remedial Program when applicable.



2. Field Program

This FSP provides the general purpose of sampling as well as procedural information. The RIWP contains the details on sampling and analysis (locations, depths, frequency, analyte lists, etc.).

The field program has been designed to acquire the necessary data to comply with the RIWP, and includes the following tasks:

- Soil sampling;
- Groundwater sampling;
- Soil vapor sampling;
- Sampling of investigation of derived wastes (IDW) as needed for disposal.

Based on the findings of the August 2022 RIR and the November 2022 Supplemental RIR for 817 Bedford Avenue and the March 2023 Limited Phase II ESI for 819 Bedford Avenue, all conducted by Haley & Aldrich, revealed the presence of heavy metals and semi-volatile organic compounds (SVOCs) in soil; chlorinated volatile organic compounds (CVOCs), SVOCs, total metals, dissolved metals, and per- and polyfluoroalkyl substances (PFAS) in groundwater; and CVOCs in soil vapor. These findings indicate the need for additional investigation and sampling on order to comprehensively understand the extent of contamination on the Site.

Previous investigations did not comprehensively delineate the extent of soil, groundwater and soil vapor contamination at the Site. An RI will be performed upon acceptance of the Site into the BCP and approval of the RIWP that will include additional targeted soil, groundwater, and soil vapor sampling. Results of the additional sample analyses will be used to confirm the results of the previous Site characterization activities, potentially identify an onsite/offsite source, and determine a course for remedial action.

The SOPs presented herein may be changed, as required, dependent on-site conditions, or equipment limitations, at the time of sample collection. If the procedures employed differ from the SOP, the deviations will be documented in the associated sampling report.



3. Utility Clearance

Invasive remedial activities such as excavation or remedial construction activities require location of underground utilities prior to initiating work. Such clearance is sound practice in that it minimizes the potential for damage to underground facilities and more importantly, is protective of the health and safety of personnel. Under no circumstances will invasive activities be allowed to proceed without obtaining proper utility clearance by the appropriate public agencies and/or private entities. This clearance requirement applies to all work on both public and private property, whether located in a dense urban area or a seemingly out-of-the-way rural location.

The drilling contractor performing the work will be responsible for obtaining utility clearance.

Utility clearance is required by law, and obtaining clearance includes contacting a public or private central clearance agency via a "one-call" telephone service and providing the proposed exploration location information. It is important to note that public utility agencies may not, and usually do not have information regarding utility locations on private property.

Before beginning subsurface work at any proposed exploration locations, it is critical that all readily-available information on underground utilities and structures be obtained. This includes publicly available information as well as information in the possession of private landowners. Any drawings obtained must be reviewed in detail for information pertaining to underground utilities.

Using the information obtained, the site should be viewed in detail for physical evidence of buried lines or structures, including pavement cuts and patches, variation in or lack of vegetation, variations in grading, etc. Care must also be taken to avoid overhead utilities as well. Presence of surface elements of buried utilities should be documented, such as manholes, gas or water service valves, catch basins, monuments or other evidence.

Overhead utility lines must be considered when choosing exploration and excavation locations. Most states require a minimum of 10 ft of clearance between equipment and energized wires. Such separation requirements may also be voltage-based and may vary depending on state or municipality regulations. In evaluating clearance from overhead lines, the same restrictions may apply to "drops", or wires on a utility pole connecting overhead and underground lines.

Using the information obtained and observations made, proposed exploration or construction locations should be marked in the field. Marking locations can be accomplished using spray paint on the ground, stakes, or other means. All markings of proposed locations should be made in white, in accordance with the generally-accepted universal color code for facilities identification (AWMA 4/99):

- White: Proposed Excavation or Drilling location
- Pink: Temporary Survey Markings
- Red: Electrical Power Lines, Cables, Conduit and Lighting Cables
- Yellow: Gas, Oil, Steam, Petroleum or Gaseous Materials
- Orange: Communication, Alarm or Signal Lines, Cables or Conduits
- Blue: Potable Water
- Purple: Reclaimed Water, Irrigation and Slurry Lines
- Green: Sewers and Drain Lines



To effectively evaluate the proposed locations with these entities, detailed, accurate measurements between the proposed locations and existing surface features should be obtained. Such features can be buildings, street intersections, utility poles, guardrails, etc.

Obtaining the utility clearance generally involves the designated "One-Call" underground facilities protection organization for the area and the landowner and one or both following entities:

- A third-party utility locator company will be utilized to locate underground utilities outside of the public right-of-way; and/or
- "Soft dig" excavation techniques to confirm or deny the presence of underground utilities in the area.

The proposed locations should be evaluated in light of information available for existing underground facilities. The detailed measurement information described above will be required by the "one call" agency. The owners of the applicable, participating underground utilities are obligated to mark their respective facilities at the site in the colors described above. Utility stake-out activities will typically not commence for approximately 72 hours after the initial request is made.

The public and private utility entities generally only mark the locations of their respective underground facilities within public rights-of-way. Determination of the locations of these facilities on private property will be the responsibility of the property owner or Contractor. If available information does not contain sufficient detail to locate underground facilities with a reasonable amount of confidence, alternate measures may be appropriate, as described below. In some cases, the memory of a long-time employee of a facility on private property may be the best or only source of information. It is incumbent on the Consultant or Contractor to exercise caution and use good judgement when faced with uncertainty.

Note: It is important to note that not all utilities are participants in the "one-call" agency or process. As such, inquiries must be made with the "one-call" agency to determine which entities do not participate, so they can be contacted independently.

Most utility stakeouts have a limited time period for which they remain valid, typically two to three weeks. It is critical that this time period be considered to prevent expiration of clearance prior to completion of the invasive activities, and the need to repeat the stake-out process.

Care must be exercised to document receipt of notice from the involved agencies of the presence or absence of utilities in the vicinity of the proposed locations.

Most agencies will generally provide a telephone or fax communication indicating the lack of facilities in the project area. If contact is not made by all of the agencies identified by the "one-call" process, do not assume that such utilities are not present. Re-contact the "one-call" agency to determine the status.

For complicated sites with multiple proposed locations and multiple utilities, it is advisable to arrange an on-site meeting with utility representatives. This will minimize the potential for miscommunication amongst the involved parties.

Completion of the utility stake out process is not a guarantee that underground facilities will not be encountered in excavations or boreholes; in fact, most "one-call" agencies and individual utilities do not



offer guarantees, nor do they accept liability for damage that might occur. In areas outside the public right-of-way, a utility locating service may be utilized to locate underground utilities. It is advisable that any invasive activities proceed with extreme caution in the upper four to five feet in the event the clearance has failed to identify an existing facility. This may necessitate hand-excavation or probing to confirm potential presence of shallow utilities. If uncertainty exists for any given utility, extra activities can be initiated to solve utility clearance concerns. These options include:

- Screening the proposed work areas with utility locating devices, and/or hiring a utility locating service to perform this task.
- Hand digging, augering or probing to expose or reveal shallow utilities and confirm presence and location. In northern climates, this may require advancing to below frost line, typically at least four feet
- Using "soft dig" techniques that utilize specialized tools and compressed air to excavate soils and locate utilities. This technique is effective in locating utilities to a depth of four to five feet.

Equipment/Materials:

- White Spray paint
- Wooden stakes, painted white or containing white flagging
- Color-code key
- Available drawings



4. Field Data Recording

This procedure describes protocol for documenting the investigation activities in the field. Field data serves as the cornerstone for an environmental project, not only for site characterization but for additional phases of investigation or remedial design. Producing defensible data includes proper and appropriate recording of field data as it is obtained in a manner to preserve the information for future use. This procedure provides guidelines for accurate, thorough collection and preservation of written and electronic field data.

Field data to be recorded during the project generally includes, but is not limited to, the following:

- general field observations;
- numeric field measurements and instrument readings;
- quantity estimates;
- sample locations and corresponding sample numbers;
- relevant comments and details pertaining to the samples collected;
- documentation of activities, procedures and progress achieved;
- contractor pay item quantities;
- weather conditions;
- a listing of personnel involved in site-related activities;
- a log of conversations, site meetings and other communications; and,
- field decisions and pertinent information associated with the decisions.

4.1 WRITTEN FIELD DATA

Written field data will be collected using a standardized, pre-printed field log form. In general, use of a field log form is preferable as it prompts field personnel to make appropriate observations and record data in a standardized format. This promotes completeness and consistency from one person to the next. Otherwise, electronic data collection using a handheld device produces equal completeness and consistency using a preformatted log form.

In the absence of an appropriate pre-printed form, the data should be recorded in an organized and structured manner in a dedicated project field log book. Log books must be hard cover, bound so that pages cannot be added or removed, and should be made from high-grade 50% rag paper with a water-resistant surface.

The following are guidelines for use of field log forms and log books:

- 1. Information must be factual and complete.
- All entries will be made in black indelible ink with a ballpoint pen and will be written legibly. Do
 not use "rollerball" or felt tip-style pens, since the water-soluble ink can run or smear in the
 presence of moisture.
- 3. Field log forms should be consecutively numbered.
- 4. Each day's work must start a new form/page.
- 5. At the end of each day, the current log book page or forms must be signed and dated by the field personnel making the entries.



- 6. Make data entries immediately upon obtaining the data. Do not make temporary notes in other locations for later transfer; this only increases the potential for error or loss of data.
- 7. Entry errors are to be crossed out with a single line and initialed by the person making the correction.
- 8. Do not leave blanks on log forms, if no entry is applicable for a given data field, indicate so with "NA" or a dash ("--").
- 9. At the earliest practical time, photocopies or typed versions of log forms and log book pages should be made and placed in the project file as a backup in the event the book or forms are lost or damaged.
- 10. Log books should be dedicated to one project only, i.e., do not record data from multiple projects in one log book.

4.2 ELECTRONIC DATA

Electronic data recording involves electronic measurement of field information through the use of monitoring instruments, sensors, gauges, and equipment controls. The following is a list of guidelines for proper recording and management of electronic field data:

- 1. Field data management should follow requirements of a project-specific data management plan (DMP), if applicable.
- 2. Use only instruments that have been calibrated in accordance with manufacturer's recommendations.
- 3. Usage of instruments, controls and computers for the purpose of obtaining field data should only be performed by personnel properly trained and experienced in the use of the equipment and software.
- 4. Use only fully-licensed software on personal computers and laptops.
- 5. Loss of electronic files may mean loss of irreplaceable data. Every effort should be made to back up electronic files obtained in the field as soon as practical. A backup file placed on the file server will minimize the potential for loss.
- 6. Electronic files, once transferred from field instruments or laptops to office computers, should be protected if possible, to prevent unwanted or inadvertent manipulation or modification of data. Several levels of protection are usually available for spreadsheets, including making a file "read-only" or assigning a password to access the file.
- 7. Protect CD disks from exposure to moisture, excessive heat or cold, magnetic fields, or other potentially damaging conditions.
- 8. Remote monitoring is often used to obtain stored electronic data from site environmental systems. A thorough discussion of this type of electronic field data recording is beyond the scope of this Section. Such on-site systems are generally capable of storing a limited amount of data as a comma-delimited or spreadsheet file. Users must remotely access the monitoring equipment files via modem or other access and download the data. In order to minimize the potential for loss of data, access and downloading of data should be performed frequently enough to ensure the data storage capacity of the remote equipment is not exceeded.

Equipment/Materials:

- Appropriate field log forms, or iPad® or equivalent with preformatted log forms.
- Indelible ball point pen (do not use "rollerball" or felt-tip style pens);
- Straight edge;
- Pocket calculator; and,
- Laptop computer (if required).



5. Aquifer Characterization

This procedure describes measurement of water levels in groundwater monitoring.

A synoptic gauging round will be completed to obtain water levels in monitoring wells. Water levels will be acquired in a manner that provides accurate data that can be used to calculate vertical and horizontal hydraulic gradients and other hydrogeologic parameters. Accuracy in obtaining the measurements is critical to ensure the usability of the data.

5.1 PROCEDURE

In order to provide reliable data, water level monitoring events should be collected over as short a period of time as practical. Barometric pressure can affect groundwater levels and, therefore, observation of significant weather changes during the period of water level measurements must be noted. Rainfall events and groundwater pumping can also affect groundwater level measurements. Personnel collecting water level data must note if any of these controls are in effect during the groundwater level collection period. Due to possible changes during the groundwater level collection period, it is imperative that the time of data collection at each station be accurately recorded. Water levels will also be collected prior to any sample collection that day.

The depth to groundwater will be measured with an electronic depth-indicating probe. Prior to obtaining a measurement, a fixed reference point on the well casing will be established for each well to be measured. Unless otherwise established, the reference point is typically established and marked on the north side of the well casing. Do not use protective casings or flush-mounted road boxes as a reference, due to the potential for damage or settlement. The elevation of the reference point shall be obtained by accepted surveying methods, to the nearest 0.01 ft.

The water level probe will be lowered into the well until the meter indicates (via indicator light or tone) the water is reached. The probe will be raised above water level and slowly lowered again until water is indicated. The cable will be held against the side of the inner protective casing at the point designated for water level measurements and a depth reading taken. This procedure will be followed three times or until a consistent value is obtained. The value will be recorded to the nearest 0.01 feet on the Groundwater Level Monitoring Report form.

Upon completion, the probe will be raised to the surface and together with the amount of cable that entered the well casing, will be decontaminated in accordance with methods described in Equipment Decontamination Procedure.

Equipment/Materials:

- Battery-operated, non-stretch electronic water level probe with permanent markings at 0.01 ft. increments, such as the Solinst Model 101 or equivalent.
- The calibrated cable on the depth indicator will be checked against a surveyor's steel tape once per quarter year. A new cable will be installed if the cable has changed by more than 0.01% (0.01 feet for a 100-foot cable). See also the Field Instruments Use and Calibration Procedure.
- Groundwater Level Monitoring Report form.



6. Sample Collection for Laboratory Analysis

6.1 SOIL SAMPLE COLLECTION FOR LABORATORY ANALYSIS

The following procedure is an introduction to soil sampling techniques and an outline of field staff responsibilities. All samples will be collected with dedicated sampling equipment.

6.1.1 Preparatory Requirements

Prior to the beginning of any remedial investigation or remedial measures activities, staff must attend a project briefing for the purpose of reviewing the project work plan, site and utility plans, drawings, applicable regulations, sampling location, depth, and criteria, site contacts, and other related documents. Health and safety concerns will be documented in a site-specific Health & Safety Plan.

A file folder for the field activities should be created and maintained such that all relevant documents and log forms likely to be useful for the completion of field activities by others are readily available in the event of personnel changes.

6.1.2 Soil Classification

The stratigraphic log is a factual description of the soil at the borehole location and is relied upon to interpret the soil characteristics, and their influence and significance in the subsurface environment. The accuracy of the stratigraphic log is to be verified by the person responsible for interpreting subsurface conditions. An accurate description of the soil stratigraphy is essential for a reasonable understanding of the subsurface conditions. Confirmation of the field description by examination of representative soil samples by the project geologist, hydrogeologist, or geotechnical engineer (whenever practicable) is recommended.

The ability to describe and classify soil correctly is a skill that is learned from a person with experience and by systematic training and comparison of laboratory results to field descriptions.

6.1.2.1 Data Recording

Several methods for classifying and describing soils or unconsolidated sediments are in relatively widespread use. The Unified Soil Classification System (USCS) is the most common. With the USCS, a soil is first classified according to whether it is predominantly coarse-grained or fine-grained.

The description of fill soil is similar to that of natural undisturbed soil except that it is identified as fill and not classified by USCS group, relative density, or consistency. Those logging soils must attempt to distinguish between soils that have been placed (i.e., fill) and not naturally present; or soils that have been naturally present but disturbed (i.e., disturbed native).

It is necessary to identify and group soil samples consistently to determine the subsurface pattern or changes and non-conformities in soil stratigraphy in the field at the time of drilling. The stratigraphy in each borehole during drilling is to be compared to the stratigraphy found at the previously completed boreholes to ensure that pattern or changes in soil stratigraphy are noted and that consistent terminology is used.



Visual examination, physical observations and manual tests (adapted from ASTM D2488, visual-manual procedures) are used to classify and group soil samples in the field and are summarized in this subsection. ASTM D2488 should be reviewed for detailed explanations of the procedures. Visual-manual procedures used for soil identification and classification include:

- visual determination of grain size, soil gradation, and percentage fines;
- dry strength, dilatancy, toughness, and plasticity (thread or ribbon test) tests for identification of inorganic fine-grained soil (e.g., CL, CH, ML, or MH); and
- soil compressive strength and consistency estimates based on thumb indent and pocket penetrometer (preferred) methods.

Soil characteristics like plasticity, strength and dilatancy should be determined using the Haley & Aldrich Soil Identification Field Form.

6.1.2.2 Field Sample Screening

Upon the collection of soil samples, the soil is screened with a photoionization detector (PID) for the presence of organic vapor. This is accomplished by running the PID across the soil sample. The highest reading and sustained readings are recorded.

Note: The PID measurement must be done upwind of the excavating equipment or any running engines so that exhaust fumes will not affect the measurements.

Another method of field screening is head space measurements. This consists of placing a portion of the soil sample in a sealable glass jar, placing aluminum foil over the jar top, and tightening the lid. Alternatively, plastic sealable bags may be utilized for field screen in lieu of glass containers. The jar should only be partially filled. Shake the jar and set aside for at least 30 minutes. After the sample has equilibrated, the lid of the jar can be opened; the foil is punctured with the PID probe and the air (headspace) above the soil sample is monitored. This headspace reading on the field form or in the field book is recorded. All head space measurements must be completed under similar conditions to allow comparability of results. Soil classification and PID readings will be recorded in the daily field report.

Equipment/Materials:

- Pocket knife or small spatula
- Small handheld lens
- Stratigraphic Log (Overburden) (Form 2001)
- Tape Measure
- When sampling for PFAS, acceptable materials for sampling include stainless steel, high-density polyethylene (HDPE), PVC, silicone, acetate, and polypropylene.

6.1.3 Soil Sampling

Soil samples will be collected from acetate liners installed by a track-mounted direct push drill rig (Geoprobe®) operated by a licensed operator. Soil samples will be collected using a stainless-steel trowel or sampling spoon into laboratory provided sample containers. If it is necessary to relocate any proposed sampling location due to terrain, utilities, access, etc., the Project Manager must be notified, and an alternate location will be selected.



Prior to use and between each sampling location at an environmental site, the sampling equipment must be decontaminated. All decontamination must be conducted in accordance with the project specific plans or the methods presented in SOP 7.0.

6.1.4 Sampling Techniques

The following procedure describes typical soil sample collection methods for submission of samples to a laboratory for chemical analysis. The primary goal of soil sampling is to collect representative samples for examination and chemical analysis (if required).

Environmental soil samples obtained for chemical analyses are collected with special attention given to the rationale behind determining the precise zone to sample, the specifics of the method of soil extraction and the requisite decontamination procedures. Preservation, handling and glassware for environmental soil samples varies considerably depending upon several factors including the analytical method to be conducted, and the analytical laboratory being used.

Soil sampling for PFAS will be performed in accordance with the NYSDEC-issued "Sampling, Analysis and Assessment of PFAS under NYSDEC Part 375 Remedial Programs" (April 2023).

6.1.4.1 Grab Versus Composite Samples

A grab sample is collected to identify and quantify conditions at a specific location or interval. The sample is comprised of the minimum amount of soil necessary to make up the volume of sample dictated by the required sample analyses. Composite samples may be obtained from several locations or along a linear trend (in a test pit or excavation). Sampling may occur within or across stratification.

6.2 GROUNDWATER SAMPLE COLLECTION FOR LABORATORY ANALYSIS

The following section describes two techniques for groundwater sampling: "Low Stress/Low Flow Methods" and "Typical Sampling Methods."

"Low Stress/Low Flow" methods will be employed when collecting groundwater samples for the evaluation of volatile constituents (i.e., dissolved oxygen (DO)) or in fine-grained formations where sediment/colloid transport is possible. Analyses typically sensitive to colloidal transport issues include polychlorinated biphenyls (PCBs), polyaromatic hydrocarbons (PAHs) and metals.

The "Typical Sampling Methods" will be employed where the collection of parameters less sensitive to turbidity/sediment issues are being collected (general chemistry, pesticides and other semi-volatile organic compounds (SVOCs)).

NOTE: If non-aqueous phase liquids (NAPL) (light or dense) are detected in a monitoring well, groundwater sample collection will not be conducted, and the Project Manager must be contacted to determine a course of action.



6.2.1 Preparatory Requirements

- Verify well identification and location using borehole log details and location layout figures. Note the condition of the well and record any necessary repair work required.
- Prior to opening the well cap, measure the breathing space above the well casing with a
 handheld organic vapor analyzer to establish baseline breathing space VOC levels. Repeat this
 measurement once the well cap is opened. If either of these measurements exceeds the air
 quality criteria in the HASP, field personnel should adjust their PPE accordingly.
- Prior to commencing the groundwater purging/sampling, a water level must be obtained to
 determine the well volume for hydraulic purposes. In some settings, it may be necessary to
 allow the water level time to equilibrate. This condition exists if a water-tight seal exists at the
 well cap and the water level has fluctuated above the top of screen; creating a vacuum or
 pressurized area in this air space. Three water level checks will verify static water level
 conditions have been achieved.
- Calculate the volume of water in the well. Typically overburden well volumes consider only the
 quantity of water standing in the well screen and riser; bedrock well volumes are calculated on
 the quantity of water within the open core hole and within the overburden casing.

6.2.2 Well Development

Well development is completed to remove fine grained materials from the well but in such a manner as to not introduce fines from the formation into the sand pack. Well development continues until the well responds to water level changes in the formation (i.e., a good hydraulic connection is established between the well and formation) and the well produces clear, sediment-free water to the extent practical.

- Attach appropriate pump and lower tubing into well.
- Gauge well and calculate one well volume. Turn on pump. If well runs dry, shut off pump and allow to recover.
- Surging will be performed by raising and lowering the pump several times to pull fine-grained material from the well. Periodically measure turbidity level using a La Motte turbidity reader.
- The second and third steps will be repeated until turbidity is less than 50 nephelometric turbidity units (NTU) or when 10 well volumes have been removed.
- All water generated during cleaning and development procedures will be collected and contained on site in 55-gallon drums for future analysis and appropriate disposal.

Equipment:

- Appropriate health and safety equipment
- Knife
- Power source (generator)
- Field book
- Well Development Form (Form 3006)
- Well keys
- Graduated pails



- Pump and tubing
- Cleaning supplies (including non-phosphate soap, buckets, brushes, laboratory-supplied distilled/deionized water, tap water, cleaning solvent, aluminum foil, plastic sheeting, etc.)
 Water level meter

6.2.3 Well Purging and Stabilization Monitoring (Low Stress/Low Flow Method)

The preferred method for groundwater sampling will be the low stress/low flow method described below.

- Slowly lower the pump, safety cable, tubing and electrical lines into the well to the depth specified by the project requirements. The pump intake must be at the midpoint of the well screen to prevent disturbance and resuspension of any sediment in the screen base.
- Before starting the pump, measure the water level again with the pump in the well leaving the water level measuring device in the well when completed.
- Purge the well at 100 to a maximum of 500 milliliters per minute (mL/min). During purging, the
 water level should be monitored approximately every 5 minutes, or as appropriate. A steady
 flow rate should be maintained that results in drawdown of 0.3 feet or less. The rate of
 pumping should not exceed the natural flow rate conditions of the well. Care should be taken to
 maintain pump suction and to avoid entrainment of air in the tubing. Record adjustments made
 to the pumping rates and water levels immediately after each adjustment.
- During the purging of the well, monitor and record the field indicator parameters (pH, temperature, conductivity, oxidation-reduction (redox) reaction potential (ORP), dissolved oxygen (DO), and turbidity) approximately every five minutes. Stabilization is considered to be achieved when the final groundwater flow rate is achieved, and three consecutive readings for each parameter are within the following limits:
 - pH: 0.1 pH units of the average value of the three readings;
 - Temperature: 3 percent of the average value of the three readings;
 - Conductivity: 0.005 milliSiemen per centimeter (mS/cm) of the average value of the three readings for conductivity <1 mS/cm and 0.01 mS/cm of the average value of the three readings for conductivity >1 mS/cm;
 - ORP: 10 millivolts (mV) of the average value of the three readings;
 - DO: 10 percent of the average value of the three readings; and
 - Turbidity: 10 percent of the average value of the three readings, or a final value of less than 50 nephelometric turbidity units (NTU).
- The pump must not be removed from the well between purging and sampling.



6.2.4 Sampling Techniques

- If an alternate pump is utilized, the first pump discharge volumes should be discarded to allow the equipment a period of acclimation to the groundwater.
- Samples are collected directly from the pump with the groundwater being discharged directly
 into the appropriate sample container. Avoid handling the interior of the bottle or bottle cap
 and don new gloves for each well sampled to avoid contamination of the sample.
- Order of sample collection:
 - Polyfluoroalkyl substances (PFAS)
 - Volatile organic compounds (VOCs)
 - 1.4-Dioxane
 - Semi-volatile organic compounds (SVOCs)
 - Total Analyte List (TAL) metals
 - PCBs and pesticides
- No sampling equipment components or sample containers should come in contact with aluminum foil, low density polyethylene, glass, or polytetrafluoroethylene (PTFE, Teflon™) materials including plumbers' tape and sample bottle cap liners with a PTFE layer.
- For low stress/low flow sampling, samples should be collected at a flow rate between 100 and 500 mL/min and such that drawdown of the water level within the well does not exceed the maximum allowable drawdown of 0.3 feet.
- The pumping rate used to collect a sample for VOC should not exceed 100 mL/min. Samples should be transferred directly to the final container 40 mL glass vials completely full and topped with a Teflon cap. Once capped the vial must be inverted and tapped to check for headspace/air presence (bubbles). If air is present, the sample will be discarded, and recollected until free of air.
- Groundwater sampling for PFAS will be performed in accordance with the NYSDEC-issued "Sampling, Analysis and Assessment of PFAS under NYSDEC Part 375 Remedial Programs" (April 2023).
- All samples must be labeled with:
 - A unique sample number
 - Date and time
 - Parameters to be analyzed
 - Project Reference ID
 - Sampler's initials
- Labels should be written in indelible ink and secured to the bottle with clear tape.



Equipment/Materials:

- pH meter, conductivity meter, DO meter, ORP meter, nephelometer, temperature gauge
- Field filtration units (if required)
- Purging/sampling equipment
 - Peristaltic Pump
- Water level probe
- Sampling materials (containers, log book/forms, coolers, chain of custody)
- Work Plan
- Health and Safety Plan
- When sampling for PFAS, acceptable materials for sampling include stainless steel, HDPE, PVC, silicone, acetate, and polypropylene.

Note: Peristaltic pump use for VOC collection is not acceptable on NYSDEC/EPA/RCRA sites; this technique has gained acceptance in select areas where it is permissible to collect VOCs using a peristaltic pump at a low flow rate (e.g., Michigan).

Note: 1,4-Dioxane and PFAS purge and sample techniques will be conducted following the NYSDEC guidance documents (see Appendix C of the RIWP). Acceptable groundwater pumps include stainless steel inertia pump with HDPE tubing, peristaltic pump equipped with HDPE tubing and silicone tubing, stainless steel bailer with stainless steel ball or bladder pump (identified as PFAS-free) with HDPE tubing.

Field Notes:

- Field notes must document all the events, equipment used, and measurements collected during the sampling activities. Section 2.0 describes the data/recording procedure for field activities.
- The log book should document the following for each well sampled:
 - Identification of well
 - Well depth
 - Static water level depth and measurement technique
 - Sounded well depth
 - Presence of immiscible layers and detection/collection method
 - Well yield high or low
 - Purge volume and pumping rate
 - Time well purged
 - Measured field parameters
 - Purge/sampling device used
 - Well sampling sequence
 - Sampling appearance
 - Sample odors
 - Sample volume
 - Types of sample containers and sample identification
 - Preservative(s) used
 - Parameters requested for analysis
 - Field analysis data and method(s)
 - Sample distribution and transporter
 - Laboratory shipped to
 - Chain of custody number for shipment to laboratory



- Field observations on sampling event
- Name collector(s)
- Climatic conditions including air temperature
- Problems encountered and any deviations made from the established sampling protocol.

A standard log form for documentation and reporting groundwater purging and sampling events are presented on the Groundwater Sampling Record, Low Flow Groundwater Sampling Form, and Low Flow Monitored Natural Attenuation (MNA) Field Sampling Form. Refer to Appendix A for example field forms.

Groundwater/Decon Fluid Disposal:

- Groundwater disposal methods will vary on a case-by-case basis but may range from:
 - Off-site treatment at private treatment/disposal facilities or public owned treatment facilities
 - On-site treatment at Facility operated facilities
 - Direct discharge to the surrounding ground surface, allowing groundwater infiltration to the underlying subsurface regime
- Decontamination fluids should be segregated and collected separately from wash waters/groundwater containers.

6.3 SOIL VAPOR SAMPLING

The following procedure is an introduction to soil vapor sampling techniques and an outline of field staff responsibilities.

6.3.1 Preparatory Requirements

Prior to collecting the field sample, ensure the stainless-steel soil vapor probe has been installed to the desired depth and sealed completely to the surface using a material such as bentonite. As part of the vapor intrusion evaluation, a tracer gas should be used in accordance with NYSDOH protocols to serve as a quality assurance/quality control (QA/QC) device to verify the integrity of the soil vapor probe seal. A container (box, plastic pail, etc.) will serve to keep the tracer gas in contact with the probe during testing. A portable monitoring device will be used to analyze a sample of soil vapor for the tracer gas prior to sampling. If the tracer sample results show a significant presence of the tracer, the probe seals will be adjusted to prevent infiltration. At the conclusion of the sampling round, tracer monitoring should be performed a second time to confirm the integrity of the probe seals.

6.3.2 Sampling Techniques

Samples will be collected in appropriately sized Summa canisters that have been certified clean by the laboratory and samples will be analyzed by using USEPA Method TO-15. Flow rate for both purging and sampling will not exceed 0.2 L/min. One to three implant volumes shall be purged prior to the collection of any soil-gas samples. A sample log sheet will be maintained summarizing sample identification, date and time of sample collection, sampling depth, identity of samplers, sampling methods and devices, soil vapor purge volumes, volume of the soil vapor extracted, vacuum of canisters before and after the samples are collected, apparent moisture content of the sampling zone, and chain of custody protocols.



6.4 SAMPLE HANDLING AND SHIPPING

Sample management is the continuous care given to each sample from the point of collection to receipt at the analytical laboratory. Good sample management ensures that samples are properly recorded, properly labeled, and not lost, broken, or exposed to conditions which may affect the sample's integrity.

All sample submissions must be accompanied with a chain of custody (COC) document to record sample collection and submission. Personnel performing sampling tasks must check the sample preparation and preservation requirements to ensure compliance with the Quality Assurance Project Plan.

The following sections provide the minimum standards for sample management.

6.4.1 Sample Handling

Prior to entering the field area where sampling is to be conducted, especially at sites with defined exclusion zones, the sampler should ensure that all materials necessary to complete the sampling are on hand. If samples must be maintained at a specified temperature after collection, dedicated coolers and ice must be available for use. Conversely, when sampling in cold weather, proper protection of water samples, trip blanks, and field blanks must be considered. Sample preservation will involve pH adjustment, cooling to 4°C, and sample filtration and preservation.

6.4.2 Sample Labeling

Samples must be properly labeled immediately upon collection.

Note that the data shown on the sample label is the minimum data required. The sample label data requirements are listed below for clarity.

- Project name
- Sample name/number/unique identifier
- Sampler's initials
- Date of sample collection
- Time of sample collection
- Analysis required
- Preservatives

To ensure that samples are not confused, a clear notation should be made on the container with a permanent marker. If the containers are too soiled for marking, the container can be put into a "zip lock" bag which can then be labeled.

All sample names will be as follows:

- Sample unique identifier: Enter the sample name or number. There should be NO slashes, spaces or periods in the date.
- Date: Enter the six-digit date when the sample was collected. Note that for one-digit days, months, and/or years, add zeros so that the format is MMDDYY (050210). There should be NO slashes, dashes, or periods in the date.



The QA/QC samples will be numbered consecutively as collected with a sample name, date and number of samples collected throughout the day (i.e., when multiple QA/QC samples are collected in one day).

Examples of this naming convention are as follows:

Sample Name:	Comments
TB-050202-0001	TRIP BLANK
TB-050202-0002	TRIP BLANK
FD-050202-0001	FIELD DUPLICATE
FD-050202-0002	FIELD DUPLICATE

NOTE: The QA/QC Sample # resets to 0001 EACH DAY, this will avoid having to look back to the previous day for the correct sequential number.

6.4.3 Field Code

The field code will be written in the 'Comments' field on the chain of custody for EVERY sample but will not be a part of the actual sample name. Enter the one/two-character code for type of sample (must be in CAPITALS):

- N Normal Field Sample
- FD Field Duplicate (note sample number (i.e., 0001) substituted for time)
- TB Trip Blank (note sample number (i.e., 0001) substituted for time)
- EB Equipment Blank (note sample number (i.e., 0001) substituted for time)
- FB Field Blank (note sample number (i.e., 0001) substituted for time)
- KD Known Duplicate
- FS Field Spike Sample
- MS Matrix Spike Sample (note on 'Comments' field of COC laboratory to spike matrix.
- MD Matrix Spike Duplicate Sample (note on 'Comments' field of COC laboratory to spike
 - matrix.
- RM Reference Material

The sample labeling – both chain and sample bottles must be EXACTLY as detailed above. In addition, the Field Sample Key for each sample collected must be filled out.

6.4.4 Packaging

Sample container preparation and packing for shipment should be completed in a well-organized and clean area, free of any potential cross contamination. The following is a list of standard guidelines which must be followed when packing samples for shipment.

- Double bag ice in "Zip Lock" bags.
- Double check to ensure trip and temperature blanks have been included for all shipments containing VOCs, or where otherwise specified in the QAPP.
- Enclose the Chain of Custody form in a "Zip Lock" bag.
- Ensure custody seals (two, minimum) are placed on each cooler. Coolers with hinged lids should have both seals placed on the opening edge of the lid. Coolers with "free" lids should have seals placed on opposite diagonal corners of the lid. Place clear tape over custody seals.



- Containers should be wiped clean of all debris/water using paper towels (paper towels must be disposed of with other contaminated materials).
- Clear, wide packing tape should be placed over the sample label for protection.
- Do not bulk pack. Each sample must be individually padded.
- Large glass containers (1 liter and up) require much more space between containers.
- Ice is not a packing material due to the reduction in volume when it melts.

Note: Never store sterile sample containers in enclosures containing equipment which use any form of fuel or volatile petroleum-based product. When conducting sampling in freezing conditions at sites without a heated storage area (free of potential cross contaminants), unused trip blanks should be isolated from coolers immediately after receipt. Trip blanks should be double bagged and kept from freezing.

6.4.5 Chain-of-Custody Records

Chain of custody (COC) forms will be completed for all samples collected. The form documents the transfer of sample containers. The COC record, completed at the time of sampling, will contain, but not be limited to, the sample number, date and time of sampling, and the name of the sampler. The COC document will be signed and dated by the sampler when transferring the samples.

Each sample cooler being shipped to the laboratory will contain a COC form. The cooler will be sealed properly for shipment. The laboratory will maintain a copy for their records. One copy will be returned with the data deliverables package.

The following list provides guidance for the completion and handling of all COCs:

- COCs used should be a Haley & Aldrich standard form or supplied by the analytical laboratory.
- COCs must be completed in black ball point ink only.
- COCs must be completed neatly using printed text.
- If a simple mistake is made, cross out the error with a single line and initial and date the correction.
- Each separate sample entry must be sequentially numbered.
- If numerous repetitive entries must be made in the same column, place a continuous vertical arrow between the first entry and the next different entry.
- When more than one COC form is used for a single shipment, each form must be consecutively numbered using the "Page of " format.
- If necessary, place additional instructions directly onto the COC in the Comment Section. Do not enclose separate instructions.
- Include a contact name and phone number on the COC in case there is a problem with the shipment.
- Before using an acronym on a COC, clearly define the full interpretation of your designation [i.e., polychlorinated biphenyls (PCBs)].

6.4.6 Shipment

Prior to the start of the field sampling, the carrier should be contacted to determine if pickup will be at the field site location. If pick-up is not available at the Site, the nearest pick-up or drop off location should be determined. Sample shipments must not be left at unsecured drop locations.

Copies of all shipment manifests must be maintained in the field file.



7. Field Instruments – Use and Calibration

A significant number of field activities involve usage of electronic instruments to monitor for environmental conditions and health and safety purposes. It is imperative the instruments are used and maintained properly to optimize their performance and minimize the potential for inaccuracies in the data obtained. This section provides guidance on the usage, maintenance and calibration of electronic field equipment.

- All monitoring equipment will be in proper working order and operated in accordance with manufacturer's recommendations.
- Field personnel will be responsible for ensuring that the equipment is maintained and calibrated in the field in accordance with manufacturer's recommendations.
- Instruments will be operated only by personnel trained in the proper usage and calibration.
- Personnel must be aware of the range of conditions such as temperature and humidity for instrument operation. Usage of instruments in conditions outside these ranges will only proceed with approval of the Project Manager and/or Health and Safety Officer as appropriate.
- Instruments that contain radioactive source material, such as x-ray fluorescence (XRF) analyzers
 or moisture-density gauges require specific transportation, handling and usage procedures that
 are generally associated with a license from the Nuclear Regulatory Commission (NRC) or an
 NRC-Agreement State. Under no circumstance will operation of such instruments be allowed on
 site unless by properly authorized and trained personnel, using the proper personal dosimetry
 badges or monitoring instruments.

7.1 GENERAL PROCEDURE DISCUSSION

Care must be taken to minimize the potential for transfer of contaminated materials to the ground or onto other materials. Regardless of the size or nature of the equipment being decontaminated, the process will utilize a series of steps that involve removal of gross material (dirt, grease, oil etc.), washing with a detergent, and multiple rinsing steps. In lieu of a series of washes and rinse steps, steam cleaning with low-volume, high-pressure equipment (i.e., steam cleaner) is acceptable.

Exploration equipment, and all monitoring equipment in contact with the sampling media must be decontaminated prior to initiating site activities, in between exploration locations to minimize cross-contamination, and prior to mobilizing off site after completion of site work.

The following specific decontamination procedure is recommended for sampling equipment and tools:

- Brush loose soil off equipment;
- Wash equipment with laboratory grade detergent (i.e., Alconox or equivalent);
- Rinse with tap water;
- Rinse equipment with distilled water;
- Allow water to evaporate before reusing equipment; and
- Wrap equipment in aluminum foil when not being used.



7.2 DECONTAMINATION OF MONITORING EQUIPMENT

Because monitoring equipment is difficult to decontaminate, care should be exercised to prevent contamination. Sensitive monitoring instruments should be protected when they are at risk of exposure to contaminants. This may include enclosing them in plastic bags allowing an opening for the sample intake. Ventilation ports should not be covered.

If contamination does occur, decontamination of the equipment will be required; however, immersion in decontamination fluids is not possible. As such, care must be taken to wipe the instruments down with detergent-wetted wipes or sponges, and then with de-ionized water-wetted wipes or sponges.

7.3 DISPOSAL OF WASH SOLUTIONS AND CONTAMINATED EQUIPMENT

All contaminated wash water, rinses, solids and materials used in the decontamination process that cannot be effectively decontaminated (such as polyethylene sheeting) will be containerized and disposed of in accordance with applicable regulations. All containers will be labeled with an indelible marker as to contents and date of placement in the container, and any appropriate stickers required (such as PCBs). Storage of decontamination wastes on site will not exceed 90 days under any circumstances.

Equipment/Materials:

Decontamination equipment and solutions are generally selected based on ease of decontamination and disposability.

- Polyethylene sheeting;
- Metal racks to hold equipment;
- Soft-bristle scrub brushes or long-handle brushes for removing gross contamination and scrubbing with wash solutions;
- Large galvanized wash tubs, stock tanks, or wading pools for wash and rinse solutions;
- Plastic buckets or garden sprayers for rinse solutions;
- Large plastic garbage cans or other similar containers lined with plastic bags can be used to store contaminated clothing;
- Contaminated liquids and solids should be segregated and containerized in DOT-approved plastic or metal drums, appropriate for offsite shipping/disposal if necessary.



8. Investigation Derived Waste Disposal

8.1 RATIONALE/ASSUMPTIONS

This procedure applies to the disposition of investigation derived waste (IDW) including soils and/or groundwater. IDW is dealt with the following "Best Management Practices" and is not considered a listed waste due to the lack of generator knowledge concerning chemical source, chemical origin, and timing of chemical introduction to the subsurface.

Consequently, waste sampling and characterization is performed to determine if the wastes exhibit a characteristic of hazardous waste. The disposal of soil cuttings, test pit soils and/or purged groundwater will be reviewed on a case by case basis prior to initiation of field activities. Two scenarios typically exist:

- When no information is available in the area of activity or investigation, and impacted media/soils are identified. Activities such as new construction and /or maintenance below grade may encounter environmental conditions that were unknown.
- Disposal Required/Containerization Required When sufficient Site information regarding the investigative Site conditions warrant that all materials handled will be contained and disposed.

If a known listed hazardous and/or characteristically hazardous waste/contaminated environmental media is being handled, then handling must be performed in accordance with RCRA Subtitle C (reference 2, Part V, Section 1(a),(b),(c)).

The following outlines the waste characterization procedures to be employed when IDW disposal is required.

The following procedure describes the techniques for characterization of IDW for disposal purposes. IDW may consist of soil cuttings (augering, boring, well installation soils, test pit soils), rock core or rock flour (from coring, reaming operations), groundwater (from well development, purging and sampling activities), decontamination fluids, personal protective equipment (PPE), and disposal equipment (DE).

8.2 PROCEDURE

The procedures for handling and characterization of field activity generated wastes are:

- A.) Soil Cuttings Soils removed from boring activities will be contained within an approved container, suitable for transportation and disposal.
 - Once placed into the approved container, any free liquids (i.e., groundwater) will be removed for disposal as waste fluids or solidified within the approved container using a solidification agent such as Speedy Dri (or equivalent).
 - Contained soils will be screened for the presence of Volatile Organic Compounds (VOCs), using a Photo ionization detector (PID); this data will be logged for future reference.



- Once screened, full and closed; the container will be labeled and placed into the container storage area. At a minimum, the following information will be shown on each container label: date of filling/generation, Site name, source of soils (i.e., borehole or well), and contact.
- Prior to container closure, representative samples from the containers will be collected for waste characterization purposes and submitted to the project laboratory.
- Typically, at a location where an undetermined site-specific parameter group exists, sampling and analysis may consist of the full RCRA Waste Characterization (ignitability, corrosivity, reactivity, toxicity), or a subset of the above based upon data collected, historical information, and generator knowledge.
- B.) Groundwater purging, and sampling groundwater, which requires disposal, will be contained.
 - Containment may be performed in 55-gallon drums, tanks suitable for temporary storage
 (i.e., Nalgene tanks 500 to 1,000 gallons) or if large volumes of groundwater are anticipated,
 tanker trailer (5,000 to 10,000 gallons ±), or drilling "Frac" tanks may be utilized (20,000
 gallons ±). In all cases the container/tank used for groundwater storage must be clean
 before use such that cross contamination does not occur.
- C.) Decon Waters/Decon Fluids Decon waters and/or fluids will be segregated, contained, and disposed accordingly.
 - Decon waters may be disposed of with the containerized groundwater once analytical results have been acquired.
- D.) PPE/DE A number of disposal options exists for spent PPE/DE generated from investigation tasks. The options typically employed are:
 - Immediately disposed of within on-Site dumpster/municipal trash; or
 - If known to be contaminated with RCRA hazardous waste, dispose off-Site at a RCRA Subtitle C facility.
 - Spent Solvent/Acid Rinses The need for sampling must be determined in consultation with
 the waste management organization handling the materials. If known that only the solvent
 and/or acids are present, then direct disposal/treatment using media specific options may
 be possible without sampling (i.e., incineration).
 - PPE/DE Typically not sampled and included with the disposal of the solid wastes.

Equipment/Materials:

- Sample spoons, trier, auger,
- Sample mixing bowl,
- Sampling bailer, or pump,
- Sample glassware.



References

- 1. American Public Works Association, April 1999, Uniform Color Code (http://www.apwa.net/)
- 2. ASTM Standard D 2487, "Classification of Soils for Engineering Purposes (Unified Soil Classification System)".
- 3. ASTM 4750 Test Method for Determining Subsurface Liquid Levels in a Borehole or Monitoring Well (Observation Well)
- 4. ASTM D6000 Guide for Presentation of Water Level Information from Ground Water Sites
- 5. ASTM D5474: Guide for Selection of Data Elements for Groundwater Investigations
- 6. ASTM D4696: Guide for Pore-liquid Sampling from the Vadose Zone
- 7. ASTM D5979: Guide for Conceptualization and Characterization of Groundwater Systems
- 8. ASTM D5903: Guide for Planning and Preparing for a Groundwater Sampling Event
- 9. ASTM D4448: Standard Guide for Sampling Groundwater Wells
- 10. ASTM D6001: Standard Guide for Direct Push Water Sampling for Geo-environmental Investigations.
- 11. ASTM (1991), Standard D1452-80, "Practice for Soil Investigation and Sampling by Auger Borings", Annual Book of ASTM Standard, Section 4, Volume 04.08.
- 12. ASTM Standards on Environmental Sampling (1995), Standard D 2488-93, "Standard Practice for Description and Identification of Soils (Visual-Manual Procedure)"
- 13. ASTM Standards on Environmental Sampling (1995), Standard D 4700-91, "Guide for Soil Sampling from the Vadose Zone".
- 14. ASTM Standards on Environmental Sampling (1995), Standard D 1586-92, "Test Method for Penetration Test and Split-Barrel Sampling of Soils".
- 15. ASTM D5088 Practice for Decontamination of Field Equipment Used at Non-Radioactive Waste Sites
- 16. Geotechnical Gauge, Manufactured by W.F. McCollough, Beltsville, MD.
- 17. New York State Code Rule 753
- 18. New York State Department of Environmental Conservation Technical Guidance for Site Investigation and Remediation, DER-10, (3 May 2010).
- 19. New York State Department of Environmental Conservation, Division of Environmental Remediation, Sampling, Analysis and Assessment of Per- and Polyfluoroalkyl Substances (PFAS) under NYSDEC Part 375 Remedial Program (April 2023).
- 20. Sand Grading Chart, by Geological Specialty Company, Northport, Alabama.
- 21. USEPA Office of Solid Waste- SW846 Chapter 9 Sampling Plan, Chapter 10 Sampling Methods (September 1986).
- 22. USEPA (1986), RCRA Ground-Water Monitoring Technical Enforcement Guidance Document, OSWER-9950.1.
- 23. USEPA (1987), A Compendium of Superfund Field Operations Methods, EPA/540/P-87/001.



- 24. USEPA (1988), Guidance for Conducting Remedial Investigations and Feasibility Studies Under CERCLA, OSWER-9950.1.
- 25. USEPA RCRA Guidance and Policies: Management of Remediation Waste Under RCRA (October 1998).
- 26. USEPA RCRA Management of Contaminated Media (October 1998).
- 27. USEPA CERCLA Guidance (Options Relevant to RCRA Facilities): Guide to Management of Investigation Derived Wastes (January 1992).
- 28. USEPA: Low-flow (Minimal Drawdown) Groundwater Sampling Procedures (EPA/540/S-95/504)
- 29. USEPA: RCRA Groundwater Monitoring: Draft Technical guidance (EPA/530 R 93 001)
- 30. The Occupational Safety and Health Administration's (OSHA) Excavation and Trenching Standard Title 29 of the Code of Federal Regulation (CFR) Part 1926.650.



APPENDIX A

Field Forms



EQUIPMENT CALIBRATION LOG

		edford Avenue Development Sit									
Location:	ocation: 817-819 Bedford Avenue, Brooklyn, New York										
Model Name:		Horiba U-22 water quality met									
Model Number			Serial Number:								
Cal. Standards		pH 4 solution									
Cai. Standards	•	pii 4 solution									
nstruments will be calibrated in accordance with manufacturer's recommendations at least once per day.											
Date	Time	Calibration Satandard Solution	Calibration Result	Calibrated by							
2400											
	<u> </u>										
Other Co	mments:										

Field Sampling Form Location: 817-819 Bedford Avenue

Location: 817-819 Bedford Avenue			
		Initial Depth to Water:	Purging Device:
Job Number: 0207044	Date:	Well Depth:	Tubing present in well?
Well ID:	Start Time:	Depth to top of screen:	Tubing type:
Field Sampling Crew:	Finished Time:	Depth to bottom of screen:	
		Depth of Pump Intake:	

Time Elapsed (24 hour)	Pump Setting (ml/min or gal/min)	Purge Rate (ml/min or gal/min)	Cumulative Purge Volume (liters or gallons)	Temperature (degrees Celsius)	рН	Conductivity us/cm	Dissolved Oxygen (mg/L)	Turbidity (NTU)	ORP/eH (mv)	Comments
-										

Comments:

HAL	EY
ΛL	DRICH

ALDRICH		SAMP	LE ID	ENTI	FICAT	ΓΙΟΝ	KE	\mathbf{Y}				Page	of
PROJECT	817-819 Bedford Avenue Develo	ppment Site							H&A FIL	E NO.	0207044		
LOCATION	817-819 Bedford Avenue								PROJECT	Γ MGR.	M. Conlon		
CLIENT	819 Mazel Mit Brucha LLC												
CONTRACTOR				<u> </u>									
Sample ID	Parent Sample ID	Location ID	Sample Date		Sample Type Code	Filtered (Water Only T/D/N)	Composit e Y/N	Soil Type	Depth To Top Of Sample	Of	C.O.C. Number	Notes	Collected By
Notes:	I								<u> </u>	ļ			
Common Sample Type Co	dae												
N Normal Environment WQ Water for Quality C	ntal Sampi WG Groundwater Control FD Field Duplicate		urface Water quipment Blanl om Melanie Satan	ζ.	SO Soil TB Trip Blanding for Submission			GS Soil Ga MS Matris " for less com	Spike		SE Sedi	iment rix Spike Dup	licate

3. Sample Identification Key.xlsx

	BRICH DAILY FIELD	REPORT	Page
oject	817-819 Bedford Avenue Development Site	Report No.	-
cation	817-819 Bedford Avenue	Date	
ent	819 Mazel Mit Brucha LLC	Page	of
ntractor		File No. 020	07044
eather		Temperature	

Field Representative(s)	Time on site	Report/Travel/Other	Total hours
Distribution:			
			Haley & Aldrich, Inc.
			raicy & marien, me.
Form 4004			
Horm /IJII/I			

					GEOF	PROBE BOR	RING F	REPORT			BORING NO.
PROJECT LOCATION CLIENT CONTRAC	N	817-819 817-819 819 Max	Bedford Bedford zel Mit Br	Avenue D Avenue, B ucha LLC	evelopme Brooklyn, N	nt Site New York			PROJECT MGR. FIELD REP. DATE STARTED DATE FINISHED	M. Co	Page 1 of
									DATE FINISHED		
Elevation			Datum			Location					
tem		Casing	Samp	ler Core Ba	rrel Rig Mal			Cat-Head	Hammer Type	Drilling Mud ☐ Bentonit	
Гуре nside Dian	neter (in)				□ Tru			Winch		□ Bentonit □ Polymer	
Hammer W					□ Tra			Roller Bit		☐ None	
Hammer Fa	ıll (in.)				☐ Skid	d 🔲		Cutting Head	Drilling Notes:		
Depth (ft.)	Casing Blows	Sampler Blows per 6 in.	Sample No. & Recovery (in.)	Sample Depth (ft)	Elev./ Depth (ft)	Visual-Manual Ident		Description (density/corre, odor, moisture, option			DL, maximum particle size*,
-											
ŀ											
- →											
- →											
-											
-											
-											
Ţ											
ŀ											
}											
}											
- ⊣											
}											
}											
		Water L	evel Data	anth in fact	to:		Sample ID			Summa	ary
		Elapsed		epth in feet	iU.	О	Open End	Rod	Overburden (Line	ar ft.)	
Date	Time	Time (hr.)	Bottom of Casing	Bottom of Hole	Water	т	Thin Wall	Tube	Rock Cored (Line	ar ft.)	
D			Cashiy	.1016		U	Undisturbe		Number of Sample	es	
Date						S G	Split Spoo Geoprobe		BORING NO.		
								<u></u>	BORING NO.		
						e is determined by direc					
						based on a modified Bu					

APPENDIX D Quality Assurance Project Plan





QUALITY ASSURANCE PROJECT PLAN 817-819 BEDFORD AVENUE DEVELOPMENT SITE 817-819 BEDFORD AVENUE BROOKLYN, NEW YORK

by Haley & Aldrich of New York New York, New York

for 819 Mazel Mit Brucha LLC 51 Forest Road #316-160 Monroe, NY 10950

File No. 0207044 August 2023

Executive Summary

This Quality Assurance Project Plan outlines the scope of the quality assurance and quality control activities associated with the site monitoring activities associated with the Remedial Investigation Work Plan for 817-819 Bedford Avenue in Brooklyn, New York (Site).

Protocols for sample collection, sample handling and storage, chain-of-custody procedures, and laboratory and field analyses are described herein or specifically referenced to related project documents.



Table of Contents

			Page
Exe	cutive	Summary	i
	of Tab	-	v
1.	Proj	1	
	1.1	PROJECT OBJECTIVES	1
	1.2	SITE DESCRIPTION AND HISTORY	1
	1.3		1
	1.4	SAMPLING LOCATIONS	2
2.	Proj	ject Organization and Responsibilities	3
	2.1	MANAGEMENT RESPONSIBILITIES	3
	2.2	QUALITY ASSURANCE RESPONSIBILITIES	3
		2.2.1 Quality Assurance Officer	3
		2.2.2 Data Validation Staff	3
	2.3	LABORATORY RESPONSIBILITIES	4
		2.3.1 Laboratory Project Manager	4
		2.3.2 Laboratory Operations Manager	4
		2.3.3 Laboratory QA Officer	4
		2.3.4 Laboratory Sample Custodian	4
	2.4	2.3.5 Laboratory Technical Personnel	4
	2.4	FIELD RESPONSIBILITIES	5
		2.4.1 Field Coordinator 2.4.2 Field Team Personnel	5 5
3.	Sam	npling Procedures	6
٠.	Juii	ipmig i roccuu es	J
	3.1	SAMPLE CONTAINERS	6
	3.2	SAMPLE LABELING	6
	3.3	FIELD QC SAMPLE COLLECTION	6
		3.3.1 Field Duplicate Sample Collection	6
4.	Cust	tody Procedures	8
	4.1	FIELD CUSTODY PROCEDURES	8
		4.1.1 Field Procedures	9
		4.1.2 Transfer of Custody and Shipment Procedures	9
	4.2	LABORATORY CHAIN-OF-CUSTODY PROCEDURES	10
	4.3	STORAGE OF SAMPLES	10
	4.4	FINAL PROJECT FILES CUSTODY PROCEDURES	10
5.	Cali	bration Procedures and Frequency	12



Table of Contents

			Page								
	5.1 5.2	FIELD INSTRUMENT CALIBRATION PROCEDURES LABORATORY INSTRUMENT CALIBRATION PROCEDURES	12 12								
6.	Ana	Analytical Procedures									
	6.1	FIELD ANALYTICAL PROCEDURES	13								
	6.2	LABORATORY ANALYTICAL PROCEDURES	13								
		6.2.1 List of Project Target Compounds and Laboratory Detection Limits	13								
		6.2.2 List of Method Specific Quality Control Criteria	13								
7.	Inte	rnal Quality Control Checks	14								
	7.1	FIELD QUALITY CONTROL	14								
		7.1.1 Field Blanks and Equipment Rinse Blanks	14								
		7.1.2 Trip Blanks	14								
	7.2	LABORATORY PROCEDURES	14								
		7.2.1 Field Duplicate Samples	14								
		7.2.2 Matrix Spike Samples	16								
		7.2.3 Laboratory Control Sample Analyses	16								
		7.2.4 Surrogate Compound/Internal Standard Recoveries	16								
		7.2.5 Calibration Verification Standards	17								
		7.2.6 Laboratory Method Blank Analyses	17								
8.	Data	a Quality Objectives	18								
	8.1	PRECISION	18								
		8.1.1 Definition	18								
		8.1.2 Field Precision Sample Objectives	18								
		8.1.3 Laboratory Precision Sample Objectives	18								
	8.2	ACCURACY	18								
		8.2.1 Definition	18								
		8.2.2 Field Accuracy Objectives	19								
	8.3	LABORATORY ACCURACY OBJECTIVES	19								
	8.4	REPRESENTATIVENESS	20								
		8.4.1 Definition	20								
		8.4.2 Measures to Ensure Representativeness of Field Data	20								
	8.5	COMPLETENESS	20								
		8.5.1 Definition	20								
		8.5.2 Field Completeness Objectives	20								
		8.5.3 Laboratory Completeness Objectives	20								
	8.6	COMPARABILITY	21								
		8.6.1 Definition	21								
	o -	8.6.2 Measures to Ensure Comparability of Laboratory Data	21								
	8.7	LEVEL OF QUALITY CONTROL EFFORT	21								



Table of Contents

			Page							
9.	Data	Reduction, Validation and Reporting	23							
	9.1	DATA REDUCTION	23							
		9.1.1 Field Data Reduction Procedures	23							
		9.1.2 Laboratory Data Reduction Procedures	23							
		9.1.3 Quality Control Data	23							
	9.2	DATA VALIDATION	23							
	9.3	DATA REPORTING	24							
10.	Perf	ormance and System Audits	25							
	10.1	FIELD PERFORMANCE AND SYSTEM AUDITS	25							
		10.1.1 Internal Field Audit Responsibilities	25							
		10.1.2 External Field Audit Responsibilities	25							
	10.2	LABORATORY PERFORMANCE AND SYSTEM AUDITS	25							
		10.2.1 Internal Laboratory Audit Responsibilities	25							
		10.2.2 External Laboratory Audit Responsibilities	26							
11.	Prev	entive Maintenance	27							
	11.1	FIELD INSTRUMENT PREVENTIVE MAINTENANCE	27							
	11.2	LABORATORY INSTRUMENT PREVENTIVE MAINTENANCE	27							
12.	Spec	Specific Routine Procedures Used to Assess Data Precision, Accuracy, and								
	Com	pleteness	28							
	12.1	FIELD MEASUREMENTS	28							
	12.2	LABORATORY DATA	28							
13.	Qua	lity Assurance Reports	29							
Refe	rences	S	30							



Tables



List of Tables

Table No.	Title
1	Summary of Analysis Method, Preservation Method, Holding Time, Sample Size Requirements and Sample Containers



1. Project Description

This Quality Assurance Project Plan (QAPP) has been prepared as a component of the Remedial Investigation Work Plan (RIWP) for 817-819 Bedford Avenue in Brooklyn, New York (Site).

1.1 PROJECT OBJECTIVES

The primary objective for data collection activities is to collect sufficient data necessary to characterize the subsurface conditions at the Site and determine the nature and extent of contamination.

1.2 SITE DESCRIPTION AND HISTORY

The general Site description and Site history is provided in the Site Description and History Summary that accompanies the RIWP appended to the Brownfield Cleanup Program application for the Site and incorporated herein by reference.

1.3 LABORATORY PARAMETERS

The laboratory parameters for soil include:

- Target Compound List volatile organic compounds (VOCs) using EPA method 8260C
- Target Compound List semi-volatile organic compounds (SVOCs) using EPA method 8270D
- Total Analyte List (TAL) Metals using EPA method 6010D
- TCL Pesticides using EPA method 8081B
- Polychlorinated biphenyls (PCBs) using EPA method 8082A
- Per- and polyfluoroalkyl substances (PFAS) using EPA method 1633
- 1,4-Dioxane using EPA method 8270SIM

The laboratory parameters for groundwater include:

- Target Compound List VOCs using EPA method 8260C
- Target Compound List SVOCs using EPA method 8270D
- TAL Metals using EPA method 6020
- PFAS using EPA method 1633
- 1,4-Dioxane using EPA method 8270SIM

Note: PFAS sampling techniques will be conducted following the NYSDEC Collection of Groundwater Samples for PFAS from Monitoring Wells and Collection of Samples for PFAS from Soils Sample Protocols.

During the collection of groundwater samples, pH, specific conductivity, temperature, dissolved oxygen (DO), and oxidation/reduction potential (ORP) will be measured until stabilized.

The analytical laboratory parameters for soil vapor samples include:

VOCs using EPA method TO-15



Laboratory parameters for disposal samples will be determined by the disposal facility after an approved facility has been determined.

1.4 SAMPLING LOCATIONS

The RIWP provides the locations of soil borings, soil vapor implants and groundwater monitoring wells that will be sampled (as applicable).



2. Project Organization and Responsibilities

This section defines the roles and responsibilities of the individuals who will perform the RIWP monitoring activities. A NYSDOH certified analytical laboratory will perform the analyses of environmental samples collected at the Site.

2.1 MANAGEMENT RESPONSIBILITIES

The Project Manager is responsible for managing the implementation of the RIWP and monitoring and coordinating the collection of data. The Project Manager is responsible for technical quality control (QC) and project oversight. The Project Manager responsibilities include the following:

- Acquire and apply technical and corporate resources as needed to ensure performance within budget and schedule restraints;
- Review work performed to ensure quality, responsiveness, and timeliness;
- Communicate with the client point of contact concerning the progress of the monitoring activities;
- Assure corrective actions are taken for deficiencies cited during audits of RIWP monitoring activities; and,
- Assure compliance with Site health and safety plan.

2.2 QUALITY ASSURANCE RESPONSIBILITIES

The Quality Assurance (QA) team will consist of a QA Officer and the Data Validation Staff. QA responsibilities are described as follows:

2.2.1 Quality Assurance Officer

The QA Officer reports directly to the Project Manager and will be responsible for overseeing the review of field and laboratory data. Additional responsibilities include the following:

- Assure the application and effectiveness of the QAPP by the analytical laboratory and the project staff;
- Provide input to the Project Manager as to corrective actions that may be required as a result of the above-mentioned evaluations; and,
- Prepare and/or review data validation and audit reports.

The QA Officer will be assisted by the Data Validation staff in the evaluation and validation of field and laboratory generated data.

2.2.2 Data Validation Staff

The Data Validation Staff will be independent of the laboratory and familiar with the analytical procedures performed. The validation will include a review of each validation criterion as prescribed by the guidelines presented in Section 9.2 of this document and be presented in a Data Usability Summary Report (DUSR) for submittal to the QA Officer.



2.3 LABORATORY RESPONSIBILITIES

Laboratory services in support of the RIWP monitoring include the following personnel:

2.3.1 Laboratory Project Manager

The Laboratory Project Manager will report directly to the QA Officer and Project Manager and will be responsible for ensuring all resources of the laboratory are available on an as-required basis. The Laboratory Project Manager will also be responsible for the approval of the final analytical reports.

2.3.2 Laboratory Operations Manager

The Laboratory Operations Manager will report to the Laboratory Project Manager and will be responsible for coordinating laboratory analysis, supervising in-house chain-of-custody reports, scheduling sample analyses, overseeing data review and overseeing preparation of analytical reports.

2.3.3 Laboratory QA Officer

The Laboratory QA Officer will have sole responsibility for review and validation of the analytical laboratory data. The Laboratory QA Officer will provide Case Narrative descriptions of any data quality issues encountered during the analyses conducted by the laboratory. The QA Officer will also define appropriate QA procedures, overseeing QA/QC documentation.

2.3.4 Laboratory Sample Custodian

The Laboratory Sample Custodian will report to the Laboratory Operations Manager and will be responsible for the following:

- Receive and inspect the incoming sample containers;
- Record the condition of the incoming sample containers;
- Sign appropriate documents;
- Verify chain-of-custody and its correctness;
- Notify the Project Manager and Operations Manager of sample receipt and inspection;
- Assign a unique identification number and enter each into the sample receiving log;
- Initiate transfer of samples to laboratory analytical sections; and,
- Control and monitor access/storage of samples and extracts.

2.3.5 Laboratory Technical Personnel

The Laboratory Technical Personnel will have the primary responsibility in the performance of sample analysis and the execution of the QA procedures developed to determine the data quality. These activities will include the proper preparation and analysis of the project samples in accordance with the laboratory's Quality Assurance Manual (QAM) and associated Standard Operating Procedures (SOP).



2.4 FIELD RESPONSIBILITIES

2.4.1 Field Coordinator

The Field Coordinator is responsible for the overall operation of the field team and reports directly to the Project Manager. The Field Coordinator works with the project Health & Safety Officer (HSO) to conduct operations in compliance with the project Health & Safety Plan (HASP). The Field Coordinator will facilitate communication and coordinate efforts between the Project Manager and the field team members.

Other responsibilities include the following:

- Develop and implement field-related work plans, ensuring schedule compliance, and adhering to management-developed project requirements;
- Coordinate and manage field staff;
- Perform field system audits;
- Oversee QC for technical data provided by the field staff;
- Prepare and approve text and graphics required for field team efforts;
- Coordinate and oversee technical efforts of subcontractors assisting the field team;
- Identify problems in the field; resolve difficulties in consultation with the Project QAO, and Project Manager; implement and document corrective action procedures; and,
- Participate in preparation of the final reports.

2.4.2 Field Team Personnel

Field Team Personnel will be responsible for the following:

- Perform field activities as detailed in the RIWP and in compliance with the Field Sampling Plan (FSP) and QAPP.
- Immediately report any accidents and/or unsafe conditions to the Site HSO and take reasonable precautions to prevent injury.



3. Sampling Procedures

The FSP provides the SOPs for sampling required by the RIWP. Sampling will be conducted in general accordance with the NYSDEC Technical Guidance for Site Investigation and Remediation (DER-10) and the Sampling, Analysis and Assessment of PFAS under NYSDEC Part 375 Remedial Program when applicable.

3.1 SAMPLE CONTAINERS

Sample containers for each sampling task will be provided by the laboratory performing the analysis. The containers will be cleaned by the manufacturer to meet or exceed the analyte specifications established in the USEPA, "Specifications and Guidance for Obtaining Contaminant-Free Sample Containers", April 1992, OSWER Directive #9240.0-0.5A. Certificates of analysis for each lot of sample containers used will be maintained by the laboratory.

The appropriate sample containers, preservation method, maximum holding times, and handling requirements for each sampling task are provided in Table I.

3.2 SAMPLE LABELING

Each sample will be labeled with a unique sample identifier that will facilitate tracking and cross-referencing of sample information. Field blanks, equipment rinse blanks, and/or field duplicate samples also will be numbered with a unique sample identifier to prevent analytical bias of field QC samples.

Refer to the FSP for the sample labeling procedures.

3.3 FIELD QC SAMPLE COLLECTION

3.3.1 Field Duplicate Sample Collection

3.3.1.1 Water Samples

Field duplicate samples will be collected by filling the first sample container to the proper level and sealing and then repeated for the second set of sample containers.

- 1. The samples are properly labeled as specified in Section 3.2.
- 2. Steps 1 through 4 are repeated for the bottles for each analysis. The samples are collected in order of decreasing analyte volatility as detailed in Section 3.3.1.
- 3. Chain-of-custody documents are executed.
- 4. The samples will be handled as specified in Table I.

3.3.1.2 Soil Samples

Soil field duplicates will be collected as specified in the following procedure:

1. Soils will be sampling directly from acetate liners.



- 2. Soil for VOC analysis will be removed from the sampling device as specified in the FSP.
- 3. Soil for non-VOC analysis will be removed from the sampling device and collected into clean laboratory provided containers.



4. Custody Procedures

Sample custody is addressed in three parts: field sample collection, laboratory analysis and final project files. Custody of a sample begins when it is collected by or transferred to an individual and ends when that individual relinquishes or disposes of the sample.

A sample is under custody if:

- 1. The item is in actual possession of a person;
- 2. The item is in the view of the person after being in actual possession of the person;
- 3. The item was in actual possession and subsequently stored to prevent tampering; or
- 4. The item is in a designated and identified secure area.

4.1 FIELD CUSTODY PROCEDURES

Field personnel will keep written records of field activities on applicable preprinted field forms or in a bound field notebook to record data collecting activities. These records will be written legibly in ink and will contain pertinent field data and observations. Entry errors or changes will be crossed out with a single line, dated, and initialed by the person making the correction. Field forms and notebooks will be periodically reviewed by the Field Coordinator.

The beginning of each entry in the logbook or preprinted field form will contain the following information:

- Date;
- Start time;
- Weather;
- Names of field personnel (including subcontractors);
- Level of personal protection used at the Site; and,
- Names of all visitors and the purpose of their visit.

For each measurement and sample collected, the following information will be recorded:

- Detailed description of sample location;
- Equipment used to collect sample or make measurement and the date equipment was calibrated;
- Time sample was collected;
- Description of the sample conditions;
- Depth sample was collected (if applicable);
- Volume and number of containers filled with the sample; and,
- Sampler's identification.



4.1.1 Field Procedures

The following procedure describes the process to maintain the integrity of the samples:

- Upon collection samples are placed in the proper containers. In general, samples collected for
 organic analysis will be placed in pre-cleaned glass containers and samples collected for
 inorganic analysis will be placed in pre-cleaned plastic (polyethylene) bottles. Refer to the FSP
 for sample packaging procedures.
- Samples will be assigned a unique sample number and will be affixed to a sample label. Refer to the FSP for sample labeling procedures.
- Samples will be properly and appropriately preserved by field personnel in order to minimize loss of the constituent(s) of interest due to physical, chemical or biological mechanisms.
- Appropriate volumes will be collected to ensure that the appropriate reporting limits can be successfully achieved and that the required QC sample analyses can be performed.

4.1.2 Transfer of Custody and Shipment Procedures

- A chain-of-custody (COC) record will be completed at the time of sample collection and will
 accompany each shipment of project samples to the laboratory. The field personnel collecting
 the samples will be responsible for the custody of the samples until the samples are
 relinquished to the laboratory. Sample transfer will require the individuals relinquishing and
 receiving the samples to sign, date and note the time of sample transfer on the COC record.
- Samples will be shipped or delivered in a timely fashion to the laboratory so that holding times and/or analysis times as prescribed by the methodology can be met.
- Samples will be transported in containers (coolers) which will maintain the refrigeration temperature for those parameters for which refrigeration is required in the prescribed preservation protocols.
- Samples will be placed in an upright position and limited to one layer of samples per cooler. Additional bubble wrap or packaging material will be added to fill the cooler. Shipping containers will be secured with strapping tape and custody tape for shipment to the laboratory.
- When samples are split with the NYSDEC representatives, a separate chain-of-custody will be prepared and marked to indicate with whom the samples are shared. The person relinquishing the samples will require the representative's signature acknowledging sample receipt.
- If samples are sent by a commercial carrier, a bill of lading will be used. A copy of the bill of lading will be retained as part of the permanent record. Commercial carriers will not sign the custody record as long as the custody record is sealed inside the sample cooler and the custody tape remains intact.
- Samples will be picked up by a laboratory courier or transported to the laboratory the same day they are collected unless collected on a weekend or holiday. In these cases, the samples will be



stored in a secure location until delivery to the laboratory. Additional ice will be added to the cooler as needed to maintain proper preservation temperatures.

4.2 LABORATORY CHAIN-OF-CUSTODY PROCEDURES

A sample custodian will be designated by the laboratory and will have the responsibility to receive all incoming samples. Once received, the custodian will document if the sample is received in good condition (i.e., unbroken, cooled, etc.) and that the associated paperwork, such as chain-of-custody forms have been completed. The custodian will sign the chain-of-custody forms.

The custodian will also document if sufficient sample volume has been received to complete the analytical program. The sample custodian will then place the samples into secure, limited access storage (refrigerated storage, if required). The sample custodian will assign a unique number to each incoming sample for use in the laboratory. The unique number will then be entered into the sample-receiving log with the verified time and date of receipt also noted.

Consistent with the analyses requested on the chain-of-custody form, analyses by the laboratory's analysts will begin in accordance with the appropriate methodologies. Samples will be removed from secure storage with internal chain-of-custody sign-out procedures followed.

4.3 STORAGE OF SAMPLES

Empty sample bottles will be returned to secure and limited access storage after the available volume has been consumed by the analysis. Upon completion of the entire analytical work effort, samples will be disposed of by the sample custodian. The length of time that samples are held will be at least thirty (30) days after reports have been submitted. Disposal of remaining samples will be completed in compliance with all Federal, State and local requirements.

4.4 FINAL PROJECT FILES CUSTODY PROCEDURES

The final project files will be the central repository for all documents with information relevant to sampling and analysis activities as described in this QAPP. The Haley & Aldrich Project Manager will be the custodian of the project file. The project files including all relevant records, reports, logs, field notebooks, pictures, subcontractor reports and data reviews will be maintained in a secured, limited access area and under custody of the Project Director or his designee.

The final project file will include the following:

- Project plans and drawings;
- Field data records;
- Sample identification documents and soil boring/monitoring well logs;
- All chain-of-custody documentation;
- Correspondence;
- References, literature;
- Laboratory data deliverables;
- Data validation and assessment reports;
- Progress reports, QA reports; and,
- A final report.



The laboratory will be responsible for maintaining analytical logbooks, laboratory data and sample chain of custody documents. Raw laboratory data files and copies of hard copy reports will be inventoried and maintained by the laboratory for a period of six years at which time the laboratory will contact the Haley & Aldrich Project Manager regarding the disposition of the project related files.



5. Calibration Procedures and Frequency

5.1 FIELD INSTRUMENT CALIBRATION PROCEDURES

Several field instruments will be used for both on-site screening of samples and for health and safety monitoring, as described in the HASP. On-site air monitoring for health and safety purposes may be accomplished using a vapor detection device, such as a Photo-ionization Detector (PID).

Field instruments will be calibrated at the beginning of each day and checked during field activities to verify performance. Instrument specific calibration procedures will be performed in accordance with the instrument manufacturer's requirements.

5.2 LABORATORY INSTRUMENT CALIBRATION PROCEDURES

Reference materials of known purity and quality will be utilized for the analysis of environmental samples. The laboratory will carefully monitor the preparation and use of reference materials including solutions, standards, and reagents through well-documented procedures.

All solid chemicals and acids/bases used by the laboratory will be rated as "reagent grade" or better. All gases will be "high" purity or better. All Standard Reference Materials (SRMs) or Performance Evaluation (PE) materials will be obtained from approved vendors of the National Institute of Standards and Technology (formerly National Bureau of Standards), the U.S. EPA Environmental Monitoring Support Laboratories (EMSL), or reliable Cooperative Research and Development Agreement (CRADA) certified commercial sources.



6. Analytical Procedures

Analytical procedures to be utilized for analysis of environmental samples will be based on referenced USEPA analytical protocols and/or project specific SOP.

6.1 FIELD ANALYTICAL PROCEDURES

Field analytical procedures include the measurement of pH, temperature, ORP, DO and specific conductivity during sampling of groundwater, and the qualitative measurement of VOC during the collection of soil samples.

6.2 LABORATORY ANALYTICAL PROCEDURES

Laboratory analyses will be based on the USEPA methodology requirements promulgated in:

 "Test Methods for Evaluating Solid Waste," SW-846 EPA, Office of Solid Waste, and promulgated updates, 1986.

6.2.1 List of Project Target Compounds and Laboratory Detection Limits

The method detection limits (MDLs) studies are performed by the laboratories in accordance with the procedures established in the Code of Federal Register, Title 40, Part 136.

Laboratory parameters for soil samples are listed in the RIWP. Laboratory parameters for disposal samples will be determined by the disposal facility after an approved facility has been determined.

6.2.2 List of Method Specific Quality Control Criteria

The laboratory SOPs include a section that presents the minimum QC requirements for the project analyses. Section 7.0 references the frequency of the associated QC samples for each sampling effort and matrix.



7. Internal Quality Control Checks

This section presents the internal QC checks that will be employed for field and laboratory measurements.

7.1 FIELD QUALITY CONTROL

7.1.1 Field Blanks and Equipment Rinse Blanks

Internal QC checks will include analysis of field blanks to validate equipment cleanliness.

If non-dedicated sampling equipment is used, equipment rinse blanks will be prepared by field personnel and submitted for analysis of target parameters. Equipment rinse blank samples will be analyzed to check for potential cross-contamination between sampling locations that may be introduced during the investigation. One equipment rinse blank will be collected per sampling event to the extent that non-dedicated sampling equipment is used.

A separate equipment rinse blank sample will be collected for PFAS using the sample collection procedure described in Section 8.1.1 of the NYSDEC-approved Field Sampling Plan. Whenever possible, dedicated equipment will be employed to reduce the possibility of cross-contamination of samples.

7.1.2 Trip Blanks

Trip blanks samples will be prepared by the project laboratory using ASTM Type II or equivalent water placed within pre-cleaned 40 milliliter (ml) VOC vials equipped with Teflon septa. Trip blanks will accompany each sample delivery group (SDG) of environmental samples collected for analysis of VOCs.

Trip blank samples will be placed in each cooler that stores and transports project samples that are to be analyzed for VOCs.

7.2 LABORATORY PROCEDURES

Procedures which contribute to maintenance of overall laboratory quality assurance and control include appropriately cleaned sample containers, proper sample identification and logging, applicable sample preservation, storage, and analysis within prescribed holding times, and use of controlled materials.

7.2.1 Field Duplicate Samples

The precision or reproducibility of the data generated will be monitored through the use of field duplicate samples. Field duplicate analysis will be performed at a frequency of 1 in 20 project samples.

Precision will be measured in terms of the absolute value of the relative percent difference (RPD) as expressed by the following equation:

$$RPD = [|R1-R2|/[(R1+R2)/2]] \times 100\%$$



Acceptance criteria for duplicate analyses performed on solid matrices will be 100% and aqueous matrices will be 35% (or the absolute difference rule was satisfied if detects were less than 5 times the RL). RPD values outside these limits will require an evaluation of the sampling and/or analysis procedures by the project QA Officer and/or laboratory QA Director. Corrective actions may include reanalysis of additional sample aliquots and/or qualification of the data for use.



7.2.2 Matrix Spike Samples

Ten percent of each project sample matrix for each analytical method performed will be spiked with known concentrations of the specific target compounds/analytes.

The amount of the compound recovered from the sample compared to the amount added will be expressed as a percent recovery. The percent recovery of an analyte is an indication of the accuracy of an analysis within the site-specific sample matrix. Percent recovery will be calculated for matrix spike and matrix spike duplicate (MS/MSD) samples using the following equation.

% Recovery =
$$\frac{Spiked\ Sample\ -\ Background}{Known\ Value\ of\ Spike} \times 100\%$$

If the QC value falls outside the control limits (UCL or LCL) due to sample matrix effects, the results will be reported with appropriate data qualifiers. To determine the effect a non-compliant MS recovery has on the reported results, the recovery data will be evaluated as part of the validation process.

7.2.3 Laboratory Control Sample Analyses

The laboratory will perform Laboratory Control Sample (LCS) analyses prepared from SRMs. The SRMs will be supplied from an independent manufacturer and traceable to NIST materials with known concentrations of each target analyte to be determined by the analytical methods performed. In cases where an independently supplied SRM is not available, the LCS may be prepared by the laboratory from a reagent lot other than that used for instrument calibration.

The laboratory will evaluate LCS analyses in terms of percent recovery using the most recent laboratory generated control limits.

LCS recoveries that do not meet acceptance criteria will be deemed invalid. Analysis of project samples will cease until an acceptable LCS analysis has been performed. If sample analysis is performed in association with an out-of-control LCS sample analysis, the data will be deemed invalid.

Corrective actions will be initiated by the Haley & Aldrich QA Officer and/or Laboratory QA Officer to investigate the problem. After the problem has been identified and corrected, the solution will be noted in the instrument run logbook and re-analysis of project samples will be performed, if possible.

The analytical anomaly will be noted in the sample delivery group (SDG) Case Narrative and reviewed by the data validator. The data validator will confirm that appropriate corrective actions were implemented and recommend the applicable use of the affected data.

7.2.4 Surrogate Compound/Internal Standard Recoveries

For VOCs, surrogates will be added to each sample prior to analysis to establish purge and trap efficiency. Quantitation will be accomplished via internal standardization techniques.

The recovery of surrogate compounds and internal standards will be monitored by laboratory personnel to assess possible site-specific matrix effects on instrument performance.



For SVOC analyses, surrogates will be added to the raw sample to assess extraction efficiency. Internal standards will be added to all sample extracts and instrument calibration standard immediately before analysis for quantitation via internal standardization techniques.

Method specific QC limits are provided in the attached laboratory method SOPs. Surrogate compound/internal standard recoveries that do not fall within accepted QC limits for the analytical methodology performed will have the analytical results flagged with data qualifiers as appropriate by the laboratory and will not be noted in the laboratory report Case Narrative.

To ascertain the effect non-compliant surrogate compound/internal standard recoveries may have on the reported results, the recovery data will be evaluated as part of the validation process. The data validator will provide recommendations for corrective actions including but not limited to additional data qualification.

7.2.5 Calibration Verification Standards

Calibration verification (CV) standards will be utilized to confirm instrument calibrations and performance throughout the analytical process. CV standards will be prepared as prescribed by the respective analytical protocols. Continuing calibration will be verified by compliance with method-specific criteria prior to additional analysis of project samples.

Non-compliant analysis of CV standards will require immediate corrective action by the project laboratory QA officer and/or designated personnel. Corrective action may include re-analysis of each affected project sample, a detailed description of the problem, the corrective action undertaken, the person who performed the action, and the resolution of the problem.

7.2.6 Laboratory Method Blank Analyses

Method blank sample analysis will be performed as part of each analytical batch for each methodology performed. If target compounds are detected in the method blank samples, the reported results will be flagged by the laboratory in accordance with standard operating procedures. The data validator will provide recommendations for corrective actions including but not limited to additional data qualification.



8. Data Quality Objectives

Sampling that will be performed as described in the RIWP is designed to produce data of the quality necessary to achieve the minimum standard requirements of the field and laboratory analytical objectives described below. These data are being obtained with the primary objective to assess levels of contaminants of concern associated with the Site.

The overall project data quality objective (DQO) is to implement procedures for field data collection, sample collection, handling, and laboratory analysis and reporting that achieve the project objectives. The following section is a general discussion of the criteria that will be used to measure achievement of the project DQO.

8.1 PRECISION

8.1.1 Definition

Precision is defined as a quantitative measure of the degree to which two or more measurements are in agreement. Precision will be determined by collecting and analyzing field duplicate samples and by creating and analyzing laboratory duplicates from one or more of the field samples. The overall precision of measurement data is a mixture of sampling and analytical factors. The analytical results from the field duplicate samples will provide data on sampling precision. The results from duplicate samples created by the laboratory will provide data on analytical precision. The measurement of precision will be stated in terms of RPD. RPD is defined as the absolute difference of duplicate measurements divided by the mean of these analyses normalized to percentage.

8.1.2 Field Precision Sample Objectives

Field precision will be assessed through collection and measurement of field duplicate samples at a rate of 1 duplicate per 20 investigative samples. The RPD criteria for the project field duplicate samples will be +/- 100% for soil, +/- 35 % for groundwater for parameters of analysis detected at concentrations greater than 5 times (5X) the laboratory RL.

8.1.3 Laboratory Precision Sample Objectives

Laboratory precision will be assessed through the analysis of LCS and laboratory control duplicate samples (LCS/LCSD) and MS/MSD samples for groundwater and soil samples and the analysis of laboratory duplicate samples for air and soil vapor samples. Air and soil vapor laboratory duplicate sample analyses will be performed by analyzing the same SUMMA canister twice. The RPD criteria for the air/soil vapor laboratory duplicate samples will be +/- 35 % for parameters of analysis detected at concentrations greater than 5 times (5X) the laboratory RL.

8.2 ACCURACY

8.2.1 Definition



Accuracy relates to the bias in a measurement system. Bias is the difference between the observed and the "true" value. Sources of error are the sampling process, field contamination, preservation techniques, sample handling, sample matrix, sample preparation and analytical procedure limitations.

8.2.2 Field Accuracy Objectives

Sampling bias will be assessed by evaluating the results of field equipment rinse and trip blanks. Equipment rinse and trip blanks will be collected as appropriate based on sampling and analytical methods for each sampling effort.

If non-dedicated sampling equipment is used, equipment rinse blanks will be collected by passing ASTM Type II water over and/or through the respective sampling equipment utilized during each sampling effort. One equipment rinse blank will be collected for each type of non-dedicated sampling equipment used for the sampling effort. Equipment rinse blanks will be analyzed for each target parameter for the respective sampling effort for which environmental media have been collected. (Note: If dedicated or disposable sampling equipment is used, equipment rinse samples will not be collected as part of that field effort.)

Trip blank samples will be prepared by the laboratory and provided with each shipping container that includes containers for the collection of groundwater samples for the analysis of VOC. Trip blank samples will be analyzed for each VOC for which groundwater samples have been collected for analysis.

8.3 LABORATORY ACCURACY OBJECTIVES

Analytical bias will be assessed through the use of laboratory control samples (LCS) and Site-specific matrix spike (MS) sample analyses. LCS analyses will be performed with each analytical batch of project samples to determine the accuracy of the analytical system.

One set of MS/MSD analyses will be performed with each batch of 20 project samples collected for analysis to assess the accuracy of the identification and quantification of analytes within the Site-specific sample matrices. Additional sample volume will be collected at sample locations selected for the preparation of MS/MSD samples so that the standard laboratory RLs are achieved.

The accuracy of analyses that include a sample extraction procedure will be evaluated through the use of system monitoring or surrogate compounds. Surrogate compounds will be added to each sample, standard, blank, and QC sample prior to sample preparation and analysis. Surrogate compound percent recoveries will provide information on the effect of the sample matrix on the accuracy of the analyses.



8.4 REPRESENTATIVENESS

8.4.1 Definition

Representativeness expresses the degree to which sample data represent a characteristic of a population, a parameter variation at a sampling point or an environmental condition. Representativeness is a qualitative parameter that is dependent upon the design of the sampling program. The representativeness criterion is satisfied through the proper selection of sampling locations, the quantity of samples and the use of appropriate procedures to collect and analyze the samples.

8.4.2 Measures to Ensure Representativeness of Field Data

Representativeness will be addressed by prescribing sampling techniques and the rationale used to select sampling locations. Sampling locations may be biased (based on existing data, instrument surveys, observations, etc.) or unbiased (completely random or stratified-random approaches).

8.5 COMPLETENESS

8.5.1 Definition

Completeness is a measure of the amount of valid (usable) data obtained from a measuring system compared to the total amount of the anticipated to be obtained. The completeness goal for all data uses is that a sufficient amount of valid data be generated so that determinations can be made related to the intended data use with a sufficient degree of confidence. Valid data is determined by independent confirmation of compliance with method-specific and project-specific data quality objectives. The calculation of data set completeness will be performed by the following equation.

Number of Valid Sample Results

Total Number of Samples Planned

X 100 = % Complete

8.5.2 Field Completeness Objectives

Completeness is a measure of the amount of valid measurements obtained from measurements taken in this project versus the number planned. Field completeness objective for this project will be greater than (>) 90%.

8.5.3 Laboratory Completeness Objectives

Laboratory data completeness objective is a measure of the amount of valid data obtained from laboratory measurements. The evaluation of the data completeness will be performed at the conclusion of each sampling and analysis effort.

The completeness of the data generated will be determined by comparing the amount of valid data, based on independent validation, with the total laboratory data set. The completeness goal will be >90%.



8.6 COMPARABILITY

8.6.1 Definition

Comparability is a qualitative parameter expressing the confidence with which one data set can be compared to another.

8.6.2 Measures to Ensure Comparability of Laboratory Data

Comparability of laboratory data will be measured from the analysis of SRM obtained from either EPA Cooperative Research and Development Agreement (CRADA) suppliers or the National Institute of Standards and Technology (NIST). The reported analytical data will also be presented in standard units of mass of contaminant within a known volume of environmental media. The standard units for various sample matrices are as follows:

- Solid Matrices ug/kg for PFAS analyses, mg/kg of media (Dry Weight).
- Aqueous Matrices ng/L for PFAS analyses, ug/L of media for organic analyses, and mg/L for inorganic analyses.

8.7 LEVEL OF QUALITY CONTROL EFFORT

If non-dedicated sampling equipment is used, equipment rinse blanks will be prepared by field personnel and submitted for analysis of target parameters. Equipment rinse blank samples will be analyzed to check for potential cross-contamination between sampling locations that may be introduced during the investigation. One equipment rinse blank will be collected per sampling event to the extent that non-dedicated sampling equipment is used.

A separate equipment rinse blank sample will be collected for PFAS using the sample collection procedure described in Section 8.1.1 of the NYSDEC-approved Field Sampling Plan. (Note: If dedicated or disposable sampling equipment is used, equipment rinse samples will not be collected as part of that field effort.)

Trip blanks will be used to assess the potential for contamination during sample storage and shipment. Trip blanks will be provided with the sample containers to be used for the collection of groundwater samples for the analysis of VOC. Trip blanks will be preserved and handled in the same manner as the project samples. One trip blank will be included along with each shipping container containing project samples to be analyzed for VOC.

Method blank samples will be prepared by the laboratory and analyzed concurrently with all project samples to assess potential contamination introduced during the analytical process.

Field duplicate samples will be collected and analyzed to determine sampling and analytical reproducibility. One field duplicate will be collected for every 20 or fewer investigative samples collected for off-Site laboratory analysis.

Matrix spikes will provide information to assess the precision and accuracy of the analysis of the target parameters within the environmental media collected. One MS/MSD will be collected for every 20 or fewer investigative samples per sample matrix.



(Note: Soil MS/MSD samples require triple sample volume for VOC only. Aqueous MS/MSD samples require triple the normal sample volume for VOC analysis and double the volume for the remaining parameters.)



9. Data Reduction, Validation and Reporting

Data generated by the laboratory operation will be reduced and validated prior to reporting in accordance with the following procedures:

9.1 DATA REDUCTION

9.1.1 Field Data Reduction Procedures

Field data reduction procedures will be minimal in scope compared to those implemented in the laboratory setting. The pH, conductivity, temperature, turbidity, DO, ORP and breathing zone VOC readings collected in the field will be generated from direct read instruments. The data will be written into field logbooks immediately after measurements are taken. If errors are made, data will be legibly crossed out, initialed and dated by the field member, and corrected in a space adjacent to the original entry.

9.1.2 Laboratory Data Reduction Procedures

Laboratory data reduction procedures are provided by the appropriate chapter of USEPA, "Test Methods for Evaluating Solid Waste", SW-846, Third Edition. Errors will be noted; corrections made with the original notations crossed out legibly. Analytical results for soil samples will be calculated and reported on a dry weight basis.

9.1.3 Quality Control Data

QC data (e.g., laboratory duplicates, surrogates, matrix spikes, and matrix spike duplicates) will be compared to the method acceptance criteria. Data determined to be acceptable will be entered into the laboratory information management system.

Unacceptable data will be appropriately qualified in the project report. Case narratives will be prepared which will include information concerning data that fell outside acceptance limits and any other anomalous conditions encountered during sample analysis.

9.2 DATA VALIDATION

Data validation procedures of the analytical data will be performed by the Haley & Aldrich QA Officer or designee using the following documents as guidance for the review process:

- "U.S. EPA National Functional Guidelines for Organic Data Review", "Analysis of Volatile Organic Compounds in Air Contained in Canisters by Method TO-15", "Sampling, Analysis, and Assessment of Per- and Polyfluoroalkyl Substances Under NYSDEC's Part 375 Remedial Programs", and the "U.S. EPA National Functional Guidelines for Inorganic Data Review".
- The specific data qualifiers used will be applied to the reported results as presented and defined in the EPA National Functional Guidelines. Validation will be performed by qualified personnel



- at the direction of the Haley & Aldrich QAO. Tier 1 data validation (the equivalent of USEPA's Stage 2A validation) will be performed to evaluate data quality.
- The completeness of each data package will be evaluated by the Data Validator. Completeness
 checks will be administered on all data to determine that the deliverables are consistent with
 the NYSDEC ASP Category A and Category B data package requirements. The validator will
 determine whether the required items are present and request copies of missing deliverables (if
 necessary) from the laboratory.

9.3 DATA REPORTING

Data reporting procedures will be carried out for field and laboratory operations as indicated below:

- Field Data Reporting: Field data reporting will be conducted principally through the transmission of report sheets containing tabulated results of measurements made in the field and documentation of field calibration activities.
- Laboratory Data Reporting: The laboratory data reporting package will enable data validation based on the protocols described above. The final laboratory data report format will include the QA/QC sample analysis deliverables to enable the development of a data usability summary report (DUSR) based on Department DER-10 Appendix 2B.



10. Performance and System Audits

A performance audit is an independent quantitative comparison with data routinely obtained in the field or the laboratory. Performance audits include two separate, independent parts: internal and external audits.

10.1 FIELD PERFORMANCE AND SYSTEM AUDITS

10.1.1 Internal Field Audit Responsibilities

Internal audits of field activities will be initiated at the discretion of the Project Manager and will include the review of sampling and field measurements. The audits will verify that all procedures are being followed. Internal field audits will be conducted periodically during the project. The audits will include examination of the following:

- Field sampling records, screening results, instrument operating records;
- Sample collection;
- Handling and packaging in compliance with procedures;
- Maintenance of QA procedures; and,
- Chain-of-custody reports.

10.1.2 External Field Audit Responsibilities

External audits may be conducted by the Project Coordinator at any time during the field operations. These audits may or may not be announced and are at the discretion of the NYSDEC. The external field audits can include (but are not limited to) the following:

- Sampling equipment decontamination procedures;
- Sample bottle preparation procedures;
- Sampling procedures;
- Examination of health and safety plans;
- Procedures for verification of field duplicates; and,
- Field screening practices.

10.2 LABORATORY PERFORMANCE AND SYSTEM AUDITS

10.2.1 Internal Laboratory Audit Responsibilities

The laboratory system audits are typically conducted by the laboratory QA Officer or designee on an annual basis. The system audit will include an examination of laboratory documentation including sample receiving logs, sample storage, chain-of-custody procedures, sample preparation and analysis and instrument operating records.

At the conclusion of internal system audits, reports will be provided to the laboratory's operating divisions for appropriate comment and remedial/corrective action where necessary. Records of audits and corrective actions will be maintained by the Laboratory QA Officer.



10.2.2 External Laboratory Audit Responsibilities

External audits will be conducted as required, by the NYSDOH or designee. External audits may include any of the following:

- Review of laboratory analytical procedures;
- Laboratory on-site visits; and,
- Submission of performance evaluation samples for analysis.

Failure of any of the above audit procedures can lead to laboratory de-certification. An audit may consist of but not limited to:

- Sample receipt procedures;
- Custody, sample security and log-in procedures;
- Review of instrument calibration logs;
- Review of QA procedures;
- Review of log books;
- Review of analytical SOPs; and,
- Personnel interviews.

A review of a data package from samples recently analyzed by the laboratory can include (but not be limited to) the following:

- Comparison of resulting data to the SOP or method;
- Verification of initial and continuing calibrations within control limits;
- Verification of surrogate recoveries and instrument timing results;
- Review of extended quantitation reports for comparisons of library spectra to instrument spectra, where applicable; and,
- Assurance that samples are run within holding times.



11. Preventive Maintenance

11.1 FIELD INSTRUMENT PREVENTIVE MAINTENANCE

The field equipment preventive maintenance program is designed to ensure the effective completion of the sampling effort and to minimize equipment down time. Program implementation is concentrated in three areas:

- Maintenance responsibilities;
- Maintenance schedules; and,
- Inventory of critical spare parts and equipment.

The maintenance responsibilities for field equipment will be assigned to the task leaders in charge of specific field operations. Field personnel will be responsible for daily field checks and calibrations and for reporting any problems with the equipment. The maintenance schedule will follow the manufacturer's recommendations. In addition, the field personnel will be responsible for determining that an inventory of spare parts will be maintained with the field equipment. The inventory will primarily contain parts that are subject to frequent failure, have limited useful lifetimes and/or cannot be obtained in a timely manner.

11.2 LABORATORY INSTRUMENT PREVENTIVE MAINTENANCE

Analytical instruments at the laboratory will undergo routine and/or preventive maintenance. The extent of the preventive maintenance will be a function of the complexity of the equipment.

Generally, annual preventive maintenance service will involve cleaning, adjusting, inspecting and testing procedures designed to deduce instrument failure and/or extend useful instrument life. Between visits, routine operator maintenance and cleaning will be performed according to manufacturer's specifications by laboratory personnel.



12. Specific Routine Procedures Used to Assess Data Precision, Accuracy, and Completeness

12.1 FIELD MEASUREMENTS

Field generated information will be reviewed by the Field Coordinator and typically include evaluation of bound logbooks/forms, data entry and calculation checks. Field data will be assessed by the Project Coordinator who will review the field results for compliance with the established QC criteria that are specified in Sections 7.0 and 8.0 of this QAPP. The accuracy of pH and specific conductance will be assessed using daily instrument calibration, calibration check, and blank data. Accuracy will be measured by determining the percent recovery (% R) of calibration check standards. Precision of the pH and specific conductance measurements will be assessed on the basis of the reproducibility of duplicate readings of a field sample and will be measured by determining the RPD. Accuracy and precision of the soil VOC screening will be determined using duplicate readings of calibration checks. Field data completeness will be calculated using the following equation:

Completeness =
$$\frac{\text{Valid (usable) Data Obtained}}{\text{Total Data Planned}}$$
 X 100

12.2 LABORATORY DATA

Laboratory data will be assessed by the Haley & Aldrich QA Officer or designee who will review the laboratory results for compliance with the established QC criteria that are specified in Sections 7.0 and 8.0 of this QAPP.



13. Quality Assurance Reports

Critically important to the successful implementation of the QA Plan is a reporting system that provides the means by which the program can be reviewed, problems identified, and programmatic changes made to improve the plan.

QA reports to management can include:

- Audit reports, internal and external audits with responses;
- Performance evaluation sample results; internal and external sources; and,
- Daily QA/QC exception reports/corrective actions.

QA/QC corrective action reports will be prepared by the Haley & Aldrich QA Officer when appropriate and presented to the project and/or laboratory management personnel so that performance criteria can be monitored for all analyses from each analytical department. The updated trend/QA charts prepared by the laboratory QA personnel will be distributed and reviewed by various levels of the laboratory management.



References

- 1. United States Environmental Protection Agency, (1999). EPA Requirements for Quality Assurance Project Plans for Environmental Data Operations. EPA QA/R-5 Interim Final, November 1999.
- United States Environmental Protection Agency (1991). Preparation Aids for the Development of Category I Quality Assurance Project Plans. U.S. EPA/600/8-91/003, Risk Reduction Engineering Laboratory, Office of Research and Development, Cincinnati, Ohio, February 1991.
- 3. United States Environmental Protection Agency, (1993). Data Quality Objectives Process for Superfund Interim Final Guidance. U.S. EPA/540/R-93-071, Office of Solid Waste and Emergency Response (OSWER), September 1993.
- 4. United States Environmental Protection Agency, (1992). Specifications and Guidance for Contaminant-Free Sample Containers. OSWER Directive 9240.0-05A, April 1992.
- 5. United States Environmental Protection Agency. U.S. EPA National Functional Guidelines for Organic Data Review. U.S. EPA 540/R-2017-002.
- 6. United States Environmental Protection Agency. U.S. EPA National Functional Guidelines for Organic Data Review. U.S. EPA 540/R-2017-001.
- 7. United States Environmental Protection Agency. Test Methods for Evaluating Solid Waste, Office of Solid Waste, U.S. EPA, SW-846, November 1986, with updates.
- 8. New York State Department of Environmental Conservation, NYSDEC Analytical Services Protocol (ASP), Bureau of Environmental Investigation, 1991 with updates.
- 9. New York State Department of Environmental Conservation, NYSDEC, Division of Environmental Remediation, Technical Guidance for Site Investigation and Remediation, DER-10, May 2010.
- 10. New York State Department of Environmental Conservation, NYSDEC, Division of Environmental Remediation, Sampling, Analysis and Assessment of Per- and Polyfluoroalkyl Substances (PFAS) under NYSDEC Part 375 Remedial Program, April 2023.

\haleyaldrich.com\share\CF\Projects\0207044\Deliverables\4. RIWP\Attachments\Appendix D - QAPP\2023-0810-QAPP 817-819 Bedford Avenue.docx



TABLES



SUMMARY OF ANALYSIS METHOD, PRESERVATION METHOD, HOLDING TIME, SAMPLE SIZE REQUIREMENTS AND SAMPLE CONTAINERS

817-819 Bedford Avenue

Brooklyn, NY

Analysis/Method ³	Sample Type	Preservation	Holding Time	Volume/Weight	Container⁴
Volatile Organic Compounds/8260C	Soil	1 - 1 Vial MeOH/2 Vial Water, Cool, 4 ± 2 °C	14 days ¹	120 mL	3 - 40ml glass vials
Semivolatile Organic Compounds/8270D	Soil	Cool, 4 ± 2 °C	14 days extraction / 40 days analysis	250 mL	1 - 8 oz Glass
Pesticides/8081B	Soil	Cool, 4 ± 2 °C	14 days extraction / 40 days analysis	250 mL	1 - 4 oz Glass
Polychlorinated Biphenyls/8082A	Soil	Cool, 4 ± 2 °C	14 days extraction / 40 days analysis	250 mL	1 - 4 oz Glass
Metals/6010D	Soil	Cool, 4 ± 2 °C	180 days	60 mL	1 - 4 oz Glass
PFAS/1633	Soil	Cool, 4 ± 2 °C	28 days extraction / 40 days analysis	To be determined by laboratory	1 - HDPE container
1,4-Dioxane/8270	Soil	Cool, 4 ± 2 °C	14 days extraction / 40 days analysis	250 mL	1 - 8 oz Glass
Volatile Organic Compounds/8260C	Groundwater	HCl, Cool, 4 ± 2 °C	14 days	120 mL	3 - 40 mL glass vials
Semivolatile Organic Compounds/8270D	Groundwater	Cool, 4 ± 2 °C	7 days extraction / 40 days analysis	500 mL	2 - 250 mL amber glass
TAL Metals/6020	Groundwater	HNO ₃ Cool, 4 ± 2 °C	180 days	500 mL	1 - 500 mL plastic bottle
PFAS/1633	Groundwater	H2O Cool, 4 ± 2 °C	28 days extraction / 28 days analysis	To be determined by laboratory	2 - HDPE container
1,4-Dioxane/8270SIM	Groundwater	Cool, 4 ± 2 °C	7 days extraction / 40 days analysis	500 mL	1 - 500 mL plastic bottle
Volatile Organic Compounds/TO-15	Soil Vapor	N/A	30 days	2.7 - 6 L	1 - 2.7 L Summa Canister

Notes:

- 1. Terracores and encores must be frozen within 48 hours of collection
- 2. Refer to text for additional information.
- 3. Equivalent method can be used.
- 4. Volume may vary by laboratory and/or equivalent method.

APPENDIX E NYSDEC Emerging Contaminant Field Sampling Guidance





SAMPLING, ANALYSIS, AND ASSESSMENT OF PER- AND POLYFLUOROALKYL SUBSTANCES (PFAS)

Under NYSDEC's Part 375 Remedial Programs

April 2023





Table of Contents

Objective	1
Applicability	1
Field Sampling Procedures	1
Analysis and Reporting	2
Routine Analysis	2
Additional Analysis	2
Data Assessment and Application to Site Cleanup	3
Water Sample Results	3
Soil Sample Results	3
Testing for Imported Soil	4
Appendix A - Quality Assurance Project Plan (QAPP) Guidelines for PFAS	5
Appendix B - Sampling Protocols for PFAS in Soils, Sediments and Solids	6
Appendix C - Sampling Protocols for PFAS in Monitoring Wells	8
Appendix D - Sampling Protocols for PFAS in Surface Water	10
Appendix E - Sampling Protocols for PFAS in Private Water Supply Wells	12
Appendix F - Sampling Protocols for PFAS in Fish	14
Appendix G - PFAS Analyte List	22
Appendix H - Data Review Guidelines for Analysis of PFAS in Non-Potable Water and Solids	24



ERRATA SHEET for

SAMPLING, ANALYSIS, AND ASSESSMENT OF PER- AND POLYFLUOROALKYL SUBSTANCES (PFAS) Under NYSDEC's Part 375 Remedial Programs Issued January 17, 2020

Citation and Page Number	Current Text	Corrected Text	Date
Title of Appendix I, page 32	Appendix H	Appendix I	2/25/2020
Document Cover, page 1	Guidelines for Sampling and Analysis of PFAS	Sampling, Analysis, and Assessment of Per- and Polyfluoroalkyl Substances (PFAS) Under NYSDEC's Part 375 Remedial Programs	9/15/2020
Data Assessment and Application to Site Cleanup Page 3	Until such time as Ambient Water Quality Standards (AWQS) and Soil Cleanup Objectives (SCOs) for PFOA and PFOS are published	Until such time as Soil Cleanup Objectives (SCOs) for PFOA and PFOS are published	3/28/2023
Water Sample Results Page 3	PFOA and PFOS should be further assessed and considered as potential contaminants of concern in groundwater or surface water if PFOA or PFOS is detected in any water sample at or above 10 ng/L (ppt) and is determined to be attributable to the site, either by a comparison of upgradient and downgradient levels, or the presence of soil source areas, as defined below.	NYSDEC has adopted ambient water quality guidance values for PFOA and PFOS. Groundwater samples should be compared to the human health criteria of 6.7 ng/l (ppt) for PFOA and 2.7 ng/l (ppt) for PFOS. These guidance values also include criteria for surface water for PFOS applicable for aquatic life, which may be applicable at some sites. Drinking water sample results should be compared to the NYS maximum contaminant level (MCL) of 10 ng/l (ppt). Analysis to determine if PFOA and PFOS concentrations are attributable to the site should include a comparison between upgradient and downgradient levels, and the presence of soil source areas, as defined below.	3/28/2023
Soil Sample Results Page 3	Soil cleanup objectives for PFOA and PFOS have been proposed in an upcoming revision to 6 NYCRR Part 375-6. Until SCOs are in effect, the following are to be used as guidance values:	NYSDEC will delay adding soil cleanup objectives for PFOA and PFOS to 6 NYCRR Part 375-6 until the PFAS rural soil background study has been completed. Until SCOs are in effect, the following are to be used as guidance values:	3/28/2023
Protection of Groundwater Page 3	PFOA (ppb) 1.1 PFOS (ppb) 3.7	PFOA (ppb) 0.8 PFOS (ppb) 1.0	3/28/2023



Citation and Page Number	Current Text	Corrected Text	Date
Footnote 2 Page 3 Testing for Imported Soil Page 4	The movement of PFAS in the environment is being aggressively researched at this time; that research will eventually result in more accurate models for the behaviors of these chemicals. In the meantime, DEC has calculated the guidance value for the protection of groundwater using the same procedure used for all other chemicals, as described in Section 7.7 of the Technical Support Document (http://www.dec.ny.gov/docs/re mediation_hudson_pdf/techsupp doc.pdf). If the concentrations of PFOA and PFOS in leachate are at or above 10 ppt (the Maximum	The Protection of Groundwater values are based on the above referenced ambient groundwater guidance values. Details on that calculation are available in the following document, prepared for the February 2022 proposed changes to Part 375 (https://www.dec.ny.gov/docs/remediation_hudson_pdf/part375techsupport.pdf). The movement of PFAS in the environment is being aggressively researched at this time; that research will eventually result in more accurate models for the behaviors of these chemicals. In the meantime, DEC has calculated the guidance value for the protection of groundwater using the same procedure used for all other chemicals, as described in Section 7.7 of the Technical Support Document (http://www.dec.ny.gov/docs/remediation_hudson_pdf/techsuppdoc.pdf). If the concentrations of PFOA and PFOS in leachate are at or above the ambient water quality guidance values for groundwater, then the soil is not	3/28/2023
Routine Analysis, page 9	Contaminant Levels established for drinking water by the New York State Department of Health), then the soil is not acceptable. "However, laboratories analyzing environmental samplesPFOA and PFOS in	"However, laboratories analyzing environmental samplesPFOA and PFOS in drinking water by EPA Method 537, 537.1, ISO 25101, or Method	9/15/2020
	drinking water by EPA Method 537, 537.1 or ISO 25101."	533."	
Additional Analysis, page 9, new paragraph regarding soil parameters	None	"In cases where site-specific cleanup objectives for PFOA and PFOS are to be assessed, soil parameters, such as Total Organic Carbon (EPA Method 9060), soil pH (EPA Method 9045), clay content (percent), and cation exchange capacity (EPA Method 9081), should be included in the analysis to help evaluate factors affecting the leachability of PFAS in site soils."	9/15/2020



Citation and Page Number	Current Text	Corrected Text	Date
Data Assessment and Application to Site Cleanup Page 10	Until such time as Ambient Water Quality Standards (AWQS) and Soil Cleanup Objectives (SCOs) for PFAS are published, the extent of contaminated media potentially subject to remediation should be determined on a case-by-case basis using the procedures discussed below and the criteria in DER-10. Target levels for cleanup of PFAS in other media, including biota and sediment, have not yet been established by the DEC.	Until such time as Ambient Water Quality Standards (AWQS) and Soil Cleanup Objectives (SCOs) for PFOA and PFOS are published, the extent of contaminated media potentially subject to remediation should be determined on a case-by-case basis using the procedures discussed below and the criteria in DER-10. Preliminary target levels for cleanup of PFOA and PFOS in other media, including biota and sediment, have not yet been established by the DEC.	9/15/2020
Water Sample Results Page 10	PFAS should be further assessed and considered as a potential contaminant of concern in groundwater or surface water () If PFAS are identified as a contaminant of concern for a site, they should be assessed as part of the remedy selection process in accordance with Part 375 and DER-10.	PFOA and PFOS should be further assessed and considered as potential contaminants of concern in groundwater or surface water () If PFOA and/or PFOS are identified as contaminants of concern for a site, they should be assessed as part of the remedy selection process in accordance with Part 375 and DER-10.	9/15/2020



Citation and Page Number	Current Text	Corrected Text	Date
Page	"The extent of soil contamination for purposes of delineation and remedy selection should be determined by having certain soil samples tested by Synthetic Precipitation Leaching Procedure (SPLP) and the leachate analyzed for PFAS. Soil exhibiting SPLP results above 70 ppt for either PFOA or PFOS (individually or combined) are to be evaluated during the cleanup phase."	"Soil cleanup objectives for PFOA and PFOS will be proposed in an upcoming revision to 6 NYCRR Part 375-6. Until SCOs are in effect, the following are to be used as guidance values." [Interim SCO Table] "PFOA and PFOS results for soil are to be compared against the guidance values listed above. These guidance values are to be used in determining whether PFOA and PFOS are contaminants of concern for the site and for determining remedial action objectives and cleanup requirements. Site-specific remedial objectives for protection of groundwater can also be presented for evaluation by DEC. Development of site-specific remedial objectives for protection of groundwater will require analysis of additional soil parameters relating to leachability. These additional analyses can include any or all the parameters listed above (soil pH, cation exchange capacity, etc.) and/or use of SPLP. As the understanding of PFAS transport improves, DEC welcomes proposals for site-specific remedial objectives for protection of groundwater. DEC will expect that those may be dependent on additional	9/15/2020
		factors including soil pH, aqueous pH, % organic carbon, % Sand/Silt/Clay, soil cations: K, Ca, Mg, Na, Fe, Al, cation exchange capacity, and anion exchange capacity. Site-specific remedial objectives should also consider the dilution attenuation factor (DAF). The NJDEP publication on DAF can be used as a reference:	
		https://www.nj.gov/dep/srp/guidance/rs/daf.pdf. "	



Citation and Page Number	Current Text	Corrected Text	Date
Testing for Imported Soil Page 11	Soil imported to a site for use in a soil cap, soil cover, or as backfill is to be tested for PFAS in general conformance with DER-10, Section 5.4(e) for the PFAS Analyte List (Appendix F) using the analytical procedures discussed below and the criteria in DER-10 associated with SVOCs. If PFOA or PFOS is detected in any sample at or above 1 µg/kg, then soil should be tested by SPLP and the leachate analyzed for PFAS. If the SPLP results exceed 10 ppt for either PFOA or PFOS (individually) then the source of backfill should be rejected, unless a site-specific exemption is provided by DER. SPLP leachate criteria is based on the Maximum Contaminant Levels proposed for drinking water by New York State's Department of Health, this value may be updated based on future Federal or State promulgated regulatory standards. Remedial parties have the option of analyzing samples concurrently for both PFAS in soil and in the SPLP leachate to minimize project delays. Category B deliverables should be submitted for backfill samples, though a DUSR is not required.	Testing for PFAS should be included any time a full TAL/TCL analyte list is required. Results for PFOA and PFOS should be compared to the applicable guidance values. If PFOA or PFOS is detected in any sample at or above the guidance values then the source of backfill should be rejected, unless a site-specific exemption is provided by DER based on SPLP testing, for example. If the concentrations of PFOA and PFOS in leachate are at or above 10 ppt (the Maximum Contaminant Levels established for drinking water by the New York State Department of Health), then the soil is not acceptable. PFOA, PFOS and 1,4-dioxane are all considered semi-volatile compounds, so composite samples are appropriate for these compounds when sampling in accordance with DER-10, Table 5.4(e)10. Category B deliverables should be submitted for backfill samples, though a DUSR is not required.	9/15/2020



Citation and Page Number	Current Text	Corrected Text	Date
Footnotes	None	¹ TOP Assay analysis of highly contaminated samples, such as those from an AFFF (aqueous film-forming foam) site, can result in incomplete oxidation of the samples and an underestimation of the total perfluoroalkyl substances. ² The movement of PFAS in the environment is being aggressively researched at this time; that research will eventually result in more accurate models for the behaviors of these chemicals. In the meantime, DEC has calculated the soil cleanup objective for the protection of groundwater using the same procedure used for all other chemicals, as described in Section 7.7 of the Technical Support Document (http://www.dec.ny.gov/docs/remediation_hudson_pdf/techsuppdoc.pdf).	9/15/2020
Additional Analysis, page 9	In cases soil parameters, such as Total Organic Carbon (EPA Method 9060), soil	In cases soil parameters, such as Total Organic Carbon (Lloyd Kahn), soil	1/8/2021
Appendix A, General Guidelines, fourth bullet	List the ELAP-approved lab(s) to be used for analysis of samples	List the ELAP- certified lab(s) to be used for analysis of samples	1/8/2021
Appendix E, Laboratory Analysis and Containers	Drinking water samples collected using this protocol are intended to be analyzed for PFAS by ISO Method 25101.	Drinking water samples collected using this protocol are intended to be analyzed for PFAS by EPA Method 537, 537.1, 533, or ISO Method 25101	1/8/2021
Water Sample Results Page 9	"In addition, further assessment of water may be warranted if either of the following screening levels are met: a. any other individual PFAS (not PFOA or PFOS) is detected in water at or above 100 ng/L; or b. total concentration of PFAS (including PFOA and PFOS) is detected in water at or above 500 ng/L"	Deleted	6/15/2021

014 41		'	
Citation and Page Number	Current Text	Corrected Text	Date
Routine Analysis, Page XX	Currently, New York State Department of Health's Environmental Laboratory Approval Program (ELAP) criteria set forth in the DER's laboratory guidelines for PFAS in non-potable water and solids (Appendix H - Laboratory Guidelines for Analysis of PFAS in Non-Potable Water and Solids).	Deleted	5/31/2022
Analysis and Reporting, Page XX	As of October 2020, the United States Environmental Protection Agency (EPA) does not have a validated method for analysis of PFAS for media commonly analyzed under DER remedial programs (non-potable waters, solids). DER has developed the following guidelines to ensure consistency in analysis and reporting of PFAS.	Deleted	5/31/2022
Routine Analysis, Page XX	LC-MS/MS analysis for PFAS using methodologies based on EPA Method 537.1 is the procedure to use for environmental samples. Isotope dilution techniques should be utilized for the analysis of PFAS in all media.	EPA Method 1633 is the procedure to use for environmental samples.	
Soil Sample Results, Page XX	Soil cleanup objectives for PFOA and PFOS will be proposed in an upcoming revision to 6 NYCRR Part 375-6	Soil cleanup objectives for PFOA and PFOS have been proposed in an upcoming revision to 6 NYCRR Part 375-6	
Appendix A	"Include in the text LC-MS/MS for PFAS using methodologies based on EPA Method 537.1"	"Include in the textEPA Method 1633"	
Appendix A	"Laboratory should have ELAP certification for PFOA and PFOS in drinking water by EPA Method 537, 537.1, EPA Method 533, or ISO 25101"	Deleted	
Appendix B	"Samples collected using this protocol are intended to be analyzed for PFAS using methodologies based on EPA Method 537.1"	"Samples collected using this protocol are intended to be analyzed for PFAS using EPA Method 1633"	



Citation and Page Number	Current Text	Corrected Text	Date
Appendix C	"Samples collected using this protocol are intended to be analyzed for PFAS using methodologies based on EPA Method 537.1"	"Samples collected using this protocol are intended to be analyzed for PFAS using EPA Method 1633"	
Appendix D	"Samples collected using this protocol are intended to be analyzed for PFAS using methodologies based on EPA Method 537.1"	"Samples collected using this protocol are intended to be analyzed for PFAS using EPA Method 1633"	
Appendix G		Updated to include all forty PFAS analytes in EPA Method 533	
Appendix H		Deleted	
Appendix I	Appendix I	Appendix H	
Appendix H	"These guidelines are intended to be used for the validation of PFAS analytical results for projects within the Division of Environmental Remediation (DER) as well as aid in the preparation of a data usability summary report."	"These guidelines are intended to be used for the validation of PFAS using EPA Method 1633 for projects within the Division of Environmental Remediation (DER)."	
Appendix H	"The holding time is 14 days"	"The holding time is 28 days"	
Appendix H, Initial Calibration	"The initial calibration should contain a minimum of five standards for linear fit"	"The initial calibration should contain a minimum of six standards for linear fit"	
Appendix H, Initial Calibration	Linear fit calibration curves should have an R ² value greater than 0.990.	Deleted	
Appendix H, Initial Calibration Verification	Initial Calibration Verification Section	Deleted	
Appendix H	secondary Ion Monitoring Section	Deleted	
Appendix H	Branched and Linear Isomers Section	Deleted	



Sampling, Analysis, and Assessment of Perand Polyfluoroalkyl Substances (PFAS) Under NYSDEC's Part 375 Remedial Programs

Objective

New York State Department of Environmental Conservation's Division of Environmental Remediation (DER) performs or oversees sampling of environmental media and subsequent analysis of PFAS as part of remedial programs implemented under 6 NYCRR Part 375. To ensure consistency in sampling, analysis, reporting, and assessment of PFAS, DER has developed this document which summarizes currently accepted procedures and updates previous DER technical guidance pertaining to PFAS.

Applicability

All work plans submitted to DEC pursuant to one of the remedial programs under Part 375 shall include PFAS sampling and analysis procedures that conform to the guidelines provided herein.

As part of a site investigation or remedial action compliance program, whenever samples of potentially affected media are collected and analyzed for the standard Target Analyte List/Target Compound List (TAL/TCL), PFAS analysis should also be performed. Potentially affected media can include soil, groundwater, surface water, and sediment. Based upon the potential for biota to be affected, biota sampling and analysis for PFAS may also be warranted as determined pursuant to a Fish and Wildlife Impact Analysis. Soil vapor sampling for PFAS is not required.

Field Sampling Procedures

DER-10 specifies technical guidance applicable to DER's remedial programs. Given the prevalence and use of PFAS, DER has developed "best management practices" specific to sampling for PFAS. As specified in DER-10 Chapter 2, quality assurance procedures are to be submitted with investigation work plans. Typically, these procedures are incorporated into a work plan, or submitted as a stand-alone document (e.g., a Quality Assurance Project Plan). Quality assurance guidelines for PFAS are listed in Appendix A - Quality Assurance Project Plan (QAPP) Guidelines for PFAS.

Field sampling for PFAS performed under DER remedial programs should follow the appropriate procedures outlined for soils, sediments, or other solids (Appendix B), non-potable groundwater (Appendix C), surface water (Appendix D), public or private water supply wells (Appendix E), and fish tissue (Appendix F).

QA/QC samples (e.g. duplicates, MS/MSD) should be collected as specified in DER-10, Section 2.3(c). For sampling equipment coming in contact with aqueous samples only, rinsate or equipment blanks should be collected. Equipment blanks should be collected at a minimum frequency of one per day per site or one per twenty samples, whichever is more frequent.



Analysis and Reporting

The investigation work plan should describe analysis and reporting procedures, including laboratory analytical procedures for the methods discussed below. As specified in DER-10 Section 2.2, laboratories should provide a full Category B deliverable. In addition, a Data Usability Summary Report (DUSR) should be prepared by an independent, third-party data validator. Electronic data submissions should meet the requirements provided at: https://www.dec.ny.gov/chemical/62440.html.

DER has developed a *PFAS Analyte List* (Appendix G) for remedial programs to understand the nature of contamination at sites. It is expected that reported results for PFAS will include, at a minimum, all the compounds listed. If lab and/or matrix specific issues are encountered for any analytes, the DER project manager, in consultation with the DER chemist, will make case-by-case decisions as to whether certain analytes may be temporarily or permanently discontinued from analysis at each site. As with other contaminants that are analyzed for at a site, the *PFAS Analyte List* may be refined for future sampling events based on investigative findings.

Routine Analysis

EPA Method 1633 is the procedure to use for environmental samples. Reporting limits for PFOA and PFOS in aqueous samples should not exceed 2 ng/L. Reporting limits for PFOA and PFOS in solid samples should not exceed 0.5 μg/kg. Reporting limits for all other PFAS in aqueous and solid media should be as close to these limits as possible. If laboratories indicate that they are not able to achieve these reporting limits for the entire *PFAS Analyte List*, site-specific decisions regarding acceptance of elevated reporting limits for specific PFAS can be made by the DER project manager in consultation with the DER chemist. Data review guidelines were developed by DER to ensure data comparability and usability (Appendix H - Data Review Guidelines for Analysis of PFAS in Non-Potable Water and Solids).

Additional Analysis

Additional laboratory methods for analysis of PFAS may be warranted at a site, such as the Synthetic Precipitation Leaching Procedure (SPLP) and Total Oxidizable Precursor Assay (TOP Assay).

In cases where site-specific cleanup objectives for PFOA and PFOS are to be assessed, soil parameters, such as Total Organic Carbon (Lloyd Kahn), soil pH (EPA Method 9045), clay content (percent), and cation exchange capacity (EPA Method 9081), should be included in the analysis to help evaluate factors affecting the leachability of PFAS in site soils.

SPLP is a technique used to determine the mobility of chemicals in liquids, soils and wastes, and may be useful in determining the need for addressing PFAS-containing material as part of the remedy. SPLP by EPA Method 1312 should be used unless otherwise specified by the DER project manager in consultation with the DER chemist.

Impacted materials can be made up of PFAS that are not analyzable by routine analytical methodology. A TOP Assay can be utilized to conceptualize the amount and type of oxidizable PFAS which could be liberated in the environment, which approximates the maximum concentration of perfluoroalkyl substances that could be generated if all polyfluoroalkyl substances were oxidized. For example, some polyfluoroalkyl substances may degrade or transform to form perfluoroalkyl substances (such as PFOA or PFOS), resulting in an increase in perfluoroalkyl substance concentrations as contaminated groundwater moves away from a source. The TOP Assay converts, through oxidation, polyfluoroalkyl substances (precursors) into perfluoroalkyl substances that can be detected by routine analytical methodology. ¹

-

¹ TOP Assay analysis of highly contaminated samples, such as those from an AFFF (aqueous film-forming foam) site, can result in incomplete oxidation of the samples and an underestimation of the total perfluoroalkyl substances.



Commercial laboratories have adopted methods which allow for the quantification of targeted PFAS in air and biota. The EPA's Office of Research and Development (ORD) is currently developing methods which allow for air emissions characterization of PFAS, including both targeted and non-targeted analysis of PFAS. Consult with the DER project manager and the DER chemist for assistance on analyzing biota/tissue and air samples.

Data Assessment and Application to Site Cleanup

Until such time as Soil Cleanup Objectives (SCOs) for PFOA and PFOS are published, the extent of contaminated media potentially subject to remediation should be determined on a case-by-case basis using the procedures discussed below and the criteria in DER-10. Preliminary target levels for cleanup of PFOA and PFOS in other media, including biota and sediment, have not yet been established by the DEC.

Water Sample Results

NYSDEC has adopted ambient water quality guidance values for PFOA and PFOS. Groundwater samples should be compared to the human health criteria of 6.7 ng/l (ppt) for PFOA and 2.7 ng/l (ppt) for PFOS. These human health criteria should also be applied to surface water that is used as a water supply. This guidance also includes criteria for surface water for PFOS applicable for aquatic life, which may be applicable at some sites. Drinking water sample results should be compared to the NYS maximum contaminant level (MCL) of 10 ng/l (ppt). Analysis to determine if PFOA and PFOS concentrations are attributable to the site should include a comparison between upgradient and downgradient levels, and the presence of soil source areas, as defined below.

If PFOA and/or PFOS are identified as contaminants of concern for a site, they should be assessed as part of the remedy selection process in accordance with Part 375 and DER-10.

Soil Sample Results

NYSDEC will delay adding soil cleanup objectives for PFOA and PFOS to 6 NYCRR Part 375-6 until the PFAS rural soil background study has been completed. Until SCOs are in effect, the following are to be used as guidance values:

Guidance Values for		
Anticipated Site Use	PFOA (ppb)	PFOS (ppb)
Unrestricted	0.66	0.88
Residential	6.6	8.8
Restricted Residential	33	44
Commercial	500	440
Industrial	600	440
Protection of Groundwater ²	0.8	1.0

PFOA and PFOS results for soil are to be compared against the guidance values listed above. These guidance values are to be used in determining whether PFOA and PFOS are contaminants of concern for the site and for determining remedial action objectives and cleanup requirements. Site-specific remedial objectives for protection of groundwater can also be presented for evaluation by DEC. Development of site-specific remedial objectives for protection of groundwater will require analysis of additional soil parameters relating to leachability. These

_

² The Protection of Groundwater values are based on the above referenced ambient groundwater guidance values. Details on that calculation are available in the following document, prepared for the February 2022 proposed changes to Part 375 (https://www.dec.ny.gov/docs/remediation_hudson_pdf/part375techsupport.pdf). The movement of PFAS in the environment is being aggressively researched at this time; that research will eventually result in more accurate models for the behaviors of these chemicals. In the meantime, DEC has calculated the guidance value for the protection of groundwater using the same procedure used for all other chemicals, as described in Section 7.7 of the Technical Support Document (http://www.dec.ny.gov/docs/remediation_hudson_pdf/techsuppdoc.pdf).



additional analyses can include any or all the parameters listed above (soil pH, cation exchange capacity, etc.) and/or use of SPLP.

As the understanding of PFAS transport improves, DEC welcomes proposals for site-specific remedial objectives for protection of groundwater. DEC will expect that those may be dependent on additional factors including soil pH, aqueous pH, % organic carbon, % Sand/Silt/Clay, soil cations: K, Ca, Mg, Na, Fe, Al, cation exchange capacity, and anion exchange capacity. Site-specific remedial objectives should also consider the dilution attenuation factor (DAF). The NJDEP publication on DAF can be used as a reference: https://www.nj.gov/dep/srp/guidance/rs/daf.pdf.

Testing for Imported Soil

Testing for PFAS should be included any time a full TAL/TCL analyte list is required. Results for PFOA and PFOS should be compared to the applicable guidance values. If PFOA or PFOS is detected in any sample at or above the guidance values then the source of backfill should be rejected, unless a site-specific exemption is provided by DER based on SPLP testing, for example. If the concentrations of PFOA and PFOS in leachate are at or above the ambient water quality guidance values for groundwater, then the soil is not acceptable.

PFOA, PFOS and 1,4-dioxane are all considered semi-volatile compounds, so composite samples are appropriate for these compounds when sampling in accordance with DER-10, Table 5.4(e)10. Category B deliverables should be submitted for backfill samples, though a DUSR is not required.



Appendix A - Quality Assurance Project Plan (QAPP) Guidelines for PFAS

The following guidelines (general and PFAS-specific) can be used to assist with the development of a QAPP for projects within DER involving sampling and analysis of PFAS.

General Guidelines in Accordance with DER-10

- Document/work plan section title Quality Assurance Project Plan
- Summarize project scope, goals, and objectives
- Provide project organization including names and resumes of the project manager, Quality Assurance Officer (QAO), field staff, and Data Validator
 - The QAO should not have another position on the project, such as project or task manager, that involves project productivity or profitability as a job performance criterion
- List the ELAP certified lab(s) to be used for analysis of samples
- Include a site map showing sample locations
- Provide detailed sampling procedures for each matrix
- Include Data Quality Usability Objectives
- List equipment decontamination procedures
- Include an "Analytical Methods/Quality Assurance Summary Table" specifying:
 - Matrix type
 - o Number or frequency of samples to be collected per matrix
 - Number of field and trip blanks per matrix
 - Analytical parameters to be measured per matrix
 - o Analytical methods to be used per matrix with minimum reporting limits
 - o Number and type of matrix spike and matrix spike duplicate samples to be collected
 - Number and type of duplicate samples to be collected
 - o Sample preservation to be used per analytical method and sample matrix
 - o Sample container volume and type to be used per analytical method and sample matrix
 - o Sample holding time to be used per analytical method and sample matrix
- Specify Category B laboratory data deliverables and preparation of a DUSR

Specific Guidelines for PFAS

- Include in the text that sampling for PFAS will take place
- Include in the text that PFAS will be analyzed by EPA Method 1633
- Include the list of PFAS compounds to be analyzed (*PFAS Analyte List*)
- Include the laboratory SOP for PFAS analysis
- List the minimum method-achievable Reporting Limits for PFAS
 - o Reporting Limits should be less than or equal to:
 - Aqueous -2 ng/L (ppt)
 - Solids $-0.5 \mu g/kg \text{ (ppb)}$
- Include the laboratory Method Detection Limits for the PFAS compounds to be analyzed
- Include detailed sampling procedures
 - o Precautions to be taken
 - Pump and equipment types
 - Decontamination procedures
 - Approved materials only to be used
- Specify that regular ice only will be used for sample shipment
- Specify that equipment blanks should be collected at a minimum frequency of 1 per day per site for each matrix

5



Appendix B - Sampling Protocols for PFAS in Soils, Sediments and Solids

General

The objective of this protocol is to give general guidelines for the collection of soil, sediment and other solid samples for PFAS analysis. The sampling procedure used should be consistent with Sampling Guidelines and Protocols – Technological Background and Quality Control/Quality Assurance for NYS DEC Spill Response Program – March 1991 (http://www.dec.ny.gov/docs/remediation_hudson_pdf/sgpsect5.pdf), with the following limitations.

Laboratory Analysis and Containers

Samples collected using this protocol are intended to be analyzed for PFAS using EPA Method 1633.

The preferred material for containers is high density polyethylene (HDPE). Pre-cleaned sample containers, coolers, sample labels, and a chain of custody form will be provided by the laboratory.

Equipment

Acceptable materials for sampling include stainless steel, HDPE, PVC, silicone, acetate, and polypropylene. Additional materials may be acceptable if pre-approved by New York State Department of Environmental Conservation's Division of Environmental Remediation.

No sampling equipment components or sample containers should come in to contact with aluminum foil, low density polyethylene, glass, or polytetrafluoroethylene (PTFE, TeflonTM) materials including sample bottle cap liners with a PTFE layer.

A list of acceptable equipment is provided below, but other equipment may be considered appropriate based on sampling conditions.

- stainless steel spoon
- stainless steel bowl
- steel hand auger or shovel without any coatings

Equipment Decontamination

Standard two step decontamination using detergent (Alconox is acceptable) and clean, PFAS-free water will be performed for sampling equipment. All sources of water used for equipment decontamination should be verified in advance to be PFAS-free through laboratory analysis or certification.

Sampling Techniques

Sampling is often conducted in areas where a vegetative turf has been established. In these cases, a pre-cleaned trowel or shovel should be used to carefully remove the turf so that it may be replaced at the conclusion of sampling. Surface soil samples (e.g. 0 to 6 inches below surface) should then be collected using a pre-cleaned, stainless steel spoon. Shallow subsurface soil samples (e.g. 6 to ~36 inches below surface) may be collected by digging a hole using a pre-cleaned hand auger or shovel. When the desired subsurface depth is reached, a pre-cleaned hand auger or spoon shall be used to obtain the sample.

When the sample is obtained, it should be deposited into a stainless steel bowl for mixing prior to filling the sample containers. The soil should be placed directly into the bowl and mixed thoroughly by rolling the material into the middle until the material is homogenized. At this point the material within the bowl can be placed into the laboratory provided container.



Sample Identification and Logging

A label shall be attached to each sample container with a unique identification. Each sample shall be included on the chain of custody (COC).

Quality Assurance/Quality Control

- Immediately place samples in a cooler maintained at $4 \pm 2^{\circ}$ Celsius using ice
- Collect one field duplicate for every sample batch, minimum 1 duplicate per 20 samples. The duplicate shall consist of an additional sample at a given location
- Collect one matrix spike / matrix spike duplicate (MS/MSD) for every sample batch, minimum 1 MS/MSD per 20 samples. The MS/MSD shall consist of an additional two samples at a given location and identified on the COC
- Request appropriate data deliverable (Category B) and an electronic data deliverable

Documentation

A soil log or sample log shall document the location of the sample/borehole, depth of the sample, sampling equipment, duplicate sample, visual description of the material, and any other observations or notes determined to be appropriate. Additionally, care should be performed to limit contact with PFAS containing materials (e.g. waterproof field books, food packaging) during the sampling process.

Personal Protection Equipment (PPE)

For most sampling Level D PPE is anticipated to be appropriate. The sampler should wear nitrile gloves while conducting field work and handling sample containers.

Field staff shall consider the clothing to be worn during sampling activities. Clothing that contains PTFE material (including GORE-TEX®) or that have been waterproofed with PFAS materials should be avoided. All clothing worn by sampling personnel should have been laundered multiple times.

Appropriate rain gear (PVC, polyurethane, or rubber rain gear are acceptable), bug spray, and sunscreen should be used that does not contain PFAS. Well washed cotton coveralls may be used as an alternative to bug spray and/or sunscreen.

PPE that contains PFAS is acceptable when site conditions warrant additional protection for the samplers and no other materials can be used to be protective. Documentation of such use should be provided in the field notes.



Appendix C - Sampling Protocols for PFAS in Monitoring Wells

General

The objective of this protocol is to give general guidelines for the collection of groundwater samples for PFAS analysis. The sampling procedure used should be consistent with Sampling Guidelines and Protocols – Technological Background and Quality Control/Quality Assurance for NYS DEC Spill Response Program – March 1991 (http://www.dec.ny.gov/docs/remediation hudson pdf/sgpsect5.pdf), with the following limitations.

Laboratory Analysis and Container

Samples collected using this protocol are intended to be analyzed for PFAS using EPA Method 1633.

The preferred material for containers is high density polyethylene (HDPE). Pre-cleaned sample containers, coolers, sample labels, and a chain of custody form will be provided by the laboratory.

Equipment

Acceptable materials for sampling include: stainless steel, HDPE, PVC, silicone, acetate, and polypropylene. Additional materials may be acceptable if pre-approved by New York State Department of Environmental Conservation's Division of Environmental Remediation.

No sampling equipment components or sample containers should come in contact with aluminum foil, low density polyethylene, glass, or polytetrafluoroethylene (PTFE, TeflonTM) materials including plumbers tape and sample bottle cap liners with a PTFE layer.

A list of acceptable equipment is provided below, but other equipment may be considered appropriate based on sampling conditions.

- stainless steel inertia pump with HDPE tubing
- peristaltic pump equipped with HDPE tubing and silicone tubing
- stainless steel bailer with stainless steel ball
- bladder pump (identified as PFAS-free) with HDPE tubing

Equipment Decontamination

Standard two step decontamination using detergent (Alconox is acceptable) and clean, PFAS-free water will be performed for sampling equipment. All sources of water used for equipment decontamination should be verified in advance to be PFAS-free through laboratory analysis or certification.

Sampling Techniques

Monitoring wells should be purged in accordance with the sampling procedure (standard/volume purge or low flow purge) identified in the site work plan, which will determine the appropriate time to collect the sample. If sampling using standard purge techniques, additional purging may be needed to reduce turbidity levels, so samples contain a limited amount of sediment within the sample containers. Sample containers that contain sediment may cause issues at the laboratory, which may result in elevated reporting limits and other issues during the sample preparation that can compromise data usability. Sampling personnel should don new nitrile gloves prior to sample collection due to the potential to contact PFAS containing items (not related to the sampling equipment) during the purging activities.



Sample Identification and Logging

A label shall be attached to each sample container with a unique identification. Each sample shall be included on the chain of custody (COC).

Quality Assurance/Quality Control

- Immediately place samples in a cooler maintained at $4 \pm 2^{\circ}$ Celsius using ice
- Collect one field duplicate for every sample batch, minimum 1 duplicate per 20 samples. The duplicate shall consist of an additional sample at a given location
- Collect one matrix spike / matrix spike duplicate (MS/MSD) for every sample batch, minimum 1 MS/MSD per 20 samples. The MS/MSD shall consist of an additional two samples at a given location and identified on the COC
- Collect one equipment blank per day per site and minimum 1 equipment blank per 20 samples. The equipment blank shall test the new and decontaminated sampling equipment utilized to obtain a sample for residual PFAS contamination. This sample is obtained by using laboratory provided PFAS-free water and passing the water over or through the sampling device and into laboratory provided sample containers
- Additional equipment blank samples may be collected to assess other equipment that is utilized at the monitoring well
- Request appropriate data deliverable (Category B) and an electronic data deliverable

Documentation

A purge log shall document the location of the sample, sampling equipment, groundwater parameters, duplicate sample, visual description of the material, and any other observations or notes determined to be appropriate. Additionally, care should be performed to limit contact with PFAS containing materials (e.g. waterproof field books, food packaging) during the sampling process.

Personal Protection Equipment (PPE)

For most sampling Level D PPE is anticipated to be appropriate. The sampler should wear nitrile gloves while conducting field work and handling sample containers.

Field staff shall consider the clothing to be worn during sampling activities. Clothing that contains PTFE material (including GORE-TEX®) or that have been waterproofed with PFAS materials should be avoided. All clothing worn by sampling personnel should have been laundered multiple times.

Appropriate rain gear (PVC, polyurethane, or rubber rain gear are acceptable), bug spray, and sunscreen should be used that does not contain PFAS. Well washed cotton coveralls may be used as an alternative to bug spray and/or sunscreen.

PPE that contains PFAS is acceptable when site conditions warrant additional protection for the samplers and no other materials can be used to be protective. Documentation of such use should be provided in the field notes.



Appendix D - Sampling Protocols for PFAS in Surface Water

General

The objective of this protocol is to give general guidelines for the collection of surface water samples for PFAS analysis. The sampling procedure used should be consistent with Sampling Guidelines and Protocols – Technological Background and Quality Control/Quality Assurance for NYS DEC Spill Response Program – March 1991 (http://www.dec.ny.gov/docs/remediation hudson pdf/sgpsect5.pdf), with the following limitations.

Laboratory Analysis and Container

Samples collected using this protocol are intended to be analyzed for PFAS using EPA Method 1633.

The preferred material for containers is high density polyethylene (HDPE). Pre-cleaned sample containers, coolers, sample labels, and a chain of custody form will be provided by the laboratory.

Equipment

Acceptable materials for sampling include: stainless steel, HDPE, PVC, silicone, acetate, and polypropylene. Additional materials may be acceptable if pre-approved by New York State Department of Environmental Conservation's Division of Environmental Remediation.

No sampling equipment components or sample containers should come in contact with aluminum foil, low density polyethylene, glass, or polytetrafluoroethylene (PTFE, TeflonTM) materials including sample bottle cap liners with a PTFE layer.

A list of acceptable equipment is provided below, but other equipment may be considered appropriate based on sampling conditions.

stainless steel cup

Equipment Decontamination

Standard two step decontamination using detergent (Alconox is acceptable) and clean, PFAS-free water will be performed for sampling equipment. All sources of water used for equipment decontamination should be verified in advance to be PFAS-free through laboratory analysis or certification.

Sampling Techniques

Where conditions permit, (e.g. creek or pond) sampling devices (e.g. stainless steel cup) should be rinsed with site medium to be sampled prior to collection of the sample. At this point the sample can be collected and poured into the sample container.

If site conditions permit, samples can be collected directly into the laboratory container.

Sample Identification and Logging

A label shall be attached to each sample container with a unique identification. Each sample shall be included on the chain of custody (COC).



Quality Assurance/Quality Control

- Immediately place samples in a cooler maintained at $4 \pm 2^{\circ}$ Celsius using ice
- Collect one field duplicate for every sample batch, minimum 1 duplicate per 20 samples. The duplicate shall consist of an additional sample at a given location
- Collect one matrix spike / matrix spike duplicate (MS/MSD) for every sample batch, minimum 1 MS/MSD per 20 samples. The MS/MSD shall consist of an additional two samples at a given location and identified on the COC
- Collect one equipment blank per day per site and minimum 1 equipment blank per 20 samples. The equipment blank shall test the new and decontaminated sampling equipment utilized to obtain a sample for residual PFAS contamination. This sample is obtained by using laboratory provided PFAS-free water and passing the water over or through the sampling device and into laboratory provided sample containers
- Request appropriate data deliverable (Category B) and an electronic data deliverable

Documentation

A sample log shall document the location of the sample, sampling equipment, duplicate sample, visual description of the material, and any other observations or notes determined to be appropriate. Additionally, care should be performed to limit contact with PFAS containing materials (e.g. waterproof field books, food packaging) during the sampling process.

Personal Protection Equipment (PPE)

For most sampling Level D PPE is anticipated to be appropriate. The sampler should wear nitrile gloves while conducting field work and handling sample containers.

Field staff shall consider the clothing to be worn during sampling activities. Clothing that contains PTFE material (including GORE-TEX®) or that have been waterproofed with PFAS materials should be avoided. All clothing worn by sampling personnel should have been laundered multiple times.

Appropriate rain gear (PVC, polyurethane, or rubber rain gear are acceptable), bug spray, and sunscreen should be used that does not contain PFAS. Well washed cotton coveralls may be used as an alternative to bug spray and/or sunscreen.

PPE that contains PFAS is acceptable when site conditions warrant additional protection for the samplers and no other materials can be used to be protective. Documentation of such use should be provided in the field notes.



Appendix E - Sampling Protocols for PFAS in Private Water Supply Wells

General

The objective of this protocol is to give general guidelines for the collection of water samples from private water supply wells (with a functioning pump) for PFAS analysis. The sampling procedure used should be consistent with Sampling Guidelines and Protocols – Technological Background and Quality Control/Quality Assurance for NYS DEC Spill Response Program – March 1991 (http://www.dec.ny.gov/docs/remediation_hudson_pdf/sgpsect5.pdf), with the following limitations.

Laboratory Analysis and Container

Drinking water samples collected using this protocol are intended to be analyzed for PFAS by EPA Method 537, 537.1, 533, or ISO Method 25101. The preferred material for containers is high density polyethylene (HDPE). Precleaned sample containers, coolers, sample labels, and a chain of custody form will be provided by the laboratory.

Equipment

Acceptable materials for sampling include stainless steel, HDPE, PVC, silicone, acetate, and polypropylene. Additional materials may be acceptable if pre-approved by New York State Department of Environmental Conservation's Division of Environmental Remediation.

No sampling equipment components or sample containers should come in contact with aluminum foil, low density polyethylene, glass, or polytetrafluoroethylene (PTFE, TeflonTM) materials (e.g. plumbers tape), including sample bottle cap liners with a PTFE layer.

Equipment Decontamination

Standard two step decontamination using detergent (Alconox is acceptable) and clean, PFAS-free water will be performed for sampling equipment. All sources of water used for equipment decontamination should be verified in advance to be PFAS-free through laboratory analysis or certification.

Sampling Techniques

Locate and assess the pressure tank and determine if any filter units are present within the building. Establish the sample location as close to the well pump as possible, which is typically the spigot at the pressure tank. Ensure sampling equipment is kept clean during sampling as access to the pressure tank spigot, which is likely located close to the ground, may be obstructed and may hinder sample collection.

Prior to sampling, a faucet downstream of the pressure tank (e.g., washroom sink) should be run until the well pump comes on and a decrease in water temperature is noted which indicates that the water is coming from the well. If the homeowner is amenable, staff should run the water longer to purge the well (15+ minutes) to provide a sample representative of the water in the formation rather than standing water in the well and piping system including the pressure tank. At this point a new pair of nitrile gloves should be donned and the sample can be collected from the sample point at the pressure tank.

Sample Identification and Logging

A label shall be attached to each sample container with a unique identification. Each sample shall be included on the chain of custody (COC).



Quality Assurance/Quality Control

- Immediately place samples in a cooler maintained at $4 \pm 2^{\circ}$ Celsius using ice
- Collect one field duplicate for every sample batch, minimum 1 duplicate per 20 samples. The duplicate shall consist of an additional sample at a given location
- Collect one matrix spike / matrix spike duplicate (MS/MSD) for every sample batch, minimum 1 MS/MSD per 20 samples. The MS/MSD shall consist of an additional two samples at a given location and identified on the COC
- If equipment was used, collect one equipment blank per day per site and a minimum 1 equipment blank per 20 samples. The equipment blank shall test the new and decontaminated sampling equipment utilized to obtain a sample for residual PFAS contamination. This sample is obtained by using laboratory provided PFAS-free water and passing the water over or through the sampling device and into laboratory provided sample containers.
- A field reagent blank (FRB) should be collected at a rate of one per 20 samples. The lab will provide a FRB bottle containing PFAS free water and one empty FRB bottle. In the field, pour the water from the one bottle into the empty FRB bottle and label appropriately.
- Request appropriate data deliverable (Category B) and an electronic data deliverable
- For sampling events where multiple private wells (homes or sites) are to be sampled per day, it is acceptable to collect QC samples at a rate of one per 20 across multiple sites or days.

Documentation

A sample log shall document the location of the private well, sample point location, owner contact information, sampling equipment, purge duration, duplicate sample, visual description of the material, and any other observations or notes determined to be appropriate and available (e.g. well construction, pump type and location, yield, installation date). Additionally, care should be performed to limit contact with PFAS containing materials (e.g. waterproof field books, food packaging) during the sampling process.

Personal Protection Equipment (PPE)

For most sampling Level D PPE is anticipated to be appropriate. The sampler should wear nitrile gloves while conducting field work and handling sample containers.

Field staff shall consider the clothing to be worn during sampling activities. Clothing that contains PTFE material (including GORE-TEX®) or that have been waterproofed with PFAS materials should be avoided. All clothing worn by sampling personnel should have been laundered multiple times.

13



Appendix F - Sampling Protocols for PFAS in Fish

This appendix contains a copy of the current SOP developed by the Division of Fish and Wildlife (DFW) entitled "General Fish Handling Procedures for Contaminant Analysis" (Ver. 8). This SOP should be followed when collecting fish for contaminant analysis. Note, however, that the Bureau of Ecosystem Health will not be supplying bags or tags. All supplies are the responsibility of the collector

Procedure Name: General Fish Handling Procedures for Contaminant Analysis

Number: FW-005

Purpose: This procedure describes data collection, fish processing and delivery of fish collected for contaminant monitoring. It contains the chain of custody and collection record forms that should be used for the collections.

Organization: Environmental Monitoring Section

Bureau of Ecosystem Health

Division of Fish and Wildlife (DFW)

New York State Department of Environmental Conservation (NYSDEC)

625 Broadway

Albany, New York 12233-4756

Version: 8

Previous Version Date: 21 March 2018

Summary of Changes to this Version: Updated bureau name to Bureau of Ecosystem Health. Added direction to list the names of all field crew on the collection record. Minor formatting changes on chain of custody and collection records.

Originator or Revised by: Wayne Richter, Jesse Becker

Date: 26 April 2019

Quality Assurance Officer and Approval Date: Jesse Becker, 26 April 2019

NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION

GENERAL FISH HANDLING PROCEDURES FOR CONTAMINANT ANALYSES

- A. Original copies of all continuity of evidence (i.e., Chain of Custody) and collection record forms must accompany delivery of fish to the lab. A copy shall be directed to the Project Leader or as appropriate, Wayne Richter. All necessary forms will be supplied by the Bureau of Ecosystem Health. Because some samples may be used in legal cases, it is critical that each section is filled out completely. Each Chain of Custody form has three main sections:
 - 1. The top box is to be filled out <u>and signed</u> by the person responsible for the fish collection (e.g., crew leader, field biologist, researcher). This person is responsible for delivery of the samples to DEC facilities or personnel (e.g., regional office or biologist).
 - 2. The second section is to be filled out <u>and signed</u> by the person responsible for the collections while being stored at DEC, before delivery to the analytical lab. This may be the same person as in (1), but it is still required that they complete the section. Also important is the **range of identification numbers** (i.e., tag numbers) included in the sample batch.
 - 3. Finally, the bottom box is to record any transfers between DEC personnel and facilities. Each subsequent transfer should be **identified**, **signed**, **and dated**, until laboratory personnel take possession of the fish.
- B. The following data are required on <u>each</u> Fish Collection Record form:
 - 1. Project and Site Name.
 - 2. DEC Region.
 - 3. All personnel (and affiliation) involved in the collection.
 - 4. Method of collection (gill net, hook and line, etc.)
 - 5. Preservation Method.
- C. The following data are to be taken on <u>each</u> fish collected and recorded on the **Fish Collection Record** form:
 - 1. Tag number Each specimen is to be individually jaw tagged at time of collection with a unique number. Make sure the tag is turned out so that the number can be read without opening the bag. Use tags in sequential order. For small fish or composite samples place the tag inside the bag with the samples. The Bureau of Ecosystem Health can supply the tags.
 - 2. Species identification (please be explicit enough to enable assigning genus and species). Group fish by species when processing.
 - 3. Date collected.
 - 4. Sample location (waterway and nearest prominent identifiable landmark).
 - 5. Total length (nearest mm or smallest sub-unit on measuring instrument) and weight (nearest g or

- smallest sub-unit of weight on weighing instrument). Take all measures as soon as possible with calibrated, protected instruments (e.g. from wind and upsets) and prior to freezing.
- 6. Sex fish may be cut enough to allow sexing or other internal investigation, but do not eviscerate. Make any incision on the right side of the belly flap or exactly down the midline so that a left-side fillet can be removed.

D. General data collection recommendations:

- 1. It is helpful to use an ID or tag number that will be unique. It is best to use metal striped bass or other uniquely numbered metal tags. If uniquely numbered tags are unavailable, values based on the region, water body and year are likely to be unique: for example, R7CAY11001 for Region 7, Cayuga Lake, 2011, fish 1. If the fish are just numbered 1 through 20, we have to give them new numbers for our database, making it more difficult to trace your fish to their analytical results and creating an additional possibility for errors.
- 2. Process and record fish of the same species sequentially. Recording mistakes are less likely when all fish from a species are processed together. Starting with the bigger fish species helps avoid missing an individual.
- 3. If using Bureau of Ecosystem Health supplied tags or other numbered tags, use tags in sequence so that fish are recorded with sequential Tag Numbers. This makes data entry and login at the lab and use of the data in the future easier and reduces keypunch errors.
- 4. Record length and weight as soon as possible after collection and before freezing. Other data are recorded in the field upon collection. An age determination of each fish is optional, but if done, it is recorded in the appropriate "Age" column.
- 5. For composite samples of small fish, record the number of fish in the composite in the Remarks column. Record the length and weight of each individual in a composite. All fish in a composite sample should be of the same species and members of a composite should be visually matched for size.
- 6. Please submit photocopies of topographic maps or good quality navigation charts indicating sampling locations. GPS coordinates can be entered in the Location column of the collection record form in addition to or instead for providing a map. These records are of immense help to us (and hopefully you) in providing documented location records which are not dependent on memory and/or the same collection crew. In addition, they may be helpful for contaminant source trackdown and remediation/control efforts of the Department.
- 7. When recording data on fish measurements, it will help to ensure correct data recording for the data recorder to call back the numbers to the person making the measurements.
- E. Each fish is to be placed in its own individual plastic bag. For small fish to be analyzed as a composite, put all of the fish for one composite in the same bag but use a separate bag for each composite. It is important to individually bag the fish to avoid difficulties or cross contamination when processing the fish for chemical analysis. Be sure to include the fish's tag number inside the bag, preferably attached to the fish with the tag number turned out so it can be read. Tie or otherwise secure the bag closed. The Bureau of Ecosystem Health will supply the bags. If necessary, food grade bags may be procured from a suitable vendor (e.g., grocery store). It is preferable to redundantly label each bag with a manila tag tied between the knot and the body of the bag. This tag should be labeled with the project name, collection location, tag number, collection date, and fish species. If scales are collected, the scale envelope should be labeled with

the same information.

- F. Groups of fish, by species, are to be placed in one large plastic bag per sampling location. The Bureau of Ecosystem Health will supply the larger bags. The or otherwise secure the bag closed. Label the site bag with a manila tag tied between the knot and the body of the bag. The tag should contain: project, collection location, collection date, species and tag number ranges. Having this information on the manila tag enables lab staff to know what is in the bag without opening it.
- G. Do not eviscerate, fillet or otherwise dissect the fish unless specifically asked to. If evisceration or dissection is specified, the fish must be cut along the exact midline or on the right side so that the left side fillet can be removed intact at the laboratory. If filleting is specified, the procedure for taking a standard fillet (SOP PREPLAB 4) must be followed, including removing scales.
- H. Special procedures for PFAS: Unlike legacy contaminants such as PCBs, which are rarely found in day to day life, PFAS are widely used and frequently encountered. Practices that avoid sample contamination are therefore necessary. While no standard practices have been established for fish, procedures for water quality sampling can provide guidance. The following practices should be used for collections when fish are to be analyzed for PFAS:

No materials containing Teflon.

No Post-it notes.

No ice packs; only water ice or dry ice.

Any gloves worn must be powder free nitrile.

No Gore-Tex or similar materials (Gore-Tex is a PFC with PFOA used in its manufacture).

No stain repellent or waterproof treated clothing; these are likely to contain PFCs.

Avoid plastic materials, other than HDPE, including clipboards and waterproof notebooks.

Wash hands after handling any food containers or packages as these may contain PFCs.

Keep pre-wrapped food containers and wrappers isolated from fish handling.

Wear clothing washed at least six times since purchase.

Wear clothing washed without fabric softener.

Staff should avoid cosmetics, moisturizers, hand creams and similar products on the day of sampling as many of these products contain PFCs (Fujii et al. 2013). Sunscreen or insect repellent should not contain ingredients with "fluor" in their name. Apply any sunscreen or insect repellent well downwind from all materials. Hands must be washed after touching any of these products.

- I. All fish must be kept at a temperature <45° F (<8° C) immediately following data processing. As soon as possible, freeze at -20° C \pm 5° C. Due to occasional freezer failures, daily freezer temperature logs are required. The freezer should be locked or otherwise secured to maintain chain of custody.
- J. In most cases, samples should be delivered to the Analytical Services Unit at the Hale Creek field station. Coordinate delivery with field station staff and send copies of the collection records, continuity of evidence forms and freezer temperature logs to the field station. For samples to be analyzed elsewhere, non-routine collections or other questions, contact Wayne Richter, Bureau of Ecosystem Health, NYSDEC, 625 Broadway, Albany, New York 12233-4756, 518-402-8974, or the project leader about sample transfer. Samples will then be directed to the analytical facility and personnel noted on specific project descriptions.
- K. A recommended equipment list is at the end of this document.

NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION DIVISION OF FISH AND WILDLIFE FISH COLLECTION RECORD

page of	f
---------	---

Project and S	Site Name							L	DEC Region
Collections made by (include all crew)									
Sampling Method: Electrofishing Gill netting Trap netting Trawling Seining Angling Other									
Preservation Method: Freezing Other Notes (SWFDB survey number):									
FOR LAB USE ONLY- LAB ENTRY NO.	COLLECTION OR TAG NO.	SPECIES	DATE TAKEN	LOCATION	AGE	SEX &/OR REPROD. CONDIT	LENGTH (WEIGHT (REMARKS

richter: revised 2011, 5/7/15, 10/4/16, 3/20/17; becker: 3/23/17, 4/26/19

NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION CHAIN OF CUSTODY

I,(Print Name)	, of	(Drive Dr. 1	collected the
(Print Name)		(Print Business Address)	
following on(Date)	, 20 from	(Water Body)	
in the vicinity of	(Landmark Village	a Pond atc.)	
Town of			
Item(s)			
Said sample(s) were in my possessi collection. The sample(s) were place			
Environmental Conservation on	•	-	tate Department of
Signat	ture	Da	ate
I,	, received the al	bove mentioned sample(s) on the	date specified
and assigned identification number(s)	to t	the sample(s). I
have recorded pertinent data for the	sample(s) on the attach	ned collection records. The sampl	e(s) remained in
my custody until subsequently trans	ferred, prepared or ship	oped at times and on dates as atte	sted to below.
Signatur	re	Date	
SECOND RECIPIENT (Print Name)	TIME & DATE	PURPOSE OF TRANSF	FER
SIGNATURE	UNIT		
THIRD RECIPIENT (Print Name)	TIME & DATE	PURPOSE OF TRANSF	ER
SIGNATURE	UNIT		
FOURTH RECIPIENT (Print Name)	TIME & DATE	PURPOSE OF TRANSF	FER
,			
SIGNATURE	UNIT		
RECEIVED IN LABORATORY BY (Print Name)	TIME & DATE	REMARKS	
SIGNATURE	UNIT		
LOGGED IN BY (Print Name)	TIME & DATE	ACCESSION NUMBER	RS
SIGNATURE	UNIT		

richter: revised 21 April 2014; becker: 23 March 2017, 26 April, 2019

NOTICE OF WARRANTY

By signature to the chain of custody (reverse), the signatory warrants that the information provided is truthful and accurate to the best of his/her ability. The signatory affirms that he/she is willing to testify to those facts provided and the circumstances surrounding the same. Nothing in this warranty or chain of custody negates responsibility nor liability of the signatories for the truthfulness and accuracy of the statements provided.

HANDLING INSTRUCTIONS

On day of collection, collector(s) name(s), address(es), date, geographic location of capture (attach a copy of topographic map or navigation chart), species, number kept of each species, and description of capture vicinity (proper noun, if possible) along with name of Town and County must be indicated on reverse.

Retain organisms in manila tagged plastic bags to avoid mixing capture locations. Note appropriate information on each bag tag.

Keep samples as cool as possible. Put on ice if fish cannot be frozen within 12 hours. If fish are held more than 24 hours without freezing, they will not be retained or analyzed.

Initial recipient (either DEC or designated agent) of samples from collector(s) is responsible for obtaining and recording information on the collection record forms which will accompany the chain of custody. This person will seal the container using packing tape and writing his signature, the time and the date across the tape onto the container with indelible marker. Any time a seal is broken, for whatever purpose, the incident must be recorded on the Chain of Custody (reason, time, and date) in the purpose of transfer block. Container then is resealed using new tape and rewriting signature, with time and date.

EQUIPMENT LIST

Scale or balance of appropriate capacity for the fish to be collected.
Fish measuring board.
Plastic bags of an appropriate size for the fish to be collected and for site bags.
Individually numbered metal tags for fish.
Manila tags to label bags.
Small envelops, approximately 2" x 3.5", if fish scales are to be collected.
Knife for removing scales.
Chain of custody and fish collection forms.
Clipboard.
Pens or markers.
Paper towels.
Dish soap and brush.
Bucket.
Cooler.
Ice.
Duct tape.



Appendix G – PFAS Analyte List

Group	Chemical Name	Abbreviation	CAS Number
	Perfluorobutanesulfonic acid	PFBS	375-73-5
	Perfluoropentanesulfonic acid	PFPeS	2706-91-4
	Perfluorohexanesulfonic acid	PFHxS	355-46-4
Perfluoroalkyl	Perfluoroheptanesulfonic acid	PFHpS	375-92-8
sulfonic acids	Perfluorooctanesulfonic acid	PFOS	1763-23-1
	Perfluorononanesulfonic acid	PFNS	68259-12-1
	Perfluorodecanesulfonic acid	PFDS	335-77-3
	Perfluorododecanesulfonic acid	PFDoS	79780-39-5
	Perfluorobutanoic acid	PFBA	375-22-4
	Perfluoropentanoic acid	PFPeA	2706-90-3
	Perfluorohexanoic acid	PFHxA	307-24-4
	Perfluoroheptanoic acid	PFHpA	375-85-9
Danfleranaalleed	Perfluorooctanoic acid	PFOA	335-67-1
Perfluoroalkyl carboxylic acids	Perfluorononanoic acid	PFNA	375-95-1
Carboxylic acids	Perfluorodecanoic acid	PFDA	335-76-2
	Perfluoroundecanoic acid	PFUnA	2058-94-8
	Perfluorododecanoic acid	PFDoA	307-55-1
	Perfluorotridecanoic acid	PFTrDA	72629-94-8
	Perfluorotetradecanoic acid	PFTeDA	376-06-7
	Hexafluoropropylene oxide dimer acid	HFPO-DA	13252-13-6
Per- and	4,8-Dioxa-3H-perfluorononanoic acid	ADONA	919005-14-4
Polyfluoroether	Perfluoro-3-methoxypropanoic acid	PFMPA	377-73-1
carboxylic acids	Perfluoro-4-methoxybutanoic acid	PFMBA	863090-89-5
	Nonafluoro-3,6-dioxaheptanoic acid	NFDHA	151772-58-6
F	4:2 Fluorotelomer sulfonic acid	4:2-FTS	757124-72-4
Fluorotelomer sulfonic acids	6:2 Fluorotelomer sulfonic acid	6:2-FTS	27619-97-2
Sullottic acids	8:2 Fluorotelomer sulfonic acid	8:2-FTS	39108-34-4
	3:3 Fluorotelomer carboxylic acid	3:3 FTCA	356-02-5
Fluorotelomer carboxylic acids	5:3 Fluorotelomer carboxylic acid	5:3 FTCA	914637-49-3
Carboxylic acids	7:3 Fluorotelomer carboxylic acid	7:3 FTCA	812-70-4
	Perfluorooctane sulfonamide	PFOSA	754-91-6
Perfluorooctane	N-methylperfluorooctane sulfonamide	NMeFOSA	31506-32-8
sulfonamides	N-ethylperfluorooctane sulfonamide	NEtFOSA	4151-50-2
Perfluorooctane	N-methylperfluorooctane sulfonamidoacetic acid	N-MeFOSAA	2355-31-9
sulfonamidoacetic acids	N-ethylperfluorooctane sulfonamidoacetic acid	N-EtFOSAA	2991-50-6
Perfluorooctane	N-methylperfluorooctane sulfonamidoethanol	MeFOSE	24448-09-7
sulfonamide ethanols	N-ethylperfluorooctane sulfonamidoethanol	EtFOSE	1691-99-2



Group	Chemical Name	Abbreviation	CAS Number
	9-Chlorohexadecafluoro-3-oxanonane-1-sulfonic acid (F-53B Major)	9CI-PF3ONS	756426-58-1
Ether sulfonic acids	11-Chloroeicosafluoro-3-oxaundecane-1-sulfonic acid (F-53B Minor)	11CI-PF3OUdS	763051-92-9
	Perfluoro(2-ethoxyethane) sulfonic acid	PFEESA	113507-82-7



Appendix H - Data Review Guidelines for Analysis of PFAS in Non-Potable Water and Solids

General

These guidelines are intended to be used for the validation of PFAS using EPA Method 1633 for projects within the Division of Environmental Remediation (DER). Data reviewers should understand the methodology and techniques utilized in the analysis. Consultation with the end user of the data may be necessary to assist in determining data usability based on the data quality objectives in the Quality Assurance Project Plan. A familiarity with the laboratory's Standard Operating Procedure may also be needed to fully evaluate the data. If you have any questions, please contact DER's Quality Assurance Officer, Dana Barbarossa, at dana.barbarossa@dec.ny.gov.

Preservation and Holding Time

Samples should be preserved with ice to a temperature of less than 6°C upon arrival at the lab. The holding time is 28 days to extraction for aqueous and solid samples. The time from extraction to analysis for aqueous samples is 28 days and 40 days for solids.

Temperature greatly exceeds 6°C upon arrival at the lab*	Use professional judgement to qualify detects and non-detects as estimated or rejected
Holding time exceeding 28 days to extraction	Use professional judgement to qualify detects and non-detects as estimated or rejected if holding time is grossly exceeded

^{*}Samples that are delivered to the lab immediately after sampling may not meet the thermal preservation guidelines. Samples are considered acceptable if they arrive on ice or an attempt to chill the samples is observed.

Initial Calibration

The initial calibration should contain a minimum of six standards for linear fit and six standards for a quadratic fit. The relative standard deviation (RSD) for a quadratic fit calibration should be less than 20%.

The low-level calibration standard should be within 50% - 150% of the true value, and the mid-level calibration standard within 70% - 130% of the true value.

%RSD >20%	J flag detects and UJ non detects
-----------	-----------------------------------

Continuing Calibration Verification

Continuing calibration verification (CCV) checks should be analyzed at a frequency of one per ten field samples. If CCV recovery is very low, where detection of the analyte could be in question, ensure a low level CCV was analyzed and use to determine data quality.

CCV recovery <70 or >130%	J flag results
22, 122, 11, 12, 12, 12, 12, 12, 12, 12,	c 11mg 100 m100



Blanks

There should be no detections in the method blanks above the reporting limits. Equipment blanks, field blanks, rinse blanks etc. should be evaluated in the same manner as method blanks. Use the most contaminated blank to evaluate the sample results.

Blank Result	Sample Result	pple Result Qualification	
Any detection	<reporting limit<="" td=""><td colspan="2">Qualify as ND at reporting limit</td></reporting>	Qualify as ND at reporting limit	
Any detection	>Reporting Limit and >10x the blank result	No qualification	
>Reporting limit	>Reporting limit and <10x blank result	J+ biased high	

Field Duplicates

A blind field duplicate should be collected at rate of one per twenty samples. The relative percent difference (RPD) should be less than 30% for analyte concentrations greater than two times the reporting limit. Use the higher result for final reporting.

RPD >30%	Apply J qualifier to parent sample
----------	------------------------------------

Lab Control Spike

Lab control spikes should be analyzed with each extraction batch or one for every twenty samples. In the absence of lab derived criteria, use 70% - 130% recovery criteria to evaluate the data.

Recovery <70% or >130% (lab derived	Apply J qualifier to detects and UJ qualifier to	
criteria can also be used)	non detects	

Matrix Spike/Matrix Spike Duplicate

One matrix spike and matrix spike duplicate should be collected at a rate of one per twenty samples. Use professional judgement to reject results based on out of control MS/MSD recoveries.

Recovery <70% or >130% (lab derived criteria can also be used)	Apply J qualifier to detects and UJ qualifier to non detects of parent sample only
RPD >30%	Apply J qualifier to detects and UJ qualifier to non detects of parent sample only

Extracted Internal Standards (Isotope Dilution Analytes)

Problematic analytes (e.g. PFBA, PFPeA, fluorotelomer sulfonates) can have wider recoveries without qualification. Qualify corresponding native compounds with a J flag if outside of the range.

Recovery <50% or >150%	Apply J qualifier
Recovery <25% or >150% for poor responding analytes	Apply J qualifier
Isotope Dilution Analyte (IDA) Recovery <10%	Reject results

25



Signal to Noise Ratio

The signal to noise ratio for the quantifier ion should be at least 3:1. If the ratio is less than 3:1, the peak is discernable from the baseline noise and symmetrical, the result can be reported. If the peak appears to be baseline noise and/or the shape is irregular, qualify the result as tentatively identified.

Reporting Limits

If project-specific reporting limits were not met, please indicate that in the report along with the reason (e.g. over dilution, dilution for non-target analytes, high sediment in aqueous samples).

Peak Integrations

Target analyte peaks should be integrated properly and consistently when compared to standards. Ensure branched isomer peaks are included for PFAS where standards are available. Inconsistencies should be brought to the attention of the laboratory or identified in the data review summary report.

APPENDIX F Health and Safety Plan





HALEY & ALDRICH, INC. SITE-SPECIFIC SAFETY PLAN

FOR

817-819 Bedford Avenue Development Site
817-819 Bedford Avenue, Brooklyn, NY
Project/File No. 0207044



Prepared By: PJ DiNardo	Date: 8/10/2023		
Approvals: The following signatures constitute approval of this Health & Safety Plan.			
Brianting			
Field Safety Manager: Brian Ferguson	Date: 2/3/2023		
2) Jehnerrou			
Project Manager: Elizabeth Scheuerman	Date: 8/25/2023		
HASP Valid Through: 12/31/2024			





Table of Contents

		Page
STO	P WORK AUTHORITY	I
ISSUANCE AND COMPLIANCE		
EME	III	
PRO	JECT INFORMATION AND CONTACTS	IV
DIRE	ECTIONS TO THE NEAREST HOSPITAL	V
DIRE	ECTIONS TO THE NEAREST URGENT CARE	VI
1.	WORK SCOPE	7
	Project Task Breakdown Subcontractor(s) Tasks	7 7
2.	SITE OVERVIEW / DESCRIPTION	8
	Site Classification Site Description Background and Historic Site Usage Site Status Site Plan Work Areas	8 8 8 9 9
3.	HAZARD ASSESSMENT	11
	Site Chemical Hazards Site Hazards Checklist Weather High Winds Biological Location/Terrain Miscellaneous Task Hazard Summary Task Physical Hazards Checklist Summary of Physical Hazards & Controls	11 13 13 14 14 16 17 18 21
4.	PROTECTIVE MEASURES	27
	Required Safety & Personal Protective Equipment	27
5.	TRAINING REQUIREMENTS	28
	Site Specific Training Requirements Task Specific Training Requirements	28 28
6.	AIR MONITORING PLAN AND EQUIPMENT	29
	Air Monitoring/Screening Equipment Requirements Personal Exposure Monitoring Monitoring Plans	29 29 29
7.	DECONTAMINATION & DISPOSAL METHODS	30
Date printed: 8/25/2023 at 1:51 PM		Page i

Site Specific Health & Safety Plan



817-819 Bedford Avenue Development Site 8/10/2023

	Personal Hygiene Safeguards	30
	Decontamination Supplies	30
	Location of Decontamination Station	30
	Standard Personal Decontamination Procedures	31
	Disposal Methods	32
	Disposal of Single Use Personal Protective Equipment	32
8.	SITE CONTROL	33
	Communication	33
	Visitors	33
	Zoning	33
9.	SITE SPECIFIC EMERGENCY RESPONSE PLAN	34
	Pre-Emergency Planning	34
	Onsite Emergency Response Equipment	34
	EVACUATION ALARM	35
	EVACUATION ROUTES	35
	EVACUATION MUSTER POINT(S)/ SHELTER AREA(S)	35
	EVACUTION RESPONSE DRILLS	35
	Emergency Type	36
	Notification	36
	Response Action	36
	Evacuation Plan/Route	36
10.	HASP ACKNOWLEDGEMENT FORM	37

Attachments

Attachment A	HASP Amendment Form
Attachment B	Training Requirements
Attachment C	Roles and Responsibilities
Attachment D	Job Safety Analyses
Attachment E	Project Site Forms
Attachment F	Site-Specific Operating Procedures



STOP WORK AUTHORITY

In accordance with Haley & Aldrich (Haley & Aldrich) Stop Work Authority Operating Procedure (OP1035), any individual has the right to refuse to perform work that he or she believes to be unsafe without fear of retaliation. He or she also has the authority, obligation, and responsibility to stop others from working in an unsafe manner.

STOP Work Authority is the stop work policy for all personnel and subcontractors on the Site. When work has been stopped due to an unsafe condition, Haley & Aldrich site management (e.g., Project Manager [PM], Site Health & Safety Officer [SHSO], etc.) and the Haley & Aldrich Senior Project Manager (SPM) will be notified immediately.

Reasons for issuing a stop work order include, but are not limited to:

- The belief/perception that injury to personnel or accident causing significant damage to property or equipment is imminent.
- An Haley & Aldrich subcontractor is in breach of site safety requirements and/or their own site HASP.
- Identifying a substandard condition (e.g., severe weather) or activity that creates an unacceptable safety risk as determined by a qualified person.

Work will not resume until the unsafe act has been stopped OR sufficient safety precautions have been taken to remove or mitigate the risk to an acceptable degree. Stop work orders will be documented as part of an onsite stop work log, on daily field reports to include the activity/activities stopped, the duration, person stopping work, person in-charge of stopped activity/activities, and the corrective action agreed to and/or taken. Once work has been stopped, only the Haley & Aldrich SPM or SHSO can give the order to resume work. Haley & Aldrich senior management is committed to support anyone who exercises his or her "Stop Work" authority.



ISSUANCE AND COMPLIANCE

This HASP has been prepared in accordance with Occupational Safety and Health Administration (OSHA) regulations (CFR 29, Parts 1904, 1910, and 1926) if such are applicable.

The specific requirements of this HASP include precautions for hazards that exist during this project and may be revised as new information is received or as site conditions change.

- This HASP must be signed by all Haley & Aldrich personnel involved in implementation of the SOW (Section 2 of this HASP).
- This HASP, or a current signed copy, must be retained at all times when Haley & Aldrich staff are present.
- Revisions to this HASP must be outlined within the contents of the HASP. If immediate or minor changes
 are necessary, the Field Safety Manager (FSM), Haley & Aldrich, SSO and/or Project Manager (PM) may
 use Attachment 1 (HASP Amendment Form), presented at the end of this HASP. Any revision to the HASP
 requires employees and subcontractors to be informed of the changes so that they understand the
 requirements of the change.
- Deviations from this HASP are permitted with approval from the Haley & Aldrich FSM, PM, or Senior Health & Safety Manager (SHSM). Unauthorized deviations may constitute a violation of Haley & Aldrich company procedures/policies and may result in disciplinary action.
- This HASP will be relied upon by Haley & Aldrich's subcontractors and visitors to the site. Haley & Aldrich's subcontractors must have their own HASP which will address hazards specific to their trade that is not included in this HASP. This HASP will be made available for review to Haley & Aldrich's subcontractors and other interested parties (e.g. Facility personnel and regulatory agencies) to ensure that Haley & Aldrich has properly informed our subcontractors and others of the potential hazards associated with the implementation of the SOW to the extent that Haley &Aldrich is aware.

This site-specific HASP provides only site-specific descriptions and work procedures. General safety and health compliance programs in support of this HASP (e.g., injury reporting, medical surveillance, personal protective equipment (PPE) selection, etc.) are described in detail in the Haley & Aldrich Corporate Health and Safety Program Manual and within Haley & Aldrich's Standard Operating Procedures Both the manual and SOPs can be located on the Haley & Aldrich's Company Intranet. When appropriate, users of this HASP should always refer to these resources and incorporate to the extent possible. The manual and SOPs are available to clients and regulators upon request.



EMERGENCY EVENT PROCEDURES

1 - ASSESS THE SCENE

- STOP WORK
- Review the situation and ascertain if it's safe to enter the area.
- Evacuate the site if the conditions are unsafe.

2 - EVALUATE THE EMERGENCY

- Call 911, or designated emergency number, if required.
- Provide first aid for the victim if qualified and safe to do so.
 - First aid will be addressed using the onsite first aid kit. *
 - If providing first aid, remember to use proper first aid universal precautions if blood or bodily fluids are present.
- If exposure to hazardous substance is suspected, immediately vacate the contaminated area.
 - o Remove any contaminated clothing and/or equipment.
 - o Wash any affected dermal/ocular area(s) with water for at least 15 minutes.
 - o Seek immediate medical assistance if any exposure symptoms are present.

3 - SECURE THE AREA

- Cordon off the incident area, if possible.
 - Notify any security personnel, if required.
 - o Escort all non-essential personnel out of the area, if able.

4 - REPORT ON-SITE ACCIDENTS / INCIDENTS TO PM / SSO

- Notify the PM and SSO as soon as it is safe to do so.
 - Assist PM and SSO in completing any additional tasks, as required.

5 - INVESTIGATE / REPORT THE INCIDENT

- Record details of the incident for input to the Gensuite.
 - Complete any additional forms as requested by the PM and SSO.

6 - TAKE CORRECTIVE ACTION

- Implement corrective actions per the PM following root cause analysis.
 - o Complete Lessons Learned form.

^{* &}lt;u>Note</u>: Haley & Aldrich employees are not required or expected to administer first aid / CPR to any Haley & Aldrich staff member, Contractor, or Civilian personnel at any time; it is Haley & Aldrich's position that those who do are doing so on their own behalf and not as a function of their job.

Page iv



817-819 Bedford Avenue Development Site 8/10/2023

PROJECT INFORMAT	ION AND CONTACTS
Project Name: 817-819 Bedford Avenue Development Site	Haley & Aldrich File No.: 0207044
Location: 817-819 Bedford Avenue, Brooklyn, New	w York
Client/Site Contact: Phone Number:	819 Mazel Mit Brucha LLC Meir Schwartz 347-300-8820
Haley & Aldrich Field Representative: Phone Number: Emergency Phone Number:	Matt Cal 516.477.6447 646.569.9664
Haley & Aldrich Project Manager: Phone Number: Emergency Phone Number:	Elizabeth Scheuerman 201.978.7871 646.277.5692
Field Safety Manager: Phone Number: Emergency Phone Number:	Ferguson, Brian 617.886.7439 617.908.2761
Nearest Hospital:	NYC Health and Hospitals/Woodhull: Emergency
Address: (see map on next page) Phone Number:	Room 760 Broadway Brooklyn, NY 11206 718.963.8000
Nearest Occ. Health Clinic:	Chai Urgent Care Williamsburg
http://www.talispoint.com/liberty/ext/ Address: (see map on next page) Phone Number:	735 Bedford Ave, Brooklyn, NY 11205 (718) 333-2424
Liberty Mutual Claim Policy	WC6-Z11-254100-033
WORKCARE Injury & Illness HOTLINE	1-888-449-7787
Emergency Response Number:	911
Other Local Emergency Response Number:	N/A
Other Ambulance, Fire, Police, or Environmental Emergency Resources:	911


Date printed: 8/25/2023 at 1:51 PM



DIRECTIONS TO THE NEAREST HOSPITAL

Liberty Mutual Medical Location Directory

NYC Health and Hospitals/Woodhull: Emergency Room:



Directions to the Nearest Hospital:

A 819 Bedford Ave, Brooklyn, NY 11205


↑	1.	Head north on Bedford Ave toward Park Ave	364 ft
Þ	2.	Turn right onto Park Ave Hess Express on the corner	0.7 mi
4	3.	Turn left • Gated road • Private Road	453 ft
Þ	4.	Turn right • Private Road	108 ft
	5.	Arrive at your destination on the right	

B NYC Health + Hospitals/Woodhull



DIRECTIONS TO THE NEAREST URGENT CARE

Liberty Mutual Medical Location Directory



Directions to the Nearest Occupational Clinic:





1. WORK SCOPE

This Site-Specific Health and Safety Plan addresses the health and safety practices and procedures that will be exercised by all Haley & Aldrich employees participating in all work on the Project Site. This plan is based on an assessment of the site-specific health and safety risks available to Haley & Aldrich and Haley & Aldrich's experience with other similar project sites. The scope of work includes the following:

Remedial Oversight, Soil & Soil Vapor Sampling (if required), and Dewatering Oversight.

Remedial Oversight, Soil & Soil Vapor Sampling (if required), and Dewatering Oversight.						
Project Task Breakdown						
Task No.	Task Description		Employee(s) Assigned	Work Date(s) or Duration		
1.	Drilling & Pre-Clearing			4 Days		
2.	Soil, soil vapor, and groundwater sampling			4 Days		
3.	Geophysical Survey			1 Day		
	Subcontractor(s) Tasks					
Firm Name		Work	Activity	Work Date(s) or Duration		
Lakewood Services C	d Environmental Corp.	Drilling		4 Days Anticipated		
Projected	Start Date: 1/9/2	2024				
Projected	Completion Date:	1/15/2024				
	Firm Name		Activity	Work Date(s) or Duration		
	Lakewood Environmental Geophysical Surve Services Corp.		ey	1 Day Anticipated		
Projected Start Date: 1/8/2024						
Projected	Projected Completion Date: 1/8/2024					

Date printed: 8/25/2023 at 1:51 PM Page 7



2. SITE OVERVIEW / DESCRIPTION

Site Classification

Mixed Commercial/Residential

Site Description

The Site is identified as Block 1734, Lots 61 and 62 on the City of New York tax map and is approximately 5,000 square feet (sf) in area. The building on the property takes up the front half of the site with the rest being covered in vegetation. The area surrounding the Site consists of residential and commercialuse properties and light manufacturing. The Site is currently occupied by a vacant two-story mixed-use residential and commercial building, and a vacant one-story building previously occupied by an auto body repair shop.

Scope of Work: Drilling, Soil, Soil Vapor, and Groundwater sampling

Background and Historic Site Usage

817 Bedford Ave

The Site was formerly developed as early as 1897 through at least 1947 with a residential property, including tenant occupants noted between 1929 to 1934. By 1948, the lot was improved with the current structure for commercial use. Commercial uses at the property have included Belmar Sales Co, wholesale grocers (1949), Surplus Paper Stock Co (1970-1985), and most recently Putnam Auto Repairs (1992-2021), the lot has been vacant since late 2021.

The Site owner, Mazel Mit Brucha 104 LLC, purchased the 817 Bedford Avenue lot from Maria Iannarelli and Angelo lannarelli in March 2022, who owned the property since September 1987.

819 Bedford Ave

Based on a Phase I ESA completed by Bison Environmental LLC for 819 Bedford Avenue (Lot 61) in December 2022, 819 Bedford Avenue was developed in 1887 with a two-story store and a one-story store with a stable in the northeast side of the lot. Beginning in 1928, the two-story stores on the south side of the lot operated as an unlabeled store. The north side, one-story store was an auto top wind shield factory named Progress Auto Wrecking Co. By 1960, the entire lot was operated by a sign company, Kilroy for Signs Inc. and Kilroy Truck Lettering & Spraying. In 1973, the building was listed as owned by a M. Cruez and operated as a warehouse. From 1982 until 2022 the first floor was used as an art studio and antique storage space with residential use on the second floor.

819 Mazel Mit Brucha LLC purchased the 819 Bedford Avenue lot in February 2023 from the estate of Peter Gourfain, who previously owned the Site from 1984 to 2023.

The Site owner, Mazel Mit Brucha 104, LLC, purchased the property from Maria lannarelli and Angelo lannarelli in March 2022. The lannarelli's owned the property since September 1987, which was previously owned by Marvin and Lenore Silverman from June 1978, and owned by Murray and Bessie Kesh prior to June 1978.





	٠.		•	ta		
•	п-	Δ		to	1	ПС

Indicate current activity status and describe operations at the site:

Inactive

Describe Current Operations

Site Plan

Is a site plan or sketch available? Yes

Work Areas

List and identify each specific work areas(s) on the job site and indicate its location(s) on the site plan: Entire site

Date printed: 8/25/2023 at 1:51 PM Page 9



Site Plan



Date printed: 8/25/2023 at 1:51 PM



3. HAZARD ASSESSMENT

Indicate all hazards that may be present at the site and for each task. If any of these potential hazards are checked, it is the Project Manager's responsibility to determine how to eliminate / minimize the hazard to protect onsite personnel.

Site Chemical Hazards

Is this Site impacted with chemical contamination? Yes

Source of information about contaminants: Previous Investigation

Contaminant of Concern	Location/Media	Concentration	Units
Urban Fill	Soil	-	mg/kg
Lead	Soil	30800	mg/kg
Mercury	Soil	14.4	mg/kg
Arsenic	Soil	125	mg/kg
Cadmium	Soil	6.48	mg/kg
Iron	Groundwater	861	ug/L
Sodium	Groundwater	96600	ug/L
Per- and polyfluoroalkyl substances (PFAS)	Groundwater	0.0965	Select Units
Tetrachloroethylene	Groundwater	48	ug/L
Chloroform	Groundwater	45 ug/L	
Volatile Organic Compounds (VOCs)	Soil Vapor	2,745	ug/m3
Choose an item.			
Choose an item.	Select Media.		
Choose an item.	Select Media.		Select Units

Date printed: 8/25/2023 at 1:51 PM Page 11



Page 12



817-819 Bedford Avenue Development Site 8/10/2023

Choose an item.	Select Media.	Select Units
Choose an item.	Select Media.	Select Units
Choose an item.	Select Media.	Select Units

Urban Fill: can be numerous things such as natural soils that have been moved by humans, construction debris, material dredged from waterways, coal ash, municipal solid waste and any combination of the above. Chemicals such as lead and asbestos can be part of urban fill and pose health risks to workers.

SVOCs: The SVOC compounds identified in the soils at the Site exceeded the New York State Department of Environmental Conservation (NYSDEC) standards promulgated in the Part 375 Unrestricted Residential criteria. If Site conditions are dry, the generation of contaminated dusts may pose a potential inhalation hazard. Therefore, dust levels should be controlled with wetting if necessary. Odors will also be controlled and monitored via photoionization detectors stationed at the perimeters in accordance with standard CAMP procedures. In addition, repeated contact with certain SVOC compounds have been associated with the development of skin cancer. Contact with the skin may cause photosensitization of the skin, producing skin burns after subsequent exposure to ultraviolet radiation. Protective measures, such as the wearing of chemically resistant gloves, are appropriate when handling SVOC contaminated materials.

VOCs: include all organic compounds (substances made up of predominantly carbon and hydrogen) with boiling temperatures in the range of 50-260 degrees C, excluding pesticides. This means that they are likely to be present as a vapor or gas in normal ambient temperatures. Substances which are included in the VOC category include aliphatic hydrocarbons (such as hexane), aldehydes, aromatic hydrocarbons (such as benzene, toluene, and the xylenes or BTEX), and oxygenated compounds (such as acetone and similar ketones). The term VOC often is used in a legal or regulatory context and in such cases the precise definition is a matter of law.

VOCs are released from oil and gasoline refining, storage and combustion as well as from a wide range of industrial processes. Processes involving fuels, solvents, paints or the use of chemicals are the most significant sources. VOCs may also be emitted from cleaning products, degreasing products, fabrics, carpets, plastic products, glues, printed material, varnishes, wax, disinfectants, and cosmetics.

Typically, VOCs are present in gas or vapor and will enter the body by breathing contaminated air. Higher concentrations of VOCs may occur in areas of poor ventilation.

Tetrachloroethylene: is a colorless liquid with a sharp sweet odor. Tetrachloroethylene vapor is heavier than air and will be found in low lying areas.

Mercury: is an odorless, silver metallic liquid. It can be inhaled or absorbed through the skin. Contact may cause irritation to the skin or eyes. Toxic if ingested. Fume inhalation may cause irritation in the nose, throat or lungs. This is a corrosive chemical. Symptoms of poisoning include, muscle tremors, loss of appetite, and nausea. Long-term exposure may have effects on the central nervous system and kidneys. The PEL is 0.1 mg/m³ averaged over an 8 hour shift.



Lead: The effects of lead are the same whether it enters the body through breathing or swallowing. Lead can affect almost every organ and system in your body. The main target for lead toxicity is the nervous system. Long-term exposure to lead can result in decreased performance in some tests measuring functions of the nervous system in adults. It may also cause weakness in fingers, wrists, or ankles. Lead exposure also causes small increases in blood pressure, particularly in middle-aged and older people and can cause anemia. Exposure to high lead levels can severely damage the brain and kidneys and ultimately cause death.

Note: Various metals including lead, mercury, arsenic, copper, and nickel were detected in concentrations exceeding NYSDEC Part 375 Unrestricted Use Soil Cleanup Objectives (UUSCOs) in soil samples collected and are attributed to historic fill materials present throughout the Site. Overexposure to metal compounds has been associated with a variety of local and systemic health hazards, both acute and chronic in nature, including lung damage, neurological effects, gastrointestinal effects, kidney and liver damage, allergic dermatitis and other skin disorders. Exposure to metals is most commonly through inhalation and ingestion of dust. Therefore, dust levels should be controlled with wetting, if necessary.

Site Hazards Checklist				
Weather				
Hot Temperatures Cold Temperatures High Winds Select Hazard				

Hot Temperatures

Heat stress may occur at any time work is being performed at elevated ambient temperatures. Because heat stress is one of the most common and potentially serious illnesses associated with outdoor work during hot seasons, regular monitoring and other preventative measures are vital. Site workers must learn to recognize and treat the various forms of heat stress. The best approach is preventative heat stress management.

H&A employees and their subcontractors should be aware of potential health effects and/or physical hazards of working when there are hot temperatures or a high heat index. Refer OP1015-Heat Stress for a discussion on hot weather hazards.

Cold Temperatures

Cold stress may occur at any time work is being performed at low ambient temperatures and high velocity winds. Because cold stress is common and has potentially serious illnesses associated with outdoor work during cold seasons, regular monitoring and other preventative measures are vital.

Refer to OP1003-Cold Stress for additional information and mitigation controls.

High Winds

While high winds are commonly associated with severe thunderstorms and hurricanes they may also occur as a result of differences in air pressures, such as when a cold front passes across the area. They can cause downed trees and power lines, and flying debris (such as dust or larger debris), which adds additional risks and could lead to power outages, transportation disruptions, damage to buildings and vehicles, and serious injury.

Wind Advisory are issued for sustained winds 25 to 39 mph and/or gusts to 57 mph. High Wind warnings are issued by the National Weather Service when high wind speeds may pose a hazard or is life threatening. The criteria for this warning will varies by state. The Beaufort Wind Scale is a helpful tool to when dealing with high winds.

Biological			
Mosquitoes	Stinging Insects	Large/Small Mammals	Choose an item.

Mosquitos

Work outdoors with temperatures above freezing will likely bring staff into contact with mosquitos. There are a variety of mosquito species that can transmit a range of diseases. Birds act as reservoirs for the viruses that can be collected by the mosquito and transmitted to a person. Majority of mosquitos are mainly a nuisance but staff need to take appropriate precautions to minimize the potential transmission of a virus that can result in one of the following diseases: West Nile, Eastern Equine Encephalitides and Western Encephalitides. Knowing some key steps that can minimize the risk of mosquito bites is, therefore, important in reducing the risks. Workers working outdoors should be aware that the use of PPE techniques is essential to preventing mosquito bites especially when working at sites where mosquitoes may be active and biting.

Use repellents containing DEET, picaridin, IR3535, and some oil of lemon eucalyptus and paramenthane-diol products provide longer-lasting protection. To optimize safety and effectiveness, repellents should be used according to the label instructions. Cover as much of your skin as possible by wearing shirts with long-sleeves, long pants, and socks whenever possible. Avoid use of perfumes and colognes when working outdoors during peak times when mosquitoes may be active; mosquitoes may be more attracted to individuals wearing perfumes and colognes.

Stinging Insects

Stinging Insects fall into two major groups: Apidae (honeybees and bumblebees) and vespids (wasps, yellow jackets, and hornets). Apidae are docile and usually do not sting unless provoked. The stinger of the honeybee has multiple barbs, which usually detach after a sting. Vespids have few barbs and can inflict multiple stings.

There are several kinds of stinging insects that might be encountered on the project site. Most stings will only result in a temporary injury. However, sometimes the effects can be more severe, even life-threatening depending on where you are stung and what allergies you have. Being stung in the throat area of the neck may cause edema (swelling caused by fluid build-up in the tissues) around the throat and may make breathing difficult.



In rare cases, a severe allergic reaction can occur. This can cause "anaphylaxis" or anaphylactic shock with symptoms appearing immediately or up to 30 minutes later. Symptoms include; Hives, itching and swelling in areas other than the sting site, swollen eyes/eyelids, wheezing, chest tightness, difficulty breathing, hoarse voice, swelling of the tongue, dizziness or sharp drop in blood pressure, shock, unconsciousness or cardiac arrest. Reactions can occur the first time you are stung or with subsequent stings. If you see any signs of reaction, or are unsure, call or have a co-worker call emergency medical services (e.g., 911) right away. Get medical help for stings near the eyes, nose or throat. Stay with the person who has been stung to monitor their reaction.

Staff who are allergic to bee stings are encouraged to inform their staff/project manager. If staff member carries an Epi-pen (i.e., epinephrine autoinjector) they are encouraged to inform their colleagues in case they are stung and are incapable of administering the injection. Examine site for any signs of activity or a hive/nest. If you see several insects flying around, see if they are entering/exiting from the same place. Most will not sting unless startled or attacked. Do not swat, let insects fly away on their own. If you must, walk away slowly or gently "blow" them away. If a nest is disturbed and you hear "wild" buzzing, protect your face with your hands and run from the area immediately. Wear long sleeves, long pants, and closed-toed boots. Wear light colored clothes such as khakis. Avoid brightly colored, patterned, or black clothing. Tie back long hair to avoid bees or wasps from entanglement. Do not wear perfumes, colognes or scented soaps as they contain fragrances that are attractive. If bee or wasp is found in your car, stop and leave windows open.

Small Mammals

Rodents, are the most abundant order of mammals. There are hundreds of species of rats; the most common are the black and brown rat. Other rodents you may encounter are mice, beavers, squirrels, guinea pigs, capybaras and coypu.

The Brown Rat has small ears, blunt nose, and short hair. It is approximately 14-18" long (with tail). They frequently infest garbage/rubbish, slaughterhouses, domestic dwellings, warehouses, and supermarkets. They also frequent any space with an easy meal and potential nesting sites. The Black Rat is identified by its tail, that is always longer than the length from the head to the body. It is also slimmer and more agile than the Brown rat. Its size varies according to its environment and food supply.

The House Mouse has the amazing ability to adapt and can frequently be found in human dwellings. In buildings, mice will live anywhere and difficult to keep out. Mice are omnivorous, they will eat anything. Rats and mice often become a serious problem in cold winter months when they seek food and warmth inside buildings. They may suddenly appear in large numbers when excavation work disturbs their inground nesting locations or their food source is changed.

Some major problems caused by rats and mice are contaminating the food they eat with urine and excrement. Gnawing into materials such as paper, wood, or upholstery, to use as nest material. Also gnawing plastic, cement, soft metals such as lead and aluminum, and wiring, which may cause a fire hazard. Occasionally biting people and may kill small animals. They, or the parasites they carry, like fleas, mites and worms, spread many diseases such as salmonella, trichinosis, rat bite fever, hantavirus, Weil's disease, and bubonic plague. They damage ornamental plants by burrowing among the roots or feeding on new growth. They also eat garden vegetables, such as corn and squash. These rodents have



been a problem for centuries, because of their incredible ability to survive and are so difficult to eliminate. In addition, they are extremely compatible with human behavior and needs.

Avoid contact with rodents, if possible. Avoid contact with rodent excrement. Do not eat food or water that may have encountered rodent excrement. If exposed, wash hands and avoid touching your face with your hands.

Location/Terrain				
Slip/Trip/Falls	SIMOPS	Choose an item.	Choose an item.	

Slips, Trips & Falls

Slip and trip injuries are the most frequent injuries to workers. Statistics show most falls happen on the same level resulting from slips and trips. Both slips and trips result from unintended or unexpected change in the contact between the feet and the ground or walking surface. Good housekeeping, quality of walking surfaces (flooring), awareness of surroundings, selection of proper footwear, and appropriate pace of walking are critical for preventing fall accidents.

Site workers will be walking on a variety of irregular surfaces, that may affect their balance. Extra care must be taken to walk cautiously near rivers because the bottom of the riverbed maybe slick and may not be visible. Rocks, gradient changes, sandy bottoms, and debris may be present but not observable.

Take your time and pay attention to where you are going. Adjust your stride to a pace that is suitable for the walking surface and the tasks you are doing. Check the work area to identify hazards - beware of trip hazards such as wet floors, slippery floors, and uneven surfaces or terrain. Establish and utilize a pathway free of slip and trip hazards. Choose a safer walking route. Carry loads you can see over. Keep work areas clean and free of clutter. Communicate hazards to on-site personnel and remove hazards as appropriate.

SIMOPS

SIMOPS are described as the potential class of activities which could bring about an undesired event or set of circumstances, e.g., safety, environment, damage to assets, schedule, commercial, financial, etc. SIMOPS are defined as performing two or more operations concurrently.

SIMOPS should be identified at an early stage before operations commence to understand issues such as schedule and physical clashes, maintenance activities, failure impacts, interferences between vessels, contracts and third part interfaces and environmental impacts.

Coordinate project with site activities. Identify and understand the hazards associated with the host and client's activities. Integrate site emergency response protocols where appropriate and communicate to all project staff. Integrate site communication protocols and communicate to all project staff.



Miscellaneous				
Extended Shift	Choose an item.	Choose an item.	Choose an item.	

Extended Shift

An extended shift can include extending a workday beyond eight hours. Extended or unusual work shifts may be more stressful physically, mentally, and emotionally. Non-traditional shifts and extended work hours may disrupt the body's regular schedule, leading to increased fatigue, stress, and lack of concentration. This leads to an increased risk of operator error, injuries and/or accidents. The degree to which an individual is exposed to fatigue risk factors depends upon the work schedule. As both the duration of the workday and the number of days worked increase so does the fatigue risk factors. Staff Managers need to be aware of the fatigue risk factors and ensure projects are structured to mitigate these factors. Staff Members also have a responsibility to manage the personal fatigue risk factors that they can control outside of work (e.g, duration and quality of sleep, diet, drugs, and alcohol)

Fatigue is a message to the body to rest and can be eliminated with proper rest. However, if rest is not possible, fatigue can increase and becomes distressing and eventually debilitating. Fatigue symptoms, both mental and physical, vary and depend on the person and degree of overexertion. Examples include: weariness, sleepiness, irritability, reduced alertness, lack of memory, concentration and motivation, increased susceptibility to illness, depression, headache, loss of appetite, and digestive problems.

When possible, managers should limit use of extended shifts and increase the number of days worked. Working shifts longer than 8 hours generally result in reduced productivity and alertness. Additional breaks and meals should be provided when working extended shift periods. Tasks requiring heavy physical labor or intense concentration should be performed at the beginning of the shift if possible. This is an important consideration for pre-emergency planning.

Make efforts, when feasible, to ensure that unavoidable extended work shifts and shift changes allow affected employees time for adequate rest and recovery. Project Managers need to plan to have an adequate number of personnel available to enable workers to take breaks, eat meals, relax, and sleep.

Plan for regular and frequent breaks throughout the work shift. If at remote sites, ensure if possible, that there is a quiet, secluded area designated for rest and recuperation. In addition to formal breaks such as lunch or dinner, encourage use of micro breaks to change positions, move about, and shift concentration. Personnel should look to obtain an adequate quantity and quality of sleep.



Task Hazard Summary

Task 1 – Drilling & Pre-Clearing

Drilling is conducted for a range of services that can include but are not limited to: soil characterization, environmental investigation, well installation, and ore exploration. Familiarity with basic drilling safety is an essential component of all drilling projects. Potential hazards related to drilling operations include, but are not limited to encountering underground or overhead utilities, traffic and heavy equipment, hoisting heavy tools, steel impacts, open rotation entanglement, and the planned or unexpected encountering of toxic or hazardous substances. While staff members do not operate drilling equipment, they may work in close proximity to operating drilling equipment and may be exposed to many of the same hazards as the drilling subcontractor. It is imperative that staff are aware of emergency stops and establish communication protocols with the drillers prior to the start of work.

See OP 1002 Drilling Safety for more information.

Task 2A - Soil Sampling

Soil sampling by H&A staff on active construction sites can be conducted in conjunction with a wide range activities such as building construction, earthwork and soil management related activities. These activities can include, but are not limited to: drill spoil characterization and management during building foundation element installation, characterization of excavated soils for management/disposal/reuse during earthwork activities, and as part of environmental remedial activities such as delineation and confirmation sampling. Familiarity with basic heavy construction safety, site conditions (geotechnical and environmental), and potential soil contaminants are essential components of soil sampling performed on active sites. Potential hazards related to soil sampling at construction sites include, but are not limited to: encountering site vehicle traffic and heavy equipment operations, manual lifting, generated waste, contact or exposure to impacted soil, and encountering unknown toxic or hazardous substances. Although soil sampling is commonly performed within active excavations, from stockpiles, or within trench excavations, sampling locations and situations will vary depending on site conditions. Care should be taken while entering and exiting excavations or trenches, and when accessing (climbing up or down) soil stockpiles, ensuring that the sampling area is not being actively accessed by construction equipment. Care should also be taken with handling of potentially environmentally impacted soil during sampling, with appropriate PPE identified and used. At no time during classification activities are personnel to reach for debris near machinery that is in operation, place any samples in their mouth, or come in contact with the soils without the use of gloves. Staff will have to carry and use a variety of sampling tools, equipment, containers, and potentially heavy sample bags. It is imperative that staff are aware of emergency / communication protocols with the Contractor prior to the start of work.



Task 2B - Soil Vapor Sampling

Soil gas sampling is employed as an indirect indicator of contamination in soil or groundwater particularly over and around landfill waste sites, or groundwater plumes. Soil gas sampling points can be installed manually using a slam bar or power driven mechanical devices (e.g., demolition hammer or Geoprobe) may be used based on site conditions (i.e., pavement, frozen ground, very dense clays, etc.). Soil gas samples can be drawn through the probe itself, or through Teflon tubing inserted through the probe and attached to the probe point. Samples are collected and analyzed as described below. Other field air monitoring devices, such as the Combustible Gas Indicator (CGI) and the Organic Vapor Analyzer (OVA), can also be used, depending on specific site conditions.

Because the sample is being drawn from underground, and no contamination is introduced into the breathing zone, soil gas sampling usually occurs in Level D. Nevertheless, ambient air should be constantly monitored to obtain background and breathing zone readings during the sampling procedure in the event the seal around the sampling point is breached. As long as the levels in ambient air do not rise above background, no upgrade of the level of protection is needed. Also, an underground utility search must be performed prior to sampling.

Task 2C – Water Sampling

Environmental water sampling could include activities such as groundwater sampling from permanent or temporary wells, or surface water sampling from streams, rivers, lakes, ponds, lagoons, and surface impoundments.

Sampling tasks could involve uncapping, purging (pumping water out of the well), and sampling, and/or monitoring, new or existing monitoring wells. A mechanical pump may be used to purge the wells and can be hand-, gas-, or electric-operated. Water samples taken from the wells are then placed in containers and shipped to an analytical laboratory for analysis. The physical hazards of these operations are primarily associated with the collection methods and procedures used.

When sampling bodies of water containing known or suspected hazardous substances, adequate precautions must be taken to ensure the safety of sampling personnel. The sampling team member collecting the sample should not get too close to the edge, where ground failure or slips, trips or falls may cause him/her to lose his/her balance. The person performing the sampling should have fall restraint or protection for the task. When conducting sampling from a boat in an impoundment or flowing waters, appropriate vessel safety procedures should be followed. Avoid lifting heavy coolers with back muscles; instead, use ergonomic lifting techniques, team lift or mechanical lifts. Wear proper gloves, such as when handling sample containers to avoid contacting any materials that may have spilled out of the sample containers.

Inhalation and absorption of COCs are the primary routes of entry associated with water sampling, due to the manipulation of sample media and equipment, manual transfer of media into sample containers, and proximity of operations to the breathing zone. During this project, several different groundwater sampling methodologies may be used based on equipment accessibility and the types of materials to be sampled. These sampling methods may include hand or mechanical bailing. The primary hazards associated with these specific sampling procedures are not potentially serious; however, other





operations in the area or the conditions under which samples must be collected may present chemical and physical hazards. The hazards directly associated with groundwater sampling procedures are generally limited to strains or sprains from hand bailing, and potential eye hazards. Exposure to water containing COCs is also possible. All tools and equipment that will be used at the site must be intrinsically safe (electronics and electrical equipment) and non-sparking or explosion-proof (hand tools).

Date printed: 8/25/2023 at 1:51 PM

Task Physical Hazards Checklist					
Potential Task Hazards	Task 1 Drilling	Task 2 Soil, Soil Vapor, and Groundwater Sampling			
Heavy Equipment					
Noise		\boxtimes			
Slippery Surfaces	\boxtimes				
Congested Area	\boxtimes	\boxtimes			
Ergonomics	\boxtimes	\boxtimes			
Excavation/Trenching					
Ground Disturbance	\boxtimes	\boxtimes			
Heavy Equipment	\boxtimes	\boxtimes			
Line of Fire	\boxtimes	\boxtimes			
Overhead Utilities	\boxtimes				
Underground Utilities	\boxtimes	\boxtimes			
Sharp Objects	\boxtimes	\boxtimes			
Other: Specify					

Summary of Physical Hazards & Controls

Heavy Equipment

Staff must be careful and alert when working around heavy equipment, failure or breakage and limited visibility can lead to accidents and worker injury. Heavy equipment such as cranes, drills, haul trucks, or other can fail during operation increasing chances of worker injury. Equipment of this nature shall be visually inspected and checked for proper working order prior to commencement of field work. Those operating heavy equipment must meet all requirements to operate the equipment. Haley & Aldrich, Inc. staff that supervise projects or are associated with high risk projects that involve digging or drilling should use due diligence when working with a construction firm.

See OP1052 Heavy Equipment for additional information.

Controls

 Only approach equipment once you have confirmed contact with the operator (e.g., operator places the bucket on the ground).



- Always maintain visual contact with operators and keep out of the strike zone whenever possible.
- Always be alert to the position of the equipment around you.
- Always approach heavy equipment with an awareness of the swing radius and traffic routes of all equipment and <u>never</u> go beneath a hoisted load.
- Avoid fumes created by heavy equipment exhaust.

Noise

Working around heavy equipment (drill rigs, excavators, etc.) often creates excessive noise. The effects of noise include physical damage to the ear, pain, and temporary and/or permanent hearing loss. Workers can also be startled, annoyed, or distracted by noise during critical activities. Noise monitoring data that indicates that working within 25 feet of operating heavy equipment result in exposure to hazardous levels of noise (levels greater than 85 dBA).

See OP 1031 Hearing Conservation for additional information.

Controls

- Personnel are required to use hearing protection (earplugs or earmuffs) within 25 feet of any
 operating piece of heavy equipment.
- Limit the amount of time spent at a noise source.
- Move to a quiet area to gain relief from hazardous noise sources.
- Increase the distance from the noise source to reduce exposure.

Slippery Surfaces

Both slips and trips result from unintended or unexpected change in the contact between the feet and ground or walking surface. Good housekeeping, quality of walking surfaces, selection of proper footwear, and appropriate pace of walking are critical for preventing fall accidents. Slips happen where there is too little friction or traction between the footwear and walking surface.

Common causes of slips are wet or oily surfaces, spills, weather hazards, loose unanchored rugs or mats and flooring or other walking surfaces that do not have same degree of traction in all areas.

Weather-related slips and falls become a serious hazard as winter conditions often make for wet or icy surfaces outdoors. Even wet organic material or mud can create hazardous walking conditions. Spills and leaks can also lead to slips and falls.

Controls

- Evaluate the work area to identify any conditions that may pose a slip hazard.
- Address any spills, drips or leaks immediately.
- Mark areas where slippery conditions exist.
- Select proper footwear or enhance traction with additional PPE.
- Where conditions are uncertain or environmental conditions result in slippery surfaces walk slowly, take small steps, and slide feet on wet or slippery surfaces.



Congested Areas

Working in congested areas can expose both workers and the public to a wide range of hazards depending upon the specific activities taking place. Staff Members need to understand the work scope, work areas, equipment on-site, and internal traffic patterns to minimize or eliminate exposure potential.

Controls

- Provide barricades, fencing, warning signs/signals and adequate lighting to protect people while working in or around congested areas.
- Vehicles and heavy equipment with restricted views to the rear should have functioning back-up alarms that are audible above the surrounding noise levels. Whenever possible, use a signaler to assist heavy equipment operators and/or drivers in backing up or maneuvering in congested areas.
- Lay out traffic control patterns to eliminate excessive congestion.
- Workers in congested areas should always wear high visibility clothing.
- Be aware of Line of Fire hazards when performing work activities in congested areas.
- Hazards associated with SIMOPs should be discussed daily at Tailgate Safety Meetings.

Ergonomics

Most Work-related Musculoskeletal Disorders (WMSDs) are caused by Ergonomic Stressors. Ergonomic Stressors are caused by poor workplace practices and/or insufficient design, which may present ergonomic risk factors. These stressors include, but not limited to, repetition, force, extreme postures, static postures, quick motions, contact pressure, vibration, and cold temperatures.

WMSDs are injuries to the musculoskeletal system, which involves bones, muscles, tendons, ligaments, and other tissues in the system. Symptoms may include numbness, tightness, tingling, swelling, pain, stiffness, fatigue, and/or redness. WMSD are usually caused by one or more Ergonomic Stressors. There may be individual differences in susceptibility and symptoms among employees performing similar tasks. Any symptoms are to be taken seriously and reported immediately.

See OP1053 Ergonomics for more information.

Controls

- Ensure workstations are ergonomically correct so bad posture is not required to complete tasks.
- Take periodic breaks over the course of the day.
- Stretch during break times.
- Break up tasks that require repetitive motion.
- Contact Corporate H&S with any ergonomic concerns

Ground Disturbance

Ground disturbance is defined as any activity disturbing the ground. Ground disturbance activities include, but are not limited to, excavating, trenching, drilling (either mechanically or by hand), digging, plowing, grading, tunneling and pounding posts or stakes.

Because of the potential hazards associated with striking an underground utility or structure, the operating procedure for underground utility clearance shall be followed prior to performing any ground disturbance activities.



See OP1020 Working Near Utilities

Controls

Prior to performing ground disturbance activities, the following requirements should be applied:

- Confirm all approvals and agreements (as applicable) either verbal or written have been obtained.
- Request for line location has been registered with the applicable One-Call or Dial Before You Dig organization, when applicable.
 - Whenever possible, ground disturbance areas should be adequately marked or staked prior to the utility locators site visit.
- Notification to underground facility operator/owner(s) that may not be associated with any known public notification systems such as the One-Call Program regarding the intent to cause ground disturbance within the search zone.
- Notifications to landowners and/or tenant, where deemed reasonable and practicable.
- Proximity and Common Right of Way Agreements shall be checked if the line locator information is inconclusive.

Line of Fire

Line of fire refers to the path an object will travel. Examples of line of fire situations typically observed on project sites include lifting/hoisting, lines under tension, objects that can fall or roll, pressurized objects or lines, springs or stored energy, work overhead, vehicles and heavy equipment.

Controls

- Never walk under a suspended load.
- Be aware and stay clear of tensioned lines such as cable, chain and rope.
- Be cautious of torque stresses that drilling equipment and truck augers can generate. Equipment can rotate unexpectedly long after applied torque force has been stopped.
- Springs and other items can release tremendous energy if compressed and suddenly released
- Items under tension and pressure can release tremendous energy if it is suddenly released.
- Not all objects may be overhead; be especially mindful of top-heavy items and items being transported by forklift or flatbed.
- Secure objects that can roll such as tools, cylinders, and pipes.
- Stay clear of soil cuttings or soil stockpiles generated during drilling operations and excavations, be aware that chunks of soil, rocks, and debris can fall or roll.

Overhead Utilities

When work is undertaken near overhead electrical lines, the distance maintained from those lines shall also meet the minimum distances for electrical hazards as defined in Table 1 below. Note: utilities other than overhead electrical utilities need to be considered when performing work.

Table 1 Minimal Radial Clearance Distances *

Normal System Voltage	Required Minimal Radial	
Kilovolts (kV)	Clearance Distance	
	(feet/meters)	
0 – 50	10/3.05	
51 – 100	12/3.66	
101 – 200	15/4.57	

Date printed: 8/25/2023 at 1:51 PM Page 24

201 – 300	10/6.1	
301 – 500	25/7.62	
501 – 750	35/10.67	
750 - 1000	45/13.72	

^{*} For those locations where the utility has specified more stringent safe distances, those distances shall be observed.

Controls

- To prevent damage, guy wires shall be visibly marked and work barriers or spotters provided in those areas where work is being conducted.
 - When working around guy wires, the minimum radial clearance distances for electrical power shall be observed.
- The PM shall research and determine if the local, responsible utility or client has more restrictive requirements than those stated in Table 1.
- If equipment cannot be positioned in accordance with the requirements established in Table 1 the lines need to be de-energized.

Underground Utilities

Various forms of underground/overhead utility lines or conveyance pipes may be encountered during site activities. Prior to the start of intrusive operations, utility clearance is mandated, as well as obtaining authorization from all concerned public utility department offices. Should intrusive operations cause equipment to come into contact with utility lines, the SHSO, Project Manager, and Regional H&S Manager shall be notified immediately. Work will be suspended until the client and applicable utility agency is contacted and the appropriate actions for the situation can be addressed.

See OP1020 Work Near Utilities for complete information.

Controls

- Obtain as-built drawings for the areas being investigated from the property owner;
- Visually review each proposed soil boring locations with the property owner or knowledgeable site representative;
- Perform a geophysical survey to locate utilities;
- Hire a private line locating firm to determine location of utility lines that are present at the property;
- Identifying a no-drill or dig zone;
- Hand dig or use vacuum excavation in the proposed ground disturbance locations if insufficient data is unavailable to accurately determine the location of the utility lines.

Sharp Objects

Workers who handle sharp edged objects like sheets of steel or glass are at risk of cuts. Workers who handle sharp edged objects are also at risk of cuts. Injuries may occur to hands, fingers, or legs when they are in the way of the blade, when the blade slips, or if an open blade is handled unexpectedly. Other hazards at job sites include stepping on sharp objects (e.g. wooden boards with protruding nails, sharp work-tools, chisels, etc.) and colliding with sharp and/or protruding objects.

Controls





Always be alert when handling sharps. Never look away or become distracted while handling sharp objects. Use caution when working with tools; use right tool for the job. Keep tools sharp, dull blades are a safety hazard, requiring more force to make cuts which can lead to tool slippage. Wear appropriate PPE and do not handle sharp objects (i.e., broken glass) with bare hands. Use mechanical devices, when possible. Stay away from building debris; avoid handling site debris or placing your hand where you cannot see. Watch out for barbed wire and electrical fences; cover with a car mat or equivalent to cross or walk around; use the buddy system to avoid entanglement; wear gloves. Do not leave unprotected sharps unattended. Use protective shields, cases, styrofoam blocks, etc. Pass a sharp by handing it over carefully by the handle with the blade down or retracted. Fixed open blades are prohibited. Always cut away from the body, making several passes when cutting thicker materials. Make sure blades are fitted properly into the knife. Never cut items with a blade or other sharp object on your lap. Never try to catch a blade or cutting tool that is falling.

Date printed: 8/25/2023 at 1:51 PM



4. PROTECTIVE MEASURES

The personal protective equipment and safety equipment (if listed) is specific to the associated task. The required PPE and equipment listed must be onsite during the task being performed. Work shall not commence unless the required PPE or Safety Equipment is present.

Required Safety & Personal Protective Equipment				
Required Personal Protective	Task 1	Task 2		
Equipment (PPE)	Drilling & Pre-Clearing	Soil, Soil Vapor, and Groundwater Sampling		
Hard hat				
Safety Glasses	\boxtimes	\boxtimes		
Safety Toed Shoes	\boxtimes	\boxtimes		
Nitrile Gloves	\boxtimes	\boxtimes		
Cut Resistant Gloves	\boxtimes	\boxtimes		
Tyvek Suit	\boxtimes	\boxtimes		
Hearing Protection	\boxtimes			
Level of protection required	D	D	Select	Select
Required Safety Equipment				
First Aid Kit	\boxtimes	\boxtimes		

Date printed: 8/25/2023 at 1:51 PM Page 27



N/A

5.

817-819 Bedford Avenue Development Site 8/10/2023

TRAINING REQUIREMENTS

that are required to access the Site.	ements staff mi	ust have respective	e to their assign	ed tasks and
Site Specific Training Requirements				
HAZWOPER - 40 Hour (Initial)				
HAZWOPER - 8 Hour (Annual Refresher)				
Task Specific Training Requirements				
Required Training Type	Task 1	Task 2		
	Drilling & Pre-Clearing	Soil, Soil Vapor, and Groundwater Sampling		

Date printed: 8/25/2023 at 1:51 PM Page 28



6. AIR MONITORING PLAN AND EQUIPMENT

Exposures to airborne substances shall be fully characterized throughout project operations to ensure that exposure controls are effectively selected and modified as needed.

Is air/exposure monitoring required at this work site for personal protection? Yes

Is perimeter monitoring required for community protection? Yes

Air monitoring plan not applicable No

Air Monitoring/Screening Equipment Requirements

Aeroqual AQS 1 station with Dust Sentry and VOC sensor

Photo-Ionization Detector (PID) 10.6eV

The required equipment listed above must be on site. Work shall not commence unless the equipment is present and in working order.

Dust Suppression Techniques

Preventative measures for dust generation may include wetting site fill and soil, construction of an engineered construction entrance with gravel pad, a truck wash area, covering soils with tarps, and limiting vehicle speeds to five miles per hour.

Personal Exposure Monitoring

No asbestos, lead-based paint, or radiological hazards have been identified within the vicinity of the proposed excavation area at the Site (see Section 2.0). Therefore, personal exposure monitoring is not required during excavation.

Monitoring Plans

Select Monitoring Plan

Parameter/ Contaminant	Equipment	Action Level	Response Activity
VOCs	PID 10.6 eV	< 10 ppm	Continue work and monitoring.
		>10 ppm for 5 minutes >10 ppm for >5 minutes	Clear Instrument and Re-Monitor the Area. Implement PPE upgrades Evacuate the area and call the FSM and/or PM for further guidance. Implement engineering controls.

Zone Location and Monitoring Interval

Upwind and Downwind of the Work Zone. Recorded every 15 minutes



*If chemical does not have an action level use TLV or REL, whichever is lowest, to be used as an action level. If TLV or REL are the same as PEL, cut the PEL in half for an action level.

DECONTAMINATION & DISPOSAL METHODS

All possible and necessary steps shall be taken to reduce or minimize contact with chemicals and contaminated/impacted materials while performing field activities (e.g., avoid sitting or leaning on, walking through, dragging equipment through or over, tracking, or splashing potential or known contaminated/impacted materials.)

Personal Hygiene Safeguards

The following minimum personal hygiene safeguards shall be adhered to:

- 1. No smoking or tobacco products in any project work areas.
- 2. No eating or drinking in the exclusion zone.
- 3. It is required that personnel present on site wash hands before eating, smoking, taking medication, chewing gum/tobacco, using the restroom, or applying cosmetics and before leaving the site for the day.

It is recommended that personnel present on site shower or bathe at home at the end of each day of working on the site.

Decontamination Supplies

All decontamination should be conducted at the project site in designated zones or as dictated by Client requirements. Decontamination should not be performed on Haley & Aldrich owned or leased premises.			
☐ Acetone	□ Distilled Water	☐ Polyethylene Sheeting	
	□ Drums	☐ Pressure/Steam Cleaner	
☐ Brushes	☐ Hexane	☐ Tap Water	
☐ Disposal Bags	☐ Methanol	☐ Wash tubs	
☐ 5 Gallon Buckets	□ Paper Towels	☐ Other: Specify	
Location of Decontamination Station			

Describe/Enter location of decontamination station or refer to a figure where it is shown.

Date printed: 8/25/2023 at 1:51 PM Page 30



Standard Personal Decontamination Procedures

Outer gloves and boots should be decontaminated periodically as necessary and at the end of the day. Brush off solids with a hard brush and clean with soap and water or other appropriate cleaner whenever possible. Remove inner gloves carefully by turning them inside out during removal. Wash hands and forearms frequently. It is good practice to wear work-designated clothing while on-site which can be removed as soon as possible. Non-disposable overalls and outer work clothing should be bagged onsite prior to laundering. If gross contamination is encountered on-site contact the Project Manager and Field Safety Manager to discuss proper decontamination procedures.

The steps required for decontamination will depend upon the degree and type of contamination but will generally follow the sequence below.

- 1. Remove and wipe clean hard hat
- 2. Rinse boots and gloves of gross contamination
- 3. Scrub boots and gloves clean
- 4. Rinse boots and gloves
- 5. Remove outer boots (if applicable)
- 6. Remove outer gloves (if applicable)
- 7. Remove Tyvek coverall (if applicable)
- 8. Remove respirator, wipe clean and store (if applicable)
- 9. Remove inner gloves (if outer gloves were used)

PPE that is not grossly contaminated can be bagged and disposed in regular trash receptacles.

Small Equipment Decontamination

Pretreatment of heavily contaminated equipment may be conducted as necessary:

- 1. Remove gross contamination using a brush or wiping with a paper towel
- 2. Soak in a solution of Alconox and water (if possible)
- 3. Wipe off excess contamination with a paper towel

Standard decontamination procedure:

- 4. Wash using a solution of Alconox and water
- 5. Rinse with potable water
- 6. Rinse with methanol (or equivalent)
- 7. Rinse with distilled/deionized water

Inspect the equipment for any remaining contamination and repeat as necessary.



Disposal Methods

Procedures for disposal of contaminated materials, decontamination waste, and single use personal protective equipment shall meet applicable client, locate, State, and Federal requirements.

Disposal of Single Use Personal Protective Equipment

PPE that is not grossly contaminated can be bagged and disposed in regular trash receptacles. PPE that is grossly contaminated must be bagged (sealed and field personnel should communicate with the Project Manager to determine proper disposal.

Disposal Method for Contaminated Soil

- Contaminated soil cuttings and spoils must be containerized for disposal off-site unless otherwise specifically directed.
- Soil cuttings and spoils determined to be free of contamination through field screening can usually be returned to the boreholes or excavations from which they came.

Any additional requirements that are designated by the workplan or by client specifications should be entered here.

8. SITE CONTROL

The overall purpose of site control is to minimize potential contamination of workers, protect the public from the site's hazards, and prevent vandalism. Site control is especially important in emergency situations. The degree of site control necessary depends on site characteristics, site size, and the surrounding community. The following information identifies the elements used to control the activities and movements of people and equipment at the project site.

Communication

Internal

Haley & Aldrich site personnel will communicate with other Haley & Aldrich staff member and/or subcontractors or contractors with:

Face to Face Communication

External

H&S site personnel will use the following means to communicate with off-site personnel or emergency services.

Cellular Phones

Visitors

Project Site

Will visitors be required to check-in prior to accessing the project site?

Yes

Visitor Access

Authorized visitors that require access to the project site need to be provided with known information with respect to the site operations and hazards as applicable to the purpose of their site visit. Authorized visitors must have the required PPE and appropriate training to access the project site.

Zoning

Work Zone

The work zone will be clearly delineated to ensure that the general public or unauthorized worker access is prevented. The following will be used:

Temporary Fencing

Cones

Flagging Tape

Barricades



9. SITE SPECIFIC EMERGENCY RESPONSE PLAN

The Emergency Response Plan addresses potential emergencies at this site, procedures for responding to these emergencies, roles, responsibilities during emergency response, and training. This section also describes the provisions this project has made to coordinate its emergency response with other contractors onsite and with offsite emergency response organizations (as applicable).

During the development of this emergency response plan, local, state, and federal agency disaster, fire, and emergency response organizations were consulted (if required) to ensure that this plan is compatible and integrated with plans of those organizations. Documentation of the dates of these consultations are the names of individuals contacted is kept on file and available upon request.

The site has been evaluated for potential emergency occurrences, based on site hazards, and the major categories of emergencies that could occur during project work are:

- Fire(s)/Combustion
- Hazardous Material Event
- Medical Emergency
- Natural Disaster

A detailed list of emergency types and response actions are summarized in Table 9.2 below. Prior to the start of work, the SSO will update the table with any additional site-specific information regarding evacuations, muster points, or additional emergency procedures. The SSO will establish evacuation routes and assembly areas for the Site. All personnel entering the Site will be informed of these routes and assembly areas.

Pre-Emergency Planning

Before the start of field activities, the Project Manager will ensure preparation has been made in anticipation of emergencies. Preparatory actions include the following:

Meeting with the subcontractor/and or client concerning the emergency procedures in the event a person is injured. Appropriate actions for specific scenarios will be reviewed. These scenarios will be discussed, and responses determined before the sampling event commences. A form of emergency communication (i.e.; Cell phone, Air horn, etc.) between the Project Manager and subcontractor and/or client will be agreed on before the work commences.

A training session (i.e., "safety meeting") given by the Project Manager or their designee informing all field personnel of emergency procedures, locations of emergency equipment and their use, and proper evacuation procedures.

Ensuring field personnel are aware of the existence of the emergency response HASP and ensuring a copy of the HASP accompanies the field team(s).

Onsite Emergency Response Equipment

Emergency procedures may require specialized equipment to facilitate work rescue, contamination control and reduction or post-emergency cleanup. Emergency response equipment stocked



Table 9.1 Emergency Equipment and Emergency PPE Emergency Equipment Quantity Stocked Location Stored Specific Type First Aid Kit Enter text 1 To be mounted on construction wall along Bedford Avenue on the western edge of Site. **Emergency PPE Specific Type Quantity Stocked Location Stored** Select Enter text Enter text Enter text

EVACUATION ALARM

Will be communicated during the Onsite Kickoff Meeting

EVACUATION ROUTES

Will be given a map after site specific training

EVACUATION MUSTER POINT(S)/ SHELTER AREA(S)

Will be given a locations after site specific training

EVACUTION RESPONSE DRILLS

The Site relies on outside emergency responders and a drill is not required.



Table 9.2 – Emergency Planning

Emergency Type	Notification	Response Action	Evacuation Plan/Route	
Chemical Exposure	Report event to PM immediately	Refer to Safety Data Sheet for required actions	Remove personnel from work zone	
Fire - Small	Notify PM and contact 911	Use fire extinguisher if safe and qualified to do so	Mobilize to Muster Point	
Fire – Large/Explosion	Notify PM and contact 911	Evacuate immediately	Mobilize to Muster Point	
Hazardous Material – Spill/Release	Notify PM; PM will contact PM to determine if additional agency notification is	If practicable don PPE and use spill kit and applicable procedures to contain the release	See Evacuation Map for route, move at least 100 ft upwind of spill location	
Medical – Bloodborne Pathogen	Notify PM	If qualified dispose in container or call client or city to notify for further instruction.	None Anticipated	
Medical – First Aid	Notify PM	If qualified perform first aid duties	None Anticipated	
Medical – Trauma	If life threatening or transport is required call 911, immediately	Wait at site entrance for ambulance	Noe Anticipated	
Security Threat	Notify PM who will call 911 as warranted	Keep all valuables out of site and work zones delineated.	None Anticipated	
Weather – Earthquake/Tsunami's	STOP WORK and evacuate Site upon any earthquake	Turn off equipment and evacuate as soon as is safe to do so	Mobilize to Shelter Location	
Weather – Lightning Storm	STOP WORK	Work may resume 30 minutes after the last observed lightning.	None Anticipated	
Weather – Tornadoes/Hurricanes	Monitor weather conditions STOP WORK and evacuate the site	Evacuate to shelter location or shelter in place immediately	Mobilize to Shelter Location	
MUSTER POINT		SHELTER LOCATION		
Will be communicated during the Onsite Kickoff Meeting		Will be communicated during the Onsite Kickoff Meeting		

emergencies shall be reported to local, state, and federal governmental agencies as required.



10. HASP ACKNOWLEDGEMENT FORM

All Haley & Aldrich employees onsite must sign this form prior to entering the site.

I hereby acknowledge receipt of, and briefing on, this HASP prior to the start of on-site work. I declare that I understand and agree to follow the provisions, processes, and procedures set forth herein at all times while working on this site.

Printed Name	Signature	Date

Date printed: 8/25/2023 at 1:51 PM Page 37



ATTACHMENT A HASP AMENDMENT FORM

Date printed: 8/25/2023 at 1:51 PM Page B-1



HASP AMENDMENT FORM

This form is to be used whenever there is an immediate change in the project scope that will require an amendment to the HASP. For project scope changes associated with "add-on" tasks, the changes must be made in the body of the HASP. Before changes can be made, a review of the potential hazards must be initiated by the Haley & Aldrich Project Manager.

This original form must remain on site with the original HASP. If additional copies of this HASP have been distributed, it is the Project Manager's responsibility to forward a signed copy of this amendment to those who have copies.

Amendment No.		
Site Name		
Work Assignment No.		
Date		
Type of Amendment		
Reason for Amendment		
Alternate Safeguard Procedures		
Required Changes in PPE		
Project Manager Name (Print)	Project Manager Signature	Date
Health & Safety Approver Name (Print)	Health & Safety Approver Signature	Date



ATTACHMENT B TRAINING REQUIREMENTS

Date printed: 8/25/2023 at 1:51 PM Page D-1





TRAINING REQUIREMENTS

Health and Safety Training Requirements

Personnel will not be permitted to supervise or participate in field activities until they have been trained to a level required by their job function and responsibility. Haley & Aldrich staff members, contractors, subcontractors, and consultants who have the potential to be exposed to contaminated materials or physical hazards must complete the training described in the following sections.

The Haley & Aldrich Project Manager/FSM will be responsible for maintaining and providing to the client/site manager documentation of Haley & Aldrich staff members' compliance with required training as requested. Records shall be maintained per OSHA requirements.

40-Hour Health and Safety Training

The 40-Hour Health and Safety Training course provides instruction on the nature of hazardous waste work, protective measures, proper use of personal protective equipment, recognition of signs and symptoms which might indicate exposure to hazardous substances, and decontamination procedures. It is required for all personnel working on-site, such as equipment operators, general laborers, and supervisors, who may be potentially exposed to hazardous substances, health hazards, or safety hazards consistent with 29 CFR 1910.120.

8-hour Annual Refresher Training

Personnel who complete the 40-hour health and safety training are subsequently required to attend an annual 8-hour refresher course to remain current in their training. When required, site personnel must be able to show proof of completion (i.e., certification) at an 8-hour refresher training course within the past 12 months.

8-Hour Supervisor Training

On-site managers and supervisors directly responsible for, or who supervise staff members engaged in hazardous waste operations, should have eight additional hours of Supervisor training in accordance with 29 CFR 1910.120. Supervisor Training includes, but is not limited to, accident reporting/investigation, regulatory compliance, work practice observations, auditing, and emergency response procedures.

Additional Training for Specific Projects

Haley & Aldrich personnel will ensure their personnel have received additional training on specific instrumentation, equipment, confined space entry, construction hazards, etc., as necessary to perform their duties. This specialized training will be provided to personnel before engaging in the specific work activities including:

- Client specific training or orientation
- Competent person excavations
- Confined space entry (entrant, supervisor, and attendant)
- · Heavy equipment including aerial lifts and forklifts
- First aid/ CPR
- Use of fall protection
- Use of nuclear density gauges
- Asbestos awareness



ATTACHMENT C ROLES AND RESPONSIBILITIES

Date printed: 8/25/2023 at 1:51 PM Page E-1



SITE ROLES AND RESPONSIBILITIES

Haley & Aldrich Personnel

Field Safety Manager (FSM)

The Haley & Aldrich FSM is a full-time Haley & Aldrich staff member, trained as a safety and health professional, who is responsible for the interpretation and approval of this Safety Plan. Modifications to this Safety Plan cannot be undertaken by the PM or the SSO without the approval of the FSM. Specific duties of the FSM include:

- Approving and amending the Safety Plan for this project
- Advising the PM and SHSOs on matter relating to health and safety
- Recommending appropriate personal protective equipment (PPE) and air monitoring instrumentation
- Maintaining regular contact with the PM and SSO to evaluate the conditions at the property and new information which might require modifications to the HASP and
- Reviewing and approving JSAs developed for the site-specific hazards.

Project Manager (PM)

The Haley & Aldrich PM is responsible for ensuring that the requirements of this HASP are implemented at that project location. Some of the PM's specific responsibilities include:

- Assuring that all personnel to whom this HASP applies have received a copy of it;
- Providing the FSM with updated information regarding environmental conditions at the site and the scope of site work;
- Providing adequate authority and resources to the on-site SHSO to allow for the successful implementation of all necessary safety procedures;
- Supporting the decisions made by the SHSO;
- Maintaining regular communications with the SHSO and, if necessary, the FSM;
- Coordinating the activities of all subcontractors and ensuring that they are aware of the pertinent health and safety requirements for this project;
- Providing project scheduling and planning activities; and
- Providing guidance to field personnel in the development of appropriate Job Safety Analysis (JSA) relative to the site conditions and hazard assessment.

Site Health & Safety Officer (SHSO)

The SHSO is responsible for field implementation of this HASP and enforcement of safety rules and regulations. SHSO functions may include some or all of the following:

- Act as Haley & Aldrich's liaison for health and safety issues with client, staff, subcontractors, and agencies.
- Verify that utility clearance has been performed by Haley & Aldrich subcontractors.
- Oversee day-to-day implementation of the Safety Plan by Haley & Aldrich personnel on site.



- Interact with subcontractor project personnel on health and safety matters.
- Verify use of required PPE as outlined in the safety plan.
- Inspect and maintain Haley & Aldrich safety equipment, including calibration of air monitoring instrumentation used by Haley & Aldrich.
- Perform changes to HASP and document in Appendix A of the HASP as needed and notify appropriate persons of changes.
- Investigate and report on-site accidents and incidents involving Haley & Aldrich and its subcontractors.
- Verify that site personnel are familiar with site safety requirements (e.g., the hospital route and emergency contact numbers).
- Report accidents, injuries, and near misses to the Haley & Aldrich PM and FSM as needed.

The SHSO will conduct initial site safety orientations with site personnel (including subcontractors) and conduct toolbox and safety meetings thereafter with Haley & Aldrich employees and Haley & Aldrich subcontractors at regular intervals and in accordance with Haley & Aldrich policy and contractual obligations. The SHSO will track the attendance of site personnel at Haley & Aldrich orientations, toolbox talks, and safety meetings.

Field Personnel

Haley & Aldrich personnel are responsible for following the health and safety procedures specified in this HASP and for performing their work in a safe and responsible manner. Some of the specific responsibilities of the field personnel are as follows:

- Reading the HASP in its entirety prior to the start of on-site work;
- Submitting a completed Safety Plan Acceptance Form and documentation of medical surveillance and training to the SHSO prior to the start of work;
- Attending the pre-entry briefing prior to beginning on-site work;
- Bringing forth any questions or concerns regarding the content of the Safety Plan to the PM or the SHSO prior to the start of work;
- Stopping work when it is not believed it can be performed safely;
- Reporting all accidents, injuries and illnesses, regardless of their severity, to the SHSO;
- Complying with the requirements of this safety plan and the requests of the SHSO; and
- Reviewing the established JSAs for the site-specific hazards on a daily basis and prior to each shift change, if applicable.

Visitors

Authorized visitors (e.g., Client Representatives, Regulators, Haley & Aldrich management staff, etc.) requiring entry to any work location on the site will be briefed by the Site Supervisor on the hazards present at that location. Visitors will be escorted at all times at the work location and will be responsible for compliance with their employer's health and safety policies. In addition, this safety plan specifies the minimum acceptable qualifications, training and personal protective equipment which are required for entry to any controlled work area; visitors must comply with these



requirements at all times. Unauthorized visitors, and visitors not meeting the specified qualifications, will not be permitted within established controlled work areas.

SUBCONTRACTOR PERSONNEL

Subcontractor Site Representative

Each contractor and subcontractor shall designate a Contractor Site Representative. The Contractor Site Representative will interface directly with Insert Staff Name Here, the Subcontractor Site Safety Manager, with regards to all areas that relate to this safety plan and safety performance of work conducted by the contractor and/or subcontractor workforce. Contractor Site Representatives for this site are listed in the Contact Summary Table at the beginning of the Safety Plan.

Subcontractor Site Safety Manager

Each contractor / subcontractor will provide a qualified representative who will act as their Site Safety Manager (Sub-SSM). This person will be responsible for the planning, coordination, and safe execution of subcontractor tasks, including preparation of job hazard analyses (JHA), performing daily safety planning, and coordinating directly with the Haley & Aldrich SHSO for other site safety activities. This person will play a lead role in safety planning for Subcontractor tasks, and in ensuring that all their employees and lower tier subcontractors are in adherence with applicable local, state, and/or federal regulations, and/or industry and project specific safety standards or best management practices.

General contractors / subcontractors are responsible for preparing a site-specific HASP and/or other task specific safety documents (e.g., JHAs), which are, at a minimum, in compliance with local, state, and/or federal other regulations, and/or industry and project specific safety standards or best management practices. The contractor(s)/subcontractor(s) safety documentation will be at least as stringent as the health and safety requirements of the Haley & Aldrich Project specific HASP.

Safety requirements include, but are not limited to: legal requirements, contractual obligations and industry best practices. Contractors/subcontractors will identify a site safety representative during times when contractor/subcontractor personnel are on the Site. All contractor/subcontractor personnel will undergo a field safety orientation conducted by the Haley & Aldrich SHSO and/or PM prior to commencing site work activities. All contractors / subcontractors will participate in Haley & Aldrich site safety meetings and their personnel will be subject to training and monitoring requirements identified in this Safety Plan. If the contractors / subcontractors means and methods deviate from the scope of work described in Section 1 of this Safety Plan, the alternate means and methods must be submitted, reviewed and approved by the Haley & Aldrich SHSO and/or PM prior to the commencement of the work task. Once approved by the Haley & Aldrich SHSO and/or PM, the alternate means and methods submittal will be attached to this Safety Plan as an Addendum.



ATTACHMENT D JOB SAFETY ANALYSES

Date printed: 8/25/2023 at 1:51 PM Page F-1





817-819 BEDFORD AVENUE DEVELOPMENT SITE

KEY TASK ENTER TASK NUMBER.: ENTER TASK NAME.				
Subtask Category	Potential Hazards	Controls		
Enter subtask information.	Choose category.	Enter control(s) for each hazard.		
Enter subtask information.	Choose category.	Enter control(s) for each hazard.		
Enter subtask information.	Choose category.	Enter control(s) for each hazard.		
Enter subtask information.	Choose category.	Enter control(s) for each hazard.		
Enter subtask information.	Choose category.	Enter control(s) for each hazard.		
Enter subtask information.	Choose category.	Enter control(s) for each hazard.		
Enter subtask information.	Choose category.	Enter control(s) for each hazard.		
Enter subtask information.	Choose category.	Enter control(s) for each hazard.		
Enter subtask information.	Choose category.	Enter control(s) for each hazard.		
Enter subtask information.	Choose category.	Enter control(s) for each hazard.		
Enter subtask information.	Choose category.	Enter control(s) for each hazard.		
Enter subtask information.	Choose category.	Enter control(s) for each hazard.		
Enter subtask information.	Choose category.	Enter control(s) for each hazard.		





Enter subtask	Choose category.	Enter control(s) for each hazard.
information.		



ATTACHMENT E PROJECT SITE FORMS

Date printed: 8/25/2023 at 1:51 PM Page G-1



ATTACHMENT F SITE-SPECIFIC OPERATING PROCEDURES

Date printed: 8/25/2023 at 1:51 PM Page H-1

APPENDIX G NYSDOH Generic Community Air Monitoring Plan



Appendix 1A New York State Department of Health Generic Community Air Monitoring Plan

Overview

A Community Air Monitoring Plan (CAMP) requires real-time monitoring for volatile organic compounds (VOCs) and particulates (i.e., dust) at the downwind perimeter of each designated work area when certain activities are in progress at contaminated sites. The CAMP is not intended for use in establishing action levels for worker respiratory protection. Rather, its intent is to provide a measure of protection for the downwind community (i.e., off-site receptors including residences and businesses and on-site workers not directly involved with the subject work activities) from potential airborne contaminant releases as a direct result of investigative and remedial work activities. The action levels specified herein require increased monitoring, corrective actions to abate emissions, and/or work shutdown. Additionally, the CAMP helps to confirm that work activities did not spread contamination off-site through the air.

The generic CAMP presented below will be sufficient to cover many, if not most, sites. Specific requirements should be reviewed for each situation in consultation with NYSDOH to ensure proper applicability. In some cases, a separate site-specific CAMP or supplement may be required. Depending upon the nature of contamination, chemical- specific monitoring with appropriately-sensitive methods may be required. Depending upon the proximity of potentially exposed individuals, more stringent monitoring or response levels than those presented below may be required. Special requirements will be necessary for work within 20 feet of potentially exposed individuals or structures and for indoor work with co-located residences or facilities. These requirements should be determined in consultation with NYSDOH.

Reliance on the CAMP should not preclude simple, common-sense measures to keep VOCs, dust, and odors at a minimum around the work areas.

Community Air Monitoring Plan

Depending upon the nature of known or potential contaminants at each site, real-time air monitoring for VOCs and/or particulate levels at the perimeter of the exclusion zone or work area will be necessary. Most sites will involve VOC and particulate monitoring; sites known to be contaminated with heavy metals alone may only require particulate monitoring. If radiological contamination is a concern, additional monitoring requirements may be necessary per consultation with appropriate DEC/NYSDOH staff.

Continuous monitoring will be required for all <u>ground intrusive</u> activities and during the demolition of contaminated or potentially contaminated structures. Ground intrusive activities include, but are not limited to, soil/waste excavation and handling, test pitting or trenching, and the installation of soil borings or monitoring wells.

Periodic monitoring for VOCs will be required during <u>non-intrusive</u> activities such as the collection of soil and sediment samples or the collection of groundwater samples from existing monitoring wells. "Periodic" monitoring during sample collection might reasonably consist of taking a reading upon arrival at a sample location, monitoring while opening a well cap or

Final DER-10 Page 204 of 226

overturning soil, monitoring during well baling/purging, and taking a reading prior to leaving a sample location. In some instances, depending upon the proximity of potentially exposed individuals, continuous monitoring may be required during sampling activities. Examples of such situations include groundwater sampling at wells on the curb of a busy urban street, in the midst of a public park, or adjacent to a school or residence.

VOC Monitoring, Response Levels, and Actions

Volatile organic compounds (VOCs) must be monitored at the downwind perimeter of the immediate work area (i.e., the exclusion zone) on a continuous basis or as otherwise specified. Upwind concentrations should be measured at the start of each workday and periodically thereafter to establish background conditions, particularly if wind direction changes. The monitoring work should be performed using equipment appropriate to measure the types of contaminants known or suspected to be present. The equipment should be calibrated at least daily for the contaminant(s) of concern or for an appropriate surrogate. The equipment should be capable of calculating 15-minute running average concentrations, which will be compared to the levels specified below.

- 1. If the ambient air concentration of total organic vapors at the downwind perimeter of the work area or exclusion zone exceeds 5 parts per million (ppm) above background for the 15-minute average, work activities must be temporarily halted and monitoring continued. If the total organic vapor level readily decreases (per instantaneous readings) below 5 ppm over background, work activities can resume with continued monitoring.
- 2. If total organic vapor levels at the downwind perimeter of the work area or exclusion zone persist at levels in excess of 5 ppm over background but less than 25 ppm, work activities must be halted, the source of vapors identified, corrective actions taken to abate emissions, and monitoring continued. After these steps, work activities can resume provided that the total organic vapor level 200 feet downwind of the exclusion zone or half the distance to the nearest potential receptor or residential/commercial structure, whichever is less but in no case less than 20 feet, is below 5 ppm over background for the 15-minute average.
- 3. If the organic vapor level is above 25 ppm at the perimeter of the work area, activities must be shutdown.
- 4. All 15-minute readings must be recorded and be available for State (DEC and NYSDOH) personnel to review. Instantaneous readings, if any, used for decision purposes should also be recorded.

Particulate Monitoring, Response Levels, and Actions

Particulate concentrations should be monitored continuously at the upwind and downwind perimeters of the exclusion zone at temporary particulate monitoring stations. The particulate monitoring should be performed using real-time monitoring equipment capable of measuring particulate matter less than 10 micrometers in size (PM-10) and capable of integrating over a period of 15 minutes (or less) for comparison to the airborne particulate action level. The equipment must be equipped with an audible alarm to indicate exceedance of the action level. In addition, fugitive dust migration should be visually assessed during all work activities.

Final DER-10 Page 205 of 226

- 1. If the downwind PM-10 particulate level is 100 micrograms per cubic meter (mcg/m³) greater than background (upwind perimeter) for the 15-minute period or if airborne dust is observed leaving the work area, then dust suppression techniques must be employed. Work may continue with dust suppression techniques provided that downwind PM-10 particulate levels do not exceed 150 mcg/m³ above the upwind level and provided that no visible dust is migrating from the work area.
- 2. If, after implementation of dust suppression techniques, downwind PM-10 particulate levels are greater than 150 mcg/m³ above the upwind level, work must be stopped and a re-evaluation of activities initiated. Work can resume provided that dust suppression measures and other controls are successful in reducing the downwind PM-10 particulate concentration to within 150 mcg/m³ of the upwind level and in preventing visible dust migration.
- 3. All readings must be recorded and be available for State (DEC and NYSDOH) and County Health personnel to review.

December 2009

Final DER-10 Page 206 of 226

Appendix 1B **Fugitive Dust and Particulate Monitoring**

A program for suppressing fugitive dust and particulate matter monitoring at hazardous waste sites is a responsibility on the remedial party performing the work. These procedures must be incorporated into appropriate intrusive work plans. The following fugitive dust suppression and particulate monitoring program should be employed at sites during construction and other intrusive activities which warrant its use:

- Reasonable fugitive dust suppression techniques must be employed during all site activities which may generate fugitive dust.
- Particulate monitoring must be employed during the handling of waste or contaminated soil or when activities on site may generate fugitive dust from exposed waste or contaminated soil. Remedial activities may also include the excavation, grading, or placement of clean fill. These control measures should not be considered necessary for these activities.
- Particulate monitoring must be performed using real-time particulate monitors and shall monitor particulate matter less than ten microns (PM10) with the following minimum performance standards:
 - (a) Objects to be measured: Dust, mists or aerosols;
 - (b) Measurement Ranges: 0.001 to 400 mg/m3 (1 to 400,000 :ug/m3);
- (c) Precision (2-sigma) at constant temperature: +/- 10 :g/m3 for one second averaging; and +/- 1.5 g/m3 for sixty second averaging;
 - (d) Accuracy: +/- 5% of reading +/- precision (Referred to gravimetric calibration with SAE fine test dust (mmd= 2 to 3 :m, g= 2.5, as aerosolized);
 - (e) Resolution: 0.1% of reading or 1g/m3, whichever is larger;
 - (f) Particle Size Range of Maximum Response: 0.1-10;
 - (g) Total Number of Data Points in Memory: 10,000;
- (h) Logged Data: Each data point with average concentration, time/date and data point number
- (i) Run Summary: overall average, maximum concentrations, time/date of maximum, total number of logged points, start time/date, total elapsed time (run duration), STEL concentration and time/date occurrence, averaging (logging) period, calibration factor, and tag number;
- Alarm Averaging Time (user selectable): real-time (1-60 seconds) or STEL (15 minutes), alarms required;
 - (k) Operating Time: 48 hours (fully charged NiCd battery); continuously with charger;
 - (l) Operating Temperature: -10 to 50° C (14 to 122° F);
- (m) Particulate levels will be monitored upwind and immediately downwind at the working site and integrated over a period not to exceed 15 minutes.
- In order to ensure the validity of the fugitive dust measurements performed, there must be 4. appropriate Quality Assurance/Quality Control (QA/QC). It is the responsibility of the remedial party to adequately supplement QA/QC Plans to include the following critical features: periodic instrument calibration, operator training, daily instrument performance (span) checks, and a record keeping plan.
 - The action level will be established at 150 ug/m3 (15 minutes average). While conservative, 5.

this short-term interval will provide a real-time assessment of on-site air quality to assure both health and safety. If particulate levels are detected in excess of 150 ug/m3, the upwind background level must be confirmed immediately. If the working site particulate measurement is greater than 100 ug/m3 above the background level, additional dust suppression techniques must be implemented to reduce the generation of fugitive dust and corrective action taken to protect site personnel and reduce the potential for contaminant migration. Corrective measures may include increasing the level of personal protection for on-site personnel and implementing additional dust suppression techniques (see paragraph 7). Should the action level of 150 ug/m3 continue to be exceeded work must stop and DER must be notified as provided in the site design or remedial work plan. The notification shall include a description of the control measures implemented to prevent further exceedances.

- 6. It must be recognized that the generation of dust from waste or contaminated soil that migrates off-site, has the potential for transporting contaminants off-site. There may be situations when dust is being generated and leaving the site and the monitoring equipment does not measure PM10 at or above the action level. Since this situation has the potential to allow for the migration of contaminants off-site, it is unacceptable. While it is not practical to quantify total suspended particulates on a real-time basis, it is appropriate to rely on visual observation. If dust is observed leaving the working site, additional dust suppression techniques must be employed. Activities that have a high dusting potentialsuch as solidification and treatment involving materials like kiln dust and lime--will require the need for special measures to be considered.
- The following techniques have been shown to be effective for the controlling of the generation and migration of dust during construction activities:
 - (a) Applying water on haul roads:
 - (b) Wetting equipment and excavation faces;
 - (c) Spraying water on buckets during excavation and dumping;
 - (d) Hauling materials in properly tarped or watertight containers;
 - (e) Restricting vehicle speeds to 10 mph;
 - (f) Covering excavated areas and material after excavation activity ceases; and
 - (g) Reducing the excavation size and/or number of excavations.

Experience has shown that the chance of exceeding the 150ug/m3 action level is remote when the above-mentioned techniques are used. When techniques involving water application are used, care must be taken not to use excess water, which can result in unacceptably wet conditions. Using atomizing sprays will prevent overly wet conditions, conserve water, and provide an effective means of suppressing the fugitive dust.

The evaluation of weather conditions is necessary for proper fugitive dust control. When extreme wind conditions make dust control ineffective, as a last resort remedial actions may need to be suspended. There may be situations that require fugitive dust suppression and particulate monitoring requirements with action levels more stringent than those provided above. Under some circumstances, the contaminant concentration and/or toxicity may require additional monitoring to protect site personnel and the public. Additional integrated sampling and chemical analysis of the dust may also be in order. This must be evaluated when a health and safety plan is developed and when appropriate suppression and monitoring requirements are established for protection of health and the environment.

Final DER-10 Page 208 of 226 May 2010