

# LANGAN SITE OBSERVATION REPORT – RAWP Day 178

PROJECT No.: **CLIENT:** DATE: 170362702 Wednesday, January 4, 2022

Partly Cloudy; 54 - 65 F, WEATHER: PROJECT: 23-15 44th Road Wind: SW 1.8 – 3.3 mph

CP VIII LIC Owner, LOCATION: Long Island City, New York TIME: 6:45 a.m. - 5:45 p.m.

LLC MONITOR: **BCP SITE ID:** C241189 Caroline Devin

**EQUIPMENT:** PRESENT AT SITE:

2 CAT 355F Excavator Langan: Caroline Devin, Lakshman Dontha

1 CAT 313BC Excavator ECD: Justin Brennan

1 CAT 304C Excavator Carmel Partners: Craig Goldberg, Angelo Ingrati 1 Delmag Drill Rig

**OBSERVATIONS, DISCUSSIONS, TEST RESULTS, ETC.:** 

Langan observed implementation of the New York State Department of Environmental Conservation (NYSDEC)-approved Remedial Action Work Plan (RAWP), dated July 16, 2019, and implemented the Community Air Monitoring Plan (CAMP).

#### Site Activities

- ECD installed GCP Preprufe vapor barrier and GCP Bituthene liquid membrane vertically along the foundation wall and pile caps in waste characterization grids (WCG) COMP B and C in the western part of site.
- ECD exported 23 truckloads of soil from the soil stockpile in WCG COMP F to the Middlesex County Utilities Authority (MCUA) Landfill located in East Brunswick, NJ. All material from the stockpile was exported from the site.
- ECD used a CAT355F excavator to excavate an area about 50 feet long by 14 feet wide by 9 feet deep (corresponding to 21 feet below former site grade) in WCGs COMP G, N and O. Excavated material was added to a new stockpile in WCG COMP F.
- ECD used a CAT355F excavator to excavate an area about 30 feet long by 5 feet wide by 9 feet deep (corresponding to 21 feet below former site grade) in WCGs COMP G, N and O. Excavated material was added to the stockpile in WCG COMP F.
- ECD used a CAT 304C excavator to grade an area about 40 feet long by 20 feet wide in WCG N. No excess material was generated from this work.

### **Material Tracking**

• No material was imported to the site.

Import Summary									
	2″– 4″ Tracking Pad Stone		2″– 4″ Tracking Pad Stone		2″– 4″ Tracking Pad Stone		ASTM #57 Stone		
Facility/Material	Braen of Sparta		Braen Aggregates, LLC		Stone Industries, Inc.		Tilcon New York, Inc. – Mt Hope Quarry		
	Lafayette, NJ		Franklin, NJ		Haledon, NJ		Wharton, NJ		
	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	
Today	0	0	0	0	0	0	0	0	
Total	9	221.94	15	364.88	0	0	2	69.30	
DEC Approved Amount	480	480 Tons*		480 Tons*		480 Tons*		1,600 Tons*	

<sup>\*</sup>Tonnage converted from approved volumes based on an assumption of 1 cubic yard (CY) = 1.5 tons (sand) and 1 CY = 1.6 tons (stone).

- ECD exported 23 loads (460 CY) of non-hazardous soil/fill to MCUA from the following waste characterization grids:
  - o COMP C (12-15)', COMP F (12-15)', COMP G (12-15)', COMP K (10-15)', COMP N (15 18)' and COMP O (18-21)'.

Soil/Fill Export Summary								
Facility	Exported	Today	Total					
Cycle Chem, Inc. Elizabeth, NJ	No. Loads	0	54					
Hazardous Soil/Fill	Quantity (CY)	0	1,080					
Bayshore Soil Management	No. Loads	0	215					
Keasbey, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	4,300					
Middlesex County Utilities Authority Landfill	No. Loads	23	1,152					
East Brunswick, NJ Non-Hazardous Soil/Fill	Quantity (CY)	460	23,040					
Clean Earth of North Jersey Kearny, NJ	No. Loads	0	96					
Hazardous Soil/Fill	Quantity (CY)	0	1,920					

#### Samples collected

• Langan collected one documentation end-point sample from about 15 feet below former site grade (bfsg) at the base of soil excavation in WCG COMP G. Sample EP19\_1 was submitted for analysis to York Analytical Laboratories of Stratford, Connecticut for mercury.

### **Community Air Monitoring Plan (CAMP) Activities**

- Langan performed community air monitoring at the perimeter of the site at two locations (one downwind and one upwind), and included air monitoring for particulate matter for particulates less than 10 µm in diameter (PM10) and VOCs. Particulate and VOC concentrations did not exceed the action levels established in the site CAMP. Fugitive dust or odors associated with intrusive activities were not observed.
  - o CAMP was suspended at 4:01PM due to inclement weather. No fugitive dust or odors were observed.

### **Anticipated Activities**.

- ECD will continue excavating in the northern, eastern and central parts of the site.
- ECD will continue installing pile caps.

### SITE PHOTOGRAPHS:



**Photo 1**: ECD excavating in the central part of the site (facing west).



Photo 2: ECD loading non-hazardous soil/fill into trucks for offsite disposal (facing west).


# SITE PHOTOGRAPHS CONTINUED:



Photo 3: ECD installing waterproofing in pile caps in the western part of the site (facing northeast).



# SITE OBSERVATION REPORT - RAWP Day 178



Site Map 2: LEGEND: SITE BOUNDARY Tier 1 Excavation Progress Excavated to 13.5 ft Tier 2 Excavation 23RD STREET Progress Excavated to 15 ft bgs Tier 3 Excavation Excavated to 6 ft bgs Excavated to 1 ft bgs Progress COMP A Tier 4 Excavation Progress Excavated to 21 ft bgs Concrete Installation Progress Excavated to 6 ft bgs Waterproofing COMP F Membrane Installation COMP E Excavated to 15 ft bgs Progress 4ATH Foundation Slab Installation Progress ROAD COMP Soil Mix Wall LOT 10 Excavated to 5 ft bgs Excavated to 13 ft bgs 24TH STREET BASE MAP TAKEN FROM ARCHITECTURAL SURVEY OF 23-10 43RD AVENUE ISSUED BY TRUE NORTH SURVEYORS ON MAY 5, 2016. ALL LOCATIONS APPROXIMATE. FIGURE NOT TO SCALE. TIER 2 EXCAVATION GRIDS SHOWN



# LANGAN SITE OBSERVATION REPORT – RAWP Day 180

PROJECT No.: **CLIENT:** DATE: 170362702 Thursday, January 5, 2022

Partly Cloudy; 45 - 50 F, WEATHER: PROJECT: 23-15 44th Road

Wind: ENE 1.7 – 3.9 mph CP VIII LIC Owner, LOCATION: 6:30 a.m. - 5:00 p.m. Long Island City, New York TIME:

LLC MONITOR: **BCP SITE ID:** C241189 Caroline Devin

**EQUIPMENT:** PRESENT AT SITE:

2 CAT 355F Excavator Langan: Caroline Devin, Lakshman Dontha

1 CAT 313BC Excavator ECD: Justin Brennan

1 CAT 304C Excavator Carmel Partners: Craig Goldberg, Angelo Ingrati 1 Hitachi 135US Excavator

1 Delmag Drill Rig

### **OBSERVATIONS, DISCUSSIONS, TEST RESULTS, ETC.:**

Langan observed implementation of the New York State Department of Environmental Conservation (NYSDEC)-approved Remedial Action Work Plan (RAWP), dated July 16, 2019, and implemented the Community Air Monitoring Plan (CAMP).

#### **Site Activities**

- ECD installed GCP Preprufe vapor barrier and GCP Bituthene liquid membrane vertically along the foundation wall and pile caps in waste characterization grids (WCG) COMP B and C in the western part of site.
- ECD used a CAT355F excavator to excavate two areas about 10 feet long by 6 feet wide by 1.5 feet deep (corresponding to 15 feet below former site grade) in WCG COMP F. Excavated material was temporarily stockpiled adjacent to the work area and replaced upon completion of work.
- ECD used a Hitachi 135US excavator to excavate an area about 25 feet long by 5 feet wide by 1.5 feet deep (corresponding to 15 feet below former site grade) in WCG K. Excavated material was added to the stockpile in WCG COMP F.
- ECD used a CAT 304C excavator to grade an area about 50 feet long by 28 feet wide in WCG N. No excess material was generated from this work.
- ECD used a CAT 304C excavator to grade an area about 15 feet long by 8 feet wide in WCG B. No excess material was generated from this work.

# **Material Tracking**

• No material was imported to the site.

Import Summary									
	2″– 4″ Tracking Pad Stone		2″– 4″ Tracking Pad Stone		2″– 4″ Tracking Pad Stone		ASTM #57 Stone		
Facility/Material	Braen of Sparta		Braen Aggregates, LLC		Stone Industries, Inc.		Tilcon New York, Inc. – Mt Hope Quarry		
	Lafayette, NJ		Franklin, NJ		Haledon, NJ		Wharton, NJ		
	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	
Today	0	0	0	0	0	0	0	0	
Total	9	221.94	15	364.88	0	0	2	69.30	
DEC Approved Amount	480	480 Tons*		480 Tons*		480 Tons*		1,600 Tons*	

<sup>\*</sup>Tonnage converted from approved volumes based on an assumption of 1 cubic yard (CY) = 1.5 tons (sand) and 1 CY = 1.6 tons (stone).

• No material was exported from the site.

Soil/Fill Export Summary								
Facility	Exported	Today	Total					
Cycle Chem, Inc. Elizabeth, NJ	No. Loads	0	54					
Hazardous Soil/Fill	Quantity (CY)	0	1,080					
Bayshore Soil Management Keasbey, NJ	No. Loads	0	215					
Non-Hazardous Soil/Fill	Quantity (CY)	0	4,300					
Middlesex County Utilities Authority Landfill	No. Loads	0	1,152					
East Brunswick, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	23,040					
Clean Earth of North Jersey Kearny, NJ	No. Loads	0	96					
Hazardous Soil/Fill	Quantity (CY)	0	1,920					

#### Samples collected

 Langan collected three documentation end-point samples from between 15 and 22 feet below former site grade at the base of soil excavation in WCG COMP F. Sample EP18\_1.5 was submitted to York Analytical Laboratories of Stratford, Connecticut (York) for SVOCs and metals (including hexavalent chromium and cyanide) analysis. Samples EP12\_-5.8 and EP19\_-5.8 were submitted to York for PFAS analysis.

### **Community Air Monitoring Plan (CAMP) Activities**

• Langan performed community air monitoring at the perimeter of the site at two locations (one downwind and one upwind), and included air monitoring for particulate matter for particulates less than 10 μm in diameter (PM10) and VOCs. Particulate and VOC concentrations did not exceed the action levels established in the site CAMP. Fugitive dust or odors associated with intrusive activities were not observed.

### **Anticipated Activities**.

- ECD will continue excavating in the northern, eastern and central parts of the site.
- ECD will continue installing pile caps.

# SITE PHOTOGRAPHS:




**Photo 1**: ECD excavating in WCG COMP F (facing north).




Photo 2: ECD installing waterproofing in WCG COMP B (facing west).



# **SITE OBSERVATION REPORT – RAWP Day 180**





# LANGAN SITE OBSERVATION REPORT – RAWP Day 181

PROJECT No.: **CLIENT:** DATE: 170362702 Friday, January 6, 2022

Partly Cloudy; 41 - 47 F, PROJECT: **WEATHER:** 23-15 44th Road Wind: E 1.0 - 2.3 mph

LOCATION: CP VIII LIC Owner, 6:45 a.m. - 5:30 p.m. Long Island City, New York TIME:

**BCP SITE ID:** C241189 MONITOR: Ali Reach

LLC

**EQUIPMENT:** PRESENT AT SITE:

2 CAT 355F Excavator Langan: Ali Reach, Lakshman Dontha

1 CAT 313BC Excavator ECD: Justin Brennan

1 CAT 304C Excavator Carmel Partners: Craig Goldberg, Angelo Ingrati 1 Hitachi 135US Excavator

1 Delmag Drill Rig

### **OBSERVATIONS, DISCUSSIONS, TEST RESULTS, ETC.:**

Langan observed implementation of the New York State Department of Environmental Conservation (NYSDEC)-approved Remedial Action Work Plan (RAWP), dated July 16, 2019, and implemented the Community Air Monitoring Plan (CAMP).

#### Site Activities

- ECD exported 4 loads of previously stockpiled concrete and debris (C&D) to Evergreen Recycling of Corona (EROC) located in Flushing, New York.
- ECD used a CAT 304C excavator with a hammer attachment to break up remaining concrete in the C&D stockpile for future export.
- ECD used a CAT 304C excavator to grade an area about 5 feet long by 5 feet wide in waste characterization grid (WCG) COMP J. No excess material was generated from this work.
- ECD used a CAT 304C excavator to temporarily backfill an about 20-foot-long by 6-foot-wide area in the east-central part of the site to about 10 feet below grade surface to support formwork installation. Material used for backfill was about 10 cubic yards of previously stockpiled soil/fil from the stockpile in WCG COMP F containing material from WCGs COMP C (12-15)', F (10-15)', G (12-15)', K (10-15)', N (15-18)' and O (18-21)'. The material will be removed and disposed offsite when the forms have been poured or the formwork has been otherwise supported.
- ECD used a Hitachi 135US excavator to excavate an area about 15 feet long by 3 feet wide by 1 foot deep (corresponding to 14 feet below former site grade) in WCG COMP K for underground electrical conduit pipe installation. Excavated material was placed adjacent to the excavated area and replaced upon completion of work.
- ECD used a CAT 304C excavator to separate soil from concrete in the remaining C&D stockpile in the southeastern part of the site. Separated soil generated from this work included material from WCG COMP I (5-10') and COMP K (10-15') and was added to the existing soil stockpile located in WCG COMP F.
- ECD installed formwork and rebar in the central and western parts of the site.

# **Material Tracking**

• No material was imported to the site.

Import Summary									
	2″– 4″ Tracking Pad Stone		2″– 4″ Tracking Pad Stone		2″– 4″ Tracking Pad Stone		ASTM #57 Stone		
Facility/Material	Braen of Sparta		Braen Aggregates, LLC		Stone Industries, Inc.		Tilcon New York, Inc. – Mt Hope Quarry		
	Lafayette, NJ		Franklin, NJ		Haledon, NJ		Wharton, NJ		
	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	
Today	0	0	0	0	0	0	0	0	
Total	9	221.94	15	364.88	0	0	2	69.30	
DEC Approved Amount	480	480 Tons*		480 Tons*		480 Tons*		1,600 Tons*	

<sup>\*</sup>Tonnage converted from approved volumes based on an assumption of 1 cubic yard (CY) = 1.5 tons (sand) and 1 CY = 1.6 tons (stone).

• No material was exported from the site.

Soil/Fill Export Summary								
Facility	Exported	Today	Total					
Cycle Chem, Inc. Elizabeth, NJ	No. Loads	0	54					
Hazardous Soil/Fill	Quantity (CY)	0	1,080					
Bayshore Soil Management	No. Loads	0	215					
Keasbey, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	4,300					
Middlesex County Utilities Authority Landfill	No. Loads	0	1,152					
East Brunswick, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	23,040					
Clean Earth of North Jersey Kearny, NJ	No. Loads	0	96					
Hazardous Soil/Fill	Quantity (CY)	0	1,920					

### Samples collected

• None.

### **Community Air Monitoring Plan (CAMP) Activities**

- Langan performed community air monitoring at the perimeter of the site at two locations (one downwind and one upwind), and included air monitoring for particulate matter for particulates less than 10 µm in diameter (PM10) and VOCs. Particulate and VOC concentrations did not exceed the action levels established in the site CAMP. Fugitive dust or odors associated with intrusive activities were not observed.
  - o CAMP monitoring was suspended at 2:18pm due to inclement weather. No fugitive dust or odors were observed.

### **Anticipated Activities.**

- ECD will continue excavating in the northern, eastern and central parts of the site.
- ECD will continue installing pile caps.

### SITE PHOTOGRAPHS:




Photo 1: ECD excavating for piping installation in WCG COMP K (facing west).




Photo 2: ECD loading previously stockpiled concrete for off-site export (facing northwest).



### SITE OBSERVATION REPORT - RAWP Day 181







# LANGAN SITE OBSERVATION REPORT – RAWP Day 182

PROJECT No.: **CLIENT:** DATE: 170362702 Saturday, January 7, 2023

Cloudy; 38 - 46 F, WEATHER: PROJECT: 23-15 44th Road

Wind: WNW 1.3 – 5.5 mph CP VIII LIC Owner, LOCATION: TIME:

Long Island City, New York 7:30 a.m. - 3:30 p.m. LLC

**BCP SITE ID:** C241189 **MONITOR:** Luis Enriquez-Castro

**EQUIPMENT:** PRESENT AT SITE:

2 CAT 355F Excavator Langan: Luis Enriquez-Castro, Hiral Patel

1 CAT 313BC Excavator ECD: Justin Brennan

1 CAT 304C Excavator Carmel Partners: Craig Goldberg, Angelo Ingrati 1 Hitachi 135US Excavator

1 Delmag Drill Rig

### **OBSERVATIONS, DISCUSSIONS, TEST RESULTS, ETC.:**

Langan observed implementation of the New York State Department of Environmental Conservation (NYSDEC)-approved Remedial Action Work Plan (RAWP), dated July 16, 2019, and implemented the Community Air Monitoring Plan (CAMP).

#### **Site Activities**

- ECD installed GCP Preprufe vapor barrier and GCP Bituthene liquid membrane vertically along the soil mix wall in waste characterization grid (WCG) COMP H in the eastern central part of site.
- ECD used a Hitachi 135US excavator to excavate an area about 5 feet long by 5 feet wide by 1.5 feet deep (corresponding to 15 feet below former site grade) in WCG COMP H for electrical duct work. Excavated material was temporarily stockpiled adjacent to the work area and replaced upon completion of work.
- ECD used a CAT 335 excavator to level caissons in WCGs COMP G and COMP H. Concrete debris material was stockpiled adjacent to the work area.
- ECD used a Hitachi 135US excavator to grade an area about 20 feet long by 4 feet wide in WCG COMP C. No excess material was generated from this work.

# **Material Tracking**

• No material was imported to the site.

Import Summary									
	2″– 4″ Tracking Pad Stone		2″– 4″ Tracking Pad Stone		2″– 4″ Tracking Pad Stone		ASTM #57 Stone		
Facility/Material	Braen of Sparta		Braen	Braen Aggregates, LLC		Stone Industries, Inc.		Tilcon New York, Inc. – Mt Hope Quarry	
	Lafayette, NJ		Franklin, NJ		Haledon, NJ		Wharton, NJ		
	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	
Today	0	0	0	0	0	0	0	0	
Total	9	221.94	15	364.88	0	0	2	69.30	
DEC Approved Amount	480	480 Tons*		480 Tons*		480 Tons*		1,600 Tons*	

<sup>\*</sup>Tonnage converted from approved volumes based on an assumption of 1 cubic yard (CY) = 1.5 tons (sand) and 1 CY = 1.6 tons (stone).

• No material was exported from the site.

Soil/Fill Export Summary								
Facility	Exported	Today	Total					
Cycle Chem, Inc. Elizabeth, NJ	No. Loads	0	54					
Hazardous Soil/Fill	Quantity (CY)	0	1,080					
Bayshore Soil Management	No. Loads	0	215					
Keasbey, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	4,300					
Middlesex County Utilities Authority Landfill	No. Loads	0	1,152					
East Brunswick, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	23,040					
Clean Earth of North Jersey Kearny, NJ	No. Loads	0	96					
Hazardous Soil/Fill	Quantity (CY)	0	1,920					

### Samples collected

None.

### **Community Air Monitoring Plan (CAMP) Activities**

 Langan performed community air monitoring at the perimeter of the site at two locations (one downwind and one upwind), and included air monitoring for particulate matter for particulates less than 10 µm in diameter (PM10) and VOCs. Particulate and VOC concentrations did not exceed the action levels established in the site CAMP. Fugitive dust or odors associated with intrusive activities were not observed.

### **Anticipated Activities.**

- ECD will continue excavating in the northern, eastern and central parts of the site.
- ECD will continue removing pile caps in the core portion of the site.

### SITE PHOTOGRAPHS:



**Photo 1**: ECD excavating in WCG COMP K (facing south).






Photo 2: ECD installing waterproofing in WCG COMP H (facing northeast).



# SITE OBSERVATION REPORT - RAWP Day 182





# LANGAN SITE OBSERVATION REPORT – RAWP Day 183

PROJECT No.: **CLIENT:** DATE: 170362702 Monday, January 9, 2023

Partly Cloudy; 37 - 44 F, WEATHER: PROJECT: 23-15 44th Road

Wind: NW 0.6 – 6.0 mph CP VIII LIC Owner, LOCATION: TIME: Long Island City, New York 6:45 a.m. – 6:30 p.m.

MONITOR: Ali Reach **BCP SITE ID:** C241189

LLC

**EQUIPMENT:** PRESENT AT SITE:

2 CAT 355F Excavator Langan: Ali Reach, Jared Rogovin

1 CAT 313BC Excavator ECD: Justin Brennan

1 CAT 304C Excavator Carmel Partners: Craig Goldberg, Angelo Ingrati

1 Hitachi 135US Excavator 1 Delmag Drill Rig

# **OBSERVATIONS, DISCUSSIONS, TEST RESULTS, ETC.:**

Langan observed implementation of the New York State Department of Environmental Conservation (NYSDEC)-approved Remedial Action Work Plan (RAWP), dated July 16, 2019, and implemented the Community Air Monitoring Plan (CAMP).

#### Site Activities

- ECD used a Hitachi 135US excavator to excavate two areas about 7 feet long by 3 feet wide by 1.5 feet deep (corresponding to 16.5 feet below former site grade) in waste characterization grid (WCG) COMP L for utility installation (underground plumbing). Excavated material was temporarily stockpiled adjacent to the work area and replaced upon completion of work.
- ECD used a CAT 335 excavator to grade an area about 20 feet long by 2 feet wide in WCG COMP F. Excess material generated from this work was added to the existing stockpile in WCG F.
- ECD used a Hitachi 135Us excavator to reshape the stockpile in the southwestern part of the site in WCG COMP B.
- ECD used a Hitachi 135Us to grade an area about 50 feet long by 5 feet wide in WCG COMP B and COMP C. Excess material generated from this work was stockpiled in the southeast corner of WCG COMP B.
- ECD used a CAT 335 excavator to grade and reshape the site ramp, an area about 50 feet long by 20 feet wide area in WCG COMP A.
- ECD used a CAT 304C excavator to temporarily backfill an about 20-foot-long by 6-foot-wide area in the southwest-central part of the site to about 12 feet below grade surface (bgs) to support the soil mix wall. Material used for backfill was about 10 cubic yards of previously stockpiled soil/fill from the stockpile in WCG COMP F containing material from WCGs COMP C (12-15)', F (10-15)', G (12-15)', K (10-15)', B(12-15'), N (15-18)' and O (18-21)'. The material will be removed and disposed offsite when the forms have been poured or the formwork has been otherwise supported.
- ECD used a CAT 304C excavator with a hammer attachment to break up remaining concrete in the concrete and debris (C&D) stockpile in WCG COMP I for future export. C&D previously stockpiled in WCG COMP G was relocated to the stockpile in WCG COMP I.
- ECD installed formwork and rebar in the central and western parts of the site.
- ECD poured concrete for formwork and mudslab installation in the northern part of the site.

# **Material Tracking**

• No material was imported to the site.

Import Summary									
	2″– 4″ Tracking Pad Stone		2″– 4″ Tracking Pad Stone		2″– 4″ Tracking Pad Stone		ASTM #57 Stone		
Facility/Material	Braen	Braen of Sparta		Braen Aggregates, LLC		Stone Industries, Inc.		Tilcon New York, Inc. – Mt Hope Quarry	
	Lafayette, NJ		Franklin, NJ		Haledon, NJ		Wharton, NJ		
	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	
Today	0	0	0	0	0	0	0	0	
Total	9	221.94	15	364.88	0	0	2	69.30	
DEC Approved Amount	480	480 Tons*		480 Tons*		480 Tons*		1,600 Tons*	

<sup>\*</sup>Tonnage converted from approved volumes based on an assumption of 1 cubic yard (CY) = 1.5 tons (sand) and 1 CY = 1.6 tons (stone).

• No material was exported from the site.

Soil/Fill Export Summary								
Facility	Exported	Today	Total					
Cycle Chem, Inc. Elizabeth, NJ	No. Loads	0	54					
Hazardous Soil/Fill	Quantity (CY)	0	1,080					
Bayshore Soil Management	No. Loads	0	215					
Keasbey, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	4,300					
Middlesex County Utilities Authority Landfill	No. Loads	0	1,152					
East Brunswick, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	23,040					
Clean Earth of North Jersey Kearny, NJ	No. Loads	0	96					
Hazardous Soil/Fill	Quantity (CY)	0	1,920					

### Samples collected

None.

### **Community Air Monitoring Plan (CAMP) Activities**

• Langan performed community air monitoring at the perimeter of the site at two locations (one downwind and one upwind), and included air monitoring for particulate matter for particulates less than 10 μm in diameter (PM10) and VOCs. Particulate and VOC concentrations did not exceed the action levels established in the site CAMP. Fugitive dust or odors associated with intrusive activities were not observed.

#### **Anticipated Activities.**

- ECD will continue excavating in the northern, eastern and central parts of the site.
- ECD will continue levelling caissons in the core portion of the site.
- ECD will import NYSDEC-approved stone for the tracking pad in the southwestern part of the site.

### SITE PHOTOGRAPHS:



Photo 1: ECD excavating in WCG COMP L (facing east).



Photo 2: ECD chipping concrete in the C&D stockpile in the southeast part of the site (facing east).




Photo 3: Utility excavation in WCG COMP L (facing north).




Photo 4: ECD grading in WCGs COMP B and C (facing east).



# SITE OBSERVATION REPORT - RAWP Day 183







# LANGAN SITE OBSERVATION REPORT – RAWP Day 184

PROJECT No.: **CLIENT:** DATE: 170362702 Tuesday, January 10, 2023

Cloudy; 35 - 43 F, PROJECT: **WEATHER:** 23-15 44th Road

Wind: W 1.6 – 3.9 mph CP VIII LIC Owner, LOCATION: Long Island City, New York TIME: 6:30 a.m. - 6:30 p.m.

LLC **BCP SITE ID:** C241189 **MONITOR:** Caroline Devin

**EQUIPMENT:** PRESENT AT SITE:

2 CAT 355F Excavator Langan: Caroline Devin, Jared Rogovin

1 CAT 313BC Excavator ECD: Justin Brennan

1 CAT 304C Excavator Carmel Partners: Craig Goldberg, Angelo Ingrati 1 Hitachi 135US Excavator

1 Delmag Drill Rig

### **OBSERVATIONS, DISCUSSIONS, TEST RESULTS, ETC.:**

Langan observed implementation of the New York State Department of Environmental Conservation (NYSDEC)-approved Remedial Action Work Plan (RAWP), dated July 16, 2019, and implemented the Community Air Monitoring Plan (CAMP).

#### Site Activities

- ECD installed GCP Preprufe vapor barrier and GCP Bituthene liquid membrane vertically along the foundation wall in waste characterization grids (WCG) COMP B, C, G and J.
- ECD used a Hitachi 135Us to grade an area about 80 feet long by 25 feet wide in WCGs COMP A and B for the site exit ramp. Excess material generated was added to the existing stockpile in WCG COMP F.
- ECD used a CAT 335 excavator to grade an area about 60 feet long by 30 feet wide area in WCG COMP E and F. No excess material was generated.
- ECD installed formwork and rebar in the central and western parts of the site.
- ECD imported three loads of 2"-4" Tracking Pad Stone for the site entrance ramp in WCG COMP A.

# **Material Tracking**

• ECD imported three loads (about 75.34 tons) of 2"-4" Tracking Pad Stone from Braen Stone Aggregates LLC in Franklin, New Jersey.

Import Summary									
	2"– 4" Tracking Pad Stone		2″– 4″ Tracking Pad Stone		2″– 4″ Tracking Pad Stone		ASTM #57 Stone		
Facility/Material	Braen of Sparta		Braen Aggregates, LLC		Stone Industries, Inc.		Tilcon New York, Inc. – Mt Hope Quarry		
	Lafayette, NJ		Franklin, NJ		Haledon, NJ		Wharton, NJ		
	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	
Today	0	0	3	75.34	0	0	0	0	
Total	9	221.94	18	440.22	0	0	2	69.30	
DEC Approved Amount	480	480 Tons*		480 Tons*		480 Tons*		1,600 Tons*	

<sup>\*</sup>Tonnage converted from approved volumes based on an assumption of 1 cubic yard (CY) = 1.5 tons (sand) and 1 CY = 1.6 tons (stone).

• No material was exported from the site.

Soil/Fill Export Summary								
Facility	Exported	Today	Total					
Cycle Chem, Inc. Elizabeth, NJ	No. Loads	0	54					
Hazardous Soil/Fill	Quantity (CY)	0	1,080					
Bayshore Soil Management	No. Loads	0	215					
Keasbey, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	4,300					
Middlesex County Utilities Authority Landfill	No. Loads	0	1,152					
East Brunswick, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	23,040					
Clean Earth of North Jersey Kearny, NJ	No. Loads	0	96					
Hazardous Soil/Fill	Quantity (CY)	0	1,920					

### Samples collected

None.

### **Community Air Monitoring Plan (CAMP) Activities**

• Langan performed community air monitoring at the perimeter of the site at two locations (one downwind and one upwind), and included air monitoring for particulate matter for particulates less than 10 µm in diameter (PM10) and VOCs. Particulate and VOC concentrations did not exceed the action levels established in the site CAMP. Fugitive dust or odors associated with intrusive activities were not observed.

### **Anticipated Activities.**

- ECD will continue excavating in the northern, eastern and central parts of the site.
- ECD will continue levelling caissons in the core portion of the site.
- ECD will import NYSDEC-approved stone for the tracking pad in the southwestern part of the site.

### SITE PHOTOGRAPHS:




Photo 1: ECD grading in WCG COMP B (facing northeast).




Photo 2: ECD importing stone for backfill on the site exit ramp in WCG COMP A (facing north).



# SITE OBSERVATION REPORT - RAWP Day 184





# LANGAN SITE OBSERVATION REPORT – RAWP Day 185

PROJECT No.: **CLIENT:** DATE: 170362702 Wednesday, January 11, 2023

Partly Cloudy; 32 - 39 F, WEATHER: PROJECT: 23-15 44th Road

Wind: NE 2.2 – 3.8 mph CP VIII LIC Owner, LOCATION: TIME: 6:45 a.m. - 5:45 p.m. Long Island City, New York

MONITOR: Ali Reach **BCP SITE ID:** C241189

LLC

**EQUIPMENT:** PRESENT AT SITE:

Langan: Ali Reach, Jared Rogovin 2 CAT 355F Excavator

1 CAT 313BC Excavator ECD: Justin Brennan

1 CAT 304C Excavator Carmel Partners: Craig Goldberg, Angelo Ingrati 1 Hitachi 135US Excavator

1 Delmag Drill Rig

### **OBSERVATIONS, DISCUSSIONS, TEST RESULTS, ETC.:**

Langan observed implementation of the New York State Department of Environmental Conservation (NYSDEC)-approved Remedial Action Work Plan (RAWP), dated July 16, 2019, and implemented the Community Air Monitoring Plan (CAMP).

### Site Activities

- ECD used a Hitachi ZX135US to excavate an area about 30 feet long by 2.5 feet wide by 2 feet deep (corresponding to 15 feet below former site grade) in waste characterization grid (WCG) COMP J. Excavated material was added to the existing stockpile on WCG COMP F.
- ECD used a Hitachi ZX135US to excavate an area about 12 feet long by 5 feet wide by 5 feet deep (corresponding to 17 feet below former site grade) in WCG COMP J. Excavated material was added to the existing stockpile on WCG COMP F.
- ECD used a Hitachi ZX135US to excavate an area about 30 feet long by 30 feet wide by 1 feet deep (corresponding to 13 feet below former site grade) in WCG COMP J. Excavated material was added to the existing stockpile on WCG COMP F.
- ECD used a CAT 355F excavator to load trucks with a portion of the previously stockpiled soil/fill in WCGs COMP F for offsite disposal to Middlesex County Utilities Authority Landfill (MCUA), in East Brunswick, NJ. Stockpiled material consisted of soil/fill from WCGs COMP A, B, C, F, G, I, J, K, N, and O.
- ECD imported 7 truckloads of ASTM #57 Stone from Tilcon New York Mt. Hope.
- ECD used a CAT 355F excavator and Hitachi 135Us excavator to place newly imported ASTM #57 Stone as backfill to support the soil mix wall in the western part of the site.
- ECD leveled caissons and removed debris in the central part of the site.
- ECD installed formwork and rebar in the central and western parts of the site.
- ECD installed GCP Preprufe vapor barrier and GCP Bituthene liquid membrane vertically along the soil mix wall in WCGs COMP K and J.
- ECD poured concrete for mudslab installation in the eastern part of the site.

### **Material Tracking**

• ECD imported 7 truckloads (approximately 176.37 tons) of ASTM #57 stone from Tilcon New York – Mt. Hope Quarry located in Wharton, New Jersey.

Import Summary								
	2"- 4" Tracking Pad Stone		2"–4" Tracking Pad Stone		2"– 4" Tracking Pad Stone		ASTM #57 Stone	
Facility/Material	Braen of Sparta		Braen Aggregates, LLC		Stone Industries, Inc.		Tilcon New York, Inc. – Mt Hope Quarry	
	Lafay	ette, NJ	Franklin, NJ		Haledon, NJ		Wharton, NJ	
	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)
Today	0	0	0	0	0	0	7	176.37
Total	9	221.94	18 440.22		0	0	9	245.67
DEC Approved Amount	480	Tons*	Tons* 480 Tons*		480 Tons*		1,600 Tons*	

<sup>\*</sup>Tonnage converted from approved volumes based on an assumption of 1 cubic yard (CY) = 1.5 tons (sand) and 1 CY = 1.6 tons (stone).

- ECD exported 10 loads (200 CY) of non-hazardous soil/fill to MCUA from the following waste characterization grids:
  - o COMP A (5-10) ', B (12-15'), C (12-15)', F (10-15)', G (12-15)', I (5-10)', J (10-15)', K (10-15)', N (15-18)' and O (18-21)'.

Soil/Fill Ex	cport Summary		
Facility	Exported	Today	Total
Cycle Chem, Inc. Elizabeth, NJ	No. Loads	0	54
Hazardous Soil/Fill	Quantity (CY)	0	1,080
Bayshore Soil Management	No. Loads	0	215
Keasbey, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	4,300
Middlesex County Utilities Authority Landfill East Brunswick, NJ	No. Loads	10	1,162
Non-Hazardous Soil/Fill	Quantity (CY)	200	23,240
Clean Earth of North Jersey Kearny, NJ	No. Loads	0	96
Hazardous Soil/Fill	Quantity (CY)	0	1,920

### Samples collected

None.

### **Community Air Monitoring Plan (CAMP) Activities**

- Langan performed community air monitoring at the perimeter of the site at two locations (one downwind and one upwind), and included air monitoring for particulate matter for particulates less than 10 μm in diameter (PM10) and VOCs. Particulate and VOC concentrations did not exceed the action levels established in the site CAMP except for the instance noted below. Fugitive dust or odors associated with intrusive activities were not observed.
  - Particulate concentrations from the downwind station exceeded action levels between 8:40am and 8:53am due to sweeping/clean-up activities directly adjacent to the station. The exceedance was not related to ground intrusive activity and levels returned to normal once sweeping ceased.

### **Anticipated Activities.**

- ECD will continue excavating in the northern, eastern and central parts of the site.
- ECD will continue levelling caissons in the core portion of the site.
- ECD will drill soldier piles for the Con Edison vault.

### SITE PHOTOGRAPHS:




**Photo 1**: ECD excavating in WCG COMP J (facing south).




Photo 2: ECD loading trucks with previously stockpiled soil for off-site export (facing northwest).



# SITE OBSERVATION REPORT - RAWP Day 185







# LANGAN SITE OBSERVATION REPORT – RAWP Day 186

PROJECT No.: **CLIENT:** DATE: 170362702 Thursday, January 12, 2023

Rain/Cloudy; 43 - 48 F, WEATHER: PROJECT: 23-15 44th Road Wind: E 2.8 – 3.3 mph

CP VIII LIC Owner, LOCATION: TIME: 7:00 a.m. – 4:30 p.m. Long Island City, New York LLC

**BCP SITE ID:** C241189 MONITOR: Jared Rogovin

#### **EQUIPMENT:** PRESENT AT SITE:

2 CAT 355F Excavator Langan: Jared Rogovin 1 CAT 313BC Excavator ECD: Justin Brennan

1 CAT 304C Excavator Carmel Partners: Craig Goldberg, Angelo Ingrati 1 Hitachi 135US Excavator

1 Delmag Drill Rig

### **OBSERVATIONS, DISCUSSIONS, TEST RESULTS, ETC.:**

Langan observed implementation of the New York State Department of Environmental Conservation (NYSDEC)-approved Remedial Action Work Plan (RAWP), dated July 16, 2019, and implemented the Community Air Monitoring Plan (CAMP).

#### **Site Activities**

- ECD leveled caissons and removed debris in the central part of the site.
- ECD installed formwork and rebar in the central and western parts of the site.
- ECD installed GCP Preprufe vapor barrier and GCP Bituthene liquid membrane vertically along the soil mix wall in waste characterization grid (WCG) COMP N.
- ECD poured concrete for mudslab installation in the central part of the site and for foundation wall installation in the western part of the site.
- ECD removed concrete sidewalk off-site to the east of the site for Con Edison vault installation.
- ECD imported 4 truckloads of ASTM #57 stone from Tilcon New York Mt. Hope Quarry located in Wharton, New Jersey. Stone was stockpiled in WCH COMP B.

# **Material Tracking**

• ECD imported 4 truckloads (approximately 100.05 tons) of ASTM #57 stone from Tilcon New York – Mt. Hope Quarry located in Wharton, New Jersey.

Import Summary								
	2″– 4″ Tracking Pad Stone		2"- 4" Tracking Pad Stone		2"- 4" Tracking Pad Stone		ASTM #57 Stone	
Facility/Material	Braen of Sparta		Braen Aggregates, LLC		Stone Industries, Inc.		Tilcon New York, Inc. – Mt Hope Quarry	
	Lafayette, NJ		Franklin, NJ		Haledon, NJ		Wharton, NJ	
	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)
Today	0	0	0	0	0	0	4	100.05
Total	9	221.94	18	440.22	0	0	13	345.72
DEC Approved Amount	480	480 Tons* 480 Tons*		480 Tons*		1,600 Tons*		

<sup>\*</sup>Tonnage converted from approved volumes based on an assumption of 1 cubic yard (CY) = 1.5 tons (sand) and 1 CY = 1.6 tons (stone).

• No material was exported from site.

Soil/Fill Export Summary								
Facility	Exported	Today	Total					
Cycle Chem, Inc. Elizabeth, NJ	No. Loads	0	54					
Hazardous Soil/Fill	Quantity (CY)	0	1,080					
Bayshore Soil Management	No. Loads	0	215					
Keasbey, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	4,300					
Middlesex County Utilities Authority Landfill East Brunswick, NJ	No. Loads	0	1,162					
Non-Hazardous Soil/Fill	Quantity (CY)	0	23,240					
Clean Earth of North Jersey Kearny, NJ	No. Loads	0	96					
Hazardous Soil/Fill	Quantity (CY)	0	1,920					

### Samples collected

• None.

### **Community Air Monitoring Plan (CAMP) Activities**

- Langan performed community air monitoring at the perimeter of the site at two locations (one downwind and one upwind), and included air monitoring for particulate matter for particulates less than 10 µm in diameter (PM10) and VOCs. Particulate and VOC concentrations did not exceed the action levels established in the site CAMP. Fugitive dust or odors associated with intrusive activities were not observed.
  - o Air monitoring was started at 11:56am and stopped at 3:56pm due to inclement weather.


### **Anticipated Activities.**

- ECD will continue excavating in the northern, eastern and central parts of the site.
- ECD will continue levelling caissons in the core portion of the site.
- ECD will drill soldier piles for the Con Edison vault.

### SITE PHOTOGRAPHS:




**Photo 1**: ECD excavating concrete off-site to the east of the site (facing southwest).




**Photo 2:** ECD installing waterproofing in the central part of the site (facing northeast).



# SITE OBSERVATION REPORT - RAWP Day 186







# LANGAN SITE OBSERVATION REPORT – RAWP Day 187

PROJECT No.: **CLIENT:** DATE: 170362702 Friday, January 13, 2023

Rain/Cloudy; 40 - 53 F, PROJECT: WEATHER: 23-15 44th Road Wind: NW 5.0 – 6.0 mph

CP VIII LIC Owner, LOCATION: Long Island City, New York TIME: 6:30 a.m. - 7:00 p.m.

LLC **BCP SITE ID:** C241189 MONITOR: Caroline Devin

**EQUIPMENT:** PRESENT AT SITE:

2 CAT 355F Excavator Langan: Caroline Devin, Jared Rogovin

1 CAT 313BC Excavator ECD: Justin Brennan

1 CAT 304C Excavator Carmel Partners: Craig Goldberg, Angelo Ingrati 1 Hitachi 135US Excavator

### **OBSERVATIONS, DISCUSSIONS, TEST RESULTS, ETC.:**

Langan observed implementation of the New York State Department of Environmental Conservation (NYSDEC)-approved Remedial Action Work Plan (RAWP), dated July 16, 2019, and implemented the Community Air Monitoring Plan (CAMP).

### Site Activities

- ECD installed GCP Preprufe vapor barrier and GCP Bituthene liquid membrane vertically and horizontally along the soil mix wall in waste characterization grid (WCG) COMP N.
- ECD exported 5 truckloads of soil from the soil stockpile in WCG COMP F to the Middlesex County Utilities Authority (MCUA) Landfill located in East Brunswick, NJ. All material from the stockpile was exported from the site.
- ECD mobilized an MC1200P drill rig and drilled one pile to about 40 feet below grade surface (bgs) for support of excavation (SOE) of the off-site Con Edison vault on the eastern perimeter sidewalk.
- ECD used a CAT355F excavator to excavate an area about 22 feet long by 6 feet wide by 5 feet deep (corresponding to 17 feet below former site grade) in WCGs COMP C, D and L. Excavated material was added to a new stockpile in WCG COMP F.
- ECD used a CAT355F excavator to grade an area about 30 feet long by 15 feet wide in WCGs COMP A and B. Generated material was added to the stockpile in WCG COMP F.
- ECD used a CAT355F excavator to backfill an area about 25 feet long by 10 feet wide with previously imported 0.75-inch ASTM #57 stone in WCGs COMP C, G and N.
- ECD leveled caissons and removed debris in the central part of the site.
- ECD installed formwork and rebar in the central and western parts of the site.

## **Material Tracking**

• No material was imported to the site.

Import Summary									
Facility/Material	2"- 4" Tracking Pad Stone		2"-4"	2"- 4" Tracking Pad Stone		2″– 4″ Tracking Pad Stone		ASTM #57 Stone	
	Braen	of Sparta	Braen Aggregates, LLC		Stone Industries, Inc.		Tilcon New York, Inc. – Mt Hope Quarry		
	Lafayette, NJ		Franklin, NJ		Haledon, NJ		Wharton, NJ		
	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	
Today	0	0	0	0	0	0	0	0	
Total	9	221.94	18	18 440.22		0	13	345.72	
DEC Approved Amount		Tons*	48	480 Tons*		480 Tons*		1,600 Tons*	

<sup>\*</sup>Tonnage converted from approved volumes based on an assumption of 1 cubic yard (CY) = 1.5 tons (sand) and 1 CY = 1.6 tons (stone).

- ECD exported 5 loads (100 CY) of non-hazardous soil/fill to MCUA from the following waste characterization grids:
  - A (5-10)', COMP B (12-15)', COMP C (12-15)', COMP I (5-10)', COMP F (12-15)', COMP G (12-15)',
     COMP J (10-15)', COMP K (10-15)', COMP L (15-27)', COMP N (15 18)' and COMP O (18-21)'

Soil/Fill Ex	Soil/Fill Export Summary								
Facility	Exported	Today	Total						
Cycle Chem, Inc. Elizabeth, NJ	No. Loads	0	54						
Hazardous Soil/Fill	Quantity (CY)	0	1,080						
Bayshore Soil Management	No. Loads	0	215						
Keasbey, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	4,300						
Middlesex County Utilities Authority Landfill	No. Loads	5	1,167						
East Brunswick, NJ Non-Hazardous Soil/Fill	Quantity (CY)	100	23,340						
Clean Earth of North Jersey Kearny, NJ	No. Loads	0	96						
Hazardous Soil/Fill	Quantity (CY)	0	1,920						

### Samples collected

• None.

### **Community Air Monitoring Plan (CAMP) Activities**

- Langan performed community air monitoring at the perimeter of the site at two locations (one downwind and one upwind), and included air monitoring for particulate matter for particulates less than 10 µm in diameter (PM10) and VOCs. Particulate and VOC concentrations did not exceed the action levels established in the site CAMP. Fugitive dust or odors associated with intrusive activities were not observed.
  - o Air monitoring was not started until 1:15pm due to inclement weather.

### **Anticipated Activities**.

- ECD will continue excavating in the northern, eastern and central parts of the site.
- ECD will continue levelling caissons in the core portion of the site.
- ECD will drill soldier piles for the Con Edison vault.

# SITE PHOTOGRAPHS:




Photo 1: ECD excavating on the western side of the site (facing southwest).



Photo 2: ECD loading non-hazardous soil/fill into trucks for offsite disposal (facing northwest).

# SITE PHOTOGRAPHS CONT.



**Photo 3**: ECD grading material in the southern part of the site (facing northeast).






Photo 4: ECD backfilling 0.75-inch stone in the southwestern part of the site (facing northeast).



# SITE OBSERVATION REPORT - RAWP Day 187







# LANGAN SITE OBSERVATION REPORT – RAWP Day 188

**PROJECT No.: CLIENT:** DATE: 170362702 Saturday, January 14, 2023

Overcast; 32 - 36 F, **WEATHER:** PROJECT: 23-15 44th Road

Wind: N 6.0 - 7.2 mph CP VIII LIC Owner, LOCATION: Long Island City, New York TIME: 7:30 a.m. – 2:30 p.m.

LLC **BCP SITE ID:** C241189 **MONITOR:** Caroline Devin

**EQUIPMENT:** PRESENT AT SITE:

2 CAT 355F Excavator Langan: Caroline Devin, Rodrigo Santoyo

1 CAT 313BC Excavator ECD: Justin Brennan

1 CAT 304C Excavator Carmel Partners: Craig Goldberg, Angelo Ingrati 1 Hitachi 135US Excavator

### **OBSERVATIONS, DISCUSSIONS, TEST RESULTS, ETC.:**

Langan observed implementation of the New York State Department of Environmental Conservation (NYSDEC)-approved Remedial Action Work Plan (RAWP), dated July 16, 2019, and implemented the Community Air Monitoring Plan (CAMP).

### **Site Activities**

- ECD installed GCP Preprufe vapor barrier and GCP Bituthene liquid membrane vertically and horizontally along the soil mix wall in waste characterization grid (WCG) COMP N.
- ECD used a CAT355F excavator to excavate an area about 18 feet long by 6 feet wide by 5 feet deep (corresponding to 17 feet below former site grade) in WCGs COMP C and L for utility installation. Excavated material was added to the existing stockpile in WCG COMP F.
- ECD installed formwork and rebar in the central and western parts of the site.

# **Material Tracking**

• No material was imported to the site.

Import Summary									
	2"– 4" Tracking Pad Stone		2″– 4″ Tracking Pad Stone		2″– 4″ Tracking Pad Stone		ASTM #57 Stone		
Facility/Material	Braen of Sparta		Braen Aggregates, LLC		Stone Industries, Inc.		Tilcon New York, Inc. – Mt Hope Quarry		
	Lafayette, NJ		Franklin, NJ		Haledon, NJ		Wharton, NJ		
	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	
Today	0	0	0	0	0	0	0	0	
Total	9	221.94	18	440.22	0	0	13	345.72	
DEC Approved Amount	480	480 Tons*		480 Tons*		480 Tons*		1,600 Tons*	

<sup>\*</sup>Tonnage converted from approved volumes based on an assumption of 1 cubic yard (CY) = 1.5 tons (sand) and 1 CY = 1.6 tons (stone).

• No material was exported from the site.

Soil/Fill E	Soil/Fill Export Summary								
Facility	Exported	Total							
Cycle Chem, Inc. Elizabeth, NJ	No. Loads	0	54						
Hazardous Soil/Fill	Quantity (CY)	0	1,080						
Bayshore Soil Management	No. Loads	0	215						
Keasbey, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	4,300						
Middlesex County Utilities Authority Landfill	No. Loads	0	1,167						
East Brunswick, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	23,340						
Clean Earth of North Jersey Kearny, NJ	No. Loads	0	96						
Hazardous Soil/Fill	Quantity (CY)	0	1,920						

### Samples collected

None.


## **Community Air Monitoring Plan (CAMP) Activities**

 Langan performed community air monitoring at the perimeter of the site at two locations (one downwind and one upwind), and included air monitoring for particulate matter for particulates less than 10 µm in diameter (PM10) and VOCs. Particulate and VOC concentrations did not exceed the action levels established in the site CAMP. Fugitive dust or odors associated with intrusive activities were not observed.

## **Anticipated Activities.**

- ECD will continue excavating in the northern, eastern and central parts of the site.
- ECD will drill soldier piles for the Con Edison vault.

# SITE PHOTOGRAPHS:




**Photo 1**: ECD installing rebar in the central part of the site (facing west).




**Photo 2**: ECD installing waterproofing in the central part of the site (facing west).



# SITE OBSERVATION REPORT - RAWP Day 188







# LANGAN SITE OBSERVATION REPORT – RAWP Day 189

PROJECT No.: **CLIENT:** DATE: 170362702 Sunday, January 15, 2023

Overcast; 31 - 39 F, **WEATHER:** PROJECT: 23-15 44th Road

LLC

Wind: N 7.2 – 8.4 mph CP VIII LIC Owner, LOCATION: 7:30 a.m. - 2:30 p.m. Long Island City, New York TIME:

**BCP SITE ID:** C241189 **MONITOR:** Hamed Gholizadeh Touchaei

**EQUIPMENT:** PRESENT AT SITE:

2 CAT 355F Excavator Langan: Hamed Gholizadh Touchaei

1 CAT 313BC Excavator ECD: Justin Brennan

1 CAT 304C Excavator Carmel Partners: Craig Goldberg, Angelo Ingrati 1 Hitachi 135US Excavator

### **OBSERVATIONS, DISCUSSIONS, TEST RESULTS, ETC.:**

Langan observed implementation of the New York State Department of Environmental Conservation (NYSDEC)-approved Remedial Action Work Plan (RAWP), dated July 16, 2019, and implemented the Community Air Monitoring Plan (CAMP).

### Site Activities

- ECD installed GCP Preprufe vapor barrier and GCP Bituthene liquid membrane vertically along the soil mix wall in waste characterization grid (WCG) COMP N.
- ECD used a CAT355F excavator to excavate an area about 10 feet long by 7 feet wide by 2.5 feet deep (corresponding to 16 feet below former site grade) in WCG COMP H for tower crane installation. Excavated material was stockpiled on polyethylene sheeting in WCG COMP E and covered at the conclusion of site activities.
- ECD used a CAT304C excavator to excavate an area about 8 feet long by 7 feet wide by 4.5 feet deep (corresponding to 18 feet below former site grade) in WCG COMP K for tower crane installation. Excavated material was added to the existing stockpile in COMP F.
- ECD installed formwork and rebar in the central and western parts of the site.

# **Material Tracking**

• No material was imported to the site.

Import Summary									
	2"– 4" Tracking Pad Stone		2"– 4" Tracking Pad Stone		2″– 4″ Tracking Pad Stone		ASTM #57 Stone		
Facility/Material	Braen of Sparta		Braen Aggregates, LLC		Stone Industries, Inc.		Tilcon New York, Inc. – Mt Hope Quarry		
	Lafay	Lafayette, NJ		Franklin, NJ		Haledon, NJ		Wharton, NJ	
	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	
Today	0	0	0	0	0	0	0	0	
Total	9	221.94	18	440.20	0	0	13	345.72	
DEC Approved Amount	480	Tons*	480 Tons*		480 Tons*		1,600 Tons*		

<sup>\*</sup>Tonnage converted from approved volumes based on an assumption of 1 cubic yard (CY) = 1.5 tons (sand) and 1 CY = 1.6 tons (stone).

• No material was exported from the site.

Soil/Fill E	Soil/Fill Export Summary								
Facility	Exported	Total							
Cycle Chem, Inc. Elizabeth, NJ	No. Loads	0	54						
Hazardous Soil/Fill	Quantity (CY)	0	1,080						
Bayshore Soil Management	No. Loads	0	215						
Keasbey, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	4,300						
Middlesex County Utilities Authority Landfill	No. Loads	0	1,167						
East Brunswick, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	23,340						
Clean Earth of North Jersey Kearny, NJ	No. Loads	0	96						
Hazardous Soil/Fill	Quantity (CY)	0	1,920						

### Samples collected

None.

## **Community Air Monitoring Plan (CAMP) Activities**

 Langan performed community air monitoring at the perimeter of the site at two locations (one downwind and one upwind), and included air monitoring for particulate matter for particulates less than 10 µm in diameter (PM10) and VOCs. Particulate and VOC concentrations did not exceed the action levels established in the site CAMP. Fugitive dust or odors associated with intrusive activities were not observed.

### **Anticipated Activities.**

- ECD will continue excavating in the northern, eastern and central parts of the site.
- ECD will drill soldier piles for the Con Edison vault.

### SITE PHOTOGRAPHS:




**Photo 1**: Excavated area in COMP H in the northeast part of the site (facing northwest).




**Photo 2**: ECD excavating in the northeast part of the site (facing west).



# SITE OBSERVATION REPORT - RAWP Day 189





# LANGAN SITE OBSERVATION REPORT – RAWP Day 190

PROJECT No.: **CLIENT:** DATE: 170362702 Monday, January 16, 2023

Overcast; 28 - 47 F, **WEATHER:** PROJECT: 23-15 44th Road

Wind: NNW 4.0 – 12.3 mph CP VIII LIC Owner, LOCATION: TIME:

Long Island City, New York 6:30 a.m. - 5:30 p.m. LLC

MONITOR: Caroline Devin **BCP SITE ID:** C241189

**EQUIPMENT:** PRESENT AT SITE:

Langan: Caroline Devin, Jared Rogovin 2 CAT 355F Excavator

1 CAT 313BC Excavator ECD: Justin Brennan

1 CAT 304C Excavator Carmel Partners: Craig Goldberg, Angelo Ingrati 1 Hitachi 135US Excavator

### **OBSERVATIONS, DISCUSSIONS, TEST RESULTS, ETC.:**

Langan observed implementation of the New York State Department of Environmental Conservation (NYSDEC)-approved Remedial Action Work Plan (RAWP), dated July 16, 2019, and implemented the Community Air Monitoring Plan (CAMP).

### Site Activities

- ECD installed GCP Preprufe vapor barrier and GCP Bituthene liquid membrane horizontally and vertically along the soil mix wall in waste characterization grids (WCG) COMP N and L as well as vertically along pile caps in WCG COMP J.
- ECD used a CAT304C excavator to excavate an area about 24 feet long by 12 feet wide by 5 feet deep (corresponding to 18 feet below former site grade) in WCG COMP K for tower crane installation. Excavated material was added to the existing stockpile in COMP F.
- ECD installed formwork and rebar in the central and western parts of the site.

### Material Tracking

• No material was imported to the site.

Import Summary									
	2"- 4" Tracking Pad Stone		2"- 4" Tracking Pad Stone		2″– 4″ Tracking Pad Stone		ASTM #57 Stone		
Facility/Material	Braen of Sparta		Braen Aggregates, LLC		Stone Industries, Inc.		Tilcon New York, Inc. – Mt Hope Quarry		
	Lafayette, NJ		Franklin, NJ		Haledon, NJ		Wharton, NJ		
	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	
Today	0	0	0	0	0	0	0	0	
Total	9	221.94	18	18 440.20		0	13	345.72	
DEC Approved Amount	480	480 Tons*		480 Tons*		480 Tons*		1,600 Tons*	

<sup>\*</sup>Tonnage converted from approved volumes based on an assumption of 1 cubic yard (CY) = 1.5 tons (sand) and 1 CY = 1.6 tons (stone).

No material was exported from the site.

Soil/Fill Ex	cport Summary		
Facility	Exported	Today	Total
Cycle Chem, Inc. Elizabeth, NJ	No. Loads	0	54
Hazardous Soil/Fill	Quantity (CY)	0	1,080
Bayshore Soil Management	No. Loads	0	215
Keasbey, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	4,300
Middlesex County Utilities Authority Landfill	No. Loads	0	1,167
East Brunswick, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	23,340
Clean Earth of North Jersey Kearny, NJ	No. Loads	0	96
Hazardous Soil/Fill	Quantity (CY)	0	1,920

### Samples collected

None.


## **Community Air Monitoring Plan (CAMP) Activities**

 Langan performed community air monitoring at the perimeter of the site at two locations (one downwind and one upwind), and included air monitoring for particulate matter for particulates less than 10 µm in diameter (PM10) and VOCs. Particulate and VOC concentrations did not exceed the action levels established in the site CAMP. Fugitive dust or odors associated with intrusive activities were not observed.

## **Anticipated Activities.**

- ECD will continue excavating in the northern, eastern and central parts of the site.
- ECD will drill soldier piles for the Con Edison vault.

### SITE PHOTOGRAPHS:



**Photo 1**: ECD excavating in the northeast part of the site (facing west).






Photo 2: ECD installing waterproofing and rebar in the central art of the site (facing southwest).



### **SITE OBSERVATION REPORT - RAWP Day 190**





# LANGAN SITE OBSERVATION REPORT – RAWP Day 191

PROJECT No.: **CLIENT:** DATE: 170362702 Tuesday, January 17, 2023

Overcast; 32 - 47 F, WEATHER: PROJECT: 23-15 44th Road

Wind: W 0.6 – 4.2 mph CP VIII LIC Owner, LOCATION: Long Island City, New York TIME: 6:30 a.m. - 5:30 p.m.

LLC MONITOR: Caroline Devin **BCP SITE ID:** C241189

**EQUIPMENT:** PRESENT AT SITE:

1 CAT 355F Excavator Langan: Caroline Devin, Jared Rogovin

1 CAT 313BC Excavator ECD: Justin Brennan

1 Hitachi 135US Excavator Carmel Partners: Craig Goldberg, Angelo Ingrati

### **OBSERVATIONS, DISCUSSIONS, TEST RESULTS, ETC.:**

Langan observed implementation of the New York State Department of Environmental Conservation (NYSDEC)-approved Remedial Action Work Plan (RAWP), dated July 16, 2019, and implemented the Community Air Monitoring Plan (CAMP).

#### Site Activities

- ECD used a CAT 355F excavator to load trucks with the previously stockpiled soil/fill in waste characterization grid (WCG) COMP F for offsite disposal to Middlesex County Utilities Authority Landfill (MCUA), in East Brunswick, NJ. Stockpiled material consisted of soil/fill from WCGs COMP A, B, C, D, J, K, and L.
- ECD imported 5 truckloads of ASTM #57 Stone from Tilcon New York Mt. Hope. Imported material was stockpiled in WCG COMP B.
- ECD installed formwork and rebar in the central and western parts of the site.
- ECD used a MC1200P drill rig to drill one pile to about 25 feet below grade surface (bgs) for support of excavation (SOE) of the off-site Con Edison vault on the eastern perimeter sidewalk.
- ECD used a Hitachi 135US excavator to excavate an area about 5 feet long by 4 feet wide by 2.5 feet deep (corresponding to 2.5 feet below former site grade) on the eastern sidewalk for the offsite Con Edison vault installation. Excavated material was stockpiled adjacent to the excavated area.
- ECD used a CAT313BC excavator to excavate an area about 15 feet long by 12 feet wide by 5 feet deep (corresponding to 19 feet below former site grade) in COMP K for pile cap installation. Excavated material was stockpiled adjacent to the excavated area.
- ECD used a CAT313BC excavator to grade an area about 60 feet long by 12 feet wide in WCGs COMP J and K. No excess material was generated from grading activities.
- ECD used a CAT313BC excavator to backfill an area about 24 feet long by 1.5 feet wide with ASTM #57 from Tilcon New York – Mt. Hope Quarry in WCG COMP K for pile cap installation.

#### Material Tracking

• ECD imported 5 truckloads (approximately 125.97 tons) of ASTM #57 stone from Tilcon, New York – Mt. Hope Quarry located in Wharton, New Jersey.

Import Summary									
	2"- 4" Tracking Pad Stone		2"– 4" Tracking Pad Stone		2"-4" Tracking Pad Stone		ASTM #57 Stone		
Facility/Material	Braen of Sparta Braen Aggregates, LLC Stone Industries, Inc.			Tilcon New York, Inc. – Mt Hope Quarry					
	Lafay	ette, NJ	Fran	ıklin, NJ	Hale	don, NJ		Wharton, NJ	
	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	
Today	0	0	0	0	0	0	5	125.97	
Total	9	221.94	18	440.20	0	0	18	18 427.26	
DEC Approved Amount	480	Tons*	480	Tons*	480	Tons*	,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		

<sup>\*</sup>Tonnage converted from approved volumes based on an assumption of 1 cubic yard (CY) = 1.5 tons (sand) and 1 CY = 1.6 tons (stone).

- ECD exported 9 loads (180 CY) of non-hazardous soil/fill to MCUA from the following waste characterization grids:
  - o COMP A (5-10)', B (12-15'), C (12-15)', D (8-16)', J (10-15)', K (10-15)' and L (15-27)'.

Soil/Fill Export Summary								
Facility	Facility Exported Today							
Cycle Chem, Inc. Elizabeth, NJ	No. Loads	0	54					
Hazardous Soil/Fill	Quantity (CY)	0	1,080					
Bayshore Soil Management	No. Loads	0	211					
Keasbey, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	4,220					
Middlesex County Utilities Authority Landfill	No. Loads	9	1,176					
East Brunswick, NJ Non-Hazardous Soil/Fill	Quantity (CY)	180	23,520					
Clean Earth of North Jersey Kearny, NJ	No. Loads	0	96					
Hazardous Soil/Fill	Quantity (CY)	0	1,920					

### Samples collected

None.


### **Community Air Monitoring Plan (CAMP) Activities**

- Langan performed community air monitoring at the perimeter of the site at two locations (one downwind and one upwind), and included air monitoring for particulate matter for particulates less than 10 µm in diameter (PM10) and VOCs. Particulate and VOC concentrations did not exceed the action levels established in the site CAMP except for the instance noted below. Fugitive dust or odors associated with intrusive activities were not observed.
  - o Particulate concentrations at the downwind station exceeded action levels between 9:52am to 10:03am due to sweeping/housekeeping activities directly adjacent to the station. Activities were stopped and equipment was recalibrated. Exceedances were not related to ground intrusive activity, and levels returned to normal when housekeeping activities ceased.

### **Anticipated Activities.**

- ECD will continue excavating in the northern, eastern and central parts of the site.
- ECD will drill soldier piles for the Con Edison vault.

### SITE PHOTOGRAPHS:



**Photo 1**: ECD backfilling in the northeast part of the site (facing west).




Photo 2: ECD installing rebar in the central part of the site (facing north).

### SITE PHOTOGRAPHS CONT:



Photo 3: Loading a truck with fill/soil for export off-site (facing south).






Photo 4: ECD importing a load of ASTM #57 stone (facing northwest).



### SITE OBSERVATION REPORT - RAWP Day 191



Langan PN: 170362702





# LANGAN SITE OBSERVATION REPORT – RAWP Day 192

PROJECT No.: CLIENT: DATE: 170362702 Wednesday, January 18, 2023

Partly Cloudy; 45 - 53 F, WEATHER: PROJECT: 23-15 44<sup>th</sup> Road

Wind: WNW 3.0 – 8.3 mph CP VIII LIC Owner, LOCATION: Long Island City, New York TIME: 6:30 a.m. - 5:30 p.m.

LLC MONITOR: Caroline Devin **BCP SITE ID:** C241189

**EQUIPMENT:** PRESENT AT SITE:

1 CAT 355F Excavator Langan: Caroline Devin, Jared Rogovin

1 CAT 313BC Excavator ECD: Justin Brennan

1 Hitachi 135US Excavator Carmel Partners: Craig Goldberg, Angelo Ingrati

### **OBSERVATIONS, DISCUSSIONS, TEST RESULTS, ETC.:**

Langan observed implementation of the New York State Department of Environmental Conservation (NYSDEC)-approved Remedial Action Work Plan (RAWP), dated July 16, 2019, and implemented the Community Air Monitoring Plan (CAMP).

#### Site Activities

- ECD vertically and horizontally installed GCP Preprufe vapor barrier and GCP Bituthene liquid membrane along pile caps in waste characterization grid (WCG) COMP K in the eastern part of site.
- ECD installed formwork and rebar in the central and western parts of the site.
- ECD used a Hitachi 135US excavator to backfill an area about 5 feet long by 4 feet wide on the eastern sidewalk with previously excavated and stockpiled material from the excavation for the offsite Con Edison vault installation.
- ECD used a CAT313BC excavator to excavate an area about 20 feet long by 12 feet wide by 5 feet deep (corresponding to 19 feet below former site grade) in WCG COMP K for pile cap installation. Excavated soil/fill was stockpiled adjacent to the excavation and about 3 cubic yards (CY) was replaced upon completion of work. The remainder of material was stockpiled adjacent to the excavated area.
- ECD poured concrete for mudslab in the eastern part of the site for pile cap and tower crane installation.
- ECD used a CAT313BC excavator to consolidate and stockpile concrete and demolition debris from the central part of the site in WCG COMP F.

# Material Tracking

• No material was imported to the site

Import Summary									
	2"- 4" Tracking Pad Stone		2"–4" Tracking Pad Stone		2"– 4" Tracking Pad Stone		ASTM #57 Stone		
Facility/Material	Braen	of Sparta	Braen Ag	gregates, LLC		Stone Industries, Inc.		Tilcon New York, Inc. – Mt Hope Quarry	
	Lafay	ette, NJ	Fran	ıklin, NJ	Hale	don, NJ	Wharton, NJ		
	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	
Today	0	0	0	0	0	0	0	0	
Total	9	221.94	18	18 440.20 0		0	18	427.26	
DEC Approved Amount	480	Tons*	480	480 Tons* 480 Tons*		1,600 Tons*			

<sup>\*</sup>Tonnage converted from approved volumes based on an assumption of 1 cubic yard (CY) = 1.5 tons (sand) and 1 CY = 1.6 tons (stone).

• No material was exported from the site.

Soil/Fill Ex	cport Summary		
Facility	Exported	Today	Total
Cycle Chem, Inc. Elizabeth, NJ	No. Loads	0	54
Hazardous Soil/Fill	Quantity (CY)	0	1,080
Bayshore Soil Management	No. Loads	0	211
Keasbey, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	4,220
Middlesex County Utilities Authority Landfill	No. Loads	0	1,176
East Brunswick, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	23,520
Clean Earth of North Jersey Kearny, NJ	No. Loads	0	96
Hazardous Soil/Fill	Quantity (CY)	0	1,920

### Samples collected

None.

### **Community Air Monitoring Plan (CAMP) Activities**

 Langan performed community air monitoring at the perimeter of the site at two locations (one downwind and one upwind), and included air monitoring for particulate matter for particulates less than 10 µm in diameter (PM10) and VOCs. Particulate and VOC concentrations did not exceed the action levels established in the site CAMP. Fugitive dust or odors associated with intrusive activities were not observed.

### **Anticipated Activities.**

- ECD will continue excavating in the northern, eastern and central parts of the site.
- ECD will continue installing formwork and rebar in the central part of the site.

### SITE PHOTOGRAPHS:




Photo 1: ECD excavating in the northeast part of the site (facing northeast).




Photo 2: ECD installing rebar in the central part of the site (facing west).



### SITE OBSERVATION REPORT - RAWP Day 192







# LANGAN SITE OBSERVATION REPORT – RAWP Day 193

PROJECT No.: **CLIENT:** DATE: 170362702 Thursday, January 19, 2023

Rain; 39 - 44 F, WEATHER: PROJECT: 23-15 44th Road

Wind: WNW 5 - 15 mph LOCATION: CP VIII LIC Owner, Long Island City, New York TIME: 6:30 a.m. – 2:30 p.m.

LLC **BCP SITE ID:** C241189 **MONITOR:** Caroline Devin

**EQUIPMENT:** PRESENT AT SITE:

1 CAT 355F Excavator Langan: Caroline Devin, Jared Rogovin

1 CAT 313BC Excavator ECD: Justin Brennan

1 Hitachi 135US Excavator Carmel Partners: Craig Goldberg, Angelo Ingrati

### **OBSERVATIONS, DISCUSSIONS, TEST RESULTS, ETC.:**

Langan observed implementation of the New York State Department of Environmental Conservation (NYSDEC)-approved Remedial Action Work Plan (RAWP), dated July 16, 2019, and implemented the Community Air Monitoring Plan (CAMP).

#### Site Activities

- ECD installed formwork and rebar in the central and western parts of the site.
- ECD imported 4 truckloads of ASTM #57 Stone from Tilcon New York Mt. Hope. Imported material was stockpiled in waste characterization grid (WCG) COMP B.
- ECD used a CAT313BC excavator to grade an area about 45 feet long by 15 feet wide in WCGs COMP J and K. No excess material was generated from grading activities.
- ECD used a CAT313BC excavator to backfill an area about 35 feet long by 15 feet wide with ASTM #57 from Tilcon, New York – Mt. Hope Quarry in WCG COMP K for tower crane installation.
- ECD used a CAT313BC excavator to backfill two areas about 18 feet long by 4 feet wide with ASTM #57 from Tilcon, New York - Mt. Hope Quarry in WCGs COMP F, G and K for pile cap installation.

### **Material Tracking**

• ECD imported 4 truckloads (approximately 98.22 tons) of ASTM #57 stone from Tilcon, New York – Mt. Hope Quarry located in Wharton, New Jersey.

Import Summary									
	2"– 4" Tracking Pad Stone		2"– 4" Tracking Pad Stone		2″– 4″ Tracking Pad Stone		ASTM #57 Stone		
Facility/Material	Braen of Sparta			33 3		Stone Industries, Inc.		Tilcon New York, Inc. – Mt Hope Quarry	
	Lafayette, NJ		Franklin, NJ		Haledon, NJ		Wharton, NJ		
	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	
Today	0	0	0	0	0	0	4	98.22	
Total	9 221.94 18 440.20 0 0		22	525.48					
DEC Approved Amount		) Tons*	960 Tons*		480 Tons*		1,600 Tons*		

<sup>\*</sup>Tonnage converted from approved volumes based on an assumption of 1 cubic yard (CY) = 1.5 tons (sand) and 1 CY = 1.6 tons (stone).

• No material was exported from the site.


Soil/Fill Ex	cport Summary		
Facility	Exported	Today	Total
Cycle Chem, Inc. Elizabeth, NJ	No. Loads	0	54
Hazardous Soil/Fill	Quantity (CY)	0	1,080
Bayshore Soil Management	No. Loads	0	211
Keasbey, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	4,220
Middlesex County Utilities Authority Landfill	No. Loads	0	1,176
East Brunswick, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	23,520
Clean Earth of North Jersey Kearny, NJ	No. Loads	0	96
Hazardous Soil/Fill	Quantity (CY)	0	1,920

Samples collected	$\neg$
None.	
• None.	
Community Air Monitoring Plan (CAMP) Activities	
Community air monitoring was not implanted due to inclement weather.	
Anticipated Activities.	
<ul> <li>ECD will continue excavating in the northern, eastern and central parts of the site.</li> <li>ECD will continue installing formwork and rebar in the central part of the site.</li> </ul>	

### SITE PHOTOGRAPHS:



Photo 1: ECD grading in the northeast part of the site (facing northeast).



**Photo 2**: ECD installing rebar in the central part of the site (facing northwest).

## SITE PHOTOGRAPHS CONT.






Photo 3: ECD importing ASTM #57 stone in the northeastern part of the site (facing west).



### SITE OBSERVATION REPORT - RAWP Day 193





# LANGAN SITE OBSERVATION REPORT – RAWP Day 194

PROJECT No.: **CLIENT:** DATE: 170362702 Friday, January 20, 2023

Partly Cloudy; 40 - 49 F, PROJECT: WEATHER: 23-15 44th Road Wind: W 1.8 – 7.7 mph

CP VIII LIC Owner, LOCATION: Long Island City, New York TIME: 6:30 a.m. – 6:00 p.m.

**BCP SITE ID:** C241189 MONITOR: Sophia Misiakiewicz

LLC

**EQUIPMENT:** PRESENT AT SITE:

1 CAT 355F Excavator Langan: Sophia Misiakiewicz, Jared Rogovin

1 CAT 313BC Excavator ECD: Justin Brennan

1 Hitachi 135US Excavator Carmel Partners: Craig Goldberg, Angelo Ingrati

#### **OBSERVATIONS, DISCUSSIONS, TEST RESULTS, ETC.:**

Langan observed implementation of the New York State Department of Environmental Conservation (NYSDEC)-approved Remedial Action Work Plan (RAWP), dated July 16, 2019, and implemented the Community Air Monitoring Plan (CAMP).

#### Site Activities

- ECD installed formwork and rebar in the central and western parts of the site.
- ECD imported 18 truckloads of 2.5-inch tracking pad stone from Braen Aggregates, LLC in Franklin, New Jersey. Imported material was stockpiled in waste characterization grid (WCG) COMP A and used to create a tracking pad to the center of the site.
- ECD imported 1 truckload of ASTM #57 stone from Braen Aggregates, LLC in Franklin, New Jersey. Imported material was added to the stone stockpile in WCG COMP A and used to create a tracking pad to the center of the site.
- ECD used a CAT355F excavator to reshape the entrance ramp in WCG COMP I, E2 and J2. Generated material was added to the existing stockpile in WCG COMP I.
- ECD used a CAT313BC excavator to grade an area about 100 feet long by 60 feet wide in WCGs COMP I and E2. Excess material generated was added to the existing stockpile in WCG COMP I.
- ECD used a CAT313BC excavator to excavate an area about 20 feet long by 5 feet wide by 3 feet deep (corresponding to 19 feet below former site grade) in WCGs COMP J and L for plumbing and electrical utility installation. Excavated soil/fill was stockpiled adjacent to the excavation.
- ECD used a CAT313BC excavator to backfill an area about 100 feet long by 60 feet wide in WCGs COMP A, E2, F and I, with 2.5-inch tracking pad stone from Braen Aggregates, LLC in Franklin, New Jersey, for tracking pad installation.
- ECD used a CAT313BC excavator to backfill an area about 60 feet long by 30 feet wide area in WCGs COMP E2 and F, with previously imported 2.5-inch tracking pad stone and ASTM #57 stone from Braen Aggregates, LLC in Franklin, New Jersey, for tracking pad installation.
- ECD used a CAT313BC excavator to relocate the soil stockpile from WCG COMP E (consisting of material from WCG COMP H) to WCG COMP J. The material was stockpiled on and covered with polyethylene sheeting.

ECD used a CAT313BC excavator to relocate concrete and demolition (C&D) debris from WCG COMP F to WCG COMP J.

### **Material Tracking**

- ECD imported 18 truckloads (approximately 452.76 tons) of 2"- 4" Tracking Pad Stone from Braen Aggregates, LLC in Franklin, New Jersey
- ECD imported 1 truckload (approximately 24.30 tons) of ASTM #57 stone from Braen Aggregates, LLC in Franklin, New Jersey

Import Summary								
	2"-4" Tracking Pad Stone  2"-4" Tracking Pad Stone  2"-4" Tracking Pad Stone		1 2" = 4" Tracking Pad Stone		/I #57 Stone			
Facility/Material	Braen	of Sparta	I Rraen Addredates IIII I I I I I		iates, LLC		New York, Inc. Hope Quarry	
	Lafay	ette, NJ		Franklin, NJ	Hale	don, NJ	Wharton, NJ	
	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)
Today	0	0	18	452.76	0	0	0	24.30
Total	9	221.94	36 892.96		0	0	22	525.48
DEC Approved Amount	480	Tons*		960 Tons* 480 Tons*		1,600 Tons*		

Facility/Material	ASTM	#57 Stone	ASTN	/I #57 Stone	ASTM #57 Stone		
	Braen	of Sparta	Braen	Aggregates, LLC	Stone Industries, Inc.		
	Lafa	yette, NJ	Fra	nklin, NJ	Haledon, NJ		
	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	
Today	0	0	1	24.30	0	0	
Total	0 0		1	24.30	0	0	
DEC Approved Amount	1,600 Tons*		1,600 Tons*		1,600 Tons*		

<sup>\*</sup>Tonnage converted from approved volumes based on an assumption of 1 cubic yard (CY) = 1.5 tons (sand) and 1 CY = 1.6 tons (stone).

• No material was exported from the site.

Soil/Fill Export Summary								
Facility Exported Today								
Cycle Chem, Inc. Elizabeth, NJ	No. Loads	0	54					
Hazardous Soil/Fill	Quantity (CY)	0	1,080					
Bayshore Soil Management	No. Loads	0	211					
Keasbey, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	4,220					
Middlesex County Utilities Authority Landfill	No. Loads	0	1,176					
East Brunswick, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	23,520					
Clean Earth of North Jersey Kearny, NJ	No. Loads	0	96					
Hazardous Soil/Fill	Quantity (CY)	0	1,920					

### Samples collected

None.

### **Community Air Monitoring Plan (CAMP) Activities**

 Langan performed community air monitoring at the perimeter of the site at two locations (one downwind and one upwind), and included air monitoring for particulate matter for particulates less than 10 µm in diameter (PM10) and VOCs. Particulate and VOC concentrations did not exceed the action levels established in the site CAMP. Fugitive dust or odors associated with intrusive activities were not observed.

### **Anticipated Activities.**

- ECD will continue excavating in the northern, eastern and central parts of the site.
- ECD will continue installing formwork and rebar in the central part of the site.

### SITE PHOTOGRAPHS:



Photo 1: ECD grading in the southeast part of the site (WCG E2, facing west).




**Photo 2**: ECD importing 2"-4" tracking pad stone in the southwestern part of site (facing northwest).




Photo 3: ECD backfilling imported stone in the southern part of the site (facing west).



### SITE OBSERVATION REPORT - RAWP Day 194







# LANGAN SITE OBSERVATION REPORT – RAWP Day 195

PROJECT No.: **CLIENT:** DATE: 170362702 Monday, January 23, 2023

Rain; 34 - 41 F, WEATHER: PROJECT: 23-15 44th Road

Wind: NW 8 – 13 mph CP VIII LIC Owner, LOCATION: Long Island City, New York TIME: 6:30 a.m. - 3:30 p.m.

LLC MONITOR: Caroline Devin **BCP SITE ID:** C241189

**EQUIPMENT:** PRESENT AT SITE:

1 CAT 355F Excavator Langan: Caroline Devin, Jared Rogovin

1 CAT 313BC Excavator ECD: Justin Brennan

1 Hitachi 135US Excavator Carmel Partners: Craig Goldberg, Angelo Ingrati

### **OBSERVATIONS, DISCUSSIONS, TEST RESULTS, ETC.:**

Langan observed implementation of the New York State Department of Environmental Conservation (NYSDEC)-approved Remedial Action Work Plan (RAWP), dated July 16, 2019, and implemented the Community Air Monitoring Plan (CAMP).

#### Site Activities

- ECD poured concrete for foundation slab within the soil mix wall in the central part of the site on Saturday, January 21.
- ECD installed rebar in the central and western parts of the site.
- ECD used a CAT313BC excavator to grade an area about 20 feet long by 12 feet wide in waste characterization grids (WCGs) COMP E2 and I. Excess material generated was added to the existing stockpile in WCG COMP I.
- ECD used a CAT 355F excavator to load trucks with the previously stockpiled soil/fill in WCG COMP I for offsite disposal to Middlesex County Utilities Authority Landfill (MCUA), in East Brunswick, NJ. Stockpiled material consisted of soil/fill from WCGs COMP E2, I and J2.

## **Material Tracking**

• No material was imported to the site.

Import Summary									
	2″– 4″ Tracking Pad Stone		2″– 4″ Tracking Pad Stone		2″– 4″ Tracking Pad Stone		ASTM #57 Stone		
Facility/Material	Braen	of Sparta	Braen	Aggregates, LLC		Stone Industries, Inc.		Tilcon New York, Inc. – Mt Hope Quarry	
	Lafay	ette, NJ	Fra	anklin, NJ	Hale	don, NJ	Wharton, NJ		
	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	
Today	0	0	0	0	0	0	0	0	
Total	9	221.94	19	19 465.37 12		302.46	22	550.11	
DEC Approved Amount	480	Tons*	96	960 Tons* 480 Tons*		1,600 Tons*			

	ASTM	#57 Stone	ASTN	/I #57 Stone	ASTM #57 Stone		
Facility/Material	Braen	of Sparta	Braen	Aggregates, LLC	Stone Industries, Inc.		
	Lafa	yette, NJ	Fra	nklin, NJ	Haledon, NJ		
	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	
Today	0	0	0	0	0	0	
Total	0	0	1 24.30		0	0	
DEC Approved Amount	1,600 Tons*		1,600 Tons*		1,600 Tons*		

<sup>\*</sup>Tonnage converted from approved volumes based on an assumption of 1 cubic yard (CY) = 1.5 tons (sand) and 1 CY = 1.6 tons (stone).

• ECD exported 6 loads (120 CY) of non-hazardous soil/fill to MCUA from the following waste characterization grids:

o COMP E2 (5-10)', COMP I (5-10)', COMP J2 (5-10)'.

Soil/Fill Export Summary			
Facility	Exported	Today	Total
Cycle Chem, Inc. Elizabeth, NJ Hazardous Soil/Fill	No. Loads	0	54
	Quantity (CY)	0	1,080
Bayshore Soil Management Keasbey, NJ Non-Hazardous Soil/Fill	No. Loads	0	211
	Quantity (CY)	0	4,220
Middlesex County Utilities Authority Landfill East Brunswick, NJ Non-Hazardous Soil/Fill	No. Loads	6	1,182
	Quantity (CY)	120	23,640
Clean Earth of North Jersey Kearny, NJ Hazardous Soil/Fill	No. Loads	0	96
	Quantity (CY)	0	1,920

Samples collected		
•	None.	
Comn	nunity Air Monitoring Plan (CAMP) Activities	
•	Community air monitoring was not implemented due to inclement weather.	
Antici	pated Activities.	
•	ECD will continue excavating in the northern, eastern and central parts of the site. ECD will continue installing formwork and rebar in the central part of the site.	

### SITE PHOTOGRAPHS:



Photo 1: ECD grading in the southern part of the site (WCGs E2 and I, facing west).



Photo 2: ECD loading a truck with fill/soil for export off-site (facing northwest).


### SITE PHOTOGRAPHS CONTINUED:




**Photo 3**: ECD securing truck cover with bungee cords for export off-site (facing southwest).



### SITE OBSERVATION REPORT - RAWP Day 195





# LANGAN SITE OBSERVATION REPORT – RAWP Day 196

PROJECT No.: **CLIENT:** DATE: 170362702 Tuesday, January 24, 2023

Partly Cloudy; 36 - 46 F, WEATHER: PROJECT: 23-15 44th Road

Wind: W 3.9 – 12.7 mph LOCATION: CP VIII LIC Owner, 6:30 a.m. - 5:30 p.m. Long Island City, New York TIME:

LLC **BCP SITE ID:** C241189 MONITOR: Caroline Devin

**EQUIPMENT:** PRESENT AT SITE:

1 CAT 355F Excavator Langan: Caroline Devin, Jared Rogovin

1 CAT 313BC Excavator ECD: Justin Brennan

1 Hitachi 135US Excavator Carmel Partners: Craig Goldberg, Angelo Ingrati

### **OBSERVATIONS, DISCUSSIONS, TEST RESULTS, ETC.:**

Langan observed implementation of the New York State Department of Environmental Conservation (NYSDEC)-approved Remedial Action Work Plan (RAWP), dated July 16, 2019, and implemented the Community Air Monitoring Plan (CAMP).

### Site Activities

- ECD installed formwork and rebar in the central part of the site.
- ECD installed GCP Preprufe vapor barrier and GCP Bituthene liquid membrane horizontally and vertically along the foundation walls, foundation slab and pile caps in waste characterization grids (WCG) COMP J, G and K in the eastern part of site.
- ECD used a CAT355F excavator to grade an area about 35 feet long by 22 feet wide in WCGs COMP E2, F and I. No excess material was generated from grading activities.
- ECD used a CAT 355F excavator to load trucks with the previously stockpiled soil/fill and site ramp material in WCG COMP I for offsite disposal to P Park NJ LLC (P Park), in Prospect Park, NJ. Stockpiled and ramp material consisted of soil/fill from WCGs COMP E2 and I.
- ECD used a CAT355F excavator to excavate an area about 50 feet long by 37 feet wide by 12 feet deep (corresponding to 12 feet below former site grade [bfsg]) in WCGs COMP I and E. About 400 cubic yards of excavated soil/fill was live-loaded for off-site disposal. The remainder of material was stockpiled adjacent to the excavated area pending off-site disposal.
- ECD used a CAT355F excavator to relocate the soil stockpile from WCG COMP E (consisting of material from WCG COMP H) to WCG COMP J. The material was stockpiled on and covered with polyethylene sheeting.
- ECD used a CAT355F excavator to backfill and grade a plumbing trench in WCG COMP J with previously excavated material from the area for mat slab concrete pouring.
- ECD poured concrete for mat slab and foundation slab in WCGs COMP J and K in the eastern part of the site.

## **Material Tracking**

• No material was imported to the site.

			lm	port Summary					
		Tracking Stone	2"-4"	Tracking Pad Stone		Tracking Stone	ASTN	/I #57 Stone	
Facility/Material	Braen	of Sparta	Braen	Aggregates, LLC		Industries, Inc.	Tilcon New York, Inc. – Mt Hope Quarry		
	Lafay	ette, NJ	Fra	anklin, NJ	Hale	don, NJ	Wharton, NJ		
	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	
Today	0	0	0	0	0	0	0	0	
Total	9	221.94	19	465.37	12	302.46	22	550.11	
DEC Approved Amount	480	Tons*	90	60 Tons*	480	Tons*	1,6	1,600 Tons*	

	ASTM	#57 Stone	ASTM	1 #57 Stone	ASTM #57 Stone		
Facility/Material	Braen of Sparta		Braen	Aggregates, LLC	Stone Industries, Inc.		
	Lafa	yette, NJ	Fra	nklin, NJ	Haledon, NJ		
	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	
Today	0	0	0	0	0	0	
Total	0	0 0		24.30	0	0	
DEC Approved Amount	1,60	0 Tons*	1,600 Tons*		1,600 Tons*		

<sup>\*</sup>Tonnage converted from approved volumes based on an assumption of 1 cubic yard (CY) = 1.5 tons (sand) and 1 CY = 1.6 tons (stone).

• ECD exported 26 loads (520 CY) of non-hazardous soil/fill to P Park from the following waste characterization grids:

o COMP E2 (5-10)', COMP I (5-10)' and COMP I (10-15)'.

Soil/Fill Ex	port Summary		
Facility	Exported	Today	Total
Cycle Chem, Inc. Elizabeth, NJ	No. Loads	0	54
Hazardous Soil/Fill	Quantity (CY)	0	1,080
Bayshore Soil Management	No. Loads	0	211
Keasbey, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	4,220
Middlesex County Utilities Authority Landfill	No. Loads	0	1,182
East Brunswick, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	23,640
Clean Earth of North Jersey	No. Loads	0	96
Kearny, NJ Hazardous Soil/Fill	Quantity (CY)	0	1,920
P Park NJ LLC	No. Loads	26	26
Prospect Park NJ NJ Residential/Non-Hazardous Soil/Fill	Quantity (CY)	520	520

### Samples collected

• Langan collected one confirmation end-point sample from the base of soil excavation in WCG COMP I (about 12 feet bfsg). Sample EP24\_4 was submitted for analysis to York Analytical Laboratories of Stratford, Connecticut for Part 375 VOCs, SVOCs, Metals, PCBs, PFAS (EPA 1633), 1,4-dioxane, Hexavalent Chromium, Cyanide, and Pesticides/Herbicides.


### **Community Air Monitoring Plan (CAMP) Activities**

• Langan performed community air monitoring at the perimeter of the site at two locations (one downwind and one upwind), and included air monitoring for particulate matter for particulates less than 10 µm in diameter (PM10) and VOCs. Particulate and VOC concentrations did not exceed the action levels established in the site CAMP. Fugitive dust or odors associated with intrusive activities were not observed.

### **Anticipated Activities.**

- ECD will continue excavating in the northern, eastern and central parts of the site.
- ECD will continue installing formwork and rebar in the central part of the site.

### SITE PHOTOGRAPHS:



**Photo 1**: ECD excavating in the southeastern part of the site (WCG I, facing southwest).





Photo 2: ECD loading a truck with fill/soil for export off-site (facing northeast).

### SITE PHOTOGRAPHS CONTINUED:




**Photo 3**: ECD installing waterproofing in the northeastern part of the site (facing northwest).



Photo 4: ECD securing truck cover with bungee cords for export off-site (facing south).




### SITE OBSERVATION REPORT - RAWP Day 196



Langan PN: 170362702

Date: Tuesday, January 24, 2023





# LANGAN SITE OBSERVATION REPORT – RAWP Day 197

PROJECT No.: **CLIENT:** DATE: 170362702 Wednesday, January 25, 2023

Overcast/Rain; 36 - 41 F, PROJECT: WEATHER: 23-15 44th Road

Wind: E 0.6 – 4.0 mph LOCATION: CP VIII LIC Owner, Long Island City, New York TIME: 6:30 a.m. - 3:30 p.m.

LLC **BCP SITE ID:** C241189 MONITOR: Caroline Devin

**EQUIPMENT:** PRESENT AT SITE:

1 CAT 355F Excavator Langan: Caroline Devin, Jared Rogovin

1 CAT 313BC Excavator ECD: Justin Brennan

1 Hitachi 135US Excavator Carmel Partners: Craig Goldberg, Angelo Ingrati

### **OBSERVATIONS, DISCUSSIONS, TEST RESULTS, ETC.:**

Langan observed implementation of the New York State Department of Environmental Conservation (NYSDEC)-approved Remedial Action Work Plan (RAWP), dated July 16, 2019, and implemented the Community Air Monitoring Plan (CAMP).

### Site Activities

- ECD installed formwork and rebar in the central part of the site.
- ECD installed GCP Preprufe vapor barrier and GCP Bituthene liquid membrane horizontally and vertically along the foundation walls and foundation slab in waste characterization grids (WCG) COMP J, G and K in the eastern part of site.
- ECD used a CAT 355F excavator to load trucks with a portion of the previously stockpiled soil/fill and site ramp material in WCG COMP I for offsite disposal to P Park NJ LLC (P Park), in Prospect Park, NJ. Stockpiled and ramp material consisted of soil/fill from WCGs COMP E2 and I.
- ECD used a CAT355F excavator to excavate an area about 25 feet long by 15 feet wide by 10 feet deep (corresponding to 12 feet below former site grade [bfsq]) in WCGs COMP I and E. Excavated soil/fill was live-loaded for off-site disposal.
- ECD used a Hitachi 135US to remove the sidewalk concrete across an area about 80-feet long by 12-feet wide along the eastern side outside of the site for tower crane installation. Excavated concrete was stockpiled in COMP I pending off-site disposal.

## **Material Tracking**

• No material was imported to the site.

			Impor	t Summary				
	2″– 4″ Tracking Pad Stone		2"– 4" Tracking Pad Stone		2″– 4″ Tracking Pad Stone		ASTM #57 Stone	
Facility/Material	Braen of Sparta  Braen Aggregates, LLC  Stone Industries, Inc.		Tilcon New York, Inc. – Mt Hope Quarry					
	Lafayette, NJ		Franklin, NJ		Haledon, NJ		Wharton, NJ	
	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)
Today	0	0	0	0	0	0	0	0
Total	9	221.94	19	465.37	12	302.46	22	550.11
DEC Approved Amount	480	0 Tons*	960 Tons*		480 Tons*		1,600 Tons*	

	ASTM	#57 Stone	ASTN	/I #57 Stone	ASTM #57 Stone		
Facility/Material	Braen	of Sparta	Braen	Aggregates, LLC	Stone Industries, Inc.		
	Lafa	yette, NJ	Fra	nklin, NJ	Haledon, NJ		
	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	
Today	0	0	0	0	0	0	
Total	0	0	1	24.30	0	0	
DEC Approved Amount	1,60	00 Tons*	1,600 Tons*		1,600 Tons*		

<sup>\*</sup>Tonnage converted from approved volumes based on an assumption of 1 cubic yard (CY) = 1.5 tons (sand) and 1 CY = 1.6 tons (stone).

• ECD exported 5 loads (100 CY) of non-hazardous soil/fill to P Park from the following waste characterization grids:

o COMP E2 (5-10)', COMP I (5-10)' and COMP I (10-15)'.

Soil/Fill Ex	kport Summary		
Facility	Exported	Today	Total
Cycle Chem, Inc. Elizabeth, NJ	No. Loads	0	54
Hazardous Soil/Fill	Quantity (CY)	0	1,080
Bayshore Soil Management	No. Loads	0	211
Keasbey, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	4,220
Middlesex County Utilities Authority Landfill	No. Loads	0	1,182
East Brunswick, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	23,640
Clean Earth of North Jersey	No. Loads	0	96
Kearny, NJ Hazardous Soil/Fill	Quantity (CY)	0	1,920
P Park NJ LLC	No. Loads	5	31
Prospect Park NJ NJ Residential/Non-Hazardous Soil/Fill	Quantity (CY)	100	620

### Samples collected

None.

### **Community Air Monitoring Plan (CAMP) Activities**

- Langan performed community air monitoring at the perimeter of the site at two locations (one downwind and one upwind), and included air monitoring for particulate matter for particulates less than 10 μm in diameter (PM10) and VOCs. Particulate and VOC concentrations did not exceed the action levels established in the site CAMP except for the instance noted below. Fugitive dust or odors associated with intrusive activities were not observed.
  - Particulate concentrations at the downwind station exceeded action levels between 9:39
     AM to 9:51 AM due to housekeeping activities. Activities were stopped and equipment was
     recalibrated. Exceedances were not related to ground intrusive activity and levels returned
     to normal when housekeeping activities ceased.
  - o Air monitoring was suspended at 1:00 PM due to inclement weather.

### **Anticipated Activities.**

- ECD will continue excavating in the northern, eastern and central parts of the site.
- ECD will continue installing formwork and rebar in the central part of the site.

### SITE PHOTOGRAPHS:



**Photo 1**: ECD excavating in the southeastern part of the site (WCG I, facing southwest).



Photo 2: ECD loading a truck with fill/soil for export off-site (facing northwest).

### SITE PHOTOGRAPHS CONTINUED:





Photo 3: ECD installing waterproofing in the northeastern part of the site (facing west).



**Photo 4**: Securing a truck cover with bungee cords for export off-site (facing southwest).



### SITE OBSERVATION REPORT - RAWP Day 197



Site Map 2: LEGEND: SITE BOUNDARY Tier 1 Excavation Progress Excavated to 13.5 ft Tier 2 Excavation 23RD STREET Progress Excavated to 15 ft bgs Tier 3 Excavation Excavated to 1 ft bgs Progress COMP A Tier 4 Excavation Progress Excavated to 21 ft bgs Concrete Installation Progress Excavated to 5 ft bgs Waterproofing COME Membrane Installation COMPE Excavated to 15 ft bgs Progress AATH Foundation Slab Installation Progress COMP Soil Mix Wall Excavated to 6.5 ft LOT 10 Excavated to 12 ft bgs Excavated to 15 ft bgs Excavated to 13 ft bgs BASE MAP TAKEN FROM ARCHITECTURAL SURVEY OF 23-10 43RD AVENUE ISSUED BY TRUE NORTH SURVEYORS ON MAY 5, 2016. ALL LOCATIONS APPROXIMATE. FIGURE NOT TO SCALE. TIER 2 EXCAVATION GRIDS SHOWN

# LANGAN SITE OBSERVATION REPORT – RAWP Day 198

PROJECT No.: **CLIENT:** DATE: 170362702 Thursday, January 26, 2023

Overcast; 44 - 46 F, PROJECT: WEATHER: 23-15 44th Road

Wind: W 6.2 – 9.8 mph CP VIII LIC Owner, LOCATION: Long Island City, New York TIME: 6:45 a.m. - 3:45 p.m.

LLC **BCP SITE ID:** C241189 **MONITOR:** Caroline Devin

**EQUIPMENT:** PRESENT AT SITE:

Langan: Caroline Devin, Jared Rogovin 1 CAT 355F Excavator

1 CAT 313BC Excavator ECD: Justin Brennan

1 Hitachi 135US Excavator Carmel Partners: Craig Goldberg, Angelo Ingrati

### **OBSERVATIONS, DISCUSSIONS, TEST RESULTS, ETC.:**

Langan observed implementation of the New York State Department of Environmental Conservation (NYSDEC)-approved Remedial Action Work Plan (RAWP), dated July 16, 2019, and implemented the Community Air Monitoring Plan (CAMP).

### Site Activities

- ECD installed formwork and rebar in the central part of the site.
- ECD installed GCP Preprufe vapor barrier and GCP Bituthene liquid membrane horizontally and vertically along the foundation walls and foundation slab in waste characterization grids (WCG) COMP J, G and K in the eastern part of site.
- ECD used a CAT 355F excavator to load a truck with a portion of the previously stockpiled soil/fill and site ramp material in WCG COMP I for offsite disposal to P Park NJ LLC (P Park), in Prospect Park, NJ. Stockpiled and ramp material consisted of soil/fill from WCGs COMP E2 and I.
- ECD imported 2 truckloads of ASTM #57 stone from Mt. Hope Quarry Tilcon New York Inc. in Wharton, New Jersey. Imported material was stockpiled in WCG COMP A and used to backfill the sidewalk area along the eastern side of the site.
- ECD used a CAT355F excavator to excavate an area about 15 feet long by 10 feet wide by 6 feet deep (corresponding to 12 feet below former site grade [bfsg]) in WCGs COMP I and J. About 20 cubic yards (CY) of excavated soil/fill was live-loaded for off-site disposal. The remaining excavated soil/fill was stockpiled in COMP I for off-site disposal.
- ECD used a CAT313BC excavator to grade an area about 22 feet long by 10 feet wide in WCG COMP C. No excess material was generated.
- ECD backfilled an area about 140 feet long by 12 feet wide on the eastern sidewalk with 0.75-inch ASTM #57 stone.
- ECD poured concrete for the sidewalk on the southwestern and eastern parts of the site.
- ECD poured concrete for mat slab in WCG COMP C in the northwestern part of the site.

## **Material Tracking**

• ECD imported 2 truckloads (approximately 50.65 tons) of ASTM #57 stone from Tilcon Mount Hope Quarry in Wharton, New Jersey.

			lmp	ort Summary	/			
		′ Tracking I Stone		″ Tracking d Stone		Tracking Pad Stone	ASTM #57 Stone	
Facility/Material	Braen	of Sparta		Aggregates, LLC	Stone	Industries, Inc.	Tilcon New York, Inc. – Mt Hope Quarry	
	Lafa	yette, NJ	Fran	ıklin, NJ	Hal	edon, NJ	Wharton, NJ	
	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)
Today	0	0	0	0	0	0	2	50.65
Total	9	221.94	19	465.37	12	302.46	24	600.76
DEC Approved Amount	480	) Tons*	960	) Tons*	48	0 Tons*	1,60	0 Tons*

	ASTM	#57 Stone	ASTM	/I #57 Stone	ASTM #57 Stone		
Facility/Material	Braen	of Sparta	Braen	Aggregates, LLC	Stone Industries, Inc.		
	Lafa	yette, NJ	Fra	nklin, NJ	Haledon, NJ		
	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	
Today	0	0	0	0	0	0	
Total	0	0	1	24.30	0	0	
DEC Approved Amount	1,60	00 Tons*	1,600 Tons*		1,600 Tons*		

<sup>\*</sup>Tonnage converted from approved volumes based on an assumption of 1 cubic yard (CY) = 1.5 tons (sand) and 1 CY = 1.6 tons (stone).

• ECD exported 1 load (20 CY) of non-hazardous soil/fill to P Park from the following waste characterization grids:

o COMP E2 (5-10)', COMP I (5-10)' and COMP I (10-15)'.

Soil/Fill Ex	cport Summary		
Facility	Exported	Today	Total
Cycle Chem, Inc. Elizabeth, NJ	No. Loads	0	54
Hazardous Soil/Fill	Quantity (CY)	0	1,080
Bayshore Soil Management	No. Loads	0	211
Keasbey, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	4,220
Middlesex County Utilities Authority Landfill	No. Loads	0	1,182
East Brunswick, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	23,640
Clean Earth of North Jersey	No. Loads	0	96
Kearny, NJ Hazardous Soil/Fill	Quantity (CY)	0	1,920
P Park NJ LLC	No. Loads	1	32
Prospect Park NJ NJ Residential/Non-Hazardous Soil/Fill	Quantity (CY)	20	640

### Samples collected

None.

### **Community Air Monitoring Plan (CAMP) Activities**

 Langan performed community air monitoring at the perimeter of the site at two locations (one downwind and one upwind), and included air monitoring for particulate matter for particulates less than 10 µm in diameter (PM10) and VOCs. Particulate and VOC concentrations did not exceed the action levels established in the site CAMP. Fugitive dust or odors associated with intrusive activities were not observed.


### **Anticipated Activities.**

- ECD will continue excavating in the northern, eastern and central parts of the site.
- ECD will continue installing formwork and rebar in the central part of the site.

### SITE PHOTOGRAPHS:




Photo 1: ECD loading a truck with fill/soil for export off-site (facing north).



**Photo 3**: ECD installing waterproofing in the northeastern part of the site (facing south).

### SITE PHOTOGRAPHS CONTINUED:




**Photo 3**: ECD importing 0.75-inch stone in the southwestern part of the site (facing west).




**Photo 4**: Securing truck cover with bungee cords for export off-site (facing southwest).



### SITE OBSERVATION REPORT - RAWP Day 198







# LANGAN SITE OBSERVATION REPORT – RAWP Day 199

PROJECT No.: **CLIENT:** DATE: 170362702 Friday, January 27, 2023

Partly Cloudy; 36 - 43 F, PROJECT: WEATHER: 23-15 44th Road

Wind: W 0.6 – 5.4 mph LOCATION: CP VIII LIC Owner, Long Island City, New York TIME: 6:45 a.m. - 5:15 p.m. LLC

**BCP SITE ID:** C241189 MONITOR: Caroline Devin

**EQUIPMENT:** PRESENT AT SITE:

1 CAT 355F Excavator Langan: Caroline Devin, Hiral Patel 1 CAT 313BC Excavator

ECD: Justin Brennan 1 Hitachi 135US Excavator Carmel Partners: Craig Goldberg, Angelo Ingrati

### **OBSERVATIONS, DISCUSSIONS, TEST RESULTS, ETC.:**

Langan observed implementation of the New York State Department of Environmental Conservation (NYSDEC)-approved Remedial Action Work Plan (RAWP), dated July 16, 2019, and implemented the Community Air Monitoring Plan (CAMP).

### Site Activities

- ECD installed formwork and rebar in the central part of the site.
- ECD installed GCP Preprufe vapor barrier and GCP Bituthene liquid membrane horizontally and vertically along the foundation walls, foundation slab and pile caps in waste characterization grids (WCG) COMP C, K, and G in the eastern and northwestern parts of site.
- ECD used a CAT355F excavator to excavate an area about 22 feet long by 8 feet wide by 2 feet deep (corresponding to 14 feet below former site grade [bfsg]) in WCGs COMP C, D and L for pile cap installation. Excavated material was added to a new stockpile in WCG COMP B.
- ECD used a CAT355F excavator to excavate two areas about 25 feet long by 20 feet wide by 7 feet deep (corresponding to 21 feet bfsg) in WCGs COMP C, G and L for pile cap installation. Excavated material was added to the stockpile in COMP B.
- ECD used a CAT313BC excavator to grade an area about 20 feet long by 15 feet wide in WCG COMP E. No excess material was generated.

## **Material Tracking**

• No material was imported to the site.

			Impor	t Summary					
	2"- 4" Tracking Pad Stone		2″– 4″ Tracking Pad Stone		2″– 4″ Tracking Pad Stone		ASTM #57 Stone		
Facility/Material	Braen	of Sparta	Braen	Aggregates, LLC		Stone Industries, Inc.		Tilcon New York, Inc. – Mt Hope Quarry	
	Lafa	yette, NJ	Fra	nklin, NJ	Hale	Haledon, NJ		Wharton, NJ	
	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	
Today	0	0	0	0	0	0	0	0	
Total	9	221.94	19	465.37	12	302.46	24	600.76	
DEC Approved Amount	480	0 Tons*	960 Tons*		480 Tons*		1,600 Tons*		

	ASTM	#57 Stone	ASTN	/I #57 Stone	ASTM #57 Stone		
Facility/Material	Braen	of Sparta	Braen	Aggregates, LLC	Stone Industries, Inc.		
	Lafa	yette, NJ	Fra	nklin, NJ	Haledon, NJ		
	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	
Today	0	0	0	0	0	0	
Total	0	0	1	24.30	0	0	
DEC Approved Amount	1,60	00 Tons*	1,600 Tons*		1,600 Tons*		

<sup>\*</sup>Tonnage converted from approved volumes based on an assumption of 1 cubic yard (CY) = 1.5 tons (sand) and 1 CY = 1.6 tons (stone).

• No material was exported from the site.

Soil/Fill E	xport Summary		
Facility	Exported	Today	Total
Cycle Chem, Inc. Elizabeth, NJ	No. Loads	0	54
Hazardous Soil/Fill	Quantity (CY)	0	1,080
Bayshore Soil Management	No. Loads	0	211
Keasbey, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	4,220
Middlesex County Utilities Authority Landfill	No. Loads	0	1,182
East Brunswick, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	23,640
Clean Earth of North Jersey	No. Loads	0	96
Kearny, NJ Hazardous Soil/Fill	Quantity (CY)	0	1,920
P Park NJ LLC	No. Loads	0	32
Prospect Park NJ NJ Residential/Non-Hazardous Soil/Fill	Quantity (CY)	0	640

### Samples collected

None.

### **Community Air Monitoring Plan (CAMP) Activities**

 Langan performed community air monitoring at the perimeter of the site at two locations (one downwind and one upwind), and included air monitoring for particulate matter for particulates less than 10 µm in diameter (PM10) and VOCs. Particulate and VOC concentrations did not exceed the action levels established in the site CAMP. Fugitive dust or odors associated with intrusive activities were not observed.

### **Anticipated Activities.**

- ECD will continue excavating in the northern, eastern and central parts of the site.
- ECD will continue installing formwork and rebar in the central part of the site.

### SITE PHOTOGRAPHS:



Photo 1: ECD excavating in the northwestern part of the site (WCG C, facing southeast).






Photo 2: ECD installing waterproofing in the northwestern part of the site (facing northeast).



### **SITE OBSERVATION REPORT - RAWP Day 199**





# LANGAN SITE OBSERVATION REPORT – RAWP Day 200

PROJECT No.: **CLIENT:** DATE: 170362702 Monday, January 30, 2023

Partly Cloudy; 44 - 54 F, **WEATHER:** PROJECT: 23-15 44th Road

Wind: SSW 0.5 – 3.7 mph CP VIII LIC Owner, LOCATION: Long Island City, New York TIME: 6:30 a.m. - 6:15 p.m.

LLC MONITOR: Caroline Devin **BCP SITE ID:** C241189

**EQUIPMENT:** PRESENT AT SITE:

1 CAT 355F Excavator Langan: Caroline Devin, Jared Rogovin

1 CAT 313BC Excavator ECD: Justin Brennan

1 Hitachi 135US Excavator Carmel Partners: Craig Goldberg, Angelo Ingrati

### **OBSERVATIONS, DISCUSSIONS, TEST RESULTS, ETC.:**

Langan observed implementation of the New York State Department of Environmental Conservation (NYSDEC)-approved Remedial Action Work Plan (RAWP), dated July 16, 2019, and implemented the Community Air Monitoring Plan (CAMP).

### Site Activities

- ECD installed formwork and rebar in the central part of the site.
- ECD installed GCP Preprufe vapor barrier and GCP Bituthene liquid membrane horizontally and vertically along the foundation slab and pile caps in waste characterization grids (WCG) COMP C, D and G in the northwestern part of site.
- ECD used a CAT313BC excavator to excavate an area about 15 feet long by 10 feet wide by 7 feet deep (corresponding to 21 feet bfsg) in WCGs COMP B, F and L for pile cap installation. About 3 cubic yards (CY) of excavated material was temporarily stockpiled adjacent to the area. The remainder of excavated material was added to the stockpile in COMP B.
- ECD used a CAT313BC excavator to excavate an area about 15 feet long by 10 feet wide by 7 feet deep (corresponding to 21 feet bfsg) in WCGs COMP C, G and L for pile cap installation. About 4 CY of excavated material was temporarily stockpiled adjacent to the area. The remainder of excavated material was added to the stockpile in COMP B.
- ECD used a CAT355F excavator to excavate an area about 31 feet long by 8 feet wide by 3 feet deep (corresponding to 15 feet bfsg) in WCGs COMP J and I for support of excavation (SOE) lagging installation. Excavated material was added to the stockpile in COMP B.
- ECD used a CAT355F excavator to excavate an area about 28 feet long by 8 feet wide by 2 feet deep (corresponding to 15 feet bfsg) in WCGs COMP J and K for mat slab concrete pouring. Excavated material was added to the stockpile in COMP B.
- ECD used a CAT355F excavator to relocate the stockpile in COMP J. Material was added to the existing stockpile in COMP B.
- ECD used a CAT313BC excavator to grade an area about 20 feet long by 15 feet wide in WCG COMP I and J. No excess material was generated.
- ECD poured concrete for mat slab in COMP B, C and K in the northwestern and northeastern parts of the site.

Langan PN: 170362702 Date: Monday, January 30, 2023

## **Material Tracking**

• No material was imported to the site.

Import Summary												
Facility/Material	2"– 4" Tracking Pad Stone		2"- 4" Tracking Pad Stone		2"- 4" Tracking Pad Stone		ASTM #57 Stone					
	Braen of Sparta		Braen Aggregates, LLC		Stone Industries, Inc.		Tilcon New York, Inc. – Mt Hope Quarry					
	Lafayette, NJ		Franklin, NJ		Haledon, NJ		Wharton, NJ					
	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)				
Today	0	0	0	0	0	0	0	0				
Total	9	221.94	20¹	490.34 <sup>1</sup>	12	302.46	24	600.76				
DEC Approved Amount	480 Tons*		960 Tons*		480 Tons*		1,600 Tons*					

	ASTM	#57 Stone	ASTN	/I #57 Stone	ASTM #57 Stone		
Facility/Material	Braen	of Sparta	Braen	Aggregates, LLC	Stone Industries, Inc.		
	Lafa	yette, NJ	Fra	nklin, NJ	Haledon, NJ		
	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	
Today	0	0	0	0	0	0	
Total	0	0	<b>0</b> <sup>1</sup>	<b>0</b> <sup>1</sup>	<b>1</b> <sup>1</sup>	24.3 <sup>1</sup>	
DEC Approved Amount	1,60	00 Tons*	1,6	00 Tons*	1,600 Tons*		

<sup>\*</sup>Tonnage converted from approved volumes based on an assumption of 1 cubic yard (CY) = 1.5 tons (sand) and 1 CY = 1.6 tons (stone).

1 Amount updated with clarified import tickets from Earth Efficient

• No material was exported from the site.

Soil/Fill Export Summary						
Facility	Exported	Today	Total			
Cycle Chem, Inc. Elizabeth, NJ	No. Loads	0	54			
Hazardous Soil/Fill	Quantity (CY)	0	1,080			
Bayshore Soil Management	No. Loads	0	211			
Keasbey, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	4,220			
Middlesex County Utilities Authority Landfill East Brunswick, NJ Non-Hazardous Soil/Fill	No. Loads	0	1,182			
	Quantity (CY)	0	23,640			
Clean Earth of North Jersey	No. Loads	0	96			
Kearny, NJ Hazardous Soil/Fill	Quantity (CY)	0	1,920			
P Park NJ LLC	No. Loads	0	32			
Prospect Park NJ NJ Residential/Non-Hazardous Soil/Fill	Quantity (CY)	0	640			

#### Samples collected

None.

# **Community Air Monitoring Plan (CAMP) Activities**

 Langan performed community air monitoring at the perimeter of the site at two locations (one downwind and one upwind), and included air monitoring for particulate matter for particulates less than 10 µm in diameter (PM10) and VOCs. Particulate and VOC concentrations did not exceed the action levels established in the site CAMP. Fugitive dust or odors associated with intrusive activities were not observed.

# **Anticipated Activities.**

- ECD will continue excavating in the northern, eastern and central parts of the site.
- ECD will continue installing formwork and rebar in the central part of the site.

# SITE PHOTOGRAPHS:



**Photo 1**: ECD excavating in the northeastern part of the site (WCG K, facing southwest).




Photo 2: ECD installing rebar in the northwestern part of the site (facing northeast).

# SITE PHOTOGRAPHS CONTINUED:




Photo 3: ECD excavating in the western part of the site (WCG B, facing east).







Photo 4: ECD excavating in the southeastern part of the site in (WCG J & I, facing northeast).



# SITE OBSERVATION REPORT - RAWP Day 200







# LANGAN SITE OBSERVATION REPORT – RAWP Day 201

PROJECT No.: **CLIENT:** DATE: 170362702 Tuesday, January 31, 2023

Snow/Overcast; 36 - 39 F, PROJECT: **WEATHER:** 23-15 44th Road

Wind: NNW 3.2 – 4.9 mph CP VIII LIC Owner, LOCATION: Long Island City, New York TIME: 6:45 a.m. - 5:15 p.m.

LLC **BCP SITE ID:** C241189 MONITOR: Caroline Devin

**EQUIPMENT:** PRESENT AT SITE:

1 CAT 355F Excavator Langan: Caroline Devin, Jared Rogovin

1 CAT 313BC Excavator ECD: Justin Brennan

1 Hitachi 135US Excavator Carmel Partners: Craig Goldberg, Angelo Ingrati

#### **OBSERVATIONS, DISCUSSIONS, TEST RESULTS, ETC.:**

Langan observed implementation of the New York State Department of Environmental Conservation (NYSDEC)-approved Remedial Action Work Plan (RAWP), dated July 16, 2019, and implemented the Community Air Monitoring Plan (CAMP).

#### **Site Activities**

- ECD installed formwork and rebar in the central part of the site.
- ECD installed GCP Preprufe vapor barrier and GCP Bituthene liquid membrane horizontally and vertically along the foundation slab and pile caps in waste characterization grids (WCG) COMP C, G, I and K in the northwestern and northeastern parts of site.
- ECD used a CAT 355F excavator to load trucks with the previously stockpiled soil/fill in WCG COMP B and C for offsite disposal to Middlesex County Utilities Authority Landfill (MCUA), in East Brunswick, NJ. Stockpiled material consisted of soil/fill from WCGs COMP B (12-15)', COMP C (12-15)', COMP D (8-16)', COMP F (12-15)' COMP G (12-15)', COMP I (10-15)', COMP J (10-15)', COMP J2 (5-10'), COMP K (10-15)', COMP L (10-15)'.
- ECD imported 4 truckloads of ASTM #57 stone from Mt. Hope Quarry Tilcon New York Inc. in Wharton, New Jersey. Imported material was stockpiled in WCG COMP F.
- ECD used a CAT313BC excavator to excavate an area about 20 feet long by 10 feet wide by 5 feet deep (corresponding to 19 feet bfsg) in WCGs COMP B, F and L for utility conduit installation. About 4 CY of excavated material was temporarily stockpiled adjacent to the area and replaced upon completion of the excavation. The remainder of excavated material was added to the stockpile in WCG COMP B.
- ECD used a CAT313BC excavator to excavate an area about 18 feet long by 10 feet wide by 5 feet deep (corresponding to 17 feet bfsg) in WCGs COMP I, J and L for support of excavation (SOE) lagging installation. Excavated material was added to a new stockpile in WCGs COMP I and J.
- ECD used a CAT313BC excavator to grade an area about 15 feet long by 10 feet wide in WCG COMP I and J. No excess material was generated.
- ECD poured concrete for mat and foundation slab in WCG COMP B, C, I and K in the northwestern, southeastern and northeastern parts of the site.

# **Material Tracking**

• ECD imported 4 truckloads (approximately 98.49 tons) of ASTM #57 stone from Tilcon Mount Hope Quarry in Wharton, New Jersey.

Import Summary								
	2"– 4" Tracking Pad Stone		2"-4" Tracking Pad Stone		2″– 4″ Tracking Pad Stone		ASTM #57 Stone	
Facility/Material	Braen	of Sparta	Braen A	Aggregates, LLC	Stone Industries, Inc.		Tilcon New York, Inc. – Mt Hope Quarry	
	Lafayette, NJ		Franklin, NJ		Haledon, NJ		Wharton, NJ	
	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)
Today	0	0	0	0	0	0	4	98.49
Total	9	221.94	20	490.34	12	302.46	28	699.25
DEC Approved Amount	480	) Tons*	960	) Tons*	480	Tons*	1,60	00 Tons*

	ASTM #57 Stone		ASTM #57 Stone		ASTM #57 Stone		
Facility/Material	Braen of Sparta		Braen Aggregates, LLC		Stone Industries, Inc.		
	Lafayette, NJ		Franklin, NJ		Haledon, NJ		
	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	No. Loads	Quantity (tons)	
Today	0	0	0	0	0	0	
Total	0	0	0	0	1	24.3	
DEC Approved Amount	1,60	1,600 Tons*		1,600 Tons*		1,600 Tons*	

<sup>\*</sup>Tonnage converted from approved volumes based on an assumption of 1 cubic yard (CY) = 1.5 tons (sand) and 1 CY = 1.6 tons (stone).

• ECD exported 10 loads (about 200 CY) of non-hazardous soil/fill to MCUA from the following waste characterization grids:

COMP B (12-15)', COMP C (12-15)', COMP D (8-16)', COMP F (12-15)' COMP G (12-15)',
 COMP I (10-15)', COMP J (10-15)', COMP J2 (5-10)', COMP K (10-15)', COMP L (10-15)'.

Soil/Fill Export Summary					
Facility	Exported	Today	Total		
Cycle Chem, Inc. Elizabeth, NJ	No. Loads	0	54		
Hazardous Soil/Fill	Quantity (CY)	0	1,080		
Bayshore Soil Management	No. Loads	0	211		
Keasbey, NJ Non-Hazardous Soil/Fill	Quantity (CY)	0	4,220		
Middlesex County Utilities Authority Landfill	No. Loads	10	1,192		
East Brunswick, NJ Non-Hazardous Soil/Fill	Quantity (CY)	200	23,840		
Clean Earth of North Jersey	No. Loads	0	96		
Kearny, NJ Hazardous Soil/Fill	Quantity (CY)	0	1,920		
P Park NJ LLC	No. Loads	0	32		
Prospect Park NJ NJ Residential/Non-Hazardous Soil/Fill	Quantity (CY)	0	640		

#### Samples collected

• None.

# **Community Air Monitoring Plan (CAMP) Activities**

- Langan performed community air monitoring at the perimeter of the site at two locations (one downwind and one upwind), and included air monitoring for particulate matter for particulates less than 10 µm in diameter (PM10) and VOCs. Particulate and VOC concentrations did not exceed the action levels established in the site CAMP. Fugitive dust or odors associated with intrusive activities were not observed.
  - o Air monitoring was started at 11:35 AM and stopped at 4:15 PM due to inclement weather.

### **Anticipated Activities.**

- ECD will continue excavating in the northern, eastern and central parts of the site.
- ECD will continue installing formwork and rebar in the central part of the site.

# SITE PHOTOGRAPHS:



Photo 1: ECD excavating in the southeastern part of the site (WCG I, facing northeast).



Photo 2: ECD loading a truck for off-site disposal in the southern part of the site (facing east).

#### SITE PHOTOGRAPHS CONTINUED:



Photo 3: ECD importing ASTM #57 stone in the central part of the site (WCG F, facing east).





Photo 4: ECD pouring concrete for foundation slab in the northwestern part of the site (WCG C, facing northeast).



# SITE OBSERVATION REPORT - RAWP Day 201



Langan PN: 170362702

TIER 2 EXCAVATION GRIDS SHOWN

Date: Tuesday, January 31, 2023 Site Map 2: LEGEND: SITE BOUNDARY Tier 1 Excavation Progress Excavated to 13.5 ft Tier 2 Excavation 23RD STREET Progress Excavated to 15 ft bgs Excavated to 19 ft bgs Tier 3 Excavation Excavated to 1 ft bgs Progress COMP A COMP D Tier 4 Excavation Progress Soil Mix Wall Excavated to 21 ft bgs Excavated to 5 ft bgs COMP COMP ( COMP H LOT 21 COMPE Excavated to 6.5 ft COMP Excavated to 12 ft bgs LOT 10 Excavated to 15 ft bgs Excavated to 13 ft bgs Excavated to 17 ft bgs BASE MAP TAKEN FROM ARCHITECTURAL SURVEY OF 23-10 43RD AVENUE ISSUED BY TRUE NORTH SURVEYORS ON MAY 5, 2016. ALL LOCATIONS APPROXIMATE. FIGURE NOT TO SCALE.

Site Map 3: LEGEND Approximate Site Boundary 23RD STREET Concrete Installation MITHINAMINIMINA Progress Waterproofing Membrane Installation Progress Foundation Slab Installation Progress Soil Mix Wall 210-57 AATH ROPA **LOT** 10 24JH STREET ALL LOCATIONS APPROXIMATE. FIGURE NOT TO SCALE. даянья на