| | Daily Activity Report | | | | | | |
|--|---|-------------------|----------------------------|----------------------------|-------------------------|-------------------------------|--|
| PAK RF | | Magnolia Gardens | | | | | |
| | 39-03 College Point Boulevard, Queens, NY | | | | | | |
| | BCP Site No. C241273 | | | | | | |
| | | General Site Ir | nformation | | | | |
| Date: | Monday, May 6, 2024 | | | | | | |
| Weather: | 58-72°F, Partly Cloudy | | | | | | |
| Wind Direction/Speed (towards): | NE @ 1-4 mph | | | | | | |
| AKRF Personnel on Site: | C. Johnston | | | | | | |
| AKRF Equipment on Site: | Mini RAE 3000 Photoionization Detectors [(PID) x3] and DustTrak Aerosol Monitors (x3) None | | | | | | |
| Visitors: | | Cttt- | | Noi | ne | | |
| Culturation | | Contractor In | formation | | | | |
| Subcontractor Archstone Builders LLC | | | | | General Contractor (GC) | | |
| Capstone Contracting Corp. | | | | Foundation Contractor | | | |
| Description and Location of Work Activities Performed | | | | | | | |
| Approximately 400 cubic yards of non-hazardous soil was | | | | | d exported to the Pave | hore facility located in NI | |
| Contractor continued drilling SOE piles in WC-3. | excavated from C | Jilus WC-2, WC- | 3, WC-4, WC-7 | and WC-8 and | a exported to the bays | shore facility located in No. | |
| Contractor Continued drining SOE piles in WC-5. | Mate | rial Disposal Tra | cking Informa | tion | | | |
| | | | | | | | |
| Destination Facility/Material Type | Daily Trucks | Total Trucks | Daily Approx. Cubic Yds | Total Approx. Cubic Yds | Total Site Loads | Total Approximate Cubic Yards | |
| Clean Earth of North Jersey (CENJ)/(haz lead soil) | 0 | 7 | 0 | 140 | 147 | 2,940 | |
| Clean Earth of North Jersey (CENJ)/(haz TCE soil) | 0 | 6 | 0 | 120 | | | |
| Bayshore Soil Management, LLC (Bayshore) | 20 | 121 | 400 | 2,420 | | | |
| River Front Recycling (C&D) | 0 | 13 | 0 | 260 | | | |
| | Impo | ort Material Trac | king Informat | ion | | | |
| Origin Facility | Daily Trucks | Total Trucks | Daily Tonnage | Total Tonnage | Total Site Loads | Total Quantity (tons) | |
| Vulcan, Wantage or Hamburg Quarry | 0 | 6 | 0.00 | 134.15 | 6 | 134.15 | |
| | (| CAMP Air Monit | oring Results | | | | |
| CAMP Station | UPWIND | | | | DOWNWIND | | |
| Odors: | None | | | | None | | |
| VOC Action Level Exceedance(s): | None | | | | None | | |
| Particulate Action Level Exceedance(s): | None | | | | None | | |
| Maximum VOC Level (ppm) 15-min avg: | 0.6490 | | | | 0.0171 | | |
| Maximum Particulate Level (mg/m³) 15-min avg: | 0.1047 | | | | 0.2258 | | |
| Camp Response Actions: None. | | | | | | | |
| | | Additional In | formation | | | | |
| Planned Work Activity for Next Day/Week: Continue SOE installation in Grids V | /C-3. Continue so | il excavation and | d removal in W | /C-4. | | | |
| Comments: None. | | | | | | | |





