	Daily Activity Report						
ØAKRF	Magnolia Gardens						
	39-03 College Point Boulevard, Queens, NY						
2	BCP Site No. C241273						
		General Site Ir	nformation				
Date:	Thursday, May 23, 2024						
Weather: Wind Direction/Speed (towards):	66-81°F, Cloudy/Rain SW @ 6 mph						
AKRF Personnel on Site:	Sw @ 6 mpn Madelyn Fleming and Isabella Legovich						
AKRF Equipment on Site:	Mini RAE 3000 Photoionization Detectors [(PID) x3] and DustTrak Aerosol Monitors (x3)						
Visitors:	None						
		Contractor In	formation				
Subcontracto	or						
Archstone Builders LLC				General Contractor (GC)			
Capstone Contracting Corp.				Foundation Contractor			
Description and Location of Work Activities Performed							
Excavation and grading occurred in Grids WC-4, WC-7, and soil stockpiles were generated.	WC-8. As part of	f the SOE, install	ed lagging, tie	backs, and wo	rked on underpinning	in Grids WC-4, WC-7, and WC-8. No	
AKRF collected four post-excavation soil endpoint samples NYSDEC-approved RAWP.	(EP-07 through I	EP-10), at 15 fee	t below grade	(Track 2 area)	, and associated QA/O	C samples in accordance with the	
Contractor installed 20-mil Stego wrap vapor barrier memb	orane in the sout	hwestern portio	n of the Site.				
	Mate	rial Disposal Tra	cking Informa	tion			
Destination Facility/Material Type	Daily Trucks	Total Trucks	Daily Approx. Cubic Yds	Total Approx. Cubic Yds	Total Site Loads	Total Approximate Cubic Yards	
Clean Earth of North Jersey (CENJ)/(haz lead soil)	0	7	0	140			
Clean Earth of North Jersey (CENJ)/(haz TCE soil)	0	6	0	120			
Bayshore Soil Management, LLC (Bayshore)	0	277	0	5,540	319	6,380	
River Front Recycling (C&D)	0	13	0	260			
Clean Earth of Carteret (CEC)	0	16	0	320			
Import Material Tracking Information							
Origin Facility	Daily Trucks	Total Trucks	Daily Tonnage	Total Tonnage	Total Site Loads	Total Quantity (tons)	
Vulcan, Wantage or Hamburg Quarry	0	9	0.00	203.07	9	203.07	
	c	CAMP Air Monit	oring Results				
CAMP Station					DOWNWIND		
Odors:	None				None		
VOC Action Level Exceedance(s):	None				None		
Particulate Action Level Exceedance(s): Maximum VOC Level (ppm) 15-min avg:	None 0.0009				Yes 0.0967		
Maximum VOC Level (ppm) 15-mm avg. Maximum Particulate Level (mg/m ³) 15-min avg:	0.0486				0.0967		
CAMP Response Actions: CAMP Stations were demobilized 3:54 and 4:08 PM due to welding work in the vicinity of the		nd 11:20 AM du	e to heavy rain			at the Downwind station between	
		Additional In	formation				
Planned Work Activity for Next Day/Week: Continued export of soil offsite for d	lisposal and SOE	work.					
Comments: None.							





