			Daily Activity Report					
CAKRF			Magnolia Gardens					
		39-03 College Point Boulevard, Queens, NY						
					BCP Site No	o. C241273		
Date:			General Site In	ntormation	Tuesday M	av 29, 2024		
Neather:		Tuesday, May 28, 2024 66-81°F, Sunny						
Wind Direction/Spe	ed (towards):	SW @ 8 mph						
AKRF Personnel on S	· '	Michael Bates and Isabella Legovich						
AKRF Equipment on	Site:	Mini RAE 3000 Photoionization Detectors [(PID) x3] and DustTrak Aerosol Monitors (x3)						
/isitors:					No	ne		
			Contractor In	formation				
	Subcontrac	tor						
	Archstone Build	rs LLC				General Contractor (GC)		
	Capstone Contrac	ng Corp.			Foundation Contractor			
		Description a	nd Location of V	Vork Activities	s Performed			
Excavation and gradwere generated.	ling occurred in Grids WC-3, WC-5, W	'C-7, and WC-8. As	part of the SOE,	installed laggi	ing and tieback	ks in Grids WC-1, WC-5	5, WC-7, and WC-8. No soil stockp	
Contractor installed	20-mil Stego wrap vapor barrier mer	nbrane and rebar i	in the southwest	ern portion of	the Site as pa	rt of the foundation co	onstruction.	
AKRF collected three	e post-excavation soil endpoint samp	les (EP-03 through	EP-05), at 15 fe	et below grade	e (Track 2 area	a), and associated QA/	QC samples in accordance with th	
		Mate	rial Disposal Tra	cking Informa	tion			
Destination Facility/Material Type		Daily Trucks	Total Trucks	Daily Approx. Cubic Yds	Total Approx. Cubic Yds	Total Site Loads	Total Approximate Cubic Yard	
Clean Earth of North Jersey (CENJ)/(haz lead soil)		0	7	0	140			
Clean Earth of North Jersey (CENJ)/(haz TCE soil)		0	6	0	120			
Bayshore Soil Management, LLC (Bayshore)		0	277	0	5,540	319	6,380	
River Front Recycling (C&D)		0	13	0	260			
Clean Earth of Carteret (CEC)		0	16	0	320			
		Impo	rt Material Trac	king Informat	ion			
Origin Facility		Daily Trucks	Total Trucks	Daily Tonnage	Total Tonnage	Total Site Loads	Total Quantity (tons)	
Vulcan, Wantage or Hamburg Quarry		0	9	0.00	203.07	9	203.07	
			CAMP Air Monit	oring Results				
	CAMP Station	1	UPWI	_			DOWNWIND	
Odors:		None				None		
VOC Action Level Exceedance(s):		None				None		
Particulate Action Level Exceedance(s):		None				None		
Maximum VOC Level (ppm) 15-min avg:		0.1259				0.0000		
Maximum Particulate Level (mg/m³) 15-min avg:		0.0165			0.1288			
CAMP Response Act	tions: None.							
			Additional In	formation				
		disposal and SOF	work					
Planned Work Activity fo Next Day/Week:	Continued export of soil offsite for	disposal and SOE	WOTK.					
Planned Work Activity fo Next Day/Week: Comments:	Continued export of soil offsite for None.	uisposai ariu soe	work.					





