| | | Daily Activity Report | | | | | |
|---|---|-----------------------|----------------------------|----------------------------|-------------------------|--------------------------------------|--|
| Magnolia Gardens 39-03 College Point Boulevard, Queens, 1 | | | | | | | |
| CANDE | 39-03 College Point Boulevard, Queens, NY | | | | | | |
| | | | | BCP Site No | | | |
| | | General Site I | nformation | | | | |
| Date: | Tuesday, June 11, 2024 | | | | | | |
| Veather: | 60-75°F, Clear | | | | | | |
| Vind Direction/Speed (towards): | N @ 3 mph | | | | | | |
| AKRF Personnel on Site: | Mackenzie Miller Mini RAE 3000 Photoionization Detectors [(PID) x3] and DustTrak Aerosol Monitors (x3) | | | | | | |
| AKRF Equipment on Site: //isitors: | Mini RAE 3000 Photoionization Detectors [(PID) x3] and Dust Irak Aerosol Monitors (x3) None | | | | | | |
| visitors. | <u></u> | Contractor In | formation | INU | ile | | |
| Subcontract | or | contractor in | TOTTHIGHTON | | | | |
| Archstone Builders LLC | | | | | General Contractor (GC) | | |
| Capstone Contracting Corp. | | | | | Foundation Contractor | | |
| · | • . | nd Location of \ | Nork Activities | s Performed | | | |
| excavation and site grading occurred in Grids WC-1/5/6 foon poly sheeting, and covered with poly sheeting for futur | r lagging installat | ion (as part of S | OE). The hazar | | spot in Grid WC-2 (8-1 | 6.5') was excavated and stockpiled | |
| Exported approximately 140 cubic yards of soil from WC-5 edge of the property line and were carefully loaded. No so | | • | (8'-24') to Clea | an Earth of Car | teret located in Carte | ret, NJ. The trucks backed in to the | |
| Contractor installed concrete forms and rebar in Grids WC | -04, WC-05, and | WC-07. | | | | | |
| | Mate | rial Disposal Tra | cking Informa | tion | | | |
| Destination Facility/Material Type | Daily Trucks | Total Trucks | Daily Approx. Cubic Yds | Total Approx. Cubic Yds | Total Site Loads | Total Approximate Cubic Yard | |
| Clean Earth of North Jersey (CENJ)/(haz lead soil) | 0 | 7 | 0 | 140 | | | |
| Clean Earth of North Jersey (CENJ)/(haz TCE soil) | 0 | 6 | 0 | 120 | | | |
| Bayshore Soil Management, LLC (Bayshore) | 0 | 318 | 0 | 6,360 | 375 | 7,500 | |
| River Front Recycling (C&D) | 0 | 13 | 0 | 260 | | | |
| Clean Earth of Carteret (CEC) | 7 | 31 | 140 | 620 | | | |
| | Impo | rt Material Tra | king Informat | ion | | | |
| Origin Facility | Daily Trucks | Total Trucks | Daily Tonnage | Total Tonnage | Total Site Loads | Total Quantity (tons) | |
| Vulcan, Wantage or Hamburg Quarry | 0 | 9 | 0.00 | 203.07 | 9 | 203.07 | |
| | (| CAMP Air Monit | oring Results | | | | |
| CAMP Station | UPWIND | | | | DOWNWIND | | |
| Odors: | None | | | | None | | |
| /OC Action Level Exceedance(s): | None | | | None | | | |
| Particulate Action Level Exceedance(s): | None 0.0000 | | | | None 0.0000 | | |
| Maximum VOC Level (ppm) 15-min avg: | 0.0000 0.0912 | | | | 0.0000 | | |
| Maximum Particulate Level (mg/m³) 15-min avg: | | 0.091 | .2 | | | 0.0393 | |
| CAMP Response Actions: None. | | | | | | | |
| | | Additional In | formation | | | | |
| | | | | | | | |
| Planned Work Activity for Next Day/Week: Continued installation of lagging in \ | NC-2. Excavation | | for off-site dis | posal. | | | |





