Monthly Progress Report No. 51

990-1026 Rossville Avenue Staten Island, NY 10309 Brownfield Cleanup Program Site No. C243043 Reporting Period: May 2025

1. Introduction

Langan Engineering, Environmental, Surveying, Landscape Architecture and Geology, D.P.C. (Langan) is submitting this monthly progress report on behalf of Allied Rossville LLC and in accordance with the 10 August 2020 Brownfield Cleanup Agreement (BCA). This monthly progress report summarizes work performed at 990-1026 Rossville Avenue (the "Site") for the month of May 2025.

The ±66,700-square-foot site is located at 990-1026 Rossville Avenue in Staten Island, New York and is identified as Block 7054, Lot 518 on the New York City Tax Map. The Site is bound to the north by three two-story residential buildings, to the east by Rossville Avenue followed by a two-story mixed-use residential/commercial building and a two-story residential building, to the south by Grafe Street followed by three two-story townhouse buildings associated with the Woodbrooke Estates residential community, and to the west by asphalt-paved tennis courts that are part of the Woodbrooke Estates residential community. The Site consists of a one-story shopping center that was constructed in 1990 and is currently occupied by a nail salon (formerly a dry cleaner), liquor store, beauty salon, karate studio, ice cream parlor, grocery store, restaurant, bagel shop, laundromat, pizzeria, and a vacant former restaurant. A site location map is attached as Figure 1.

2. Remedial Actions Relative to the Site during this Reporting Period

The Remedial Action Work Plan (RAWP) Addendum implementation is being coordinated. A street opening permit application was submitted to the New York City Department of Transportation (NYCDOT).

3. Actions Relative to the Site Anticipated for the Next Reporting Period

None (pending disposal facility approval of the existing soil stockpile and NYCDOT permit approval for the RAWP Addendum excavation).

4. Approved Activity Modifications (changes of work scope and/or schedule)

None

5. Results of Sampling, Testing and Other Relevant Data

The results for the following post-excavation soil samples were received and validated, and will be submitted to NYSDEC in the next reporting period: EPSW01_N_7; EPSW02_E_3; EPSW03_E_6; EPSW04_S_7; EPSW05_W_8; EPSW06_W_8; EPB01_8; EPSW07_W_6.5; EPSW08_S_7; EPSW09_S_1; EPSW10_E_0.5; EPSW11_E_3; EPSW12_N_3.5; EPSW13_W_4; EPSW14_W_8; duplicate sample DUP_20250422; and field blank sample FB_20250422.

6. Deliverables Submitted During This Reporting Period

None

7. Information Regarding Percentage of Completion

The BCP project is about 76% complete.

8. Unresolved Delays Encountered or Anticipated That May Affect the Schedule and Mitigation Efforts

None

9. Citizen Participation Plan Activities during This Reporting Period

Langan submitted copies of the Supplemental Remedial Investigation Report (SRIR)/RAWP Addendum to the repositories.

10. Activities Anticipated in Support of the CPP for the Next Reporting Period

None

11. Miscellaneous Information

None

