

## Environmental, Planning, and Engineering Consultants

34 South Broadway Suite 401 White Plains, NY 10601 tel: 914 949-7336 fax: 914 949-7559 www.akrf.com

February 8, 2018

Mr. Matthew Hubicki Division of Environmental Remediation New York State Department of Environmental Conservation 625 Broadway Albany, New York, 12233-7017

Re: Polychrome Research and Development (R&D) Lab Site (Polychrome West Site)

137-145 Alexander Street, Yonkers, NY 10701

BCP Site: C360099

Monitoring Well Abandonment Workplan

Dear Mr. Hubicki:

On behalf of Avalon Yonkers Sun Sites, LLC (Avalon), AKRF, Inc. (AKRF) has prepared this Monitoring Well Abandonment Workplan (Workplan) for New York State Department of Environmental Conservation (NYSDEC) review.

Demolition of the current building structure at the Polychrome West (PW) Site is scheduled for early February. As part of the redevelopment plan and outlined within the PW Remedial Action Work Plan (RAWP), the grade of the Site must be brought up by approximately 3 to 5 feet above the existing grade. The upcoming demolition work and subsequent grading/import needed to bring the Site up to the appropriate grade requires the abandonment of the current Site groundwater monitoring well network with the exception of MW-17S and MW-18S. Avalon will attempt to keep MW-17S and MW-18S functional as sentinel groundwater monitoring wells; however, if preservation of the wells is deemed infeasible during remedial work and/or construction of the shoreline improvements and esplanade, MW-17S and MW-18S will be abandoned in accordance with this Workplan.

On January 22, 2018, AKRF gauged and assessed the known groundwater and non-aqueous phase liquid (NAPL) monitoring wells at the Site. The enclosed Table 1 has the results of this assessment. No measurable product was recorded with the exception of dense non-aqueous phase liquid (DNAPL) in NAPL monitoring well RW-83. The DNAPL was evacuated from RW-83 on January 24, 2018 and assessed for transmissivity in general accordance with the August 16, 2017 Pre-Design Investigation (PDI) submitted by Paulus, Sokolowski and Sartor Engineering, PC. No measurable DNAPL was observed after the January 24, 2018 removal event at RW-83 (Table 2).

Well abandonment will be completed in accordance with the NYSDEC CP-43: Groundwater Monitoring Well Decommissioning Policy. The anticipated well decommissioning method will be grouting-in-place utilizing a tremie pipe with the exception of MW-5 which is damaged and appears to be caved in and RW-83 which will be over-drilled. No further action is proposed for MW-5 as the well and surrounding area are included within a proposed excavation area (Excavation Area H) of the PW RAWP. If the grouting-in-place method is not a feasible abandonment method for the remaining monitoring wells

(including the wells that were inaccessible or covered during the January 22, 2018 well survey), then the monitoring wells will be abandoned by the over-drilling method.

AKRF requests approval to complete well abandonment activities at the Site during the week of February 19, 2018. NAPL and sentinel groundwater monitoring wells for Site Management activities will be installed in accordance with the PW RAWP. As stated in the PW RAWP, final locations and quantities of NAPL monitoring wells for Site Management will be determined in consultation with NYSDEC following remedial activities. The current version of the PW RAWP calls for three sentinel wells and 16 NAPL monitoring wells.

If you have any questions, comments or concerns regarding this Workplan, please reach out to either myself at (914) 922-2387 or Marc Godick and (914) 922-2356.

Sincerely,

AKRF Engineering, P.C.

Patrick McHugh, P.E. Environmental Engineer

Encl.: Figure 1 – Site Map


Table 1 – January 2018 Monitoring Well Gauging Event

Table 2 – RW-83 Recovery Measurements

cc (electronic copy only): David Crosby - NYSDEC

Aaron Levy – Avalon Bay Barry White – Avalon Bay Grant Jaber – Avalon Bay John Fitzpatrick – Avalon Bay Jon Lariviere – Avalon Bay Robert Acampora – Avalon Bay

Marc Godick - AKRF





ALL DIMENSIONS MUST BE VERIFIED BY THE CONTRACTOR. NOTIFY PAULUS, SOKOLOWSKI AND SARTOR, LLC. OF ANY CONFLICTS, BEFORE PROCEEDING WITH CONSTRUCTION.

ONTRACT DEVANINGS OR SPECIFICATIONS BEFORE PROCEEDING WITH CONSTRUCTION. ALL DIMENSIONS SHALL BE AS NOTED IN WORDS OR NUMBERS ON THE CONTRA DRAWINGS. DO NOT SCALE THE DRAWINGS TO DETERMINE DIMENSIONS. THESE CONTRACT DRAWNOS CONTAIN DATA INTENDED SPECIFICALLY FOR THE NOTED PROJECT AND CLIENT. THEY ARE NOT INTENDED FOR USE ON EXTENSIONS OF THIS PROJECT OR FOR REUSE ON ANY OTHER PROJECT. THE COPYING AND/OR MODIFICATION OF THIS DOCUMENT OR ANY PORTION THEREOF WITHOUT THE WRITTEN PERMISSION OF PAULUS, SOKOLOWSKI AND SARTOR, LLC. IS PROHIBITED.



## **Table 1 - January 2018 Monitoring Well Gauging Event**

## **MW Gauging List**

Job No:	180017					Client:	AvalonBay						
Project Loca	tion:	Yonkers, NY				Gauged By:	By: J. Menken						
Date:	1/22/2018												
Monitoring	Time					LNAPL Thickness	DNAPL Thickness	Comments					
Well Name	0.00	(Ft.)	(Ft.)	(Ft.)	(Ft.)	(Ft.)	(Ft.)	(problems, odor, sheen)					
MW-1	9:20	NA	4.21	NA	10.50	NA	NA	Missing cover					
MW-2	10:40	NA	3.11	NA	16.11	NA	NA						
MW-3	Covered												
MW-4	9:15	NA	4.92	NA	17.21	NA	NA						
MW-5	Damaged/Caved in												
MW-6	8:15	NA	7.48	NA	15.96	NA	NA						
MW-7	9:50	NA	6.16	NA	16.94	NA	NA						
MW-8	10:00	NA	5.26	NA	15.43	NA	NA						
MW-10	8:45	NA	2.48	NA	123.40	NA	NA						
MW-11I	9:30	NA	3.73	NA	64.01	NA	NA						
MW-11D	9:35	NA	2.42	NA	99.67	NA	NA	Naphthalene odor					
MW-12I	8:20	NA	1.21	NA	65.16	NA	NA						
MW-12D	8:20	NA	1.75	NA	116.23	NA	NA						
MW-13I	10:20	NA	2.85	NA	68.14	NA	NA						
MW-13D	10:30	NA	0	NA	136.37	NA	NA						
MW-14I					C	Covered							
MW-14D	11:00	NA	0	NA	152.34	NA	NA						
MW-15	8:05	NA	4.28	NA	8.75	NA	NA						
MW-16I		Covered											
MW-16D	Covered												
RW-83	11:20	NA	4.34	22.68	25.88	NA	3.2	Sheen observed					
RW-109	11:35	NA	11.08	NA	23.34	NA	NA	Naphthalene odor					
MW-17S	11:15	NA	6.38	NA	15.5	NA	NA						
MW-18S	11:10	NA	6.96	NA	17.82	NA	NA						



## **Table 2 - RW-83 Recovery Measurements**

Job No:		180017					Client:	AvalonBay		
Project Locati	ion:	Yonkers, NY					Gauged By:	J. Menken/S. Schmid		
Date:		1/24/2018	through	2-Jan			*	Peristaltic	<b>Volume of DNAPL removed:</b> ~2.5 gallons	
Date	Time (EST)	Time Elapsed (Minutes)	Depth to LNAPL (Ft.)	Depth to Water (Ft.)	Depth to DNAPL (Ft.)	Total Depth (Ft.)	LNAPL Thickness (Ft.)	DNAPL Thickness (Ft.)	Comments (problems, odor, sheen)	
1/24/2018	8:30	NA	ND	4.25	22.60	26.15	ND	3.55	(problems, odor, sheen)	
1/24/2018	10:50	0	ND	4.40	ND	26.15	ND	ND		
1/24/2018	10:52	2	ND	4.40	ND	26.15	ND	ND		
1/24/2018	10:54	4	ND	4.40	ND	26.15	ND	ND	4-inch well with 3.55 ft of DNAPL thickness yields product column of 2.31815 gallons which is approximately equivalent to amount of product recovered.	
1/24/2018	10:56	6	ND	4.40	ND ND	26.15	ND ND	ND		
1/24/2018	10:58	8	ND	4.40	ND	26.15	ND ND	ND ND		
1/24/2018	11:00	10	ND	4.40	ND ND	26.15	ND ND	ND ND		
1/24/2018	11:02	12	ND ND	4.40	ND ND		ND ND	ND ND		
		+	+			26.15				
1/24/2018	11:04	14	ND	4.40	ND	26.15	ND	ND		
1/24/2018	11:20	30	ND	4.40	ND	26.15	ND	ND		
1/24/2018	11:35	45	ND	4.40	ND	26.15	ND	ND		
1/24/2018	11:50	60	ND	4.40	ND	26.15	ND	ND		
1/24/2018	12:05	75	ND	4.40	ND	26.15	ND	ND	product recevered.	
1/24/2018	12:20	90	ND	4.40	ND	26.15	ND	ND	Note well is equipped with a 1-foot	
1/24/2018	12:35	105	ND	4.40	ND	26.15	ND	ND	sump at terminus.  Well fully evacuated at 10:50 am on January 24, 2018.	
1/24/2018	12:50	120	ND	4.40	ND	26.15	ND	ND		
1/24/2018	14:00	190	ND	4.24	ND	26.15	ND	ND		
1/24/2018	15:25	275	ND	4.22	ND	26.15	ND	ND		
1/25/2018	7:40	1250	ND	4.50	ND	26.15	ND	ND		
1/25/2018	10:00	1390	ND	4.62	ND	26.15	ND	ND		
1/25/2018	13:00	1570	ND	4.60	ND	26.15	ND	ND		
1/25/2018	15:00	1690	ND	4.62	ND	26.15	ND	ND		
1/26/2018	9:20	2790	ND	4.50	ND	26.13	ND	ND		
1/26/2018	15:15	3145	ND	4.54	ND	26.13	ND	ND		
1/29/2018	9:20	7110	ND	4.22	ND	26.13	ND	ND		
1/29/2018	13:30	7360	ND	4.26	ND	26.13	ND	ND		